



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **47404** | Service: **DTV** | Call **WPRI-TV** | Channel:  
ID: | Sign:  
**7 (High VHF)** | File **0000028278**  
Number:  
FRN: **0009961889** | Date **11/05**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>NEXSTAR BROADCASTING, INC.</b>	Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States	+1 (972) 373-8800	eryder@nexstar.tv	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Elizabeth Ryder</b> <i>General Counsel</i> <i>Nexstar Broadcasting, Inc.</i>	Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States	+1 (972) 373-8800	eryder@nexstar.tv

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Purchase new transmitter, antenna and line for different tower because Malouf Engineering determined that upgrading the existing tower is not practical. See attachment.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	TDV2 3K75LV
	Year	2007
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	4 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	MPTV-PRLX-V4
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	4.4 kW
	Justification for New Transmitter	The manufacturer of the existing transmitter advises that the transmitter cannot be re-tuned to the assigned channel. To be installed at new site. See attachment.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes

	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	10 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	600.0 square feet
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Standby Exciter and Switch</b>	Standby Exciter with Automatic Change Over Switch
<b>Additional Interior RF System</b>	Interior RF System Existing Transmitter to Interim Transmission line

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Batwing
	ERP: (Effective Radiated Power)	30.0 kW
	Manufacturer	

	Model	TF-12BH-SP
	Year	2007

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

Facility ID	Call Sign
73311	WNAC-TV



## Primary Antenna

### New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	27.0 kW
	Manufacturer	

Model	THV-8A7/CP-R O4
Year	2018
Justification for New Antenna	Manufacturer reports that the existing batwing will not be suitable on the new channel 7 because it was constructed and optimized for channels 12 and 13. To be built at new site.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches

<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Flexible Air
	Diameter	4 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	2
	Length	1000 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
73311	WNAC-TV

**Primary** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	3 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1020 feet per run
	Justification for New Transmission Line	Moving antenna to new site requires new line to support the new antenna.

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1021703
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	41° 52' 36.0" N-
	Longitude (NAD83)	071° 16' 55.0" W-
	Overall Structure Height	971.77 feet
	Support Structure Height	892.38 feet
	Ground Elevation Above Mean Sea Level (AMSL)	165.02 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Nexstar Broadcasting, Inc.
Date Constructed	01/01/1967

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
73311	WNAC-TV	DTV

## Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No



Primary Tower	Other Tower Expenses Not Listed
	Information not provided.

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	277
	Explanation	Schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. Internal accounting and Project management.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No

RF exposure measurements	No
Additional Field Engineering Service	Yes
Number of Days	9
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**  
 Services provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Sales Tax	Sales and use tax on goods and services
STL	Studio to Transmitter Link - new path required for new transmitter site.

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter MPTV-PRLX-V4</b>	<b>\$405,250.00</b>	<b>\$395,550.00</b>		<b>\$0.00</b>	
Additional Interior RF System	<i>\$19,000.00</i>	\$19,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$37,150.00	N/A	N/A	N/A
High VHF - Liquid Cooled Solid State Transmitter 3.3 . 6.5 kW	\$249,500.00	\$242,500.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,900.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,600.00	N/A	N/A	N/A
10 Ton system	\$38,900.00	\$37,900.00	N/A	N/A	N/A
Other -- Building Addition Size: 600.0	<i>\$6,500.00</i>	\$6,500.00	Room modifications needed to move walls, plumbing, electrical, fixtures, etc.	N/A	N/A

Standby Exciter and Switch	<b>\$25,000.00</b>	\$25,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$405,250.00	\$395,550.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$1,760,349.25	\$1,719,280.25	N/A	\$507,097.30	N/A

## Components

Information not provided.



## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna THV-8A7 /CP-R 04</b>	<b>\$285,466.00</b>	<b>\$284,560.00</b>		<b>\$250,344.00</b>	
High VHF - High Power Top Mount One Station elliptically or circularly polarized	<i>\$271,136.00</i>	\$271,136.00	See Dielectric quote DMS133-2; quote includes separate cost of \$41,067 for vpol. Nexstar will not seek reimbursement for this added cost.	\$244,022.40	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$7,024.00	See Attached Dielectric Quote	\$6,321.60	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$285,466.00</b>	<b>\$284,560.00</b>	<b>N/A</b>	<b>\$250,344.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$1,760,349.25</b>	<b>\$1,719,280.25</b>	<b>N/A</b>	<b>\$507,097.30</b>	<b>N/A</b>

### Components

Actual Information	
Description	File Name
High VHF - High Power Top Mount One Station elliptically or circularly polarized	<b>Component Description:</b>
	Antenna component, line 1 of invoice, installment #2
	<b>Amount:</b> \$122,011.20
	<b>Component Description:</b>
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	Antenna component, line 1 of invoice, installment #1
	<b>Amount:</b> \$122,011.20
	<b>Component Description:</b>
	Elbow complex, line 3 of invoice, installment #1
Sweep test of existing antenna	<b>Amount:</b> \$3,160.80
	<b>Component Description:</b>
	Elbow complex, line 3 of invoice, installment #2
	<b>Amount:</b> \$3,160.80
Information not provided.	

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$106,080.00	\$88,192.00		\$79,372.80	
Rigid Transmission Line - copper, 3 1/8"	\$106,080.00	\$88,192.00	See attached Dielectric Quote	\$79,372.80	N/A
Sub-total	\$106,080.00	\$88,192.00	N/A	\$79,372.80	N/A
Total for all systems	\$1,760,349.25	\$1,719,280.25	N/A	\$507,097.30	N/A

Components

Actual Information	
Description	File Name

Rigid Transmission Line -  
copper, 3 1/8"

**Component Description:**

Transmission line  
component, line 4  
of invoice,  
installment #1

**Amount:**

\$38,380.41

**Component Description:**

Transmission line  
component, line  
21 of invoice,  
installment #1

**Amount:**

\$1,305.99

**Component Description:**

Transmission line  
component, line  
21 of invoice,  
installment #2

**Amount:**

\$1,305.99

**Component Description:**

Transmission line  
component, line 4  
of invoice,  
installment #2

**Amount:**

\$38,380.41

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$657,800.00</b>	<b>\$647,403.00</b>		<b>\$160,695.00</b>	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$32,903.00	For a different tower owned by the licensee, ASR 1038231, because the existing tower cannot be upgraded. See quotes from Malouf and Coast to Coast.	\$32,903.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$409,500.00	For a different tower owned by the licensee, ASR 1038231, because the existing tower cannot be upgraded.	\$101,272.00	N/A

Tall Tower (greater than 500')	\$210,500.00	\$205,000.00	On a different tower owned by the licensee, ASR 1038231, because the existing tower cannot be upgraded.	\$26,520.00	N/A
<b>Sub-total</b>	\$657,800.00	\$647,403.00	N/A	\$160,695.00	N/A
<b>Total for all systems</b>	\$1,760,349.25	\$1,719,280.25	N/A	\$507,097.30	N/A

## Components

Actual Information		
Description	File Name	
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<b>Component Description:</b>	Design structural modifications update as required by structural analysis results and prepare modification working drawings update and Technical Specification Notes and Tower Top ReAnalysis.
	<b>Amount:</b>	\$2,500.00
	<b>Component Description:</b>	Deposit for Tower Inspection
	<b>Amount:</b>	\$4,000.00

<b>Component Description:</b>	Design structural modifications as required by structural analysis results and prepare modification working drawings and Technical Specification Notes and Tower Top Analysis.
-------------------------------	--

<b>Amount:</b>	\$5,000.00
----------------	------------

<b>Component Description:</b>	Structural analysis and Engineering report
-------------------------------	--

<b>Amount:</b>	\$8,000.00
----------------	------------

<b>Component Description:</b>	Balance due on completion of Tower Inspection
-------------------------------	---

<b>Amount:</b>	\$8,403.00
----------------	------------

<b>Component Description:</b>	Perform a Structural Analysis for WPRI-TV Tower and prepare an engineering report.
-------------------------------	--

<b>Amount:</b>	\$5,000.00
----------------	------------

Major tower reinforcement /modifications	<div data-bbox="715 174 1374 443"> <div data-bbox="715 174 1023 208"><b>Component Description:</b></div> <div data-bbox="1155 174 1374 405">Deposit as agreed per Nexstar Commitment Letter and Coast to Coast Tower Service</div> <div data-bbox="715 416 1292 450"><b>Amount:</b> \$10,000.00</div> </div> <div data-bbox="715 555 1331 745"> <div data-bbox="715 555 1023 589"><b>Component Description:</b></div> <div data-bbox="1155 555 1331 703">Deposit for Repack Tower Modification Services</div> <div data-bbox="715 714 1292 745"><b>Amount:</b> \$91,272.00</div> </div>
Tall Tower (greater than 500')	<div data-bbox="715 882 1378 1151"> <div data-bbox="715 882 1023 916"><b>Component Description:</b></div> <div data-bbox="1155 882 1378 1113">Deposit for Repack Top Mount TV Antenna System Installation Services</div> <div data-bbox="715 1124 1292 1155"><b>Amount:</b> \$26,520.00</div> </div>



## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$90,956.00</b>	<b>\$89,078.00</b>		<b>\$16,685.50</b>	
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,170.00	N/A	\$7,000.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,070.00	N/A	\$3,000.00	N/A
Additional Field Engineering Service, 9 Days	<i>\$18,000.00</i>	\$18,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,050.00	N/A	N/A	N/A

ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,050.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,305.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,120.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,535.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,560.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,560.00	N/A	\$2,500.00	N/A
Project management of the transition	\$43,766.00	\$42,658.00	N/A	\$4,185.50	N/A
<b>Sub-total</b>	\$90,956.00	\$89,078.00	N/A	\$16,685.50	N/A
<b>Total for all systems</b>	\$1,760,349.25	\$1,719,280.25	N/A	\$507,097.30	N/A

## Components

Actual Information	
Description	File Name
Perform engineering study for new channel assignment and antenna development	<b>Component Description:</b> Perform engineering study for new channel assignment, item 3 from invoice summary <b>Amount:</b> \$7,000.00
	<b>Component Description:</b> KGA subcontractor invoice line 2 <b>Amount:</b> \$7,000.00
	<b>Component Description:</b> Vendor has issued a revised invoice. <b>Amount:</b> (\$7,000.00)
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b> Prepare engineering section of FCC Form 2100, item 4 from invoice summary <b>Amount:</b> \$3,000.00
	<b>Component Description:</b> Vendor has issued a revised invoice <b>Amount:</b> (\$3,000.00)
	<b>Component Description:</b> KGA subcontractor invoice line 3 <b>Amount:</b> \$3,000.00
Additional Field Engineering Service, 9 Days	Information not provided.

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.												
ASR modification (prepare FCC Form 854)	Information not provided.												
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.												
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.												
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.												
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.												
Prepare and or review reimbursement form	<table> <tr> <td><b>Component Description:</b></td><td>Prepare reimbursement form, item 2 from invoice summary</td></tr> <tr> <td><b>Amount:</b></td><td>\$2,500.00</td></tr> <tr> <td><b>Component Description:</b></td><td>KGA subcontractor invoice line 1</td></tr> <tr> <td><b>Amount:</b></td><td>\$2,500.00</td></tr> <tr> <td><b>Component Description:</b></td><td>Vendor has issued a revised invoice</td></tr> <tr> <td><b>Amount:</b></td><td>(\$2,500.00)</td></tr> </table>	<b>Component Description:</b>	Prepare reimbursement form, item 2 from invoice summary	<b>Amount:</b>	\$2,500.00	<b>Component Description:</b>	KGA subcontractor invoice line 1	<b>Amount:</b>	\$2,500.00	<b>Component Description:</b>	Vendor has issued a revised invoice	<b>Amount:</b>	(\$2,500.00)
<b>Component Description:</b>	Prepare reimbursement form, item 2 from invoice summary												
<b>Amount:</b>	\$2,500.00												
<b>Component Description:</b>	KGA subcontractor invoice line 1												
<b>Amount:</b>	\$2,500.00												
<b>Component Description:</b>	Vendor has issued a revised invoice												
<b>Amount:</b>	(\$2,500.00)												
Project management of the transition													

<b>Component Description:</b>	Project management services 7.28.18 through 9.28.18
<b>Amount:</b>	\$875.00

<b>Component Description:</b>	Prepare FCC Schedule 387, item 7 from invoice summary
<b>Amount:</b>	\$150.00

<b>Component Description:</b>	Prepare FCC Schedule 387, item 6 from invoice summary
<b>Amount:</b>	\$150.00

<b>Component Description:</b>	Prepare FCC Schedule 387, item 5 from invoice summary
<b>Amount:</b>	\$300.00

<b>Component Description:</b>	Project management services, item 8 from invoice summary
<b>Amount:</b>	\$383.00

<b>Component Description:</b>	Project management services, item 1 from invoice summary
<b>Amount:</b>	\$1,427.50

<b>Component Description:</b>	Project Management for Structural Analysis and Tower Modifications including consultants Kessler and Gehman Associates. Services from May 27, 2017 through June 30, 2017.
-------------------------------	---

<b>Amount:</b>	\$1,000.00
----------------	------------

<b>Component Description:</b>	Preparation of FCC Schedule 387 Progress report
-------------------------------	---

<b>Amount:</b>	\$300.00
----------------	----------

<b>Component Description:</b>	Project Management for Structural Analysis and Tower Modifications including consultants Kessler and Gehman Associates. Services from January 27, 2018 through February 23, 2018.
-------------------------------	---

<b>Amount:</b>	\$450.00
----------------	----------

<b>Component Description:</b>	Vendor has issued a revised invoice
-------------------------------	-------------------------------------

<b>Amount:</b>	(\$450.00)
----------------	------------

<b>Component Description:</b>	Vendor has issued a revised invoice
-------------------------------	-------------------------------------

<b>Amount:</b>	(\$300.00)
----------------	------------

<b>Component Description:</b>	Vendor has issued a revised invoice
<b>Amount:</b>	(\$1,000.00)

<b>Component Description:</b>	Project management for structural analysis and tower modifications 1.1.18 through 1.26.18
<b>Amount:</b>	\$450.00

<b>Component Description:</b>	Project management services 5.26.18 through 6.29.18
<b>Amount:</b>	\$450.00

---

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$214,797.25</b>	<b>\$214,497.25</b>		<b>\$0.00</b>	
Sales Tax	<i>\$3,136.00</i>	\$3,136.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$3,500.00</i>	\$3,500.00	Production time for producing spots and crawls for viewer notification.	N/A	N/A
Equipment Storage	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,250.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A



STL	<b>\$94,611.25</b>	\$94,611.25	See attached quote - since WPRI must move to another tower at another transmitter site location, it is required to establish a new studio to transmitter link. An additional \$5,000 is added for required licensing since it is not included in the quote.	N/A	N/A
<b>Sub-total</b>	\$214,797.25	\$214,497.25	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$1,760,349.25	\$1,719,280.25	N/A	\$507,097.30	N/A

### Components

Information not provided.

**Cost  
Information****Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,760,349.25	\$1,719,280.25	\$507,097.30

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Elizabeth  
Ryder**  
*General  
Counsel*

11/05/2018

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Elizabeth Ryder</b> <i>General Counsel</i></p> <p>11/05/2018</p>

## Attachments