

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 53313 Service: DTV Call KSRE Channel: 15 (UHF)

Sign:

File **0000027079**

Number:

ID:

FRN: **0002476091** Date **10/19**

Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
PRAIRIE PUBLIC BROADCASTING, INC. Doing Business As: PRAIRIE PUBLIC BROADCASTING, INC.	Jack Anderson PO Box 3240 FARGO, ND 58108 United States	+1 (701) 241- 6900	janderson@prairiepublic. org	Not-for- Profit

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Total replacement of existing single channel RF system consisting of 942 ft guyed tower, side-mounted antenna and 3-1/8 rigid line with new equal height tower, line size and top-mounted antenna. See attached.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	DHD20P1
	Year	2003
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5.5 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	Maxiva UAXTE-6R44
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	3.6 kW
	Justification for New Transmitter	The existing transmitter and mast filter is channel-specific and must be replaced to accommodate the channel change. Proposed KW size based on top-mounted antenna and 3-1/8 rigid transmission line.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Relocation of main building transformer.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	5 tons
	Other Size	N/A tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

r	Name	Description
	Electrician - TX	Funding for labor and materials to install new transmitter and associated surge suppressor.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	146.0 kW

Manufacturer	
Model	881-24
Year	2003

New Antenna Costs

Section	Question	Response
New Antenna	Use	Primary (Main)
Description	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	36.2 kW
	Manufacturer	
	Model	TFU-15JTH- R-C250

Year	2017
Justification for New Antenna	The existing side mounted antenna is channel-specific and must be replaced to accommodate the channel change. Proposed top mounted antenna allows for minimal outage times during testing and transition periods.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Transmission ^{Seffien}	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line

Existing Transmission Line

on Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Туре	Rigid
	Diameter	3 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	0
	Length	800 feet per run

Primary Transmission Line

New Transmission Line

n Line Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	3 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1000 feet per run
	Justification for New Transmission Line	Proposed rigid transmission line allows for minimal outage times during testing and transition periods. Line and antenna will be installed concurrently with replacement tower.

Other Transmission Line Expenses Not Listed

Primary
Transmission of provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Construct New
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1037968
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	48° 03' 02.0" N-
	Longitude (NAD83)	101° 23' 27.0" W-
	Overall Structure Height	1030.83 feet
	Support Structure Height	943.89 feet
	Ground Elevation Above Mean Sea Level (AMSL)	2118.08 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

Tower Owner	PRAIRIE PUBLIC BROADCASTING INC
Date Constructed	11/08/1983

Primary Tower

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	944.00 feet
	Justification for New Tower	Results of structural analysis of the existing tower built in 1983 determined it was not feasible to perform upgrades necessary to comply with the EIA /TIA 222-G national standard. Best-case antenna loading was used, with removal of the top mounted antenna

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower **Other Tower Expenses Not Listed**

Information not provided.

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

Prepare request for Special Temporary Authority	Yes
Quantity	1
NEPA Section 106 environmental review	No
Environmental Assessment	No
ASR Modification	Yes
FAA Consultation (including preparation of FAA Form 7460)	Yes
Negotiation of Lease and other Matter for Shared Locations	No
Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	No
Comprehensive coverage verification via field study	No
RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A
	Authority Quantity NEPA Section 106 environmental review Environmental Assessment ASR Modification FAA Consultation (including preparation of FAA Form 7460) Negotiation of Lease and other Matter for Shared Locations Prepare or Review FCC Form 399 for Reimbursement Address transition timing and coordination issues w/ other stations and wireless providers Comprehensive coverage verification via field study RF exposure measurements Additional Field Engineering Service Number of Days

Outside Professional \$

Other Professional Services Expenses Not Listed

Services Costs	Description
Project Management	Consideration for Inside project management labor cost.
Tower Soil Analysis	Soil testing performed to determine type and design of replacement tower foundations.
Tower Structural Analysis	Tower analysis performed on existing tower to determine if upgrading structure was feasible.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	1 1 3 3	
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter Maxiva UAXTE- 6R44	\$217,076.00	\$216,076.00		\$183,465.67	
Electrician - TX	\$4,000.00	\$4,000.00	N/A	\$743.07	N/A
UHF - Air Cooled Solid State Transmitter 3.6 kW	\$177,826.00	\$177,826.00	N/A	\$153,941.48	N/A
Other Electrical Service: Relocation of main building transformer.	\$15,000.00	\$15,000.00	N/A	\$14,175.00	N/A
5 Ton system	\$20,250.00	\$19,250.00	N/A	\$14,606.12	N/A
Sub-total	\$217,076.00	\$216,076.00	N/A	\$183,465.67	N/A
Total for all systems	\$3,569,746.00	\$3,503,554.00	N/A	\$2,291,618.52	N/A

Components

Actual Information	
Description	File Name

	Electrician - TX		
Component Description: KSRE Electrical Materials Amount: S166.86 Component Description: KSRE Electrical Materials Amount: S375.48 Component Description: Transmitter 3rd Payment - Adjusted For Upgraded Equipment Amount: S39,451.82 Component Description: Initial down- payment for transmitter package. Amount: S58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: S57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Transmitter Initial Payment - Adjusted For Upgraded Equipment Transmitter Initial Payment - Adjusted For Upgraded Equipment		Component Description:	
Component Description: Amount: Component Description: KSRE Electrical Materials Amount: S375.48 Component Description: Transmitter 3rd Payment - Adjusted For Upgraded Equipment Amount: Component Description: Initial down- payment for transmitter package. Amount: S38,451.82 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: S58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: Transmitter Initial Payment - Adjusted For Upgraded Equipment Transmitter Initial Payment - Adjusted For Upgraded Equipment Adjusted For Upgraded Equipment			
Amount: Component Description: KSRE Electrical Materials Amount: S375.48 Component Description: Transmitter 3.6 kW Component Description: Transmitter 3.6 kW Component Description: Transmitter 3.70 Payment - Adjusted For Upgraded Equipment Amount: S39,451.82 Component Description: Initial down-payment for transmitter package. Amount: S58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: S57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Adjusted For Upgraded Equipment Payment - Adjusted For Upgraded Equipment		Amount:	\$200.73
Amount: Component Description: KSRE Electrical Materials Amount: S375.48 Component Description: Transmitter 3rd Payment - Adjusted For Upgraded Equipment Amount: Component Description: Initial down- payment for transmitter package. Amount: Component Description: Transmitter package. Amount: Component Description: Transmitter package. Amount: Component Description: Transmitter package. Amount: S58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: S57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Adjusted For Upgraded Equipment Payment - Adjusted For Upgraded Equipment		Component Description:	KSRE Electrical
Component Description: Amount: Component Description: Component Description: Component Description: Transmitter 3.6 kW Component Description: Transmitter 3rd Payment - Adjusted For Upgraded Equipment S39,451.82 Component Description: Initial down- payment for transmitter package. Amount: Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: S57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Adjusted For Upgraded Equipment Adjusted For Upgraded Equipment			Materials
Amount: Component Description: Transmitter 3.6 kW Component Description: Transmitter 3rd Payment - Adjusted For Upgraded Equipment Amount: \$39,451.82 Component Description: Initial down- payment for transmitter package. Amount: \$58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Payment - Adjusted For Upgraded Equipment		Amount:	\$166.86
UHF - Air Cooled Solid State Transmitter 3.6 kW Component Description: Transmitter 3rd Payment - Adjusted For Upgraded Equipment S39,451.82 Component Description: Initial down- payment for transmitter package. Amount: S58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Payment - Adjusted For Upgraded Equipment		Component Description:	KSRE Electrical
UHF - Air Cooled Solid State Transmitter 3.6 kW Component Description: Transmitter 3rd Payment - Adjusted For Upgraded Equipment Amount: \$39,451.82 Component Description: Initial down- payment for transmitter package. Amount: \$58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Payment - Adjusted For Upgraded Equipment Payment - Adjusted For Upgraded Equipment			Materials
Transmitter 3.6 kW Component Description: Transmitter 3rd Payment - Adjusted For Upgraded Equipment Amount: \$39,451.82 Component Description: Initial down- payment for transmitter package. Amount: \$58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Adjusted For Upgraded Equipment		Amount:	\$375.48
Component Description: Transmitter 3rd Payment - Adjusted For Upgraded Equipment \$39,451.82 Component Description: Initial down- payment for transmitter package. Amount: \$58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Payment - Adjusted For Upgraded Equipment Payment - Adjusted For Upgraded Equipment	UHF - Air Cooled Solid State		
Adjusted For Upgraded Equipment Amount: \$39,451.82 Component Description: Initial down-payment for transmitter package. Amount: \$58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment - Adjusted For Upgraded Equipment	Transmitter 3.6 kW	Component Description:	
Amount: Component Description: Initial down-payment for transmitter package. Amount: \$58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Payment - Adjusted For Upgraded Equipment			· ·
Amount: Component Description: Initial down-payment for transmitter package. Amount: \$58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Payment - Adjusted For Upgraded Equipment			
Component Description: Initial down-payment for transmitter package. Amount: \$58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Payment - Adjusted For Upgraded Equipment			
Component Description: Initial down-payment for transmitter package. Amount: \$58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Payment - Adjusted For Upgraded Equipment		Amount	
payment for transmitter package. Amount: \$58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Equipment Solution Adjusted For Upgraded Equipment		Amount:	ъ 39,451.82
payment for transmitter package. Amount: \$58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Equipment Solution Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment		Component Description:	Initial down-
transmitter package. Amount: \$58,402.32 Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment Amount: \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment			
Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment Payment - Adjusted For Upgraded Equipment			
Component Description: Transmitter 2nd Payment - Adjusted For Upgraded Equipment \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment			package.
Payment - Adjusted For Upgraded Equipment \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment		Amount:	\$58,402.32
Payment - Adjusted For Upgraded Equipment \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment		Component Description	Transmitter 2nd
Adjusted For Upgraded Equipment \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment		Component Description.	
Amount: Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment			· ·
Amount: Equipment \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment			
Amount: \$57,244.83 Component Description: Transmitter Initial Payment - Adjusted For Upgraded Equipment			· -
Payment - Adjusted For Upgraded Equipment		Amount:	
Payment - Adjusted For Upgraded Equipment		Component Description	Transmittar Initial
Adjusted For Upgraded Equipment		Component Description:	
Upgraded Equipment			•
Equipment			•
			· -
		Amount:	

Other Electrical Service:		
Relocation of main building transformer.	Component Description:	Main electrical transformer utility
		cost.
	Amount:	\$4,000.00
	Component Description:	Building
		transformer
		relocation electrical labor
		/materials.
	Amount:	\$10,175.00
5 Ton system		
o Ton System	Component Description:	KSRE HVAC (No
		Tax, Added
		Material Cost
		Added)
	Amount:	\$1,748.75
	Commonat Passaintian	KODE IIVA C
	Component Description:	KSRE HVAC
	Amount:	Materials \$111.74
	Amount:	\$111.74
	Component Description:	KSRE HVAC
		Materials
	Amount:	\$126.84
	Commonant Bassariustians	Vede III/Ao
	Component Description:	KSRE HVAC Materials
	Amount:	suaterials \$164.00
	Amount.	φ104.UU
	Component Description:	KSRE HVAC
	, , , , , , , , , , , , , , , , , , ,	Materials
	Amount:	\$109.66
	Component Description:	KSRE HVAC
		Materials
	Amount:	\$67.66

Component Description: KSRE HVAC

Amount:

Amount:

Amount:

Amount:

Amount:

Amount:

Amount:

Amount:

Materials \$1,567.10

Component Description: KSRE HVAC

Materials \$1,441.44

Component Description: KSRE HVAC

Materials \$79.20

Component Description: KSRE HVAC

Materials \$217.49

Component Description: KSRE HVAC

Materials \$478.85

Component Description: KSRE HVAC

Materials \$467.82

Component Description: KSRE HVAC

Components \$193.63

Component Description: KSRE HVAC

Materials \$83.32

Component Description: KSRE HVAC

Materials \$50.17

Amount:

Component Description: KSRE HVAC

Materials

Amount: \$5,970.00

Component Description: KSRE HVAC

Materials

Amount: \$1,728.45

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-15JTH- R-C250	\$261,330.00	\$214,845.00		\$195,597.37	
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$7,376.00	N/A	\$6,690.84	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,096.43	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$201,069.00	The existing side mounted antenna is channel-specific and must be replaced to accommodate the channel change. Proposed top mounted antenna allows for minimal outage times during testing and transition periods.	\$182,810.10	N/A
Sub-total	\$261,330.00	\$214,845.00	N/A	\$195,597.37	N/A

Total for	\$3,569,746.00	\$3,503,554.00	N/A	\$2,291,618.52	N/A
all					
systems					

Components

Actual Information Description	File Name	
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	Component Description:	Request partial payment that represents approx. 5.26% of total elbow complex cost.
	Amount:	\$369.24
	Component Description: Amount:	Request partial payment that represents 45% of total elbow complex cost. \$3,160.80
	Component Description: Amount:	Request partial payment that represents 45% of total elbow complex cost. \$3,160.80
	Amount:	\$3,160.80

Sweep test of	existing
antenna	

Component Description: Request partial

payment that represents 45% of total sweep test cost.

Amount: \$2,880.00

Component Description: Request partial

payment that represents

approx. 5.26% of total sweep test

cost.

Amount: \$336.43

Component Description: Request partial

payment that represents 45% of total sweep test cost.

Amount: \$2,880.00

UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized

Component Description: Request partial

payment that represents 45% of total antenna and shipping cost.

Amount: \$86,360.85

Component Description: Request partial

payment that represents

approx. 5.26% of total antenna and shipping cost.

Amount: \$10,088.40

Component Description: Request partial

payment that represents 45% of total antenna and shipping cost.

Amount: \$86,360.85

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$104,000.00	\$98,383.00		\$88,354.83	
Rigid Transmission Line - copper, 3 1/8"	\$104,000.00	\$98,383.00	Shipping and 5% Use Tax included in pricing.	\$88,354.83	N/A
Sub-total	\$104,000.00	\$98,383.00	N/A	\$88,354.83	N/A
Total for all systems	\$3,569,746.00	\$3,503,554.00	N/A	\$2,291,618.52	N/A

Components

Actual Information		
Description	File Name	

Rigid Transmission Line - copper, 3 1/8"

Component Description: Request partial

payment that represents 45% of total transmission line package cost.

Amount: \$41,739.48

Component Description: Request partial

payment that represents 45% of total transmission line package cost.

Amount: \$41,739.48

Component Description: Request partial

payment that represents

approx. 5.26% of total transmission

line cost.

Amount: \$4,875.87

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$2,890,500.00	\$2,880,000.00		\$1,756,053.40	
New tower	\$2,680,000.00	\$2,680,000.00	N/A	\$1,756,053.40	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Sub-total	\$2,890,500.00	\$2,880,000.00	N/A	\$1,756,053.40	N/A
Total for all systems	\$3,569,746.00	\$3,503,554.00	N/A	\$2,291,618.52	N/A

Components

ctual Information escription	File Name	
New tower		
	Component Description:	Tower foundation guy anchor bolts and base pin. Resubmitted invoice to include PO/Quote/Invoice.
	Amount:	\$15,045.00

Component Description: Tower and

foundation design cost. Resubmitted invoice to include PO/Quote/Invoice.

Amount: \$7,500.00

Component Description: Partial Shipping

Amount:

Payment \$27,834.95

Component Description: Tower ice bridge

foundation materials and

design.

Amount: \$14,232.00

Component Description: On-site drone to

provide

independent video tower inspection and allow field verification of installation work performed during construction.

Amount: \$2,949.00

Component Description: Tower partial

payment request

#4.

Amount: \$103,248.77

Component Description: Tower rest

Amount:

platforms. \$6,000.00

Component Description: Tower Partial

Shipping#2(Final)

Amount: \$23,850.00

Component Description: New tower

foundation installation. (Steeplejacks Quotations & PO Uploaded as separate files)

Amount: \$693,500.00

Component Description: Partial payment to

continue tower fabrication.

Amount: \$200,000.00

Component Description: Tower guy wire

inspection scale required to field verify guy tensions.

Amount: \$3,931.14

Component Description: Tower erection

down payment request #1.

Amount: \$35,000.00

Component Description: Partial payment #3

to continue tower

fabrication.

Amount: \$200,000.00

Component Description: Tower erection

payment request

#2.

Amount: \$354,814.50

Component Description: Tower foundation site marking supplies. Resubmitted invoice to include PO & Invoice. Amount: \$28.18 **Component Description:** Partial payment to begin tower fabrication. (Ehresmann Quotation & PO Uploaded as separate files) Amount: \$75,000.00

Information not provided.

Tall Tower (greater than

500')

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Outside Professional Services	\$81,290.00	\$79,250.00		\$62,835.75	
Tower Structural Analysis	\$3,000.00	\$3,000.00	N/A	\$3,000.00	N/A
Tower Soil Analysis	\$9,600.00	\$9,600.00	N/A	\$9,557.50	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	\$1,161.50	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	\$757.50	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$2,940.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$9,197.25	A percentag of these costs cou be allocated for FAA engineerin services a noted or invoice.

Prepare and	\$2,630.00	\$2,500.00	N/A	\$2,748.00	The
or review reimbursement form				4 _3,	budgeted KSRE legal review cos were estimated. The actual legal costs are more than was anticipated
Project Management	\$36,400.00	\$36,400.00	Consideration for inside project management labor.	\$33,474.00	N/A
Sub-total	\$81,290.00	\$79,250.00	N/A	\$62,835.75	N/A
Total for all systems	\$3,569,746.00	\$3,503,554.00	N/A	\$2,291,618.52	N/A

Components

Actual Information Description	File Name	
Tower Structural Analysis		
	Component Description: Amount:	Tower structural analysis on existing tower. Resubmitted to include PO/Quote /Invoice. \$3,000.00
Tower Soil Analysis		
	Component Description:	Soils analysis for foundation design.
	Amount:	\$9,557.50

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for	Component Description:	Legal costs associated with FAA issues.
height increase	Amount:	\$1,161.50
ASR modification (prepare		
FCC Form 854)	Component Description:	Legal costs associated with
	Amount:	ASR issues. \$757.50
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main),		
Construction Permit Application	Component Description:	Legal costs associated with construction permit.
	Amount:	\$773.50
	Component Description:	Legal costs
		associated with construction
	Amount:	permit. \$2,015.00
	Component Description:	Legal costs
	•	associated with construction permit.
	Amount:	\$151.50
Prepare request for Special Temporary Authorization	Information not provided.	

	Amount:	construction permit. \$9,197.25
Perform engineering study for new channel assignment and antenna development	Component Description:	Engineering consultant cost for
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

Prepare and or review reimbursement form

Component Description:

Amount:

Legal Costs \$672.50

Component Description:

Legal repack services.

Amount:

\$909.00

Component Description:

Amount:

Legal costs.

\$50.50

Component Description:

Amount:

Legal review costs.

\$409.50

Component Description:

Amount:

Legal Review

\$50.50

Component Description: P

Project FCC legal

review costs.

\$50.50

Amount:

Component Description: Project FCC legal

review costs.

Amount: \$303.00

Component Description:

Project FCC legal review costs.

\$151.50

Component Description:

Amount:

Amount:

Legal review costs.

\$151.00

Project Management		
	Component Description:	Inside project management labor.
		•
	Amount:	\$19,380.00
	Component Description:	Inside project management labor
		<u> </u>
		request #2,
		including time
		sheets, pay stubs
		and letter.
	Amount:	\$14,094.00
		• •

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$15,550.00	\$15,000.00		\$5,311.50	
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	\$1,175.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$4,136.50	N/A
Develop and air announcement of upcoming channel change	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Sub-total	\$15,550.00	\$15,000.00	N/A	\$5,311.50	N/A
Total for all systems	\$3,569,746.00	\$3,503,554.00	N/A	\$2,291,618.52	N/A

Components

Actual Information Description	File Name	
MVPD Notification of Channel Change	Component Description: Amount:	MVPD Notification \$1,175.00

DTV Medical Facility Notification	Component Description: Amount:	Medical facility notifications. \$2,950.00
	Component Description: Amount:	Legal review costs. \$1,186.50
Develop and air announcement of upcoming channel change	Information not provided.	

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,569,746.00	\$3,503,554.00	\$2,291,618.52

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jack
William
Anderson
Director of
Engineering

10/19/2018

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jack
William
Anderson
Director of
Engineering

10/19/2018

Attachments