

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

73706 Service: DTV KSHV-TV Channel: 16 (UHF) Facility Call Sign:

File 0000028482

Number:

ID:

FRN: 0009961889 Date 12/06

> Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|---|-----------------------------|---------------------------|-------------------|
| WHITE KNIGHT BROADCASTING OF SHREVEPORT LICENSE CORP. | Anthony J. Malara, III. 3316 Willow Glen Drive OAK HILL, VA 20171 United States | +1 (703) 870- 7584 | tmalara@americanstaffing. | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-----------|---------|-------|-------|
| | | | |

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | Replace transmitter, antenna and line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. See attached. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | QXD1 |
| | Year | 2001 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Single |
| | Power Capacity | 30 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | THU9EVO-8 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 15.5 kW |
| | Justification for New Transmitter | The manufacturer of the existing transmitter is out of business and no factory support is available for the existing transmitter. Upgrade to a SS at one power step higher than required. TPO is 10kW PRE FILTER, need 13kW plus 1 step becomes a 15.5kW. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|---|--|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------------------------|--|
| Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Other |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | Travelling Wave |
| | ERP: (Effective Radiated Power) | 500.0 kW |

| Manufacturer | |
|--------------|-----------------------|
| Model | ATW27H3- ESP1U-45M |
| Year | 2007 |

New Antenna Costs

| Section | Question | Response |
|------------------------|--|-------------------------|
| ew Antenna | Use | Primary (Main |
| Description | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 301.0 kW |
| | Manufacturer | |
| | Model | TFU-30DSC /VP-R P220 |

| Year | 2018 |
|-------------------------------|---|
| Justification for New Antenna | The existing primary antenna is a single channel travelling wave which cannot accommodate the assigned channel. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 8 3/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
| | transmission line and antenna? | |

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|-----------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | 4 |
| | Lower Limit | 485.00 MHz |
| | Upper Limit | 653.00 MHz |
| | Design power capacity in use | 100.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 500.0 kW |
| | Manufacturer | |
| | Model | TUA-P4-4 /10H-1 SM |
| | Year | 2018 |

| Justification for New Antenna | An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of |
|-------------------------------|---|
| | the assigned phase. Station will attempt to rent if renting is available at time of acquisition. |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | S |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| on Line Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1650 feet per run |

Primary Transmissio

New Transmission Line

| on Line Section | Question | Response |
|-----------------------|---|---|
| New Transmission Line | Use | Primary (Main) |
| Costs | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1680 feet per run |
| | Justification for New Transmission Line | Existing section lengths are not the ones recommended for channel 16. Station will sweep the line and reuse if it checks out good |

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Interim **Transmissio**

| New Transmission Line | | |
|-----------------------|---|---|
| on Line Section | Question | Response |
| New Transmission Line | Use | Interim |
| Costs | Description of Use | N/A |
| | Change Type | Purchase New |
| | Туре | Flexible Air |
| | Diameter | 5 inches |
| | Segment Length | N/A |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 1580 feet per run |
| | Justification for New Transmission Line | An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if |

renting is available at time of acquisition.

Interim Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|--|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1022487 |
| Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 32° 39' 58.5" N- |
| 1983)) | Longitude (NAD83) | 093° 56′ 00.7" W- |
| | Overall Structure Height | 1784.10 fe |
| | Support Structure Height | 1725.70 fe |
| | Ground Elevation Above Mean Sea Level (AMSL) | 265.09 fee |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Pinnacle Towers LLC |
| Date Constructed | 09/07/1985 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 12525 | KMSS-TV | DTV |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Serious Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | Other |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|------------------------------------|---|
| Structural Analysis and Mod Design | Identify required tower modifications and costs |
| Labor | Tower and Foundation Modifications Labor |
| Crane Expenses | Tower and Foundation Modifications also require a crane, crane rigging and crane permits. |
| Geotechnical Study | Identify required tower foundation modifications |

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 1000 |
| | Explanation | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |

| | Quantity | 1 |
|---------------------------------------|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | Yes |
| | | |

| Number of Days | 20 |
|----------------|---|
| Justification | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

Outside
Professional Services Expenses Not Listed
Professional Services ©qstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|-----------|---|
| Sales Tax | Sales and use tax on goods and services |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|-------------------|---|--------------|------------------------------|
| Primary Transmitter THU9EVO-8 | \$892,950.00 | \$557,000.00 | | \$349,950.00 | |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | \$684,000.00 | \$349,950.00 | Since the upgraded SS transmitter is less than a one tube IOT equivalent. Reimbursement cost estimate is set at the price of the SS upgrade. Revised downward to R&S quote SQ169124.1 price 349,950 | \$349,950.00 | N/A |
| Additional Interior RF System | \$140,000.00 | \$140,000.00 | N/A | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$5,000.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,900.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$37,150.00 | N/A | N/A | N/A |
| Sub-total | \$892,950.00 | \$557,000.00 | N/A | \$349,950.00 | N/A |
| | | | | | |

| Total for all | \$5,122,536.79 | \$3,941,166.86 | N/A | \$1,687,201.91 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems | | | | | |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|-------------------------------|
| UHF - Liquid Cooled Solid | The Nume | |
| State Transmitter 14.2 - 20 kW | Component Description: | Transmitter, installment #3 |
| | Amount: | \$87,487.50 |
| | Component Description: | Transmitter, |
| | Amount: | \$174,975.00 |
| | Component Description: Amount: | Transmitter, 25% down payment |
| Additional Interior RF System | Information not provided. | \$87,487.50 |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Transformer 3 phase/480v - 150 KVA | Information not provided. | |
| Switchgear - industrial 800 amp | Information not provided. | |
| | | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Interim Antenna TUA-P4-4 /10H-1 SM | \$142,265.00 | \$130,968.00 | | \$105,971.40 | |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$12,000.00 | N/A | \$9,268.20 | N/A |
| UHF - High Power, Side Mount, broadband panel, 4 bay,, 500 kW input, directional,, elliptically or circularly polarized | \$94,825.00 | \$94,825.00 | See attached Dielectric quote (Quote Number 700441CMZ- 1) | \$85,342.50 | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,120.00 | N/A | N/A | N/A |

| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$12,623.00 | See attached Dielectric quote (Quote Number 700441CMZ- 1) | \$11,360.70 | N/A |
|--|--------------|--------------|--|-------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | See attached Dielectric quote (Quote Number 700441CMZ- 1) | N/A | N/A |
| Primary Antenna TFU-30DSC /VP-R P220 | \$277,390.00 | \$207,878.00 | | \$94,693.60 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,550.00 | N/A | \$6,400.00 | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,120.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna | \$23,150.00 | \$21,750.00 | See attached Dielectric quote (Quote Number DMS111-4) | \$9,787.50 | N/A |

| Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed) | \$15,250.00 | \$13,583.00 | See attached Dielectric quote (Quote Number DMS111-4) | \$6,112.35 | N/A |
|---|----------------|----------------|--|----------------|-----|
| UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized | \$227,000.00 | \$160,875.00 | See attached Dielectric quote (Quote Number DMS111-4), estimated cost reduced by 23,250 vpol which is upgrade and not reimbursable | \$72,393.75 | N/A |
| Sub-total | \$419,655.00 | \$338,846.00 | N/A | \$200,665.00 | N/A |
| Total for all systems | \$5,122,536.79 | \$3,941,166.86 | N/A | \$1,687,201.91 | N/A |

Components

| Actual Information Description | File Name | |
|--|--------------------------------|--|
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Component Description: Amount: | Elbow complex, line 3 of invoice, installment #2 \$4,634.10 |
| | Component Description: | Elbow complex, line 3 of invoice, installment #1 |
| | Amount: | \$4,634.10 |

| UHF - High Power, Side Mount, broadband panel, 4 bay,, 500 kW input, directional,, elliptically or circularly polarized | Component Description: | Aux antenna, line 1 of invoice, installment #2 |
|---|--------------------------------|---|
| ысшану рогандеч | Amount: | \$42,671.25 |
| | Component Description: | Antenna component, line 1 of invoice, installment #1 |
| | Amount: | \$42,671.25 |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Component Description: | Mounting brackets, line 2 of invoice, installment #2 |
| | Amount: | \$5,680.35 |
| | Component Description: | Mounting bracket, line 2 of invoice, installment #1 |
| | Amount: | \$5,680.35 |
| Sweep test of existing antenna | Information not provided. | |
| Sweep test of existing antenna | | |
| | Component Description: Amount: | Sweep test \$6,400.00 |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |

| Side mount brackets for high power antennas (if not included in antenna base cost) | Component Description: | Side brackets, line 3 of invoice, installment #1 |
|--|------------------------|--|
| | Amount: | \$9,787.50 |
| Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed) | Component Description: | Elbow complex, line 4 of invoice, installment #1 |
| | Amount: | \$6,112.35 |
| JHF - Lower Power Side Mount, One station antenna | | |
| - 200-500 kW, elliptically or circularly polarized | Component Description: | Antenna component, line 1 of invoice, |
| | Amount: | installment #1 \$72,393.75 |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Interim Transmission Line | \$165,900.00 | \$106,446.88 | | \$95,802.20 | |
| Flexible Air Transmission Line - dielectric, 5" | \$165,900.00 | \$106,446.88 | See Dielectric quote 700441CMZ- 2. | \$95,802.20 | N/A |
| Primary Transmission Line | \$582,960.00 | \$365,490.75 | | \$164,470.84 | |
| Rigid Transmission Line - copper, 8 3 /16" | \$582,960.00 | \$365,490.75 | See attached Dielectric quote (Quote Number DMS111-4) | \$164,470.84 | N/A |
| Sub-total | \$748,860.00 | \$471,937.63 | N/A | \$260,273.04 | N/A |
| Total for all systems | \$5,122,536.79 | \$3,941,166.86 | N/A | \$1,687,201.91 | N/A |

Components

| Actual Information | | |
|--------------------|-----------|--|
| Description | File Name | |

| Flexible Air Transmission Line - dielectric, 5" | Component Description: | Flexible transmission line, line 4 of invoice, |
|--|------------------------|--|
| | Amount: | installment #2 \$47,901.10 |
| | Component Description: | Transmission line, line 4 of invoice, |
| | Amount: | installment #1 \$47,901.10 |
| Rigid Transmission Line - | | |
| соррег, о зло | Component Description: | Transmission line, line 5 of invoice, installment #1 |
| | Amount: | \$164,470.84 |

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|--------------|---------------------------|
| Primary Tower TOWER | \$2,398,191.79 | \$1,916,298.23 | | \$855,555.87 | |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$345,216.23 | See attached Crown Castle quote ("KSHV Antenna & Line Installation Quote"). KSHV leases space on the Crown Castle tower. | \$103,564.87 | N/A |
| Serious tower reinforcement /modifications | \$1,052,000.00 | \$646,590.21 | See attached Crown Castle quote ("KSHV Tower & Foundation Mod Quote") | \$323,295.11 | N/A |
| Labor | \$619,607.50 | \$619,607.50 | See attached Crown Castle quote ("KSHV Tower & Foundation Mod Quote") | \$309,803.75 | N/A |

| Crane Expenses | \$229,284.29 | \$229,284.29 | See attached Crown Castle quote ("KSHV Tower & Foundation Mod Quote") | \$114,642.14 | N/A |
|--|----------------|----------------|---|----------------|-----|
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,600.00 | N/A | \$4,250.00 | N/A |
| Structural Analysis and Mod Design | \$25,000.00 | \$25,000.00 | See attached Crown Castle tower mod design quote ("KSHV MOD Design Quote"). | N/A | N/A |
| Geotechnical Study | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Sub-total | \$2,398,191.79 | \$1,916,298.23 | N/A | \$855,555.87 | N/A |
| Total for all systems | \$5,122,536.79 | \$3,941,166.86 | N/A | \$1,687,201.91 | N/A |

Components

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |

| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Component Description: Amount: | Tower Equipment and Rigging, 30% installment \$103,564.87 |
|---|---------------------------------|--|
| Serious tower reinforcement /modifications | Component Description: Amount: | 50% down payment \$323,295.11 |
| Labor | Component Description: Amount: | 50% down payment \$309,803.75 |
| Crane Expenses | Component Description: Amount: | 50% down payment \$114,642.14 |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Component Description: Amount: | Structural analysis \$4,250.00 |
| Structural Analysis and Mod Design | Information not provided. | |
| Geotechnical Study | Information not provided. | |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|----------------|------------------------------|-------------|---------------------------|
| Outside Professional Services | \$305,130.00 | \$299,635.00 | Cucimodilen | \$20,758.00 | |
| Additional Field Engineering Service, 20 Days | \$108,000.00 | \$108,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,050.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,050.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,585.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,095.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,305.00 | N/A | N/A | N/A |
|--|------------|------------|-----|------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,120.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,535.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,535.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,070.00 | N/A | \$3,000.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,170.00 | N/A | \$7,000.00 | N/A |

| Prepare and or review reimbursement form | \$2,630.00 | \$2,560.00 | N/A | \$2,500.00 | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,560.00 | N/A | N/A | N/A |
| Project management of the transition | \$158,000.00 | \$154,000.00 | N/A | \$8,258.00 | N/A |
| Sub-total | \$305,130.00 | \$299,635.00 | N/A | \$20,758.00 | N/A |
| Total for all systems | \$5,122,536.79 | \$3,941,166.86 | N/A | \$1,687,201.91 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| Additional Field Engineering Service, 20 Days | Information not provided. |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| ASR modification (prepare FCC Form 854) | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
|---|--------------------------------|---|
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Item 4 from invoice summar \$3,000.00 |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Item 3 from invoice summar \$7,000.00 |
| Prepare and or review reimbursement form | Component Description: Amount: | Item 2 from invoice summar \$2,500.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |

Project management of the transition

Component Description: Item 5 from

invoice summary

Amount: \$300.00

Component Description: Project

management services 5.27.17 through 5.25.18; item 1 from

invoice summary

Amount: \$4,275.00

Component Description: Item 7 from

invoice summary

Amount: \$150.00

Component Description: Project

management services 5.26.18 through 6.29.18

Amount: \$1,800.00

Component Description: Item 9 from

invoice summary

Amount: \$1,133.00

Component Description: Project

management services 6.30.18 through 7.27.18

Amount: \$450.00

Component Description: Item 6 from

invoice summary

Amount: \$150.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Other Expenses | \$357,750.00 | \$357,450.00 | | \$0.00 | |
| Sales Tax | \$240,700.00 | \$240,700.00 | Sales and use tax on goods and services based on LA state rates. | N/A | N/A |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$3,500.00 | \$3,500.00 | Cost to develop and produce spots and crawls for viewer notification. | N/A | N/A |
| Equipment Storage | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Non-zoning permits | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |

| DTV Medical Facility Notification | \$11,550.00 | \$11,250.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|----------------|-----|
| Sub-total | \$357,750.00 | \$357,450.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$5,122,536.79 | \$3,941,166.86 | N/A | \$1,687,201.91 | N/A |

Components

Information not provided.

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$5,122,536.79 | \$3,941,166.86 | \$1,687,201.91 |

| Reimburseme | entestiatus | Response |
|-------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Anthony J.
Malara , III .
President

12/06/2018

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Anthony J. Malara , III . President

12/06/2018

Attachments