

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Channel: 34 (UHF) Service: DTV Call WITN-TV Facility Sign:

ID:

File 0000028737

Number:

FRN: 0018223693 Date 11/12

> Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|----------------------------------|--|----------------------|---------------------------|------------------------------|
| GRAY TELEVISION LICENSEE, LLC | WITN-TV 275 E. Arlington Blvd Greenville, NC 27858 United States | +1 (252) 439-7777 | robert. folliard@gray. tv | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-------------------------|---|-------------------|--------------------------|
| Samuel Hariton Widelity | Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States | +1 (339) 222-8107 | sam.hariton@widelity.com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | WITN will be transitioning from channel 32 to channel 34. The station will be replacing its existing antenna, transmitter. The station will be installing an interim transmitter, antenna, and transmission line. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Sigma CD |
| | Year | 2003 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 52 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-120 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 75.1 kW |
| | Justification for New Transmitter | Existing transmitter can't be retuned. Solid state replacement is cheaper than IOT replacement. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |

| | Other Electrical Service | Yes |
|---|--|---|
| | Description | The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| Improvement | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|--|---|
| Pad and Ice Shield for Heat Exchangers | Pad and Ice Shield for New Heat Exchangers/Transformers |

Interim Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|--|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | ULXTE80 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 50.1 kW |
| | Justification for New Transmitter | Interim transmitter needed to continue broadcasting through the transition period. |

Interim Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |
| | | 1 |

| | Description | The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. |
|---|--|---|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| Improvement | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | No |

Interim Transmitter **Other Transmitter Cost Not Listed**

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|------------------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | Owned N/A N/A No No Yes |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Тор |
| | Polarization | Horizontal |
| | Туре | |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 795.0 kW |

| Manufacturer | |
|--------------|-------------------|
| Model | TFU30GTH- R-06 |
| Year | 2003 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Тор |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 828.0 kW |
| | Manufacturer | |
| | | 1 |

| Model | TFU-30GTH /VP-R 06 |
|-------------------------------|--|
| Year | 2017 |
| Justification for New Antenna | Existing antenna is single channel and cannot be retuned to the new channel. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |

| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |
|------------|--|-----|
|------------|--|-----|

Other Antenna Cost Not Listed

| Name | Description |
|-------------------|---|
| Top Plate Adapter | Adapter for the top of the tower to match the bolt pattern of the antenna |

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|------------------------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power Side Mount Not in Stack |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 300.0 kW |
| | Manufacturer | |
| | Model | TFU26DSC- R-04-TC |
| | Year | 2017 |

| Justification for New Antenna | Interim |
|-------------------------------|--------------|
| | antenna |
| | needed to |
| | continue |
| | broadcasting |
| | during |
| | transition |
| | period. |
| | |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 34 |
| 32 |
| 33 |

Interim Antenna

Other Antenna Cost Not Listed

| Name | Description |
|----------|---------------------|
| Splitter | Splitter at antenna |

| Transmission Seffien | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Existing Transmission Line

| Section Section | Question | Response |
|---|--|----------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and | Manufacturer | Dielectric |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 7 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | Other |
| | Other Segment Length | 18.76 feet |
| | Number of parallel runs | 1 |
| | Length | 2000 feet per run |

Primary

Other Transmission Line Expenses Not Listed

| Transmission | n Line | Description | |
|--------------|---------------------------|---|--|
| | Sweep Test | Sweep test needed for existing transmission line. | |
| | Sweep Test Adapter Rental | Rental of transmission line adapter for sweep test of existing transmission line. | |

Interim

New Transmission Line

| Transmissio | ng Ine Section | Question | Response |
|-------------|-----------------------|---|--|
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Segment Length | Broadband |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 1747 feet per run |
| | | Justification for New Transmission Line | Interim transmission line needed to continue broadcasting during transition period |

Other Transmission Line Expenses Not Listed Interim Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Tower Use Primary (Mail Description of Use N/A Description of Use N/A Ownership Owned Is this tower consider Complex? Is this tower currently shared with any other stations? One or more FM, AM or TV radio broadcaster(s) Others Types of Users No Is tower documented for structural analysis? Yes Is tower compliant with Rev G? No Existing Tower Structure Registration ASR Number 1006359 Coordinates (NAD83 (North American Datum of 1983)) Longitude (NAD83) 077° 23' 34.6 W- Overall Structure Height 1984.88 feet | Section | Question | Response |
|--|------------------------|--|----------------------|
| Tower Use Primary (Main Description of Use N/A Description of Use N/A Ownership Owned Is this tower consider Complex? Is this tower currently shared with any other stations? One or more FM, AM or TV radio broadcaster(s) Others Types of Users No Is tower documented for structural analysis? Yes Is tower compliant with Rev G? No Existing Tower Structure Registration ASR Number 1006359 Coordinates (NAD83 (North American Datum of 1983)) Longitude (NAD83) 077° 23' 34.6 W- Overall Structure Height 1984.88 feet | _ | Type of change | Modify Existing |
| Ownership Ownership Ownership Owned Is this tower consider Complex? Is this tower currently shared with any other stations? One or more FM, AM or TV radio broadcaster(s) Others Types of Users Is tower documented for structural analysis? Yes Is tower compliant with Rev G? No Existing Tower Structure Registration Do you have a tower registration number? ASR Number Coordinates (NAD83 (North American Datum of 1983)) Latitude (NAD83) Coverall Structure Height Owned Yes Latitude of TV radio Yes No Is tower documented for structural analysis? Yes Latitude (NAD83) Organization number? Yes ASR Number 1006359 Coordinates (NAD83 (North American Datum of 1983)) | Description | Tower Use | Primary (Main) |
| Is this tower consider Complex? Is this tower currently shared with any other stations? One or more FM, AM or TV radio broadcaster(s) Others Types of Users Is tower documented for structural analysis? Is tower compliant with Rev G? No Existing Tower Structure Registration ASR Number Do you have a tower registration number? ASR Number Coordinates (NAD83 (NAD83) Latitude (NAD83) Longitude (NAD83) Overall Structure Height 1984.88 feet | | Description of Use | N/A |
| Is this tower currently shared with any other stations? One or more FM, AM or TV radio broadcaster(s) Others Types of Users Is tower documented for structural analysis? Is tower compliant with Rev G? No Existing Tower Structure Registration ASR Number Do you have a tower registration number? ASR Number Coordinates (NAD83 (North American Datum of 1983)) Longitude (NAD83) Overall Structure Height Yes No 1006359 Coverall Structure Height 1984.88 feet | | Ownership | Owned |
| Stations? One or more FM, AM or TV radio broadcaster(s) Others Types of Users Is tower documented for structural analysis? Yes Is tower compliant with Rev G? No Existing Tower Structure Registration Do you have a tower registration number? Yes ASR Number Coordinates (NAD83 (NAD83) 35° 21' 55.9" Latitude (NAD83) 077° 23' 34.6 W- Overall Structure Height 1984.88 feet | | Is this tower consider Complex? | |
| broadcaster(s) Others Types of Users Is tower documented for structural analysis? Yes Is tower compliant with Rev G? No Existing Tower Structure Registration ASR Number Coordinates (NAD83 (North American Datum of 1983)) Latitude (NAD83) Coverall Structure Height No No No Do you have a tower registration number? Yes ASR Number 1006359 Coordinates (NAD83 (North American Datum of 1983)) Overall Structure Height 1984.88 feet | | | Yes |
| Is tower documented for structural analysis? Yes Is tower compliant with Rev G? No Existing Tower Structure Registration ASR Number 1006359 Coordinates (NAD83 (North American Datum of 1983)) Latitude (NAD83) 35° 21' 55.9" Longitude (NAD83) 077° 23' 34.6 W- Overall Structure Height 1984.88 feet | | | Yes |
| Is tower compliant with Rev G? No Existing Tower Structure Registration ASR Number Coordinates (NAD83 (North American Datum of 1983)) Latitude (NAD83) Longitude (NAD83) Overall Structure Height No No No No No No No No No N | | Others Types of Users | No |
| Existing Tower Structure Registration ASR Number Coordinates (NAD83 (North American Datum of 1983)) Latitude (NAD83) Longitude (NAD83) Overall Structure Height Pes 1006359 1006359 35° 21' 55.9" 077° 23' 34.6 W- Overall Structure Height | | Is tower documented for structural analysis? | Yes |
| Structure Registration ASR Number 1006359 Coordinates (NAD83 (North American Datum of 1983)) Latitude (NAD83) 35° 21' 55.9" Longitude (NAD83) 077° 23' 34.6 W- Overall Structure Height 1984.88 feet | | Is tower compliant with Rev G? | No |
| ASR Number 1006359 Coordinates (NAD83 (North American Datum of 1983)) Latitude (NAD83) 35° 21' 55.9" Longitude (NAD83) 077° 23' 34.6 W- Overall Structure Height 1984.88 feet | = | Do you have a tower registration number? | Yes |
| North American Datum of 1983)) Longitude (NAD83) 077° 23' 34.6 W- Overall Structure Height 1984.88 feet | Structure Registration | ASR Number | 1006359 |
| of 1983)) Longitude (NAD83) 077° 23' 34.6 W- Overall Structure Height 1984.88 feet | | Latitude (NAD83) | 35° 21' 55.9" N- |
| | | Longitude (NAD83) | 077° 23' 34.6" W- |
| Support Structure Height 1856.93 feet | | Overall Structure Height | 1984.88 feet |
| | | Support Structure Height | 1856.93 feet |
| Ground Elevation Above Mean Sea Level 25.92 feet (AMSL) | | | 25.92 feet |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner | Tall Towers, Inc. |
| Date Constructed | 02/12/2016 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 57838 | WNCT-TV | DTV |
| 64609 | WERO | FM |
| 54388 | WNCT-FM | FM |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-------------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Serious Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | Other |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|---------------|-------------------|
| Tower Mapping | Mapping for tower |

Outside Professional

| Section | Question | Response |
|--|--|----------------------|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 900 |
| | Explanation | Strategic Support |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |

| | Prepare request for Special Temporary Authority | Yes |
|----------------------------------|--|-----|
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside
Other Professional Services Expenses Not Listed
Professional Services ©qstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|----------|---|
| Security | Security at site while equipment is being stored. |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined | Estimated | Estimated Cost | | Actual Cost |
|---|----------------|----------------|----------------|----------------|---------------|
| Description | Cost Estimate | Cost | Justification | Actual Cost | Justification |
| Interim Transmitter ULXTE80 | \$1,349,914.03 | \$1,349,914.03 | | \$0.00 | |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 50.1 kW | \$1,347,914.03 | \$1,347,914.03 | N/A | N/A | N/A |
| Primary Transmitter ULXTE-120 | \$2,071,991.92 | \$2,071,991.92 | | \$1,364,501.66 | |
| UHF - Liquid Cooled Solid State Transmitter 75.1 kW | \$1,954,587.92 | \$1,954,587.92 | N/A | \$1,364,501.66 | N/A |

| Other Electrical | \$77,750.00 | \$77,750.00 | See Pitt Electric | N/A | N/A |
|-----------------------|----------------|----------------|----------------------|----------------|-----|
| Service: The | | | Quote | | |
| new | | | Quoto | | |
| transmitter will | | | | | |
| require | | | | | |
| reconfiguration | | | | | |
| of the | | | | | |
| electrical | | | | | |
| service on | | | | | |
| site. The | | | | | |
| electrical work | | | | | |
| cost has been | | | | | |
| estimated | | | | | |
| based on verbal | | | | | |
| guidance from | | | | | |
| local electrical | | | | | |
| contractors. | | | | | |
| | | | | | |
| Pad and Ice | \$39,654.00 | \$39,654.00 | See | N/A | N/A |
| Shield for | | | attached T. | | |
| Heat | | | D. Goodwin | | |
| Exchangers | | | Construction | | |
| | | | quote | | |
| Sub-total | \$3,421,905.95 | \$3,421,905.95 | N/A | \$1,364,501.66 | N/A |
| Total for all systems | \$6,306,921.95 | \$5,747,311.45 | N/A | \$1,642,544.32 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | Information not provided. |
| UHF - Liquid Cooled Solid State Transmitter 50.1 kW | Information not provided. |

| State Transmitter 75.1 kW | Component Description: | ULXTE-120 Transmitter |
|---|---------------------------|--------------------------|
| | Amount: | \$1,364,501.66 |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | Information not provided. | |
| Pad and Ice Shield for Heat Exchangers | Information not provided. | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Interim Antenna TFU26DSC- R-04-TC | \$354,780.00 | \$324,714.00 | | \$60,166.20 | |
| Splitter | \$0.00 | \$0.00 | Cost included with combiner system | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$19,520.00 | N/A | \$5,856.00 | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$45,000.00 | See attached Jim Heard email "WITN- Gray- Nexstar- Update" regarding combiner /splitter cost. Includes cost of splitter at antenna | N/A | N/A |

| UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized | \$227,000.00 | \$241,026.00 | See vendor quote JEHQ1306 | \$49,095.00 | N/A |
|--|--------------|--------------|---------------------------------|-------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$1,920.00 | N/A |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$12,768.00 | N/A | \$3,295.20 | N/A |
| Primary Antenna TFU-30GTH /VP-R 06 | \$328,082.00 | \$265,863.00 | | \$73,557.15 | |
| Top Plate Adapter | \$19,552.00 | \$19,552.00 | N/A | \$5,865.60 | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$12,768.00 | JEHQ1278- 01 | \$3,830.40 | N/A |

| UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized | \$289,500.00 | \$227,143.00 | N/A | \$61,941.15 | N/A |
|---|----------------|----------------|-----|----------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$1,920.00 | N/A |
| Sub-total | \$682,862.00 | \$590,577.00 | N/A | \$133,723.35 | N/A |
| Total for all systems | \$6,306,921.95 | \$5,747,311.45 | N/A | \$1,642,544.32 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|---|
| Splitter | Information not provided. | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Component Description: Amount: | Side Mount Brackets Interim Antenna \$5,856.00 |
| New combiner, cost per channel (without antenna) | Information not provided. | |
| UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized | Component Description: Amount: | UHF-Low Power Side Mount \$49,095.00 |

| Sweep test of existing antenna | Component Description: Amount: | Sweep Test Interim Antenna \$1,920.00 |
|--|--------------------------------|---|
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | Component Description: Amount: | Elbow Complex Interim Antenna \$3,295.20 |
| Top Plate Adapter | Component Description: Amount: | New Primary Antenna Top Plate \$5,865.60 |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Component Description: Amount: | New Primary Antenna Elbow Complex \$3,830.40 |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized | Component Description: Amount: | UHF-High Power Top Mount \$61,941.15 |
| Sweep test of existing antenna | Component Description: Amount: | Sweep Test New Primary Antenna \$1,920.00 |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$405,304.00 | \$275,216.00 | | \$77,085.36 | |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$405,304.00 | \$275,216.00 | N/A | \$77,085.36 | N/A |
| Primary Transmission Line | \$9,200.00 | \$9,200.00 | | \$0.00 | |
| Sweep Test Adapter Rental | \$2,800.00 | \$2,800.00 | See vendor invoice. | \$0.00 | N/A |
| Sweep Test | \$6,400.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$414,504.00 | \$284,416.00 | N/A | \$77,085.36 | N/A |
| Total for all systems | \$6,306,921.95 | \$5,747,311.45 | N/A | \$1,642,544.32 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|---|
| Rigid Transmission Line - copper, 6 1/8" broadband | Component Description: Amount: | Interim Transmission Line \$77,085.36 |
| Sweep Test Adapter Rental | Component Description: Amount: | Transmitter Tuning \$2,800.00 |

| Sweep 7 | Γest |
|---------|------|
|---------|------|

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Tower GTOWER | \$1,503,550.00 | \$1,183,950.00 | | \$26,750.00 | |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$16,000.00 | Initial plus two additional studies for shared tower | \$8,800.00 | N/A |
| Tower Mapping | \$17,950.00 | \$17,950.00 | See attached quote from Turris Engineering Inc. | \$17,950.00 | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$400,000.00 | Complex tower - Stacked Antennas. Catalog Cost | N/A | N/A |
| Serious tower reinforcement /modifications | \$1,052,000.00 | \$750,000.00 | N/A | N/A | N/A |
| Sub-total | \$1,503,550.00 | \$1,183,950.00 | N/A | \$26,750.00 | N/A |
| Total for all systems | \$6,306,921.95 | \$5,747,311.45 | N/A | \$1,642,544.32 | N/A |

Components

| Actual Information Description | File Name | |
|---|---------------------------|---|
| Structural engineering tower load study for well documented tower | Component Description: | Tower Structura Analysis Report for load case |
| | Amount: | specified \$8,800.00 |
| Tower Mapping | | |
| | Component Description: | Equipment mapping |
| | Amount: | \$8,975.00 |
| | Component Description: | Equipment mapping |
| | Amount: | \$8,975.00 |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Information not provided. | |
| Serious tower reinforcement /modifications | Information not provided. | |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$177,120.00 | \$167,750.00 | | \$40,483.95 | |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
|--|--------------|--------------|-----|-------------|-----|
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,462.50 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$2,412.50 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Project management of the transition | \$142,200.00 | \$135,000.00 | N/A | \$36,608.95 | N/A |

| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Sub-total | \$177,120.00 | \$167,750.00 | N/A | \$40,483.95 | N/A |
| Total for all systems | \$6,306,921.95 | \$5,747,311.45 | N/A | \$1,642,544.32 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| ASR modification (prepare FCC Form 854) | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Prepare request for Special Temporary Authorization | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. |

Prepare engineering section of FCC Form 2100 **Component Description:** review proposal for (main), Construction Permit interim antenna Application and develop final ERP and parameters for CP application Amount: \$1,462.50 Perform engineering study for new channel **Component Description:** Perform assignment and antenna engineering study development for new channel assignment Amount: \$1,287.50 **Component Description:** Respond to query re: repack Ch-34 non-maximized ERP and corresponding TPO. \$125.00 Amount: **Component Description:** RF Engineering Consulting Amount: \$125.00 **Component Description:** Discuss top-mount antenna size, gain and required TPO. Amount: \$625.00 **Component Description:** Review antenna manufacturer's alternative proposal re: topmount antenna, due to structural

Amount:

loading

\$250.00

| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
|--|--------------------------------|-------------------------------------|
| Project management of the transition | Component Description: Amount: | Project Management \$1,660.60 |
| | Component Description: Amount: | Project Management \$2,728.40 |
| | Component Description: Amount: | Project Management \$1,726.65 |
| | Component Description: Amount: | Project Management \$2,386.15 |
| | Component Description: Amount: | Project management \$2,561.90 |
| | Component Description: Amount: | Project Management \$1,101.45 |
| | Component Description: Amount: | Project Management \$2,375.10 |
| | Component Description: | Project |

Amount:

management

\$1,328.55

Component Description:

Project Management

Amount:

\$1,913.90

Component Description:

Project

Amount:

Management \$1,706.25

Component Description:

Project

Amount:

Management \$3,943.80

Project

Component Description:

Management

Amount:

\$1,899.15

Component Description:

Project

Amount:

management \$2,667.65

Component Description: Project

Management

Amount:

\$2,377.30

Component Description:

Project

Amount:

Management \$1,946.50

Component Description:

Project

management of the

transition

\$600.00

Component Description:

Project

Management

Amount:

Amount:

\$770.80

Component Description: Project Management \$28.20 Amount: **Component Description:** Project Management Amount: \$2,084.35 **Component Description:** Project Management Amount: \$802.25 Information not provided. Prepare and or review reimbursement form

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Other Expenses | \$106,980.00 | \$98,712.50 | | \$0.00 | |
| Security | \$12,000.00 | \$12,000.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$1,200.00 | \$1,200.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$12,000.00 | \$12,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$33,700.00 | \$33,700.00 | See attached Comark quote P#4034- WITN- Equip Removal- 170825. | N/A | N/A |
| Non-zoning permits | \$11,000.00 | \$11,000.00 | N/A | N/A | N/A |

| Total for all systems | \$6,306,921.95 | \$5,747,311.45 | N/A | \$1,642,544.32 | N/A |
|---|----------------|----------------|-----|----------------|-----|
| Sub-total | \$106,980.00 | \$98,712.50 | N/A | \$0.00 | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$3,297.50 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |

Components

Information not provided.

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$6,306,921.95 | \$5,747,311.45 | \$1,642,544.32 |

| Reimbursem | entestatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard Assistant Secretary

11/12/2018

Attachments