

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

70492 Service: DTV Call **KUBE-TV** Channel: 31 (UHF) Facility Sign:

0000028493

Number:

ID:

File

FRN: 0029023009 Date 11/15

> Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
NRJ TV HOUSTON LICENSE CO., LLC	Robert Andrews 722 S. DENTON TAP ROAD SUITE 130 COPPELL, TX 75019 United States	+1 (972) 947-3391	bob@nrjventures. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Peter	Peter Douglas	+1 (303) 881-	pdouglas@nrjtv.
Douglas	3310 Keller Springs Rd Ste	9185	net
VP	110		
Engineering	Carrollton, TX 75006		
NRJ TV VI LLC	United States		

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replacement in kind on existing tower at existing location. Will purchase new transmitter to replace non re-tunable IOT system currently in place. Interim antenna will be installed to protect from extensive outages required by tower top work on stations

Transmitters

s	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Sigma IOT CD3220P2
	Year	2006
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	47.2 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE 72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	42 kW
	Justification for New Transmitter	Current transmitter, no longer supported, not retunable. Comparable IOT unit not available from this vendor. See attachment.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
		1

	Size	4 inches
	Length	200.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
MFR Site Survey	Required to verify installation conditions for transmitter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	ATW30H4- ESCH-41H
Year	2007

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	820.0 kW
	Manufacturer	
		1

Model	ATW25HS4- ESCH-31H
Year	2017
Justification for New Antenna	Existing antenna is single channel only, not compatible with new repack channel (31)

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	250.0 kW
	Manufacturer	
	Model	TBD
	Year	2017
		,

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission ^{Seffien}	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line

Existing Transmission Line

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Туре	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2100 feet per run

Primary

New Transmission Line

Fransmissio	n Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	8 3/16 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	2100 feet per run
	Justification for New Transmission Line	Repack channel (31) is prohibited on the 19.5 foot sections that are currently installed.	

Primary Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

Interim

New Transmission Line

Transmission	n Line Section	Question	Response
	New Transmission Line Costs	Use	Interim
		Description of Use	N/A
		Change Type	Purchase New
		Туре	Rigid
		Diameter	6 1/8 inches
		Segment Length	19 ¾ '
		Other Segment Length	
		Number of parallel runs	1
		Length	1700 feet per run
		Justification for New Transmission Line	Required to feed interim antenna due to extensive work requiring extended downtime on candelabra top mount antennas

Interim Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower	Type of change	Modify Existing
Description	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower	Do you have a tower registration number?	Yes
Structure Registration	ASR Number	1064696
Coordinates (NAD83 (Latitude (NAD83)	29° 34' 16.0" N-
North American Datum of 1983))	Longitude (NAD83)	095° 30′ 38.0″ W-
	Overall Structure Height	1973.07 feet
	Support Structure Height	1842.17 feet
	Ground Elevation Above Mean Sea Level (AMSL)	76.77 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Towers, LLC
Date Constructed	11/19/2001

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
24436	KLTJ	DTV
58835	KPXB-TV	DTV
12895	KETH-TV	DTV
60537	KFTH-DT	DTV
70492	KUBE-TV	DTV
66790	KUGB-CD	DTV
64984	KTMD	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Expenses for On-Site Crew	Travel, Lodging, Per Diem for on-site crew
Interim Tower Lease Cost	Expected additional tower lease charges for temporary installation of interim antenna and interim transmission line

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	160
	Explanation	Extensive co- ordination and on-site supervision required due to the complex nature of the tower project. Estimated at \$100/hr
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional

Other Professional Services Expenses Not Listed

Services Costs	Description
Proj Manager Expenses	Travel, per diem etc expenses for on-site proj mgt

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE 72	\$1,598,970.00	\$1,465,345.00		\$924,689.24	
MFR Site Survey	\$16,370.00	\$16,370.00	Required for proper installation and site planning.	N/A	N/A
4" Rigid Conduit and Wiring (Cost per foot)	\$20,200.00	\$11,500.00	N/A	\$2,627.70	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$32,000.00	N/A	\$7,311.86	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$18,600.00	N/A	\$4,250.02	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,374,875.00	N/A	\$907,757.72	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$12,000.00	N/A	\$2,741.94	N/A
Sub-total	\$1,598,970.00	\$1,465,345.00	N/A	\$924,689.24	N/A
Total for all systems	\$4,874,520.00	\$3,802,386.00	N/A	\$1,654,098.24	N/A

Components

Actual Information Description	File Name	
MFR Site Survey	Information not provided.	
4" Rigid Conduit and Wiring (Cost per foot)	Component Description: Amount:	25% downpayment \$2,627.70
Transformer 3 phase/480v - 300 KVA	Component Description: Amount:	25% downpayment \$7,311.86
Switchgear - industrial 800 amp	Component Description: Amount:	25% downpayment \$4,250.02
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	Component Description: Amount:	ULXTE-72 Transmitter \$453,878.86
	Component Description: Amount:	ULXTE-72 Transmitter \$453,878.86
Service entrance 3 phase /800 amp/208 volt	Component Description: Amount:	25% downpayment \$2,741.94

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TBD	\$196,230.00	\$186,400.00		\$99,573.97	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$1,725.97	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$180,000.00	N/A	\$97,848.00	N/A
Primary Antenna ATW25HS4- ESCH-31H	\$296,230.00	\$244,000.00		\$70,380.64	
UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized	\$289,500.00	\$237,600.00	N/A	\$68,654.27	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$1,726.37	N/A
Sub-total	\$492,460.00	\$430,400.00	N/A	\$169,954.61	N/A

Total for	\$4,874,520.00	\$3,802,386.00	N/A	\$1,654,098.24	N/A
all systems					

Components

A atual Information		
Actual Information Description	File Name	
Sweep test of existing antenna	Component Description:	30% deposit. Sweep Test - Interim Antenna /Trans Line
	Amount:	\$1,725.97
UHF - Lower Power Side Mount, One station - 200- 500 kW, horizontally polarized	Component Description: Amount:	Antenna - UHF \$48,924.00
polalizad	Component Description: Amount:	Antenna - UHF \$48,924.00
UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized	Component Description:	New Primary Antenna. First invoice, representing 30%
	Amount:	of cost \$68,654.27
Sweep test of existing antenna	Component Description:	Sweep Test of antenna. First
	Amount:	invoice representing 30% of total \$1,726.37

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$343,400.00	\$293,000.00		\$78,605.09	
Rigid Transmission Line - copper, 6 1/8"	\$343,400.00	\$293,000.00	N/A	\$78,605.09	N/A
Primary Transmission Line	\$728,700.00	\$569,953.00		\$165,957.72	
Rigid Transmission Line - copper, 8 3 /16"	\$728,700.00	\$569,953.00	N/A	\$165,957.72	N/A
Sub-total	\$1,072,100.00	\$862,953.00	N/A	\$244,562.81	N/A
Total for all systems	\$4,874,520.00	\$3,802,386.00	N/A	\$1,654,098.24	N/A

Components

Actual Information Description	File Name	
Rigid Transmission Line - copper, 6 1/8"	Component Description: Amount:	30% deposit \$78,605.09

Rigid Transmission Line - copper, 8 3/16"

Component Description: Primary

transmission line. First Invoice for 30% of cost

Amount: \$165,957.72

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Tower	Predetermined Cost Estimate \$1,566,000.00	Estimated Cost \$914,728.00	Estimated Cost Justification	Actual Cost \$284,845.71	Actual Cos Justificatio
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$22,175.00	N/A	\$22,175.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$450,853.00	Actual ERI contracts for rigging both 1) primary antenna and trans line (\$243,755) and 2) interim antenna and trans line (\$207,097), together exceed predetermined costs	\$130,520.71	N/A

Interim Tower Lease Cost	\$38,400.00	\$38,400.00	Need to lease space on tower for interim antenna and interim transmission line. Updated 9/24/2018 per final agreement with American Tower	\$38,400.00	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$375,000.00	N/A	\$93,750.00	N/A
Expenses for On-Site Crew	\$28,300.00	\$28,300.00	Expense for on-site crew for tower, antenna and line work. See attachment.	N/A	N/A
Sub-total	\$1,566,000.00	\$914,728.00	N/A	\$284,845.71	N/A
Total for all systems	\$4,874,520.00	\$3,802,386.00	N/A	\$1,654,098.24	N/A

Components

Actual Information Description	File Name	
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description: Amount:	Tower Structural Engineering Analysis \$9,775.00
	Component Description: Amount:	Tower mapping \$12,400.00

for example, those with candelabras and/or stacked antennas)	Component Description:	Interim Antenna and Trans Line Rigging Costs,
	Amount:	30% Deposit \$57,394.17
	Component Description:	Installation of antenna and transmission line. First invoice for
	Amount:	30% of costs. \$73,126.54
Interim Tower Lease Cost		
	Component Description:	Interim Tower
		Lease
	Amount:	\$38,400.00
Serious tower reinforcement		
/modifications	Component Description:	Serious Tower
		Reinforcement
		/Modification
	Amount:	\$93,750.00
Expenses for On-Site Crew	Information not provided.	

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$98,650.00	\$85,160.00		\$21,390.87	
Proj Manager Expenses	\$6,880.00	\$6,880.00	N/A	\$1,979.17	N/A
RF Exposure Measurements	\$21,050.00	\$15,000.00	N/A	\$3,750.00	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$1,400.00	N/A	N/A	N/A
Project management of the transition	\$25,280.00	\$22,980.00	135 Hrs @ \$100 per hour	\$9,674.70	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$650.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,750.00	actual invoice from RF Engineering consultant	\$1,750.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Negotiation	\$4,210.00	\$4,000.00	N/A	N/A	N/A
of lease and other matters for shared locations					IV/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$1,587.00	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$5,400.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$500.00	N/A	N/A	N/A
Sub-total	\$98,650.00	\$85,160.00	N/A	\$21,390.87	N/A
Total for all systems	\$4,874,520.00	\$3,802,386.00	N/A	\$1,654,098.24	N/A

Components

Actual Information		
Description	File Name	

Proj Manager Expenses		
	Component Description:	Project Manager's
		Expense
	Amount:	\$871.48
	Component Description:	Project
		management - site
		survey and
		meetings
	Amount:	\$595.51
	Component Description:	Trip Expenses
		related to
		preparation of
		initial 399 cost
		estimates
	Amount:	\$512.18
RF Exposure		
Measurements	Component Description:	RF Exposure
		Measurements
	Amount:	\$3,750.00
FAA consultant, including cost of preparing FAA Form	Information not provided.	
7460 (Notice of Proposed Construction), if needed for		
height increase		

Project management of the		
transition	Component Description:	Project
		management
	Amount:	\$1,395.00
	Component Description:	Project
		Management
	Amount:	\$4,654.70
	Company and Description	Duciant
	Component Description:	Project
	Amount:	management \$625.00
		ψ020.00
	Component Description:	Project
		management
	Amount:	\$250.00
	Component Description:	Project
		Management
	Amount:	\$2,500.00
	Component Description:	Professional
	l l	services
	Amount:	\$250.00
Prepare and or review	Information not provided.	
	information not provided.	
reimbursement form	miorination not provided.	
Address transition timing	Information not provided.	
Address transition timing and coordination issues w/	·	
Address transition timing and coordination issues w/ other stations and wireless Perform engineering study	·	
Address transition timing and coordination issues w/ other stations and wireless Perform engineering study for new channel	·	Interference study
Address transition timing and coordination issues w/ other stations and wireless Perform engineering study for new channel assignment and antenna	Information not provided.	Interference study of repack channel
Address transition timing and coordination issues w/ other stations and wireless Perform engineering study for new channel	Information not provided.	·

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	Prepare Construction Permit Application
	Amount:	(Main) \$1,750.00
	Component Description:	Revise and edit Form 2100 Construction Permit Application
	Amount:	\$250.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare request for Special Temporary Authorization	Component Description:	Prepare engineering portion of STA application for interim facility operation
	Amount:	\$1,750.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	

Attorney Fees - Prepare and File request for Special	Component Description:	Interim Facility STA
Temporary Authorization	Amount:	\$828.00
	Component Description:	Attorney fees-
		Prepare Special
		Temporary
		Authorization
	Amount:	\$759.00
NEPA Section 106 environmental review, if needed	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$46,340.00	\$43,800.00		\$8,655.00	
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	Legal Fees for research, and delivery of notices.	N/A	N/A
Develop and air announcement of upcoming channel change	\$400.00	\$400.00	Cost for outside contractor to create spot. 2 hrs.	N/A	N/A
Equipment Delivery and Handling Charges	\$12,000.00	\$12,000.00	Shipping charge est for antenna, and lines.	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$9,065.00	N/A	\$8,465.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$15,000.00	\$15,000.00	Proper disposal of old transmitter, lines and fittings.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	\$190.00	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
Non-zoning permits	\$750.00	\$750.00	N/A	N/A	N/A
Sub-total	\$46,340.00	\$43,800.00	N/A	\$8,655.00	N/A
Total for all systems	\$4,874,520.00	\$3,802,386.00	N/A	\$1,654,098.24	N/A

Components

Actual Information Description	File Name	
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Delivery and Handling Charges	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	Notifications to Medical Facilities of Upcoming Channel Change \$8,465.00
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	

FCC Filing Fees - Special Temporary Authorization request	Component Description: Amount:	Filing Fees \$190.00
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	
Non-zoning permits	Information not provided.	

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,874,520.00	\$3,802,386.00	\$1,654,098.24

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeff Hazelrigg CFO

11/15/2018

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeff Hazelrigg CFO

11/15/2018

Attachments