

Federal Communications Commission

# (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility	73875	Service: DTV	Call	WPGH-TV	Channel: 20 (UHF)
ID:			Sign:		
File	000002	8846			
Number:					
FRN: 00	05020870	Date	11/28		
		Submitted:	/2018		

# Applicant Name, Type, and Contact Information

# Information

Applicant	Address	Phone	Email	Applicant Type
WPGH LICENSEE, LLC Doing Business As: WPGH LICENSEE, LLC	Harvey Arnold 10706 Beaver Dam Rd Cockeysville, MD 21030 United States	+1 (410) 568-1500	harnold@sbgtv. com	Limited Liability Company

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer	Preparer Contact Name and Information				
Contact Information	Applicant	Address	Phone	Email	
	Paul A. Cicelski , Esq . Lerman Senter PLLC	Paul A. Cicelski, Esq. 2001 L Street, NW Suite 400	+1 (202) 429- 8970	pcicelski@lermansenter. com	
		Washington, DC 20036 United States			

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	See Exhibit A.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	Quantum 60QXD2		
		Year	2002		
		Туре	Inductive Output Tube		
		IOT Power Type	Two		
		Power Capacity	60 kW		

# **Existing Transmitter Information**

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	No			
		Manufacturer				
		Model	ULXTE-72			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	43.5 kW			
		Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.			

Primary	Other Transmitter Costs					
Transmitter	Section	Question	Response			
	Electrical Service	Service Entrance (3 phases 800A 208V)	No			
		Switchgear (industrial 800 amp)	Yes			
		Transformer (480V)	Yes			
		Power	300 kVA			
		Rigid Conduit and Wiring	Yes			
		Size	2 inches			
		Length	800.0 feet			
		Other Electrical Service	No			

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

# Other Transmitter Cost Not Listed

Primary Other Transmitter Co Transmitter Information not provided.

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information					
Antenna	Section	Question	Response			
	Existing Antenna Description	Type of change	Purchase New			
		Antenna Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is the existing antenna shared with another station or stations?	No			
		Is the existing antenna directional?	Yes			
		Is antenna in operating condition?	Yes			
		Is antenna located on or in close proximity to an antenna farm?	No			
	Existing Antenna	Class	Full Power			
	Manufacturer and Type	Mounting	Top Mount			
		Antenna position in stack	Bottom			
		Polarization	Horizontal			
		Туре	Slotted Coaxial			
		Number of Stations Supported	N/A			
		Number of Panels	N/A			
		Design power capacity in use	N/A			
		Lower Limit	N/A			
		Upper Limit	N/A			
		Other Antenna Type	N/A			
		ERP: (Effective Radiated Power)	1000.0 kW			

Manufacturer	
Model	TFU- 20DSC-R 3C160SP
Year	2002

Primary Antenna	New Antenna Costs			
	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Types	Class	Full Power	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	619.0 kW	
		Manufacturer		
			1	

Model	TFU-15JS0 /VP-R 3C160SP
Year	2017
Justification for New Antenna	Current antenna is a single channel antenna that cannot be used for the new post- auction channel.

# Primary Other Antenna Costs

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
		Broadband or Single Channel?	Single Channel
		Feed Line Size	6 1/8 inches inches
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Primary<br/>AntennaOther Antenna Cost Not ListedInformation not provided.

Interim	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase New	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	Yes	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	Yes	
	New Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Broadband Panel	
		Number of Stations Supported	2	
		Number of Panels/Bays	16	
		Lower Limit	470.00 MHz	
		Upper Limit	598.00 MHz	
		Design power capacity in use	100.0 %	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	200.0 kW	
		Manufacturer		
		Model	TFU-16WB- 1-R	
		Year	2017	

Justification for New Antenna

#### Other Antenna Costs

## Interim Antenna

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	В
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Enter a list of RF channel numbers.

RF Channel Number 20 21

# Interim Other Antenna Cost Not Listed

Antenna Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Existing Transmission Line Primary Existing Transmission

ion Li	tion	Question	Response
	Existing Transmission Line Description	Type of change	Utilize Existing
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
	Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric	
	Туре	Rigid	
	Diameter	6 1/8 inches	
		Other Diameter	N/A
		Segment Length	19 1/2 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	760 feet per run

# Other Transmission Line Expenses Not Listed Transmission

Interim	New Transmission Line		
Transmissio	n Linen Section	Question	Response
	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Rigid
		Diameter	4 1/16 inches
		Segment Length	Broadband
		Other Segment Length	
		Number of parallel runs	1
		Length	500 feet per run
		Justification for New Transmission Line	Interim transmission line will feed the interim antenna.

Interim Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower	Existing Tower						
	Section	Question	Response				
	Existing Tower Description	Type of change	Modify Existing				
		Tower Use	Primary (Main)				
		Description of Use	N/A				
		Ownership	Leased				
		Is this tower consider Complex?	Candelabra				
		Is this tower currently shared with any other stations?	Yes				
		One or more FM, AM or TV radio broadcaster(s)	Yes				
		Others Types of Users	Yes				
		Is tower documented for structural analysis?	Yes				
		Is tower compliant with Rev G?	No				
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes				
		ASR Number	1026131				
	Coordinates (NAD83 ( North American Datum	Latitude (NAD83)	40° 29' 43.0" N-				
	of 1983))	Longitude (NAD83)	080° 00' 16.0" W-				
		Overall Structure Height	729.98 feet				
		Support Structure Height	645.01 feet				

(AMSL)

Ground Elevation Above Mean Sea Level

1318.88 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Gerstell Development Limited Partnership
Date Constructed	10/26/1996

# FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
73889	WLTJ	FM
73907	WPNT	DTV

# Other Types of Users

Users

Ham Radio Repea

Paging

Tower

# Primary Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for tower with candelabra
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower	Tower Rigging Costs					
	Section	Question	Response			
	Tower Rigging Costs	Complex Tower	Candelabra			
	Helicopter Services Required	Are helicopter services required?	No			

# Other Tower Expenses Not Listed

PrimaryOther Tower ExpenseTowerInformation not provided.

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	470
		Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	2
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Other Professional Services Expenses Not Listed Professional Services roostsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

# Other Expenses Not Listed

**Expenses** Information not provided.

# Transmitters

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-72	\$1,568,800.00	\$1,416,633.33		\$0.00	
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,325,333.33	See Response to August 21 Inquiry.	N/A	N/A
Sub-total	\$1,568,800.00	\$1,416,633.33	N/A	\$0.00	N/A
Total for all systems	\$3,322,428.00	\$3,102,226.33	N/A	\$187,080.21	N/A

# Components

Information not provided.

### Antennas

# Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Interim	Predetermined Cost Estimate \$248,644.00	Estimated Cost \$242,414.00	Estimated Cost Justification	Actual Cost \$93,747.75	Actual Cost Justification
Antenna TFU-16WB- 1-R					
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,400.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

UHF - High Power, Side Mount, broadband panel, 16 bay,, 200 kW input, directional,, elliptically or circularly polarized	\$123,614.00	\$123,614.00	See Response to August 21 Inquiry.	\$93,747.75	Second item should be removed.
Primary Antenna TFU-15JSC /VP-R 3C160SP	\$212,638.00	\$210,298.00		\$0.00	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 619 kW input, directional,, elliptically or circularly polarized	\$165,198.00	\$165,198.00	See Response to August 21 Inquiry.	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Sub-total	\$461,282.00	\$452,712.00	N/A	\$93,747.75	N/A
Total for all systems	\$3,322,428.00	\$3,102,226.33	N/A	\$187,080.21	N/A

Actual Information Description	File Name	
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.	
New combiner, cost per channel (without antenna)	Information not provided.	
Sweep test of existing antenna	Component Description: Amount:	This is divided by 98 stations. \$2.00

UHF - High Power, Side Mount, broadband panel, 16 bay,, 200 kW input, directional,, elliptically or circularly polarized	Component Description: Amount:	Antenna cost reduced by 20.02%. #2500 \$93,747.75
	Component Description: Amount:	Antennas cost. \$117,214.00
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
UHF - High Power, Side Mount, basic slot antenna, 619 kW input, directional,, elliptically or circularly polarized	Information not provided.	
Sweep test of existing antenna	Information not provided.	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.	
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	

# **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$81,500.00	\$77,500.00		\$60,944.12	
Rigid Transmission Line - copper, 4 1 /16" broadband	\$81,500.00	\$77,500.00	N/A	\$60,944.12	Second item should be removed.
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$81,500.00	\$77,500.00	N/A	\$60,944.12	N/A
Total for all systems	\$3,322,428.00	\$3,102,226.33	N/A	\$187,080.21	N/A

Actual Information Description	File Name	
Rigid Transmission Line - copper, 4 1/16" broadband	Component Description: Amount:	Transmission line - rigid. \$76,199.20
	Component Description:	Transmission line cost reduced by 20.02%. #25002
	Amount:	\$60,944.12

# **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$862,000.00	\$819,000.00		\$16,000.00	
Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$19,000.00	N/A	\$16,000.00	The last item should be removed as we've uploaded revised version.
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Sub-total	\$862,000.00	\$819,000.00	N/A	\$16,000.00	N/A
Total for all systems	\$3,322,428.00	\$3,102,226.33	N/A	\$187,080.21	N/A

Actual Information	
Description	File Name

Structural engineering tower load study for a documented tower with candelabra	Component Description: Amount:	Structural analysis cost for tower. #167645 \$8,000.00
	Component Description:	Engineering structural analysis. #138475
	Amount:	\$8,000.00
	Component Description:	Engineering structural analysis
	Amount:	\$8,000.00
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.	
Major tower reinforcement /modifications	Information not provided.	

# **Outside Professional Services**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$220,150.00	\$208,250.00		\$16,388.34	
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$221.92	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,447.79	N/A
Project management of the transition	\$74,260.00	\$70,500.00	N/A	\$13,718.63	N/A
Sub-total	\$220,150.00	\$208,250.00	N/A	\$16,388.34	N/A
Total for all systems	\$3,322,428.00	\$3,102,226.33	N/A	\$187,080.21	N/A

Actual Information Description	File Name
Comprehensive coverage verification via field study, if needed	Information not provided.

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.	
NEPA Section 106 environmental review, if needed	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$122.00
	Component Description:	Portion of genera repack matter invoice attributable to this station - divided by 98 stations.
		#461759

COC	dress transition timing and ordination issues w/ other ations and wireless	Information not provided.
for	rform engineering study new channel assignment d antenna development	Information not provided.
of I Co	epare engineering section FCC Form 2100 (main), onstruction Permit plication	Information not provided.
of I	epare engineering section FCC Form 2100 (main), cense to Cover Application	Information not provided.
	epare request for Special mporary Authorization	Information not provided.

repack matter       invoice         attributable to this       station - divided         by 98 stations.       #461759         Amount:       \$869.30         Component Description:       Portion of general         repack matter       invoice         attributable to this       station - divided         by 98 stations.       #461759         Amount:       \$152.01         Component Description:       Portion of genera         repack matter       invoice         attributable to this       station - divided         by 93 stations.       Amount:         \$152.01       Component Description:         Portion of genera       repack matter         invoice       attributable to this         station - divided       by 93 stations.         #461289       Amount:       \$1,311.48         Component Description:       Legal services         cost.       Amount:       \$115.00         Project management of the       transition       Portion of genera         transition       Component Description:       Portion of genera         repack matter       invoice       station - divided		
Component Description:Portion of general repack matter invoice attributable to this station - divided by 93 stations.Amount:\$152.01Component Description:Portion of general repack matter invoice attributable to this station - divided by 93 stations.Amount:\$152.01Component Description:Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289Amount:\$1,311.48Component Description:Legal services cost. Amount:Project management of the transitionComponent Description:Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058	Component Description:	invoice attributable to this station - divided by 98 stations.
repack matter invoice attributable to this station - divided by 93 stations.Amount:\$152.01Component Description:Portion of general repack matter invoice attributable to this station - divided by 93 stations.Amount:\$152.01Component Description:Portion of general 	Amount:	\$869.30
Component Description:       Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289         Amount:       \$1,311.48         Component Description:       Legal services cost. station - divided by 93 stations. #461289         Project management of the transition       Component Description:       Legal services cost. station - divided by 93 stations. #1058	Component Description:	invoice attributable to this station - divided
repack matter invoice attributable to this station - divided by 93 stations. #461289 \$1,311.48Amount:Component Description: 	Amount:	\$152.01
Component Description:Legal services cost. \$115.00Project management of the transitionComponent Description:Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058	Component Description:	invoice attributable to this station - divided by 93 stations.
Amount:cost. \$115.00Project management of the transitionComponent Description:Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058	Amount:	\$1,311.48
Project management of the transition Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058	Component Description:	-
transition Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058	Amount:	\$115.00
repack matter invoice attributable to this station - divided by 98 stations. #1058	Component Description:	Portion of general
<b>Amount:</b> \$187.24		repack matter invoice attributable to this station - divided by 98 stations.
	Amount:	\$187.24
		Amount:   Component Description:   Amount:   Component Description:   Amount:   Component Description:   Amount:   Component Description:   Amount:

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #457331 \$836.44
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #453686 \$943.95
Component Description: Amount:	Legal services cost. #460972 \$230.60
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1079 \$177.14
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072
Amount:	\$237.64

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1069 \$246.68
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467378 \$576.96
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465001 \$596.30
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1078 \$215.68

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1045 \$185.10
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #453972 \$716.28
Component Description: Amount:	Legal services cost. #464348 \$62.50
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1090 \$176.70
Component Description: Amount:	Legal Service Cost. #468737 \$212.50

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467861 \$470.30
Component Description: Amount:	Legal services cost. #467417 \$57.50
Component Description: Amount:	Legal Service Cost. #467881 \$112.50
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1039 \$30.47
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$43.72

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1051 \$105.97
Component Description: Amount:	Legal services cost. #461830 \$204.10
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #1086 \$275.35
Component Description: Amount:	Legal services cost. #464690 \$57.50
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #466690 \$446.87

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$91.50
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321 \$683.07
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$912.82
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. Previous balance of invoice #1012. \$86.88

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$29.98
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$955.89
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. Previous balance of invoice #453686. \$999.04
Component Description: Amount:	Legal Service Cost. #465214 \$240.00
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463567 \$566.48

Component Description: Amount:	Legal services cost. #457880 \$516.70
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1063 \$262.29
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1055 \$243.38
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #457851 \$818.59
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465173
Amount:	#465173 \$654.26

Component Description: Amount:	Legal Service Cost. #466729 \$245.00
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$20.91
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463026 \$801.57
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$731.71
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	\$20.65

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	#1012 \$20.64
Component Description:	Portion of general repack matter
	invoice attributable to this
	station - divided by 93 stations.
	\$32.35

## **Other Expenses**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$128,696.00	\$128,131.00		\$0.00	
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	See Exhibit J.	N/A	N/A
Equipment Storage	\$15,000.00	\$15,000.00	See Exhibit J.	N/A	N/A
Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	See Exhibit J.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$28,566.00	\$28,566.00	See Response to August 21 Inquiry.	N/A	N/A
Non-zoning permits	\$10,000.00	\$10,000.00	See Exhibit J.	N/A	N/A
Local Zoning	\$20,000.00	\$20,000.00	See Exhibit J.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$28,050.00	\$28,050.00	See Response to August 21 Inquiry.	N/A	N/A
Sub-total	\$128,696.00	\$128,131.00	N/A	\$0.00	N/A
Total for all systems	\$3,322,428.00	\$3,102,226.33	N/A	\$187,080.21	N/A

## Components

Information not provided.

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$3,322,428.00	\$3,102,226.33	\$187,080.21	

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	Νο
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>The above-named</li> </ol>	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8.	The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
an aut name	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above.	David B Amy Secretary, Sinclair Broadcast Group, Inc. 11/28/2018

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<ul> <li>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</li> <li>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</li> </ul>	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	David B Amy Secretary, Sinclair Broadcast Group, Inc. 11/28/2018

## Attachments