

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: File Number: | 39664 000002 | Service: DTV 28041 | Call Sign: | WCSH | Channel: 31 (UHF) |
|------------------------------------|-----------------|-----------------------|----------------|------|--------------------------|
| FRN: 003 | 0521983 | Date Submitted: | 12/05 /2018 | | |

Applicant Name, Type, and Contact Information

Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|-----------------------|---------------------------------|
| PACIFIC AND SOUTHERN, LLC Doing Business As: PACIFIC AND SOUTHERN, LLC | Law Department TEGNA, Inc. 7950 Jones Branch Drive McLean, VA 22107 United States | +1 (703) 873- 6600 | LAWDEPT@TEGNA. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Ontact Name and Information

| Contact Information | Applicant | Address | Phone | Email |
|------------------------|--|--|-----------------------|-------------------------|
| | Jeffrey Johnson , Johnson . Vice President Projects TEGNA | Jeffrey Johnson 7950 Jones Branch Drive McLean, VA 22102 United States | +1 (703) 873- 6736 | jsjohnson@tegna. com |

| Broadcaster | Question | Response |
|--|--|--|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| | Briefly describe transition plan | WCSH will construct it's new assigned facility. this will require a new transmitter, antenna and interim antenna and line during the primary facility construction. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | | |
|-------------|-------------------------------------|--|--------------------------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Existing Transmitter Description | Type of change | Purchase New | | | |
| | | Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is this transmitter currently shared with another station? | No | | | |
| | | Is this transmitter currently in operating condition? | Yes | | | |
| | Existing Transmitter | Manufacturer | | | | |
| | Manufacturer and Type | Model | CDP3200 P2 | | | |
| | | Year | 2001 | | | |
| | | Туре | Inductive Output Tube | | | |
| | | IOT Power Type | Тwo | | | |
| | | Power Capacity | 50 kW | | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | | |
|-------------|-----------------------|---|---|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New Transmitter | Use | Primary (Main) | | | |
| | | Change Type | Purchase New | | | |
| | | Is this a request for upgraded equipment? | Yes | | | |
| | | Manufacturer | | | | |
| | | Model | ULXTE 72 | | | |
| | | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Liquid Cooled | | | |
| | | Solid State Power capacity | 47.2 kW | | | |
| | | Justification for New Transmitter | Station has in excess of 10% TPO headroom and is eligible for a 1-Step- Up Allowance. Reimbursable TPO is 36.6 kW based on initial 90-day filing CP. This would require a ULXTE-60. A 1-Step-Up is the ULXTE- 72 and is therefore reimbursable. | | | |

| Primary Transmitter | Other Transmitter Costs | | | | |
|------------------------|-------------------------|---------------------------------------|----------|--|--|
| | Section | Question | Response | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | |

| | Switchgear (industrial 800 amp) | No |
|---|--|---|
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | Yes |
| | Description | Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 100.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary
TransmitterOther Transmitter Cost Not ListedInformation not provided.

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | | | |
|---------|---------------------------------|--|--------------------|--|--|--|
| Antenna | Section | Question | Response | | | |
| | Existing Antenna Description | Type of change | Purchase New | | | |
| | | Antenna Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is the existing antenna shared with another station or stations? | No | | | |
| | | Is the existing antenna directional? | Yes | | | |
| | | Is antenna in operating condition? | Yes | | | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | | | |
| | Existing Antenna | Class | Full Power | | | |
| | Manufacturer and Type | Mounting | Side Mount | | | |
| | | Antenna position in stack | Not in Stack | | | |
| | | Polarization | Horizontal | | | |
| | | Туре | Slotted Coaxial | | | |
| | | Number of Stations Supported | N/A | | | |
| | | Number of Panels | N/A | | | |
| | | Design power capacity in use | N/A | | | |
| | | Lower Limit | N/A | | | |
| | | Upper Limit | N/A | | | |
| | | Other Antenna Type | N/A | | | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | | | |

| Manufacturer | |
|--------------|--------------------------|
| Model | TFU- 28DSC-R 4C150 |
| Year | 2001 |

| Primary | New Antenna Costs | | | |
|---------|-------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna | Class | Full Power | |
| | Manufacturer and Types | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 775.0 kW | |
| | | Manufacturer | | |
| | | | 1 | |

| Model | TFU- 26DSC-R 4C150 |
|-------------------------------|--|
| Year | 2018 |
| Justification for New Antenna | Station's licensed horizontally polarized, side-mount main antenna cannot be re-tuned and must be replaced for new channel assignment |

Primary Other Antenna Costs

| Antenna | | | |
|---------|--------------------------------|---|----------------------------|
| | Section | Question | Response |
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | | Туре | |
| | | Number of channels supported | N/A |
| | | Frequencies of channels supported | N/A |
| | | Frequency | N/A |
| Elbow | | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | | Broadband or Single Channel? | Single Channel |
| | | Feed Line Size | 7 3/16 inches inches |

| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

| Primary | Other Antenna Cost Not Listed | |
|---------|-------------------------------|-------------|
| Antenna | Name | Description |
| | Shipping | \$6,800 |

| Interim | New Antenna Costs | | | |
|---------|-------------------------|--|---------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Broadband Slot | |
| | | Number of Stations Supported | 1 | |
| | | Number of Panels/Bays | 24 | |
| | | Lower Limit | 650.00 MHz | |
| | | Upper Limit | 656.00 MHz | |
| | | Design power capacity in use | 100.0 % | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | |
| | | Manufacturer | | |
| | | Model | TFU-24WB- R C160 | |
| | | Year | 2018 | |
| | | | | |

| Justification for New Antenna | An interim |
|-------------------------------|--------------|
| | antenna is |
| | necessary |
| | to keep |
| | station on |
| | air during |
| | primary |
| | antenna |
| | replaceme |
| | & for |
| | duration of |
| | assigned |
| | phase. TF |
| | 24WB cos |
| | is |
| | equivalent |
| | to a single |
| | channel sl |
| | interim |
| | antenna. A |
| | TFU-24WI |
| | is required |
| | to replicate |
| | existing |
| | coverage. |

Interim Other Antenna Costs

Antenna

| Section | Question | Response |
|--------------------------|---|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

| Interim Antenna | Other Antenna Cost Not Listed | |
|--------------------|-------------------------------|-------------|
| | Name | Description |
| | Shipping | \$5,400 |

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line Primary Existing Transmission

| smissio | n Line Section | Question | Response |
|--|---|--|---------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| Existing Transmission Line Manufacturer and Type | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | - | Manufacturer | Dielectric |
| | | Туре | Rigid |
| | | Diameter | 7 3/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | Length | 1400 feet per run | |

Primary Other Transmission Line Expenses Not Listed

| TransmissionLine | | Description | |
|------------------|---------------|--|--|
| | TX Line Sweep | Sweep required to verify post-transition channel measures well on existing line. | |

New Transmission Line

Interim Transmission

| Sion Section | Question | Response |
|-----------------------|-------------------------|----------------------|
| New Transmission Line | Use | Interim |
| Costs | Description of Use | N/A |
| | Change Type | Purchase New |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Segment Length | Broadband |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 1250 feet per run |
| | | |

_

| Justification for New Transmission Line | Interim |
|---|----------------|
| | transmissio |
| | line is |
| | necessary |
| | to keep |
| | station on |
| | air during |
| | primary |
| | antenna |
| | replaceme |
| | & for |
| | duration of |
| | assigned |
| | phase. 6-1 |
| | /8" rigid line |
| | is required |
| | to provide |
| | required |
| | power ratir |
| | for |
| | replication |
| | ERP. |
| | |

measures well

| Interim | Other Transmission Line Expenses Not Listed | | |
|-------------|---|--------------------------------------|--|
| Transmissic | n Line | Description | |
| | TX Line Sweep | Sweep required to verify new TX line | |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| Primary Tower | Add Tower | | | |
|------------------|---|---|----------------------|--|
| | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Is this tower consider Complex? | No | |
| | | Is this tower currently shared with any other stations? | No | |
| | | One or more FM, AM or TV radio broadcaster(s) | N/A | |
| | | Others Types of Users | N/A | |
| | | Is tower documented for structural analysis? | No | |
| | | Is tower compliant with Rev G? | No | |
| | Existing Tower Structure Registration | Do you have a tower registration number? | Yes | |
| | | ASR Number | 1055705 | |
| | Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 43° 51' 30.0" N- | |
| | | Longitude (NAD83) | 070° 42' 39.0" W- | |
| | | Overall Structure Height | 1304.77 feet | |
| | | Support Structure Height | 1304.77 feet | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 1228.33 feet | |
| | | | | |

| | Structure Type | TOWER - Free Standing or Guyed Structure |
|--|------------------|--|
| | Tower Owner | Pacific and Southern, LLC |
| | Date Constructed | 01/01/1984 |

Primary Tower Modification Costs

| _ | , |
|-------|---|
| Tower | |

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower Rigging Costs

| Primary | | | | |
|---------|---------------------------------|-----------------------------------|--|--|
| Tower | Section | Question | Response N/A uired? No | |
| | Tower Rigging Costs | Complex Tower | N/A | |
| | Helicopter Services Required | Are helicopter services required? | No | |

Primary Other Tower Expenses Not Listed

Tower Information not provided.

| Outside | Section | Question | Response |
|--------------|--|--|--|
| Professional | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 1000 |
| | | Explanation | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available personnel or personnel trained in project management for such complex projects. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |

| | Quantity | 2 |
|--|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |

| Number of Days | 20 |
|----------------|---|
| Justification | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

Outside Other Professional Services Expenses Not Listed

| Professional | Services | Costs |
|--------------|----------|-------|
| | Name | |

| l Services Costs | Description |
|------------------------|--|
| Pre filing site review | outside engineering firm to review all sites |
| Other Legal Services | Other Legal Services related to the DTV Repack |

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | Yes |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | Yes |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

| Other | Other Expenses Not Listed | | | |
|----------|---------------------------|---------------------------|--|--|
| Expenses | Name | Description | | |
| | Internal labor | Local and Corporate Labor | | |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Transmitter ULXTE 72 | \$1,528,200.00 | \$1,454,900.00 | | \$669,675.56 | |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,400,000.00 | N/A | \$669,675.56 | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
| Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | \$25,000.00 | \$25,000.00 | Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | N/A | N/A |
| Other Building Addition Size: 100.0 | \$25,000.00 | \$25,000.00 | New pad required for heat exchangers, transformers, pumps, etc. Equipment must also be shielded. | \$0.00 | N/A |

| Sub-total | \$1,528,200.00 | \$1,454,900.00 | N/A | \$669,675.56 | N/A |
|-----------------------|----------------|----------------|-----|--------------|-----|
| Total for all systems | \$3,513,402.00 | \$3,371,917.00 | N/A | \$700,613.05 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|---|
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | Component Description: Amount: | Gates inv #JW30004554-1 Primary Transmitter 50 pct pmt 1 UL20181205jgv1 \$669,675.56 |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | Information not provided. | |
| Other Building Addition Size: 100.0 | Information not provided. | |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Interim Antenna TFU-24WB- R C160 | \$214,720.00 | \$212,280.00 | | \$2,500.00 | |
| Shipping | \$5,400.00 | \$5,400.00 | N/A | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$13,000.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | Per Widelity estimate | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | Per Dielectric quotes | \$2,500.00 | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | Per Widelity estimate | N/A | N/A |

| UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 1000 kW input, directional,, horizontally polarized | \$160,480.00 | \$160,480.00 | N/A | N/A | N/A |
|---|--------------|--------------|------------------------------|--------|-----|
| Primary Antenna TFU-26DSC- R 4C150 | \$282,840.00 | \$280,400.00 | | \$0.00 | |
| UHF - High Power, Side Mount, basic slot antenna, 775 kW input, directional,, horizontally polarized | \$227,000.00 | \$227,000.00 | Per Widelity estimate. | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | per Widelity estimate | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed) | \$13,900.00 | \$13,200.00 | Per Widelity estimate | N/A | N/A |

| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | Per Widelity estimate | N/A | N/A |
|--|----------------|----------------|-----------------------------|--------------|-----|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | Per Widelity estimate | N/A | N/A |
| Shipping | \$6,800.00 | \$6,800.00 | N/A | N/A | N/A |
| Sub-total | \$497,560.00 | \$492,680.00 | N/A | \$2,500.00 | N/A |
| Total for all systems | \$3,513,402.00 | \$3,371,917.00 | N/A | \$700,613.05 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| Shipping | Information not provided. |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. |

| Sweep test of existing antenna | Component Description: Amount: | Inv 24619 WCSH Sweep UL20180629jg ∨1 \$2,500.00 |
|--|-----------------------------------|--|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 1000 kW input, directional,, horizontally polarized | Information not provided. | |
| UHF - High Power, Side Mount, basic slot antenna, 775 kW input, directional,, horizontally polarized | Information not provided. | |
| Sweep test of existing antenna | Information not provided. | |
| Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed) | Information not provided. | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| Shipping | Information not provided. | |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Transmission Line | \$296,400.00 | \$282,650.00 | | \$0.00 | |
| TX Line Sweep | \$6,400.00 | \$6,400.00 | N/A | N/A | N/A |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$290,000.00 | \$276,250.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$6,400.00 | \$6,400.00 | | \$0.00 | |
| TX Line Sweep | \$6,400.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$302,800.00 | \$289,050.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,513,402.00 | \$3,371,917.00 | N/A | \$700,613.05 | N/A |

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Tower TOWER | \$657,800.00 | \$625,000.00 | | \$4,115.00 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | \$4,115.00 | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | Per Widelity estimate | N/A | N/A |
| Sub-total | \$657,800.00 | \$625,000.00 | N/A | \$4,115.00 | N/A |
| Total for all systems | \$3,513,402.00 | \$3,371,917.00 | N/A | \$700,613.05 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Component Description: Amount: | WCSH TI inv #0104904-IN Structural Analysis UL20180831jg v2 \$4,115.00 |
|--|-----------------------------------|--|
| Major tower reinforcement /modifications | Information not provided. | |
| Tall Tower (greater than 500') | Information not provided. | |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Outside Professional Services | \$386,900.00 | \$370,750.00 | | \$21,052.49 | |
| Other Legal Services | \$10,000.00 | \$10,000.00 | Other Legal Services related to the DTV Repack | \$174.42 | N/A |
| Pre filing site review | \$23,000.00 | \$23,000.00 | N/A | N/A | N/A |
| Additional Field Engineering Service, 20 Days | \$50,000.00 | \$50,000.00 | \$2,500 per site visit including expenses x 20 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | Per Widelity estimate | N/A | N/A |

| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | Per Widelity estimate | N/A | N/A |
|---|-------------|-------------|--------------------------|-----|-----|
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | Per Widelity estimate | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | Per Widelity estimate | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | Per Widelity estimate | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | Per Widelity estimate | N/A | N/A |

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | per Widelity estimate | N/A | N/A |
|---|------------|------------|--------------------------|-----|-----|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | Per Widelity estimate | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | Per Widelity estimate | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement | \$2,630.00 | \$2,500.00 | Per Widelity estimate | N/A | N/A |

| Project management of the transition | \$158,000.00 | \$150,000.00 | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available personnel or personnel trained in project management for such complex projects. | \$20,878.07 | N/A |
|--|----------------|----------------|--|--------------|-----|
| Sub-total | \$386,900.00 | \$370,750.00 | N/A | \$21,052.49 | N/A |
| Total for all systems | \$3,513,402.00 | \$3,371,917.00 | N/A | \$700,613.05 | N/A |

Components

| Actual Information Description | File Name | |
|---|---------------------------|-------------------------------------|
| Other Legal Services | Component Description: | Covington inv #60796723 Various |
| | Amount: | Legal UL20181024jgv1 \$174.42 |
| Pre filing site review | Information not provided. | |
| Additional Field Engineering Service, 20 Days | Information not provided. | |

| RF Exposure Measurements | Information not provided. |
|--|---------------------------|
| Comprehensive coverage verification via field study, if needed | Information not provided. |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| ASR modification (prepare FCC Form 854) | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Prepare request for Special Temporary Authorization | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Perform engineering study for new channel assignment and antenna development | Information not provided. |

| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
|--|-------------------------------|-------------------|
| Prepare and or review reimbursement form | Information not provided. | |
| Project management of the transition | | |
| transition | Component Description: | Osborn inv #26020 |
| | | Prof srvcs 170608 |
| | | 170728 |
| | | UL20181107jg v1 |
| | Amount: | \$19,453.07 |
| | Component Description: | Inv 29205 WCSH |
| | | Proj Mgt 180428- |
| | | 180525 |
| | | UL20180706jg v1 |
| | Amount: | \$1,425.00 |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justificatior |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Other Expenses | \$140,142.00 | \$139,537.00 | | \$3,270.00 | |
| Develop and air announcement of upcoming channel change | \$6,000.00 | \$6,000.00 | 40 hours at \$150 per hour to shoot, edit, and post spot for audience awareness. | \$3,270.00 | N/A |
| Equipment Storage | \$15,000.00 | \$15,000.00 | Six months of storage per Dielectric rate card for 2 flatbeds of equipment. | N/A | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Non-zoning permits | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Local Zoning | \$900.00 | \$900.00 | 3 cents per hundred for construction permit. | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |

| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
|--|----------------|----------------|---|--------------|-----|
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | Per Widelity estimate | N/A | N/A |
| Internal labor | \$24,052.00 | \$24,052.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$6,000.00 | \$6,000.00 | Execute communication plan to the MVPD's about the up coming changes and testing dates. | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| Sub-total | \$140,142.00 | \$139,537.00 | N/A | \$3,270.00 | N/A |
| Total for all systems | \$3,513,402.00 | \$3,371,917.00 | N/A | \$700,613.05 | N/A |

Components

| Actual Information Description | File Name | |
|---|-----------------------------------|---|
| Develop and air announcement of upcoming channel change | Component Description: Amount: | 2C Media inv #203806 Creation of channel change announcement UL20181016jgv1 \$3,270.00 |
| Equipment Storage | Information not provided. | |
| Equipment Delivery and Handling Charges | Information not provided. | |

| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. |
|---|---------------------------|
| Non-zoning permits | Information not provided. |
| Local Zoning | Information not provided. |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. |
| FCC Filing Fees - Form 2100 minor change CP application | Information not provided. |
| DTV Medical Facility Notification | Information not provided. |
| Internal labor | Information not provided. |
| MVPD Notification of Channel Change | Information not provided. |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. |

| Cost Information | Grand Total | | | | | |
|---------------------|-----------------------|--------------------------------|----------------|--------------|--|--|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | | |
| | Total for all systems | \$3,513,402.00 | \$3,371,917.00 | \$700,613.05 | | |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|---|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Jeffrey C Gehman Engineering Associate |
| | 12/05/2018 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| Certification | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
|---------------|--|---|
| an au name | are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) fied above. | Jeffrey C Gehman Engineering Associate |
| | | 12/05/2018 |

Attachments