

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 53116 Service: DTV Call WJXT Channel: 18 (UHF)

Sign:

File **0000027951**

Number:

ID:

FRN: **0002161107** Date **01/18**

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|----------------------|-------------------|
| GRAHAM MEDIA GROUP, FLORIDA. INC. Doing Business As: GRAHAM MEDIA GROUP, FLORIDA. INC. | James Lowery 4 BROADCAST PLACE JACKSONVILLE, FL 32207 United States | +1 (904) 393- 9871 | jlowery@wjxt. com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|---|----------------------|-------------------------------|
| William T Godfrey , Jr Consulting Engineers Kessler and Gehman Associates, Inc. | William T. Godfrey, Jr. Kessler and Gehman Associates, Inc. 507-D NW 60th Street Gainesville, FL 32607 United States | +1 (352) 332-3157 | bill@kesslerandgehman. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | Replace the transmitter, antenna and transmission line. Analyze and modify 222-F candelabra tower. WJXT tower at capacity. Operate interim facility at alternatesite. Share main antenna and transmission line with WCWJ. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Sigma CD3200P2 |
| | Year | 2008 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 42 kW |

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | THU9EVO- 24 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 37.0 kW |
| | Justification for New Transmitter | ERP: 550 kW RMS Gain: 18.8 Azimuth Gain: 1.38 TX Line Loss: 0.814 Mask Filter Loss: 0.931 Combiner Loss: 0.933 H-pol Only TPO: 30.0 kW (THU9EVO- 20) 1 Step Up: THU9EVO- 24 Upgrade: THU9EVO- 36 |

Other Transmitter Costs

| Section | Question | Response |
|---|--|--|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 500.0 feet |
| | Other Electrical Service | Yes |
| | Description | Remove beam supplies and install new transformers. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 10 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 900.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Other Transmitter Cost Not Listed

| Name | Description |
|----------------------------|---|
| 50 kW Reject Load | Outside heat exchanger kit: \$4,812.50. See Rohde & Schwarz quote. |
| 8-Pole Mask Filter | WJXT-D18 is located less than 1 km from WJAX-D19 (1st adjacent stations). |
| Switch | Switch to Combiner Interconnect 8-3/16" 75 ohm. |
| Standby Exciter and Switch | Standby Exciter with Automatic Change Over Switch. |
| Electrical | Electrical for new WJXT Main Transmitter installation & operation |

Interim Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|---|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | THU9EVO- 36 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 55.0 kW |
| | Justification for New Transmitter | No space on tower to support an interim antenna. ERP: 976 kW. RMS Gain: 20.0 (multiplier) Azimuth Gain: 1.66 (multiplier) TX Line /Elbow Efficiency: 0.591 Mask Filter Efficiency: 0.931 H-pol only TPO: 53.4 kW Required TX: THU9EVO- 36 |

Interim Transmitter

Other Transmitter Costs

| Section | Question | Response |
|---|--|--|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 500 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 500.0 feet |
| | Other Electrical Service | Yes |
| | Description | Additional services required to install new transmitter at alternate site (see attached quotes for monthly lease expenses; transmitter building costs; and electrical services costs). |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 10 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | | |

| | Size | 450.0 square feet |
|------------------|---|----------------------|
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |

Interim Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|----------------------------|---|
| 50 kW Reject Load | Outside heat exchanger kit: \$10,112.50. See Rohde & Schwarz quote. |
| Split Configuration | Transmitter split configuration kit to provide required space in in interim container. Cost is \$3,950.00. See Rohde & Schwarz quote. |
| Back-up Generator | A temporary generator is required at the interim site while the main site is built-out. |
| Required Extra Glycose | Extra glycose and hose accessories kit - 30 meters. |
| Transmitter Interconnect | TX output to container in antenna interconnect kit 6-50: \$9,600. See Rohde & Schwarz quote. |
| Additional RF Components | Required to split cabinets in order to meet spacing requirements in transmitter building. |
| Cooling Pumps Stacking Kit | Required to meet spacing requirements in transmitter building. |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 976.0 kW |

| Manufacturer | |
|--------------|------------------|
| Model | TFU- 30GTH 06 |
| Year | 2008 |

Primary Antenna

New Antenna Costs

| Section | Question | Response |
|----------------------------|--|-------------------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | Yes |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Тор |
| | Polarization | Elliptical |
| | Туре | Broadband Slot |
| | Number of Stations Supported | 2 |
| | Number of Panels/Bays | 24 |
| | Lower Limit | 497.00 MHz |
| | Upper Limit | 509.00 MHz |
| | Design power capacity in use | 40.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 670.0 kW |
| | Manufacturer | |
| | Model | TFU-24GTH /VP-R TC O6SP |

| Year | 2018 |
|-------------------------------|--|
| Justification for New Antenna | Existing main antenna is a top-mount |
| | (candelabra) slot which cannot |
| | accommodate the post- |
| | auction channel. The |
| | proposed antenna is a |
| | broadband slot that will be shared |
| | with the |
| | "unable to construct" |
| | post-auction facility; |
| | therefore, no upgrade |
| | costs. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Broadband |
| | | |

| | Feed Line Size | 8 3/16 inches inches |
|--------------------------|---|----------------------|
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Enter a list of RF channel numbers.

| RF Channel Number | |
|-------------------|--|
| 18 | |
| 20 | |

Primary Antenna

Other Antenna Cost Not Listed

| Name | Description |
|-----------------|---|
| Shipping | Shipping costs: \$9,800 |
| Extension Pole | MOUNTING POLE FOR TOP MOUNTING ANTENNA IN ORDER TO MAINTAIN FAA HEIGHT. |
| Antenna adapter | ANTENNA WEDDING CAKE MOUNTING ADAPTER. |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|-------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Broadband Slot |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | 24 |
| | Lower Limit | 638.00 MHz |
| | Upper Limit | 644.00 MHz |
| | Design power capacity in use | 100.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 976.0 kW |
| | Manufacturer | |
| | Model | TFU-24WB C160 |
| | Year | 2018 |

| Justification for New Antenna | An interim |
|-------------------------------|---------------|
| | antenna is |
| | necessary |
| | to keep |
| | station on |
| | air during |
| | primary |
| | antenna |
| | replacement |
| | & for |
| | duration of |
| | assigned |
| | phase. |
| | Interim |
| | facility will |
| | be located |
| | at an |
| | alternate |
| | site. The |
| | TFU-24WB |
| | cost is |
| | equivalent |
| | to a single- |
| | channel |
| | interim |
| | antenna. |
| | |

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|---------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 7 3/16 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

| Name | Description |
|----------|------------------------|
| Shipping | Shipping cost: \$5,400 |

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|-------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | Yes |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stac |
| | Polarization | Horizontal |
| | Туре | Broadband Slot |
| | Number of Stations Supported | 2 |
| | Number of Panels/Bays | 8 |
| | Lower Limit | 195.00 MH |
| | Upper Limit | 213.00 MH: |
| | Design power capacity in use | 100.0 % |

| Other Antenna Type | N/A |
|---------------------------------|--|
| ERP: (Effective Radiated Power) | 82.8 kW |
| Manufacturer | |
| Model | TLSV-8BB |
| Year | 2018 |
| Justification for New Antenna | The WTLV and WJXX VHF stations share an antenna on the candelabra and require an interim antenna during the WJXT /WCWJ repack in order to remain on the air as required in the lease agreement. The ERP above combines ERPs for WTLV /WJXX since shared. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|--|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | | |

| | Number of channels supported | 2 |
|--------------------------|--|---------------|
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 4 1/16 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | ysis Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Enter a list of RF channel numbers.

| RF Channel Number | |
|-------------------|--|
| 10 | |
| 13 | |

Interim Antenna

Other Antenna Cost Not Listed

| Name | Description |
|------------------|--|
| Shipping | Shipping costs: \$5,400 |
| Additional Parts | Additional Installation Parts Inside Transmitter Building to Complete Antenna System |

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| n Line Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1155 feet per run |

Primary New Transmission Line

Transmission

| Section | Question | Response |
|--------------------------------|---|----------------------|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1155 feet per run |

Justification for New Transmission Line The power rating for 7-3/16" line is not capable of handling the power required for WJXT and WCWJ shared operation. The line is considered an upgrade; however, it will result in an overall system savings since WCWJ and **WJXT** stations will share the costs.

Other Transmission Line Expenses Not Listed

Primary Transmission

| sion | Name | Description |
|------|----------|------------------------|
| | Shipping | Shipping Cost: \$5,400 |

New Transmission Line

| Interim |
|-----------------|
| Transmis |

| on Line Settion | Question | Response |
|--------------------------------|---|---|
| New Transmission Line Costs | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Туре | Rigid |
| | Diameter | 4 1/16 inches |
| | Segment Length | Broadband |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 775 feet per run |
| | Justification for New Transmission Line | New broadband 4-1/16" rigid line is needed in order for the WJXX and WTLV full-service VHF facilities to operate as interim facilities during the repack build-out. This is a contractual obligation. |

Interim Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

Interim

New Transmission Line

| Transmission | n de Line Section | Question | Response |
|--------------|--------------------------------|---|---|
| | New Transmission Line Costs | Use | Interim |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 7 3/16 inches |
| | | Segment Length | Broadband |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 1075 feet per run |
| | | Justification for New Transmission Line | An interim transmission line is necessary to keep the pre-auction station on the air during the primary antenna replacement and for the duration of the assigned phase. The Interim facility must be at an alternate site since the WJXT tower is fully loaded. |

Interim Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Auxiliary Tower

Add Tower

| Section | Question | Response |
|---|---|------------------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Auxiliary (Backup) |
| | Description of Use | Interim Tower (InSite) |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1016457 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 30° 16' 36.0" N- |
| | Longitude (NAD83) | 081° 33' 57.0" W- |
| | Overall Structure Height | 1001.63 feet |
| | Support Structure Height | 950.78 feet |

| Ground Elevation Above Mean Sea Level (AMSL) | 25.92 feet |
|--|--|
| Structure Type | TOWER - Free Standing or Guyed Structure |
| Tower Owner | IWG Towers Assets II, LLC |
| Date Constructed | 07/01/1988 |

Auxiliary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Auxiliary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Auxiliary Tower

Other Tower Expenses Not Listed

| Name | Description | |
|------|-------------|--|
|------|-------------|--|

| Interim Tower Lease | Monthly lease expenses at alternate site (InSite Tower) to support the side-mount interim antenna, TX line and STL for up to 6 months (see attached quote). |
|--------------------------|--|
| Remove Interim Equipment | Interim tower must be rigged a second time after assigned phase is complete to have the interim antenna, interim line, STL dish and waveguide removed from tower and disposed. |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | Candelabra |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | No |
| Registration | ASR Number | |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 30° 16' 25.0" N- |
| | Longitude (NAD83) | 081° 33' 12.0" W- |
| | Overall Structure Height | 303.70 feet |
| | Support Structure Height | 268.90 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 15.20 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |

| Tower Owner | First Coast Tower Group |
|------------------|-------------------------------|
| Date Constructed | 01/01/1985 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 11893 | WJXX | DTV |
| 65046 | WTLV | DTV |

Other Types of Users

| Users | |
|---------------|--|
| Two-way users | |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------|---------------|------------|
| Tower Rigging Costs | Complex Tower | Candelabra |

| Helicopter Services | Are helicopter services required? | Yes |
|---------------------|-----------------------------------|-----|
| Required | | |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|-------------------------------------|---|
| Foundation Expansion | Geotechnical findings indicate existing foundation loading design is not adequate to support the post-transition loads. |
| Helicopter Site Staging Requirement | Erickson Incorporated requires a 200 x 200 ft staging area for the helicopter lift. See attached quote to clear the site. |
| Existing Tower | ASR is 1017604. The tower owner name was flagged by this application when it prefilled so we had to manually enter. FAA & ASR required as a result of changing the top-mount antenna. |

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 850 |
| | Explanation | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |

| | Quantity | 1 |
|---------------------------------------|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | Yes |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | | |

| Number of Days | 45 |
|----------------|---|
| Justification | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

Outside Professional

Other Professional Services Expenses Not Listed

| Services Costs | Description |
|--|---|
| Intermod Study at Interim Site | Tower owner requires an intermod study (see attached quote from InSite Towers, LLC) |
| Osborn Engineering Examination of Interim Site | Professional Services - review existing drawings, design interim transmitter building, prepare conceptual site plan layout, prepare construction documents, provide construction administration services (shared cost with WCWJ). |
| Other Legal Services | Other Legal Services related to the DTV Repack |
| Topographic Survey | Required for new interim transmitter building container (shared cost with WCWJ). |
| Environmental Impact Study | Study conducted due to presence of visible mold in existing interim building. Building determined to be uninhabitable (shared cost with WCWJ). |

| Geotechnical Report | Required for new interim transmitter building container (shared cost with WCWJ). |
|--|--|
| Osborn Engineering Main Transmitter Facility | Professional Services - main transmitter facility site assessment consisting of on-site laser scanning of both the interior and exterior of the WJXT main transmitter facility (shared costs with WCWJ). |
| Other Engineering Services | Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 850 hrs (\$127,500 at \$150/hr), & a new OES category has been created & funded with the money removed from PM. |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|------------|---|
| STL System | Microwave dish required for interim studio to transmitter link (STL) to be operated up to 6 months. Receiver, waveguide, licensing, etc. required for interim STL. See attached STL quotes. |
| Sales Tax | Sales Tax |

Cost Information

Transmitters

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Interim Transmitter THU9EVO-36 | \$2,911,476.47 | \$2,416,211.47 | | \$1,907,375.09 | |
| Other Building Addition Size: 450.0 | \$433,897.47 | \$433,897.47 | Attached letter from InSite Tower (interim tower) states new building must be provided. Attached quotes equate to \$387,385.47 (\$65,585/2 + \$13,800/2 + \$64,347/2 + 93,024/2 + 315,519.47). | \$392,903.94 | N/A |
| Split Configuration | \$66,927.50 | \$66,927.50 | Required to fit 4-cabinet transmitter into a 53x10 container. See attached Rohde & Schwarz Quote Number 802-053514.0. | N/A | N/A |

| UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW | \$1,788,000.00 | \$1,302,400.00 | See attached Rohde & Schwarz quote. See justification box in transmitter section for TPO calculations and transmitter selection justification. \$1,195,300 (Quote #802- 047525.2) + \$107,100 (Quote #107788.0 RF System - waiting on an invoice) = | \$1,243,518.09 | N/A |
|--|----------------|----------------|---|----------------|-----|
| Cooling Pumps Stacking Kit | \$2,500.00 | \$2,500.00 | \$1,302,400.00 Required to meet space requirements in interim transmitter container (building). See Rohde & Schwarz quotes for WJXT interim transmitter. | N/A | N/A |

| Additional RF Components | \$17,550.00 | \$17,550.00 | RF Components for 2+2 cabinets to meet space requirements in interim transmitter container (building). See Rohde & Schwarz quotes for WJXT interim transmitter. | \$14,239.56 | N/A |
|---|--------------|--------------|--|-------------|-----|
| Transmitter Interconnect | \$9,600.00 | \$9,600.00 | See attached Rohde & Schwarz quote | N/A | N/A |
| Required Extra Glycose | \$12,000.00 | \$12,000.00 | See Rohde & Schwarz quote for WJXT interim transmitter. | N/A | N/A |
| Back-up Generator | \$132,500.00 | \$132,500.00 | Back-up generator to be shared at interim site with WCWJ and WJXT. Cost of back- up generator is \$265,00; however, shared cost is \$132,500 (see attached back-up generator quote from Olympian Generators) | \$59,530.00 | N/A |
| UHF inside RF system including switching | \$147,500.00 | \$143,500.00 | N/A | N/A | N/A |

| 10 Ton system | \$38,900.00 | \$36,935.00 | N/A | \$36,935.00 | N/A |
|--|--------------|--------------|---|--------------|-----|
| Other Electrical Service: Additional services required to install new transmitter at alternate site (see attached quotes for monthly lease expenses; transmitter building costs; and electrical services costs). | \$124,989.00 | \$124,989.00 | Diamond Electric services was retained by Dermac Group in order to to provide required service to new interim building (container). Dermac Group is a sub for Rohde & Schwarz See attached Quote (Quote Number: 116131.0) | \$124,989.00 | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$26,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 500 KVA | \$48,400.00 | \$47,100.00 | N/A | \$5,559.50 | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$37,150.00 | N/A | \$29,700.00 | N/A |
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$14,050.00 | N/A | N/A | N/A |
| 50 kW Reject Load | \$10,112.50 | \$10,112.50 | See attached Rohde & Schwarz quote | N/A | N/A |

| Primary Transmitter THU9EVO-24 | \$2,126,412.50 | \$1,619,189.15 | | \$995,626.65 | |
|--|----------------|----------------|--|--------------|-----|
| Electrical | \$279,000.00 | \$279,000.00 | See attached Rohde & Schwarz Quote (Quote No. 155472.0) | N/A | N/A |
| Other Building Addition Size: 900.0 | \$50,000.00 | \$50,000.00 | Shared with WCWJ - waiting on quotes | N/A | N/A |
| Switch | \$30,000.00 | \$30,000.00 | N/A | N/A | N/A |
| 8-Pole Mask Filter | \$99,700.00 | \$99,700.00 | 8-pol mask filter required due to 1st- adjacent station issue. See attached Rohde & Schwarz quote. | N/A | N/A |
| 50 kW Reject Load | \$4,812.50 | \$4,812.50 | Outside heat exchanger kit: \$4,812.50. See Rohde & Schwarz quote. | N/A | N/A |
| Other Electrical Service: Remove beam supplies and install new transformers. | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |

| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$995,626.65 | See attached Rohde & Schwarz quote (Quote Number 802- 044377.3) and attached Invoice for Taxes (Invoice Number 9500092010). \$935,000.00 for transmitter + \$60,626.65 for Taxes = \$995,626.65. | \$995,626.65 | N/A |
|--|----------------|----------------|--|----------------|-----|
| 10 Ton system | \$38,900.00 | \$37,900.00 | N/A | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$26,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$10,000.00 | See attached Rohde & Schwarz quote. | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$37,150.00 | N/A | N/A | N/A |
| Standby Exciter and Switch | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Sub-total | \$5,037,888.97 | \$4,035,400.62 | N/A | \$2,903,001.74 | N/A |
| Total for all systems | \$9,176,395.71 | \$7,020,417.81 | N/A | \$4,246,340.08 | N/A |

Components

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

Other -- Building Addition Size: 450.0 **Component Description: WJXT INT** Container Scherer Construction Final 10% plus Change Order Invoice (Shared) Amount: \$12,377.50 **Component Description: WJXT Interim** Container Scherer Construction 90% Invoice (Shared) Amount: \$46,512.00 **Component Description:** WJXT Interim Site **Build-out** /Construction (see attached Rohde & Schwarz quote /invoice) Amount: \$315,519.47

Component Description: Osborn inv #28314

Prof srvcs 180224 -

180330

UL20181109jgv1

Amount: \$18,494.97

Split Configuration Information not provided.

| JHF - Liquid Cooled Solid State Transmitter 52 - 61 | Component Description | WJXT Interim |
|--|-------------------------------|-------------------------------------|
| kW | Component Description: | Transmitter (NET |
| | | 30 Payment) |
| | Amount: | \$923,518.09 |
| | | . , |
| | Component Description: | WJXT-DT Channel |
| | | 42 Interim |
| | | Transmitter (Initial |
| | | 25% Payment). See |
| | | attached Cover |
| | | Letter with Rohde & Schwarz Invoice |
| | | and Quote. |
| | Amount: | \$320,000.00 |
| | | |
| Cooling Pumps Stacking Kit | Information not provided. | |
| Additional RF Components | | |
| | Component Description: | WJXT R&S inv |
| | | #9500083874 |
| | | Interim Elbow |
| | | UL20180809jgv1 |
| | Amount: | \$14,239.56 |
| Transmitter Interconnect | Information not provided. | |
| Required Extra Glycose | Information not provided. | |

| | | WWT DOO: |
|---|-------------------------------|------------------------|
| | Component Description: | WJXT R&S inv |
| | | #9500083892 |
| | | Interim Electrical |
| | | temporary |
| | | generator |
| | | UL20180807jgv1 |
| | Amount: | \$9,155.00 |
| | Component Description: | Diesel Serv-Supp |
| | | inv #110000051 |
| | | Backup Generator |
| | | UL20180905jgv1 |
| | | 50% to WJXT 50% |
| | | to WCWJ |
| | Amount: | \$50,375.00 |
| JHF inside RF system ncluding switching | Information not provided. | |
| 0 Ton system | | |
| | Component Description: | WJXT Interim |
| | | HVAC Electrical |
| | | Installation (see |
| | | attached quote and |
| | | invoice from Rohde |
| | | & Schwarz) |
| | Amount: | \$36,935.00 |

Other Electrical Service: Additional services WJXT R&S inv **Component Description:** required to install new #9500083846 transmitter at alternate site Interim Main Panel (see attached quotes for UL20180807jgv1 monthly lease expenses; Amount: \$9,484.00 transmitter building costs; and electrical services costs). **Component Description: HVAC Electrical** work required for **WJXT Interim** Facility. See attached quote and invoice. Amount: \$36,935.00 **Component Description:** WJXT R&S inv #9500083892 Interim Electrical installation UL20180807jgv1 Amount: \$78,570.00 3" Rigid Conduit and Information not provided. Wiring (Cost per foot) Transformer 3 phase/480v - 500 KVA **Component Description:** Coffman Elec inv #131850E Automatic Transfer Switch UL20180905jgv1 50% to WJXT 50% to WCWJ **Amount:** \$5,559.50 Switchgear - industrial 800 amp **Component Description:** WJXT R&S inv #9500083892 Interim Electrical switchgear UL20180807jgv1 \$29,700.00 Amount:

| Service entrance 3 phase /800 amp/208 volt | Information not provided. |
|---|---------------------------|
| 50 kW Reject Load | Information not provided. |
| Electrical | Information not provided. |
| Other Building Addition Size: 900.0 | Information not provided. |
| Switch | Information not provided. |
| 8-Pole Mask Filter | Information not provided. |
| 50 kW Reject Load | Information not provided. |
| Other Electrical Service: Remove beam supplies and install new transformers. | Information not provided. |

| UHF - Liquid Cooled Solid State Transmitter 35 - 50 | | |
|---|--|-------------------|
| State Transmitter 35 - 50 kW | Component Description: | Florida Tax |
| · · · | | Reimbursement for |
| | | WJXT Main |
| | | Transmitter |
| | Amount: | \$60,626.65 |
| | Component Description: | 25% Final |
| | | Reimbursement |
| | | Payment for WJXT |
| | | Main Transmitter |
| | | minus \$40,000 |
| | | upgrade cost. |
| | Amount: | \$233,750.00 |
| | Component Description: | 50% |
| | | Reimbursement |
| | | Payment for WJXT |
| | | Main Transmitter |
| | | minus \$40,000 |
| | | upgrade cost. |
| | Amount: | \$467,500.00 |
| | Component Description: | R&S inv |
| | | #9500076213 Main |
| | | TX UL20181113jgv1 |
| | Amount: | \$233,750.00 |
| 10 Ton system | Information not provided. | |
| <u> </u> | | |
| 3" Rigid Conduit and | Information not provided. | |
| 3" Rigid Conduit and Wiring (Cost per foot) Transformer 3 phase/480v - 300 KVA | Information not provided. Information not provided. | |
| 3" Rigid Conduit and Wiring (Cost per foot) Transformer 3 phase/480v | | |

Cost Information

Antennas

| Description Interim Antenna TFU-24WB C160 | Predetermined Cost Estimate \$217,870.00 | Estimated Cost \$210,184.00 | Estimated Cost Justification | Actual Cost \$179,697.60 | Actual Cost Justification |
|---|--|-----------------------------------|-------------------------------------|-----------------------------|------------------------------|
| Shipping | \$5,400.00 | \$5,400.00 | N/A | N/A | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,120.00 | N/A | N/A | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 976 kW input, directional,, elliptically or circularly polarized | \$160,480.00 | \$160,480.00 | See attached Dielectric Quote | \$144,432.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$5,760.00 | N/A |

| Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed) | \$16,850.00 | \$15,264.00 | See attached Dielectric Quote | \$13,737.60 | N/A |
|--|--------------|--------------|---|--------------|-----|
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$17,520.00 | See attached Dielectric Quote | \$15,768.00 | N/A |
| Interim Antenna TLSV-8BB | \$210,567.86 | \$185,537.86 | | \$117,470.38 | |
| Additional Parts | \$16,850.36 | \$16,850.36 | See attached Rohde & Schwarz Quote No. 117708.2 and Invoice No. 9500086410 for additional parts needed inside transmitter room in order to connect horizontal run of transmission line to existing RF System. | \$16,850.36 | N/A |
| | | | | | |

| Pattern | \$5,260.00 | \$2,700.00 | See lease | \$2,430.00 | N/A |
|--------------|-------------|-------------|---------------|-------------|-----|
| scatter | | | agreement for | | |
| analysis for | | | WTLV and | | |
| side mount | | | WJXX with | | |
| high/med | | | respect to | | |
| power | | | reimbursement | | |
| antennas | | | for interim | | |
| (if not | | | VHF antenna. | | |
| included in | | | See attached | | |
| antenna | | | Dielectric | | |
| base cost) | | | Quote. | | |
| Side mount | \$23,150.00 | \$5,760.00 | See lease | \$5,184.00 | N/A |
| brackets | | | agreement for | | |
| for high | | | WTLV and | | |
| power | | | WJXX with | | |
| antennas | | | respect to | | |
| (if not | | | reimbursement | | |
| included in | | | for interim | | |
| antenna | | | VHF antenna. | | |
| base cost) | | | See attached | | |
| , | | | Dielectric | | |
| | | | Quote. | | |
| Elbow | \$10,950.00 | \$10,400.00 | See lease | N/A | N/A |
| complex, | | | agreement for | | |
| broadband, | | | WTLV and | | |
| at antenna | | | WJXX with | | |
| input, per 4 | | | respect to | | |
| 1/16. | | | reimbursement | | |
| feedline (if | | | for interim | | |
| needed) | | | VHF antenna. | | |
| New | \$84,200.00 | \$80,000.00 | See lease | \$29,218.52 | N/A |
| combiner, | . , | . , | agreement for | · , - | |
| cost per | | | WTLV and | | |
| channel | | | WJXX with | | |
| (without | | | respect to | | |
| antenna) | | | reimbursement | | |
| a.noma) | | | for interim | | |
| | | | VHF antenna. | | |
| | | | vпг анценна. | | |
| Sweep test | \$6,730.00 | \$6,400.00 | See lease | \$5,760.00 | N/A |
| of existing | | | agreement for | | |
| antenna | | | WTLV and | | |
| | | | WJXX with | | |
| | | | respect to | | |
| | | | reimbursement | | |
| | | | | | |
| | | | for interim | | |

| UHF - High Power, Side Mount, basic slot antenna, 8 bay,, 83 kW input, | \$58,027.50 | \$58,027.50 | See lease agreement for WTLV and WJXX with respect to reimbursement for interim VHF antenna. | \$58,027.50 | N/# |
|--|--------------|--------------|--|--------------|-----|
| directional,, horizontally polarized | | | See attached Dielectric Quote. | | |
| Primary Antenna TFU-24GTH /VP-R TC O6SP | \$385,393.50 | \$327,593.50 | | \$224,925.97 | |
| Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed) | \$18,950.00 | \$8,880.00 | Cost: \$17,760; however, it is shared cost with WCWJ, therefore, cost for WJXT is \$8,880. See attached Dielectric Quote. | \$7,992.00 | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$40,000.00 | Shared expense with WCWJ | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$3,200.00 | Shared expense with WCWJ | \$2,880.00 | N/A |
| UHF - High Power Top Mount Two Station antenna elliptically or circularly polarized | \$175,046.50 | \$175,046.50 | Cost: \$350,093; however, it is shared cost with WCWJ, therefore, cost for WJXT is \$175,046.50. See attached Dielectric | \$145,121.85 | N/A |

| Extension Pole | \$76,315.00 | \$76,315.00 | Cost: \$152,630; however, it is shared cost with WCWJ, therefore, cost for WJXT is \$76,315. See attached Dielectric Quote. | \$55,437.52 | N/A |
|-----------------------------|----------------|----------------|--|----------------|-----|
| Shipping | \$4,900.00 | \$4,900.00 | Cost: \$9,800; however, it is shared cost with WCWJ therefore, cost for WJXT is \$4,900. See attached Dielectric Quote. | N/A | N/A |
| Antenna adapter | \$19,252.00 | \$19,252.00 | Cost: \$21,472; however, it is shared cost with WCWJ, therefore, cost for WJXT is \$10,736. See attached Dielectric Quote. A 2nd adapter is required at a total price of \$17,032 which is \$8,516 to WCWJ and \$8,516 to WJXT | \$13,494.60 | N/A |
| Sub-total | \$813,831.36 | \$723,315.36 | N/A | \$522,093.95 | N/A |
| Total for all systems | \$9,176,395.71 | \$7,020,417.81 | N/A | \$4,246,340.08 | N/A |

| Actual Information Description | File Name | |
|---|---------------------------|--|
| Shipping | Information not provided. | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 976 kW input, directional,, elliptically or circularly polarized | Component Description: | Inv MAN00267 WJXT Interim TX ant 45% down payment UL20180503jgv1 |
| | Amount: | \$72,216.00 |
| | Component Description: | WJXT Interim Antenna (Second 45% Payment) |
| | Amount: | \$72,216.00 |
| Sweep test of existing | | |
| antenna | Component Description: | WJXT Interim Antenna (Second 45% Payment) |
| | Amount: | \$2,880.00 |
| | Component Description: | Inv MAN00267 WJXT Interim sweep 45% down payment UL20180503jgv1 |
| | Amount: | \$2,880.00 |

| Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed) | Component Description: | WJXT Interim Antenna (Second 45% Payment) |
|---|---------------------------|--|
| | Amount: | \$6,868.80 |
| | Component Description: | Inv MAN00267 WJXT Interim elbow complex 45% down payment UL20180503jgv1 |
| | Amount: | \$6,868.80 |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Component Description: | WJXT Interim Antenna (Second |
| , | Amount: | 45% Payment) \$7,884.00 |
| | Component Description: | Inv MAN00267 WJXT Interim TX antenna mount 45% down payment UL20180503jgv1 |
| | Amount: | \$7,884.00 |
| Additional Parts | | |
| | Component Description: | WJXT Main (TEGNA) Additional Parts (NET30 |
| | Amount: | Payment) \$16,850.36 |
| Shipping | Information not provided. | |

Pattern scatter analysis for side mount high/med **Component Description:** Inv MAN00318 power antennas (if not WJXT Int WJXX included in antenna base WTLV patter scatter cost) analysis 45 percent pmt 1 UL20180613jgv1 \$1,215.00 Amount: **Component Description:** Inv MAN00319 **WJXT Int WJXX** WTLV pattern scatter analysis 45 percent pmt 2 UL20180613jgv1 Amount: \$1,215.00 Side mount brackets for high power antennas (if **Component Description:** Inv MAN00318 not included in antenna WJXT Int WJXX base cost) WTLV side brckts 45 percent pmt 1 UL20180613jgv1 Amount: \$2,592.00 **Component Description:** Inv MAN00319 WJXT Int WJXX WTLV side brckts 45 percent pmt 2 UL20180613jgv1 Amount: \$2,592.00 Elbow complex, Information not provided. broadband, at antenna input, per 4 1/16. feedline

(if needed)

| New combiner, cost per | | |
|---------------------------|------------------------|--|
| channel (without antenna) | Component Description: | R&S inv #9500085393 VHF interim install UL20181113jgv1 Contractual Agreement between Graham (licensee) & Tegna |
| | Amount: | \$16,850.36 |
| | Component Description: | Inv MAN00319 WJXT Int WJXX WTLV switch 45 percent pmt 2 UL20180613jgv1 |
| | Amount: | \$6,184.08 |
| | Component Description: | Inv MAN00318 WJXT Int WJXX WTLV switch 45 percent pmt 1 |
| | Amount: | UL20180613jgv1 \$6,184.08 |
| Sweep test of existing | | |
| antenna | Component Description: | Inv MAN00318 WJXT Int WJXX WTLV sweep 45 percent pmt 1 UL20180613jgv1 |
| | Amount: | \$2,880.00 |
| | Component Description: | Inv MAN00319 WJXT Int WJXX WTLV sweep 45 percent pmt 2 |
| | | UL20180613jgv1 |

Amount:

\$2,880.00

UHF - High Power, Side Mount, basic slot antenna, ERI inv #WJXT-005 **Component Description:** 8 bay,, 83 kW input, Antenna removal directional,, horizontally UL20181109jgv1 polarized Amount: \$5,850.00 **Component Description:** Inv MAN00318 **WJXT Int WJXX** WTLV ant 45 percent pmt 1 UL20180613jgv1 Amount: \$26,088.75 **Component Description:** Inv MAN00319 WJXT Int WJXX WTLV ant 45 percent pmt 2 UL20180613jgv1 Amount: \$26,088.75 Elbow complex, broadband, at antenna **Component Description:** Die inv #MAN00299 input, per 8 3/16. feedline Elbow complex (if needed) UL20181106jgv1 Amount: \$3,996.00 **Component Description:** Inv MAN00214 WCWJ WJXT Elbow complex UL20180718jgv2 **Amount:** \$3,996.00 New combiner, cost per Information not provided.

channel (without antenna)

| antenna | Component Description: | Die inv #MAN00299 |
|-------------------------|-------------------------------|-------------------|
| | | Sweep |
| | | UL20181106jgv1 |
| | Amount: | \$1,440.00 |
| | | |
| | Component Description: | Inv MAN00214 |
| | | WCWJ WJXT |
| | | Sweep |
| | A ma a count o | UL20180718jgv2 |
| | Amount: | \$1,440.00 |
| UHF - High Power Top | | |
| Mount Two Station | Component Description: | Die inv #MAN00299 |
| antenna elliptically or | | Primary antenna |
| circularly polarized | | UL20181106jgv1 |
| | Amount: | \$72,560.92 |
| | | |
| | Component Description: | Inv MAN00214 |
| | | WCWJ WJXT |
| | | Primary antenna |
| | | UL20180718jgv2 |
| | Amount: | \$72,560.93 |
| Extension Pole | | |
| | Component Description: | Inv MAN00214 |
| | | WCWJ WJXT Prim |
| | | ant ext pole |
| | | UL20180718jgv2 |
| | Amount: | \$34,341.75 |
| | Component Descriptions | Die inv #MANIOCCO |
| | Component Description: | Die inv #MAN00299 |
| | | Prim ant ext pole |
| | Amount: | UL20181106jgv1 |
| | Amount: | \$21,095.77 |
| Shipping | Information not provided. | |

| Component Description: | Die inv #MAN00299 |
|------------------------|---------------------|
| | Primary ant adapte |
| | UL20181106jgv1 |
| Amount: | \$4,831.20 |
| Component Description: | Inv MAN00214 |
| | WCWJ WJXT |
| | Primary ant adapter |
| | UL20180718jgv2 |
| Amount: | \$4,831.20 |
| Component Description: | Die inv #MAN00299 |
| | Primary ant adapter |
| | UL20181106jgv1 |
| Amount: | \$3,832.20 |

Cost Information

Transmission Line

| | | | Estimated | | |
|---|-----------------------------|-------------------|---|--------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Interim Transmission Line | \$126,325.00 | \$94,371.75 | | \$92,049.85 | |
| Rigid Transmission Line - copper, 4 1 /16" broadband | \$126,325.00 | \$94,371.75 | See Dielectric quote for WJXX and WTLV combined interim facilities. | \$92,049.85 | N/A |
| Interim Transmission Line | \$357,975.00 | \$207,304.50 | | \$200,814.09 | |
| Rigid Transmission Line - copper, 7 3 /16" broadband | \$357,975.00 | \$207,304.50 | See Dielectric quote for WJXT interim facility | \$200,814.09 | N/A |
| Primary Transmission Line | \$465,745.00 | \$161,956.20 | | \$137,893.01 | |
| Shipping | \$4,900.00 | \$4,900.00 | Shipping Cost is \$9,800; however, it is a shared expense with WJXT; therefore, WCWJ shipping cost is | N/A | N/A |

| Rigid | \$460,845.00 | \$157,056.20 | Cost: | \$137,893.01 | N/A |
|-----------------------|----------------|----------------|----------------|----------------|-----|
| Transmission | . , , | . , | \$291,274.40; | . , | - |
| Line - | | | however, it is | | |
| copper, 8 3 | | | shared cost | | |
| /16" | | | with WCWJ, | | |
| broadband | | | therefore, | | |
| | | | cost for | | |
| | | | WJXT is | | |
| | | | \$145,637.20. | | |
| | | | See | | |
| | | | attached | | |
| | | | Dielectric | | |
| | | | Quote. The | | |
| | | | \$22,838.00 | | |
| | | | Feed | | |
| | | | Through was | | |
| | | | erroneously | | |
| | | | omitted, so | | |
| | | | the total has | | |
| | | | been | | |
| | | | increased by | | |
| | | | 50% | | |
| | | | (\$11,419.00) | | |
| | | | to | | |
| | | | \$157,056.20 | | |
| Sub-total | \$950,045.00 | \$463,632.45 | N/A | \$430,756.95 | N/A |
| Total for all systems | \$9,176,395.71 | \$7,020,417.81 | N/A | \$4,246,340.08 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

Rigid Transmission Line - copper, 4 1/16" broadband

Component Description: Inv MAN00319

WJXT Int WJXX WTLV line 45 percent pmt 2 UL20180613jgv1

Amount: \$37,882.91

Component Description: Die inv #180001

VHF rigid trans line UL20181120jgv1

\$6,112.50

Component Description: Inv MAN00318

Amount:

WJXT Int WJXX WTLV line 45 percent pmt 1 UL20180613jgv1

Amount: \$37,882.91

Component Description: Inv MAN00318

WJXT Int WJXX WTLV TLSCR 45 percent pmt 1 UL20180613jgv1

Amount: \$4,584.38

Component Description: Inv MAN00319

WJXT Int WJXX WTLV TLSCR 45 percent pmt 2 UL20180613jgv1

Amount: \$4,584.38

Component Description: Die inv #180001

VHF rigid trans line

freight

UL20181120jgv1

Amount: \$1,002.77

| Rigid Transmission Line - copper, 7 3/16" broadband | | |
|---|---------------------------|----------------------|
| sopper, 7 3/10 broadband | Component Description: | WJXT Interim |
| | | Antenna (Second |
| | | 45% Payment). |
| | | 89,763.53 plus |
| | | 3,523.50 for |
| | | transmission line |
| | | system. |
| | Amount: | \$93,287.50 |
| | Component Description: | Additional TX Line |
| | | Parts for WJXT |
| | | Interim Facility. |
| | | Invoice includes tax |
| | | (see attached quote |
| | | & invoice) |
| | Amount: | \$14,239.56 |
| | Component Description: | Inv MAN00267 |
| | | WJXT Interim |
| | | transmisson line |
| | | 45% down payment |
| | | UL20180503jgv1 |
| | Amount: | \$93,287.03 |
| Shipping | Information not provided. | |

Rigid Transmission Line - copper, 8 3/16" broadband

Component Description: Inv MAN00214

MCM1 M1XL

TLSCRs

UL20180718jgv2

Amount: \$1,792.80

Component Description: Inv MAN00214

WCWJ WJXT Feed

thru

UL20180718jgv2

Amount: \$5,138.55

Component Description: Die inv #MAN00299

Transmission line UL20181106jgv1

Amount: \$61,296.17

Component Description: Inv MAN00214

WCWJ WJXT Transmission line

UL20180718jgv2

Amount: \$63,743.94

Component Description: Die inv #MAN00299

TLSCRs

UL20181106jgv1

Amount: \$1,792.80

Component Description: Die inv #MAN00299

Feed thru

UL20181106jgv1

Amount: \$4,128.75

Cost Information

Tower Equipment and Rigging Costs

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Tower TOWER | \$998,442.00 | \$658,526.00 | | \$367,296.29 | |
| Tower Helicopter Lift | \$1,000.00 | \$1,000.00 | Cost of helicopter is in ERI Quote Number 20180123- 851 Rev B for the main antenna installation. Graham Media Group paid the for initial Erickson survey for \$2,000 which is shared with WCWJ. | \$0.00 | N/A |
| Foundation Expansion | \$91,642.00 | \$91,642.00 | Quote is for \$183,284. Shared expense with WCWJ; therefore WJXT cost is \$91642. | \$41,592.11 | N/A |

| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$303,384.00 | Actual costs: \$477,646 for main antenna install and \$64,561 for VHF interim antenna install (contractual | \$284,382.04 | N/A |
|--|--------------|--------------|--|--------------|-----|
| | | | obligation). Since main antenna is shared with | | |
| | | | WCWJ, the main antenna install cost for WJXT is | | |
| | | | \$238,823. Total cost is \$303,384 with VHF. See quotes. | | |
| Major tower reinforcement /modifications | \$421,000.00 | \$200,000.00 | Costs for WJXT tower mods are a shared expense with WCWJ. | \$36,103.39 | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | \$5,218.75 | N/A |

| Auxiliary | \$617,400.00 | \$399,500.00 | | \$2,000.00 | |
|---|--------------|--------------|---|------------|-----|
| | | | expense with WCWJ is \$37,500. | | |
| | | | is to have the area clear-cut and also requires a Strong Plank Steel Mat. Shared | | |
| | | | Erickson Inc. requires a 200 x 200 ft clearing for lifts and the only way to achieve this | | |
| Helicopter Site Staging Requirement | \$37,500.00 | \$37,500.00 | See attached clearing quote for \$75,000. | N/A | N/A |
| Existing Tower | \$0.00 | \$0.00 | This is just a note to state that the tower has an ASR (ASRN 1017604). The tower owner name was flagged when the 399 automatically pre-filled the ASR information. Therefore, we manually entered the data. | N/A | N/A |

| Remove | \$150,000.00 | \$150,000.00 | Interim tower | N/A | N/A |
|----------------|--------------|--------------|---------------|----------------|------|
| Interim | | | must be | | |
| Equipment | | | rigged a | | |
| | | | second time | | |
| | | | after WJXT | | |
| | | | tower mods | | |
| | | | and main | | |
| | | | antenna | | |
| | | | installs are | | |
| | | | complete in | | |
| | | | order to | | |
| | | | have the | | |
| | | | interim | | |
| | | | antenna, | | |
| | | | interim line, | | |
| | | | STL dish | | |
| | | | and | | |
| | | | waveguide | | |
| | | | removed | | |
| | | | from tower | | |
| | | | and | | |
| | | | disposed. | | |
| | | | uisposeu. | | |
| Structural | \$12,600.00 | \$2,000.00 | ***System | \$2,000.00 | N/A |
| engineering | | | Notice: | | |
| tower load | | | Estimate | | |
| study for well | | | adjusted and | | |
| documented | | | locked | | |
| tower | | | because line | | |
| | | | has been | | |
| | | | superseded. | | |
| | | | *** | | |
| Tower | \$26,300.00 | \$12,500.00 | Shared | N/A | N/A |
| | φ20,300.00 | φ12,300.00 | | IN/ <i>P</i> A | IN/A |
| mapping for | | | expense | | |
| an | | | with WCWJ | | |
| undocumented | | | | | |
| /poorly | | | | | |
| documented | | | | | |
| tower and | | | | | |
| preparation of | | | | | |
| documentation | | | | | |
| necessary for | | | | | |
| tower load | | | | | |
| study | | | | | |

| Interim Tower | \$60,000.00 | \$60,000.00 | See | N/A | N/A |
|----------------|----------------|----------------|---------------|----------------|--------|
| Lease | | | attached | | |
| | | | InSite Tower | | |
| | | | LLC quote. | | |
| | | | Costs are | | |
| | | | based on | | |
| | | | leasing | | |
| | | | space on the | | |
| | | | interim tower | | |
| | | | for 6 months | | |
| | | | at \$10,000 | | |
| | | | per month. | | |
| Tall Tower | \$210,500.00 | \$100,000.00 | Shared | N/A | N/A |
| (greater than | Ψ210,000.00 | Ψ100,000.00 | expense | 14/7 | 14// (|
| 500') | | | with WCWJ | | |
| | | | With WOWS | | |
| Minor tower | \$158,000.00 | \$75,000.00 | Shared cost | N/A | N/A |
| reinforcement | | | with WCWJ | | |
| /modifications | | | | | |
| | | | | | |
| Sub-total | \$1,615,842.00 | \$1,058,026.00 | N/A | \$369,296.29 | N/A |
| Total for all | \$9,176,395.71 | \$7,020,417.81 | N/A | \$4,246,340.08 | N/A |
| systems | | | | | |
| | | | | | |

Components

| Actual Information Description | File Name | |
|--------------------------------|---------------------------|-------------------|
| Tower Helicopter Lift | Information not provided. | |
| Foundation Expansion | | |
| | Component Description: | Osborn inv #27338 |
| | | Twr found eng |
| | | 171125 - 171231 |
| | | UL20181114jgv1 |
| | Amount: | \$2,702.68 |
| | Component Description: | Osborn inv #28225 |
| | | Twr found eng |
| | | 180127 - 180223 |
| | | UL20181114jgv1 |
| | Amount: | \$4,167.00 |

Component Description: Osborn inv #26797R

Twr found eng 170930 - 171027 UL20181114jgv1

Amount: \$10,372.60

Component Description: Osborn inv #28313

Twr found eng 180224 - 180330 UL20181114jgv1

Amount: N/A

Component Description: Osborn inv #29390

Twr found eng 180428 - 180525 UL20181114jgv1

Amount: \$69.80

Amount:

Amount:

Component Description: Osborn inv #26528R

Twr found eng 170701 - 170929 UL20181114jgv1 \$14,449.65

Component Description: Osborn inv #27213

Twr found eng 171028 - 171125 UL20181114jgv1 \$6,201.75

Component Description: Matrax inv #2041

Mud mat rental UL20181112jgv1

Amount: \$989.48

Component Description: Osborn inv #29009

Twr found eng 180331 - 180427 UL20181114jgv1

Amount: \$2,529.20

Component Description: Osborn inv #27832

Twr found eng 180101 - 180126 UL20181114jgv1

Amount: \$109.95

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)

Component Description: WJXT Main Ant

Installs (40% & 10% Shared Payment)

Amount: \$111,960.88

Component Description: WJXT Main Antenna

Installs (50% Shared

Payment) \$98,086.50

Component Description: WJXT (Tegna)

Amount:

Installs (Change Order Payment)

Amount: \$5,850.00

Component Description: WJXT (Tegna)

Installs (Final 50%

Payment) \$36 204 16

Amount: \$36,204.16

Component Description: ERI inv #WJXT-001

VHF interim ant and line UL20181113jgv1

Amount: \$32,280.50

| Major tower reinforcement | | |
|--|---------------------------|-----------------------------------|
| rmodifications | Component Description: | WJXT Main Tower |
| | | Mods (Final 50% |
| | A | Shared Payment) |
| | Amount: | \$17,787.14 |
| | Component Description: | WJXT Main Tower |
| | | Mods (50% Shared |
| | | Payment) |
| | Amount: | \$14,316.25 |
| | Component Description: | Inv 26318R WJXT |
| | | Professional |
| | | Services |
| | | UL20180502jgv1 |
| | Amount: | \$298.20 |
| | Component Description: | Inv 26120R WJXT |
| | | Professional |
| | | Services |
| | | UL20180503jgv1 |
| | Amount: | \$3,701.80 |
| Tower mapping for an undocumented/poorly | | |
| documented tower and | Component Description: | Inv |
| preparation of | | FL952GRA1422873 |
| documentation necessary | | WCWJ Climbing |
| for tower load study | | Inspection |
| | | UL20180605jgv2 50% to WCWJ 50% |
| | | to WJXT |
| | Amount: | \$1,531.25 |
| | | ţ.,,= 00 |
| | Component Description: | Inv 947-05 Tower |
| | | mapping |
| | | UL20180712jgv2 |
| | | 50% to WJXT 50% to |
| | Amount: | WCWJ \$3,687.50 |
| | , anounc. | ψο,σοι.σο |
| Existing Tower | Information not provided. | |
| | | |

| Helicopter Site Staging Requirement | Information not provided. | |
|---|---------------------------------|---|
| Remove Interim Equipment | Information not provided. | |
| Structural engineering tower load study for well documented tower | Component Description: Amount: | Inv FL952GRARADIO Structural Analysis UL20180521jgv2 50% to WCWJ 50% to WJXT \$2,000.00 |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Information not provided. | |
| Interim Tower Lease | Information not provided. | |
| Tall Tower (greater than 500') | Information not provided. | |
| Minor tower reinforcement /modifications | Information not provided. | |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos Justificatio |
|--|-----------------------------|-------------------|---|-------------|----------------------------|
| Outside Professional Services | \$559,135.00 | \$540,690.00 | | \$12,922.15 | |
| Osborn Engineering Main Transmitter Facility | \$8,590.00 | \$8,590.00 | Shared cost with WCWJ. | N/A | N/A |
| Other Legal Services | \$10,000.00 | \$10,000.00 | Other Legal Services related to the DTV Repack | \$4,414.65 | N/A |
| Osborn Engineering Examination of Interim Site | \$51,710.00 | \$51,710.00 | Shared cost with WCWJ. See attached Osborn Engineering quote. | N/A | N/A |
| Additional Field Engineering Service, 45 Days | \$90,000.00 | \$90,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,050.00 | N/A | N/A | N/A |

| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,050.00 | N/A | N/A | N/A |
|---|-------------|-------------|-----------------------------------|-----|-----|
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | \$10,520.00 | \$10,240.00 | Soil issues from GEO report | N/A | N/A |
| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$6,140.00 | Soil issues from GEO report | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,585.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,095.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,305.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,120.00 | N/A | N/A | N/A |

| Prepare request for Special Temporary Authorization Prepare engineering section of FCC Form 21 Ucense to Cover Application Prepare engineering section of FCC Form 21 Ucense to Cover Application Prepare engineering section of FCC Form 21 Ucense to Cover Application Prepare engineering section of FCC Form 21 Ucense to Cover Application Prepare engineering section of FCC Form 21 Ucense to Cover Application Permit Application Perform \$7,360.00 \$7,170.00 N/A N/A N/A N/A N/A engineering study for new channel assignment and antenna development Address transition issues w/ other stations and wireless w/ other stations and wireless Prepare and or review reimbursement form | | | | | | |
|--|---|------------|------------|-----|-----|-----|
| engineering section of FCC Form 2100 (main), License to Cover Application Prepare engineering section of FCC Form 2100 (main), Construction Permit Application Perform engineering study for new channel assignment and antenna development Address transition timing and coordination issues w/ other stations and wireless Prepare and or review reimbursement **Sa,155.00** \$3,070.00** \$3,070.00** \$1,170.00** N/A N/A N/A N/A N/A N/A N/A N | request for Special Temporary | \$2,050.00 | \$1,535.00 | N/A | N/A | N/A |
| engineering section of FCC Form 2100 (main), Construction Permit Application Perform \$7,360.00 \$7,170.00 N/A N/A N/A engineering study for new channel assignment and antenna development Address \$2,630.00 \$2,560.00 N/A N/A N/A N/A transition timing and coordination issues w/ other stations and wireless Prepare and or review reimbursement | engineering section of FCC Form 2100 (main), License to Cover | \$1,580.00 | \$1,535.00 | N/A | N/A | N/A |
| engineering study for new channel assignment and antenna development Address \$2,630.00 \$2,560.00 N/A N/A N/A transition timing and coordination issues w/ other stations and wireless Prepare and or review reimbursement \$2,630.00 \$2,560.00 N/A | engineering section of FCC Form 2100 (main), Construction Permit | \$3,155.00 | \$3,070.00 | N/A | N/A | N/A |
| transition timing and coordination issues w/ other stations and wireless Prepare and or \$2,630.00 \$2,560.00 N/A N/A N/A review reimbursement | engineering study for new channel assignment and antenna | \$7,360.00 | \$7,170.00 | N/A | N/A | N/A |
| review reimbursement | transition timing and coordination issues w/ other stations and | \$2,630.00 | \$2,560.00 | N/A | N/A | N/A |
| | review reimbursement | \$2,630.00 | \$2,560.00 | N/A | N/A | N/A |

| Project | \$134,300.00 | \$130,900.00 | Fewer | \$2,857.50 | N/A |
|-------------------------|------------------------|------------------------|--|------------|------------|
| management of | | | Project | | |
| the transition | | | Management | | |
| | | | "PM" tasks | | |
| | | | are required | | |
| | | | & Outside | | |
| | | | Engineering | | |
| | | | Services | | |
| | | | "OES" are | | |
| | | | required, | | |
| | | | therefore the | | |
| | | | PM total has | | |
| | | | been | | |
| | | | reduced to | | |
| | | | 850 hrs & a | | |
| | | | new OES | | |
| | | | category has | | |
| | | | been | | |
| | | | created & | | |
| | | | funded with | | |
| | | | | | |
| | | | the money | | |
| | | | the money removed | | |
| | | | • | | |
| Topographic | \$870.00 | \$870.00 | removed | N/A | N/A |
| · - · | \$870.00 | \$870.00 | removed from PM. | N/A | N/A |
| Survey | | | removed from PM. Shared cost with WCWJ | | |
| Survey Environmental | \$870.00 \$2,420.00 | \$870.00 \$2,420.00 | removed from PM. Shared cost with WCWJ Shared cost | N/A N/A | |
| Survey | | | removed from PM. Shared cost with WCWJ | | |
| Survey Environmental | | | removed from PM. Shared cost with WCWJ Shared cost | | N/A N/A |

| Other Engineering | \$97,500.00 | \$97,500.00 | Fewer Project | \$1,250.00 | N/A |
|---|---------------------|-----------------------------|---------------------------------|----------------|-----|
| Services | | | Management "PM" tasks | | |
| | | | are required | | |
| | | | & Other | | |
| | | | Engineering | | |
| | | | Services | | |
| | | | "OES" are | | |
| | | | required, | | |
| | | | therefore the | | |
| | | | PM total has | | |
| | | | been | | |
| | | | reduced to | | |
| | | | 850 hrs | | |
| | | | (\$127,500 at \$150/hr), & a | | |
| | | | new OES | | |
| | | | category has | | |
| | | | been | | |
| | | | created & | | |
| | | | funded with | | |
| | | | the money | | |
| | | | removed | | |
| | | | from PM. | | |
| Comprehensive coverage verification via ield study, if needed | \$84,200.00 | \$81,900.00 | N/A | N/A | N/A |
| RF Exposure | \$21,050.00 | \$10,250.00 | Shared | \$4,400.00 | N/A |
| Measurements | + = 1,000100 | * · · · ,— · · · · · | expense | • 1, 100100 | |
| | | | with WCWJ | | |
| ntermod Study | \$500.00 | \$500.00 | See | N/A | N/A |
| at Interim Site | | | attached | | |
| | | | InSite Tower | | |
| | | | LLC quote | | |
| | | | for required | | |
| | | | study. | | |
| | | | Shared cost | | |
| | | | with WCWJ. | | |
| Sub-total | \$559,135.00 | \$540,690.00 | N/A | \$12,922.15 | N/A |
| Γotal for all | \$9,176,395.71 | \$7,020,417.81 | N/A | \$4,246,340.08 | N/A |

Components

| - | | |
|---|---------------------------|---|
| Actual Information Description | File Name | |
| Osborn Engineering Main Transmitter Facility | Information not provided. | |
| Other Legal Services | | |
| | Component Description: | Covington inv #60790156 Various Legal |
| | Amount: | UL20181023jgv1 \$62.10 |
| | Component Description: | Covington inv #60816783 Various Legal UL20181030jgv1 |
| | Amount: | \$192.60 |
| | Component Description: | Covington inv #60780136 Various Legal UL20181022jgv1 |
| | Amount: | \$247.50 |
| | Component Description: | Covington inv #60780135 Various Legal UL20181019jgv1 |
| | Amount: | \$762.97 |
| | Component Description: | Covington inv #60812706 Various Legal |
| | Amount: | UL20181024jgv1 \$378.10 |
| | | |

| | Component Description: Amount: | Covington inv #60774445 Various Legal UL20181022jgv1 \$2,621.91 |
|--|---------------------------------|---|
| | Component Description: Amount: | Covington inv #60793199 Various Legal UL20181023jgv1 \$149.47 |
| Osborn Engineering Examination of Interim Site | Information not provided. | |
| Additional Field Engineering Service, 45 Days | Information not provided. | |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | Information not provided. | |
| NEPA Section 106 environmental review, if needed | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |

| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
|---|---------------------------|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Prepare request for Special Temporary Authorization | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Perform engineering study for new channel assignment and antenna development | Information not provided. |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. |
| Prepare and or review reimbursement form | Information not provided. |

| Project management of the transition | Component Description: | Inv 947-30 WJXT |
|--|-------------------------------|------------------------------------|
| | Component Description. | PM 387 2017 Q4 |
| | | UL20180621jgv1 |
| | Amount: | \$300.00 |
| | | |
| | Component Description: | Inv 947-31 WJXT |
| | | PM 387 2017 Q4 |
| | _ | UL20180531jgv2 |
| | Amount: | \$300.00 |
| | Component Description: | Inv: WJXT Project |
| | i i | Management |
| | | UL20180227 50% |
| | | to WJXT 50% to |
| | | WCWJ |
| | Amount: | \$2,257.50 |
| | Component Description: | KGA inv #947-107 |
| | Component Description. | Form 387 2018 Q3 |
| | | UL20181109jgv1 |
| | Amount: | \$300.00 |
| Topographic Survey | Information not provided. | |
| Environmental Impact | Information not provided. | |
| Study | | |
| Geotechnical Report | Information not provided. | |
| Other Engineering Services | O-man and December in the man | KOA : #047 70 |
| | Component Description: | KGA inv #947-76 |
| | | Actual Cost Invs UL20181109jgv1 |
| | Amount: | \$1,250.00 |
| | , and and | ψ1,200.00 |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| | | |

| RF Exposure | | |
|-----------------------------------|---------------------------|----------------|
| Measurements | Component Description: | Inv: WJXT RF |
| | | exposure study |
| | | UL20180227 |
| | Amount: | \$4,400.00 |
| | | |
| Intermod Study at Interim Site | Information not provided. | |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual C |
|---|--------------------------------|-------------------|---------------------------------|-------------|----------|
| Other Expenses | \$199,653.38 | \$199,353.38 | | \$8,269.00 | |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$195.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,250.00 | N/A | N/A | N/A |
| Local Zoning | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Non-zoning permits | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |

| Total for all | \$9,176,395.71 | \$7,020,417.81 | N/A | \$4,246,340.08 | N/A |
|---------------------------|----------------|----------------|-------------------|----------------|-------|
| Sub-total | \$199,653.38 | \$199,353.38 | N/A | \$8,269.00 | N/A |
| | | | \$43,762.88. | | |
| | | | and WJXT is | | |
| | | | cost for WCWJ | | |
| | | | quotes). Shared | | |
| | | | attached | | |
| | | | \$35,595 - see | | |
| | | | (\$51,930.75 + | | |
| | | | \$87,525.75 | | |
| | | | Costs are | | |
| | | | Communications. | | |
| | | | and Data Flow | | |
| | | | Technology, Inc. | | |
| | | | Vernick | | |
| | | | quotes from | | |
| | | | attached STL | | |
| OTE System | φ43,702.00 | ψ+3,702.00 | interim site. See | IV/A | 111/7 |
| STL System | \$43,762.88 | \$43,762.88 | STL required at | N/A | N/A |
| Sales Tax | \$7,145.50 | \$7,145.50 | Sales Tax | \$7,145.50 | N/A |
| net of any salvage value) | | | | | |
| other waste, | | | | | |
| equipment and | | | | | |
| Disposal Costs (for | \$25,000.00 | \$25,000.00 | N/A | \$1,123.50 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. |
| Equipment Delivery and Handling Charges | Information not provided. |
| Equipment Storage | Information not provided. |
| Develop and air announcement of upcoming channel change | Information not provided. |

| MVPD Notification of Channel Change | Information not provided. | |
|---|---------------------------------|---|
| DTV Medical Facility Notification | Information not provided. | |
| Local Zoning | Information not provided. | |
| Non-zoning permits | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Component Description: Amount: | WJXT R&S inv #9500083845 Dumpster UL20180807jgv1 \$1,123.50 |
| Sales Tax | Component Description: | WJXT R&S inv |
| | Amount: | #9500083892 Interim Electrical sales tax UL20180807jgv1 \$7,145.50 |
| STL System | Information not provided. | |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$9,176,395.71 | \$7,020,417.81 | \$4,246,340.08 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. William T
Godfrey,
Jr..
Consulting
Engineers

01/18/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. William T Godfrey, Jr.. Consulting Engineers

01/18/2019

Attachments