

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

57292 Service: DTV Channel: 17 (UHF) Facility Call **WAAY-TV** Sign:

ID:

File 0000027628

Number:

FRN: 0025852393 Date 02/16

> Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|---------------------------------------|--|--------------------------|----------------------------|---------------------------------|
| ALABAMA TV LICENSE COMPANY, LLC | 3282 NORTHSIDE PARKWAY SUITE 275 ATLANTA, GA 30327 United States | +1 (470) 355- 1944 | jburgett@wileyrein. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-----------|---------|-------|-------|
| | | | |

The Preparer is same as the reimbursement contact.

Broadcaster Information and **Transition** Plan

Question Response

| Will the station be sharing equipment with | Yes |
|--|---------|
| another broadcast television station or | |
| stations (e.g., a shared antenna, co-location | |
| on a tower, use of the same transmitter | |
| room, multiple transmitters feeding a | |
| combiner, etc.)? If yes, enter the facility ID's | |
| of the other stations and click 'prefill' to | |
| download those stations' licensing | |
| information. | |
| Briefly describe transition plan | q) YAAW |

WAAY (post ch. 17, Phase 2) & WZDX (pre ch. 41/post ch. 18, Phase 8) to re-use shared antenna. WAAY to install new transmitter & constant impedance mask filter for shared 17/41 operations until Phase 8, then will implement shared 17/18 operations.

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Add Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-----------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | Backup |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Ranger |
| | Year | 2003 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | .5 kW |

Auxiliary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Auxiliary (Backup) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | UAXTE1 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | .6 kW |
| | Justification for New Transmitter | Existing aux /backup transmitter cannot be rechanneled to meet repack channel assignment and is no longer supported by manufacturer. |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 1.5 inches |
| | | |

| | Length | 1000.0 feet |
|---|--|--|
| | Other Electrical Service | Yes |
| | Description | Connect power panel to Aux transmitter |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Quantum |
| | Year | 2002 |
| | Туре | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power Capacity | 30 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | ULXTE-16 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 10.8 kW |
| | Justification for New Transmitter | Primary transmitter cannot be re- channeled to meet repack channel assignment and is no longer supported by manufacturer. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 1.5 inches |

| | Length | 1000.0 feet |
|---|--|---|
| | Other Electrical Service | Yes |
| | Description | Connecting power panel to new transmitter |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Retune Existing |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Owner | American Tower |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | Yes |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Moun |
| | Antenna position in stack | Bottom |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 1 |
| | Number of Panels | 70 |
| | Design power capacity in use | 50.0 % |

| Lower Limit | 470.00 MHz |
|---------------------------------|------------------------|
| Upper Limit | 860.00 MHz |
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 700.0 kW |
| Manufacturer | Dielectric |
| Model | TUD-S5B- 14/70H-1-T |
| Year | 2001 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 57292 | WAAY-TV |
| 28119 | WZDX |

Primary Antenna

Adjustment to Existing Antenna

| Section | Question | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|--|------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |

Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 17 |
| 18 |

Primary Antenna

Other Antenna Cost Not Listed

| Name | Description |
|------------------------|---|
| Combiner Interconnects | 6-1/8", 3-1/8", & 4-1/16" combiner interconnects required to connect new channel 17 combiner module |
| Combiner Installation | Cost to install the new channel 17 combiner module in existing broadband combiner system |

| Transmission ^{ବୁଲାନ୍ତନ} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | No |

Tower
Equipment
And
Rigging
Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | No |

Outside Professional

| Section | Question | Response |
|--|--|--|
| I Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 37 |
| | Explanation | Manage combiner ordering, shipping, installation, and testing |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |

| | Do you have Distributed Transmission System engineering services? | N/A |
|--|--|-----|
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |

| Justification | N/A |
|---------------|-----|
|---------------|-----|

Outside Professional

Other Professional Services Expenses Not Listed

| Services Costs | Description |
|---------------------------------|---|
| RF System Test | Testing of the combiner to ensure all frequencies are tuned for optimal patterns. |
| Attorney Fees and Other Matters | Professional Fees Outside 2100 Permit Applications |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmitter ULXTE-16 | \$500,500.00 | \$476,000.00 | | \$393,455.77 | |
| Other Electrical Service: Connecting power panel to new transmitter | \$3,000.00 | \$3,000.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | \$494,500.00 | \$470,000.00 | N/A | \$393,455.77 | N/A |
| 1.5" Rigid Conduit and Wiring | \$3,000.00 | \$3,000.00 | N/A | N/A | N/A |
| Auxiliary Transmitter UAXTE1 | \$89,957.35 | \$89,957.35 | | \$71,907.11 | |
| Other Electrical Service: Connect power panel to Aux transmitter | \$3,000.00 | \$3,000.00 | N/A | N/A | N/A |

| UHF - Air Cooled Solid State Transmitter . 6 kW | \$83,957.35 | \$83,957.35 | See Attachment "WAAY - Gates Air UAXTE 1 Auxiliary Transmitter Invoice and | \$71,907.11 | N/A |
|---|----------------|--------------|--|--------------|-----|
| | | | Quote.pdf" showing total with estimated shipping and taxes included. | | |
| 1.5" Rigid Conduit and Wiring | \$3,000.00 | \$3,000.00 | N/A | N/A | N/A |
| Sub-total | \$590,457.35 | \$565,957.35 | N/A | \$465,362.88 | N/A |
| Total for all systems | \$1,034,178.35 | \$735,517.35 | N/A | \$586,772.88 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| Other Electrical Service: Connecting power panel to new transmitter | Information not provided. |

| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | Component Description: Amount: | WAAY-Primary Transmitter (ULXTE-16). Request does not include cost for shipping and taxes, which will be requested when these expenses are incurred. See Attachment "WAAY-GatesAir ULXTE-16 Primary Transmitter Invoice and Quote (submitted 4.23.2018).pdf." \$393,455.77 |
|--|---------------------------------|--|
| 1.5" Rigid Conduit and Wiring | Information not provided. | |
| Other Electrical Service: Connect power panel to Aux transmitter | Information not provided. | |
| UHF - Air Cooled Solid State Transmitter .6 kW | Component Description: Amount: | WAAY - Auxiliary Transmitter (UAXTE-1R37). Request does not include estimated costs for shipping and taxes, which will be requested with a separate invoice when these expenses are incurred. \$71,907.11 |
| 1.5" Rigid Conduit and Wiring | Information not provided. | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Primary Antenna TUD-S5B-14 /70H-1-T | \$372,525.00 | \$94,595.00 | | \$94,595.00 | |
| UHF - High Power Top Mount (200- 1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$0.00 | N/A | \$0.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$5,000.00 | Estimated cost shown is WAAY- TV's total cost for shared American Tower project. See Attachment "American Tower Invoice for Shared Project (revised)." | \$5,000.00 | N/A |

| New combiner, cost per channel (without antenna) | \$84,200.00 | \$55,000.00 | Estimated cost shown is WAAY- TV's total cost for shared American Tower project. See Attachment "American Tower Invoice for Shared Project (revised)." | \$55,000.00 | N/A |
|--|-------------|-------------|--|-------------|-----|
| Combiner Interconnects | \$24,305.00 | \$24,305.00 | Estimated cost shown is WAAY- TV's total cost for shared American Tower project. See Attachment "American Tower Invoice for Shared Project (revised)." | \$24,305.00 | N/A |

| Combiner | \$10,290.00 | \$10,290.00 | Estimated cost shown is WAAY- TV's total cost for shared American Tower project. See Attachment "American Tower Invoice for Shared Project (revised)." | \$10,290.00 | N/A |
|-----------------------|----------------|--------------|--|--------------|-----|
| Sub-total | \$372,525.00 | \$94,595.00 | N/A | \$94,595.00 | N/A |
| Total for all systems | \$1,034,178.35 | \$735,517.35 | N/A | \$586,772.88 | N/A |
| | | | | | |

Components

| Actual Information Description | File Name | |
|--|---------------------------|---|
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | Information not provided. | |
| Sweep test of existing antenna | Component Description: | Actual Cost requested is WAAY-TV's total cost for shared American Tower |
| | | project. See "American Tower Invoice for Shared Project (revised)." |
| | Amount: | \$5,000.00 |

| New combiner, cost per channel (without antenna) | | |
|--|-------------------------------|-----------------|
| orialinor (without antenna) | Component Description: | Actual Cost |
| | | requested is |
| | | WAAY-TV's total |
| | | cost for shared |
| | | American Tower |
| | | project. See |
| | | "American Tower |
| | | Invoice for |
| | | Shared Project |
| | A | (revised)." |
| | Amount: | \$55,000.00 |
| Combiner Interconnects | | |
| | Component Description: | Actual Cost |
| | | requested is |
| | | WAAY-TV's total |
| | | cost for shared |
| | | American Tower |
| | | project. See |
| | | "American Tower |
| | | Invoice for |
| | | Shared Project |
| | | (revised)." |
| | Amount: | \$24,305.00 |
| Combiner Installation | | |
| | Component Description: | Actual Cost |
| | | requested is |
| | | WAAY-TV's total |
| | | cost for shared |
| | | American Tower |
| | | project. See" |
| | | American Tower |
| | | Invoice for |
| | | Shared Project |
| | | (revised)." |
| | Amount: | \$10,290.00 |

Cost Transmission Line

Information Information not provided.

Cost Tower Equipment and Rigging Costs

Information Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---------------------------------------|--------------------------------|-------------------|--|-------------|------------------------------|
| Outside Professional Services | \$39,311.00 | \$43,640.00 | | \$25,995.00 | |
| Attorney Fees and Other Matters | \$3,485.00 | \$3,485.00 | Wiley Rein Invoices including #1467358 & #1471191 | \$2,050.00 | N/A |
| RF System Test | \$5,000.00 | \$5,000.00 | Estimated cost shown is WAAY- TV's total cost for shared American Tower project. See Attachment "American Tower Invoice for Shared Project (revised)." | \$5,000.00 | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
|--|------------|------------|---|------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$8,405.00 | See Wiley Rein Invoices including #1461819, #1467358 | \$5,945.00 | N/A |

| | | \$43,640.00 | Project (revised)." | \$25,995.00 | N/A |
|--|------------|-------------|---|-------------|-----|
| | | | See Attachment "American Tower Invoice for Shared | | |
| Project management of the transition | \$5,846.00 | \$5,500.00 | Estimated cost shown is WAAY- TV's total cost for shared American Tower project. | \$5,500.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$5,000.00 | N/A |
| timing and coordination issues w/ other stations and wireless | | \$2,500.00 | Estimated cost shown is WAAY-TV's total cost for shared American Tower project. See Attachment "American Tower Invoice for Shared Project (revised)." | \$2,500.00 | |

| Actual Information Description | File Name | |
|---|---------------------------|--|
| Attorney Fees and Other Matters | Component Description: | For professional services rendered through November 30, 2018 |
| | Amount: | \$615.00 |
| | Component Description: | Professional legal services |
| | Amount: | \$1,435.00 |
| RF System Test | Component Description: | Actual Cost requested is WAAY- TV's total cost for shared American Tower project. See "American Tower Invoice for Shared |
| | Amount: | Project (revised)." \$5,000.00 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |

| Prepare and or review | | |
|---|------------------------|--------------------------------|
| reimbursement form | Component Description: | Review |
| | | construction and |
| | | equipment costs for |
| | | channel |
| | | reassignment, etc.; |
| | | Research, draft and |
| | | file receive-only |
| | | earth station |
| | | registration; |
| | | Analyze potential |
| | | acquisition of |
| | | WHNT, etc. |
| | Amount: | \$1,640.00 |
| | Component Description: | TC w/K. Laguatan |
| | | re: revisions to |
| | | Form 399 repack |
| | | reimbursement; |
| | | prepare Form 399 |
| | | re: change in |
| | | transition plan |
| | Amount: | \$4,305.00 |
| Address transition timing | | |
| and coordination issues w/other stations and wireless | Component Description: | Actual Cost requested is WAAY- |

TV's total cost for shared American Tower project. See "American Tower Invoice for Shared Project (revised)."

Amount: \$2,500.00 Perform engineering study for new channel **Component Description: Actual Cost** assignment and antenna requested is WAAYdevelopment TV's total cost for shared American Tower project. See "American Tower Invoice for Shared Project (revised)." \$5,000.00 Amount: Project management of the transition **Component Description: Actual Cost** requested is WAAY-TV's total cost for shared American Tower project. See "American Tower Invoice for Shared Project (revised)." Amount: \$5,500.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Other Expenses | \$31,885.00 | \$31,325.00 | | \$820.00 | |
| MVPD Notification of Channel Change | \$5,000.00 | \$5,000.00 | N/A | \$820.00 | N/A |
| Develop and air announcement of upcoming channel change | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Sub-total | \$31,885.00 | \$31,325.00 | N/A | \$820.00 | N/A |
| Total for all systems | \$1,034,178.35 | \$735,517.35 | N/A | \$586,772.88 | N/A |

Components

| Actual Information Description | File Name | |
|--|--------------------------------|--|
| MVPD Notification of Channel Change | Component Description: Amount: | WAAY MVPD Notifications \$820.00 |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| Equipment Delivery and Handling Charges | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |
| DTV Medical Facility Notification | Information not provided. | |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$1,034,178.35 | \$735,517.35 | \$586,772.88 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert S.
Prather , Jr
.
CEO

02/16/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert S. Prather , Jr

CEO

02/16/2019

Attachments