

Federal Communications Commission

### (REFERENCE COPY - Not for submission)

## FCC Form 399: Reimbursement Request

| Facility<br>ID:<br>File<br>Number: | 70287<br>000002 | Service: <b>DTV</b> | Call<br>Sign:  | WTJX-TV | Channel: <b>36 (UHF)</b> |  |
|------------------------------------|-----------------|---------------------|----------------|---------|--------------------------|--|
| FRN: <b>00</b>                     | 06610273        | Date<br>Submitted:  | 03/14<br>/2019 |         |                          |  |

## Applicant Name, Type, and Contact Information

## Information

| Applicant          | Address          | Phone | Email        | Applicant<br>Type |
|--------------------|------------------|-------|--------------|-------------------|
| VIRGIN ISLANDS     | TANYA-MARIE      | +1    | tsingh@wtjx. | Government        |
| PUBLIC             | SINGH            | (340) | org          | Entity            |
| BROADCASTING       | PO Box 7879      | 774-  |              |                   |
| SYSTEM             | CHARLOTTE        | 6255  |              |                   |
| Doing Business As: | AMALIE, ST.      |       |              |                   |
| WTJX-TV            | THOMAS, VI 00801 |       |              |                   |
|                    | United States    |       |              |                   |

### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Preparer Contact Name and Information

| Contact<br>Information | Applicant   | Address   | Phone                | Email                         |
|------------------------|---|---|----------------------|-------------------------------|
|                        | William T Godfrey ,<br>Jr<br>Consulting Engineers<br>Kessler and Gehman<br>Associates, Inc. | William T. Godfrey, Jr.<br>Kessler and Gehman<br>Associates, Inc.<br>507-D NW 60th Street<br>Gainesville, FL 32607<br>United States | +1 (352)<br>332-3157 | bill@kesslerandgehman.<br>com |

| Broadcaster                              | Question   | Response  |
|--|--|---|
| Information<br>and<br>Transition<br>Plan | Will the station be sharing equipment with<br>another broadcast television station or<br>stations (e.g., a shared antenna, co-location<br>on a tower, use of the same transmitter<br>room, multiple transmitters feeding a<br>combiner, etc.)? If yes, enter the facility ID's<br>of the other stations and click 'prefill' to<br>download those stations' licensing<br>information. | Νο  |
|  | Briefly describe transition plan   | Replace transmitter and antenna. Replace<br>transmission line if sweep tests fail. Acquire<br>interim antenna system during construction<br>and duration of the assigned phase. Map<br>and analyze tower; design and implement<br>modifications or replace if required. |

| Transmitters | Section                         | Question Respons                          |     |  |
|--------------|---------------------------------|---|-----|--|
|              | Transmitter Related<br>Expenses | Do you have transmitter related expenses? | Yes |  |

| Primary    | Add Transmitter Information         |  |                   |  |  |
|------------|-------------------------------------|--|-------------------|--|--|
| ransmitter | Section                             | Question   | Response          |  |  |
|            | Existing Transmitter<br>Description | Type of change   | Purchase<br>New   |  |  |
|            |                                     | Use  | Primary<br>(Main) |  |  |
|            |                                     | Description of Use   | N/A               |  |  |
|            |                                     | Ownership  | Owned             |  |  |
|            |                                     | Owner  | N/A               |  |  |
|            |                                     | Site   | N/A               |  |  |
|            |                                     | Is this transmitter currently shared with another station? | No                |  |  |
|            |                                     | Is this transmitter currently in operating condition?      | Yes               |  |  |
|            | Existing Transmitter                | Manufacturer   |                   |  |  |
|            | Manufacturer and Type               | Model  | Diamond           |  |  |
|            |                                     | Year   | 2007              |  |  |
|            |                                     | Туре   | Solid State       |  |  |
|            |                                     | Solid State Cooling  | Air Cooled        |  |  |
|            |                                     | Solid State Power Capacity                                 | 5 kW              |  |  |

Add Transmitter Information

| Primary   | New Transmitter Costs |   |   |
|---|-----------------------|---|---|
| Transmitter   | Section               | Question                                  | Response  |
|   | New Transmitter Use   | Use                                       | Primary<br>(Main)   |
| Change Type<br>Is this a request for upgraded equipme<br>Manufacturer<br>Model<br>Transmitter Type<br>Solid State Cooling |                       | Change Type                               | Purchase<br>New   |
|   |                       | Is this a request for upgraded equipment? | No  |
|   |                       | Manufacturer                              |   |
|   | Model                 | EC708HP-<br>BB D36                        |   |
|   | Transmitter Type      | Solid State                               |   |
|   | Solid State Cooling   | Air Cooled                                |   |
|   | -                     | Solid State Power capacity                | 6.98 kW   |
|   |                       | Justification for New Transmitter         | The<br>manufacturer<br>of the<br>existing solid<br>state<br>transmitter<br>advises that<br>the<br>transmitter<br>cannot be re-<br>tuned to the<br>assigned<br>channel. See<br>attachment. |

| Primary Other Transmitter Costs |
|---------------------------------|
|---------------------------------|

| Transmitter | Section  | Question   | Response |
|-------------|--|--|----------|
|             | Electrical Service Service Entrance (3 phases 800A 208V) | Service Entrance (3 phases 800A 208V)                          | No       |
|             |  | Switchgear (industrial 800 amp)<br>Transformer (480V)<br>Power | Yes      |
|             |  |  | Yes      |
|             |  |  | 150 kVA  |
|             |  |  |          |

|   | Rigid Conduit and Wiring   | Yes        |
|---|--|------------|
|   | Size   | 3 inches   |
|   | Length   | 100.0 feet |
|   | Other Electrical Service   | No         |
|   | Description  | N/A        |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No         |
|   | Туре   | N/A        |
|   | Size   | N/A        |
|   | Other Size   | N/A        |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No         |
|   | Size   | N/A        |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A        |
|   | Is a channel 14 Mask Filer needed?   | N/A        |
|   | Is additional field engineering time needed?   | N/A        |
|   | Number of Days   | N/A        |

| Primary<br>Transmitter | Other Transmitter Cost Not Listed |   |  |
|------------------------|-----------------------------------|---|--|
|                        | Name                              | Description   |  |
|                        | Additional Interior RF System     | Interior RF System Existing Transmitter to<br>Interim Transmission line |  |
|                        | Standby Exciter and Switch        | Standby Exciter with Automatic Change<br>Over Switch                    |  |

| Antennas Section |               | Question                              | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela     | ated Expenses | Do you have antenna related expenses? | Yes      |

| ntenna | Section                         | Question   | Response              |
|--------|---------------------------------|--|-----------------------|
|        | Existing Antenna<br>Description | Type of change   | Purchase<br>New       |
|        |                                 | Antenna Use  | Auxiliary<br>(Backup) |
|        |                                 | Description of Use   | Auxiliary             |
|        |                                 | Ownership  | Owned                 |
|        |                                 | Owner  | N/A                   |
|        |                                 | Site   | N/A                   |
|        |                                 | Is the existing antenna shared with another station or stations? | No                    |
|        |                                 | Is the existing antenna directional?                             | Yes                   |
|        |                                 | Is antenna in operating condition?                               | Yes                   |
|        |                                 | Is antenna located on or in close proximity to an antenna farm?  | No                    |
|        | Existing Antenna                | Class  | Full Power            |
|        | Manufacturer and Type           | Mounting   | Side Moun             |
|        |                                 | Antenna position in stack  | Not in Stac           |
|        |                                 | Polarization   | Horizontal            |
|        |                                 | Туре   | Slotted<br>Coaxial    |
|        |                                 | Number of Stations Supported                                     | N/A                   |
|        |                                 | Number of Panels   | N/A                   |
|        |                                 | Design power capacity in use                                     | N/A                   |
|        |                                 | Lower Limit  | N/A                   |
|        |                                 | Upper Limit  | N/A                   |
|        |                                 | Other Antenna Type   | N/A                   |
|        |                                 | ERP: (Effective Radiated Power)                                  | 50.0 kW               |

| Manufacturer |            |
|--------------|------------|
| Model        | TLP-8 S180 |
| Year         | 2007       |

| Antenna | Section                               | Question   | Response              |
|---------|---------------------------------------|--|-----------------------|
|         | New Antenna<br>Description            | Use  | Auxiliary<br>(Backup) |
|         |                                       | Description of Use   | Auxiliary             |
|         |                                       | Change Type  | Purchase New          |
|         |                                       | Is this a request for upgraded equipment?                            | No                    |
|         |                                       | Ownership  | Owned                 |
|         |                                       | Owner  | N/A                   |
|         |                                       | Is antenna shared?   | No                    |
|         |                                       | Is antenna directional?  | Yes                   |
|         |                                       | Will antenna be located on or in close proximity to an antenna farm? | No                    |
|         | New Antenna<br>Manufacturer and Types | Class  | Full Power            |
|         |                                       | Mounting   | Side Mount            |
|         |                                       | Antenna position in stack  | Not in Stack          |
|         |                                       | Polarization   | Horizontal            |
|         |                                       | Туре   | Slotted<br>Coaxial    |
|         |                                       | Number of Stations Supported   | N/A                   |
|         |                                       | Number of Panels/Bays  | N/A                   |
|         |                                       | Lower Limit  | N/A                   |
|         |                                       | Upper Limit  | N/A                   |
|         |                                       | Design power capacity in use   | N/A                   |
|         |                                       | Other Antenna Type   | N/A                   |
|         |                                       | ERP: (Effective Radiated Power)                                      | 42.9 kW               |
|         |                                       | Manufacturer   |                       |
|         |                                       | Model  | TBD                   |

| Year                          | 2018  |
|-------------------------------|---|
| Justification for New Antenna | The existing<br>primary<br>antenna is a<br>single<br>channel<br>slotted<br>coaxial which<br>cannot<br>accommodate<br>the assigned<br>channel. |

### Other Antenna Costs

### Auxiliary Antenna

| Section                        | Question  | Response                  |
|--------------------------------|---|---------------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No                        |
|                                | Туре  |                           |
|                                | Number of channels supported  | N/A                       |
|                                | Frequencies of channels supported   | N/A                       |
|                                | Frequency   | N/A                       |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A                       |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | Yes                       |
|                                | Broadband or Single Channel?  | Single<br>Channel         |
|                                | Feed Line Size  | 3 1/8<br>inches<br>inches |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                       | Yes                       |
| Pattern Scatter Analysis       | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes                       |

| Sweep | Test |
|-------|------|
|-------|------|

### Auxiliant Other Antenna Cost Not Listed

AuxiliaryOther Antenna CostAntennaInformation not provided.

| Primary | Existing Antenna Information              |  |                    |  |
|---------|---|--|--------------------|--|
| Antenna | Section                                   | Question   | Response           |  |
|         | Existing Antenna<br>Description           | Type of change   | Purchase<br>New    |  |
|         |   | Antenna Use  | Primary<br>(Main)  |  |
|         |   | Description of Use   | N/A                |  |
|         |   | Ownership  | Owned              |  |
|         |   | Owner  | N/A                |  |
|         |   | Site   | N/A                |  |
|         |   | Is the existing antenna shared with another station or stations? | No                 |  |
|         |   | Is the existing antenna directional?                             | Yes                |  |
|         |   | Is antenna in operating condition?                               | Yes                |  |
|         |   | Is antenna located on or in close proximity to an antenna farm?  | No                 |  |
|         | Existing Antenna<br>Manufacturer and Type | Class  | Full Power         |  |
|         |   | Mounting   | Side Mount         |  |
|         |   | Antenna position in stack  | Not in Stack       |  |
|         |   | Polarization   | Horizontal         |  |
|         |   | Туре   | Slotted<br>Coaxial |  |
|         |   | Number of Stations Supported                                     | N/A                |  |
|         |   | Number of Panels   | N/A                |  |
|         |   | Design power capacity in use                                     | N/A                |  |
|         |   | Lower Limit  | N/A                |  |
|         |   | Upper Limit  | N/A                |  |
|         |   | Other Antenna Type   | N/A                |  |
|         |   | ERP: (Effective Radiated Power)                                  | 50.0 kW            |  |

| Manufacturer |            |
|--------------|------------|
| Model        | TLP-8 S180 |
| Year         | 2013       |

| ntenna | Section                    | Question   | Response           |
|--------|----------------------------|--|--------------------|
|        | New Antenna<br>Description | Use  | Primary (Main      |
|        |                            | Description of Use   | N/A                |
|        |                            | Change Type  | Purchase New       |
|        |                            | Is this a request for upgraded equipment?                            | No                 |
|        |                            | Ownership  | Owned              |
|        |                            | Owner  | N/A                |
|        |                            | Is antenna shared?   | No                 |
|        |                            | Is antenna directional?  | Yes                |
|        |                            | Will antenna be located on or in close proximity to an antenna farm? | No                 |
|        | New Antenna                | Class  | Full Power         |
|        | Manufacturer and Types     | Mounting   | Side Mount         |
|        |                            | Antenna position in stack  | Not in Stack       |
|        |                            | Polarization   | Horizontal         |
|        |                            | Туре   | Slotted<br>Coaxial |
|        |                            | Number of Stations Supported   | N/A                |
|        |                            | Number of Panels/Bays  | N/A                |
|        |                            | Lower Limit  | N/A                |
|        |                            | Upper Limit  | N/A                |
|        |                            | Design power capacity in use   | N/A                |
|        |                            | Other Antenna Type   | N/A                |
|        |                            | ERP: (Effective Radiated Power)                                      | 42.9 kW            |
|        |                            | Manufacturer   |                    |
|        |                            | Model  | TBD                |
|        |                            | Year   | 2018               |

| ustification for New Antenna |
|------------------------------|

## Other Antenna Costs

Primary Antenna

| Section                        | Question  | Response                  |
|--------------------------------|---|---------------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No                        |
|                                | Туре  |                           |
|                                | Number of channels supported  | N/A                       |
|                                | Frequencies of channels supported   | N/A                       |
|                                | Frequency   | N/A                       |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?   | N/A                       |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | Yes                       |
|                                | Broadband or Single Channel?  | Single<br>Channel         |
|                                | Feed Line Size  | 3 1/8<br>inches<br>inches |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                             | Yes                       |
| Pattern Scatter Analysis       | Do you require separate purchase of<br>pattern scatter analysis for a side mount<br>high or medium power antenna? | Yes                       |
| Sweep Test                     | Do you require the sweep testing of transmission line and antenna?  | Yes                       |

PrimaryOther Antenna Cost Not ListedAntennaInformation not provided.

| Transmissior | n Seffien                             | Question  | Response |
|--------------|---------------------------------------|---|----------|
|              | Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

## Existing Transmission Line Primary Existing Transmission

| sion   | Section                                   | Question   | Response            |
|--|---|--|---------------------|
|  | Existing Transmission<br>Line Description | Type of change   | Utilize<br>Existing |
|  |   | Use  | Primary<br>(Main)   |
|  |   | Description of Use   | N/A                 |
|  |   | Ownership  | Owned               |
|  |   | Owner  | N/A                 |
|  |   | Site   | N/A                 |
| Existing Transmission<br>Line Manufacturer and<br>Type |   | Is the existing transmission line shared with another station or stations? | No                  |
|  |   | Is Transmission Line in operating condition?                               | Yes                 |
|  |   | Manufacturer   | ERI                 |
|  |   | Туре   | Flexible Air        |
|  |   | Diameter   | 3 inches            |
|  |   | Other Diameter   | N/A                 |
|  |   | Segment Length   | N/A                 |
|  |   | Other Segment Length   | N/A                 |
|  |   | Number of parallel runs  | 1                   |
|  |   | Length   | 350 feet<br>per run |

| Primary     | Other Transmission Line Expenses Not Listed Primary |                                     |  |
|-------------|---|-------------------------------------|--|
| Transmissic | n Line  | Description                         |  |
|             | Sweep Tests   | Sweep line to ensure performance on |  |

assigned channel

| Auxiliary   | Existing Transmission Line                |  |                       |  |
|-------------|---|--|-----------------------|--|
| Transmissio | n Line<br>Section                         | Question   | Response              |  |
|             | Existing Transmission<br>Line Description | Type of change   | Purchase<br>New       |  |
|             |   | Use  | Auxiliary<br>(Backup) |  |
|             |   | Description of Use   | Auxiliary             |  |
|             |   | Ownership  | Owned                 |  |
|             |   | Owner  | N/A                   |  |
|             |   | Site   | N/A                   |  |
|             |   | Is the existing transmission line shared with another station or stations? | No                    |  |
|             |   | Is Transmission Line in operating condition?                               | Yes                   |  |
|             | Existing Transmission                     | Manufacturer   |                       |  |
|             | Line Manufacturer and<br>Type             | Туре   | Flexible Air          |  |
|             |   | Diameter   | 3 inches              |  |
|             |   | Other Diameter   | N/A                   |  |
|             |   | Segment Length   | N/A                   |  |
|             |   | Other Segment Length   | N/A                   |  |
|             |   | Number of parallel runs  | 1                     |  |
|             |   | Length   | 120 feet<br>per run   |  |

| Auxiliary   | New Transmission Line          |   |   |
|-------------|--------------------------------|---|---|
| Transmissio | n Line<br>Section              | Question                                  | Response  |
|             | New Transmission Line<br>Costs | Use                                       | Auxiliary<br>(Backup)   |
|             |                                | Description of Use                        | Auxiliary   |
|             |                                | Change Type                               | Purchase<br>New   |
|             |                                | Is this a request for upgraded equipment? | No  |
|             |                                | Туре                                      | Flexible Air  |
|             |                                | Diameter                                  | 3 inches  |
|             |                                | Other Diameter                            | N/A   |
|             |                                | Segment Length                            | N/A   |
|             |                                | Other Segment Length                      | N/A   |
|             |                                | Number of parallel runs                   | 1   |
|             |                                | Length                                    | 120 feet<br>per run   |
|             |                                | Justification for New Transmission Line   | It has been<br>determined<br>that the<br>auxiliary<br>tower must<br>be replaced<br>and it is not<br>practical to<br>store and<br>reuse flex<br>line once it<br>is removed<br>from the<br>tower. |

### Other Transmission Line Expenses Not Listed Auxiliary

Transmission to provided.

| Tower                                | Section                                     | Question  | Response |
|--------------------------------------|---|---|----------|
| Equipment<br>And<br>Rigging<br>Costs | Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

| Auxiliary<br>Tower | Existing Tower                |                    |  |
|--------------------|-------------------------------|--------------------|--|
|                    | Section                       | Question           |  |
|                    | Existing Tower<br>Description | Type of change     |  |
|                    |                               | Tower Use          |  |
|                    |                               | Description of Use |  |
|                    |                               |                    |  |

| Image: constraint of the section of UseAuxiliary (Backup)Description of UseAuxiliaryOwnershipOwnedIs this tower consider Complex?Terrain ConstrainedIs this tower currently shared with any other<br>stations?YesOne or more FM, AM or TV radio<br>broadcaster(s)YesOthers Types of UsersNoIs tower documented for structural analysis?NoIs tower compliant with Rev G?NoIs tower | Existing Tower<br>Description | Type of change                               | Construct<br>New |
|---|-------------------------------|--|------------------|
| OwnershipOwnedIs this tower consider Complex?Terrain<br>ConstrainedIs this tower currently shared with any other<br>stations?YesOne or more FM, AM or TV radio<br>broadcaster(s)YesOthers Types of UsersNoIs tower compliant with Rev G?NoIs tower compliant with Rev G?NoExisting Tower Structure<br>RegistrationDo you have a tower registration number?YesCoordinates (NAD83 (<br>North American Datum<br>of 1983))Latitude (NAD83)Se4° 56'<br>  |                               | Tower Use                                    | -                |
| Is this tower consider Complex?Terrain<br>ConstrainedIs this tower currently shared with any other<br>stations?YesOne or more FM, AM or TV radio<br>broadcaster(s)YesOthers Types of UsersNoIs tower documented for structural analysis?NoIs tower compliant with Rev G?NoExisting Tower Structure<br>RegistrationDo you have a tower registration number?YesCoordinates (NAD83 (<br>North American Datum<br>of 1983))Latitude (NAD83)18° 21' 19.0"<br>N-   |                               | Description of Use                           | Auxiliary        |
| Image: constrainedConstrainedIs this tower currently shared with any other<br>stations?YesOne or more FM, AM or TV radio<br>broadcaster(s)YesOthers Types of UsersNoIs tower documented for structural analysis?NoIs tower compliant with Rev G?NoExisting Tower Structure<br>RegistrationDo you have a tower registration number?YesCoordinates (NAD83 (<br>North American Datum<br>of 1983))Latitude (NAD83)18° 21' 19.0"<br>N-Longitude (NAD83)O64° 56'<br>49.0" W-No  |                               | Ownership                                    | Owned            |
| stations?One or more FM, AM or TV radio<br>broadcaster(s)YesOthers Types of UsersNoIs tower documented for structural analysis?NoIs tower compliant with Rev G?NoExisting Tower Structure<br>RegistrationDo you have a tower registration number?YesASR Number1024797Coordinates (NAD83 (<br>North American Datum<br>of 1983))Latitude (NAD83)18° 21' 19.0"<br>N-   |                               | Is this tower consider Complex?              |                  |
| broadcaster(s)IntersectionOthers Types of UsersNoIs tower documented for structural analysis?NoIs tower compliant with Rev G?NoNoDo you have a tower registration number?YesRegistrationASR Number1024797Coordinates (NAD83 (<br>North American Datum<br>of 1983))Latitude (NAD83)18° 21' 19.0"<br>N-Longitude (NAD83)064° 56'<br>49.0" W-  |                               |  | Yes              |
| Is tower documented for structural analysis?NoIs tower compliant with Rev G?NoExisting Tower Structure<br>RegistrationDo you have a tower registration number?YesASR Number1024797Coordinates (NAD83 (<br>North American Datum<br>of 1983))Latitude (NAD83)18° 21' 19.0"<br>N-Longitude (NAD83)064° 56'<br>49.0" W-   |                               |  | Yes              |
| Is tower compliant with Rev G?NoExisting Tower Structure<br>RegistrationDo you have a tower registration number?YesASR Number1024797Coordinates (NAD83 (<br>North American Datum<br>of 1983))Latitude (NAD83)18° 21' 19.0"<br>N-Longitude (NAD83)064° 56'<br>49.0" W-   |                               | Others Types of Users                        | No               |
| Existing Tower Structure<br>RegistrationDo you have a tower registration number?YesASR Number1024797Coordinates (NAD83 (<br>North American Datum<br>of 1983))Latitude (NAD83)18° 21' 19.0"<br>N-Longitude (NAD83)064° 56'<br>49.0" W-   |                               | Is tower documented for structural analysis? | No               |
| RegistrationASR Number1024797Coordinates (NAD83 (<br>North American Datum<br>of 1983))Latitude (NAD83)18° 21' 19.0"<br>N-Longitude (NAD83)064° 56'<br>49.0" W-  |                               | Is tower compliant with Rev G?               | No               |
| ASR Number1024797Coordinates (NAD83 (<br>North American Datum<br>of 1983))Latitude (NAD83)18° 21' 19.0"<br>N-Longitude (NAD83)064° 56'<br>49.0" W-  | -                             | Do you have a tower registration number?     | Yes              |
| North American Datum<br>of 1983))     N-       Longitude (NAD83)     064° 56'<br>49.0" W-   | Registration                  | ASR Number                                   | 1024797          |
| Longitude (NAD83) 064° 56'<br>49.0" W-  | North American Datum          | Latitude (NAD83)                             |                  |
| Overall Structure Height 115.16 feet  | of 1983))                     | Longitude (NAD83)                            |                  |
|   |                               | Overall Structure Height                     | 115.16 feet      |
| Support Structure Height     100.06 feet  |                               | Support Structure Height                     | 100.06 feet      |

Response

| Ground Elevation Above Mean Sea Level (AMSL) | 1479.97 feet   |
|--|--|
| Structure Type                               | TOWER -<br>Free<br>Standing or<br>Guyed<br>Structure |
| Tower Owner                                  | VIRGIN<br>ISLANDS<br>PUBLIC<br>TELEVISION<br>SYSTEM  |
| Date Constructed                             | 01/01/1972   |

### FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 70026       | WIUJ      | FM      |

| Tower | Section             | Question                                  | Response  |
|-------|---------------------|---|---|
|       | Construct New Tower | Use                                       | Auxiliary<br>(Backup)   |
|       |                     | Description of Use                        | Licensed<br>AUX Facility  |
|       |                     | Is this a request for upgraded equipment? | No  |
|       |                     | Height                                    | 100.00 feet   |
|       |                     | Justification for New Tower               | Referring to<br>the<br>attached<br>structural<br>analysis<br>just<br>completed<br>by ERI for<br>the 100 ft<br>self-support<br>structure,<br>the tower<br>must be<br>replaced.<br>The tower<br>is on a<br>1,400 ft<br>ridge on an<br>island in<br>the<br>Caribbean<br>which<br>makes it a<br>complex<br>tower. |

## Auxiliary Tower Section

| Section                         | Question                          | Response               |
|---------------------------------|-----------------------------------|------------------------|
| Tower Rigging Costs             | Complex Tower                     | Terrain<br>constrained |
| Helicopter Services<br>Required | Are helicopter services required? | No                     |

| Auxiliary<br>Tower | Other Tower Expenses Not Listed          |   |  |
|--------------------|--|---|--|
|                    | Name                                     | Description   |  |
|                    | Tower Inspection and Structural Analysis | On site inspection for mapping and performance of initial structural analysis |  |

| Primary<br>Tower         Section         Question         Respon           Existing Tower<br>Description         Type of change         Constr<br>New           Tower Use         Primar<br>(Main)           Description of Use         N/A           Ownership         Ownership           Use this tower consider Complex?         Terrair<br>Constr           Is this tower currently shared with any other<br>stations?         Yes           One or more FM, AM or TV radio<br>broadcaster(s)         Yes           Others Types of Users         No           Is tower compliant with Rev G?         Yes           Existing Tower Structure<br>Registration         Do you have a tower registration number?         Yes           ASR Number         Latitude (NAD83)         18° 21  | Existing Tower |  |  |  |
|--|----------------|--|--|--|
| DescriptionNewTower UsePrimar<br>(Main)Description of UseN/ADescription of UseN/AOwnershipOwnerIs this tower consider Complex?Terrair<br>ConstrIs this tower currently shared with any other<br>stations?YesOne or more FM, AM or TV radio<br>broadcaster(s)YesOthers Types of UsersNoIs tower compliant with Rev G?YesIs tower compliant with Rev G?YesASR Number124413Coordinates (NADB3 (Latitude (NAD83)18° 21   | ise            |  |  |  |
| Image: construct of construct on construct of construc | JCt            |  |  |  |
| OwnershipOwnershipIs this tower consider Complex?Terrair<br>ConstrIs this tower currently shared with any other<br>stations?YesOne or more FM, AM or TV radio<br>broadcaster(s)YesOthers Types of UsersNoIs tower documented for structural analysis?YesIs tower compliant with Rev G?YesIs tower compliant with Rev G?YesASR Number124413Coordinates (NADB3)Latitude (NADB3)  | /              |  |  |  |
| Is this tower consider Complex?Terrair<br>ConstrIs this tower currently shared with any other<br>stations?YesOne or more FM, AM or TV radio<br>broadcaster(s)YesOthers Types of UsersNoIs tower documented for structural analysis?YesIs tower compliant with Rev G?YesIs tower compliant with Rev G?YesASR Number124413Coordinates (NAD83 (Latitude (NAD83)18° 21   |                |  |  |  |
| Existing Tower Structure<br>RegistrationConstructure<br>Stations?Constructure<br>Constructure<br>Is this tower currently shared with any other<br>stations?Yes<br>Yes<br>Cone or more FM, AM or TV radio<br>broadcaster(s)Yes<br>Yes<br>No<br>Is tower documented for structural analysis?Yes<br>Yes<br>Yes<br>Yes<br>Is tower compliant with Rev G?Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>XSR NumberIs tower registration number?Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>XSR NumberYes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Yes<br>Y  |                |  |  |  |
| stations?Stations?One or more FM, AM or TV radio<br>broadcaster(s)YesOthers Types of UsersNoIs tower documented for structural analysis?YesIs tower compliant with Rev G?YesRegistrationDo you have a tower registration number?YesASR Number124413Coordinates (NAD83 (Latitude (NAD83)18° 21  |                |  |  |  |
| broadcaster(s) No<br>Others Types of Users No<br>Is tower documented for structural analysis? Yes<br>Is tower compliant with Rev G? Yes<br>Existing Tower Structure<br>Registration Do you have a tower registration number? Yes<br>ASR Number 124413<br>18° 21  |                |  |  |  |
| Is tower documented for structural analysis?YesIs tower compliant with Rev G?YesExisting Tower Structure<br>RegistrationDo you have a tower registration number?YesASR Number124413Coordinates (NAD83 (Latitude (NAD83)18° 21  |                |  |  |  |
| Existing Tower Structure<br>RegistrationIs tower compliant with Rev G?YesSegistrationDo you have a tower registration number?YesASR Number124413Coordinates (NAD83 (Latitude (NAD83)18° 21   |                |  |  |  |
| Existing Tower Structure<br>RegistrationDo you have a tower registration number?YesRegistrationASR Number124413Coordinates (NAD83 (Latitude (NAD83)18° 21  |                |  |  |  |
| Registration     ASR Number     124413       Coordinates (NAD83 (     Latitude (NAD83)     18° 21  |                |  |  |  |
| ASR Number         124413           Coordinates (NAD83 (         Latitude (NAD83)         18° 21   |                |  |  |  |
|  | 35             |  |  |  |
| North American Datum of 20.8" N  |                |  |  |  |
| <b>1983))</b><br>Longitude (NAD83) 064° 5<br>51.5" V   |                |  |  |  |
| Overall Structure Height 255.90  | feet           |  |  |  |
| Support Structure Height 255.90  | feet           |  |  |  |
| Ground Elevation Above Mean Sea Level 1462.2<br>(AMSL)   | 5 feet         |  |  |  |
| Structure Type TOWE<br>Free<br>Standin<br>Guyed<br>Structure   | ng or          |  |  |  |

| Tower Owner      | Virgin<br>Islands<br>Public<br>Television<br>System |
|------------------|---|
| Date Constructed | 02/06/2006  |

### FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 184714      | WTJX-FM   | FM      |

| Primary | Tower Construction Costs |   |   |  |
|---------|--------------------------|---|---|--|
| Tower   | Section                  | Question                                  | Response  |  |
|         | Construct New Tower      | Use                                       | Primary<br>(Main)   |  |
|         |                          | Description of Use                        | N/A   |  |
|         |                          | Is this a request for upgraded equipment? | No  |  |
|         |                          | Height                                    | 250.00 feet   |  |
|         |                          | Justification for New Tower               | Referring to<br>the<br>attached<br>structural<br>analysis<br>just<br>completed<br>by ERI for<br>the 250 ft<br>self-support<br>structure,<br>the tower<br>must be<br>replaced.<br>The tower<br>is on a<br>1,400 ft<br>ridge on an<br>island in<br>the<br>Caribbean<br>which<br>makes it a<br>complex<br>tower. |  |

| Primary | Tower Rigging Costs |
|---------|---------------------|
| Tower   | Section             |

| Section                         | Question                          | Response               |
|---------------------------------|-----------------------------------|------------------------|
| Tower Rigging Costs             | Complex Tower                     | Terrain<br>constrained |
| Helicopter Services<br>Required | Are helicopter services required? | No                     |

| Primary O | Other Tower Expenses Not Listed          |   |
|-----------|--|---|
| Tower     | Name                                     | Description   |
| -         | Tower Inspection and Structural Analysis | On site inspection for mapping and performance of initial structural analysis |

| Outside      | Section  | Question   | Response  |
|--------------|--|--|---|
| Professional | I Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes   |
|              |  | Number of Hours  | 1500  |
|              |  | Explanation  | It will be<br>necessary to<br>schedule and<br>coordinate<br>multiple<br>vendors,<br>complete<br>progress<br>reports, and<br>update<br>Schedule<br>399. Station<br>does not<br>have<br>available<br>personnel or<br>personnel<br>trained in<br>project<br>management<br>for such<br>complex<br>projects. |
|              | Outside RF consulting<br>Engineering Services              | Perform engineering study for new channel assignment and antenna development | Yes   |
|              |  | Prepare engineering section of Form FCC<br>Construction Permit Application   | Yes   |
|              |  | For Auxiliary Facility   | Yes   |
|              |  | For Main Facility  | Yes   |
|              |  | Prepare engineering section of Form FCC<br>License to Cover Application      | Yes   |
|              |  | For Auxiliary Facility   | Yes   |
|              |  | For Main Facility  | Yes   |
|              |  | Prepare request for Special Temporary<br>Authority                           | Yes   |

|  | Quantity   | 1   |
|--|--|-----|
|  | Do you have Distributed Transmission<br>System engineering services?                       | N/A |
|  | Critical Facility  | N/A |
|  | Terrain-Shielded Facility  | N/A |
| Attorney and Other<br>Outside Consulting<br>Services | Prepare and file Form FCC Construction<br>Permit Application                               | Yes |
| Services   | For Auxiliary Facility   | Yes |
|  | For Main Facility  | Yes |
|  | Prepare and file Form FCC License to<br>Cover Application                                  | Yes |
|  | For Auxiliary Facility   | Yes |
|  | For Main Facility  | Yes |
|  | Prepare request for Special Temporary<br>Authority   | Yes |
|  | Quantity   | 1   |
|  | NEPA Section 106 environmental review  | No  |
|  | Environmental Assessment   | No  |
|  | ASR Modification   | Yes |
|  | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|  | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|  | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|  | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services                     | Comprehensive coverage verification via field study  | Yes |
|  | RF exposure measurements   | Yes |
|  | Additional Field Engineering Service   | Yes |

| Number of Days | 30  |
|----------------|---|
| Justification  | It will be<br>necessary to<br>survey the<br>site, plan the<br>equipment,<br>develop<br>specifications<br>for<br>purchasing,<br>and oversee<br>multiple<br>vendor RF<br>projects.<br>Station does<br>not have<br>available<br>personnel<br>trained in<br>such<br>services. |

# Outside Other Professional Services Expenses Not Listed

| Professional | Services Costs             | Description   |
|--------------|----------------------------|---|
|              | Other Legal Services       | Outside legal services not included in any other 399 section of OPS       |
|              | Other Engineering Services | Outside engineering services not included in any other 399 section of OPS |

| Other<br>Expenses | Section                         | Question   | Response |
|-------------------|---------------------------------|--|----------|
|                   | AM Pattern Disturbance          | Is an Impact Study needed?   | Yes      |
|                   |                                 | Is Remediation needed?   | Yes      |
|                   | Facility Expenses               | Name   | N/A      |
|                   |                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                   |                                 | Name   | N/A      |
|                   |                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?  | Yes      |
|                   | Permit and Filing Costs         | Local Zoning   | No       |
|                   |                                 | Non-zoning permits   | Yes      |
|                   |                                 | BLM or NFS Coordination  | No       |
|                   |                                 | FCC Construction Permit Minor Change   | No       |
|                   |                                 | FCC License to Cover Application   | No       |
|                   |                                 | FCC Special Temporary Authority<br>Application   | No       |
|                   | Other Miscellaneous<br>Expenses | Does this relocation require paying<br>Disposal Costs (for equipment and other<br>waste, net of any salvage value)?        | Yes      |
|                   |                                 | Does this relocation require Equipment<br>Delivery or Handling Charges not otherwise<br>included in individual item costs? | Yes      |
|                   |                                 | Does this relocation require Equipment Storage?  | Yes      |
|                   |                                 | Does this relocation require the<br>Development and Airing of an<br>Announcement regarding an upcoming<br>channel change?  | Yes      |
|                   |                                 | Does this relocation require MVPD<br>Notification of a Channel Change?   | Yes      |

## Other Expenses Not Listed

**Expenses** Information not provided.

### Transmitters

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification               | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary<br>Transmitter<br>EC708HP-<br>BB D36                 | \$489,381.05                   | \$403,959.00      |  | \$154,928.09 |                              |
| Standby<br>Exciter and<br>Switch                             | \$25,000.00                    | \$25,000.00       | N/A  | N/A          | N/A                          |
| Additional<br>Interior RF<br>System                          | \$140,000.00                   | \$140,000.00      | N/A  | N/A          | N/A                          |
| 3" Rigid<br>Conduit and<br>Wiring<br>(Cost per<br>foot)      | \$5,200.00                     | \$4,900.00        | N/A  | \$400.14     | N/A                          |
| UHF - Air<br>Cooled<br>Solid State<br>Transmitter<br>6.98 kW | \$18,931.05                    | \$18,931.05       | Balance<br>referenced<br>to the TBD<br>component | N/A          | N/A                          |
| Switchgear<br>- industrial<br>800 amp                        | \$38,200.00                    | \$36,300.00       | N/A  | N/A          | N/A                          |
| Transformer<br>3 phase<br>/480v - 150<br>KVA                 | \$25,550.00                    | \$24,300.00       | N/A  | N/A          | N/A                          |

| UHF - Air<br>Cooled<br>Solid State<br>Transmitter<br>4 - 6 kW | \$236,500.00   | \$154,527.95   | ***System<br>Notice:<br>Estimate<br>adjusted<br>and locked<br>because<br>line has<br>been<br>superseded. | \$154,527.95 | N/A |
|---|----------------|----------------|--|--------------|-----|
| Sub-total   | \$489,381.05   | \$403,959.00   | N/A  | \$154,928.09 | N/A |
| Total for all systems   | \$3,727,821.05 | \$3,398,328.00 | N/A  | \$264,131.93 | N/A |

### Components

| Actual Information<br>Description                   | File Name                         |  |
|---|-----------------------------------|--|
| Standby Exciter and Switch                          | Information not provided.         |  |
| Additional Interior RF System                       | Information not provided.         |  |
| 3" Rigid Conduit and Wiring<br>(Cost per foot)      | Component Description:<br>Amount: | Elec wire for<br>Transmitter<br>Installation<br>\$400.14 |
| UHF - Air Cooled Solid State<br>Transmitter 6.98 kW | Information not provided.         |  |
| Switchgear - industrial 800<br>amp                  | Information not provided.         |  |
| Transformer 3 phase/480v -<br>150 KVA               | Information not provided.         |  |

| UHF - Air Cooled Solid State |                        |  |
|------------------------------|------------------------|--|
| Transmitter 4 - 6 kW         | Component Description: | 50% down   |
|                              |                        | payment  |
|                              | Amount:                | \$81,330.50  |
|                              | Component Description: | 45 percent<br>progress payment<br>before shipment<br>for new transmitter |
|                              | Amount:                | \$73,197.45  |
|                              |                        |  |

#### Antennas

#### Cost Information

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Primary<br>Antenna<br>TBD   | \$50,165.00                    | \$48,225.00       |  | \$21,091.76 |                              |
| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 3<br>1/8.<br>feedline (if<br>needed)                          | \$7,600.00                     | \$7,400.00        | N/A  | N/A         | N/A                          |
| UHF - High<br>Power,<br>Side<br>Mount,<br>basic slot<br>antenna,<br>43 kW<br>input,<br>directional,,<br>horizontally<br>polarized | \$7,425.00                     | \$7,425.00        | ***System<br>Notice:<br>Estimate<br>adjusted<br>and locked<br>because<br>line has<br>been<br>superseded. | \$14,850.00 | check                        |
| Sweep test<br>of existing<br>antenna  | \$6,730.00                     | \$6,400.00        | N/A  | \$4,975.00  | N/A                          |
| Side mount<br>brackets<br>for high<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost)                        | \$23,150.00                    | \$22,000.00       | N/A  | \$1,266.76  | N/A                          |

| Pattern<br>scatter<br>analysis for<br>side mount<br>high/med<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost) | \$5,260.00   | \$5,000.00   | N/A | N/A         | N/A |
|--|--------------|--------------|-----|-------------|-----|
| Auxiliary<br>Antenna<br>TBD  | \$127,740.00 | \$125,800.00 |     | \$19,825.00 |     |
| Pattern<br>scatter<br>analysis for<br>side mount<br>high/med<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost) | \$5,260.00   | \$5,000.00   | N/A | N/A         | N/A |
| Side mount<br>brackets<br>for high<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost)                           | \$23,150.00  | \$22,000.00  | N/A | N/A         | N/A |
| UHF - High<br>Power,<br>Side<br>Mount,<br>basic slot<br>antenna,<br>43 kW<br>input,<br>directional,,<br>horizontally<br>polarized    | \$85,000.00  | \$85,000.00  | N/A | \$14,850.00 | N/A |

| Sweep test<br>of existing<br>antenna   | \$6,730.00     | \$6,400.00     | N/A | \$4,975.00   | N/A |
|--|----------------|----------------|-----|--------------|-----|
| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 3<br>1/8.<br>feedline (if<br>needed) | \$7,600.00     | \$7,400.00     | N/A | N/A          | N/A |
| Sub-total  | \$177,905.00   | \$174,025.00   | N/A | \$40,916.76  | N/A |
| Total for<br>all<br>systems  | \$3,727,821.05 | \$3,398,328.00 | N/A | \$264,131.93 | N/A |

| Actual Information<br>Description  | File Name                         |  |
|--|-----------------------------------|--|
| Elbow complex, single<br>channel, at antenna input,<br>per 3 1/8. feedline (if needed)                       | Information not provided.         |  |
| UHF - High Power, Side<br>Mount, basic slot antenna,<br>43 kW input, directional,,<br>horizontally polarized | Component Description:<br>Amount: | Balance due for<br>Antenna<br>\$7,425.00 |
|  | Component Description:<br>Amount: | 50% down<br>payment<br>\$7,425.00        |

| Sweep test of existing antenna  | Component Description:    | Balance due for<br>Sweep   |
|---|---------------------------|--|
|   | Amount:                   | \$2,487.50   |
|   | Component Description:    | 50% down<br>payment  |
|   | Amount:                   | \$2,487.50   |
| Side mount brackets for high<br>power antennas (if not<br>included in antenna base<br>cost)                     | Component Description:    | Adjustable<br>Mounting Bracket<br>for Primary<br>Antenna<br>installation on<br>taper tower,<br>including freight |
|   | Amount:                   | \$1,266.76   |
| Pattern scatter analysis for<br>side mount high/med power<br>antennas (if not included in<br>antenna base cost) | Information not provided. |  |
| Pattern scatter analysis for<br>side mount high/med power<br>antennas (if not included in<br>antenna base cost) | Information not provided. |  |
| Side mount brackets for high<br>power antennas (if not<br>included in antenna base<br>cost)                     | Information not provided. |  |
| UHF - High Power, Side<br>Mount, basic slot antenna,  | Component Description:    | Balance due for  |
| 43 kW input, directional,,<br>horizontally polarized  | Amount:                   | Antenna<br>\$7,425.00  |
|   | Component Description:    | 50% down<br>payment  |
|   | Amount:                   | \$7,425.00   |

| Sweep test of existing antenna   | Component Description:<br>Amount: | Balance due for<br>Sweep<br>\$2,487.50 |
|--|-----------------------------------|--|
|  | Component Description:<br>Amount: | 50% down<br>payment<br>\$2,487.50      |
| Elbow complex, single<br>channel, at antenna input,<br>per 3 1/8. feedline (if needed) | Information not provided.         |  |

## **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification                         | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary<br>Transmission<br>Line                          | \$6,400.00                     | \$6,400.00        |  | \$0.00       |                              |
| Sweep Tests  | \$6,400.00                     | \$6,400.00        | N/A  | N/A          | N/A                          |
| Auxiliary<br>Transmission<br>Line                        | \$7,080.00                     | \$3,194.00        |  | \$3,194.00   |                              |
| Flexible Air<br>Transmission<br>Line -<br>dielectric, 3" | \$7,080.00                     | \$3,194.00        | Jampro<br>quote<br>number MF<br>030218D-<br>R1<br>attached | \$3,194.00   | N/A                          |
| Sub-total  | \$13,480.00                    | \$9,594.00        | N/A  | \$3,194.00   | N/A                          |
| Total for all systems                                    | \$3,727,821.05                 | \$3,398,328.00    | N/A  | \$264,131.93 | N/A                          |

| Actual Information<br>Description                  | File Name                         |                                      |
|--|-----------------------------------|--------------------------------------|
| Sweep Tests  | Information not provided.         |                                      |
| Flexible Air Transmission<br>Line - dielectric, 3" | Component Description:<br>Amount: | 50% down<br>payment<br>\$1,597.00    |
|  | Component Description:            | Balance Due for<br>transmission line |
|  | Amount:                           | \$1,597.00                           |

## **Tower Equipment and Rigging Costs**

#### Cost Information

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Auxiliary<br>Tower<br>TOWER  | \$0.00                         | \$0.00            |  | \$0.00      |                              |
| Primary<br>Tower<br>TOWER  | \$0.00                         | \$0.00            |  | \$0.00      |                              |
| Auxiliary<br>Tower   | \$896,000.00                   | \$875,000.00      |  | \$5,000.00  |                              |
| Tower<br>Inspection<br>and<br>Structural<br>Analysis   | \$25,000.00                    | \$25,000.00       | N/A  | \$5,000.00  | N/A                          |
| Complex<br>Tower<br>(includes,<br>for<br>example,<br>those with<br>candelabras<br>and/or<br>stacked<br>antennas) | \$421,000.00                   | \$400,000.00      | The tower<br>is on a<br>1,400 ft<br>ridge on an<br>island in<br>the<br>Caribbean<br>which<br>makes it<br>very<br>difficult to<br>access and<br>rig. Also,<br>the<br>structure is<br>within a<br>tower<br>influence<br>zone<br>(Class III). | N/A         | N/A                          |

| New tower  | \$450,000.00   | \$450,000.00   | Widelity:<br>Costs may<br>be higher<br>for tower<br>sites with<br>difficult soil<br>or other<br>site<br>conditions.  | N/A        | N/A |
|--|----------------|----------------|--|------------|-----|
| Primary<br>Tower   | \$1,246,000.00 | \$1,225,000.00 |  | \$8,000.00 |     |
| Tower<br>Inspection<br>and<br>Structural<br>Analysis   | \$25,000.00    | \$25,000.00    | N/A  | \$8,000.00 | N/A |
| Complex<br>Tower<br>(includes,<br>for<br>example,<br>those with<br>candelabras<br>and/or<br>stacked<br>antennas) | \$421,000.00   | \$400,000.00   | The tower<br>is on a<br>1,400 ft<br>ridge on an<br>island in<br>the<br>Caribbean<br>which<br>makes it<br>very<br>difficult to<br>access and<br>rig. Also,<br>the<br>structure is<br>within a<br>tower<br>influence<br>zone<br>(Class III). | N/A        | N/A |
| New tower  | \$800,000.00   | \$800,000.00   | Widelity:<br>Costs may<br>be higher<br>for tower<br>sites with<br>difficult soil   | N/A        | N/A |
|  |                |                | or other<br>site<br>conditions.  |            |     |

| Total for all | \$3,727,821.05 | \$3,398,328.00 | N/A | \$264,131.93 | N/A |
|---------------|----------------|----------------|-----|--------------|-----|
| systems       |                |                |     |              |     |

| Actual Information<br>Description  | File Name                         |  |
|--|-----------------------------------|--|
| Tower Inspection and<br>Structural Analysis  | Component Description:<br>Amount: | Site Visit for<br>Tower Proposal<br>split between<br>Primary and<br>Auxiliary towers<br>\$2,500.00 |
|  | Component Description:<br>Amount: | Structural<br>analysis for<br>auxiliary tower<br>\$2,500.00  |
|  | Component Description:            | Site Visit for<br>Tower Proposal<br>split between<br>Primary and<br>Auxiliary towers               |
|  | Amount:                           | \$2,500.00   |
| Complex Tower (includes, for<br>example, those with<br>candelabras and/or stacked<br>antennas) | Information not provided.         |  |
| New tower  | Information not provided.         |  |

| Tower Inspection and<br>Structural Analysis  | Component Description:<br>Amount: | Structural<br>Analysis for<br>Primary tower<br>\$3,000.00                            |
|--|-----------------------------------|--|
|  |                                   |  |
|  | Component Description:            | Site Visit for<br>Tower Proposal<br>split between<br>Primary and<br>Auxiliary towers |
|  | Amount:                           | \$2,500.00   |
|  | Component Description:            | Site Visit for<br>Tower Proposal<br>split between<br>Primary and<br>Auxiliary towers |
|  | Amount:                           | \$2,500.00   |
| Complex Tower (includes, for<br>example, those with<br>candelabras and/or stacked<br>antennas) | Information not provided.         |  |
| New tower  | Information not provided.         |  |

## **Outside Professional Services**

#### Cost Information

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Outside<br>Professional<br>Services   | \$645,065.00                   | \$425,250.00      |  | \$38,649.27 |                              |
| Other<br>Engineering<br>Services  | \$190,000.00                   | \$190,000.00      | Outside<br>Engineering<br>Services not<br>included in<br>any 399<br>OPS sections | \$13,025.00 | N/A                          |
| Other Legal<br>Services   | \$10,000.00                    | \$10,000.00       | Outside<br>legal<br>services not<br>included in<br>other 399<br>OPS sections     | \$4,890.75  | N/A                          |
| Additional Field<br>Engineering<br>Service, 30<br>Days  | \$60,000.00                    | \$60,000.00       | N/A  | \$7,348.52  | N/A                          |
| RF Exposure<br>Measurements   | \$21,050.00                    | \$20,000.00       | N/A  | N/A         | N/A                          |
| Comprehensive<br>coverage<br>verification via<br>field study, if<br>needed  | \$84,200.00                    | \$80,000.00       | N/A  | N/A         | N/A                          |
| FAA<br>consultant,<br>including cost<br>of preparing<br>FAA Form<br>7460 (Notice of<br>Proposed<br>Construction),<br>if needed for<br>height increase | \$2,105.00                     | \$2,000.00        | N/A  | N/A         | N/A                          |

| ASR<br>modification<br>(prepare FCC<br>Form 854)  | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
|---|------------|------------|-----|-----|-----|
| Attorney Fees -<br>Prepare and<br>File request for<br>Special<br>Temporary<br>Authorization   | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application   | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees -<br>Aux Antenna,<br>prepare and<br>File Form 2100<br>Construction<br>Permit or<br>License<br>Application                         | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application  | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| RF Consulting<br>Engineer Fees-<br>Aux Antenna:<br>Prepare<br>engineering<br>section of FCC<br>Form 2100,<br>License to<br>Cover<br>Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main), License<br>to Cover<br>Application  | \$1,580.00 | \$1,500.00 | N/A | N/A        | N/A |
|--|------------|------------|-----|------------|-----|
| RF Consulting<br>Engineer Fees-<br>Aux Antenna:<br>Prepare<br>engineering<br>section of FCC<br>Form 2100,<br>Construction<br>Permit<br>Application | \$2,105.00 | \$2,000.00 | N/A | N/A        | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application  | \$3,155.00 | \$3,000.00 | N/A | \$3,000.00 | N/A |
| Perform<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development   | \$7,360.00 | \$7,000.00 | N/A | \$7,000.00 | N/A |
| Prepare and or review reimbursement  | \$2,630.00 | \$2,500.00 | N/A | \$2,500.00 | N/A |

| Project<br>management of<br>the transition\$237,000.00\$25,000.00It is nor<br>realized that<br>most<br>engineering<br>and legal<br>services will<br>not fall under<br>Project<br>Management<br>so most of<br>the PM<br>budget has<br>been<br>transferred<br>to new<br>sections:<br>Other<br>Engineering<br>Services and<br>Other Legal<br>ServicesN/AAddress<br>transition<br>timing and<br>coordination<br>issues will other<br>setations and<br>wireless\$2,630.00\$2,500.00N/A\$510.00N/APrepare<br>request for<br>Special<br>Temporary<br>Authorization\$2,050.00\$1,500.00N/A\$150.00N/ASub-total\$645,065.00\$425,250.00N/A\$38,649.27N/ATotal for all<br>systems\$3,727,821.05\$3,398,328.00N/A\$261,131.93N/A |   |                |                |  |              |     |
|---|---|----------------|----------------|--|--------------|-----|
| transition<br>timing and<br>coordination<br>issues w/ other<br>stations and<br>wireless<br>Prepare \$2,050.00 \$1,500.00 N/A \$150.00 N/A<br>request for<br>Special<br>Temporary<br>Authorization<br><b>Sub-total</b> \$645,065.00 \$425,250.00 N/A \$38,649.27 N/A<br><b>Total for all</b> \$3,727,821.05 \$3,398,328.00 N/A \$264,131.93 N/A  | management of   | \$237,000.00   | \$25,000.00    | realized that<br>most<br>engineering<br>and legal<br>services will<br>not fall under<br>Project<br>Management<br>so most of<br>the PM<br>budget has<br>been<br>transferred<br>to new<br>sections:<br>Other<br>Engineering<br>Services and<br>Other Legal | \$225.00     | N/A |
| request for<br>Special<br>Temporary<br>Authorization       \$         Sub-total       \$645,065.00       \$425,250.00       N/A       \$38,649.27       N/A         Total for all       \$3,727,821.05       \$3,398,328.00       N/A       \$264,131.93       N/A  | transition<br>timing and<br>coordination<br>issues w/ other<br>stations and | \$2,630.00     | \$2,500.00     | N/A  | \$510.00     | N/A |
| Total for all         \$3,727,821.05         \$3,398,328.00         N/A         \$264,131.93         N/A  | request for<br>Special<br>Temporary   | \$2,050.00     | \$1,500.00     | N/A  | \$150.00     | N/A |
|   | Sub-total   | \$645,065.00   | \$425,250.00   | N/A  | \$38,649.27  | N/A |
|   |   | \$3,727,821.05 | \$3,398,328.00 | N/A  | \$264,131.93 | N/A |

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

| Services |                        |  |
|----------|------------------------|--|
|          | Component Description: | Preparation of<br>transmitter-antenna<br>bids for WTJX,<br>review of bids and<br>recommendation for<br>award |
|          | Amount:                | \$5,625.00   |
|          | Component Description: | Preparation of<br>transmitter-antenna<br>bids for WTJX,<br>review of bids and<br>recommendation for<br>award |
|          | Amount:                | \$7,400.00   |
|          | Component Description: | On site equipment<br>inventory and<br>facilities survey  |
|          | Amount:                | \$7,348.52   |

Other Engineering

| Component Description: | Repack legal<br>services |
|------------------------|--------------------------|
| Amount:                | \$399.00                 |
|                        |                          |
| Component Description: | Other repack legal       |
| A                      | services                 |
| Amount:                | \$30.00                  |
|                        |                          |
| Component Description: | Repack legal<br>services |
| Amount:                | \$690.00                 |
|                        |                          |
| Component Description: | Repack legal             |
| Amount:                | services<br>\$480.00     |
|                        |                          |
| Component Description: | Other repack legal       |
|                        | services                 |
| Amount:                | \$210.00                 |
|                        | <b>-</b>                 |
| Component Description: | Repack legal<br>services |
| Amount:                | \$1,942.50               |
|                        |                          |
| Component Description: | Repack legal             |
| Amount:                | services<br>\$779.25     |
|                        |                          |
| Component Description: | Other repack legal       |
| Amount                 | services                 |
| Amount:                | \$960.00                 |
|                        | Densell                  |
| Component Description: | Repack legal<br>services |
| Amount:                | \$360.00                 |
|                        |                          |

Other Legal Services

| Additional Field<br>Engineering Service, 30<br>Days  | Component Description:    | Added invoice to<br>this component by<br>mistake. Please<br>reject or disregard |
|--|---------------------------|---|
|  | Amount:                   | N/A   |
|  | Component Description:    | On site equipmen<br>inventory and<br>facilities survey                          |
|  | Amount:                   | \$7,348.52  |
| RF Exposure<br>Measurements  | Information not provided. |   |
| Comprehensive coverage verification via field study, if needed   | Information not provided. |   |
| FAA consultant, including<br>cost of preparing FAA<br>Form 7460 (Notice of                                     | Information not provided. |   |
| Proposed Construction), if needed for height increase  |                           |   |
| ASR modification (prepare<br>FCC Form 854)   | Information not provided. |   |
| Attorney Fees - Prepare<br>and File request for<br>Special Temporary<br>Authorization                          | Information not provided. |   |
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application                    | Information not provided. |   |
| Attorney Fees - Aux<br>Antenna, prepare and File<br>Form 2100 Construction<br>Permit or License<br>Application | Information not provided. |   |
| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction<br>Permit Application                | Information not provided. |   |

| Information not provided.         |   |
|-----------------------------------|---|
| Information not provided.         |   |
|                                   |   |
| Information not provided.         |   |
| Component Description:<br>Amount: | Prepare<br>engineering section<br>of FCC Form 2100<br>(main),<br>Construction Permi<br>Application based<br>on lump sum<br>\$3,000.00 |
| Component Description:<br>Amount: | Perform<br>engineering study<br>for new channel<br>assignment and<br>antenna<br>development based<br>on lump sum<br>\$7,000.00        |
| Component Description:            | Prepare and or<br>review<br>reimbursement forn<br>based on lump sum   |
|                                   | Component Description:<br>Amount:<br>Component Description:<br>Amount:  |

| Project management of the transition   | Component Description:<br>Amount: | Prepare schedule<br>387 progress report<br>for 1Q2018<br>\$225.00 |
|--|-----------------------------------|---|
| Address transition timing<br>and coordination issues w/<br>other stations and wireless | Component Description:            | Legal advice related<br>to changing the<br>phase and timing of    |
|  | Amount:                           | the transition<br>\$510.00  |
| Prepare request for  |                                   |   |
| Special Temporary  | <b>Component Description:</b>     | Legal STA for   |
| Authorization  |                                   | phase change  |
|  | Amount:                           | \$150.00  |

## **Other Expenses**

## Cost Information

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Other<br>Expenses  | \$259,990.00                   | \$285,500.00      |   | \$13,443.81 |                              |
| MVPD<br>Notification of<br>Channel<br>Change                           | \$2,000.00                     | \$2,000.00        | N/A   | N/A         | N/A                          |
| Develop and<br>air<br>announcement<br>of upcoming<br>channel<br>change | \$5,000.00                     | \$5,000.00        | N/A   | N/A         | N/A                          |
| Equipment<br>Storage   | \$25,000.00                    | \$25,000.00       | N/A   | N/A         | N/A                          |
| Equipment<br>Delivery and<br>Handling<br>Charges                       | \$137,500.00                   | \$137,500.00      | See<br>attached<br>quote for<br>freight from<br>ERI for the<br>two new<br>towers.<br>Based on<br>shipping 10<br>open top<br>containers<br>40 feet in<br>length<br>each with<br>the<br>required<br>steel for<br>the new<br>towers. | \$13,443.81 | N/A                          |

| Total for all   |              |              |   |             |     |
|---|--------------|--------------|---|-------------|-----|
| Sub-total   | \$259,990.00 | \$285,500.00 | N/A   | \$13,443.81 | N/A |
| Non-zoning<br>permits   | \$25,000.00  | \$25,000.00  | N/A   | N/A         | N/A |
| AM Pattern<br>Disturbance<br>Impact study   | \$7,890.00   | \$15,000.00  | Required<br>to protect<br>patterns for<br>two AM<br>stations: 1)<br>WSTA-AM<br>located<br>2.50 km<br>from WTJX<br>site 2)<br>WVWI-AM<br>located<br>2.39 km<br>from WTJX<br>site | N/A         | N/A |
| AM Pattern<br>Disturbance<br>Remedy   | \$21,050.00  | \$40,000.00  | Required<br>to protect<br>patterns for<br>two AM<br>stations: 1)<br>WSTA-AM<br>located<br>2.50 km<br>from WTJX<br>site 2)<br>WVWI-AM<br>located<br>2.39 km<br>from WTJX<br>site | N/A         | N/A |
| DTV Medical<br>Facility<br>Notification   | \$11,550.00  | \$11,000.00  | N/A   | N/A         | N/A |
| Disposal<br>Costs (for<br>equipment and<br>other waste,<br>net of any<br>salvage value) | \$25,000.00  | \$25,000.00  | N/A   | N/A         | N/A |

| Actual Information<br>Description  | File Name                         |   |
|--|-----------------------------------|---|
| MVPD Notification of<br>Channel Change   | Information not provided.         |   |
| Develop and air<br>announcement of upcoming<br>channel change                  | Information not provided.         |   |
| Equipment Storage  | Information not provided.         |   |
| Equipment Delivery and<br>Handling Charges                                     | Component Description:            | Freight, shipping<br>transmitter to St<br>Thomas USVI                               |
|  | Amount:                           | \$9,385.46  |
|  | Component Description:<br>Amount: | Freight for<br>Primary and<br>Auxiliary antenna<br>and Auxiliary Line<br>\$4,058.35 |
| Disposal Costs (for<br>equipment and other waste,<br>net of any salvage value) | Information not provided.         |   |
| DTV Medical Facility<br>Notification   | Information not provided.         |   |
| AM Pattern Disturbance<br>Remedy   | Information not provided.         |   |
| AM Pattern Disturbance<br>Impact study   | Information not provided.         |   |
| Non-zoning permits   | Information not provided.         |   |

| Cost<br>Information | Grand Total           |                                |                |              |
|---------------------|-----------------------|--------------------------------|----------------|--------------|
|                     |                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost  |
|                     | Total for all systems | \$3,727,821.05                 | \$3,398,328.00 | \$264,131.93 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been<br>submitted no further costs are expected to<br>be incurred. Note this will lock the Form 399<br>from further editing and begin close-out<br>procedures with the Fund Administrator. | No       |

| Certification | Section  | Question  | Response |
|---------------|--|---|----------|
|               | Submission of Estimated<br>Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE STATEMENTS COULD SUBJECT<br>THIS ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT. |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> <li>The above-named</li> </ol>   |          |
|               |  | entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.  |          |
|               |  | 3. The above-named<br>entity acknowledges<br>the submission of the<br>information herein<br>creates no obligation<br>on the part of the<br>government to pay<br>any amount.   |          |
|               |  |   |          |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a pre-requisite for<br>obtaining the<br>payments herein<br>requested. |  |
|---|--|
| I declare, under penalty of perjury, that I am<br>an authorized representative of the above-<br>named applicant for the Authorization(s)<br>specified above.  | Robert<br>Gehman<br>Consulting<br>Engineer<br>03/14/2019 |

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual<br>Cost Documentation<br>Statements | WILLFUL FALSE, FRAUDULENT, OR<br>FICTITIOUS STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISIONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE AND/OR FRAUDULENT<br>STATEMENTS COULD SUBJECT THIS<br>ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT (U.S. CODE, TITLE<br>31, SECTIONS 3729-3733). |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies and<br/>represents that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> </ol>  |          |
|               |  | 2. The above-named<br>entity certifies that<br>the statements in this<br>form and attached<br>documentation are<br>true, complete, and<br>correct.   |          |
|               |  | 3. The above-named<br>entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.   |          |
|               |  |  |          |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

|             | <ul> <li>3. The above-named<br/>entity acknowledges<br/>that overpayments or<br/>payments in error<br/>must be promptly<br/>refunded to the<br/>Commission.</li> <li>9. The above-named<br/>entity certifies that it<br/>is in full compliance<br/>with all statutes,<br/>rules, regulations<br/>and governmental<br/>requirements for<br/>which compliance is<br/>a prerequisite for<br/>obtaining the<br/>payments herein<br/>requested.</li> </ul> |  |
|-------------|---|--|
| an a<br>nam | clare, under penalty of perjury, that I am<br>uthorized representative of the above-<br>ed applicant for the Authorization(s)<br>cified above.  | Robert<br>Gehman<br>Consulting<br>Engineer |
|             |   | 03/14/2019                                 |

## Attachments