

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: File	62354 000002	Service: DTV	Call Sign:	KTLM	Channel: 14 (UHF)
Number:					
FRN: 001	9509470	Date	04/12		
		Submitted:	/2019		

Applicant Name, Type, and Contact Information

Applicant Information

Applicant	Address	Phone	Email	Applicant Type
NBC TELEMUNDO LICENSE LLC	Margaret L. Tobey 300 NEW JERSEY AVENUE, N.W. SUITE 700 WASHINGTON, DC 20001 United States	+1 (202) 524- 6401	MARGARET. TOBEY@NBCUNI. COM	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Name and Information Preparer Contact Applicant Address Phone Email Information Margaret L 300 New Jersey Ave. +1 (202) 524-Margaret.Tobey@nbcuni. Tobey NW 6401 com NBCUniversal, Suite 700 LLC Washington, DC 20001 **United States**

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	Install broadband side mount antenna below existing main antenna to allow main antenna to be removed and replaced. Antenna will work on new channel if tower work is delayed. Use existing IOT as interim on old channel, install new for new channel.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Infor	mation	
Transmitter	Section	Question	Response
	Existing Transmitter Description	Type of change	Purchase New
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is this transmitter currently shared with another station?	No
		Is this transmitter currently in operating condition?	Yes
	Existing Transmitter	Manufacturer	
	Manufacturer and Type	Model	DCX-2
		Year	2009
		Туре	Inductive Output Tube
		IOT Power Type	Two
		Power Capacity	40 kW

ansmitter	Section	Question	Response
	New Transmitter	Use	Primary (Main)
		Change Type	Purchase New
		Is this a request for upgraded equipment?	Yes
		Manufacturer	
		Model	THU-9/20
		Transmitter Type	Solid State
		Solid State Cooling	Liquid Cooled
		Solid State Power capacity	31 kW
		Justification for New Transmitter	 New transmitter required as the vendor no longer supports Comark DCX, non- paragon. Additionally by buying a new main transmitter we not need to purchase and install an auxiliary transmitter for use during repack. See attachment for power justification.

Other Transmitter Costs

Primary	Other Transmitter Costs	ansmitter Costs			
Transmitter	Section	Question	Response		
	Electrical Service	Service Entrance (3 phases 800A 208V)	No		
		Switchgear (industrial 800 amp)	No		
		Transformer (480V)	Yes		
		Power	150 kVA		
		Rigid Conduit and Wiring	No		
		Size	N/A		
		Length	N/A		
		Other Electrical Service	Yes		
		Description	Electrical installation costs will be included in transmitter install		
	HVAC Service	Does the replacement transmitter require HVAC Service?	No		
		Туре	N/A		
		Size	N/A		
		Other Size	N/A		
	Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No		
		Size	N/A		
	Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A		
		Is a channel 14 Mask Filer needed?	N/A		
		Is additional field engineering time needed?	N/A		
		Number of Days	N/A		

Primary Transmitter	Other Transmitter Cost Not Listed	
	Name	Description
	RF system modifications	RF system modification and proof necessary to use current main IOT transmitter on pre- repack channel with interim antenna

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information				
Antenna	Section	Question	Response		
	Existing Antenna Description	Type of change	Purchase New		
		Antenna Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is the existing antenna shared with another station or stations?	No		
	Is the existing antenna directional? Is antenna in operating condition?	Is the existing antenna directional?	Yes		
		Yes			
		Is antenna located on or in close proximity to an antenna farm?	No		
	Existing Antenna	Class	Full Power		
	Manufacturer and Type	Mounting	Top Mount		
		Antenna position in stack	Not in Stack		
		Polarization	Horizontal		
		Туре	Slotted Coaxial		
		Number of Stations Supported	N/A		
		Number of Panels	N/A		
		Design power capacity in use	N/A		
		Lower Limit	N/A		
		Upper Limit	N/A		
		Other Antenna Type	N/A		
		ERP: (Effective Radiated Power)	355.0 kW		
			1		

Existing Antenna Information

	Manufacturer	
	Model	TFU-31-ETT- R 06
	Year	2011

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Types	Class	Full Power	
		Mounting	Top Mount	
		Antenna position in stack	Тор	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	201.0 kW	
		Manufacturer		

Model	TFU-23ETT /VP-R O6
Year	2018
Justification for New Antenna	Current antenna will not work on new channel (Ch 14)

Primary Other Antenna Costs Antenna Section

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

Primary	Other Antenna Cost Not Listed
Antenna	Information not provided.

Interim	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase New	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
	Will antenna be located on or in close proximity to an antenna farm?	Yes		
	New Antenna Manufacturer and Type	Class	Full Power	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	60.0 kW	
		Manufacturer		
		Model	TFU-24WB	
		Year	2018	

Justification for New Antenna

Interim Antenna	Other Antenna Costs			
	Section	Question	Response	
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes	
		Broadband or Single Channel?	S	
		Feed Line Size	6 1/8 inches	
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No	
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes	
	Sweep Test	Do you require the sweep testing of transmission line and antenna?	No	

Interim Other Antenna Cost Not Listed

Antenna Information not provided.

Transmission Sertion	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary	Existing Transmission Line		
Transmissio	on Line	Question	Response
	Existing Transmission Line Description	Type of change	Purchase New
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
	Site	N/A	
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission	Manufacturer	
	Line Manufacturer and Type	Туре	Waveguide
		Diameter	N/A
		Other Diameter	N/A
		Segment Length	N/A
	Other Segment Length	N/A	
		Number of parallel runs	1
		Length	1960 feet per run

Existing Transmission Line

Primary	New Transmission Line			
Transmissio	Section	Question	Response	
	New Transmission Line Costs	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	20 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	1960 feet per run	
		Justification for New Transmission Line	Current wave guide is not suitable for new channel (ch 14)	

Other Transmission Line Expenses Not Listed Transmission htimetion not provided.

Interim	New Transmission Line			
Transmission	n Line Section	Question	Response	
	New Transmission Line Costs	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase New	
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Segment Length	Broadband	
		Other Segment Length		
		Number of parallel runs	1	
		Length	1900 feet per run	
		Justification for New Transmission Line	Transmission line will feed to new interim antenna for use while installing new main antenna and line.	

Other Transmission Line Expenses Not Listed

Interim Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary	Existing Tower				
Tower	Section	Question	Response		
	Existing Tower Description	Type of change	Move Equipment		
		Tower Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Is this tower consider Complex?			
		Is this tower currently shared with any other stations?	Yes		
		One or more FM, AM or TV radio broadcaster (s)	Yes		
		Others Types of Users	No		
		Is tower documented for structural analysis?	No		
		Is tower compliant with Rev G?	No		
	Existing Tower Structure	Do you have a tower registration number?	Yes		
	Registration	ASR Number	1056488		
	Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	26° 31' 02.0" N-		
		Longitude (NAD83)	098° 39' 08.0" W-		
		Overall Structure Height	1915.99 feet		
		Support Structure Height	1915.99 feet		
		Ground Elevation Above Mean Sea Level (AMSL)	410.10 feet		
			1		

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Telemundo Rio Grande Valley, LLC
	Date Constructed	10/09/1999

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
60885	KQBO	FM
62354	KTLM	DTV

Primary Tower Rigging Costs

Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	Other
Helicopter Services Required	Are helicopter services required?	No

Primary Tower	Other Tower Expenses Not Listed		
	Name	Description	
	Removal of old antenna and waveguide	removal of old antenna and waveguide	
	Interim Antenna Install	Interim Antenna install	

Outside Professional Services Costs	Section	Question	Response
	Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	1040
		Explanation	Project oversight of transmitter install, electrical connectivity, tower work, and antenna installation. Additional time will be spent tracking financial and legal process and coordinating with other broadcasters.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
		Prepare engineering section of Form FCC Construction Permit Application	No
		For Auxiliary Facility	N/A
		For Main Facility	N/A
		Prepare engineering section of Form FCC License to Cover Application	No
		For Auxiliary Facility	N/A
		For Main Facility	N/A
		Prepare request for Special Temporary Authority	No
		Quantity	N/A
		Do you have Distributed Transmission System engineering services?	N/A

	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	40

Outside	Other Professional Services Expenses Not Listed		
Professional Services	Name	Description	
Costs	Channel 14 Coordination	Hire resource to send out notifications to land mobile services for channel 14 coordination.	

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost
Primary Transmitter THU-9/20	\$1,328,851.60	\$848,254.00		\$9,000.00
Channel 14 Mask Filter	\$189,500.00	\$104,042.40	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$568,410.00	Transmitter cost from attached proposal. Installation and RF system costs have been subtracted as they are reflected elsewhere	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$9,000.00	See attachment "KTLM Transformer Quote"	\$9,000.00
Other Electrical Service: Electrical installation costs will be included in transmitter install	\$143,501.60	\$143,501.60	Cost to install transmitter, electrical circuits, and RF ground level RF system.	N/A
RF system modifications	\$23,300.00	\$23,300.00	This is the cost for RF system components to use the current Comark channel 40 IOT transmitter into an interim antenna on ch 40. It is shown in the "KTLM_Repack_cost_estimates. pdf" attachment as Item 3, "Comark mod kit, RF parts, Proof into Aux antenna"	N/A
Sub-total	\$1,328,851.60	\$848,254.00	N/A	\$9,000.00

Total for all	\$3,757,684.99	\$2,570,491.36	N/A	\$640,078.49
systems				

Actual Information Description	File Name	
Channel 14 Mask Filter	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	Information not provided.	
Transformer 3 phase/480v - 150 KVA	Component Description: Amount:	Transformers for 2 cabinet DTV transmitter \$9,000.00
Other Electrical Service: Electrical installation costs will be included in transmitter install	Information not provided.	
RF system modifications	Information not provided.	

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24WB	\$242,365.00	\$208,107.50		\$135,405.00	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$67,702.50	N/A	\$67,702.50	N/A
Elbow complex, single channel, at antenna input, per 6 1 /8. feedline (if needed)	\$12,300.00	\$0.00	N/A	N/A	N/A

UHF - High Power, Side Mount, basic slot antenna, 15 kW input, directional,, horizontally polarized	\$135,405.00	\$135,405.00	***System Notice: Estimate adjusted and locked because line has been superseded.	\$67,702.50	N/A
Primary Antenna TFU-23ETT /VP-R O6	\$259,300.00	\$186,661.00		\$83,997.45	
Elbow complex, single channel, at antenna input, per 6 1 /8. feedline (if needed)	\$12,300.00	\$10,298.00	N/A	\$4,634.10	N/A
UHF - High Power Top Mount (200- 1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$176,363.00	N/A	\$79,363.35	N/A
Sub-total	\$501,665.00	\$394,768.50	N/A	\$219,402.45	N/A
Total for all systems	\$3,757,684.99	\$2,570,491.36	N/A	\$640,078.49	N/A

Actual Information Description	File Name
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.

UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	Component Description:	This has superseded the previous line item. This only accounts for the cost of the antenna in line item 1. It does not include the cost of line items 2 and 6, and this is why the requested amount back is less than the total invoice amount. \$67,702.50
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.	
UHF - High Power, Side Mount, basic slot antenna, 15 kW input, directional,, horizontally polarized	Component Description: Amount: Component Description:	This only accounts for the cost of the antenna in line item 1. It does not include the cost of line items 2 and 6, and this is why the requested amount back is less than the total invoice amount. \$67,702.50 See line 1 of
	Amount:	invoice \$67,702.50
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description: Amount:	see line 2 of invoice \$4,634.10

UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	Component Description: Amount:	see line 1 of invoice \$79,363.35
---	-----------------------------------	--------------------------------------

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$440,800.00	\$249,104.80		\$224,194.32	
Rigid Transmission Line - copper, 6 1 /8" broadband	\$440,800.00	\$249,104.80	N/A	\$224,194.32	N/A
Primary Transmission Line	\$395,920.00	\$328,029.00		\$147,613.05	
Rigid Transmission Line - copper, 6 1/8"	\$395,920.00	\$328,029.00	N/A	\$147,613.05	N/A
Sub-total	\$836,720.00	\$577,133.80	N/A	\$371,807.37	N/A
Total for all					

Actual Information	
Description	File Name

Component Description:	This accounts for the cost of line items 2 and line items 6. It does not include the cost of line item 1 and that is why the requested amount is less than the total invoice amount.
	items 2 and line items 6. It does not include the cost of line item 1 and that is why the requested amount is less than the total invoice amount.
Amount:	items 6. It does not include the cost of line item 1 and that is why the requested amount is less than the total invoice amount.
Amount:	include the cost of line item 1 and that is why the requested amount is less than the total invoice amount.
Amount:	line item 1 and that is why the requested amount is less than the total invoice amount.
Amount:	is why the requested amount is less than the total invoice amount.
Amount:	requested amount is less than the total invoice amount.
Amount:	is less than the total invoice amount.
Amount:	total invoice amount.
Amount:	amount.
Amount:	
Amount:	# 440.007.40
	\$112,097.16
Component Description:	See lines 2-20 of
	invoice
Amount:	\$112,097.16
Component Description:	see lines 3-22 of
	invoice
Amount:	\$147,613.05
	Amount: Component Description:

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$662,583.33	\$385,500.00		\$0.00	
Removal of old antenna and waveguide	\$125,416.67	\$125,416.67	cost to remove current antenna and waveguide	N/A	N/A
Interim Antenna Install	\$116,166.66	\$116,166.66	N/A	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$143,916.67	N/A	N/A	N/A
Sub-total	\$662,583.33	\$385,500.00	N/A	\$0.00	N/A
Total for all systems	\$3,757,684.99	\$2,570,491.36	N/A	\$640,078.49	N/A

Components

Information not provided.

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co Justificat
Outside Professional Services	\$326,065.00	\$271,650.00		\$39,868.67	
Project management of the transition	\$164,320.00	\$156,000.00	N/A	\$19,041.45	N/A
Channel 14 Coordination	\$9,400.00	\$9,400.00	See attached quote "KTLM RF Notifications Land Mobile Communications Quote"	\$9,400.00	N/A
Additional Field Engineering Service, 40 Days	\$30,000.00	\$30,000.00	N/A	\$10,000.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,238.22	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$189.00	N/A

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$40,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Sub-total	\$326,065.00	\$271,650.00	N/A	\$39,868.67	N/A
Total for all systems	\$3,757,684.99	\$2,570,491.36	N/A	\$640,078.49	N/A

Actual Information Description	File Name	
Project management of the transition	Component Description: Amount:	Project Management Services \$2,145.00
	Component Description: Amount:	Project Management Services \$348.95

Component Description: Amount:	Point B project management services for the month of February 2019. See line item. \$3,045.00
Component Description:	Project Management Services
Amount:	\$1,072.50
Component Description:	October 2018 Project Management
Amount:	\$450.00
Component Description:	Project Management Services
Amount:	\$1,365.00
Component Description:	October 2018 Project Management
Amount:	\$9,640.00
Component Description:	Project Management Services
Amount:	\$975.00

Channel 14 Coordination		
	Component Description: Amount:	Land Mobile Services notifications - phase 2: web site licensee results \$4,700.00
	Component Description: Amount:	Land Mobile Services notifications - phase 1: web site development \$4,700.00
Additional Field Engineering Service, 40 Days	Component Description:	Engineering site visit, inspection, measurements, drawing and planning for repack transmitter and RF installation,
	Amount:	budgeting and planning. \$10,000.00

Prepare and or review reimbursement form	Component Description: Amount:	See lines 2-4 of invoice, less 10% vendor discount. \$310.86
	Component Description: Amount:	Review of Form 399 \$43.65
	Component Description: Amount:	Revision of Form 399. \$726.66
	Component Description: Amount:	Review of Form 399 \$43.65
	Component Description: Amount:	See line 1 of invoice, less 10% vendor discount. \$113.40
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	See lines 2 & 3 of invoice, less 10% vendor discount. \$151.20
	Component Description: Amount:	See line 1 of invoice, less 10% vendor discount. \$37.80
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.	

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
RF Exposure Measurements	Information not provided.

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$101,800.06	\$93,185.06		\$0.00	
DTV Medical Facility Notification	\$11,550.00	\$2,950.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$29,720.06	\$29,720.06	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Local Zoning	\$1,500.00	\$1,500.00	N/A	N/A	N/A
Non-zoning permits	\$1,500.00	\$1,500.00	N/A	N/A	N/A
Equipment Storage	\$5,000.00	\$5,000.00	N/A	N/A	N/A

Develop and air announcement of upcoming channel change	\$30,000.00	\$30,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$12,000.00	\$12,000.00	N/A	N/A	N/A
Sub-total	\$101,800.06	\$93,185.06	N/A	\$0.00	N/A
Total for all systems	\$3,757,684.99	\$2,570,491.36	N/A	\$640,078.49	N/A

Components

Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$3,757,684.99	\$2,570,491.36	\$640,078.49

The facility has ceased operating on its pre-	
auction channel.	
Construction of final facilities or all necessary No modifications are complete.	
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.No	

	Question	Response
n of Estimated Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
	 The Authorized Person signing below certifies that he/she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	
		 this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Margaret L Tobey Assistant Secretary 04/12/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 	
		 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	
		 The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Margaret L Tobey Assistant Secretary
	04/12/2019

Attachments