

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 47905 Service: DTV Call WMAQ-TV Channel: 29 (UHF)

Sign:

File **0000027997**

Number:

ID:

FRN: **0019509470** Date **05/03**

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|---------------------------------|---|--------------------------|-----------------------------|---------------------------------|
| NBC TELEMUNDO LICENSE LLC | Margaret L. Tobey 300 NEW JERSEY AVE, N.W. SUITE 700 WASHINGTON, DC 20001 United States | +1 (202) 524- 6401 | MARGARET. TOBEY@NBCUNI. COM | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|--|-----------------------|-------------------------------|
| Margaret L Tobey NBCUniversal, LLC | 300 New Jersey Ave. NW Suite 700 Washington, DC 20001 United States | +1 (202) 524- 6401 | Margaret.Tobey@nbcuni. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | Install new transmitter for new channel, keep old transmitter in place for use until antenna is replaced. During antenna replacement operate from existing auxiliary site. After channel change return to new main. Replace auxiliary filter. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|---|--|-----------------------|
| Existing Transmitter Description | Type of change | Retune Existing |
| | Use | Auxiliary (Backup) |
| | Ownership | Owned |
| | Owner | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | Rohde & Schwarz |

| Model | NV8000 |
|----------------------------|------------------|
| Year | 2013 |
| Туре | Solid State |
| Solid State Cooling | Liquid Cooled |
| Solid State Power capacity | 9.43 kW |

Auxiliary Transmitter

Retuning Transmitter Costs

| Section | Question | Response |
|-----------------|--|----------|
| New IOT Tubes | Number of Tubes (including accessories) needed | N/A |
| New Mask Filter | Power | 10 kW |
| | Other Power | N/A |
| New Exciter | Is a new exciter needed? | No |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|--|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |

| | Туре | N/A |
|---|--|-----|
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Transmitter Unformation not provided.

Other Transmitter Cost Not Listed

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | DCX |
| | Year | 2001 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 40 kW |

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | THU9-20 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 31 kW |
| | Justification for New Transmitter | New Transmitter required as the current transmitter is not longer supported (see attached note) 31 KW TPO chosen to allow one step of headroom. Solid State transmitter chosen as it is less expensive then a new solid state (see attached proposal. |

Other Transmitter Costs

| Section | Question | Response |
|---|--|-----------------------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |
| | Description | See attached proposal |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 20 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 150.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Other Transmitter Cost Not Listed

| Name | Description |
|------------------------------------|---|
| Transmitter Installation | Installation, Supervision, Test, and Commissioning of new transmitter |
| Willis Tower Building Improvements | Detailed proposal attached |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Auxiliary Antenna

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--|
| Existing Antenna Description | Type of change | Retune Existing |
| | Antenna Use | Auxiliary (Backup) |
| | Description of Use | Used to maintain coverage when main transmitter or antenna is unavilable |
| | Ownership | Leased |
| | Owner | American Tower |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | Yes |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |

| Number of Stations Supported | 2 |
|---------------------------------|----------------------|
| Number of Panels | 12 |
| Design power capacity in use | 50.0 % |
| Lower Limit | 470.00 MHz |
| Upper Limit | 860.00 MHz |
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 350.0 kW |
| Manufacturer | Dielectric |
| Model | TUF-C4-12 /48U-2B |
| Year | 2013 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 72115 | WGN-TV |
| 73226 | WLS-TV |

Auxiliary Antenna

Adjustment to Existing Antenna

| Section | Question | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

Auxiliary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|--|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | Additional Module |

| Number of channels supported | 1 |
|-----------------------------------|------------|
| Frequencies of channels supported | RF channel |
| Frequency | N/A |

Enter a list of RF channel numbers.

| \mathbf{n} | Chann | _ | |
|--------------|---------|---|---------|
| R- | t nann | | IIMAL |
| 11 | Ullalli | | ullibel |

33

Auxiliary Antenna

Other Antenna Cost Not Listed

Information not provided.

Existing Antenna Information

| Section | Question | Response |
|---|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Bottom |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 350.0 kW |

| Manufacturer | |
|--------------|-----------------------|
| Model | TFU- 12GBH-R 06 |
| Year | 2001 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Middle |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 377.0 kW |
| | Manufacturer | |
| | | |

| Model | TFU- 12GTH/VP- R O6 |
|-------------------------------|--|
| Year | 2019 |
| Justification for New Antenna | The current antenna is a single channel antenna (ch 29) and will not work on the new channel (ch 33) |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | No |

Other Antenna Cost Not Listed

| Name | Description |
|-------------------|---|
| Willis Tower East | Shared combiner facility for Willis Tower tenants |

| Transmission | nSeftien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Existing Transmission Line

| Line rection | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | Dielectric |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 500 feet |

Primary

Other Transmission Line Expenses Not Listed

| Transmission | name | Description | |
|--------------|--------------------------|--|--|
| | Adapters and Transitions | Connectors & Transitions to reuse Transmission line | |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | Located on Building |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1032959 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 41° 52' 44.1" N- |
| | Longitude (NAD83) | 087° 38' 10.2" W- |
| | Overall Structure Height | 1729.97 feet |
| | Support Structure Height | 1435.35 feet |

| Ground Elevation Above Mean Sea Level (AMSL) | 595.14 feet |
|--|----------------------------------|
| Structure Type | BTWR - Building with Tower |
| Tower Owner | 233 Broadcast, LLC |
| Date Constructed | 01/01/2002 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Call Sign | Service |
|-----------|---|
| WTTW | DTV |
| WTMX | FM |
| WFMT | FM |
| WKSC-FM | FM |
| WBBM-TV | DTV |
| WLIT-FM | FM |
| WGN-TV | DTV |
| WCIU-TV | DTV |
| WLS-FM | FM |
| WLS-TV | DTV |
| WCFS-FM | FM |
| WBBM-FM | FM |
| WWME-CD | DTV |
| WEBG | FM |
| WJMK | FM |
| WJYS | DTV |
| | WTTW WTMX WFMT WKSC-FM WBBM-TV WLIT-FM WGN-TV WCIU-TV WLS-FM WLS-TV WCFS-FM WBBM-FM WWME-CD WEBG WJMK |

| 51165 | WGCI-FM | FM |
|--------|---------|-----|
| 168662 | WMEU-CD | DTV |
| 70119 | WSNS-TV | DTV |
| 66978 | WEDE-CD | DTV |
| 48772 | WPWR-TV | DTV |
| 22211 | WFLD | DTV |

Other Types of Users

| Users | |
|--------|--|
| W264BF | |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs | Complex Tower | Located on Building |
| Helicopter Services Required | Are helicopter services required? | Yes |

Primary Tower

Other Tower Expenses Not Listed

| Name Description | |
|------------------|--|
|------------------|--|

| Triple Stack Deconstruction | Deconstruction of existing triple stack. Details in attached Willis Tower Engineering statement |
|-----------------------------|--|
| Double Stack Construction | Construction of new double stack on Willis Tower for WMAQ and WFLD. |

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 1040 |
| | Explanation | Project oversight of transmitter install, electrical connectivity, tower work, and antenna installation. Additional time will be spent tracking financial and legal process and coordinating with other broadcasters |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | No |
| | Prepare engineering section of Form FCC Construction Permit Application | No |
| | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare engineering section of Form FCC License to Cover Application | No |
| | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |

| | Do you have Distributed Transmission System engineering services? | N/A |
|---------------------------------------|--|-----|
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 40 |
| | | |

| | Justification | internal to building RF engineering |
|--|---------------|---|
|--|---------------|---|

Outside
Professional Services Expenses Not Listed
Professional Services Costsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|-------------------------------|--|
| Auxiliary Facility Usage Fees | American Tower Fee for utilization of auxiliary while main antenna is under construction |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Transmitter THU9-20 | Predetermined Cost Estimate \$1,920,802.00 | Estimated Cost \$1,663,832.00 | Estimated Cost Justification | Actual Cost \$596,354.69 | Actual Cost Justification |
|---|--|-------------------------------|---|-----------------------------|------------------------------|
| Other Electrical Service: See attached proposal | \$0.00 | \$0.00 | Cost internal to construction project. See estimate attached and total below. | N/A | N/A |
| Other HVAC Service Type: C Size: 20 (Other) | \$0.00 | \$0.00 | Cost internal to construction project, see estimate attached and total below. | N/A | N/A |
| Other Building Addition Size: 150.0 | \$0.00 | \$0.00 | Cost internal to construction project, see estimate attached and total below. | N/A | N/A |
| Transmitter Installation | \$113,550.00 | \$113,550.00 | See attached Electron Dynamics Quote | N/A | N/A |

| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$690,030.00 | See attached proposal for a R&S THU9-20. THU9-20 Transmitter selected as it provides for one step of headroom above the required 25.5kW, | \$596,354.69 | N/A |
|--|----------------|----------------|---|--------------|-----|
| Willis Tower Building Improvements | \$860,252.00 | \$860,252.00 | see attached Willis Tower construction document which outlines build of space for transmitter including HVAC, plumbing for cooling system, electrical, and fire suppression | N/A | N/A |
| Auxiliary Transmitter NV8000 | \$113,510.00 | \$57,900.00 | | \$0.00 | |
| UHF and VHF - minor banding issues | \$105,200.00 | \$50,000.00 | N/A | N/A | N/A |
| 10 kW mask filter | \$8,310.00 | \$7,900.00 | N/A | N/A | N/A |
| Sub-total | \$2,034,312.00 | \$1,721,732.00 | N/A | \$596,354.69 | N/A |
| | | | | | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|----------------------------------|
| Other Electrical Service: See attached proposal | Information not provided. | |
| Other HVAC Service Type: C Size:20 (Other) | Information not provided. | |
| Other Building Addition Size: 150.0 | Information not provided. | |
| Transmitter Installation | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | Component Description: Amount: | Main transmitter \$596,354.69 |
| Willis Tower Building Improvements | Information not provided. | |
| UHF and VHF - minor banding issues | Information not provided. | |
| 10 kW mask filter | Information not provided. | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Antenna | Predetermined Cost Estimate \$765,966.67 | Estimated Cost \$709,562.67 | Estimated Cost Justification | Actual Cost \$0.00 | Actual Cost Justification |
|---|--|-----------------------------------|---|-----------------------|------------------------------|
| TFU- 12GTH /VP-R O6 | | | | | |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized | \$289,500.00 | \$245,396.00 | Vertical Component of cost is 17,550 and has been subtracted form total requested | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$0.00 | included in antenna cost | N/A | N/A |
| Willis Tower East | \$464,166.67 | \$464,166.67 | See attached Willis Tower Engineering Statement | N/A | N/A |
| Auxiliary Antenna TUF-C4-12 /48U-2B | \$631,200.00 | \$60,000.00 | | \$0.00 | |

| UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, horizontally polarized | \$547,000.00 | \$0.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|--------------|-----|
| Adding a module to existing combiner (without antenna) | \$84,200.00 | \$60,000.00 | N/A | N/A | N/A |
| Sub-total | \$1,397,166.67 | \$769,562.67 | N/A | \$0.00 | N/A |
| Total for all systems | \$6,175,799.67 | \$5,184,895.67 | N/A | \$647,417.52 | N/A |

Components

Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---------------------------------|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Transmission Line | \$5,556.00 | \$5,556.00 | | \$0.00 | |
| Adapters and Transitions | \$5,556.00 | \$5,556.00 | see attached antenna proposal | N/A | N/A |
| Sub-total | \$5,556.00 | \$5,556.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$6,175,799.67 | \$5,184,895.67 | N/A | \$647,417.52 | N/A |

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|---------------------------|
| Primary Tower BTWR | \$2,215,850.00 | \$2,186,250.00 | | \$0.00 | |
| Triple Stack Deconstruction | \$584,750.00 | \$584,750.00 | See attached Willis Tower engineering statement. Costs reflect WMAQ's share of deconstruction costs. | N/A | N/A |
| Double Stack Construction | \$839,500.00 | \$839,500.00 | See attached Willis Tower engineering document. Costs reflect WMAQ's share of Double Stack Construction | N/A | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | N/A | N/A |

| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | N/A | N/A |
|--|----------------|----------------|---|--------------|-----|
| Tower Helicopter Lift | \$200,000.00 | \$200,000.00 | cost estimate pending formal plan | N/A | N/A |
| Sub-total | \$2,215,850.00 | \$2,186,250.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$6,175,799.67 | \$5,184,895.67 | N/A | \$647,417.52 | N/A |

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$334,555.00 | \$319,750.00 | | \$51,062.83 | |
| Project management of the transition | \$164,320.00 | \$156,000.00 | N/A | \$49,702.39 | N/A |
| Additional Field Engineering Service, 40 Days | \$40,000.00 | \$40,000.00 | N/A | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$642.24 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Total for all systems | \$6,175,799.67 | \$5,184,895.67 | N/A | \$647,417.52 | N/A |
|--|----------------|----------------|-----|--------------|-----|
| Sub-total | \$334,555.00 | \$319,750.00 | N/A | \$51,062.83 | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$718.20 | N/A |

Components

| File Name | |
|------------------------|--------------------------|
| Component Description: | October 2018 Project |
| Amount: | Management \$1,015.00 |
| | Component Description: |

Component Description: Project

Management

Services

Amount: \$975.00

Component Description: Updated November

2018 Project
Management so
line items are for
correct amount.
Also updated total
invoice amount and
reimbursement
amount to match
invoice correctly.

Amount: \$4,864.63

Component Description: Point B project

management services for the month of February 2019. See line

item.

Amount: \$9,047.52

Component Description: Project

Management

Invoice

Amount: \$11,344.24

Component Description: Project

Management

Services

Amount: \$1,072.50

Component Description: Project

Management

Services

Amount: \$348.95

Component Description: Project

Management

Services

Amount: \$1,365.00

Component Description: Point B Project

Management January 2019

Amount: \$13,856.60

Component Description: Project

Management

Services

Amount: \$2,145.00

Component Description: Project

management and expenses, see attachments for expense receipts

Amount: \$4,016.90

Additional Field Information not provided.

Engineering Service, 40

Days

RF Exposure Information not provided.

Measurements

Comprehensive coverage verification via field study, if needed

Information not provided.

Attorney Fees - Prepare and File request for Special Temporary Authorization Information not provided.

| Prepare and or review | | |
|--|---------------------------|------------------------------------|
| reimbursement form | Component Description: | Review |
| | Component Boomphon. | amendments to |
| | | form 399 cost |
| | | estimates |
| | Amazinti | |
| | Amount: | \$529.20 |
| | Component Description: | Review of 399 |
| | Amount: | \$43.65 |
| | Component Description: | See line 2 of |
| | | invoice, less 10% vendor discount. |
| | Amount: | \$69.39 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Attorney Fees - Prepare | | |
| and File FCC Form 2100 | Component Description: | See line 1 of |
| (main), Construction Permit | | invoice, less 10% |
| Application | | vendor discount. |
| | Amount: | \$491.40 |
| | | |
| | Component Description: | Preparation of |
| | | minor change |
| | | application |
| | Amount: | \$226.80 |
| Attorney Fees - Aux Antenna, prepare and File | Information not provided. | |
| Form 2100 Construction Permit or License | | |
| Application | | |
| Attorney Fees -Prepare | Information not provided. | |

Attorney Fees - Negotiation of lease and other matters for shared locations

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Other Expenses | \$188,360.00 | \$182,045.00 | | \$0.00 | |
| Auxiliary Facility Usage Fees | \$45,000.00 | \$45,000.00 | See attached extract from our lease with American Tower. If our auxiliary facility is utilized for more then 24 hours in a month we must pay \$25,000. Due to the extent of work at Willis Tower we expect to use our auxiliary for at least 3 months. | N/A | N/A |
| MVPD Notification of Channel Change | \$12,000.00 | \$12,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$0.00 | \$0.00 | N/A | N/A | N/A |

| Equipment Storage | \$0.00 | \$0.00 | N/A | N/A | N/A |
|--|----------------|----------------|--|--------------|-----|
| Equipment Delivery and Handling Charges | \$20,000.00 | \$20,000.00 | Delivery of equipment to transmitter area in Willis Tower | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$59,280.00 | \$59,280.00 | See attached construction cost document (page 4) for demolition costs which are not included in the build. | N/A | N/A |
| Non-zoning permits | \$20,000.00 | \$20,000.00 | N/A | N/A | N/A |
| Local Zoning | \$20,000.00 | \$20,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$5,250.00 | N/A | N/A | N/A |
| Sub-total | \$188,360.00 | \$182,045.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$6,175,799.67 | \$5,184,895.67 | N/A | \$647,417.52 | N/A |

Components

Information not provided.

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$6,175,799.67 | \$5,184,895.67 | \$647,417.52 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Margaret L Tobey Assistant Secretary

05/03/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Margaret L Tobey Assistant Secretary

05/03/2019

Attachments