

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 12793 Service: DTV Call **WAXN-TV** Channel: 32 (UHF) Sign:

File 0000027845

Number:

ID:

FRN: 0001842491 Date 03/28

> Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|--|----------------------|------------------------------|---------------------------------|
| WSOC TELEVISION, LLC Doing Business As: WSOC TELEVISION, LLC. | Ted Hand PO BOX 34665 CHARLOTTE, NC 28234 United States | +1 (704) 335-4700 | ted. hand@wsoc- tv.com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|---|-----------------------|-------------------------|
| Ted Hand Director of Engineering Operations WSOC Television, LLC | Ted Hand 1901 North Tryon Street Charlotte, NC 28206 United States | +1 (704) 335- 4732 | ted.hand@coxinc. com |
| | | | |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | WAXN will install the auxiliary transmitter first. It will transmit on that system while the main transmitter is installed. There are separate antennas for main and auxiliary. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|---------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | backup to main |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | DCD20PL3 Diamond CD |
| | Year | 1999 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 6 kW |

Auxiliary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Auxiliary (Backup) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | ULXTE-10 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 6 kW |
| | Justification for New Transmitter | Current auxiliary transmitter is tuned to channel 50 and can not be tuned below channel 36 |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 250.0 feet |

| | Other Electrical Service | Yes |
|---|--|--|
| | Description | Wiring for water pumps and mask filter blowers |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|---------------------|---|
| Plumbing Supplies | Plumbing pipe and adapters for liquid cooled transmitter |
| Combiner | Combiner used to combine WAXN Aux and WSOC Aux in to one T/L. Cost is shared with WSOC-TV |
| RF Hanging Supplies | Equipment used to hang RF filters and waveguide in main room |
| Coaxial Switch | Coaxial switch for Main to Aux switching |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | DHD15P1 Diamond CD |
| | Year | 1999 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 8 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | ULXTE-12 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 8 kW |
| | Justification for New Transmitter | Current transmitter is tuned to channel 50 and can not be tuned below channel 36. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 250.0 feet |

| | Other Electrical Service | Yes |
|---|--|---|
| | Description | Wiring for water pumps and mask filter blowers. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 15 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 320.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| | | |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-----------------|---|
| Distilled Water | Distilled water for cooling transmitter |
| RF Equipment | Elbows, hangers, hardware kits, flanges |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Тор |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 150.0 kW |

| Manufacturer | |
|--------------|----------------------------|
| Model | TFU- 25ETT-V/R 4C160 |
| Year | 2009 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Тор |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 150.0 kW |
| | Manufacturer | |
| | | 1 |

| Model | TFU- 25ETT-V/R 4C160 |
|-------------------------------|--|
| Year | 2009 |
| Justification for New Antenna | Current antenna is a single channel slot tuned to channel 50. It can not be retuned. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line

Auxiliary Transmission

| n Line Section | Question | Response |
|--|--|-----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | backup to main |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | Yes |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 585 feet per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 74070 | WSOC-TV |

New Transmission Line

Auxiliary Transmissi

| sion Line Settion | Question | Response |
|------------------------------|---|---|
| New Transmission Li Costs | ne Use | Auxiliary (Backup) |
| | Description of Use | backup to main |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 585 feet per run |
| | Justification for New Transmission Line | Current line is 19 1/2' sections. New assigned channel will not pass in it. |

Auxiliary Other Transmission Line Expenses Not Listed Transmission Line Expenses Not Listed Description of Provided.

Primary Transmission Line

Existing Transmission Line

| n Line Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1070 feet per run |

Primary

New Transmission Line

| Transmissio | n Line Section | Question | Response |
|-------------|-----------------------------|---|--|
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1070 feet per run |
| | | Justification for New Transmission Line | Current transmission line is 19 1 /2' and will not pass the new assigned channel. |

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1004745 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 35° 15' 42.0" N- |
| | Longitude (NAD83) | 080° 43' 37.0" W- |
| | Overall Structure Height | 1082.01 fe |
| | Support Structure Height | 970.13 fee |
| | Ground Elevation Above Mean Sea Level (AMSL) | 855.96 fee |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | IWG Towers Assets II, LLC |
| Date Constructed | 01/31/2000 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 74070 | WSOC-TV | DTV |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|-------------------|--|
| Engineering Study | Modification on antenna mount and structure change |

Outside Professional

| | Section | Question | Response |
|----|---|--|--|
| al | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 25 |
| | | Explanation | Project manager hired to coordinate crews and materials. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | Yes |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | Yes |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | No |
| | | Quantity | N/A |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |
| | Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| | Services | For Auxiliary Facility | Yes |
| | | For Main Facility | Yes |
| | | Prepare and file Form FCC License to Cover Application | Yes |
| | | | |

| | For Auxiliary Facility | Yes |
|----------------------------------|--|-----|
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside
Professional Services Expenses Not Listed
Professional Services Costsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined | Estimated | Estimated Cost | | Actual Cost |
|---|---------------|--------------|---|--------------|---------------|
| Description Primary Transmitter ULXTE-12 | \$522,559.41 | \$449,809.41 | Justification | \$357,098.22 | Justification |
| UHF - Liquid Cooled Solid State Transmitter 8 kW | \$359,759.41 | \$359,759.41 | N/A | \$311,568.33 | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$6,100.00 | Actual cost lower than estimated. | \$6,100.00 | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$6,500.00 | \$6,250.00 | N/A | N/A | N/A |
| Other Electrical Service: Wiring for water pumps and mask filter blowers. | \$31,800.00 | \$31,800.00 | N/A | \$7,482.00 | N/A |
| 15 Ton system | \$55,800.00 | \$14,000.00 | Cost to move current unit. Shared cost with WSOC-TV 74070 | \$13,288.00 | N/A |

| Other Building Addition Size: 320.0 | \$20,600.00 | \$20,600.00 | N/A | \$15,328.31 | N/A |
|--|--------------|--------------|--|--------------|-----|
| RF Equipment | \$10,000.00 | \$10,000.00 | RF equipment needed to move WAXN aux transmitter to make room for new transmitter. | \$3,331.58 | N/A |
| Distilled Water | \$1,300.00 | \$1,300.00 | N/A | N/A | N/A |
| Auxiliary Transmitter ULXTE-10 | \$315,100.00 | \$277,813.14 | | \$199,500.95 | |
| Coaxial Switch | \$4,700.00 | \$4,700.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW | \$273,500.00 | \$236,463.14 | N/A | \$197,620.58 | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$6,500.00 | \$6,250.00 | N/A | N/A | N/A |
| Other Electrical Service: Wiring for water pumps and mask filter blowers | \$11,600.00 | \$11,600.00 | N/A | N/A | N/A |

| Combiner | \$7,300.00 | \$7,300.00 | This is half the cost. Shared with WSOC-TV | N/A | N/A |
|------------------------|----------------|----------------|--|--------------|-----|
| Plumbing Supplies | \$3,500.00 | \$3,500.00 | N/A | N/A | N/A |
| RF Hanging Supplies | \$8,000.00 | \$8,000.00 | N/A | \$1,880.37 | N/A |
| Sub-total | \$837,659.41 | \$727,622.55 | N/A | \$556,599.17 | N/A |
| Total for all systems | \$2,023,640.41 | \$1,764,088.55 | N/A | \$944,605.29 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|---|
| UHF - Liquid Cooled Solid State Transmitter 8 kW | Component Description: Amount: | WAXN Main 2nd payment \$113,987.86 |
| | Component Description: Amount: | Re-submit with PO & Invoice together \$119,919.80 |
| | Component Description: | 1/3 Down payment for WAXN MAIN transmitter |
| | Amount: | \$119,919.80 |
| | Component Description: Amount: | WAXN Main 3rd payment \$77,660.67 |
| | Amount: | |

| Transformer 3 phase/480v - 300 KVA | Component Description: | 480 VAC to 240 VAC, 300KVA transformer for |
|---|---------------------------|---|
| | Amount: | WAXN \$6,100.00 |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Other Electrical Service: Wiring for water pumps and mask filter blowers. | Component Description: | Partial Electrical work done for WAXN transmitter install. |
| | Amount: | \$7,482.00 |
| 15 Ton system | | |
| | Component Description: | Cost to move condenser includes new concrete pad and ice bridge. Shared cost with WSOC- |
| | Amount: | TV 74070 \$13,288.00 |
| Other Building Addition Size: 320.0 | | |
| | Component Description: | Metal Outside Doors for building addition - WAXN costs |
| | Amount: | \$1,821.11 |
| | Component Description: | Building Addition Shared cost with WSOC-TV 74070 |
| | Amount: | \$13,507.20 |

| RF Equipment | | |
|--|---------------------------|---------------------------------|
| | Component Description: | RF elbows, insulators, reducers |
| | Amount: | \$3,331.58 |
| | , unodina | φο,σο 1.ου |
| Distilled Water | Information not provided. | |
| Coaxial Switch | Information not provided. | |
| UHF - Liquid Cooled Solid | | |
| State Transmitter 4.9 . 6.5 kW | Component Description: | Re-submit with PO |
| | A | & Invoice together |
| | Amount: | \$78,821.05 |
| | Component Description: | WAXN Aux 3rd |
| | | payment |
| | Amount: | \$45,491.30 |
| | Component Description: | WAXN Aux 2nd |
| | | payment |
| | Amount: | \$73,308.23 |
| | Component Description: | 1/3 down payment on WAXN AUX |
| | | Transmitter |
| | Amount: | \$78,821.05 |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Other Electrical Service: | Information not provided. | |
| Wiring for water pumps and mask filter blowers | | |
| - · · · · · · · · · · · · · · · · · · · | Information not provided. | |

RF Hanging Supplies

Component Description: this submission is

a correction for grainger invoice 9851514712 ADDS WAXN 12793 to invoice

Amount: \$359.94

Component Description: Unistrut washer,

end caps, connect plates, 1/1/2" pipe

clamps

CORRECTED WAXN-TV

Amount: \$1,029.05

Component Description: Correction to

Grainger invoice 9847490431 ADDS WAXN-TV FRN 12793 replaces

Amount: \$97.81

Component Description: Unistrut parts: Post

Base, Connect

Plates

Amount: \$359.94

Component Description: Galvanized

Unistrut to mount cooling fans outdoors plus shipping ADDED

WAXN-TV

Amount: \$393.57

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined | Estimated | Estimated Cost | | Actual Cost |
|--|----------------|----------------|-------------------|--------------|---------------|
| Description | Cost Estimate | Cost | Justification | Actual Cost | Justification |
| Primary Antenna TFU- 25ETT-V/R 4C160 | \$308,530.00 | \$293,100.00 | | \$193,738.50 | |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized | \$289,500.00 | \$275,000.00 | N/A | \$187,812.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | \$5,926.50 | N/A |
| Sub-total | \$308,530.00 | \$293,100.00 | N/A | \$193,738.50 | N/A |
| Total for all systems | \$2,023,640.41 | \$1,764,088.55 | N/A | \$944,605.29 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|---|
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | Component Description: | WAXN 2nd payment Items: 1,2,& 3 on Invoice MAN01007 |
| | Amount: | \$93,906.00 |
| | Component Description: | Antenna, wedding cake, feed-thru (Item |
| | Amount: | 1,2,3) (45% down) \$93,906.00 |
| Sweep test of existing antenna | Information not provided. | |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Component Description: | WAXN 2nd paymentltem 4 on Invoice |
| | Amount: | MAN01007 \$2,963.25 |
| | Component Description: | Elbow complex (Item 4) (45% |
| | Amount: | down) \$2,963.25 |
| | Component Description: Amount: | N/A N/A |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Transmission Line | \$216,140.00 | \$157,000.00 | | \$140,559.22 | |
| Rigid Transmission Line - copper, 6 1/8" | \$216,140.00 | \$157,000.00 | N/A | \$140,559.22 | N/A |
| Auxiliary Transmission Line | \$118,170.00 | \$112,320.00 | | \$29,442.50 | |
| Rigid Transmission Line - copper, 6 1/8" | \$118,170.00 | \$112,320.00 | This is half the cost. The other half in on WSOC- TV's Form 399. | \$29,442.50 | N/A |
| Sub-total | \$334,310.00 | \$269,320.00 | N/A | \$170,001.72 | N/A |
| Total for all systems | \$2,023,640.41 | \$1,764,088.55 | N/A | \$944,605.29 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Rigid Transmission Line - | | |
|---------------------------|-------------------------------|--------------------|
| copper, 6 1/8" | Component Description: | WAXN 2nd |
| | | payment Items 5, |
| | | 22, & 23 on |
| | | Invoice MAN01007 |
| | Amount: | \$70,279.61 |
| | Component Description: | Transmission Line, |
| | | hangers, field |
| | | service (45% |
| | | down) |
| | Amount: | \$70,279.61 |
| Rigid Transmission Line - | | |
| copper, 6 1/8" | Component Description: | WAXN share is |
| | | AUX TL, Eng |
| | Amount: | \$29,442.50 |

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Tower TOWER | \$381,101.00 | \$311,501.00 | | \$6,437.50 | |
| Minor tower reinforcement /modifications | \$158,000.00 | \$105,000.00 | N/A | N/A | N/A |
| Engineering Study | \$1.00 | \$1.00 | N/A | N/A | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$6,500.00 | N/A | \$6,437.50 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | This is half the cost. The other half is on WSOC- TV's Form 399. | N/A | N/A |
| Sub-total | \$381,101.00 | \$311,501.00 | N/A | \$6,437.50 | N/A |
| Total for all systems | \$2,023,640.41 | \$1,764,088.55 | N/A | \$944,605.29 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| Minor tower reinforcement /modifications | Information not provided. |
| Engineering Study | Information not provided. |

| Structural engineering tower load study for well documented tower | Component Description: Amount: | Engineering Study \$6,437.50 |
|---|--------------------------------|---------------------------------|
| Tall Tower (greater than 500') | Information not provided. | |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|------------------------------|-------------|---------------------------|
| Outside Professional Services | \$139,445.00 | \$140,550.00 | | \$17,828.40 | |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | \$0.00 | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | \$2,549.70 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$4,755.70 | N/A |

| RF Consulting Engineer Fees-Aux Antenna: Prepare engineering section of FCC Form 2100. License to Cover Application \$1,580.00 \$1,500.00 N/A N/A N/A Prepare engineering section of FCC Form 2100 (main), License to Cover Application \$1,580.00 \$1,500.00 N/A N/A N/A RF Consulting Engineer Fees-Aux Antenna: Prepare engineering section of FCC Form 2100. Construction Permit Application \$2,105.00 \$2,000.00 N/A N/A N/A Prepare engineering section of FCC Form 2100. Construction Permit Application \$3,155.00 \$3,000.00 N/A N/A N/A Project Form 2100 (main), Construction Permit Application \$3,950.00 \$3,750.00 N/A N/A N/A Project management of the transition \$2,630.00 \$2,500.00 N/A N/A N/A Prepare and or review reimbursement form \$2,630.00 \$2,500.00 N/A N/A N/A | | | | | | |
|--|--|------------|------------|-----|-----|-----|
| engineering section of FCC Form 2100 (main), License to Cover Application RF Consulting Engineer Fees-Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application Prepare \$3,155.00 \$3,000.00 N/A | Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application Prepare socion of FCC Form 2100 (main), Construction Permit Application Project management of the transition Prepare and or selection sel | engineering section of FCC Form 2100 (main), License to Cover | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| engineering section of FCC Form 2100 (main), Construction Permit Application Project \$3,950.00 \$3,750.00 N/A N/A N/A Management of the transition Prepare and or review reimbursement | Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| management of the transition Prepare and or \$2,630.00 \$2,500.00 N/A N/A N/A review reimbursement | engineering section of FCC Form 2100 (main), Construction Permit | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| review reimbursement | management of | \$3,950.00 | \$3,750.00 | N/A | N/A | N/A |
| | review reimbursement | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$15,050.00 | Actual Engineering Cost. See attached. | \$10,523.00 | N/A |
|--|----------------|----------------|--|--------------|-----|
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Sub-total | \$139,445.00 | \$140,550.00 | N/A | \$17,828.40 | N/A |
| Total for all systems | \$2,023,640.41 | \$1,764,088.55 | N/A | \$944,605.29 | N/A |

Components

| File Name | |
|---------------------------------|--|
| Information not provided. | |
| Information not provided. | |
| Component Description: Amount: | Full payment of invoice for legal services for WAXN-TV repack. \$2,549.70 |
| | Information not provided. Information not provided. Component Description: |

| | ı | |
|--|---------------------------|---|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: | Full payment of invoice for legal services for |
| | Amount: | WAXN-TV repack. \$308.10 |
| | Component Description: | Full payment of invoice fro legal services for WAXN-TV repack. |
| | Amount: | \$1,933.50 |
| | Component Description: | Full payment for invoice fro legal services for WAXN-TV repack. |
| | Amount: | \$1,047.20 |
| | Component Description: | Full payment of invoice for legal services for WAXN-TV repack. |
| | Amount: | \$74.80 |
| | Component Description: | Full payment of invoice for legal services for WAXN-TV repack |
| | Amount: | \$1,392.10 |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided. | |
|---|---------------------------|---|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Project management of the transition | Information not provided. | |
| Prepare and or review reimbursement form | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Component Description: | Requesting 50% for WAXNI filed for the other 50% under WSOC |
| | Amount: | \$10,523.00 |
| RF Exposure Measurements | Information not provided. | |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|---------------------------|
| Other Expenses | \$22,595.00 | \$21,995.00 | | \$0.00 | |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$3,500.00 | \$3,500.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$0.00 | \$0.00 | N/A | \$0.00 | N/A |
| Equipment Storage | \$2,600.00 | \$2,600.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$1,500.00 | \$1,500.00 | N/A | N/A | N/A |

| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|--------------|-----|
| Sub-total | \$22,595.00 | \$21,995.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,023,640.41 | \$1,764,088.55 | N/A | \$944,605.29 | N/A |

Components

Information not provided.

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$2,023,640.41 | \$1,764,088.55 | \$944,605.29 |

| Reimbursem | entestatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. **Ted Hand**Director of
Engineering
/Operations

03/28/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. **Ted Hand**Director of
Engineering
/Operations

03/28/2019

Attachments