

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility | 4693 | Service: DTV | Call | WYTV | Channel: 36 (UHF) |
|----------|-------------|--------------|-------|------|-------------------|
| ID: | | | Sign: | | |
| File | 000002 | 8779 | | | |
| Number: | | | | | |
| FRN: 002 | 21758263 | Date | 05/21 | | |
| | | Submitted: | /2019 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|----------------------------|--|----------------------|---|---------------------------------|
| WYTV TELEVISION, LLC | Thomas J. Vaughan 14429 BRIDGEVIEW LANE PORT CHARLOTTE, FL 33953 United States | +1 (941) 764-6867 | glenn. richards@pillsburylaw. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Preparer Contact Name and Information

| Contact Information | Applicant | Address | Phone | Email |
|------------------------|--|---|----------------------|--|
| | Jessica Nyman , Esq . FCC Counsel Pillsbury Winthrop Shaw Pittman LLP | Jessica Nyman 1200 Seventeenth Street, NW Washington, DC 20036 United States | +1 (202) 663-8810 | jessica. nyman@pillsburylaw. com |

| Broadcaster | Question | Response |
|--|--|---|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| | Briefly describe transition plan | WYTV plans to replace its existing aux transmitter and antenna as well as its main antenna and transmitter with equipment for use on its new repack channel. No Interim facilities will be required since we are able to use the aux facility. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Auxiliary | Add Transmitter Information | | | | |
|-------------|-------------------------------------|--|-----------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Auxiliary (Backup) | | |
| | | Description of Use | Aux Facilities | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | Ultimate | | |
| | | Year | 2002 | | |
| | | Туре | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power Capacity | 5 kW | | |

| Auxiliary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|--|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Auxiliary (Backup) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | No | | |
| | | Manufacturer | | | |
| | | Model | ULTXE-10 | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power capacity | 5 kW | | |
| | | Justification for New Transmitter | Existing Aux transmitter is obsolete and no longer supported. Transmitter requires replacement. | | |

| Auxiliary | Other Transmitter Costs | | | | |
|-------------|-------------------------|---------------------------------------|------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | |
| | | Switchgear (industrial 800 amp) | No | | |
| | | Transformer (480V) | Yes | | |
| | | Power | 150 kVA | | |
| | | Rigid Conduit and Wiring | Yes | | |
| | | Size | 3 inches | | |
| | | Length | 100.0 feet | | |
| | | | , | | |

| | Other Electrical Service | Yes |
|---|--|--|
| | Description | Aux Transmitter Electrical Installation |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Transmitter

Other Transmitter Cost Not Listed

| ransmitter | Name | Description |
|------------|---------------------------|---|
| | Remove Existing Equipment | Removal of Existing Aux Transmitter |
| | Remote Control Wiring | Wire Up existing remote control to new transmitter. |

| Primary | Existing Transmitter Information | | | | |
|-------------|---|--|--------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter Manufacturer and Type | Manufacturer | | | |
| | | Model | QXD1 | | |
| | | Year | 2010 | | |
| | | Туре | Inductive Output Tube | | |
| | | IOT Power Type | Single | | |
| | | Power Capacity | 25 kW | | |

Existing Transmitter Information

| Primary Transmitter | New Transmitter Costs | | | |
|------------------------|-----------------------|---|---|--|
| | Section | Question | Response | |
| | New Transmitter | Use | Primary (Main) | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Manufacturer | | |
| | | Model | HPTV-PRLX- U14 | |
| | | Transmitter Type | Solid State | |
| | | Solid State Cooling | Liquid Cooled | |
| | | Solid State Power capacity | 22.7 kW | |
| | | Justification for New Transmitter | Existing transmitter is obsolete and is no longer supported. Manufacturer is no longer building transmitters. See attachment from Comark for IOT reference price. | |

| Primary Transmitter | Other Transmitter Costs | | | |
|------------------------|-------------------------|---------------------------------------|----------|--|
| | Section | Question | Response | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | |
| | | Switchgear (industrial 800 amp) | Yes | |
| | | Transformer (480V) | Yes | |
| | | Power | 300 kVA | |

Other Transmitter Costs

| | Rigid Conduit and Wiring | Yes |
|---|--|--|
| | Size | 3 inches |
| | Length | 200.0 feet |
| | Other Electrical Service | Yes |
| | Description | New Transmitter Electrical Installation |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

| Primary Transmitter | Other Transmitter Cost Not Listed | | | |
|------------------------|-----------------------------------|---|--|--|
| | Name | Description | | |
| | Remote Control Wiring | Wire up existing remote control to new transmitter. | | |
| | Remove Existing Equipment | Removal of existing main transmitter | | |
| | Voltage Regulator | Voltage Regulator | | |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Auxiliary Antenna | Add Antenna Information | | | |
|----------------------|---|---|-----------------------|--|
| | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Auxiliary (Backup) | |
| | | Description of Use | Aux Antenna | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is this antenna currently shared with any other stations? | No | |
| | | Is this antenna directional? | Yes | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | |
| | Existing Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 50.0 kW | |
| | | | | |

Add Antenna Information

| | Manufacturer | |
|---|--------------|---------------------|
| | Model | ALP16L2- HSOC-36 |
| - | Year | 2002 |

| Auxiliary Antenna | New Antenna Costs | | | |
|----------------------|---------------------------------------|--|-----------------------|--|
| | Section | Question | Response | |
| | New Antenna Description | Use | Auxiliary (Backup) | |
| | | Description of Use | Aux Antenna | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna Manufacturer and Types | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 50.0 kW | |
| | | Manufacturer | | |
| | | | | |

| Model | ALP16M2 HSOC-31 |
|-------------------------------|---|
| Year | 2017 |
| Justification for New Antenna | Existing Aux Antenna will not work on new channel. Existing slot antenna must be replaced. |

Auxiliary Other Antenna Costs

Antenna

| Section | Question | Response |
|--------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |

| Sweep | Test |
|-------|------|
|-------|------|

Auxiliant Other Antenna Cost Not Listed

AuxiliaryOther Antenna CostAntennaInformation not provided.

| Primary Antenna | Existing Antenna Information | | | |
|--------------------|---|--|--------------------|--|
| | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | Yes | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | |
| | Existing Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Top Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | |
| | | | | |

| Manufacturer | |
|--------------|-----------------------|
| Model | TFU-21JTH- R 4C300 |
| Year | 2010 |

| Primary | New Antenna Costs | | | |
|---------|-------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna | Class | Full Power | |
| | Manufacturer and Types | Mounting | Top Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Elliptical | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 903.0 kW | |
| | | Manufacturer | | |
| | | | 1 | |

| Model | TFU-25ET /VP-R 4C160 |
|-------------------------------|---|
| Year | 2018 |
| Justification for New Antenna | Existing antenna wil not operate on new assigned channel. Slot antenna must be replaced. |

Primary Other Antenna Costs

| Antenna Section Combiner Antenna | Section | Question | Response |
|--|---|---|---------------------------|
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | | Туре | |
| | | Number of channels supported | N/A |
| | | Frequencies of channels supported | N/A |
| Elbow Complex Side Mount Brackets | Frequency | N/A | |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A | |
| | Do you require the separate purchase of the Elbow Complex? | Yes | |
| | | Broadband or Single Channel? | Single Channel |
| | | Feed Line Size | 6 1/8 inches inches |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Primary
AntennaOther Antenna Cost Not ListedInformation not provided.

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Add Transmission Line Transmission Line

| ansmissio | n Line Section | Question | Response |
|-------------------------------|--|--|------------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Auxiliary (Backup) |
| | | Description of Use | Aux Antenna Line |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | Is this transmission currently shared with any other stations? | No | |
| | Existing Transmission | Is Transmission Line in operating condition? | Yes |
| | | Manufacturer | Andrew |
| Line Manufacturer and Type | Туре | Flexible Air | |
| | | Diameter | 1 5/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | N/A |
| | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 |
| | Length | 600 feet per run | |

Auxiliary Other Transmission Line Expenses Not Listed

| Transmissior | Naine | Description |
|--------------|-----------------------|--|
| | RF Sweep Optimization | RF Sweep and Optimize on new RF Channel |

| ransmissio | Section | Question | Response |
|---|---|--|---------------------|
| Existing Transmission Line Description | Existing Transmission Line Description | Type of change | Purchase New |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission | Manufacturer | |
| | Line Manufacturer and Type | Туре | Rigid |
| | | Diameter | 4 1/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 650 feet per run |

Primary Existing Transmission Line

| Primary | New Transmission Line | | |
|--------------|--------------------------------|---|----------------------|
| Transmission | on Line Section | Question | Response |
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1600 feet per run |
| | | Justification for New Transmission Line | ABC |

Other Transmission Line Expenses Not Listed Transmission

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| Primary | Existing | Tower |
|---------|----------|-------|
| | | |

| Primary | | | | | | |
|---------|--|---|---|--|--|--|
| Tower | Section | Question | Response | | | |
| | Existing Tower Description | Type of change | Modify Existing | | | |
| | | Tower Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Type of changeModify ExistingTower UsePrimary (Main)Description of UseN/AOwnershipOwnedIs this tower consider Complex?NoIs this tower currently shared with any other stations?NoOne or more FM, AM or TV radio broadcaster(s)N/AOthers Types of UsersN/AIs tower documented for structural analysis?UnknownIs tower compliant with Rev G?UnknownDo you have a tower registration number?YesASR Number1024492Latitude (NAD83)41° 03' 43.0" N-Corerall Structure Height641.40 feetSupport Structure Height599.73 feet | | | | |
| | | Is this tower consider Complex? | No | | | |
| | | | No | | | |
| | | | N/A | | | |
| | | Others Types of Users | N/A | | | |
| | | Is tower documented for structural analysis? Unknow | | | | |
| | | Is tower compliant with Rev G? | N/A N/A Unknown Unknown Yes 1024492 41° 03' 43.0" | | | |
| | Existing Tower Structure | | | | | |
| | Registration | ASR Number | 1024492 | | | |
| | Coordinates (NAD83 (North American Datum | Latitude (NAD83) | | | | |
| | of 1983)) | Longitude (NAD83) | | | | |
| | | Overall Structure Height | 641.40 feet | | | |
| | | Support Structure Height | 599.73 feet | | | |
| | | | 1024.92 feet | | | |
| | | | | | | |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Nexstar Broadcasting, Inc. |
| Date Constructed | 03/20/1973 |

Tower Modification Costs Primary Tower

| Section | |
|-------------------|--|
| Engineering Study | |
| | |
| | |
| | |

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Tower Rigging Costs Primarv

| Primary | | | | | |
|---------|---------------------------------|-----------------------------------|----------|--|--|
| Tower | Section | Question | Response | | |
| | Tower Rigging Costs | Complex Tower | N/A | | |
| | Helicopter Services Required | Are helicopter services required? | No | | |

Other Tower Expenses Not Listed Primary

Tower Information not provided.

| Outside | Section | Question | Response | |
|--------------|--|---|--|--|
| Professional | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes | |
| | | Number of Hours | 500 | |
| | | Explanation | Outside Project management of transition required due to limited staffing availability at station. | |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes | |
| | | o you require outside project management rvices?Yesamber of Hours500aplanationOutside Project management of transition required due to limited staffing availability at staffing availability at staffing | | |
| | | For Auxiliary Facility | Yes | |
| | | For Main Facility | | |
| | | For Main Facility Prepare engineering section of Form FCC License to Cover Application | Yes | |
| | | For Auxiliary Facility | Yes | |
| | | For Main Facility | Yes | |
| | | Prepare request for Special Temporary Authority | Yes | |
| | | Quantity | 2 | |
| | | Do you have Distributed Transmission System engineering services? | N/A | |
| | | Critical Facility | N/A | |
| | | Terrain-Shielded Facility | N/A | |
| | Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes | |
| | Services | For Auxiliary Facility | Yes | |
| | | For Main Facility | Yes | |

| | Prepare and file Form FCC License to Cover Application | Yes |
|----------------------------------|--|-----|
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

| Outside | Other Professional Services Expenses Not Listed | | | |
|--------------|---|--|--|--|
| Professional | Services Costs | Description | | |
| | Prepare and File FCC Progress Reports | Prepare and file FCC Progress Reports Quarterly | | |

| Other | Section | Question | Response | | | |
|----------|---------------------------------|--|--|--|--|--|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No | | | |
| | | Is Remediation needed? | No | | | |
| | Facility Expenses | Name | N/A | | | |
| | | Other Distributed Transmission System Expenses Not listed | N/A | | | |
| | | Name | N/A | | | |
| | | Is an Impact Study needed?NoIs Remediation needed?NoIs Remediation needed?NoNameN/AOther Distributed Transmission System Expenses Not listedN/ANameN/ANameN/AIs Notification of a Medical Facility required as a result of DTV broadcasting?YesLocal ZoningNoNon-zoning permitsYesBLM or NFS CoordinationNoFCC Construction Permit Minor ChangeNoFCC License to Cover ApplicationYesFCC Special Temporary Authority ApplicationYesDoes this relocation require paying | | | | |
| | Permit and Filing Costs | as a result of DTV broadcasting?NoLocal ZoningNoNon-zoning permitsYesBLM or NFS CoordinationNoFCC Construction Permit Minor ChangeNoFCC License to Cover ApplicationYesFCC Special Temporary AuthorityYes | | | | |
| | | Is an Impact Study needed?NoIs Remediation needed?NoIs Remediation needed?NoNameN/AOther Distributed Transmission System Expenses Not listedN/ANameN/AIs Notification of a Medical Facility required as a result of DTV broadcasting?YesLocal ZoningNoNon-zoning permitsYesBLM or NFS CoordinationNoFCC Construction Permit Minor ChangeNoFCC License to Cover ApplicationYesFCC Special Temporary Authority ApplicationYesDoes this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?YesDoes this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?YesDoes this relocation require Equipment Storage?YesDoes this relocation require the Development and Airing of an Announcement regarding an upcomingYes | | | | |
| | | Is an Impact Study needed?NoIs Remediation needed?NoIs Remediation needed?NoNameN/AOther Distributed Transmission System Expenses Not listedN/ANameN/AIs Notification of a Medical Facility required as a result of DTV broadcasting?YesLocal ZoningNoNon-zoning permitsYesBLM or NFS CoordinationNoFCC Construction Permit Minor ChangeNoFCC License to Cover ApplicationYesFCC Special Temporary Authority ApplicationYesDoes this relocation require paying mvaste, net of any salvage value)?YesDoes this relocation require Equipment Delivery or Handling Charges not otherwises included in individual item costs?YesDoes this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?YesDoes this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?Yes | | | | |
| | | FCC Construction Permit Minor Change No FCC License to Cover Application Yes | | | | |
| | | | | | | |
| | | | YesNoYesNoNoYesYesYesYesYesYesYesYesYesYesYesYes | | | |
| | Other Miscellaneous Expenses | Disposal Costs (for equipment and other | Yes | | | |
| | | Delivery or Handling Charges not otherwise | Yes | | | |
| | | | Yes | | | |
| | | Development and Airing of an Announcement regarding an upcoming | Yes | | | |
| | | - | Yes | | | |

Other Expenses Not Listed

| Other Expenses | Other Expenses Not Listed | | | |
|-------------------|---------------------------|--|--|--|
| | Name | Description | | |
| | Sales and Use Tax | Sales and Use tax on equipment and services estimated. | | |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| B | Predetermined | Estimated | Estimated Cost | | Actual Cost |
|---|----------------|----------------|---|--------------|---------------|
| Description | Cost Estimate | Cost | Justification | Actual Cost | Justification |
| Primary Transmitter HPTV-PRLX- U14 | \$2,630,735.20 | \$1,280,337.70 | | \$467,477.70 | |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$715,935.00 | See Comark quote P#3903PRLXU14- 100518. | \$357,967.50 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$357,967.50 | ***System Notice: Estimate adjusted and locked because line has been superseded. ***See Hitachi quote P#3903PRLXU14- 100518. | \$0.00 | N/A |
| Voltage Regulator | \$65,335.20 | \$65,335.20 | See Staco quote QUO-28047- 2HEEX2-3 | \$65,335.20 | N/A |
| Remove Existing Equipment | \$25,000.00 | \$25,000.00 | Remove existing main transmitter | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | Catalog | \$18,150.00 | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,000.00 | Catalog | \$10,275.00 | N/A |

| 3" Rigid Conduit and Wiring (Cost per foot) | \$10,400.00 | \$9,800.00 | Catalog | N/A | N/ <i>F</i> |
|---|--------------|--------------|--|-------------|-------------|
| Other Electrical Service: New Transmitter Electrical Installation | \$31,500.00 | \$31,500.00 | Transmitter Electrical Installation; see Land Communications estimate 167 | \$15,750.00 | N/# |
| Remote Control Wiring | \$3,500.00 | \$3,500.00 | Wire up existing remote control to new transmitter | N/A | N/A |
| Auxiliary Transmitter ULTXE-10 | \$344,750.00 | \$329,700.00 | | \$0.00 | |
| Remote Control Wiring | \$3,500.00 | \$3,500.00 | Wire up existing remote control to transmitter. | N/A | N/A |
| Other Electrical Service: Aux Transmitter Electrical Installation | \$22,000.00 | \$22,000.00 | Aux Transmitter Electrical Installation | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | Catalog | N/A | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | Catalog | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter | \$273,500.00 | \$260,000.00 | N/A | N/A | N/A |

| Remove Existing Equipment | \$15,000.00 | \$15,000.00 | Remove existing aux transmitter | N/A | N/A |
|---------------------------------|----------------|----------------|---------------------------------|--------------|-----|
| Sub-total | \$2,975,485.20 | \$1,610,037.70 | N/A | \$467,477.70 | N/A |
| Total for all systems | \$4,893,170.20 | \$3,268,626.20 | N/A | \$920,703.44 | N/A |

Components

| Actual Information Description | File Name | |
|---|-----------------------------------|--|
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | Component Description: Amount: | Transmitter, installment #1, items 1 and 2 from invoice \$357,967.50 |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | Component Description: Amount: | Transmitter, installment #1, items 1 & 2 \$357,967.50 |
| Voltage Regulator | Component Description: Amount: | Voltage Regulator \$65,335.20 |
| Remove Existing Equipment | Information not provided. | |
| Switchgear - industrial 800 amp | Component Description: Amount: | Electrical services, installment #1 \$18,150.00 |

| Transformer 3 phase/480v - 300 KVA | Component Description: | Electrical services, installment #1 |
|---|-----------------------------------|---|
| | Amount: | \$10,275.00 |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Other Electrical Service: New Transmitter Electrical Installation | Component Description: Amount: | Transmitter installation, installment #1 \$15,750.00 |
| Remote Control Wiring | Information not provided. | |
| Remote Control Wiring | Information not provided. | |
| Other Electrical Service: Aux Transmitter Electrical Installation | Information not provided. | |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Transformer 3 phase/480v - 150 KVA | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW | Information not provided. | |
| Remove Existing Equipment | Information not provided. | |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Antenna TFU-25ETT /VP-R 4C160 | \$308,530.00 | \$218,201.00 | | \$190,620.90 | |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$10,298.00 | Catalog, revised to \$10,298; see Dielectric quote DMS136-6. | \$9,268.20 | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | \$289,500.00 | \$201,503.00 | See Dielectric quote DMS136-6; total antenna cost \$221,128 less vpol (\$20,625) which is not reimbursable | \$181,352.70 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | Catalog | N/A | N/A |
| Auxiliary Antenna ALP16M2- HSOC-31 | \$124,540.00 | \$118,400.00 | | \$0.00 | |

| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | Catalog | N/A | N/A |
|---|----------------|----------------|---------|--------------|-----|
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | Catalog | N/A | N/A |
| UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized | \$89,400.00 | \$85,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | Catalog | N/A | N/A |
| Sub-total | \$433,070.00 | \$336,601.00 | N/A | \$190,620.90 | N/A |
| Total for all systems | \$4,893,170.20 | \$3,268,626.20 | N/A | \$920,703.44 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Component Description: Amount: | Elbow complex installment #2, line 3 of invoice \$4,634.10 |
|---|-----------------------------------|--|
| | Component Description: Amount: | Elbow complex installment #1, line 3 of invoice \$4,634.10 |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | Component Description: Amount: | Main antenna, installment #1, line 1 of invoice \$90,676.35 |
| | Component Description: Amount: | Main antenna, installment #2, line 1 of invoice \$90,676.35 |
| Sweep test of existing antenna | Information not provided. | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. | |
| UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized | Information not provided. | |
| Sweep test of existing | Information not provided. | |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Transmission Line | \$323,200.00 | \$205,222.50 | | \$184,700.26 | |
| Rigid Transmission Line - copper, 6 1/8" | \$323,200.00 | \$205,222.50 | See Dielectric quote DMS136-6 | \$184,700.26 | N/A |
| Auxiliary Transmission Line | \$7,500.00 | \$7,500.00 | | \$0.00 | |
| RF Sweep Optimization | \$7,500.00 | \$7,500.00 | Sweep existing line and optimize add fine matcher sections | N/A | N/A |
| Sub-total | \$330,700.00 | \$212,722.50 | N/A | \$184,700.26 | N/A |
| Total for all systems | \$4,893,170.20 | \$3,268,626.20 | N/A | \$920,703.44 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Rigid Transmission Line - copper, 6 1/8" | Component Description: | Transmission line, installment #2, line 4 of invoice |
|---|---------------------------|--|
| | Amount: | \$92,350.13 |
| | Component Description: | Transmission line, installment #1, line 4 of invoice |
| | Amount: | \$92,350.13 |
| RF Sweep Optimization | Information not provided. | |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Tower TOWER | \$657,800.00 | \$625,000.00 | | \$0.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | Catalog | N/A | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | Catalog | N/A | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | Catalog | N/A | N/A |
| Sub-total | \$657,800.00 | \$625,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$4,893,170.20 | \$3,268,626.20 | N/A | \$920,703.44 | N/A |

Components

Information not provided.

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Outside Professional Services | \$228,535.00 | \$217,250.00 | | \$26,161.50 | |
| Prepare and File FCC Progress Reports | \$21,000.00 | \$21,000.00 | Prepare and file FCC Progress Reports | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | Catalog | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | Catalog | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | Catalog | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | Catalog | N/A | N/A |

| Attorney Fees- Prepare and File FCC Form 2100 (main), Construction Permit Application\$5,260.00\$5,000.00CatalogN/AN/ARF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application\$1,580.00\$1,500.00CatalogN/AN/APrepare engineering section of FCC Form 2100, License to Cover Application\$1,580.00\$1,500.00CatalogN/AN/APrepare engineering section of FCC Form 2100, License to Cover Application\$1,580.00\$1,500.00CatalogN/AN/ARF Consulting engineering section of FCC Form 2100, (main), License to Cover Application\$1,580.00\$2,000.00CatalogN/AN/ARF Consulting engineering section of FCC Form 2100, (main), License to Cover\$2,105.00\$2,000.00CatalogN/AN/ARF Consulting engineering section of FCC Form 2100, Construction Permit Application\$3,155.00\$3,000.00Catalog\$2,500.00N/APrepare engineering section of FCC Form 2100, Construction Permit Application\$3,155.00\$3,000.00Catalog\$2,500.00N/APrepare engineering section of FCC Form 2100, Construction Permit Application\$3,155.00\$3,000.00Catalog\$2,500.00N/A | | | | | | |
|--|--|------------|------------|---------|------------|-----|
| Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application\$1,580.00\$1,500.00CatalogN/AN/APrepare engineering section of FCC Form 2100 (main), License to Cover Application\$1,500.00CatalogN/AN/ARF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction\$2,105.00\$2,000.00CatalogN/AN/ARF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application\$3,155.00\$3,000.00Catalog\$2,500.00N/APrepare engineering section of FCC Form 2100, Construction Permit Application\$3,155.00\$3,000.00Catalog\$2,500.00N/APrepare engineering section of FCC Form 2100, (main), Construction Permit\$3,155.00\$3,000.00Catalog\$2,500.00N/A | Prepare and File FCC Form 2100 (main), Construction Permit | \$5,260.00 | \$5,000.00 | Catalog | N/A | N/A |
| engineering section of FCC Form 2100 (main), License to Cover Application RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application Prepare engineering section of FCC Form 2100, Construction Permit Application | Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover | \$1,580.00 | \$1,500.00 | Catalog | N/A | N/A |
| Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application Prepare engineering section of FCC Form 2100, Construction Permit Application | engineering section of FCC Form 2100 (main), License to Cover | \$1,580.00 | \$1,500.00 | Catalog | N/A | N/A |
| engineering section of FCC Form 2100 (main), Construction Permit | Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit | \$2,105.00 | \$2,000.00 | Catalog | N/A | N/A |
| | engineering section of FCC Form 2100 (main), Construction Permit | \$3,155.00 | \$3,000.00 | Catalog | \$2,500.00 | N/A |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | Catalog | N/A | N/A |
|--|----------------|----------------|---------|--------------|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | Catalog | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | Catalog | N/A | N/A |
| Project management of the transition | \$79,000.00 | \$75,000.00 | Catalog | \$23,661.50 | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | Catalog | N/A | N/A |
| Sub-total | \$228,535.00 | \$217,250.00 | N/A | \$26,161.50 | N/A |
| Total for all systems | \$4,893,170.20 | \$3,268,626.20 | N/A | \$920,703.44 | N/A |

Components

.

| Actual Information Description | File Name |
|--|---------------------------|
| Prepare and File FCC Progress Reports | Information not provided. |
| Comprehensive coverage verification via field study, if needed | Information not provided. |

| Perform engineering study Information not p | provided. |
|--|---|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application Amount: | scription: Prepare engineering section of FCC Form 2100, item 5 from invoice summary \$2,500.00 |
| RF Consulting EngineerInformation not pFees- Aux Antenna:Prepare engineering sectionof FCC Form 2100,Construction PermitApplicationInformation not p | rovided. |
| Prepare engineering section Information not p of FCC Form 2100 (main), License to Cover Application | provided. |
| RF Consulting EngineerInformation not pFees- Aux Antenna:Prepare engineering sectionof FCC Form 2100, Licenseto Cover Application | provided. |
| Attorney Fees - Prepare and Information not p File FCC Form 2100 (main), Construction Permit Application | provided. |
| Attorney Fees - AuxInformation not pAntenna, prepare and FileForm 2100 ConstructionPermit or LicenseApplication | rovided. |
| Attorney Fees -Prepare andInformation not pFile FCC Form 2100 (main),License to Cover Application | provided. |
| Attorney Fees - Prepare andInformation not pFile request for SpecialTemporary Authorization | provided. |

| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
|--|---------------------------|---|
| Prepare and or review reimbursement form | Information not provided. | |
| Project management of the transition | Component Description: | Various project management services, item 6 from invoice |
| | Amount: | summary \$1,049.00 |
| | Component Description: | Project management services 3.2.19 through 3.29.19 |
| | Amount: | \$6,075.00 |
| | Component Description: | Project management services 2.1.19 through 3.1.19 |
| | Amount: | \$1,425.00 |
| | Component Description: | Project management services 9.29.18 through 10.26.18 |
| | Amount: | \$1,200.00 |
| | Component Description: | Project management services 10.27.1 |
| | | through 11.30.18 |

| Component Description: Amount: | Project management services 1.1.19 through 1.31.19. \$2,475.00 |
|-----------------------------------|--|
| Component Description: Amount: | Project management services 12.1.18 through 12.31.18 \$75.00 |
| Component Description: Amount: | Project management services 6.30.18 through 7.27.18 \$225.00 |
| Component Description: Amount: | Prepare FCC Schedule 387, item 4 from invoice summary \$150.00 |
| Component Description: Amount: | Prepare FCC Schedule 387, item 2 from invoice summary \$300.00 |
| Component Description: Amount: | Project management services various, item 1 from invoice summary \$8,437.50 |

| | Component Description: Amount: | Project management services 7.28.18 through 9.28.18 \$1,950.00 |
|--|-----------------------------------|--|
| | Component Description: Amount: | Prepare FCC Schedule 387, item 3 from invoice summary \$150.00 |
| Prepare request for Special Temporary Authorization | Information not provided. | |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Other Expenses | \$267,580.00 | \$267,015.00 | | \$51,743.08 | |
| Sales and Use Tax | \$172,000.00 | \$172,000.00 | Estimated sales and use tax using OH effective tax rates | \$25,952.64 | N/A |
| MVPD Notification of Channel Change | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$1,500.00 | \$1,500.00 | N/A | N/A | N/A |
| Equipment Storage | \$12,000.00 | \$12,000.00 | Equipment storage until needed on site | N/A | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | equipment shipping and delivery | \$790.44 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | Disposal of glycol and beam supply oil; see Estimate 27 USA Commercial | \$25,000.00 | N/A |

| Non-zoning permits | \$15,000.00 | \$15,000.00 | local permits for mechanicals | N/A | N/A |
|---|----------------|----------------|-------------------------------------|--------------|-----|
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | Catalog | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | Catalog | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | Catalog | N/A | N/A |
| Sub-total | \$267,580.00 | \$267,015.00 | N/A | \$51,743.08 | N/A |
| Total for all systems | \$4,893,170.20 | \$3,268,626.20 | N/A | \$920,703.44 | N/A |

Components

| Actual Information Description | File Name | |
|---|---------------------------|--------------------------------|
| Sales and Use Tax | | |
| | Component Description: | Sales tax on transmitter, |
| | | installment #1 |
| | Amount: | \$25,952.64 |
| | Component Description: | Tax on |
| | | transmitter, installment #1 |
| | Amount: | \$25,952.64 |
| MVPD Notification of Channel Change | Information not provided. | |
| Develop and air announcement of upcoming channel change | Information not provided. | |

| Equipment Delivery and | | |
|--|-----------------------------------|---|
| Equipment Delivery and Handling Charges | Component Description: Amount: | Voltage regulato shipping cost \$790.44 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Component Description: Amount: | Disposal costs \$25,000.00 |
| Non-zoning permits | Information not provided. | |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |
| DTV Medical Facility Notification | Information not provided. | |

| Cost Information | Grand Total | | | | |
|---------------------|-----------------------|--------------------------------|----------------|--------------|--|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | |
| | Total for all systems | \$4,893,170.20 | \$3,268,626.20 | \$920,703.44 | |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|---|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Thomas J. Vaughan President 05/21/2019 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
|---------------|---|---|
| 9. | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
| an au name | are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ïed above. | Thomas J. Vaughan President 05/21/2019 |

Attachments