

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: | 84253 | Service: DTV | Call Sign: | WLOO | Channel: 36 (UHF) |
|-----------------|----------|--------------------|----------------|------|-------------------|
| File Number: | 00000 | 24809 | 0 | | |
| FRN: 00 | 17874009 | Date Submitted: | 04/26 /2019 | | |

Applicant Name, Type, and Contact Information

| Information | Applicant | Address | Phone | Email | Applicant Type |
|-------------|--|--|--------------------------|--------------------------|--|
| | TOUGALOO COLLEGE Doing Business As: TOUGALOO COLLEGE | Robert Folliard 4370 Peachtree Road, NE Atlanta, GA 30319 United States | +1 (202) 750- 1585 | rfolliard@graytv. com | Private Not-for- Profit Educational Institution |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | | | |
|------------------------|--|---------|-------|-------|--|--|
| Contact Information | Applicant | Address | Phone | Email | | |
| | The Preparer is same as the reimbursement contact. | | | | | |

| Broadcaster | Question | Response |
|-------------|----------|----------|
| Information | | |
| and | | |
| Transition | | |
| Plan | | |

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
|--|--|
| Briefly describe transition plan | Station will install a single channel antenna and line which replaces existing shared (WDBD) dual channel slotted antenna and line . This is the less expensive option over replacing the combined slot with a panel antenna. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | |
|-------------|-------------------------------------|--|--------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | Visionary | | |
| | | Year | 2003 | | |
| | | Туре | Inductive Output Tube | | |
| | | IOT Power Type | Two | | |
| | | Power Capacity | 36 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|--|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Primary (Main) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | Yes | | |
| | | Manufacturer | | | |
| | | Model | ULXTE-60 | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power capacity | 36.1 kW | | |
| | | Justification for New Transmitter | Axcera IOT transmitter can not be retuned | | |

Primary Other Transmitter Costs

| Transmitter | Section | Question | Response |
|-------------|--------------------|---------------------------------------|----------|
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) | Yes |
| | | Transformer (480V) | Yes |
| | | Power | 300 kVA |
| | | Rigid Conduit and Wiring | No |
| | | Size | N/A |
| | | Length | N/A |
| | | Other Electrical Service | No |
| | | Description | N/A |

| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
|---|--|-----|
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

PrimaryOther Transmitter Cost Not ListedTransmitterInformation not provided.

| Interim | New Transmitter Costs | | | | |
|-------------|-----------------------|-----------------------------------|--|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Interim | | |
| | | Description of Use | N/A | | |
| | | Change Type | Purchase | | |
| | | Manufacturer | | | |
| | | Model | ULXTE-60 | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power capacity | 30 kW | | |
| | | Justification for New Transmitter | Required to be installed in a rental building while the stations existing building is made ready for the main transmitter. Please see attached documentation. Station shares building with WDBD | | |

| Interim Transmitter | Other Transmitter Costs | | | |
|------------------------|-------------------------|---------------------------------------|----------|--|
| | Section | Question | Response | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | |
| | | Switchgear (industrial 800 amp) | No | |
| | | Transformer (480V) | Yes | |
| | | Power | 300 kVA | |
| | | Rigid Conduit and Wiring | No | |

| | Size | N/A |
|---|--|-----|
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |

Interim Other Transmitter Cost Not Listed

Transmitter Information not provided.

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | |
|---------|---------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | Yes | |
| | | Is the existing antenna directional? | Yes | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | |
| | Existing Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 981.0 kW | |
| | | | - | |

| Manufacturer | |
|--------------|----------------------|
| Model | ATW28H3- HST1-40H |
| Year | 2003 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 71326 | WDBD |

| Primary | New Antenna Costs | | | |
|---------|---------------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna Manufacturer and Types | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 950.0 kW | |
| | | Manufacturer | | |
| | | | 1 | |

| Model | TFU- 29JSC-R |
|-------------------------------|--|
| Year | 2017 |
| Justification for New Antenna | existing shared broadband slot can not be retuned (cut for ch 40/41) Station will install a new single channel antenna as it is less expensive than installing a combined shared system. |

Other Antenna Costs

Primary Antenna

| Section | Question | Response |
|--------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |

| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | No |

Primary Other Antenna Cost Not Listed

Antenna Information not provided.

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

| ransmissio | n Section | Question | Response |
|------------|---|--|----------------------|
| | Existing Transmission Line Description | Type of change | Purchase New |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Leased |
| | | Owner | WDBD |
| | | Site | N/A |
| | | Is the existing transmission line shared with another station or stations? | Yes |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission | Manufacturer | |
| | Line Manufacturer and Type | Туре | Rigid |
| | | Diameter | 8 3/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | Other |
| | | Other Segment Length | 18.14 feet |
| | | Number of parallel runs | 1 |
| | | Length | 1850 feet per run |

Primary Existing Transmission Line

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 71326 | WDBD |

| Primary | New Transmission Line | | | |
|-------------|--------------------------------|---|--|--|
| Transmissio | n Line Section | Question | Response | |
| | New Transmission Line Costs | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Туре | Rigid | |
| | | Diameter | 6 1/8 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | 20 inches | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 1830 feet per run | |
| | | Justification for New Transmission Line | Existing line custom lengths for Ch40/41. Sweep data shows line will not work at Ch- 36 Data attached | |

Other Transmission Line Expenses Not Listed Transmission

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| marv | Existing | Tower |
|------|----------|-------|
|------|----------|-------|

| Primary | Existing Tower | | | |
|---------|---|---|----------------------|--|
| Tower | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Leased | |
| | | Is this tower consider Complex? | No | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | |
| | | Others Types of Users | No | |
| | | Is tower documented for structural analysis? | Yes | |
| | | Is tower compliant with Rev G? | No | |
| | Existing Tower Structure Registration | Do you have a tower registration number? | Yes | |
| | | ASR Number | 1210491 | |
| | Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 32° 12' 49.94" N- | |
| | | Longitude (NAD83) | 090° 22' 56.5" W- | |
| | | Overall Structure Height | 1998.00 feet | |
| | | Support Structure Height | 1889.90 feet | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 410.00 feet | |
| | | | | |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | WLBT LLC |
| Date Constructed | 08/01/1998 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 37177 | WSTZ-FM | FM |
| 59822 | WMSI-FM | FM |
| 68542 | WLBT | DTV |
| 71326 | WDBD | DTV |

Primary Tower Modification Costs

Tower

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower Rigging Costs

| Tower | Section | Question | Response |
|-------|---------------------|---------------|----------|
| | Tower Rigging Costs | Complex Tower | N/A |

Other Tower Expenses Not Listed Primary Tower

Information not provided.

| Outside Professional | Section | Question | Response |
|-------------------------|--|--|---|
| | I Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 400 |
| | | Explanation | RF coverage and population study Site analysis Equipment specifications Contract preparation Installation supervision Internal legal Internal accounting |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 1 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |

| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
|--|--|-----|
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | No |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Other Professional Services Expenses Not Listed Professional Services Costs Description

| onal Services Costs | | Description | |
|---------------------|------------------------|--------------------------------------|--|
| | Consulting Engineering | Prepare exhibits for STA application | |

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | No |
| | | FCC Special Temporary Authority Application | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|---|--------------------------------|-------------------|---------------------------------|----------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Interim Transmitter ULXTE-60 | \$1,131,300.00 | \$1,158,821.48 | | \$904,559.73 | |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$975,596.48 | Gates Air Quote attached | \$904,559.73 | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | N/A | N/A |
| UHF inside RF system including switching | \$147,500.00 | \$148,225.00 | Dielectric quote attached | \$0.00 | N/A |
| Primary Transmitter ULXTE-60 | \$1,548,000.00 | \$1,257,032.00 | | \$1,103,362.94 | |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$32,000.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,188,732.00 | Quote attached | \$1,103,362.94 | N/A |
| Sub-total | \$2,679,300.00 | \$2,415,853.48 | N/A | \$2,007,922.67 | N/A |

| Total for all | \$3,868,752.00 | \$3,504,199.48 | N/A | \$2,765,961.84 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems | | | | | |

| Actual Information Description | File Name | |
|---|-----------------------------------|--|
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | Component Description: Amount: | 1/3 Due 15 days after receipt \$325,198.83 |
| | Component Description: | 1/3 PAYMENT DUE BEFORE SHIPMENT |
| | Amount: | \$325,198.83 |
| | Component Description: Amount: | TOTAL INVOICE DUE \$254,162.07 |
| Transformer 3 phase/480v - 300 KVA | Information not provided. | |
| UHF inside RF system including switching | Component Description: Amount: | N/A N/A |
| Transformer 3 phase/480v - 300 KVA | Information not provided. | |
| Switchgear - industrial 800 amp | Information not provided. | |

| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | | | |
|---|--|------------------------|-------------------------|
| 014 | | Component Description: | INITIAL DOWN PAYMENT |
| | | Amount: | \$363,497.65 |
| | | Component Description: | 1/3 DUE |
| | | | BEFORE |
| | | | SHIPMENT |
| | | Amount: | \$363,497.65 |
| | | Component Description: | BALANCE DUE |
| | | Amount: | \$376,367.64 |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Antenna TFU-29JSC- R | Predetermined Cost Estimate \$203,272.00 | Estimated Cost \$203,012.00 | Estimated Cost Justification | Actual Cost \$187,277.50 | Actual Cost Justification |
|--|--|-----------------------------------|--|-----------------------------|---|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 950 kW input, directional,, horizontally polarized | \$198,012.00 | \$198,012.00 | Quote attached Estimated tax and shipping included in cost | \$187,277.50 | THE TOTAL INCLUDES OLD REQUEST THAT HAD META DATA ISSUES BUT COULD NOT DELETE THEM |
| Sub-total | \$203,272.00 | \$203,012.00 | N/A | \$187,277.50 | N/A |
| Total for all systems | \$3,868,752.00 | \$3,504,199.48 | N/A | \$2,765,961.84 | N/A |

| Actual Information Description | File Name | |
|--|-----------------------------------|--|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| UHF - High Power, Side Mount, basic slot antenna, 950 kW input, directional,, horizontally polarized | Component Description: Amount: | OUTSTANDING BALANCE \$21,750.00 |
| | Component Description: Amount: | OUTSTANDING BALANCE \$7,351.87 |
| | Component Description: Amount: | OUTSTANDING BALANCE \$4,080.00 |
| | Component Description: Amount: | OUTSTANDING BALANCE \$10,297.50 |
| | Component Description: | TOTAL INCLUDES 15 PERCENT OF LINE ITEMS 1,2,3 & 23 \$27,479.63 |
| | Component Description: | TOTAL OF LINES 1,2,3 & 23 \$27,479.63 |
| | Component Description: Amount: | 60 PERCENT OF LINES 1, 2,3, & 23 \$109,918.50 |

| Component Description: | TOTAL OF LINE 1,2,3, & 23 |
|------------------------|------------------------------|
| Amount: | \$27,479.63 |
| Component Description: | OUTSTANDING |
| | BALANCE |
| Amount: | \$6,400.00 |
| | TOTALS OF LINES |
| Component Description: | |
| Component Description: | 1,2,3,& 23 |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|--|
| Primary Transmission Line | \$369,660.00 | \$283,874.00 | | \$278,636.67 | |
| Rigid Transmission Line - copper, 6 1/8" | \$369,660.00 | \$283,874.00 | Quota attached (see main antenna quote) Estimated tax and shipping included in cost | \$278,636.67 | THE TOTAL INCLUDES TWO INVOICES THAT HAD META DATA ISSUES THAT COULD NOT BE DELETED. |
| Sub-total | \$369,660.00 | \$283,874.00 | N/A | \$278,636.67 | N/A |
| Total for all systems | \$3,868,752.00 | \$3,504,199.48 | N/A | \$2,765,961.84 | N/A |

| Actual Information Description | File Name | |
|---|-----------------------------------|---------------------------------------|
| Rigid Transmission Line - copper, 6 1/8" | Component Description: Amount: | OUTSTANDING BALANCE \$1,025.37 |
| | Component Description: Amount: | OUTSTANDING BALANCE \$33,028.90 |

| Component Description: Amount: | OUTSTANDING BALANCE N/A |
|-----------------------------------|--|
| Component Description: Amount: | OUTSTANDING BALANCE \$2,954.00 |
| Component Description: Amount: | TOTAL FOR 15 PERCENT OF LINE ITEM 4 RIGID TRANSMISSION LINE \$37,058.91 |
| Component Description: Amount: | 60 PERCENT OF LINE 4 RIGID TRANSMISSION LINE \$148,235.64 |
| Component Description: Amount: | TOTAL OF LINE 4 \$37,058.91 |
| Component Description: Amount: | TOTAL LINE 4 \$148,235.64 |
| Component Description: Amount: | TOTAL LINE 4 \$37,058.91 |
| Component Description: Amount: | OUTSTANDING BALANCE \$56,333.85 |
| | Amount:Component Description:Amount:Component Description:Component Description: |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower TOWER | \$394,800.00 | \$318,315.00 | | \$285,000.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$185,000.00 | N/A | \$185,000.00 | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$8,315.00 | quote attached | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$125,000.00 | N/A | \$100,000.00 | N/A |
| Sub-total | \$394,800.00 | \$318,315.00 | N/A | \$285,000.00 | N/A |
| Total for all systems | \$3,868,752.00 | \$3,504,199.48 | N/A | \$2,765,961.84 | N/A |

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Tall Tower (greater than 500') | Component Description: | TOWER SERVICE- ANTENNA AND TRANSMISSION LINE INSTALLATION |
|---|---------------------------|--|
| | Amount: | \$185,000.00 |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Information not provided. | |
| Minor tower reinforcement /modifications | Component Description: | TOWER SERVICE - MODIFICATIONS AND |
| | Amount: | REINFORCEMENTS \$100,000.00 |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos Justificatio |
|--|--------------------------------|-------------------|------------------------------------|-------------|----------------------------|
| Outside Professional Services | \$173,850.00 | \$244,225.00 | | \$7,125.00 | |
| Consulting Engineering | \$1,000.00 | \$1,000.00 | Prepare STA exhibits | \$1,000.00 | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$60,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | \$1,375.00 | N/A |

| Total for all systems | \$3,868,752.00 | \$3,504,199.48 | N/A | \$2,765,961.84 | N/A |
|---|----------------|----------------|--|----------------|-----|
| Sub-total | \$173,850.00 | \$244,225.00 | N/A | \$7,125.00 | N/A |
| Project management of the transition | \$63,200.00 | \$159,675.00 | This college station needs additional management assistance. Widelity Strategic Support Quote | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$6,800.00 | N/A | \$2,750.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$2,000.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

Components

Actual Information
Description File Name

| | Component Description: Amount: | ENGINEERING STUDY WORK \$1,000.00 |
|---|-----------------------------------|--|
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare request for Special Temporary Authorization | Component Description: Amount: | STA Professional Services \$1,375.00 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | preparation of the engineering portio of FCC form 2100 |

| Perform engineering study for new channel assignment and antenna development | Component Description: | Engineering study work for new channel assignment and antenna development |
|---|---------------------------|--|
| | Amount: | \$1,250.00 |
| | Component Description: | WLOO- detailed interference analysis into KARD |
| | Amount: | on ch. 36 \$1,500.00 |
| Project management of the transition | Information not provided. | |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co Justificati |
|--|--------------------------------|-------------------|---|----------------|--------------------------|
| Other Expenses | \$47,870.00 | \$38,920.00 | | \$0.00 | |
| MVPD Notification of Channel Change | \$0.00 | \$0.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$2,850.00 | \$2,850.00 | estimate for on air rescan announcement production Quote attached | N/A | N/A |
| Equipment Storage | \$30,500.00 | \$30,500.00 | Estimate for Dielectric on site antenna storage Dielectric letter attached | N/A | N/A |
| Equipment Delivery and Handling Charges | \$2,970.00 | \$2,970.00 | On site forklift rental estimate Representative quote attached | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$2,600.00 | Group quote attached | N/A | N/A |
| Sub-total | \$47,870.00 | \$38,920.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,868,752.00 | \$3,504,199.48 | N/A | \$2,765,961.84 | N/A |

Components

Information not provided.

| Cost Information | Grand Total | | | | |
|---------------------|-----------------------|--------------------------------|----------------|----------------|--|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | |
| | Total for all systems | \$3,868,752.00 | \$3,504,199.48 | \$2,765,961.84 | |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are | |
| | | considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|--|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Cynthia Melvin , Melvin . CFO |
| | 04/26/2019 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
|-----------------|--|------------|
| an aut named | I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | |
| | | 04/26/2019 |

Attachments