

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 36916 Service: DTV Call KTDO Channel: 26 (UHF)

ID: Sign:

File **0000028442**

Number:

FRN: **0019509470** Date **05/03**

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
NBC TELEMUNDO LICENSE LLC	Margaret L. Tobey 300 NEW JERSEY AVENUE, NW SUITE 700 WASHINGTON, DC 20001 United States	+1 (202) 524-6401	margaret. tobey@nbcuni. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Margaret L Tobey NBCUniversal, LLC	300 New Jersey Ave. NW Suite 700 Washington, DC 20001 United States	+1 (202) 524- 6401	Margaret.Tobey@nbcuni. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	The KTDO facility is located on Ranger Peak and the site is only accessible via a tram. Rebuilding KTDO on the new channel will require an interim facility at the accessible Comanche Peak location.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	STVTX16V75
	Year	2009
	Туре	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	16 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	THU9evo
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	15.5 kW
	Justification for New Transmitter	The existing DMT transmitter is no longer manufactured. The major modifications that would be needed for retuning from Channel 47 to Channel 26 are not available due to limited parts and support. See attached.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

Rigid Conduit and Wiring Size N/A Length N/A Other Electrical Service No Description N/A HVAC Service Does the replacement transmitter require HVAC Service? Type N/A Size N/A Other Size N/A Transmitter Building Addition/Modification or Leasehold Improvement Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? N/A Is a channel 14 Mask Filer needed? N/A Number of Days N/A			
Length N/A Other Electrical Service No Description N/A HVAC Service Does the replacement transmitter require HVAC Service? Type N/A Size N/A Other Size N/A Transmitter Building Addition/Modification or Leasehold Improvement Does the Transmitter Building require an addition, modification, other leashold improvement? Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? N/A Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A		Rigid Conduit and Wiring	No
Other Electrical Service No Description N/A HVAC Service Does the replacement transmitter require HVAC Service? Type N/A Size N/A Other Size N/A Transmitter Building Addition/Modification or Leasehold Improvement Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? N/A Is additional field engineering time needed? N/A		Size	N/A
Description N/A HVAC Service Does the replacement transmitter require HVAC Service? Type N/A Size N/A Other Size N/A Transmitter Building Addition/Modification or Leasehold Improvement Does the Transmitter Building require an addition, modification, other leashold improvement? Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? N/A Is additional field engineering time needed? N/A		Length	N/A
HVAC Service Does the replacement transmitter require HVAC Service? Type N/A Size N/A Other Size N/A Transmitter Building Addition/Modification or Leasehold Improvement Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A		Other Electrical Service	No
HVAC Service? Type N/A Size N/A Other Size N/A Transmitter Building Addition/Modification or Leasehold Improvement Does the Transmitter Building require an addition, modification, other leashold improvement? Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? N/A Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A		Description	N/A
Size N/A Other Size N/A Transmitter Building Addition/Modification or Leasehold Improvement Does the Transmitter Building require an addition, modification, other leashold improvement? Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? N/A Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A	HVAC Service		No
Other Size N/A Transmitter Building Addition/Modification or Leasehold Improvement Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? N/A Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A		Туре	N/A
Transmitter Building Addition/Modification or Leasehold Improvement Does the Transmitter Building require an addition, modification, other leashold improvement? Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? N/A Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A		Size	N/A
Addition/Modification or Leasehold Improvement Size N/A Channel 14 Costs Is an RF Consulting Engineer needed? N/A Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A		Other Size	N/A
Channel 14 Costs Is an RF Consulting Engineer needed? Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A	Addition/Modification or	addition, modification, other leashold	No
Is a channel 14 Mask Filer needed? N/A Is additional field engineering time needed? N/A		Size	N/A
Is additional field engineering time needed? N/A	Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
		Is a channel 14 Mask Filer needed?	N/A
Number of Days N/A		Is additional field engineering time needed?	N/A
		Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Installation	Installation, Commissioning and Proof-of- Performance

Interim Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	TMU9- 1800W
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.8 kW
	Justification for New Transmitter	The KTDO main facility is located on the remote Ranger Peak location that is accessible only by tram. It will take months of work to complete installation. An interim facility is required at a separate accessible location to maintain service to public.

Interim Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

Interim Transmitter

Other Transmitter Cost Not Listed

Name	Description
------	-------------

Installation	Installation of interim transmitter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	200.0 kW

Manufacturer	
Model	SFN-2070- O3-18
Year	2009

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	132.0 kW
	Manufacturer	

Model	TFU- 10DSC-R O4
Year	2018
Justification for New Antenna	Existing antenna will not function on new channel and cannot be retuned.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Name	Description
Antenna Shipping	Antenna shipping and handling costs

Interim Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	200.0 kW
	Manufacturer	
	Model	TLP-16B
	Year	2018

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Other Antenna Cost Not Listed

Antenna Information not provided.

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Interim Transm

New Transmission Line

smissio	n Seithen	Question	Response
	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Flexible Foam
		Diameter	1 5/8 inches
		Segment Length	N/A
		Other Segment Length	
		Number of parallel runs	1
		Length	210 feet per run

Justification for New Transmission Line The KTDO main facility is located on the remote Ranger Peak location that is accessible only by tram. It will take months of work to complete installation. An interim facility is required at a separate accessible location to maintain service to

public.

Other Transmission Line Expenses Not Listed Transmission Linetion not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Auxiliary Tower

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	Interim Facility
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1047783
Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	31° 47' 15.0" N-
1983))	Longitude (NAD83)	106° 28' 49.0" W-
	Overall Structure Height	296.91 feet
	Support Structure Height	222.11 feet

Ground Elevation Above Mean Sea Level (AMSL)	4663.00 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	88 Investments, Inc.
Date Constructed	01/01/1960

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
19117	KCOS	DTV

Auxiliary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Auxiliary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Auxiliary Tower Other Tower Expenses Not Listed

Information not provided.

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
Registration	ASR Number	1202400
Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	31° 48' 18.9" N-
1983))	Longitude (NAD83)	106° 29' 00.7" W-
	Overall Structure Height	388.12 feet
	Support Structure Height	340.88 feet
	Ground Elevation Above Mean Sea Level (AMSL)	5604.92 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

Tower Owner	Pinnacle Towers LLC
Date Constructed	01/05/2000

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
68753	KTFN	DTV
49832	KVIA-TV	DTV
67760	KTSM-TV	DTV
10202	KSCE	DTV

Other Types of Users

Users
Various Mobile
K26KJ-D 59114

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained

Helicopter Services	Are helicopter services required?	No
Required		

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	1040
	Explanation	Management of project timeline, contractors, scope, deliverables, reporting, etc.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	20
	Justification	Site surveys, inspections, etc.

Outside
Professional Services Expenses Not Listed
Professional Services © Opstsided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter TMU9- 1800W	\$168,873.92	\$118,581.92		\$0.00	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$75,708.00	N/A	N/A	N/A
Installation	\$42,873.92	\$42,873.92	Costs more than the predetermined cost because of new installation of electrical panels.	\$0.00	N/A
Primary Transmitter THU9evo	\$723,351.68	\$418,311.68		\$0.00	
Installation	\$39,351.68	\$39,351.68	Install costs more than predetermined because of install of new transformer, coax witch, load, electrical distribution boxes, and filter cooling kits	\$0.00	N/A

UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$378,960.00	See attached updated proposal	N/A	N/A
Sub-total	\$892,225.60	\$536,893.60	N/A	\$0.00	N/A
Total for all systems	\$2,093,540.32	\$1,570,502.57	N/A	\$54,432.52	N/A

Components

Actual Information		
Description	File Name	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Information not provided.	
Installation		
	Component Description:	Interim Transmitter Install including electrical, RF, and Proof
	Amount:	\$42,873.92
Installation	Component Description:	Main transmitter install for 1 cabinet with filter, coax and switch load and Proof
	Amount:	\$39,351.68
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	Information not provided.	

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TLP-16B	\$201,490.00	\$4,542.00		\$0.00	
Sweep test of existing antenna	\$6,730.00	\$4,542.00	N/A	\$0.00	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$0.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$0.00	N/A	N/A	N/A
Primary Antenna TFU-10DSC- R O4	\$106,390.00	\$162,247.25		\$0.00	
Antenna Shipping	\$5,000.00	\$5,000.00	Antenna shipping and handling costs estimate.	N/A	N/A

Dattama	ΦΕ 000 00	#0.00	NI/A	NI/A	N1/A
Pattern scatter	\$5,260.00	\$0.00	N/A	N/A	N/A
analysis for					
side mount					
high/med					
power					
antennas (if					
not included					
in antenna					
base cost)					
Sweep test	\$6,730.00	\$2,271.00	N/A	\$0.00	N/A
of existing					
antenna					
UHF -	\$89,400.00	\$154,976.25	Existing	N/A	N/A
Lower			antenna is		
Power Side			a high-		
Mount, One			power UHF		
station			side mount		
antenna -			antenna		
medium			and will be		
power (50-			replaced		
200 kW),			with a		
horizontally			model of		
polarized			similar		
			design		
Sub-total	\$307,880.00	\$166,789.25	N/A	\$0.00	N/A
Total for all systems	\$2,093,540.32	\$1,570,502.57	N/A	\$54,432.52	N/A

Components

Actual Information Description	File Name	
Sweep test of existing antenna	Component Description: Amount:	This is only for the cost of the interim antenna and line sweep. It does not include any of the other costs associated with this invoice. \$4,542.00

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	Information not provided.	
Antenna Shipping	Information not provided.	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
Sweep test of existing antenna	Component Description: Amount:	This is only for the cost of the main antenna and line sweep. It does not include any of the other costs associated with this invoice. \$2,271.00
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	Information not provided.	

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$5,040.00	\$4,830.00		\$0.00	
Flexible Foam Transmission Line - dielectric, 1 5 /8"	\$5,040.00	\$4,830.00	N/A	N/A	N/A
Sub-total	\$5,040.00	\$4,830.00	N/A	\$0.00	N/A
Total for all systems	\$2,093,540.32	\$1,570,502.57	N/A	\$54,432.52	N/A

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$421,000.00	\$400,000.00		\$0.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	\$0.00	N/A
Auxiliary Tower TOWER	\$84,200.00	\$92,820.00		\$0.00	
Short Tower (less than 500')	\$84,200.00	\$92,820.00	Cost of work to remove and install new interim antennae was much more expensive than originally anticipated.	\$0.00	N/A
Sub-total	\$505,200.00	\$492,820.00	N/A	\$0.00	N/A
Total for all systems	\$2,093,540.32	\$1,570,502.57	N/A	\$54,432.52	N/A

Components

Actual Information	
Description	File Name

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)

Component Description: Only including the

cost to remove
the main antenna
and install the
new main
antenna. This
does not include
the install or
removal of the
interim antenna.

Amount: \$41,511.00

Component Description: This is the

second invoice for this work. This covers the cost of the install and removal of the main antenna. It does not include the cost of the install and removal of the interim antenna.

Amount: \$41,511.00

Short Tower (less than 500') **Component Description:** This is the cost for the install and removal of the interim antenna. It does not include the cost of the install and removal of the main antenna. \$46,410.00 Amount: **Component Description:** This is the second invoice to cover the cost of the install and removal of the interim antenna. It does not include the cost of install and removal of the

Amount:

main antenna.

\$46,410.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$320,220.00	\$306,750.00		\$54,432.52	
Project management of the transition	\$164,320.00	\$156,000.00	N/A	\$44,432.52	N/A
Additional Field Engineering Service, 20 Days	\$10,000.00	\$10,000.00	See attached site survey quote	\$10,000.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	RF exposure may be necessary due to the transmitter site location in the Franklin Mountains State Park, which is accessible to the public via trails and the aerial tramway.	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A

Attorney Fees - \$7,360.00 \$7,000.00 N/A N/A Prepare and File request for Special Temporary Authorization Attorney Fees - \$4,210.00 \$4,000.00 N/A N/A Negotiation of lease and other matters for shared	N/A
Negotiation of lease and other matters for	N/A
locations	
Attorney Fees - \$2,365.00 \$2,250.00 N/A N/A Prepare and File FCC Form 2100 (main), License to Cover Application	N/A
Attorney Fees - \$5,260.00 \$5,000.00 N/A N/A Prepare and File FCC Form 2100 (main), Construction Permit Application	N/A
Prepare \$4,100.00 \$3,000.00 N/A N/A request for Special Temporary Authorization	N/A
Prepare \$1,580.00 \$1,500.00 N/A N/A engineering section of FCC Form 2100 (main), License to Cover Application	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$10,000.00	Includes site visit, see attached proposal	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$320,220.00	\$306,750.00	N/A	\$54,432.52	N/A
Total for all systems	\$2,093,540.32	\$1,570,502.57	N/A	\$54,432.52	N/A

Components

Actual Information	
Description	File Name

Project management of the		
transition	Component Description:	Point B Project
		Management
		January 2019
	Amount:	\$17,440.00
	Component Description:	Project
		Management
	Amount:	Invoice \$10,432.52
	Amount	Ψ10,402.02
	Component Description:	Point B Project
		Management
		services for the month of February
		2019. See line
		items.
	Amount:	\$16,110.00
	Component Description:	KTDO AFF
		Consulting January 2019
	Amount:	Invoice - Research \$450.00
Additional Field Engineering		
Service, 20 Days	Component Description:	Engineering Site Survey
	Amount:	\$10,000.00
RF Exposure Measurements	Information not provided.	
Comprehensive coverage verification via field study, if needed	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
	Information not provided.	

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$62,974.72	\$62,419.72		\$0.00	
MVPD Notification of Channel Change	\$2,500.00	\$2,500.00	Required notifications to cable and satellite carriers of the channel change to avoid any interruptions in service to existing viewers.	N/A	N/A
Develop and air announcement of upcoming channel change	\$2,500.00	\$2,500.00	Development and airing of announcement to over-the-air viewers of the channel changes to avoid any service interruptions during the lengthy transition to the new channel.	N/A	N/A

Equipment Storage	\$1,900.00	\$1,900.00	Due to the limitations on access to the site and space at the site, a temporary container must be placed at the base to store deliveries.	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$39,529.72	\$39,529.72	Removal of equipment and other waste from the site includes expenses for: other stations to lower power or shut down operations; labor for removal; and labor, crew and operation of state-owned tramway.	\$0.00	N/A

Total for all systems	\$2,093,540.32	\$1,570,502.57	N/A	\$54,432.52	N/A
Sub-total	\$62,974.72	\$62,419.72	N/A	\$0.00	N/A
			the base.		
			deliveries to		
			complete		
			needed to		
			of trips		
			to the number		
			then also adds		
			trucks, which		
			to smaller		
			transfer cargo		
			necessary to		
			location, it is		
			tramway base		
			access the		
Charges			truck that can		
Handling			the size of the		
Delivery and			limitations on		
Equipment	\$4,800.00	\$4,800.00	Due to the	N/A	N/A

Components

Actual Information Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
DTV Medical Facility Notification	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	Disposal costs to remove 2 cabinet DMT Systems with cooling, RF, and electrical \$39,529.72
	Amount:	ф 39,329.72
Equipment Delivery and Handling Charges	Information not provided.	

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,093,540.32	\$1,570,502.57	\$54,432.52

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Margaret L Tobey Assistant Secretary

05/03/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Margaret L Tobey Assistant Secretary

05/03/2019

Attachments