

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 21432 Service: DTV Call WKPC-TV Channel: 30 (UHF)

ID:

Sign:

File **0000026943**

Number:

FRN: **0001790583** Date **05/15**

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|----------------------|----------------------|
| KENTUCKY AUTHORITY FOR EDUCATIONAL TV Doing Business As: KENTUCKY AUTHORITY FOR EDUCATIONAL TV | Shae Hopkins 600 COOPER DR LEXINGTON, KY 40502 United States | +1 (859) 258- 7000 | SHOPKINS@KET. ORG | Government Entity |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|---|-----------------------|------------------------------|
| Greg Best Greg Best Consulting, Inc. | Greg Best 16100 Outlook Avenue Stilwell, KS 66085 United States | +1 (816) 792- 2913 | gbconsulting54@gmail. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | WKPC and WKMJ are on the same tower. Please see attached repack plan exhibit for details. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | DHD20P1 |
| | Year | 2001 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 5 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | Maxiva UAXTE-8 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 5 kW |
| | Justification for New Transmitter | Pre-auction transmitter no longer supported by supplier; not re- tunable. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|-----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 50.0 feet |
| | Other Electrical Service | No |

| | Description | N/A |
|---|--|-----------------|
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 5 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmittor **Other Transmitter Cost Not Listed**

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 60.3 kW |

| Manufacturer | |
|--------------|------------------|
| Model | ALP16M2- HS0C |
| Year | 2001 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 52.7 kW |
| | Manufacturer | |
| | | 1 |

| Model | DIEL TFU- 23JTH-R O4 |
|-------------------------------|---|
| Year | 2017 |
| Justification for New Antenna | Primary antenna is not broadband or able to be tuned to a new channel. New top mount reduces overall repack cost. Please see Repack Plan Exhibit for details. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|-------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | | |

| | Feed Line Size | 6 1/8 inches inches |
|--------------------------|---|---------------------|
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| on Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 466 feet per run |

New Transmission Line Primary Transmi

| n Line Section | Question | Response |
|-----------------------------|---|---|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 80 feet per run |
| | Justification for New Transmission Line | Short run of new line to cover distance from current side mount elevation to new topmount location. |

Other Transmission Line Expenses Not Listed Primary

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1036023 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 38° 22' 01.0" N- |
| | Longitude (NAD83) | 085° 49' 54.0" W- |
| | Overall Structure Height | 547.89 feet |
| | Support Structure Height | 501.96 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 977.02 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |

| Tower Owner | KENTUCKY AUTHORITY FOR EDUCATIONAL TELEVISION |
|------------------|---|
| Date Constructed | 01/01/1969 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 34195 | WKMJ-TV | DTV |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|------------|---|
| Load Study | Structural engineering tower load study is required to design tower reinforcements and rigging. |

Outside Professional

| Section | Question | Response |
|---|--|--|
| Il Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 80 |
| | Explanation | KET Staff require outside services to manage the upgrades. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | | - |

| | For Auxiliary Facility | No |
|----------------------------------|--|-----|
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |
| | | |

Outside Professional

Other Professional Services Expenses Not Listed

| I Services Costs | Description | | |
|---------------------------------|---------------------------------|--|--|
| Progress and Transition Reports | progress and transition reports | | |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|----------------|---|
| Internal Labor | FCC reimbursement clerk hired for repack reimbursement ONLY |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmitter Maxiva UAXTE-8 | \$311,950.00 | \$296,700.00 | | \$362.88 | |
| 5 Ton system | \$20,250.00 | \$19,250.00 | N/A | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$2,600.00 | \$2,450.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$13,700.00 | N/A | N/A | N/A |
| UHF - Air Cooled Solid State Transmitter 4 - 6 kW | \$236,500.00 | \$225,000.00 | N/A | \$362.88 | N/A |
| Sub-total | \$311,950.00 | \$296,700.00 | N/A | \$362.88 | N/A |
| Total for all systems | \$1,149,790.00 | \$1,263,130.00 | N/A | \$161,524.54 | N/A |

Components

| Actual Information | | | |
|--------------------|-----------|--|--|
| Description | File Name | | |

| 5 Ton system | Information not provided. | |
|--|---------------------------|---|
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Switchgear - industrial 800 amp | Information not provided. | |
| Service entrance 3 phase /800 amp/208 volt | Information not provided. | |
| UHF - Air Cooled Solid State Transmitter 4 - 6 kW | Component Description: | eComm admin and support, distribution services at time of bidding GatesAir (RFP-48- 19) |
| | Amount: | \$362.88 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|---|-----------------------------|-------------------|--|--------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Primary Antenna DIEL TFU- 23JTH-R O4 | \$266,030.00 | \$259,500.00 | | \$743.75 | |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$12,800.00 | Transition requires two sweeps of transmission equipment. Please see attached Repack Plan Exhibit for details. | N/A | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$235,000.00 | N/A | \$743.75 | N/A |
| Sub-total | \$266,030.00 | \$259,500.00 | N/A | \$743.75 | N/A |
| Total for all systems | \$1,149,790.00 | \$1,263,130.00 | N/A | \$161,524.54 | N/A |

Components

| Actual Information Description | File Name | |
|--|--------------------------------|--|
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. | |
| Sweep test of existing antenna | Information not provided. | |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | Component Description: Amount: | Antenna and Line Spec \$437.50 |
| | Component Description: | Antenna gain and TPO evaluation and revision of specifications |
| | Amount: | \$306.25 |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmission Line | \$18,560.00 | \$17,680.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$18,560.00 | \$17,680.00 | N/A | N/A | N/A |
| Sub-total | \$18,560.00 | \$17,680.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,149,790.00 | \$1,263,130.00 | N/A | \$161,524.54 | N/A |

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Tower TOWER | \$406,800.00 | \$555,500.00 | | \$152,224.54 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | Cost includes work for both WKPC and WKMJ. | \$7,500.00 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$365,000.00 | Though WKPC and WKMJ are on the same tower, the rigging work for each station is accounted separately. KET obtained quotation of realistic scope of tower rigging work from reputable supplier. Please see attached Tower Work exhibit. | \$1,540.17 | N/A |

| Load Study \$12,000.00 \$12,000.00 Structural engineering tower load study is required to design tower reinforcements and rigging. Cost includes work for both WKPC and WKMJ. \$158,000.00 \$153,500.00 WKPC and WKMJ are on the same tower. The tower modification cost for both stations is accounted only to WKPC. \$143,184.37 N/A Sub-total \$406,800.00 \$555,500.00 N/A \$152,224.54 N/A Total for all systems \$1,149,790.00 \$1,263,130.00 N/A \$161,524.54 N/A | | | | | | |
|--|---------------|----------------|----------------|---|--------------|-----|
| reinforcement /modifications | Load Study | \$12,000.00 | \$12,000.00 | engineering tower load study is required to design tower reinforcements and rigging. Cost includes work for both WKPC and | \$0.00 | N/A |
| Total for all \$1,149,790.00 \$1,263,130.00 N/A \$161,524.54 N/A | reinforcement | \$158,000.00 | \$153,500.00 | WKMJ are on the same tower. The tower modification cost for both stations is accounted | \$143,184.37 | N/A |
| | Sub-total | \$406,800.00 | \$555,500.00 | N/A | \$152,224.54 | N/A |
| | | \$1,149,790.00 | \$1,263,130.00 | N/A | \$161,524.54 | N/A |

Components

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

Tower mapping for an undocumented/poorly **Component Description:** mapping complete documented tower and \$7,500.00 Amount: preparation of documentation necessary for tower load study **Component Description:** Foundation Mapping **Amount:** \$1,320.02 **Component Description: Tower Mapping** Amount: \$1,373.00 **Component Description: TIA Tower** Inspections and **Load Audits** Amount: \$1,917.00 Tall Tower (greater than 500') **Component Description:** eComm admnistration and support, and distribution services at the time of bidding -**Electronics** Research Inc contract Amount: \$1,540.17 Load Study **Component Description:** Geotechnical Studies \$2,310.00 Amount: Minor tower reinforcement /modifications

Component Description: eComm

administration and support, and distribution

services at time of bidding -- Allstate Tower contract.

Amount: \$637.50

Component Description: tower mod **Amount:** \$142,500.00

Component Description: NOTE: WKMJ

costs are allocated to WKPC. Please see attached Repack Plan Exhibit for details. Bid Phase Only -RFB-198-18 billed

for rebid distribution services only (Allstate Tower contract) - WKMJ

Amount: \$46.88

Amount:

Component Description: Bid Phase Only -

RFB-198-18 billed

for rebid distribution services only (Allstate Tower contract)

\$46.87

Component Description: NOTE: WKMJ

costs are allocated to WKPC. Please see attached Repack Plan Exhibit for details.

eComm

administration and

support, distribution

services at time of bidding -- Allstate Tower contract

Amount: \$637.50

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Outside Professional Services | \$127,400.00 | \$121,250.00 | | \$7,959.16 | |
| Progress and Transition Reports | \$4,000.00 | \$4,000.00 | Engineering consultant costs not otherwise listed | \$262.50 | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | KET requires study of this urban area with historic coverage problems. The cost for both WKMJ and WKPC is allocated to WKPC. | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| Prepare and File FCC Form 2100 (main), License to Cover Application | | | | | | |
|--|---|------------|------------|-----|------------|-----|
| Prepare and File FCC Form 2100 (main), Construction Permit Application \$7,360.00 \$7,000.00 N/A \$721.88 I specific properties of the permit of the | Prepare and File FCC Form 2100 (main), License to Cover | \$2,365.00 | \$2,250.00 | N/A | \$1,289.50 | N/A |
| engineering study for new channel assignment and antenna development Prepare \$3,155.00 \$3,000.00 N/A \$2,712.50 I engineering section of FCC Form 2100 (main), Construction Permit Application Prepare \$1,580.00 \$1,500.00 N/A N/A I engineering section of FCC Form 2100 (main), License to Cover Application Prepare and or \$2,630.00 \$2,500.00 N/A \$1,662.50 I engineering section of FCC Form 2100 (main), License to Cover Application | Prepare and File FCC Form 2100 (main), Construction Permit | \$5,260.00 | \$5,000.00 | N/A | \$1,037.00 | N/A |
| engineering section of FCC Form 2100 (main), Construction Permit Application Prepare \$1,580.00 \$1,500.00 N/A N/A I engineering section of FCC Form 2100 (main), License to Cover Application Prepare and or \$2,630.00 \$2,500.00 N/A \$1,662.50 II review | engineering study for new channel assignment and antenna | \$7,360.00 | \$7,000.00 | N/A | \$721.88 | N/A |
| engineering section of FCC Form 2100 (main), License to Cover Application Prepare and or \$2,630.00 \$2,500.00 N/A \$1,662.50 I review | engineering section of FCC Form 2100 (main), Construction Permit | \$3,155.00 | \$3,000.00 | N/A | \$2,712.50 | N/A |
| review | engineering section of FCC Form 2100 (main), License to Cover | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| form | review reimbursement | \$2,630.00 | \$2,500.00 | N/A | \$1,662.50 | N/A |

| Project management of the transition | \$12,640.00 | \$12,000.00 | KET Staff require outside services to manage the upgrades. | \$273.28 | N/A |
|--|----------------|----------------|--|--------------|-----|
| Sub-total | \$127,400.00 | \$121,250.00 | N/A | \$7,959.16 | N/A |
| Total for all systems | \$1,149,790.00 | \$1,263,130.00 | N/A | \$161,524.54 | N/A |

Components

| Actual Information Description | File Name | |
|--|--------------------------------|--|
| Progress and Transition Reports | Component Description: Amount: | quarterly progress report \$175.00 |
| | Component Description: Amount: | quarterly report \$87.50 |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application

Component Description:

public notice; repack and coordination of linked station set #44 for testing and sequence of transitioning

stations

Amount: \$134.00

Component Description: Second Installment

Amount: \$1,106.00

Component Description: First Installment

Amount: \$49.50

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application

Component Description:

Amount:

First Installment

\$99.00

\$839.00

Component Description: Second Installment

Amount:

Component Description: Third Installment

Amount: \$99.00

Perform engineering study for new channel assignment and antenna development

Component Description: linked station

neighbor analysis

-- see attached

letter

Amount: \$262.50

Component Description: linked station

neighbor analysis

-- see attached

letter

Amount: \$262.50

Component Description: Linked station

neighbor analysis

Amount: \$262.50

Component Description: Review of site

documentation and antennas, facility

planning

Amount: \$459.38

Prepare engineering section of FCC Form 2100 **Component Description:** new antenna and (main), Construction Permit line specs Application \$87.50 **Amount: Component Description:** Hitachi and Gates Response review, New antenna and line specs Amount: \$525.00 **Component Description:** First Installment Amount: \$1,400.00 **Component Description:** Antenna and transmission line bid spec review and bid response review Amount: \$700.00 Prepare engineering Information not provided. section of FCC Form 2100 (main), License to Cover Application Prepare and or review reimbursement form **Component Description:** 399 input and support Amount: \$87.50 **Component Description:** 399 input and support **Amount:** \$1,575.00

Project management of the transition

Component Description: project

management

Amount: \$87.50

Component Description: Project

management tasks

Amount: \$43.75

Component Description: project

management tasks

Amount: \$87.50

Component Description: project

management

Amount: \$43.75

Component Description: travel expenses

Amount: \$10.78

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Other Expenses | \$19,050.00 | \$12,500.00 | | \$234.21 | |
| Internal Labor | \$2,000.00 | \$2,000.00 | N/A | \$234.21 | N/A |
| MVPD Notification of Channel Change | \$1,500.00 | \$1,500.00 | KET estimate to search for and notify all cable companies. | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$1,500.00 | \$1,500.00 | KET estimate for developing and airing announcement. | N/A | N/A |
| Equipment Storage | \$500.00 | \$500.00 | GBC estimate | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$2,000.00 | \$2,000.00 | KET estimate based on known costs. | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$5,000.00 | GBC estimate based on known quotations | N/A | N/A |
| Sub-total | \$19,050.00 | \$12,500.00 | N/A | \$234.21 | N/A |
| Total for all systems | \$1,149,790.00 | \$1,263,130.00 | N/A | \$161,524.54 | N/A |

Components

| Actual Information Description | File Name | |
|--|---------------------------|-------------------|
| Internal Labor | | |
| | Component Description: | payroll expense |
| | Amount: | \$34.52 |
| | Component Description: | payroll expense |
| | Amount: | for internal labo |
| | Component Description: | payroll expense |
| | Amount: | for internal labo |
| | Component Description: | payroll expense |
| | Amount: | for internal labo |
| MVPD Notification of Channel Change | Information not provided. | |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| Equipment Storage | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| DTV Medical Facility Notification | Information not provided. | |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$1,149,790.00 | \$1,263,130.00 | \$161,524.54 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Shae
Hopkins
Executive
Director

05/15/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Shae
Hopkins
Executive
Director

05/15/2019

Attachments