



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **13960** | Service: **DTV** | Call **WISE-TV** | Channel: **34 (UHF)** |
ID: | Sign:
File **0000027871**
Number:
FRN: **0018223693** | Date **05/08**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WPTA LICENSE, LLC Doing Business As: WPTA LICENSE, LLC	Brady Dreasler P.O. BOX 909 QUINCY, IL 62306 United States	+1 (217) 223-5100	BDREASLER@QUINCYMEDIA.COM	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Tony zumMallen QCommunications, LLC	Tony zumMallen 705B SE Melody LN #314 Lees Summit, MO 64063 United States	+1 (816) 729-1177	tony@qcom1.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	To transition from ch 18 to ch 34, tests by Resonant Results, LTD say ANT and TX line can be retuned. New TX and associated systems are needed. An interim system (ant, TX and line) is required. Combiner needed to share with WPTA.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma
	Year	1998
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	21.1 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	38 kW
	Justification for New Transmitter	Transmitter is not tunable per the manufacturer. See Exhibits Y and Z for details from GatesAir and Comark.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet

	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	25 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	200.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Sales Tax for EQ	Sales Tax for EQ
Disconnect existing Transmitter	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.
Security - Site	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.
Site Survey - TX	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.

Transmitter site Preparation	Site prep for installation of the interim and main transmitters and RF components not part of Installation SOW.
Freight	Freight from mfg to staging area
Transmitter - Training	Transmitter training - offsite - 1 week in duration at mfg site.

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE-30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	21 kW
	Justification for New Transmitter	Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable.

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	25 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	Yes

Interim Transmitter

Other Transmitter Cost Not Listed

Name	Description
Freight	Freight from mfg to staging area
Sales Tax	Sales tax for eq

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	WPTA License, LLC
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A

Lower Limit	N/A
Upper Limit	N/A
Other Antenna Type	Omni-Directional
ERP: (Effective Radiated Power)	320.0 kW
Manufacturer	Dielectric
Model	TUA-O4-10 /40H-T-1R
Year	2001

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
73905	WPTA

Primary Antenna

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A

Enter a list of RF channel numbers.

RF Channel Number
24
34

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Retune Antenna	Per Resonant Results, Ltd. Field report 2/21 /2017 see EX V for pricing quote

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1

Number of Panels/Bays	8
Lower Limit	470.00 MHz
Upper Limit	698.00 MHz
Design power capacity in use	100.0 %
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	45.0 kW
Manufacturer	
Model	TFU-8-WB
Year	2017
Justification for New Antenna	Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable.

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	

	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Name	Description
FREIGHT	FREIGHT FROM MFG TO STAGING AREA

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	797 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Refurbish Transmission Line	Per Resonant Results Ltd, field report dated 2/21/2017 - See Exhibits - W and X - engineering reports.
Disconnect existing Interior RF components	Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities.

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	19 ½ '
	Other Segment Length	
	Number of parallel runs	1
	Length	775 feet per run

	Justification for New Transmission Line	Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable.
--	---	---

Interim **Other Transmission Line Expenses Not Listed**
Transmission Line Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Construct New
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1029441
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	41° 06' 08.0" N-
	Longitude (NAD83)	085° 11' 05.0" W-
	Overall Structure Height	770.99 feet
	Support Structure Height	725.06 feet
	Ground Elevation Above Mean Sea Level (AMSL)	796.91 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	WPTA Television, Inc.
	Date Constructed	01/01/1957

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
73905	WPTA	DTV

**Primary
Tower**

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	727.00 feet
	Justification for New Tower	See uploaded file for full details of requirements. WISE-13960 Tower request supporting documents-4-4-18

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	914
	Explanation	Scope & significance of project (QMI has multiple stations repacked) require outside management services to augment existing internal personnel to assist turnkey management of and ensure timely and safe execution of channel relocation. CO 20392
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	4
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	4
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes

RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

Outside Professional

Other Professional Services Expenses Not Listed

Services Costs

Name	Description
Quarterly reporting -Atty	Preparation and submittal of the FCC required quarterly report 387 attorney. We est. 10qtrs for WISE at \$750/qtr.
Vendor Travel Expenses	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses.
General Legal fees	General legal fess that are not covered under the 399 EST line items and required to repack the station.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter ULXTE-30	\$1,298,574.79	\$1,236,874.79		\$758,013.36	
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$900,000.00	N/A	\$559,982.05	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$4,997.49	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	N/A	N/A
Sales Tax	\$43,412.02	\$43,412.02	EST SALES TAX wise interim eq	\$43,412.02	N/A
25 Ton system	\$91,500.00	\$87,000.00	Required the the new interim transmitter will be placed in a room that is not currently equipped with necessary HVAC ventilation to operate a transmitter.	\$59,787.00	N/A

UHF inside RF system including switching	\$147,500.00	\$140,000.00	N/A	\$79,672.08	N/A
Freight	\$10,162.77	\$10,162.77	Freight from mfg to staging area per Q-73719 CO 20504	\$10,162.72	N/A
Primary Transmitter ULXTE-60	\$1,863,848.42	\$1,789,485.03		\$1,299,024.96	
Transmitter - Training	\$3,300.00	\$3,300.00	Transmitter training - offsite - 1 week in duration at mfg site.	N/A	N/A
Freight	\$11,000.00	\$11,000.00	FREIGHT EST PER Q-73718	N/A	N/A
Transmitter site Preparation	\$11,500.00	\$11,500.00	Site prep for installation of the interim and main transmitters and RF components not part of Installation SOW.	\$11,500.00	N/A
Site Survey - TX	\$25,000.00	\$25,000.00	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.	\$16,500.00	N/A

Security - Site	\$17,500.00	\$17,500.00	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.	N/A	N/A
Disconnect existing Transmitter	\$20,000.00	\$20,000.00	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.	\$18,500.00	N/A
Sales Tax for EQ	\$80,848.42	\$80,848.42	Sales Tax for WISE - Main TX eq per MFG est and inv.	\$35,002.83	N/A
Other -- Building Addition Size: 200.0	\$20,000.00	\$20,000.00	Necessary to transition the interim and final transmitter installation locations.	N/A	N/A
25 Ton system	\$91,500.00	\$87,000.00	N/A	\$59,787.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	N/A	N/A

Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	\$10,679.71	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,400,000.00	N/A	\$1,102,418.81	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$44,636.61	PER Q- 75864	\$44,636.61	N/A
Sub-total	\$3,162,423.21	\$3,026,359.82	N/A	\$2,057,038.32	N/A
Total for all systems	\$5,484,532.71	\$5,399,497.32	N/A	\$3,579,981.39	N/A

Components

Actual Information

Description	File Name
-------------	-----------

UHF - Liquid Cooled Solid
State Transmitter 21 - 31
kW

Component Description:

WISE- INT TX 3RD
INV FOR LINES A
B INV TE10004484-
3 - CORRECTED
MODEL

Amount:

\$174,047.71

Component Description:

WISE-GATES-
INTERIM-4TH INV
FOR LINE D OF
INV US0321042

Amount:

\$11,547.56

Component Description:

WISE-GATES-
INTERIM TX - 2ND
INV FOR TX -
LINES A, B AND D
FOR Q-73719

Amount:

\$187,193.39

Component Description:

WISE-GATES-
INTERIM TX - INV
FOR TX - LINES A,
B AND D FOR Q-
73719

Amount:

\$187,193.39

Switchgear - industrial 800 amp	<div data-bbox="699 174 1428 367"> <p>Component Description: WISE-GATES- INTERIM-1/3 FOR ELEC LINE C OF Q- 73719</p> <p>Amount: \$1,665.83</p> </div> <div data-bbox="699 474 1428 748"> <p>Component Description: WISE-GATES- INTERIM-3RD INV FOR ELEC LINE C INV TE10004484-3 CORRECTED MODEL</p> <p>Amount: \$1,665.83</p> </div> <div data-bbox="699 855 1428 1048"> <p>Component Description: WISE-GATES- INTERIM-2ND INV FOR ELEC LINE C OF Q-73719</p> <p>Amount: \$1,665.83</p> </div>
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

Sales Tax	<table> <tr> <td data-bbox="703 181 1007 203">Component Description:</td><td data-bbox="1142 181 1374 405">WISES GATES INT TX 3RD INV SALES TAX INV TE10004484-3 CORRECTED MODEL</td></tr> <tr> <td data-bbox="703 421 807 443">Amount:</td><td data-bbox="1142 421 1270 443">\$14,137.71</td></tr> <tr> <td data-bbox="703 562 1007 584">Component Description:</td><td data-bbox="1142 562 1350 707">WISE-GATES- INTERIM INV 1/3 FOR UPLOADED QUOTE Q-73719</td></tr> <tr> <td data-bbox="703 723 807 745">Amount:</td><td data-bbox="1142 723 1270 745">\$13,220.14</td></tr> <tr> <td data-bbox="703 857 1007 880">Component Description:</td><td data-bbox="1142 857 1358 1003">WISE-GATES- INTERIM 2ND INV FOR SALES TAX- QUOTE Q-73719</td></tr> <tr> <td data-bbox="703 1019 807 1041">Amount:</td><td data-bbox="1142 1019 1270 1041">\$13,220.15</td></tr> <tr> <td data-bbox="703 1160 1007 1182">Component Description:</td><td data-bbox="1142 1160 1366 1305">WISE-GATES-INT- TX 4TH INV- US0321042 FOR SALES TAX</td></tr> <tr> <td data-bbox="703 1321 807 1344">Amount:</td><td data-bbox="1142 1321 1254 1344">\$2,834.02</td></tr> </table>	Component Description:	WISES GATES INT TX 3RD INV SALES TAX INV TE10004484-3 CORRECTED MODEL	Amount:	\$14,137.71	Component Description:	WISE-GATES- INTERIM INV 1/3 FOR UPLOADED QUOTE Q-73719	Amount:	\$13,220.14	Component Description:	WISE-GATES- INTERIM 2ND INV FOR SALES TAX- QUOTE Q-73719	Amount:	\$13,220.15	Component Description:	WISE-GATES-INT- TX 4TH INV- US0321042 FOR SALES TAX	Amount:	\$2,834.02
Component Description:	WISES GATES INT TX 3RD INV SALES TAX INV TE10004484-3 CORRECTED MODEL																
Amount:	\$14,137.71																
Component Description:	WISE-GATES- INTERIM INV 1/3 FOR UPLOADED QUOTE Q-73719																
Amount:	\$13,220.14																
Component Description:	WISE-GATES- INTERIM 2ND INV FOR SALES TAX- QUOTE Q-73719																
Amount:	\$13,220.15																
Component Description:	WISE-GATES-INT- TX 4TH INV- US0321042 FOR SALES TAX																
Amount:	\$2,834.02																
25 Ton system	<table> <tr> <td data-bbox="703 1489 1007 1512">Component Description:</td><td data-bbox="1142 1489 1374 1668">WISE - CURRENT HVAC FOR THE INTERIM IS HALF OF THE TOTAL INV FOR PO 20323</td></tr> <tr> <td data-bbox="703 1684 807 1706">Amount:</td><td data-bbox="1142 1684 1270 1706">\$59,787.00</td></tr> </table>	Component Description:	WISE - CURRENT HVAC FOR THE INTERIM IS HALF OF THE TOTAL INV FOR PO 20323	Amount:	\$59,787.00												
Component Description:	WISE - CURRENT HVAC FOR THE INTERIM IS HALF OF THE TOTAL INV FOR PO 20323																
Amount:	\$59,787.00																

UHF inside RF system including switching	<div> <div> Component Description: </div> <div> WISE-GATES-INT-TX 4TH INV-US0321042 FOR RF COMP </div> </div> <div> Amount: </div> <div> \$27,933.80 </div> <div> Component Description: </div> <div> WISE-GATES-INTERIM-3RD INV FOR RF INV TE10004484-3 CORRECTED MODEL </div> <div> Amount: </div> <div> \$51,738.28 </div>
Freight	<div> <div> Component Description: </div> <div> WISE-GATES-INT-4TH INV-US0321042 - FREIGHT - </div> </div> <div> Amount: </div> <div> \$7,596.06 </div> <div> Component Description: </div> <div> WISE-GATES-INT-2ND INV-TE10004484-2 - FREIGHT - SEE Q-73719 </div> <div> Amount: </div> <div> \$2,566.66 </div>
Transmitter - Training	Information not provided.
Freight	Information not provided.
Transmitter site Preparation	<div> <div> Component Description: </div> <div> WISE - QCOMM MAIN AND INTERIM TX SITE PREP INV QC18-055 </div> </div> <div> Amount: </div> <div> \$11,500.00 </div>

Site Survey - TX	Component Description: WISE-SURVEY- INV QC18-033 Amount: \$16,500.00
Securirty - Site	Information not provided.
Disconnect existing Transmitter	Component Description: WISE QCOMM DECOMM TX INV QC18-081 Amount: \$18,500.00
Sales Tax for EQ	Component Description: WISE GATES MAIN TX - 3RD INV TE10004490-3 FOR SALES TAX Amount: \$8,053.36 Component Description: WISE- GATES- MAIN TX- sales tax per inv est. Amount: \$26,949.47
Other -- Building Addition Size: 200.0	Information not provided.
25 Ton system	Component Description: WISE - CURRENT HVAC FOR THE MAIN IS HALF OF THE TOTAL INV FOR PO 20323 Amount: \$59,787.00
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

Transformer 3 phase/480v - 300 KVA	<div> Component Description: WISE-GATES- MAIN TX - INV TE10004490-3 LINE D </div> <div> Amount: \$3,559.90 </div>
	<div> Component Description: WISE-GATES- MAIN TX - INVTE10004490-2 LINE D </div> <div> Amount: \$3,559.90 </div>
	<div> Component Description: WISE-GATES_ MAIN TX - ELEC per uploaded Q- 73718 line C. </div> <div> Amount: \$3,559.91 </div>
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<div> Component Description: WISE-GATES-TX- INV TE10004490-3 - LINE A,B, E - TAX </div> <div> Amount: \$361,221.05 </div>
	<div> Component Description: WISE-MAIN-TX- INV TE10004490-2 LINE A,B,E </div> <div> Amount: \$374,644.06 </div>
	<div> Component Description: WISE- MAIN-TX- INV - FOR LINES A B AND E OF Q- 73718, UPLOADED </div> <div> Amount: \$366,553.70 </div>
Service entrance 3 phase /800 amp/208 volt	Information not provided.

Switchgear - industrial 800 amp		
	Component Description:	WISE-GATES- MAIN-TX - INV - FOR QUOTE Q- 73718 LINE C.
	Amount:	\$14,878.87
	Component Description:	WISE-GATES-TX- INV TE10004490-3 - LINE C RF
	Amount:	\$14,878.86
	Component Description:	WISE-GATES-TX- INV TE10004490-2 - LINE C
	Amount:	\$14,878.88

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8-WB	\$183,317.50	\$181,027.50		\$56,407.50	
FREIGHT	<i>\$2,227.50</i>	\$2,227.50	FREIGHT FROM MFG TO STAGING AREA - INV 93050	\$2,227.50	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,400.00	N/A	\$9,255.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 8 bay,, 45 kW input, horizontally polarized	\$135,000.00	\$135,000.00	Entered Catalog of Costs dollar amount. For some reason the form stated \$0.00 in the Predetermined block for the replacement Primary antenna. Not sure why. We tried many options to alleviate the situation an none but adding the EST cost cured the issue.	\$44,925.00	N/A
Primary Antenna TUA-O4-10 /40H-T-1R	\$117,830.00	\$192,600.00		\$0.00	
Retune Antenna	\$13,200.00	\$13,200.00	Retune Antenna estimated cost per EX V - PCI estimate e17449-5A.	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$160,000.00	\$80k per Catalog of cost - \$80k for each channel 24 and 34.	N/A	N/A

Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$13,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power Top Mount One Station antenna horizontally polarized	\$0.00	\$0.00	N/A	N/A	N/A
Sub-total	\$301,147.50	\$373,627.50	N/A	\$56,407.50	N/A
Total for all systems	\$5,484,532.71	\$5,399,497.32	N/A	\$3,579,981.39	N/A

Components

Actual Information	
Description	File Name
FREIGHT	<div> <div>Component Description:</div> <div>WISE-DIE-FREIGHT-INT-INV 93050 BALANCE PAYMENT LINE 17</div> </div> <div> <div>Amount:</div> <div>\$2,227.50</div> </div> <div> <div>Component Description:</div> <div>WISE-DIE-FREIGHT-INT-INV 93050 BALANCE PAYMENT</div> </div> <div> <div>Amount:</div> <div>\$2,227.50</div> </div>

Sweep test of existing antenna	Information not provided.																
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.																
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.																
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	<table> <tr> <td>Component Description:</td><td>WISE - DIE- INTERIM-ELBOW- LINE 16 - INV93050 BALANCE</td></tr> <tr> <td>Amount:</td><td>\$925.50</td></tr> <tr> <td>Component Description:</td><td>ELBOW-WISE MAIN INV 45 PERCENT LINE 17</td></tr> <tr> <td>Amount:</td><td>\$4,164.75</td></tr> <tr> <td>Component Description:</td><td>WISE - DIE- INTERIM-ELBOW- LINE 16 - INV93050 BALANCE</td></tr> <tr> <td>Amount:</td><td>\$925.50</td></tr> <tr> <td>Component Description:</td><td>WISE - DIE- INTERIM-ELBOW- LINE 17 - MAN00114</td></tr> <tr> <td>Amount:</td><td>\$4,164.75</td></tr> </table>	Component Description:	WISE - DIE- INTERIM-ELBOW- LINE 16 - INV93050 BALANCE	Amount:	\$925.50	Component Description:	ELBOW-WISE MAIN INV 45 PERCENT LINE 17	Amount:	\$4,164.75	Component Description:	WISE - DIE- INTERIM-ELBOW- LINE 16 - INV93050 BALANCE	Amount:	\$925.50	Component Description:	WISE - DIE- INTERIM-ELBOW- LINE 17 - MAN00114	Amount:	\$4,164.75
Component Description:	WISE - DIE- INTERIM-ELBOW- LINE 16 - INV93050 BALANCE																
Amount:	\$925.50																
Component Description:	ELBOW-WISE MAIN INV 45 PERCENT LINE 17																
Amount:	\$4,164.75																
Component Description:	WISE - DIE- INTERIM-ELBOW- LINE 16 - INV93050 BALANCE																
Amount:	\$925.50																
Component Description:	WISE - DIE- INTERIM-ELBOW- LINE 17 - MAN00114																
Amount:	\$4,164.75																

UHF - High Power, Side Mount, basic slot antenna, 8 bay,, 45 kW input, horizontally polarized	Component Description: Amount:	WISE-DIELECTRIC-INT-BALANCE INV 93050 LINE 1 \$4,492.50
	Component Description: Amount:	WISE-DIE-INTERIM ANT-2nd INV LINE 1 - MAN00114 3-28 uploaded Order Conf # 407003 \$20,216.25
	Component Description: Amount:	INTERIM ANT-WISE-45 PERCENT INV LINE 1 \$20,216.25
	Component Description: Amount:	WISE-DIELECTRIC-INT-BALANCE INV 93050 LINE 1 \$4,492.50
Retune Antenna	Information not provided.	
New combiner, cost per channel (without antenna)	Information not provided.	
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.	
Sweep test of existing antenna	Information not provided.	
UHF - High Power Top Mount One Station antenna horizontally polarized	Information not provided.	

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$110,050.00	\$104,625.00		\$79,487.10	
Rigid Transmission Line - copper, 4 1/16"	\$110,050.00	\$104,625.00	N/A	\$79,487.10	N/A
Primary Transmission Line	\$63,900.00	\$63,900.00		\$11,500.00	
Refurbish Transmission Line	<i>\$51,400.00</i>	\$51,400.00	EST to refurbish the existing Transmission line to meet the necessary specifications as per the 2/21/17, Field report by Resonant Results, Ltd.	\$0.00	OVERAGE DUE TO SALES TAX AND FRIEGHT THAT WAS NOT ACCOUNTED FOR ON THE ORIGINAL PROJECT QUOTE. T&C's #3 AND #4 APPLY, TOTAL-1,876.14

Disconnect existing Interior RF components	\$12,500.00	\$12,500.00	Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities.	\$11,500.00	N/A
Sub-total	\$173,950.00	\$168,525.00	N/A	\$90,987.10	N/A
Total for all systems	\$5,484,532.71	\$5,399,497.32	N/A	\$3,579,981.39	N/A

Components

Actual Information	
Description	File Name

Rigid Transmission Line -
copper, 4 1/16"

Component Description:

WISE-DIE-
INTERIM- LINE -
BALANCE invoice
- 93050 - LINE 2

Amount:

\$5,894.90

Component Description:

LINE INTERIM-
LINE 2 DEPOSIT
INV 45
PERCENT WISE

Amount:

\$36,796.10

Component Description:

WISE-DIE-
INTERIM- LINE -
BALANCE invoice
- 93050 - LINE 2

Amount:

\$5,894.90

Component Description:

WISE-DIE-
INTERIM- LINE -2
nd invoice -
MAN00114 -
LINES 2 and 19

Amount:

\$36,796.10

Refurbish Transmission Line	<div data-bbox="724 174 1366 327"> <p>Component Description: WISE-PCI-INV 7041-3OF3 LINE REFURB</p> <p>Amount: \$17,766.15</p> </div> <div data-bbox="724 434 1366 586"> <p>Component Description: INV 6979-1OF3 LINE REFUB INV WISE-</p> <p>Amount: \$18,329.10</p> </div> <div data-bbox="724 694 1366 846"> <p>Component Description: INV 7032 -2OF3 LINE REFURB - WISE</p> <p>Amount: \$17,180.89</p> </div>
Disconnect existing Interior RF components	<div data-bbox="724 981 1343 1133"> <p>Component Description: WISE QCOMM DECOMM RF INV QC18-081</p> <p>Amount: \$11,500.00</p> </div>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$1,482,840.00	\$1,480,140.00		\$1,213,216.62	
New tower	<i>\$1,259,740.00</i>	\$1,259,740.00	see uploaded file for full request details and proposal and PO. file - WISE-13960 Tower request supporting documents-4-4-18 7-11- Added \$76,875.00 for temporary parking lot because of new tower construction requirements.	\$1,192,816.62	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A

Structural engineering tower load study for well documented tower	\$12,600.00	\$20,400.00	FAILING TOWER ANALYSIS REQUIRED NEW DRAWINGS AND ANALYSIS AS WE TRIED TO ENGINEER OUT OF A NEW TOWER	\$20,400.00	N/A
Sub-total	\$1,482,840.00	\$1,480,140.00	N/A	\$1,213,216.62	N/A
Total for all systems	\$5,484,532.71	\$5,399,497.32	N/A	\$3,579,981.39	N/A

Components

Actual Information	
Description	File Name

New tower	<table> <tr> <td data-bbox="722 174 1029 208">Component Description:</td><td data-bbox="1161 174 1380 365">WISE - LOHNES - INV -201803-0275-15 - FAA NOTICE AND ASR</td></tr> <tr> <td data-bbox="722 376 831 409">Amount:</td><td data-bbox="1161 376 1281 409">\$2,400.00</td></tr> <tr> <td data-bbox="722 517 1029 551">Component Description:</td><td data-bbox="1161 517 1366 707">WISE - ERI NEW TOWER 2ND INVOICE WISE-004 TOWER IS ERECTED</td></tr> <tr> <td data-bbox="722 719 831 752">Amount:</td><td data-bbox="1161 719 1310 752">\$595,634.12</td></tr> <tr> <td data-bbox="722 857 1029 891">Component Description:</td><td data-bbox="1161 857 1361 1048">WISE-ASPHALT FOR TEMP LOT DU TO NEW TOWER-INV 16198</td></tr> <tr> <td data-bbox="722 1059 831 1093">Amount:</td><td data-bbox="1161 1059 1297 1093">\$56,000.00</td></tr> <tr> <td data-bbox="722 1198 1029 1232">Component Description:</td><td data-bbox="1161 1198 1369 1422">WISE- ERI- TOWER ENGR SURVEY- INV 51231- 6-11- FORMAT CHANGE TO INV</td></tr> <tr> <td data-bbox="722 1433 831 1467">Amount:</td><td data-bbox="1161 1433 1281 1467">\$3,300.00</td></tr> <tr> <td data-bbox="722 1572 1029 1606">Component Description:</td><td data-bbox="1161 1572 1377 1762">WISE - ERI - INV WISE-001 Invoice covers Materials for Custom Guyed Tower</td></tr> <tr> <td data-bbox="722 1774 831 1807">Amount:</td><td data-bbox="1161 1774 1310 1807">\$591,482.50</td></tr> </table>	Component Description:	WISE - LOHNES - INV -201803-0275-15 - FAA NOTICE AND ASR	Amount:	\$2,400.00	Component Description:	WISE - ERI NEW TOWER 2ND INVOICE WISE-004 TOWER IS ERECTED	Amount:	\$595,634.12	Component Description:	WISE-ASPHALT FOR TEMP LOT DU TO NEW TOWER-INV 16198	Amount:	\$56,000.00	Component Description:	WISE- ERI- TOWER ENGR SURVEY- INV 51231- 6-11- FORMAT CHANGE TO INV	Amount:	\$3,300.00	Component Description:	WISE - ERI - INV WISE-001 Invoice covers Materials for Custom Guyed Tower	Amount:	\$591,482.50
Component Description:	WISE - LOHNES - INV -201803-0275-15 - FAA NOTICE AND ASR																				
Amount:	\$2,400.00																				
Component Description:	WISE - ERI NEW TOWER 2ND INVOICE WISE-004 TOWER IS ERECTED																				
Amount:	\$595,634.12																				
Component Description:	WISE-ASPHALT FOR TEMP LOT DU TO NEW TOWER-INV 16198																				
Amount:	\$56,000.00																				
Component Description:	WISE- ERI- TOWER ENGR SURVEY- INV 51231- 6-11- FORMAT CHANGE TO INV																				
Amount:	\$3,300.00																				
Component Description:	WISE - ERI - INV WISE-001 Invoice covers Materials for Custom Guyed Tower																				
Amount:	\$591,482.50																				
Tall Tower (greater than 500')	Information not provided.																				

Structural engineering tower load study for well documented tower		
	Component Description:	WISE-TOWER ANALYSIS -PJ FORD-SEE PO 19985 AND QUOTE UPLOADED
	Amount:	\$3,900.00
	Component Description:	WISE-FORD- TOWER DRAWING FOR TOWER ANALYSIS-INV 202415
	Amount:	\$16,500.00

**Cost
Information**

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justification
Outside Professional Services	\$304,092.00	\$291,330.00		\$158,481.85	
Vendor Travel Expenses	<i>\$15,080.00</i>	\$15,080.00	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses. CO 20392 DUE TO NEW TOWER	\$11,254.55	N
Quarterly reporting -Atty	<i>\$7,500.00</i>	\$7,500.00	Preparation and submittal of the FCC required quarterly report 387 by attorney. We estimate that Phase 6 will require 10 quarters@\$750 of report 387 submittals.	\$0.00	N
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$14,720.00	\$14,000.00	N/A	N/A	N

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,760.00	N
Prepare request for Special Temporary Authorization	\$8,200.00	\$6,000.00	N/A	N/A	N
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,650.00	N
General Legal fees	\$5,000.00	\$5,000.00	General legal fees that are not covered under the 399 EST line items and required to repack the station.	\$1,015.30	N

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,100.00	N
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$752.00	N
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N
Project management of the transition	\$144,412.00	\$140,000.00	CO 20392 DUE TO MULTIPLE PROJECT CHANGES FORCED BY A NEW TOWER BUILD AND CONFIGURATION ENGINEERING.	\$136,950.00	N
Sub-total	\$304,092.00	\$291,330.00	N/A	\$158,481.85	N
Total for all systems	\$5,484,532.71	\$5,399,497.32	N/A	\$3,579,981.39	N

Components

Actual Information
Description

File Name

Vendor Travel Expenses	<div> <div> Component Description: Amount: </div> <div> WISE-QCOMM-PM-TRAVEL INV- QC17-151- ITEM 1010-1015 SEE QC17006 \$2,254.55 </div> </div> <div> <div> Component Description: Amount: </div> <div> WISE - QCOMM PM 8THRUOCT18 TRAVEL- PO CO 20392 \$9,000.00 </div> </div>
Quarterly reporting -Atty	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="689 100 1098 309"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1098 100 1428 309"> <p>LEGAL APRIL17 WILEY-WISE \$410.00</p> </td></tr> <tr> <td data-bbox="689 309 1098 517"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1098 309 1428 517"> <p>LEGAL JULY17 WILEY WISE \$1,995.00</p> </td></tr> <tr> <td data-bbox="689 517 1098 725"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1098 517 1428 725"> <p>LEGAL WILEY AUG17-WISE \$392.50</p> </td></tr> <tr> <td data-bbox="689 725 1098 1003"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1098 725 1428 1003"> <p>LEGAL WILEY JUNE17 WISE \$1,962.50</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>LEGAL APRIL17 WILEY-WISE \$410.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>LEGAL JULY17 WILEY WISE \$1,995.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>LEGAL WILEY AUG17-WISE \$392.50</p>	<p>Component Description:</p> <p>Amount:</p>	<p>LEGAL WILEY JUNE17 WISE \$1,962.50</p>
<p>Component Description:</p> <p>Amount:</p>	<p>LEGAL APRIL17 WILEY-WISE \$410.00</p>								
<p>Component Description:</p> <p>Amount:</p>	<p>LEGAL JULY17 WILEY WISE \$1,995.00</p>								
<p>Component Description:</p> <p>Amount:</p>	<p>LEGAL WILEY AUG17-WISE \$392.50</p>								
<p>Component Description:</p> <p>Amount:</p>	<p>LEGAL WILEY JUNE17 WISE \$1,962.50</p>								
<p>Prepare request for Special Temporary Authorization</p>	<p>Information not provided.</p>								
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>								
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="689 1350 1098 1507"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1098 1350 1428 1507"> <p>WISE - ENGR NEW CH-CP \$1,650.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>WISE - ENGR NEW CH-CP \$1,650.00</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>WISE - ENGR NEW CH-CP \$1,650.00</p>								

General Legal fees	<div> <div> Component Description: Amount: </div> <div> WISE - Legal fees for tower approval- INV 20180201 \$1,022.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> WISE-SHINE-NEW TOWER LEGAL FEES AND PERMIT \$1,015.30 </div> </div>
Perform engineering study for new channel assignment and antenna development	<div> <div> Component Description: Amount: </div> <div> WISE-ENGR-NEW CHANNEL \$2,100.00 </div> </div>
Address transition timing and coordination issues w/ other stations and wireless	<div> <div> Component Description: Amount: </div> <div> OPERATIONAL MEETING QMI AND SAGAMOREHILL ATTY \$611.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> WISE- BROOKS- legal- shared services inv 3944698 \$188.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> OPERATIONAL MEETING ATTY OF QMI AND SAGAMOREHILL - WISE \$141.00 </div> </div>
Prepare and or review reimbursement form	Information not provided.

Project management of
the transition

Component Description: WISE QCOMM PM
4THRU7-18, NEW
TOWER BEGAN -
INV QC18-071 CO
20392

Amount: \$49,350.00

Component Description: WISE-QCOMM-PM-
INV QC17-151-
MAR-AUG17

Amount: \$16,230.00

Component Description: WISE QCOMM PM
AUG THRU OCT18
INV QC19-020 CO
20392

Amount: \$39,000.00

Component Description: WISE-PM-1THRU3-
18-INV-QC18-046

Amount: \$17,355.00

Component Description: PM-WISE 50
PERCENT
DEPOSIT INV

Amount: \$29,147.50

Component Description: WISE-PM-SEPT-
DEC-17 - INV QC18-
017

Amount: \$15,015.00

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$60,080.00	\$59,515.00		\$3,850.00	
Develop and air announcement of upcoming channel change	<i>\$15,000.00</i>	\$15,000.00	Required FCC announcements and good will public relations must be upheld. The production airing and disseminating of these announcements are fundamental to our operations.	N/A	N/A
Equipment Storage	<i>\$10,000.00</i>	\$10,000.00	Expecting multiple staggered equipment deliveries from different vendors and need to store and stage new equipment prior to installation date. Anticipate from 6-24 months of storage time.	\$3,850.00	N/A
Equipment Delivery and Handling Charges	<i>\$8,000.00</i>	\$8,000.00	Transport, forklift rental and handling fees from staging area to transmitter site.	N/A	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	\$10,000.00	\$10,000.00	40 yard disposal bin on site to capture all waste from on site system integration and tower vendors with multiple pick up for at least 6 months on site.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	Required FCC notification.	N/A	N/A
Sub-total	\$60,080.00	\$59,515.00	N/A	\$3,850.00	N/A
Total for all systems	\$5,484,532.71	\$5,399,497.32	N/A	\$3,579,981.39	N/A

Components

Actual Information	
Description	File Name
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Storage	Component Description:		WISE-FORKLIFT RENT TO UNLOAD INTO STORAGE. INV 1004
	Amount:		\$250.00
	Component Description:		WISE-STORAGE- 1-18 THRU-4-11- 18 INV-1003
	Amount:		\$1,800.00
	Component Description:		WISE - EQ STORAGE-4-12- 18-7-12-18 - INV 1008
	Amount:		\$1,800.00
Equipment Delivery and Handling Charges	Information not provided.		
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.		
FCC Filing Fees - Special Temporary Authorization request	Information not provided.		
FCC Filing Fees - Form 2100 license to cover application	Information not provided.		
DTV Medical Facility Notification	Information not provided.		
MVPD Notification of Channel Change	Information not provided.		

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$5,484,532.71	\$5,399,497.32	\$3,579,981.39

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>BRADY DREASLER <i>DIRECTOR OF CORPORATE ENGINEERING</i></p> <p>05/08/2019</p>

Attachments