

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility 65696 Service: DTV Call WBAL-TV Channel:

ID: Sign: 12 (High VHF) File 0000026833

Number:

FRN: **0003792926** Date **05/15** 

Submitted: /2019

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant  | Address  | Phone                       | Email                      | Applicant<br>Type |
|--|--|-----------------------------|----------------------------|-------------------|
| WBAL HEARST TELEVISION INC. Doing Business As: WBAL HEARST TELEVISION INC. | P.O. BOX<br>1800<br>RALEIGH,<br>NC 27602<br>United<br>States | +1<br>(919)<br>839-<br>0300 | mprak@brookspierce.<br>com | Corporation       |

# Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

| Applicant | Address | Phone | Email |
|-----------|---------|-------|-------|
|           |         |       |       |

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes                   |
|--|-----------------------|
| Briefly describe transition plan   | see attached document |

#### **Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

# Auxiliary Transmitter

# **Existing Transmitter Information**

| Section                                    | Question   | Response                 |
|--|--|--------------------------|
| Existing Transmitter Description           | Type of change   | Purchase<br>New          |
|  | Use  | Auxiliary<br>(Backup)    |
|  | Description of Use   | Auxiliary<br>transmitter |
|  | Ownership  | Owned                    |
|  | Owner  | N/A                      |
|  | Site   | N/A                      |
|  | Is this transmitter currently shared with another station? | No                       |
|  | Is this transmitter currently in operating condition?      | Yes                      |
| Existing Transmitter Manufacturer and Type | Manufacturer   |                          |
|  | Model  | TTP60M                   |
|  | Year   | 1998                     |
|  | Туре   | Solid State              |
|  | Solid State Cooling  | Air Cooled               |
|  | Solid State Power Capacity                                 | 3.5 kW                   |

# Auxiliary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Auxiliary<br>(Backup)  |
|                 | Change Type                               | Purchase<br>New  |
|                 | Is this a request for upgraded equipment? | No   |
|                 | Manufacturer                              |  |
|                 | Model                                     | VAXTE-6R44   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Air Cooled   |
|                 | Solid State Power capacity                | 4.8 kW   |
|                 | Justification for New Transmitter         | Original transmitter manufacturer no long in business. See attached transmitter statement. |

# Auxiliary Transmitter

#### **Other Transmitter Costs**

| ance (3 phases 800A 208V) industrial 800 amp) (480V) | No No No   |
|--|------------|
| · ·  |            |
| (480V)   | No         |
| (1331)   |            |
|  | N/A        |
| it and Wiring  | Yes        |
|  | 2 inches   |
|  | 250.0 feet |
|  |            |

|   | Other Electrical Service   | No  |
|---|--|-----|
|   | Description  | N/A |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|   | Туре   | N/A |
|   | Size   | N/A |
|   | Other Size   | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A |
|   | Is a channel 14 Mask Filer needed?   | N/A |
|   | Is additional field engineering time needed?   | N/A |
|   | Number of Days   | N/A |

#### Auxiliary Transmitter

#### **Other Transmitter Cost Not Listed**

| Name                   | Description  |
|------------------------|--|
| RF Accessories         | Additional RF components required for transmitter operation and integration into current RF environment. |
| Shipping               | transmitter shipping   |
| Sales Tax              | transmitter sales tax  |
| Electrical Accessories | manufacturer required surge protection   |

# Primary Transmitter

#### **Existing Transmitter Information**

| Section                                     | Question   | Response          |
|---|--|-------------------|
| Existing Transmitter Description            | Type of change   | Purchase<br>New   |
|   | Use  | Primary<br>(Main) |
|   | Description of Use   | N/A               |
|   | Ownership  | Owned             |
|   | Owner  | N/A               |
|   | Site   | N/A               |
|   | Is this transmitter currently shared with another station? | No                |
|   | Is this transmitter currently in operating condition?      | Yes               |
| Existing Transmitter  Manufacturer and Type | Manufacturer   |                   |
|   | Model  | TTP60M            |
|   | Year   | 1998              |
|   | Туре   | Solid State       |
|   | Solid State Cooling  | Air Cooled        |
|   | Solid State Power Capacity                                 | 3.5 kW            |

# Primary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary<br>(Main)  |
|                 | Change Type                               | Purchase<br>New  |
|                 | Is this a request for upgraded equipment? | No   |
|                 | Manufacturer                              |  |
|                 | Model                                     | VAXTE-6R44   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Air Cooled   |
|                 | Solid State Power capacity                | 4.8 kW   |
|                 | Justification for New Transmitter         | Original transmitter manufacturer no long in business. See attached transmitter statement. |

#### Primary Transmitter

#### **Other Transmitter Costs**

| Section            | Question                              | Response   |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No         |
|                    | Switchgear (industrial 800 amp)       | No         |
|                    | Transformer (480V)                    | No         |
|                    | Power                                 | N/A        |
|                    | Rigid Conduit and Wiring              | Yes        |
|                    | Size                                  | 2 inches   |
|                    | Length                                | 250.0 feet |

|   | Other Electrical Service   | No  |
|---|--|-----|
|   | Description  | N/A |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|   | Туре   | N/A |
|   | Size   | N/A |
|   | Other Size   | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A |
|   | Is a channel 14 Mask Filer needed?   | N/A |
|   | Is additional field engineering time needed?   | N/A |
|   | Number of Days   | N/A |

#### Primary Transmitter

#### **Other Transmitter Cost Not Listed**

| Name                   | Description  |
|------------------------|--|
| Shipping               | transmitter shipping   |
| Sales Tax              | transmitter sales tax  |
| Electrical Accessories | Manufacturer required surge protection   |
| RF Accessories         | Additional RF components required for transmitter operation and integration into current RF environment. |

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

#### **Existing Antenna Information**

| Section                      | Question   | Response                     |
|------------------------------|--|------------------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New              |
|                              | Antenna Use  | Auxiliary<br>(Backup)        |
|                              | Description of Use   | backup to<br>main<br>antenna |
|                              | Ownership  | Owned                        |
|                              | Owner  | N/A                          |
|                              | Site   | N/A                          |
|                              | Is the existing antenna shared with another station or stations? | No                           |
|                              | Is the existing antenna directional?                             | No                           |
|                              | Is antenna in operating condition?                               | Yes                          |
|                              | Is antenna located on or in close proximity to an antenna farm?  | Yes                          |
| Existing Antenna             | Class  | Full Power                   |
| Manufacturer and Type        | Mounting   | Side Mount                   |
|                              | Antenna position in stack  | Not in Stack                 |
|                              | Polarization   | Horizontal                   |
|                              | Туре   | Other                        |
|                              | Number of Stations Supported                                     | N/A                          |
|                              | Number of Panels   | N/A                          |
|                              | Design power capacity in use                                     | N/A                          |
|                              | Lower Limit  | N/A                          |
|                              | Upper Limit  | N/A                          |
|                              | Other Antenna Type   | batwing                      |
|                              | ERP: (Effective Radiated Power)                                  | 12.6 kW                      |

| Manufacturer |        |
|--------------|--------|
| Model        | TF4-AH |
| Year         | 1999   |

#### **New Antenna Costs**

| Section                 | Question   | Response                     |
|-------------------------|--|------------------------------|
| New Antenna Description | Use  | Auxiliary<br>(Backup)        |
|                         | Description of Use   | backup to<br>main<br>antenna |
|                         | Change Type  | Purchase<br>New              |
|                         | Is this a request for upgraded equipment?                            | No                           |
|                         | Ownership  | Owned                        |
|                         | Owner  | N/A                          |
|                         | Is antenna shared?   | No                           |
|                         | Is antenna directional?  | Yes                          |
|                         | Will antenna be located on or in close proximity to an antenna farm? | Yes                          |
| New Antenna             | Class  | Full Power                   |
| Manufacturer and Types  | Mounting   | Side Mount                   |
|                         | Antenna position in stack  | Not in Stack                 |
|                         | Polarization   | Horizontal                   |
|                         | Туре   | Broadband<br>Slot            |
|                         | Number of Stations Supported   | 1                            |
|                         | Number of Panels/Bays  | 4                            |
|                         | Lower Limit  | 174.00 MHz                   |
|                         | Upper Limit  | 216.00 MHz                   |
|                         | Design power capacity in use   | 70.0 %                       |
|                         | Other Antenna Type   | N/A                          |
|                         | ERP: (Effective Radiated Power)                                      | 12.6 kW                      |
|                         | Manufacturer   |                              |

| Model                         | TLS-V4   |
|-------------------------------|--|
| Year                          | 2019   |
| Justification for New Antenna | Changing from channel 11 to 12, current antenna will not work on new channel assignment. |

#### **Other Antenna Costs**

| Section                        | Question  | Response            |
|--------------------------------|---|---------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No                  |
|                                | Туре  |                     |
|                                | Number of channels supported  | N/A                 |
|                                | Frequencies of channels supported   | N/A                 |
|                                | Frequency   | N/A                 |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A                 |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | Yes                 |
|                                | Broadband or Single Channel?  | Single<br>Channel   |
|                                | Feed Line Size  | 6 1/8 inches inches |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                       | Yes                 |
| Pattern Scatter Analysis       | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No                  |

| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |
|------------|--|-----|
|------------|--|-----|

#### **Other Antenna Cost Not Listed**

| Name                     | Description                                |
|--------------------------|--|
| Additional RF components | additional RF items required for operation |
| Sales Tax                | antenna sales tax                          |
| Shipping                 | estimated antenna shipping (not quoted)    |

#### **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New    |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Description of Use   | N/A                |
|                              | Ownership  | Owned              |
|                              | Owner  | N/A                |
|                              | Site   | N/A                |
|                              | Is the existing antenna shared with another station or stations? | No                 |
|                              | Is the existing antenna directional?                             | No                 |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | Yes                |
| Existing Antenna             | Class  | Full Power         |
| Manufacturer and Type        | Mounting   | Top Mount          |
|                              | Antenna position in stack  | Bottom             |
|                              | Polarization   | Horizontal         |
|                              | Туре   | Slotted<br>Coaxial |
|                              | Number of Stations Supported                                     | N/A                |
|                              | Number of Panels   | N/A                |
|                              | Design power capacity in use                                     | N/A                |
|                              | Lower Limit  | N/A                |
|                              | Upper Limit  | N/A                |
|                              | Other Antenna Type   | N/A                |
|                              | ERP: (Effective Radiated Power)                                  | 26.6 kW            |

| Manufacturer |                  |
|--------------|------------------|
| Model        | TW-9B11-R<br>(S) |
| Year         | 1999             |

#### **New Antenna Costs**

| Section                 | Question   | Response           |
|-------------------------|--|--------------------|
| New Antenna Description | Use  | Primary<br>(Main)  |
|                         | Description of Use   | N/A                |
|                         | Change Type  | Purchase<br>New    |
|                         | Is this a request for upgraded equipment?                            | Yes                |
|                         | Ownership  | Owned              |
|                         | Owner  | N/A                |
|                         | Is antenna shared?   | No                 |
|                         | Is antenna directional?  | No                 |
|                         | Will antenna be located on or in close proximity to an antenna farm? | Yes                |
| New Antenna             | Class  | Full Power         |
| Manufacturer and Types  | Mounting   | Top Mount          |
|                         | Antenna position in stack  | Not in Stack       |
|                         | Polarization   | Circular           |
|                         | Туре   | Slotted<br>Coaxial |
|                         | Number of Stations Supported   | N/A                |
|                         | Number of Panels/Bays  | N/A                |
|                         | Lower Limit  | N/A                |
|                         | Upper Limit  | N/A                |
|                         | Design power capacity in use   | N/A                |
|                         | Other Antenna Type   | N/A                |
|                         | ERP: (Effective Radiated Power)                                      | 26.6 kW            |
|                         | Manufacturer   |                    |
|                         |  |                    |

| Model                         | THV-9A12<br>/CPR O4  |
|-------------------------------|--|
| Year                          | 2019   |
| Justification for New Antenna | Current antenna is channel specific and cannot be used on post- transition channel. Antenna must be replaced. Quotes for this and equivalent antenna attached. |

#### **Other Antenna Costs**

| Section                        | Question  | Response            |
|--------------------------------|---|---------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?                          | No                  |
|                                | Туре  |                     |
|                                | Number of channels supported  | N/A                 |
|                                | Frequencies of channels supported                                     | N/A                 |
|                                | Frequency   | N/A                 |
|                                | Do you need a combiner output splitter /switcher for dual feed lines? | N/A                 |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?            | Yes                 |
|                                | Broadband or Single Channel?  | Single<br>Channel   |
|                                | Feed Line Size  | 6 1/8 inches inches |

| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No  |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

#### **Other Antenna Cost Not Listed**

| Name                      | Description   |
|---------------------------|---|
| Shipping                  | antenna shipping  |
| Sales Tax                 | antenna sales tax   |
| Feed through components   | REQUIRED 6-75 ELBOWS, CUT<br>LENGTHS AND HANGERS TO ROUTE<br>LINE FROM ANTENNA INPUT THROUGH<br>SUPPORT STRUCTURE |
| Antenna Obstruction Light | Replacement AOL for main antenna  |

| Transmission Seffien               | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Transmission

# **Existing Transmission Line**

| Section  | Question   | Response             |
|--|--|----------------------|
| Existing Transmission Line Description           | Type of change   | Utilize<br>Existing  |
|  | Use  | Primary<br>(Main)    |
|  | Description of Use   | N/A                  |
|  | Ownership  | Owned                |
|  | Owner  | N/A                  |
|  | Site   | N/A                  |
|  | Is the existing transmission line shared with another station or stations? | No                   |
|  | Is Transmission Line in operating condition?                               | Yes                  |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Dielectric           |
|  | Туре   | Rigid                |
|  | Diameter   | 6 1/8 inches         |
|  | Other Diameter   | N/A                  |
|  | Segment Length   | 20 inches            |
|  | Other Segment Length   | N/A                  |
|  | Number of parallel runs  | 1                    |
|  | Length   | 1250 feet<br>per run |

#### Primary Transmissio

# Other Transmission Line Expenses Not Listed

| on Line<br>Name        | Description  |
|------------------------|--|
| Miscellaneous TL parts | replace frequency specific components in transmission line |

#### Auxiliary Transmissio

#### **Existing Transmission Line**

| Section  | Question   | Response              |
|--|--|-----------------------|
| Existing Transmission Line Description           | Type of change   | Utilize<br>Existing   |
|  | Use  | Auxiliary<br>(Backup) |
|  | Description of Use   | line to aux           |
|  | Ownership  | Owned                 |
|  | Owner  | N/A                   |
|  | Site   | N/A                   |
|  | Is the existing transmission line shared with another station or stations? | No                    |
|  | Is Transmission Line in operating condition?                               | Yes                   |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Dielectric            |
|  | Туре   | Rigid                 |
|  | Diameter   | 6 1/8 inches          |
|  | Other Diameter   | N/A                   |
|  | Segment Length   | 20 inches             |
|  | Other Segment Length   | N/A                   |
|  | Number of parallel runs  | 1                     |
|  | Length   | 1026 feet<br>per run  |

# Auxiliary Transmission

# Other Transmission Line Expenses Not Listed

| n Laine       | Description  |
|---------------|--|
| RF Components | RF Components required to complete connection to repack transmitter and line refurb parts. |

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

### Primary Tower

# **Existing Tower**

| Description  To  De  Ow  Is t  sta  On  bro  Oth  Is t   | wer Use scription of Use vnership this tower consider Complex? this tower currently shared with any other tions? e or more FM, AM or TV radio | Modify Existing Primary (Main) N/A Leased Candelabra Yes |
|--|---|--|
| De Ow Is to star on brown of the Is to Is  | scription of Use  /nership  this tower consider Complex?  this tower currently shared with any other tions?                                   | N/A Leased Candelabra                                    |
| Owe Is to State Is | his tower consider Complex? his tower currently shared with any other tions?  | Leased<br>Candelabra                                     |
| Is to start the start that the start | this tower consider Complex? this tower currently shared with any other tions?  | Candelabra   |
| Is to star on brown of the star of the sta | his tower currently shared with any other tions?  |  |
| On bro   | tions?  | Yes  |
| Oth Is t   | e or more FM, AM or TV radio  |  |
| Is t   | padcaster(s)  | Yes  |
| Is t   | ners Types of Users   | Yes  |
|  | ower documented for structural analysis?  | Yes  |
| Existing Tower Do  | ower compliant with Rev G?  | No   |
| _  | you have a tower registration number?   | Yes  |
| Structure Registration AS  | R Number  | 1035558  |
| ***************************************  | titude (NAD83)  | 39° 20' 05.0" N-   |
| of 1983))  | ngitude (NAD83)   | 076° 39' 02.0"<br>W-                                     |
| Ov   | erall Structure Height  | 997.36 feet  |
| Su   | pport Structure Height  | 889.10 feet  |
| Gro<br>(Al   | ound Elevation Above Mean Sea Level   | 318.24 feet  |

| Structure Type   | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner      | Television Tower Inc                                     |
| Date Constructed | 08/26/1964   |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 25455       | WJZ-TV    | DTV     |
| 1916        | WJZ-FM    | FM      |
| 59442       | WMAR-TV   | DTV     |
| 65693       | WIYY      | FM      |
| 28637       | WLIF      | FM      |
| 74196       | WWMX      | FM      |

#### Other Types of Users

| Users           |
|-----------------|
| W248AO FM Txltr |
| W291BA FM Txltr |

#### Primary Tower

#### **Tower Modification Costs**

| Section           | Question   | Response                          |
|-------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |

| Tower Reinforcements Please select whether tower reinforcements Major are needed: Reinforcement needed |
|--|
|--|

# Primary Tower

# **Tower Rigging Costs**

| Section                         | Question                          | Response   |
|---------------------------------|-----------------------------------|------------|
| Tower Rigging Costs             | Complex Tower                     | Candelabra |
| Helicopter Services<br>Required | Are helicopter services required? | Yes        |

# Primary Tower

# Other Tower Expenses Not Listed

| Name             | Description                                   |
|------------------|---|
| Tower Consulting | Tower consulting and tower project management |

#### Outside Professional

| Section  | Question   | Response |
|--|--|----------|
| Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | No       |
|  | Number of Hours  | N/A      |
|  | Explanation  | N/A      |
| Outside RF consulting<br>Engineering Services            | Perform engineering study for new channel assignment and antenna development | Yes      |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes      |
|  | For Auxiliary Facility   | Yes      |
|  | For Main Facility  | Yes      |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes      |
|  | For Auxiliary Facility   | Yes      |
|  | For Main Facility  | Yes      |
|  | Prepare request for Special Temporary Authority                              | Yes      |
|  | Quantity   | 1        |
|  | Do you have Distributed Transmission System engineering services?            | N/A      |
|  | Critical Facility  | N/A      |
|  | Terrain-Shielded Facility  | N/A      |
| Attorney and Other<br>Outside Consulting                 | Prepare and file Form FCC Construction Permit Application                    | Yes      |
| Services   | For Auxiliary Facility   | Yes      |
|  | For Main Facility  | Yes      |
|  | Prepare and file Form FCC License to Cover Application                       | Yes      |
|  | For Auxiliary Facility   | Yes      |
|  | For Main Facility  | Yes      |

|                                  | Prepare request for Special Temporary<br>Authority   | Yes |
|----------------------------------|--|-----|
|                                  | Quantity   | 1   |
|                                  | NEPA Section 106 environmental review  | No  |
|                                  | Environmental Assessment   | No  |
|                                  | ASR Modification   | No  |
|                                  | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                  | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|                                  | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                  | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study  | No  |
|                                  | RF exposure measurements   | Yes |
|                                  | Additional Field Engineering Service   | No  |
|                                  | Number of Days   | N/A |
|                                  | Justification  | N/A |
|                                  |  |     |

#### Outside Professional

# Other Professional Services Expenses Not Listed

| al | Services Costs             | Description  |
|----|----------------------------|--|
|    | Transmitter Site Survey    | Transmitter planning survey & transmitter building drawings  |
|    | Non-Catalog legal expenses | Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues |

# Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | No       |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | Yes      |
|                                 | FCC License to Cover Application   | Yes      |
|                                 | FCC Special Temporary Authority Application  | Yes      |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No       |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes      |

Other Expenses Not Listed

**Expenses** Information not provided.

# **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary<br>Transmitter<br>VAXTE-<br>6R44                         | \$186,256.15                   | \$186,006.15      |  | \$162,924.54 |                              |
| RF<br>Accessories  | \$29,243.48                    | \$29,243.48       | Additional RF components required for transmitter operation and integration into current RF environment.                             | \$26,383.76  | N/A                          |
| Electrical<br>Accessories  | \$1,942.49                     | \$1,942.49        | Manufacturer required surge protection   | \$1,942.49   | N/A                          |
| Shipping   | \$4,500.00                     | \$4,500.00        | transmitter<br>shipping per<br>attached<br>GatesAir<br>quote   | N/A          | N/A                          |
| High VHF -<br>Air Cooled<br>Solid State<br>Transmitter<br>4.8 kW | \$133,527.89                   | \$133,527.89      | GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition. | \$125,376.15 | N/A                          |

| 2" Rigid<br>Conduit<br>and Wiring<br>(Cost per<br>foot)          | \$6,500.00   | \$6,250.00   | N/A  | N/A          | N/A |
|--|--------------|--------------|--|--------------|-----|
| Sales Tax  | \$10,542.29  | \$10,542.29  | sales tax per<br>attached<br>GatesAir<br>quote   | \$9,222.14   | N/A |
| Auxiliary<br>Transmitter<br>VAXTE-<br>6R44                       | \$160,483.06 | \$160,233.06 |  | \$115,572.03 |     |
| High VHF -<br>Air Cooled<br>Solid State<br>Transmitter<br>4.8 kW | \$134,015.67 | \$134,015.67 | GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition. | \$115,572.03 | N/A |
| 2" Rigid<br>Conduit<br>and Wiring<br>(Cost per<br>foot)          | \$6,500.00   | \$6,250.00   | N/A  | N/A          | N/A |
| Electrical<br>Accessories  | \$1,942.49   | \$1,942.49   | Manufacturer required surge protection   | N/A          | N/A |
| Shipping   | \$4,500.00   | \$4,500.00   | transmitter<br>shipping per<br>attached<br>GatesAir<br>quote   | N/A          | N/A |
| Sales Tax  | \$8,991.97   | \$8,991.97   | transmitter<br>sales tax per<br>attached<br>GatesAir<br>quote  | N/A          | N/A |

| RF          | \$4,532.93     | \$4,532.93     | Additional   | N/A          | N/A |
|-------------|----------------|----------------|--------------|--------------|-----|
| Accessories |                |                | RF           |              |     |
|             |                |                | components   |              |     |
|             |                |                | required for |              |     |
|             |                |                | transmitter  |              |     |
|             |                |                | operation    |              |     |
|             |                |                | and          |              |     |
|             |                |                | integration  |              |     |
|             |                |                | into current |              |     |
|             |                |                | RF           |              |     |
|             |                |                | environment. |              |     |
| Sub-total   | \$346,739.21   | \$346,239.21   | N/A          | \$278,496.57 | N/A |
| Total for   | \$1,911,548.58 | \$1,853,149.58 | N/A          | \$769,733.86 | N/A |
| all         |                |                |              |              |     |
|             |                |                |              |              |     |

# Components

| Actual Information Description | File Name                 |                                   |
|--------------------------------|---------------------------|-----------------------------------|
| RF Accessories                 | Component Description:    | WBAL main<br>transmitter RF       |
|                                | Amount:                   | accessories<br>\$26,383.76        |
| Electrical Accessories         | Component Description:    | WBAL transmitter electrical surge |
|                                | Amount:                   | protector<br>\$1,942.49           |
| Shipping                       | Information not provided. |                                   |

| High VHF - Air Cooled Solid<br>State Transmitter 4.8 kW | Component Description:         | WBAL main                   |
|---|--------------------------------|-----------------------------|
|   |                                | transmitter                 |
|   |                                | payment 3 prior to          |
|   | Amount:                        | ship<br>\$19,668.86         |
|   | Amount                         | ψ10,000.00                  |
|   | Component Description:         | Main transmitter            |
|   |                                | 1st deposit                 |
|   | Amount:                        | \$17,644.67                 |
|   | Component Description:         | Main transmitter            |
|   | 2 Simpononia Sadanipinani      | 2nd deposit                 |
|   | Amount:                        | \$88,062.62                 |
| 2" Rigid Conduit and Wiring (Cost per foot)             | Information not provided.      |                             |
| Sales Tax   |                                |                             |
|   | Component Description:         | WBAL main transmitter sales |
|   |                                | tax                         |
|   | Amount:                        | \$9,222.14                  |
| High VHF - Air Cooled Solid                             |                                |                             |
| State Transmitter 4.8 kW                                | Component Description:         | WBAL aux                    |
|   |                                | transmitter                 |
|   |                                | payment 3 prior to          |
|   | Amount:                        | ship<br>\$12,450,53         |
|   | Amount.                        | \$12,459.53                 |
|   |                                |                             |
|   | Component Description:         | Aux transmitter             |
|   | Component Description:         | 2nd deposit                 |
|   | Component Description: Amount: |                             |
|   | Amount:                        | 2nd deposit                 |
|   |                                | 2nd deposit<br>\$88,062.62  |

| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. |
|---|---------------------------|
| Electrical Accessories                      | Information not provided. |
| Shipping                                    | Information not provided. |
| Sales Tax                                   | Information not provided. |
| RF Accessories                              | Information not provided. |

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                               | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary<br>Antenna<br>THV-9A12<br>/CPR O4 | \$348,564.00                   | \$342,519.00      |  | \$255,684.46 |                              |
| Antenna<br>Obstruction<br>Light           | \$2,400.00                     | \$2,400.00        | Obstruction lighting needed for antenna  | \$2,342.96   | N/A                          |
| Feed<br>through<br>components             | \$15,053.00                    | \$15,053.00       | REQUIRED 6-75 ELBOWS, CUT LENGTHS AND HANGERS TO ROUTE LINE FROM ANTENNA INPUT THROUGH SUPPORT STRUCTURE - see quote | \$6,773.85   | N/A                          |
| Sales Tax                                 | \$19,794.00                    | \$19,794.00       | estimated antenna sales tax based on Maryland state and local sales tax rate of 6%                                   | N/A          | N/A                          |
| Shipping                                  | \$7,180.00                     | \$7,180.00        | antenna<br>shipping  | \$3,231.00   | N/A                          |

| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 6<br>1/8.<br>feedline (if<br>needed) | \$12,300.00  | \$6,585.00   | see quote  | \$2,963.25   | N/A   |
|--|--------------|--------------|--|--------------|---|
| High VHF - High Power Top Mount One Station elliptically or circularly polarized                         | \$285,107.00 | \$285,107.00 | antenna cost<br>per attached<br>Dielectric<br>quote  | \$234,908.10 | N/A   |
| Sweep test<br>of existing<br>antenna   | \$6,730.00   | \$6,400.00   | N/A  | \$5,465.30   | N/A   |
| Auxiliary<br>Antenna<br>TLS-V4   | \$93,798.87  | \$76,764.87  |  | \$61,463.18  |   |
| High VHF - High Power Side Mount One Station horizontally polarized                                      | \$36,560.00  | \$36,560.00  | antenna price<br>per attached<br>Dielectric<br>quote | \$58,877.88  | Progress<br>payments -<br>accessories<br>not itemized |
| Sweep test of existing antenna   | \$6,730.00   | \$6,400.00   | N/A  | \$2,585.30   | N/A   |
| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 6<br>1/8.<br>feedline (if<br>needed) | \$12,300.00  | \$10,984.00  | N/A  | \$0.00       | N/A   |

| Side mount<br>brackets<br>for high<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost) | \$23,150.00    | \$7,762.00     | N/A  | \$0.00       | N/A |
|--|----------------|----------------|--|--------------|-----|
| Sales Tax  | \$3,737.00     | \$3,737.00     | estimated antenna sales tax based on Maryland state and local sales tax rate of 6% | N/A          | N/A |
| Shipping   | \$1,693.00     | \$1,693.00     | shipping per<br>attached<br>Dielectric<br>quote                                    | \$0.00       | N/A |
| Additional<br>RF<br>components   | \$9,628.87     | \$9,628.87     | required RF<br>components<br>Items 4-8 on<br>attached<br>Dielectric<br>quote       | \$0.00       | N/A |
| Sub-total  | \$442,362.87   | \$419,283.87   | N/A  | \$317,147.64 | N/A |
| Total for all systems  | \$1,911,548.58 | \$1,853,149.58 | N/A  | \$769,733.86 | N/A |

| Actual Information Description | File Name              |                                     |
|--------------------------------|------------------------|-------------------------------------|
| Antenna Obstruction Light      |                        | MIDALA                              |
|                                | Component Description: | WBAL Antenna<br>Obstruction Light - |
|                                |                        | main antenna                        |
|                                | Amount:                | \$2,342.96                          |
|                                |                        |                                     |

| Feed through components  | Component Description:         | WBAL main<br>antenna feed<br>through |
|--|--------------------------------|--------------------------------------|
|  | Amount:                        | components<br>\$6,773.85             |
| Sales Tax  | Information not provided.      |                                      |
| Shipping   |                                |                                      |
|  | Component Description: Amount: | WBAL shipping<br>\$3,231.00          |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if | Component Description:         | WBAL elbow                           |
| needed)  | Amount:                        | complex<br>\$2,963.25                |
| High VHF - High Power  |                                |                                      |
| Top Mount One Station elliptically or circularly                         | Component Description:         | WBAL main                            |
| polarized  | Amount:                        | antenna payment 2<br>\$109,530.00    |
|  | Component Description:         | Dielectric WBAL                      |
|  |                                | Main Antenna,                        |
|  |                                | progress payments<br>1&2 - 45%. This |
|  |                                |                                      |
|  |                                | contains an                          |
|  |                                | contains an upgrade.                 |
|  |                                |                                      |
|  |                                | upgrade.                             |

| Sweep test of existing   |                               |                    |
|--|-------------------------------|--------------------|
| antenna  | Component Description:        | WBAL sweep of      |
|  |                               | main line and      |
|  |                               | antenna            |
|  | Amount:                       | \$2,585.30         |
|  | Allount.                      | Ψ2,000.00          |
|  | Component Description:        | WBAL sweep test    |
|  |                               | new main antenna   |
|  | Amount:                       | \$2,880.00         |
| High VHF - High Power  |                               |                    |
| Side Mount One Station   | Component Description:        | WBAL Dielectric    |
| horizontally polarized   |                               | Auxiliary Antenna; |
|  |                               | payments 1&2 -     |
|  |                               | 45% 9.29.2017;     |
|  |                               | \$29,438.94        |
|  | Amount:                       | \$29,438.94        |
|  | Amount.                       | Ψ23,430.34         |
|  | Component Description:        | WBAL Dielectric    |
|  |                               | Auxiliary Antenna; |
|  |                               | payment 3 - 45%    |
|  |                               | 10.5.2017;         |
|  |                               | \$29,438.94        |
|  | Amount:                       | \$29,438.94        |
|  | Allount.                      | Ψ23,430.34         |
| Sweep test of existing   |                               |                    |
| antenna  | <b>Component Description:</b> | WBAL sweep of      |
|  |                               | auxiliary line and |
|  |                               | antenna            |
|  | Amount:                       | \$2,585.30         |
| Elbow complex, single  | Information not provided.     |                    |
| channel, at antenna input,<br>per 6 1/8. feedline (if<br>needed) |                               |                    |
| Side mount brackets for  | Information not provided.     |                    |
| high power antennas (if not included in antenna base cost)       |                               |                    |
|  | 1                             |                    |

| Shipping                 | Information not provided. |
|--------------------------|---------------------------|
| Additional RF components | Information not provided. |

### **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                       | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost Justification  | Actual Cost  | Actual Cost<br>Justification  |
|-----------------------------------|--------------------------------|-------------------|---|--------------|---|
| Primary<br>Transmission<br>Line   | \$39,591.00                    | \$39,591.00       |   | \$37,164.75  |   |
| Miscellaneous<br>TL parts         | \$39,591.00                    | \$39,591.00       | replace frequency specific components, add impedance matching devices and misc components                   | \$37,164.75  | N/A   |
| Auxiliary<br>Transmission<br>Line | \$52,600.50                    | \$52,600.50       |   | \$0.00       |   |
| RF<br>Components                  | \$52,600.50                    | \$52,600.50       | transmission line components for transmitter room connection to transmitter and refurbish transmission line | \$0.00       | Quote did<br>not include<br>shipping<br>which was<br>added to<br>invoice. |
| Sub-total                         | \$92,191.50                    | \$92,191.50       | N/A   | \$37,164.75  | N/A   |
| Total for all systems             | \$1,911,548.58                 | \$1,853,149.58    | N/A   | \$769,733.86 | N/A   |

| Actual Information Description | File Name              |  |
|--------------------------------|------------------------|--|
| Miscellaneous TL parts         | Component Description: | WBAL Dielectric transmission line  |
|                                | Amount:                | components; final payment \$19,348.80  |
|                                | Component Description: | WBAL Dielectric transmission line components; payments 1&2 -                   |
|                                | Amount:                | 45%<br>\$17,815.95   |
| RF Components                  |                        |  |
|                                | Component Description: | Station reimbursed for non- reimbursable expense (transmission line refurbish) |
|                                | Amount:                | (\$52,600.50)  |
|                                | Component Description: | WBAL RF  |
|                                |                        | components for<br>transmission line<br>refurbishing                            |
|                                | Amount:                | \$52,600.50  |

### **Cost Information**

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Tower   | Predetermined<br>Cost Estimate<br>\$869,600.00 | Estimated Cost \$840,000.00 | Estimated<br>Cost<br>Justification  | Actual Cost<br>\$102,697.90 | Actual Cost<br>Justification                        |
|---|--|-----------------------------|---|-----------------------------|---|
| Tower<br>Consulting   | \$15,000.00                                    | \$15,000.00                 | tower consulting - quote indicates \$2500 monthly rate. Number of months not specified. | \$6,655.90                  | Complex<br>tower<br>shared by<br>three<br>stations. |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00                                   | \$400,000.00                | N/A   | \$74,642.00                 | N/A   |
| Tower<br>Helicopter Lift  | \$0.00   | \$0.00                      | cost<br>estimate in<br>process  | \$0.00                      | N/A   |
| Major tower reinforcement /modifications  | \$421,000.00                                   | \$400,000.00                | N/A   | \$0.00                      | N/A   |

| Total for all systems | \$1,911,548.58 | \$1,853,149.58 | N/A           | \$769,733.86 | N/A |
|-----------------------|----------------|----------------|---------------|--------------|-----|
| Sub-total             | \$869,600.00   | \$840,000.00   | N/A           | \$102,697.90 | N/A |
|                       |                |                | thought.      |              |     |
|                       |                |                | as originally |              |     |
|                       |                |                | documented    |              |     |
|                       |                |                | well          |              |     |
|                       |                |                | wasn't as     |              |     |
|                       |                |                | this tower    |              |     |
|                       |                |                | Turns out     |              |     |
|                       |                |                | pedestals.    |              |     |
| tower                 |                |                | antenna       |              |     |
| documented            |                |                | custom        |              |     |
| study for well        |                |                | requiring     |              |     |
| tower load            |                |                | tower         |              |     |
| engineering           |                |                | candelabra    |              |     |
| Structural            | \$12,600.00    | \$25,000.00    | Complex       | \$21,400.00  | N/A |

| ·                  |                        |                 |
|--------------------|------------------------|-----------------|
| Actual Information |                        |                 |
| Description        | File Name              |                 |
| Tower Consulting   |                        |                 |
| Tower concaming    |                        |                 |
|                    | Component Description: | WBAL tower      |
|                    |                        | consulting 1    |
|                    | Amount:                | \$4,535.00      |
|                    |                        |                 |
|                    |                        |                 |
|                    | Component Description: | WBAL tower      |
|                    |                        | consulting Sept |
|                    |                        | 2018            |
|                    | Amount:                | \$150.00        |
|                    |                        |                 |
|                    |                        |                 |
|                    | Component Description: | WBAL tower      |
|                    |                        | consulting May  |
|                    |                        | 2018            |
|                    | Amount:                | \$300.00        |
|                    |                        |                 |
|                    |                        |                 |
|                    | Component Description: | WBAL tower      |
|                    |                        | consulting Dec  |
|                    |                        | 2018            |
|                    | Amount:                | \$300.00        |
|                    |                        |                 |

Component Description: WBAL tower

consulting January 2019

**Amount:** \$300.00

Component Description: WBAL tower

consulting Oct

2018

**Amount:** \$150.00

Component Description: WBAL tower

consulting 3 \$150.00

Component Description: WBAL tower

consulting 2 \$550.00

Component Description: WBAL tower

consultant on-site

visit

**Amount:** \$220.90

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)

Component Description:

Amount:

**Amount:** 

WBAL CTC Aux

antenna

installation down

payment

**Amount:** \$74,642.00

Tower Helicopter Lift

Information not provided.

| Major tower reinforcement |
|---------------------------|
| /modifications            |

Component Description: WBAL tower

special mount

design

**Amount:** \$2,500.00

Component Description: WBAL tower

modification

design

**Amount:** \$6,700.00

Component Description: WBAL tower

modification

design

**Amount:** \$2,000.00

Structural engineering tower load study for well documented tower

Component Description: WBAL design

structural modifications

**Amount:** \$6,700.00

Component Description: WBAL updated

structural analysis and antenna pedestal design

**Amount:** \$2,000.00

Component Description: WBAL tower

structural analysis

**Amount:** \$4,000.00

Component Description: WBAL tower

structural analysis

**Amount:** \$3,000.00

Component Description: WBAL tower

structural analysis

**Amount:** \$1,200.00

Component Description: WBAL limited

tower mapping

**Amount:** \$2,000.00

Component Description: WBAL special

mount design rev

**Amount:** \$2,500.00

### **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification  | Actual Cost | Actual Cos<br>Justificatio |
|--|--------------------------------|-------------------|--|-------------|----------------------------|
| Outside<br>Professional<br>Services  | \$104,465.00                   | \$100,850.00      |  | \$34,227.00 |                            |
| Non-Catalog<br>legal expenses  | \$20,000.00                    | \$20,000.00       | Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition- related issues | \$6,925.92  | N/A                        |
| Transmitter<br>Site Survey   | \$20,600.00                    | \$20,600.00       | Transmitter planning survey & transmitter building drawings per attached GatesAir quote  | \$20,600.00 | N/A                        |
| RF Exposure<br>Measurements  | \$21,050.00                    | \$20,000.00       | N/A  | N/A         | N/A                        |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00                     | \$3,500.00        | N/A  | N/A         | N/A                        |

| Attorney Fees - Negotiation of lease and other matters for shared locations                        | \$4,210.00 | \$4,000.00 | N/A | N/A        | N/A |
|--|------------|------------|-----|------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application                | \$2,365.00 | \$2,250.00 | N/A | N/A        | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | N/A        | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application             | \$5,260.00 | \$5,000.00 | N/A | \$2,110.52 | N/A |
| Prepare and or review reimbursement form   | \$2,630.00 | \$2,500.00 | N/A | \$1,653.06 | N/A |
| Address<br>transition<br>timing and<br>coordination<br>issues w/<br>other stations<br>and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A        | N/A |

| Perform engineering study for new channel assignment and antenna development  | \$7,360.00 | \$7,000.00 | N/A | \$987.50   | N/A |
|---|------------|------------|-----|------------|-----|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application                                    | \$3,155.00 | \$3,000.00 | N/A | \$1,950.00 | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A        | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                                       | \$1,580.00 | \$1,500.00 | N/A | N/A        | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application    | \$1,580.00 | \$1,500.00 | N/A | N/A        | N/A |

| Prepare request for   | \$2,050.00     | \$1,500.00     | N/A | N/A          | N/A |
|-----------------------|----------------|----------------|-----|--------------|-----|
| Special               |                |                |     |              |     |
| Temporary             |                |                |     |              |     |
| Authorization         |                |                |     |              |     |
| Sub-total             | \$104,465.00   | \$100,850.00   | N/A | \$34,227.00  | N/A |
| Total for all systems | \$1,911,548.58 | \$1,853,149.58 | N/A | \$769,733.86 | N/A |

| Actual Information Description  | File Name                      |  |
|---|--------------------------------|--|
| Non-Catalog legal expenses  | Component Description: Amount: | WBAL non-catalog<br>legal 2<br>\$3,690.02      |
|   | Component Description: Amount: | WBAL non-catalog legal 1 \$3,235.90            |
| Transmitter Site Survey   | Component Description: Amount: | WBAL transmitter<br>site survey<br>\$20,600.00 |
| RF Exposure<br>Measurements   | Information not provided.      |  |
| Attorney Fees - Prepare<br>and File request for Special<br>Temporary Authorization          | Information not provided.      |  |
| Attorney Fees - Negotiation of lease and other matters for shared locations                 | Information not provided.      |  |
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application | Information not provided.      |  |

| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction             | Information not provided. |                                       |
|--|---------------------------|---------------------------------------|
| Permit or License Application  |                           |                                       |
| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction Permit | Component Description:    | WBAL Prepare and                      |
| Application  |                           | File FCC Form                         |
|  |                           | 2100, Construction Permit Application |
|  | Amount:                   | \$1,056.00                            |
|  |                           |                                       |
|  | Component Description:    | WBAL Prepare and                      |
|  |                           | File FCC Form 2100, Construction      |
|  |                           | Permit Application                    |
|  | Amount:                   | \$1,054.52                            |
| Prepare and or review reimbursement form   | Component Description:    | WBAL Prepare and                      |
|  |                           | reimbursement                         |
|  |                           | Form 399                              |
|  | Amount:                   | \$1,353.00                            |
|  | Component Description:    | WBAL Prepare and                      |
|  |                           | /or review                            |
|  |                           | reimbursement                         |
|  | Amount:                   | Form 399<br>\$300.06                  |
|  | Amount.                   | φ300.00                               |
| Address transition timing  | Information not provided. |                                       |

| Perform engineering study<br>for new channel<br>assignment and antenna<br>development                                   | Component Description:  Amount: | WBAL RF<br>consulting antenna<br>dev<br>\$312.50 |
|---|---------------------------------|--|
|   | Component Description: Amount:  | WBAL CP<br>engineering study<br>\$675.00         |
| Prepare engineering<br>section of FCC Form 2100<br>(main), Construction Permit<br>Application                           | Component Description: Amount:  | WBAL CP<br>engineering prep<br>\$1,950.00        |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided.       |  |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                                       | Information not provided.       |  |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application    | Information not provided.       |  |
| Prepare request for Special Temporary Authorization   | Information not provided.       |  |

## **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|---|-------------|---------------------------|
| Other<br>Expenses  | \$56,190.00                 | \$54,585.00       |   | \$0.00      |                           |
| DTV Medical<br>Facility<br>Notification                                  | \$11,550.00                 | \$10,000.00       | N/A   | N/A         | N/A                       |
| FCC Filing Fees - Form 2100 minor change CP application                  | \$1,110.00                  | \$1,070.00        | N/A   | N/A         | N/A                       |
| MVPD<br>Notification of<br>Channel<br>Change                             | \$2,500.00                  | \$2,500.00        | attorney assistance in coordinating MVPD notification                               | N/A         | N/A                       |
| Develop and air announcement of upcoming channel change                  | \$2,500.00                  | \$2,500.00        | Attorney<br>review to<br>ensure FCC<br>compliance                                   | N/A         | N/A                       |
| Equipment<br>Storage   | \$30,500.00                 | \$30,500.00       | antenna<br>storage<br>cost<br>estimate<br>see<br>attached<br>Dielectric<br>document | N/A         | N/A                       |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$7,500.00                  | \$7,500.00        | need quote  | N/A         | N/A                       |

| FCC Filing Fees - Special Temporary Authorization request | \$195.00       | \$190.00       | N/A | N/A          | N/A |
|---|----------------|----------------|-----|--------------|-----|
| FCC Filing Fees - Form 2100 license to cover application  | \$335.00       | \$325.00       | N/A | N/A          | N/A |
| Sub-total   | \$56,190.00    | \$54,585.00    | N/A | \$0.00       | N/A |
| Total for all   | \$1,911,548.58 | \$1,853,149.58 | N/A | \$769,733.86 | N/A |

Information not provided.

# Cost Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost  |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$1,911,548.58                 | \$1,853,149.58 | \$769,733.86 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. John Drain Hearst Television SVP Chief Financial Officer

05/15/2019

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Douglas
Durkee
Hearst
Television
Manager of
Spectrum
Repack

05/15/2019

#### **Attachments**