

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

73354 Service: DTV Call WNWO-TV Channel: 23 (UHF) Facility Sign:

0000028785

Number:

ID:

File

FRN: 0022491864 Date 09/25

> Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-----------------------------|-----------------------|---------------------------------|
| WNWO LICENSEE, LLC Doing Business As: WNWO LICENSEE, LLC Doing Business As: WNWO LICENSEE, LLC | Harvey Arnold 10706 Beaver Dam Road Cockeysville, MD 21030 United States | +1 (410) 568- 1500 | harnold@sbgtv. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|---|----------------------|-----------------------------------|
| Paul A. Cicelski , Esq . Lerman Senter PLLC | Paul Cicelski 2001 L Street NW Suite 400 Washington, DC 20036 United States | +1 (202) 416-6756 | Sinclair399s@SummitRidgeGroup.com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|----------------|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | See Exhibit A. |

Transmitters

| rs | Section | Question | Response |
|----|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Add Transmitter Information

| Question | Response |
|--|---|
| Type of change | Retune Existing |
| Use | Auxiliary (Backup) |
| Ownership | Owned |
| Owner | N/A |
| Is this transmitter currently shared with another station? | No |
| Is this transmitter currently in operating condition? | Yes |
| Manufacturer | Rohde & Schwarz |
| Model | NV8608 |
| Year | 2005 |
| Туре | Solid State |
| | Type of change Use Ownership Owner Is this transmitter currently shared with another station? Is this transmitter currently in operating condition? Manufacturer Model Year |

| Solid State Cooling | Liquid Cooled |
|----------------------------|------------------|
| Solid State Power capacity | 7 kW |

Auxiliary Transmitter

Retuning Transmitter Costs

| Section | Question | Response |
|-----------------|--|----------|
| New IOT Tubes | Number of Tubes (including accessories) needed | N/A |
| New Mask Filter | Power | 7 kW |
| | Other Power | N/A |
| New Exciter | Is a new exciter needed? | No |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|--|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |

| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
|---|--|-----|
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Transmitter Information not provided.

Other Transmitter Cost Not Listed

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Quantum QXD1 |
| | Year | 2003 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Single |
| | Power Capacity | 30 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | THU9evo-20 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 31 kW |
| | Justification for New Transmitter | Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 800.0 feet |
| | Other Electrical Service | No |

| | Description | N/A |
|---|--|-----|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description | |
|-----------------|-----------------|--|
| Employee Travel | Employee Travel | |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 105.0 kW |

| Manufacturer | |
|--------------|--------------------|
| Model | TFU-12DSC /VP-R |
| Year | 2014 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 62.5 kW |
| | Manufacturer | |
| | | 1 |

| Model | TFU-12DSC /VP-R C190 |
|-------------------------------|--|
| Year | 2017 |
| Justification for New Antenna | Current antenna is a single channel antenna that cannot be used for the new post- auction channel. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 8 3/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|---|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | New Owned N/A No Yes No Full Power Side Mount Not in Stack Elliptical Broadband Panel |
| | Lower Limit | 470.00 MHz |
| | Upper Limit | 598.00 MHz |
| | Design power capacity in use | 50.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 62.5 kW |
| | Manufacturer | |
| | Model | |
| | Year | 2017 |

| Justification for New Antenna | Interim |
|-------------------------------|---------------|
| | antenna to |
| | be used to |
| | stay on the |
| | air while the |
| | main |
| | antenna |
| | undergoes |
| | construction |
| | for the post- |
| | auction |
| | channel |
| | change. |
| | |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 3 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission | nSeffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Existing Transmission Line

| Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | Dielectric |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 3/4 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1400 feet per run |

Other Transmission Line Expenses Not Listed

Primary

Transmission loimetion not provided.

Auxiliary Transmissio

Add Transmission Line

| Section | Question | Response |
|--|--|-----------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Auxiliary (Backup) |
| | Description of Use | Backup |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmission currently shared with any other stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | Dielectric |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 3 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 3/4 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1400 feet per run |

Other Transmission Line Expenses Not Listed

Auxiliary
Transmission Line

| Trans Test | Trans Test 3-50 |
|---------------|--|
| Elbow Complex | Elbow Complex, 4 1/16", broadband, jumper 4" Air Flex HJ11-50 20ft, LG w/ 3-50 GP Connectors installed both ends for antenna input |
| Reducer | Reducer 4-50 EIA X 3-50 EIA STD "QS" |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1012091 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 41° 40' 03.0" N- |
| | Longitude (NAD83) | 083° 21' 22.0" W- |
| | Overall Structure Height | 1436.99 fe |
| | Support Structure Height | 1372.03 fe |
| | Ground Elevation Above Mean Sea Level (AMSL) | 579.06 fee |

| Structure Type | TOWER - Free Standing or Guyed |
|------------------|---|
| Tower Owner | WNWO Licensee, LLC |
| Date Constructed | 01/01/1983 |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-------------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Serious Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|---------------|---------------|
| Tower Leasing | Tower Leasing |

Auxiliary Tower

Add Tower

| Section | Question | Response |
|--|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Auxiliary (Backup) |
| | Description of Use | Interim Tower for repack |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1025392 |
| Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 41° 40' 60.0" N- |
| 1983)) | Longitude (NAD83) | 083° 24' 49.0" W- |
| | Overall Structure Height | 1048.87 feet |
| | Support Structure Height | 973.09 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 580.05 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |

| Tower Owner | Gray Television Group, Inc. |
|------------------|-----------------------------------|
| Date Constructed | 01/01/1959 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 74150 | WTVG | DTV |

Auxiliary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | No study needed |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Auxiliary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Auxiliary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 470 |
| | Explanation | Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |

| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
|--|--|-----|
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | Yes |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | | |

Justification

N/A

Outside Professional

Other Professional Services Expenses Not Listed

| I Services Costs | Description | |
|-------------------------|------------------------------|--|
| Sinclair Internal Costs | Internal Employee Time Costs | |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|--------------|--|
| Primary Transmitter THU9evo-20 | \$1,540,661.88 | \$540,935.84 | | \$497,546.84 | |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | \$4,056.00 | N/A |
| Employee Travel | \$3,361.88 | \$3,361.88 | N/A | \$3,361.88 | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | \$28,130.00 | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$20,800.00 | \$20,000.00 | N/A | \$15,725.00 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$436,955.91 | N/A | \$436,955.91 | Item Need More Information - 322,776.91 should be removed. |
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | \$494,500.00 | \$9,318.05 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** | \$9,318.05 | N/A |

| Auxiliary Transmitter NV8608 | \$111,410.00 | \$106,249.00 | | \$96,133.38 | |
|---|----------------|----------------|---|----------------|-----|
| 7 kW mask filter | \$6,210.00 | \$6,249.00 | Check the Rohde invoice 9500096017 | \$6,249.00 | N/A |
| UHF and VHF - minor banding issues | \$105,200.00 | \$100,000.00 | N/A | \$89,884.38 | N/A |
| Sub-total | \$1,652,071.88 | \$647,184.84 | N/A | \$593,680.22 | N/A |
| Total for all systems | \$3,947,301.80 | \$3,521,916.72 | N/A | \$1,826,898.33 | N/A |

Components

| Actual Information Description | File Name | |
|------------------------------------|---------------------------------|---|
| Transformer 3 phase/480v - 300 KVA | Component Description: Amount: | Transformer related cost. #002140 \$4,056.00 |
| Employee Travel | Component Description: Amount: | Travel expense. #180415 \$3,361.88 |
| Switchgear - industrial 800 amp | Component Description: Amount: | Transmitter related cost. #17199 \$28,130.00 |

| 2" Rigid Conduit and Wiring (Cost per foot) | Component Description: | Transmitter related |
|--|------------------------|----------------------------------|
| | | cost. #15820 |
| | Amount: | \$5,550.00 |
| | Component Description: | Electrical cost. |
| | Amount: | #17102 \$10,175.00 |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | Component Description: | Transmitter related |
| | Amount: | cost. #002140 \$46,076.00 |
| | Component Description: | Transmitter related |
| | | cost. #002139 |
| | Amount: | \$68,103.00 |
| | Component Description: | Transmitter cost, |
| | | upgrade excluded. #9500081148 |
| | Amount: | \$322,776.91 |
| | Component Description: | Transmitter cost, |
| | | upgrade excluded. |
| | Amount: | #9500081148 \$322,776.91 |
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 | | |
| kW | Component Description: | Transmitter related cost. |
| | Amount: | #CD60160561 \$9,318.05 |
| | Component Description: | Transmitter related |
| | | cost reduced by |
| | | 20.02%. #220006 |

| 7 kW mask filter | | |
|---------------------|------------------------|---------------------------------------|
| | Component Description: | Transmitter related cost. #9500096017 |
| | Amount: | \$6,249.00 |
| UHF and VHF - minor | | |
| banding issues | Component Description: | Transmitter related |
| | | cost, 25% down. |
| | | #9500078956 |
| | | \$89,884.38 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Interim Antenna TFU-8WB /VP C160 | \$142,320.00 | \$104,170.06 | | \$69,008.78 | |
| UHF - Lower Power Side Mount, One Station antenna . medium power (50- 200 kW), elliptically or circularly polarized | \$103,100.00 | \$63,890.06 | See attached quotes from Dielectric. | \$63,890.06 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$5,118.72 | N/A |
| Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed) | \$9,340.00 | \$8,880.00 | N/A | \$0.00 | N/A |

| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$25,000.00 | Updated cost of estimated amount per FCC requirement. | \$0.00 | N/A |
|--|--------------|--------------|---|--------------|-----|
| Primary Antenna TFU-12DSC /VP-R C190 | \$153,490.00 | \$144,306.90 | | \$128,644.62 | |
| Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed) | \$15,250.00 | \$14,525.00 | See attached price quote. | \$13,551.01 | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$16,425.00 | N/A | \$13,136.71 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |

| UHF - Lower Power Side Mount, One Station antenna . | \$103,100.00 | \$101,956.90 | See attached quote from Dielectric. | \$101,956.90 | N/A |
|--|----------------|----------------|--|----------------|-----|
| medium power (50- 200 kW), elliptically or circularly polarized | | | | | |
| Sub-total | \$295,810.00 | \$248,476.96 | N/A | \$197,653.40 | N/A |
| Total for all systems | \$3,947,301.80 | \$3,521,916.72 | N/A | \$1,826,898.33 | N/A |

Components

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

UHF - Lower Power Side Mount, One Station **Component Description:** Elbows for aux antenna . medium power antenna project. (50-200 kW), elliptically or #220006 circularly polarized Amount: \$15,646.07 **Component Description:** Antenna related cost. #CD16010513 **Amount:** \$6,923.13 **Component Description:** Total invoice amount reduced by 20.02%. #24887 Amount: \$41,320.86 **Component Description:** Total amount reduced by 20.02%. #24887 **Amount:** \$41,320.86 **Component Description:** Total amount reduced by 20.02%. #192014 Amount: N/A Sweep test of existing antenna Antenna related **Component Description:** sweep test cost reduced by 20.02%. #257018 \$5,118.72 Amount: Elbow complex, broadband, Information not provided. at antenna input, per 3 1/8.

feedline (if needed)

| Side mount brackets for high power antennas (if not included in antenna base cost) | Component Description: | Antenna related cost reduced by 20.02%, #217016 |
|--|---------------------------|---|
| | Amount: | \$24,753.81 |
| Elbow complex, single | | |
| channel, at antenna input, per 8 3/16. feedline (if needed) | Component Description: | Line item 2-7 reduced by 20.02%. #217016 |
| | Amount: | \$11,617.10 |
| | Component Description: | Total invoice amount reduced by 20.02%. |
| | Amount: | #327032 \$1,933.91 |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| Side mount brackets for high power antennas (if not included in antenna base | Component Description: | Line item 1 on the invoice reduced by |
| cost) | Amount: | 20.02%. #217016 \$13,136.71 |
| Sweep test of existing antenna | Information not provided. | |
| UHF - Lower Power Side Mount, One Station antenna . medium power | Component Description: | Antenna related cost reduced by |
| (50-200 kW), elliptically or circularly polarized | Amount: | 20.02%. #261017 \$4,114.97 |
| | Component Description: | Antenna cost, upgrade excluded. |
| | Amount: | #192014 \$97,841.93 |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-----------------------------------|--------------------------------|-------------------|---|----------------|--|
| Primary Transmission Line | \$0.00 | \$0.00 | | \$0.00 | |
| Auxiliary Transmission Line | \$5,707.37 | \$5,707.37 | | \$5,707.37 | |
| Trans Test | \$1,423.64 | \$1,423.64 | See attached updated quote from Dielectric. | \$1,423.64 | Item "Need more information - \$1423.64" should be removed. |
| Elbow Complex | \$3,291.98 | \$3,291.98 | See attached updated quote from Dielectric. | \$3,291.98 | Item "Need more information - \$3291.98" should be removed. |
| Reducer | \$991.75 | \$991.75 | See attached updated quote from Dielectric. | \$991.75 | Item "Need more information - \$991.75" should be removed. |
| Sub-total | \$5,707.37 | \$5,707.37 | N/A | \$5,707.37 | N/A |
| Total for all systems | \$3,947,301.80 | \$3,521,916.72 | N/A | \$1,826,898.33 | N/A |

Components

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |

| Trans Test | | |
|---------------|------------------------|------------------|
| | Component Description: | 3rd line item |
| | | reduced by |
| | | 20.02%. #24951 |
| | Amount: | \$1,423.64 |
| | Component Description: | 3rd line item |
| | | reduced by |
| | | 20.02%. #24951 |
| | Amount: | \$1,423.64 |
| | Component Description: | Trans test 3-50. |
| | Amount: | \$1,780.00 |
| Elbow Complex | | |
| | Component Description: | 1st line item |
| | | reduced by |
| | | 20.02%. #24951 |
| | Amount: | \$3,291.98 |
| | Component Description: | Elbow Complex, |
| | | broadband 4-1 |
| | | /16" Feedline. |
| | Amount: | \$4,116.00 |
| | Component Description: | 1st line item |
| | 2000.p. | reduced by |
| | | 20.02%. #24951 |
| | | \$3,291.98 |

| Reducer | | |
|---------|------------------------|------------------|
| | Component Description: | 2nd line item |
| | | reduced by |
| | | 20.02%. #24951 |
| | Amount: | \$991.75 |
| | | |
| | Component Description: | 2nd line item |
| | | reduced by |
| | | 20.02%. #24951 |
| | Amount: | \$991.75 |
| | | • |
| | Component Description: | Reducer 4-50 EIA |
| | | X 3-50 EIA STD |
| | Amount: | \$1,240.00 |
| | Amount. | ψ1,240.00 |

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------|-----------------------------|-------------------|---|--------------|------------------------------|
| Auxiliary Tower TOWER | \$210,500.00 | \$205,000.00 | | \$53,913.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$205,000.00 | N/A | \$53,913.00 | N/A |
| Primary Tower TOWER | \$1,434,300.00 | \$2,078,815.50 | | \$932,660.75 | |
| Tower Leasing | \$159,200.00 | \$159,200.00 | Tower Leasing Cost per agreement for Gray Television through 2020. | \$109,450.00 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$123,043.00 | See attached letter and quotation from Stainless explaining the tower reinforcement, rigging, and modifications situation and quoted prices. This price includes the "ALL RIGGING" and "ALL ANTENNA AND LINE INSTALL" line items. | \$1,800.00 | N/A |

| \$1,052,000.00 | \$1,749,791.00 | See attached letter and | \$803,027.75 | N/A |
|----------------|----------------|-------------------------|--|--|
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| \$12,600.00 | \$46,781.50 | Updated cost | \$18,383.00 | N/A |
| | | of estimated | | |
| | | amount per | | |
| | | | | |
| | | requirement. | | |
| | | | | |
| \$1,644,800.00 | \$2,283,815.50 | N/A | \$986,573.75 | N/A |
| | | N/A | \$1,826,898.33 | N/A |
| | \$12,600.00 | \$12,600.00 \$46,781.50 | letter and quotation from Stainless explaining the tower reinforcement, rigging, and modifications situation and quoted prices. \$12,600.00 \$46,781.50 Updated cost of estimated amount per FCC requirement. | letter and quotation from Stainless explaining the tower reinforcement, rigging, and modifications situation and quoted prices. \$12,600.00 \$46,781.50 Updated cost of estimated amount per FCC requirement. |

Components

| · | | |
|--------------------------------|--------------------------------|---|
| Actual Information Description | File Name | |
| Tall Tower (greater than 500') | Component Description: Amount: | 50% down. #E- 166091 \$26,956.50 |
| | Component Description: Amount: | 50% balance. #E- 174780 \$26,956.50 |
| Tower Leasing | Component Description: Amount: | Tower lease cost. #872553-11 \$9,950.00 |

Component Description: Tower lease cost.

#872553-10 \$9,950.00

Amount: \$9,950.00

Component Description: Tower lease cost.

#872553-9

Amount: \$9,950.00

Component Description: Tower lease cost.

#872553-8

Amount: \$9,950.00

Component Description: Tower lease cost.

#872553-7

Amount: \$9,950.00

Component Description: Tower lease cost.

#872553-6

Amount: \$9,950.00

Component Description: Tower lease cost.

#872553-5

Amount: \$9,950.00

Component Description: Tower lease cost.

#872553-4

Amount: \$9,950.00

Component Description: Tower lease cost.

#872553-3

Amount: \$9,950.00

Component Description: Tower lease cost.

#872553-2

Amount: \$9,950.00

| | Component Description: Amount: | Tower lease cost. #872553-1 \$9,950.00 |
|--------------------------------|---------------------------------|---|
| Tall Tower (greater than 500') | Component Description: Amount: | Tower related cost. #3908 \$1,800.00 |
| | Component Description: Amount: | 50% downpayment. #166091 \$26,956.50 |

| Serious tower | reinforcement |
|----------------|---------------|
| /modifications | |

Component Description: 30%

downpayment. #E150078

Amount: \$561,850.20

Component Description: Construction

services. #E159081

Amount: \$25,248.50

Component Description: Tower

modifications cost.

#206500

Amount: \$2,673.21

Component Description: Final balance upon

completion. #E-

182137

Amount: \$187,283.40

Component Description: Tower

modifications cost.

#206499

Amount: \$723.94

Component Description: 50% balance. #E-

173396

Amount: \$25,248.50

Structural engineering tower load study for well documented tower

Component Description: Engineering

structural analysis.

#138476

Amount: \$3,150.00

Component Description: Engineering soil

borings. #143122

Amount: \$3,291.50

Component Description: 50% final. #148378

Amount: \$3,150.00

Component Description: Engineering

structural analysis.

Amount: \$3,150.00

Component Description: Tower related cost.

#E-173396

Amount: \$25,248.50

Component Description: Engineering

structural analysis -

50%

downpayment.

#148378

Amount: \$3,150.00

Component Description: Engineering soil

borings. #138032

Amount: \$3,291.50

Component Description: Engineering soil

borings.

Amount: \$3,291.50

Component Description: Tower related cost.

#E-173399

Amount: \$5,500.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$220,216.55 | \$208,601.05 | | \$34,937.40 | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,097.00 | N/A | \$3,097.00 | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,187.50 | N/A | \$3,187.50 | N/A |
| Project management of the transition | \$74,260.00 | \$70,500.00 | N/A | \$21,046.64 | N/A |
| Sinclair Internal Costs | \$66.55 | \$66.55 | N/A | \$66.55 | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | \$10,520.00 | \$10,000.00 | N/A | N/A | N/A |

| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$6,000.00 | N/A | N/A | N/A |
|--|------------|------------|-----|------------|-----|
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$2,447.79 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$4,870.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$221.92 | N/A |

| Construction), if needed for height increase Sub-total | \$220,216.55 | \$208,601.05 | N/A | \$34,937.40 | N/A |
|--|--------------|--------------|-----|-------------|-----|
| if needed for | | | | | |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |

Components

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

Prepare engineering section of FCC Form 2100 (main), **Component Description:** Consulting Construction Permit engineering cost. Application #878-03-0008 \$765.00 Amount: **Component Description:** Consulting engineering cost. Amount: \$2,332.00 Prepare request for Special **Temporary Authorization Component Description:** Consulting engineering cost. #8778-03-0007 Amount: \$3,187.50 Project management of the transition **Component Description:** Legal services cost. #467390 Amount: \$57.50 **Component Description:** Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465173 Amount: \$654.26 **Component Description:** Legal services cost. #467355 Amount: \$57.50 **Component Description:** Legal Service Cost. #467898 Amount: \$112.50

Component Description: Legal Service

Cost. #468723

Amount: \$212.50

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations. #466690

Amount: \$446.87

Component Description: Legal services

cost. #464359

Amount: \$57.50

Component Description: Legal services

cost. #464701

Amount: \$177.50

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#1069

Amount: \$246.68

Component Description: Legal services

cost. #472181

Amount: \$867.50

repack matter

invoice

attributable to this station - divided by 100 stations.

#1114

Amount: \$242.25

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#470923

Amount: \$406.65

Component Description: Legal services

cost. #469587

Amount: \$600.75

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1111

Amount: \$159.58

Component Description: Legal services

cost. #471533

Amount: \$532.50

Component Description: Legal services

cost. #472592

Amount: \$731.25

repack matter

invoice

attributable to this station - divided by 100 stations.

#1130

Amount: \$281.49

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1133

Amount: \$307.72

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1093

Amount: \$265.72

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1098

Amount: \$238.07

repack matter

invoice

attributable to this station - divided by 100 stations.

#1117

Amount: \$282.68

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1105

Amount: \$216.88

Component Description: Legal services

cost. #470823

Amount: \$182.50

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1099

Amount: \$266.93

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 99 stations.

#469573

Amount: \$377.14

repack matter

invoice

attributable to this station - divided by 100 stations.

#1123

Amount: \$342.14

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#1058

Amount: \$187.24

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

#1012

Amount: \$20.64

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

\$20.91

Component Description: Legal services

cost. #466702

Amount: \$370.00

Amount:

repack matter

invoice

attributable to this station - divided by 98 stations.

#467378

Amount: \$576.96

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

#453972

Amount: \$716.28

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$107.53

Component Description: Legal services

cost. #460938

Amount: \$172.50

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations. #463026

Amount: \$801.57

repack matter

invoice

attributable to this station - divided by 98 stations.

#1063

Amount: \$262.29

Component Description: Legal services

cost. #465187

Amount: \$240.00

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

#457851

Amount: \$818.59

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 99 stations.

#468718

Amount: \$349.51

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#1078

Amount: \$215.68

repack matter

invoice

attributable to this station - divided by 93 stations.

, , ,

Amount: \$43.72

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$1,954.93

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations. #463567

Amount: \$566.48

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#1039

Amount: \$30.47

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 99 stations.

#1086

Amount: \$275.35

repack matter

invoice

attributable to this station - divided by 93 stations.

#453686

Amount: \$943.95

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

#450412

Amount: \$999.04

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#1051

Amount: \$105.97

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$731.72

repack matter

invoice

attributable to this station - divided by 98 stations.

#1045

Amount: \$185.10

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#465001

Amount: \$596.30

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#1055

Amount: \$243.38

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#464321

Amount: \$683.07

repack matter

invoice

attributable to this station - divided by 93 stations.

#457331

Amount: \$836.44

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#1072

Amount: \$237.64

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$912.82

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#461759 \$29.98

Amount: \$29

repack matter

invoice

attributable to this station - divided by 93 stations.

#461289

Amount: \$91.50

Component Description: Legal services

cost. #461801

Amount: \$267.75

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations.

#1079

Amount: \$177.14

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

#1010

Amount: \$86.88

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 100 stations.

#1090

Amount: \$176.70

Component Description: Legal Service

Cost. #467795

Amount: \$125.00

Component Description: Legal services

cost. #457853

Amount: \$890.40

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 98 stations. #467861

Amount: \$470.30

Component Description: Portion of general

repack matter

invoice

attributable to this station - divided by 93 stations.

Amount: \$32.35

Sinclair Internal Costs

Component Description: Portion of general

repack matter internal time card attributable to this station - divided

by 100.

Amount: \$66.55

Comprehensive coverage verification via field study, if needed

Information not provided.

Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet

Information not provided.

| NEPA Section 106 environmental review, if needed | Information not provided. | |
|--|---------------------------------|--|
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Prepare and or review reimbursement form | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$1,311.48 |
| | Component Description: Amount: | Legal services cost. \$115.00 |
| | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. |
| | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$869.30 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |

| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | WNWO CP application. #466671 \$265.00 |
|--|---------------------------------|--|
| | Component Description: Amount: | Consulting engineering cost. \$4,605.00 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$99.92 |
| | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$122.00 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Other Expenses | \$128,696.00 | \$128,131.00 | | \$8,346.19 | |
| Develop and air announcement of upcoming channel change | \$28,050.00 | \$28,050.00 | See Response to August 9 Inquiry. | N/A | N/A |
| Equipment Storage | \$15,000.00 | \$15,000.00 | See Exhibit J. | N/A | N/A |
| Equipment Delivery and Handling Charges | \$10,000.00 | \$10,000.00 | See Exhibit J. | \$5,396.19 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$28,566.00 | \$28,566.00 | See Response to August 9 Inquiry. | N/A | N/A |
| Non-zoning permits | \$10,000.00 | \$10,000.00 | See Exhibit J. | N/A | N/A |
| Local Zoning | \$20,000.00 | \$20,000.00 | See Exhibit J. | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |

| MVPD Notification of Channel Change | \$5,000.00 | \$5,000.00 | See Exhibit J. | N/A | N/A |
|--|----------------|----------------|-------------------|----------------|-----|
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$2,950.00 | N/A |
| Sub-total | \$128,696.00 | \$128,131.00 | N/A | \$8,346.19 | N/A |
| Total for all systems | \$3,947,301.80 | \$3,521,916.72 | N/A | \$1,826,898.33 | N/A |

Components

| Actual Information Description | File Name | |
|--|---|--|
| Develop and air announcement of upcoming channel change | Information not provided. | |
| Equipment Storage | Information not provided. | |
| Equipment Delivery and Handling Charges | Component Description: Amount: Component Description: | Equipment freight cost. #002140 \$2,135.19 |
| | Amount: | cost. #002139 \$3,261.00 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| Non-zoning permits | Information not provided. | |
| Local Zoning | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |

| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |
|---|--------------------------------|--|
| MVPD Notification of Channel Change | Information not provided. | |
| DTV Medical Facility Notification | Component Description: Amount: | Medical notification. #1049 \$2,950.00 |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$3,947,301.80 | \$3,521,916.72 | \$1,826,898.33 |

| Reimbursem | entestatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Lucy Rutishauser CFO

09/25/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

Lucy Rutishauser CFO

09/25/2019

Attachments