

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

13594 Service: DTV Channel: 21 (UHF) Facility Call WEDW Sign:

ID:

File 0000027937

Number:

FRN: 0003574662 Date 07/16

> Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-----------------------------|----------------------------|--------------------|
| CONNECTICUT PUBLIC BROADCASTING, INC. Doing Business As: CONNECTICUT PUBLIC TELEVISION | Meg Sakellarides 1049 ASYLUM AVENUE HARTFORD, CT 06105 United States | +1 (860) 278- 5310 | msakellarides@cptv. org | Not-for- Profit |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

Applicant Address Phone Email

The Preparer is same as the reimbursement contact.

Broadcaster Information and **Transition Plan**

Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|---|
| Briefly describe transition plan | Purchase of a new transmitter, new transmission line, and new antenna. Current transmitter cannot be retuned to the new channel. Interim antenna and interim transmission line are planned during transition to main antenna. |

Transmitters Section Question Response Transmitter Related Expenses Do you have transmitter related expenses? Yes

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|----------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Ultimate TDU2 5K00LV |
| | Year | 2002 |
| | Туре | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power Capacity | 5 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | ULXTE-16 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 10.8 kW |
| | Justification for New Transmitter | Comark, the manufacturer, has indicated that the existing transmitter cannot be retuned to meet the new channel requirement. The existing transmitter is channel-specific. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | | ' |

| | Rigid Conduit and Wiring | Yes |
|---|--|--|
| | Size | 4 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | Yes |
| | Description | Labor and materials to accomplish either modification of existing electrical service or new electrical service and new wiring for new transmitter and 3-phase 208V and wiring for 480 3-phase. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|---------------------------------|--|
| RF Line 3 and one eighth inches | Internal transmission line and RF system including elbow complex |
| Mask Filter | 8-Pole Mask Filter |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Тор |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 170.0 kW |

| Manufacturer | |
|--------------|------------------|
| Model | TFU- 20JDAS/P |
| Year | 1980 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Тор |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 96.6 kW |
| | Manufacturer | |
| | | |

| Model | TFU-15JTH- R P230 |
|-------------------------------|--|
| Year | 2019 |
| Justification for New Antenna | Existing antenna is single channel and is channel-specific. Per Dielectric, the quoted antenna (see quote) is a high-power top-mount antenna and Dielectric does not make an antenna lower than 200kw that is top mounted. This is a like for like exchange. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|--|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | | ' |

| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
|--------------------------|---|----------------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 4 1/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

| Name | Description |
|------------------------|--|
| Reducer | Reducer 4-50 EIA X 3-50 STD QS |
| Project Expenses | Other services |
| Spring Assy Watch Band | Spring Assy Watch Band Assy 1.38 ID QS |
| Rubbing Shoe | 4-50/6 CONN QS |
| Screw Shoulder | 1/4-20 5/16 DIA |

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 165.0 kW |
| | Manufacturer | |
| | Model | TFU- 12DSB-J R |
| | Year | 2019 |

| Justification for New Antenna | In order to complete |
|-------------------------------|----------------------|
| | the project, |
| | an interim |
| | antenna is |
| | necessary |
| | while the |
| | main |
| | antenna is |
| | being |
| | |
| | replaced. |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| on Line Settion | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Rigid |
| | Diameter | 4 1/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 3/4 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 600 feet per run |

Primary Transmission Line

New Transmission Line

| New Transmission Line |
|------------------------------|

Costs

| Question | Response |
|---|---------------------|
| Use | Primary (Main) |
| Description of Use | N/A |
| Change Type | Purchase New |
| Is this a request for upgraded equipment? | No |
| Туре | Rigid |
| Diameter | 4 1/16 inches |
| Other Diameter | N/A |
| Segment Length | 19 1/2 inches |
| Other Segment Length | N/A |
| Number of parallel runs | 1 |
| Length | 600 feet per run |

| | 5 |
|---|--------------|
| Justification for New Transmission Line | Dielectric |
| | has |
| | indicated |
| | that the |
| | existing |
| | WR1500 |
| | motorized |
| | four-port |
| | switch and |
| | the existing |
| | WR1500 |
| | waveguides |
| | and |
| | adapters |
| | used both |
| | inside and |
| | outside to |
| | the |
| | horizontal |
| | run to the |
| | tower base |
| | will not |
| | work on |
| | channel 21. |
| | |

Primary

Other Transmission Line Expenses Not Listed

| Transmission | ndine | Description |
|--------------|------------------|----------------|
| | Project Expenses | Other services |

Interim

New Transmission Line

| Transmissio | n Line Section | Question | Response |
|-------------|-----------------------|---|---|
| New Cost | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 4 1/16 inches |
| | | Segment Length | 20' |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 80 feet per |
| | | Justification for New Transmission Line | In order to complete the project, an interim transmission line is necessary while the main antenna is being replaced. |

Interim Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Move Equipment |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Unknown |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1205267 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 41° 16' 44.3" N- |
| | Longitude (NAD83) | 073° 11' 06.4" W- |
| | Overall Structure Height | 491.14 feet |
| | Support Structure Height | 459.97 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 520.01 feet |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Pinnacle Towers LLC |
| Date Constructed | 06/01/1953 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 58515 | WSHU-FM | FM |
| 48721 | WEZN-FM | FM |

Other Types of Users

| Users | |
|----------------|--|
| Cell Providers | |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|-------------|--|
| Tower Lease | Additional tower rent expense for interim antenna and transmission line necessary during transition. |

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 695 |
| | Explanation | The transmitter manufacturer will project manage the project. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |

| | For Auxiliary Facility | No |
|----------------------------------|--|-----|
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |
| | | |

Outside Professional Se

Other Professional Services Expenses Not Listed

| ii Services Costs | Description |
|-------------------|--------------------------------|
| Project Expenses | See attached detailed estimate |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|--------------------------------|-----------------------------|
| Engineering and Administrative | Internal Project management |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Transmitter ULXTE-16 | Predetermined Cost Estimate \$573,929.30 | Estimated Cost \$395,983.05 | Estimated Cost Justification | Actual Cost \$244,395.56 | Actual Cost Justification |
|--|--|-----------------------------------|--|-----------------------------|------------------------------|
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | \$494,500.00 | \$337,054.39 | N/A | \$224,269.14 | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$5,549.36 | Please see quote Q- 79872. This is a 75 KVA transformer, documented at 150 KVA due to lowest available in LMS. | \$0.00 | N/A |
| 4" Rigid Conduit and Wiring (Cost per foot) | \$10,100.00 | \$9,600.00 | N/A | N/A | N/A |
| Mask Filter | \$22,464.65 | \$22,464.65 | Please see attached quote Q- 79872. | \$14,976.42 | N/A |

| Other | \$15,000.00 | \$15,000.00 | See | \$5,150.00 | N/A |
|-----------------------|----------------|----------------|------------|--------------|-----|
| Electrical | | | attached | | |
| Service: | | | quote for | | |
| Labor and | | | electrical | | |
| materials to | | | service. | | |
| accomplish | | | | | |
| either | | | | | |
| modification | | | | | |
| of existing | | | | | |
| electrical | | | | | |
| service or | | | | | |
| new | | | | | |
| electrical | | | | | |
| service and | | | | | |
| new wiring | | | | | |
| for new | | | | | |
| transmitter and 3- | | | | | |
| phase 208V | | | | | |
| and wiring | | | | | |
| for 480 3- | | | | | |
| phase. | | | | | |
| рпазо. | | | | | |
| RF Line 3 | \$6,314.65 | \$6,314.65 | Please see | N/A | N/A |
| and one | | | attached | | |
| eighth | | | quote Q- | | |
| inches | | | 79872 | | |
| Sub-total | \$573,929.30 | \$395,983.05 | N/A | \$244,395.56 | N/A |
| Total for all systems | \$1,716,402.49 | \$1,375,181.49 | N/A | \$398,022.43 | N/A |

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

| UHF - Liquid Cooled Solid | | |
|---|---------------------------|------------------|
| State Transmitter 8.2 - 13 kW | Component Description: | 1/3 payment - |
| | | ULXTE-16 |
| | | Transmitter |
| | Amount: | \$112,134.57 |
| | | |
| | Component Description: | ULXTE-16 |
| | | Transmitter down |
| | | payment |
| | Amount: | \$46,870.00 |
| | | |
| | Component Description: | ULXTE-16 |
| | , | Transmitter |
| | Amount: | \$65,264.57 |
| | | |
| Transformer 3 phase/480v - | Information not provided. | |
| 150 KVA | | |
| 4" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Mask Filter | | |
| ividsk filler | Component Description: | 1st Primary |
| | | Transmitter - |
| | | Mask Filter |
| | Amount: | \$3,130.00 |
| | 7 till Callet | ψο, 100.00 |
| | Component Description: | WEDW-110-1st |
| | Component Description. | Primary |
| | | Transmitter - |
| | | Mask Filter |
| | Amount: | \$4,358.21 |
| | , anounc | ψπ,000.2 Ι |
| | Commonant December 111 | MEDIA 440.4-4 |
| | Component Description: | WEDW-110-1st |
| | | Primary |
| | | Transmitter - |
| | A | Mask Filter |
| | Amount: | \$7,488.21 |

| Other Electrical Service: Labor and materials to accomplish either modification of existing electrical service or new electrical service and new wiring for new transmitter and 3-phase 208V and wiring for 480 3-phase. | Component Description: Amount: | Work done at the Trumbull location \$5,150.00 |
|--|--------------------------------|---|
| RF Line 3 and one eighth inches | Information not provided. | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Interim Antenna TFU- 12DSB-J R | \$119,280.00 | \$64,296.00 | | \$39,477.60 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$6,300.00 | N/A |
| UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized | \$89,400.00 | \$50,012.00 | Please see quote 800258CMZ- 2. This cost includes estimated freight. | \$28,447.20 | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$7,884.00 | Please see Dielectric quote 800258CMZ- 2 | \$4,730.40 | N/A |
| Primary Antenna TFU-15JTH- R P230 | \$283,738.19 | \$194,423.19 | | \$0.00 | |
| Screw Shoulder | \$78.75 | \$78.75 | N/A | N/A | N/A |

| Rubbing Shoe | \$288.75 | \$288.75 | N/A | N/A | N/A |
|---|----------------|----------------|---|--------------|-----|
| Spring Assy Watch Band | \$1,076.25 | \$1,076.25 | N/A | N/A | N/A |
| Project Expenses | \$17,134.44 | \$17,134.44 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | \$9,570.00 | \$6,585.00 | N/A | N/A | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$161,000.00 | See Attached quote from Dielectric, the antenna manufacturer. | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$0.00 | N/A |
| Reducer | \$1,860.00 | \$1,860.00 | N/A | N/A | N/A |
| Sub-total | \$403,018.19 | \$258,719.19 | N/A | \$39,477.60 | N/A |
| Total for all systems | \$1,716,402.49 | \$1,375,181.49 | N/A | \$398,022.43 | N/A |

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Sweep test of existing | | |
|---|-------------------------------|---|
| antenna | Component Description: | WEDW-280- |
| | | Interim Antenna - |
| | | Sweep Test |
| | Amount: | \$1,920.00 |
| | Component Description: | WEDW-280- |
| | | Interim Antenna - |
| | | Sweep Test |
| | Amount: | \$1,920.00 |
| | Component Description: | Sweep & Pulse and undetermined length of flexible |
| | | Transmission Line located at the WEDW-DT |
| | | Transmitter site |
| | Amount: | \$2,460.00 |
| UHF - Lower Power Side | | |
| Mount, One station antenna - medium power (50-200 | Component Description: | UHF Side Mount |
| kW), horizontally polarized | | One Station |
| kvv), nonzontany polanized | | Antenna |
| | Amount: | \$14,223.60 |
| | Component Description: | UHF - Side Mount |
| | _ | One Station |
| | | Antenna |
| | Amount: | \$14,223.60 |

| Side mount brackets for high power antennas (if not included in antenna base cost) | Component Description: | WEDW-280- Interim Antenna Custom Side Mount Bracket |
|--|---------------------------|--|
| | Amount: | \$2,365.20 |
| | Component Description: | WEDW-280- Interim Antenna Custom Side Mount Bracket |
| | Amount: | \$2,365.20 |
| Screw Shoulder | Information not provided. | |
| Rubbing Shoe | Information not provided. | |
| Spring Assy Watch Band | Information not provided. | |
| Project Expenses | Information not provided. | |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | Information not provided. | |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | Information not provided. | |
| Sweep test of existing antenna | Information not provided. | |
| Reducer | Information not provided. | |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Interim Transmission | Predetermined Cost Estimate \$11,360.00 | Estimated Cost \$32,994.50 | Estimated Cost Justification | Actual Cost \$19,796.70 | Actual Cost Justification |
|--|---|----------------------------------|---|----------------------------|------------------------------|
| Line Rigid | \$11,360.00 | \$32,994.50 | Dielectric | \$19,796.70 | N/A |
| Transmission Line - copper, 4 1 /16" | ψ11,000.00 | ψ02,334.30 | quote 800258CMZ- 2 | ψ13,730.70 | 147. |
| Primary Transmission Line | \$90,930.00 | \$50,461.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 4 1 /16" | \$85,200.00 | \$44,731.00 | See attached quote for transmission line. | N/A | N/A |
| Project Expenses | \$5,730.00 | \$5,730.00 | N/A | N/A | N/A |
| Sub-total | \$102,290.00 | \$83,455.50 | N/A | \$19,796.70 | N/A |
| Total for all systems | \$1,716,402.49 | \$1,375,181.49 | N/A | \$398,022.43 | N/A |

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |

| copper, 4 1/16" | | | |
|---------------------------|---------------------------|-------------------|--|
| | Component Description: | WEDW-380- | |
| | | Interim | |
| | | Transmission Line | |
| | | - 4 1/16" Air | |
| | | Dielectric | |
| | Amount: | \$9,898.35 | |
| | Component Description: | WEDW-380- | |
| | | Interim | |
| | | Transmission Line | |
| | | - 4 1/16" Air | |
| | | Dielectric | |
| | Amount: | \$9,898.35 | |
| Rigid Transmission Line - | Information not provided. | | |
| Project Expenses | Information not provided. | | |

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---------------------------------------|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Tower TOWER | \$155,715.00 | \$151,515.00 | | \$5,000.00 | |
| Tower Lease | \$71,515.00 | \$71,515.00 | N/A | N/A | N/A |
| Short Tower (less than 500') | \$84,200.00 | \$80,000.00 | N/A | \$5,000.00 | N/A |
| Sub-total | \$155,715.00 | \$151,515.00 | N/A | \$5,000.00 | N/A |
| Total for all systems | \$1,716,402.49 | \$1,375,181.49 | N/A | \$398,022.43 | N/A |

| Actual Information Description | File Name | |
|--------------------------------|---------------------------|------------|
| Tower Lease | Information not provided. | |
| Short Tower (less than 500') | Component Description: | Structural |
| | | Analysis |
| | Amount: | \$5,000.00 |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Outside Professional Services | \$274,900.00 | \$279,508.75 | | \$57,174.60 | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$11,452.25 | see Estimated Cost Justification WEDW-550- Attorney - Negotiate Lease and Other Matters v0 | \$11,452.25 | N/A |
| Project management of the transition | \$109,810.00 | \$114,675.00 | Widelity Strategic Support Quote | \$36,704.35 | N/A |
| Project Expenses | \$14,980.00 | \$14,980.00 | See attached detailed estimate | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |

| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
|--|------------|------------|-----|------------|-----|
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | \$0.00 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$0.00 | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | \$2,430.00 | N/A |

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
|--|----------------|----------------|--------------------------------------|--------------|-----|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$2,000.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$2,125.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | \$211.50 | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$3,151.50 | Professional Services Invoices | \$2,251.50 | N/A |
| Sub-total | \$274,900.00 | \$279,508.75 | N/A | \$57,174.60 | N/A |
| Total for all systems | \$1,716,402.49 | \$1,375,181.49 | N/A | \$398,022.43 | N/A |

Components

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |
| Attorney Fees - | |
| Negotiation of lease and | |
| other matters for shared | |

locations

Component Description: WEDW-550-Attorney -Negotiate Lease and Other Matters \$46.25 Amount: **Component Description:** Invoice for legal services rendered through November 30, 2018. Amount: \$139.50 **Component Description:** Invoice for legal services rendered through May 31, 2019. Amount: \$324.00 **Component Description:** Amount: \$685.00 **Component Description:** Legal services negotiating lease with Crown Castle for shared location. Amount: \$1,800.00 **Component Description:** Legal services negotiating lease with Crown Castle

for shared location.

Amount: \$2,400.00

Component Description: Legal services

> negotiating lease with Crown Castle for shared location.

Amount: \$4,800.00 Component Description: Reversal of initial

cost component submitted in error

Amount: (\$2,400.00)

Component Description: Attorney -

Negotiate Lease and Other Matters

Amount: \$221.00

Component Description: Reversal of initial

cost component submitted in error

Amount: (\$1,800.00)

Component Description: Reversal of initial

cost component submitted in error

Amount: (\$4,800.00)

Component Description: Television

Repacking

Services - WEDW

Amount: \$279.00

Component Description: Television

Repacking

Services - WEDW

Amount: \$325.50

Component Description:

Amount:

Legal services

\$432.00

Project management of the transition

Component Description:

Project

Management

Amount: \$257.70

Component Description: Project

Management

\$4,426.40 Amount:

Project

Component Description:

Management

Amount: \$4,298.55

Component Description: Project

Management

Amount: \$4,711.70

Component Description: Project

Management

Amount: \$3,838.05

Component Description: Project

Management

Amount: \$3,602.80

Component Description: Project

Management

Amount: \$2,472.15

Component Description: Project

Management

Amount: \$1,344.95

Project **Component Description:**

Management

\$1,577.50 Amount:

Component Description: Project

Management

\$3,736.65

Amount:

Component Description: Project

Management

Amount: \$2,287.95

Component Description: Project

Management

Amount: \$4,149.95

Component Description: Project

Management

Amount: \$2,472.15

| Project Expenses | Information not provided. |
|--|---------------------------|
| RF Exposure Measurements | Information not provided. |
| Comprehensive coverage verification via field study, if needed | Information not provided. |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| ASR modification (prepare FCC Form 854) | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Attorney Fees - Prepare | Information not provided. |

and File FCC Form 2100 (main), Construction
Permit Application

| Special Temporary Authorization | Component Description: Amount: | Television Repacking Services - WEDW \$2,430.00 |
|--|---------------------------------|---|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Engineering study Construction Permit Application (Main) \$2,000.00 |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Engineering study work for new channel assignment and antenna development. \$875.00 |
| | Component Description: Amount: | Reversal of initial cost component submitted (\$875.00) |
| | Component Description: | Engineering study work for new channel assignment and antenna development. |

Component Description: Engineering study

work for new channel

assignment and

antenna development.

Amount: \$2,500.00

Component Description: Engineering study

work for new channel

assignment and

antenna development.

Amount: \$1,250.00

Component Description: Engineering study

work for new channel

assignment and

antenna

development.

Amount: \$2,500.00

Component Description: Reversal of initial

cost component

submitted

Amount: (\$2,500.00)

Component Description: Engineering study

work for new channel

assignment and

antenna development.

Amount: \$875.00

Component Description: Reversal of initial

cost component

submitted

Amount: (\$1,250.00)

Address transition timing and coordination issues w/ other stations and wireless

Component Description: Address transition

timing and coordination.

Amount: \$39.00

Component Description: Address transition

timing and coordination.

Amount: \$39.00

Component Description: Reversal of initial

cost component submitted

Amount: (\$172.50)

Component Description: Reversal of initial

cost component

submitted

Amount: (\$39.00)

Component Description: Reversal of initial

cost component

submitted

Amount: \$39.00

Component Description: Attorney Fees to

Address Transition

Timing

Amount: \$39.00

Component Description: Address transition

timing and coordination.

Amount: \$172.50

Component Description: Attorney Fees to

Address Transition

Timing

Amount: \$172.50

Component Description: Attorney Fees to

Address Transition

Timing

Amount: \$39.00

Prepare and or review reimbursement form

Component Description: Attorney Fees to

prepare and review Reimbursement

Form 399

Amount: \$657.00

Component Description: Legal Services

Amount: \$232.50

Component Description: Legal Services

Amount: \$651.00

Component Description: Legal services for

preparing, reviewing, and submitting FCC Reimbursement

Form 399.

Amount: \$618.00

Component Description: Reversal of initial

cost component

submitted.

Amount: (\$900.00)

Component Description: Television Repacking Services - WEDW Amount: \$711.00 **Component Description:** Reversal of initial cost component submitted (\$657.00) Amount: **Component Description:** Legal services for preparing, reviewing, and submitting FCC Reimbursement Form 399. Amount: \$900.00 **Component Description:** Legal services preparing, reviewing, and submitting FCC Reimbursement Form 399 Amount: \$900.00 **Component Description:**

Attorney Fees to

prepare and review

resubmitted Reimbursement

Form 399

Amount: N/A

Component Description: Legal services for

> preparing, reviewing, and submitting FCC Reimbursement

Form 399.

Amount: \$657.00 Component Description: Reversal of initial

cost component

submitted

Amount: (\$618.00)

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Other Expenses | \$206,550.00 | \$206,000.00 | | \$32,177.97 | |
| Engineering and Administrative | \$20,000.00 | \$20,000.00 | N/A | \$5,550.03 | N/A |
| MVPD Notification of Channel Change | \$11,000.00 | \$11,000.00 | N/A | \$2,216.00 | N/A |
| Develop and air announcement of upcoming channel change | \$69,000.00 | \$69,000.00 | See attachment for detailed justification. | N/A | N/A |
| Equipment Storage | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Local Zoning | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Non-zoning permits | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$5,500.00 | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | \$18,911.94 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$40,000.00 | \$40,000.00 | N/A | N/A | N/A |

| Sub-total | \$206,550.00 | \$206,000.00 | N/A | \$32,177.97 | N/A |
|-----------------------|----------------|----------------|-----|--------------|-----|
| Total for all systems | \$1,716,402.49 | \$1,375,181.49 | N/A | \$398,022.43 | N/A |

Components

| Actual Information | | |
|---|--------------------------------|---|
| Description | File Name | |
| Engineering and Administrative | Component Description: Amount: | Modification Design \$4,500.00 |
| | Component Description: | Peter Douglas's expenses incurred during a trip to CT |
| | Amount: | to Repack \$1,050.03 |
| MVPD Notification of Channel Change | Component Description: | Prepare letters to MVPDs. Research and contact all relevant MVPD |
| | Amount: | entities \$2,000.00 |
| | Component Description: Amount: | WEDW-610-MVPD Notification \$216.00 |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| Equipment Storage | Information not provided. | |
| Local Zoning | Information not provided. | |
| Non-zoning permits | Information not provided. | |

| DTV Medical Facility Notification | Component Description: | Mailing: Print and mail a two page, black and white generically addressed letter |
|--|--------------------------------|--|
| | Amount: | \$5,500.00 |
| Equipment Delivery and Handling Charges | Component Description: Amount: | Lull \$3,749.06 |
| | Component Description: | Labor - WEDW FCC Repack CH. |
| | Amount: | 21 \$1,400.00 |
| | Component Description: | Environmental, Crane, Labor |
| | Amount: | \$13,762.88 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$1,716,402.49 | \$1,375,181.49 | \$398,022.43 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

Meg Sakellarides Chief Financial

07/16/2019

Officer

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Meg Sakellarides Chief Financial Officer

07/16/2019

Attachments