

Federal Communications Commission

# (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

| Facility       | 74197    | Service: DTV | Call  | WWOR-TV | Channel: 25 (UHF) |
|----------------|----------|--------------|-------|---------|-------------------|
| ID:            | 1        |              | Sign: |         |                   |
| File           | 000002   | 7542         |       |         |                   |
| Number:        |          |              |       |         |                   |
| FRN: <b>00</b> | 05795067 | Date         | 06/21 |         |                   |
|                |          | Submitted:   | /2019 |         |                   |

### Applicant Name, Type, and Contact Information

### Applicant Information

| ion | Applicant                       | Address   | Phone                | Email                  | Applicant<br>Type               |
|-----|---------------------------------|---|----------------------|------------------------|---------------------------------|
|     | FOX TELEVISION<br>STATIONS, LLC | Joseph M. Di<br>Scipio<br>400 N. Capitol<br>Street, NW<br>Suite 890<br>WASHINGTON,<br>DC 20001<br>United States | +1 (202)<br>824-6522 | JDISCIPIO@21CF.<br>COM | Limited<br>Liability<br>Company |

### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |  |
|----------------|---------|-------|-------|--|
| [Confidential] |         |       |       |  |

## Preparer Contact Name and Information

| Contact<br>Information | Applicant   | Address   | Phone                 | Email                         |
|------------------------|---|---|-----------------------|-------------------------------|
|                        | Dennis Wallace<br>Managing Partner<br>Meintel, Sgrignoli, &<br>Wallace, LLC | Dennis Wallace<br>1282 Smallwood<br>Drive<br>Suite 372<br>Waldorf, MD<br>20603<br>United States | +1 (202) 251-<br>7589 | Dennis.<br>Wallace@mswdtv.com |

| Broadcaster                              | Question   | Response   |
|--|--|--|
| Information<br>and<br>Transition<br>Plan | Will the station be sharing equipment with<br>another broadcast television station or<br>stations (e.g., a shared antenna, co-location<br>on a tower, use of the same transmitter<br>room, multiple transmitters feeding a<br>combiner, etc.)? If yes, enter the facility ID's<br>of the other stations and click 'prefill' to<br>download those stations' licensing<br>information. | Yes  |
|  | Briefly describe transition plan   | WWOR will install interim facilities and<br>transition early at the One World Trade<br>Center transmission site in New York City.<br>The main site will require a new transmitter<br>and combiner. The NJ Aux site will require<br>new transmitter and combiner. |

| Transmitters | Section                         | Question                                  | Response |
|--------------|---------------------------------|---|----------|
|              | Transmitter Related<br>Expenses | Do you have transmitter related expenses? | Yes      |

| Auxiliary   | Existing Transmitter Information    |  |                                   |  |  |
|-------------|-------------------------------------|--|-----------------------------------|--|--|
| Transmitter | Section                             | Question   | Response                          |  |  |
|             | Existing Transmitter<br>Description | Type of change   | Purchase<br>New                   |  |  |
|             |                                     | Use  | Auxiliary<br>(Backup)             |  |  |
|             |                                     | Description of Use   | Licensed<br>Aux West<br>Orange NJ |  |  |
|             |                                     | Ownership  | Owned                             |  |  |
|             |                                     | Owner  | N/A                               |  |  |
|             |                                     | Site   | N/A                               |  |  |
|             |                                     | Is this transmitter currently shared with another station? | No                                |  |  |
|             |                                     | Is this transmitter currently in operating condition?      | Yes                               |  |  |
|             | Existing Transmitter                | Manufacturer   |                                   |  |  |
|             | Manufacturer and Type               | Model  | DTT10SKU                          |  |  |
|             |                                     | Year   | 2011                              |  |  |
|             |                                     | Туре   | Solid State                       |  |  |
|             |                                     | Solid State Cooling  | Air Cooled                        |  |  |
|             |                                     | Solid State Power Capacity                                 | 10 kW                             |  |  |
|             |                                     |  |                                   |  |  |

### **Existing Transmitter Information**

| Auxiliary   | New Transmitter Costs      |   |  |  |  |
|-------------|----------------------------|---|--|--|--|
| Transmitter | Section<br>New Transmitter | Question                                  | Response   |  |  |
|             |                            | Use                                       | Auxiliary<br>(Backup)  |  |  |
|             |                            | Change Type                               | Purchase<br>New  |  |  |
|             |                            | Is this a request for upgraded equipment? | Yes  |  |  |
|             |                            | Manufacturer                              |  |  |  |
|             |                            | Model                                     | THU9-12<br>EVO 19 kW<br>ATSC / 17.4<br>kW OFDM   |  |  |
|             |                            | Transmitter Type                          | Solid State  |  |  |
|             |                            | Solid State Cooling                       | Liquid Cooled  |  |  |
|             |                            | Solid State Power capacity                | 19 kW  |  |  |
|             |                            | Justification for New Transmitter         | Existing<br>transmitter is<br>obsolete and<br>no longer<br>supported by<br>its<br>manufacturer<br>which is no<br>longer in<br>business.<br>Replacement<br>transmitter<br>required. |  |  |

| Auxiliary   | Other Transmitter Costs |                                       |          |  |  |  |
|-------------|-------------------------|---------------------------------------|----------|--|--|--|
| Transmitter | Section                 | Question                              | Response |  |  |  |
|             | Electrical Service      | Service Entrance (3 phases 800A 208V) | No       |  |  |  |
|             |                         | Switchgear (industrial 800 amp)       | No       |  |  |  |
|             |                         | Transformer (480V)                    | Yes      |  |  |  |
|             |                         | Power                                 | 300 kVA  |  |  |  |

### Other Transmitter Costs

|   | Rigid Conduit and Wiring   | Yes   |
|---|--|---|
|   | Size   | 3 inches  |
|   | Length   | 400.0 feet  |
|   | Other Electrical Service   | Yes   |
|   | Description  | Aux<br>Transmitter<br>Electrical<br>Installation<br>West<br>Orange NJ |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|   | Туре   | N/A   |
|   | Size   | N/A   |
|   | Other Size   | N/A   |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A   |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A   |
|   | Is a channel 14 Mask Filer needed?   | N/A   |
|   | Is additional field engineering time needed?   | N/A   |
|   | Number of Days   | N/A   |

# Auxiliary Other Transmitter Cost Not Listed

| Transmitter | Name                      | Description   |
|-------------|---------------------------|---|
|             | Remove Existing Equipment | Removal of existing equipment from West<br>Orange NJ Aux Site |
|             | Remote Control Wiring     | Wire up existing remote control to new transmitter            |

| Primary     | Existing Transmitter Information    |  |                   |  |  |
|-------------|-------------------------------------|--|-------------------|--|--|
| Transmitter | Section                             | Question   | Response          |  |  |
|             | Existing Transmitter<br>Description | Type of change   | Purchase<br>New   |  |  |
|             |                                     | Use  | Primary<br>(Main) |  |  |
|             |                                     | Description of Use   | N/A               |  |  |
|             |                                     | Ownership  | Owned             |  |  |
|             |                                     | Owner  | N/A               |  |  |
|             |                                     | Site   | N/A               |  |  |
|             |                                     | Is this transmitter currently shared with another station? | No                |  |  |
|             |                                     | Is this transmitter currently in operating condition?      | Yes               |  |  |
|             | Existing Transmitter                | Manufacturer   |                   |  |  |
|             | Manufacturer and Type               | Model  | DTT15KSU          |  |  |
|             |                                     | Year   | 2011              |  |  |
|             |                                     | Туре   | Solid State       |  |  |
|             |                                     | Solid State Cooling  | Air Cooled        |  |  |
|             |                                     | Solid State Power Capacity                                 | 15 kW             |  |  |

**Existing Transmitter Information** 

| Primary     | New Transmitter Costs |   |  |  |
|-------------|-----------------------|---|--|--|
| Transmitter | Section               | Question                                  | Response   |  |
|             | New Transmitter       | Use                                       | Primary<br>(Main)  |  |
|             |                       | Change Type                               | Purchase<br>New  |  |
|             |                       | Is this a request for upgraded equipment? | No   |  |
|             |                       | Manufacturer                              |  |  |
|             |                       | Model                                     | TBD  |  |
|             |                       | Transmitter Type                          | Solid State  |  |
|             |                       | Solid State Cooling                       | Liquid Cooled  |  |
|             |                       | Solid State Power capacity                | 20 kW  |  |
|             |                       | Justification for New Transmitter         | Move to OWT<br>requires new<br>transmitter.<br>Main<br>transmitter is<br>obsolete and<br>no longer<br>supported by<br>its<br>manufacturer.<br>The<br>manufacturer<br>is no longer<br>in business.<br>A<br>replacement<br>transmitter is<br>required. |  |

| Primary     | Other Transmitter Costs |                                       |          |  |
|-------------|-------------------------|---------------------------------------|----------|--|
| Transmitter | Section                 | Question                              | Response |  |
|             | Electrical Service      | Service Entrance (3 phases 800A 208V) | No       |  |
|             |                         | Switchgear (industrial 800 amp)       | No       |  |
|             |                         | Transformer (480V)                    | Yes      |  |

|   | Power  | 300 kVA   |
|---|--|---|
|   | Rigid Conduit and Wiring   | Yes   |
|   | Size   | 3 inches  |
|   | Length   | 400.0 feet  |
|   | Other Electrical Service   | Yes   |
|   | Description  | Main<br>Transmitter<br>Electrical<br>Installation<br>at OWT.<br>Local 3<br>Installation |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|   | Туре   | N/A   |
|   | Size   | N/A   |
|   | Other Size   | N/A   |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A   |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A   |
|   | Is a channel 14 Mask Filer needed?   | N/A   |
|   | Is additional field engineering time needed?   | N/A   |
|   | Number of Days   | N/A   |

### Other Transmitter Cost Not Listed

| Primary<br>Transmitter | Other Transmitter Cost Not Listed |   |  |  |
|------------------------|-----------------------------------|---|--|--|
|                        | Name                              | Description   |  |  |
|                        | Remove existing equipment         | Removal of existing equipment from ESB site           |  |  |
|                        | Installation Layout Drawings      | Prepare Installation layout and installation drawings |  |  |

| Wire Remote Control | Wire up existing remote control to new |
|---------------------|--|
|                     | transmitter.                           |

| Antennas | Section                  | Question                              | Response |
|----------|--------------------------|---------------------------------------|----------|
|          | Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

### Add Antenna Information

Auxiliary

| Auxiliary |   |   |                                   |  |
|-----------|---|---|-----------------------------------|--|
| Antenna   | Section                                   | Question  | Response                          |  |
|           | Existing Antenna<br>Description           | Type of change  | Retune<br>Existing                |  |
|           |   | Antenna Use   | Auxiliary<br>(Backup)             |  |
|           |   | Description of Use  | Licensed<br>Aux West<br>Orange NJ |  |
|           |   | Ownership   | Leased                            |  |
|           |   | Owner   | American<br>Tower                 |  |
|           |   | Site  | N/A                               |  |
|           |   | Is this antenna currently shared with any other stations?       | Yes                               |  |
|           |   | Is this antenna directional?                                    | Yes                               |  |
|           |   | Is antenna in operating condition?                              | Yes                               |  |
|           |   | Is antenna located on or in close proximity to an antenna farm? | No                                |  |
|           | Existing Antenna<br>Manufacturer and Type | Class   | Full Power                        |  |
|           |   | Mounting  | Top Mount                         |  |
|           |   | Antenna position in stack                                       | Bottom                            |  |
|           |   | Polarization  | Horizontal                        |  |
|           |   | Туре  | Other                             |  |
|           |   | Number of Stations Supported                                    | N/A                               |  |
|           |   | Number of Panels  | N/A                               |  |
|           |   | Design power capacity in use                                    | N/A                               |  |

| Lower Limit    |                   | N/A                     |
|----------------|-------------------|-------------------------|
| Upper Limit    |                   | N/A                     |
| Other Antenna  | а Туре            | Broadband               |
| ERP: (Effectiv | e Radiated Power) | 338.0 kW                |
| Manufacturer   |                   | Dielectric              |
| Model          |                   | TUD-C5SP-<br>10/34U-2-B |
| Year           |                   | 2012                    |

### Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 22206       | WNYW      |
| 73333       | WNJU      |
| 9610        | WCBS-TV   |

# Adjustment to Existing Antenna

Antenna

| Section                           | Question                                      | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing<br>Antenna | Do you need a sweep test of existing antenna? | Yes      |

# Auxiliary Other Antenna Costs

| Antenna | Section                        | Question                                     | Response   |
|---------|--------------------------------|--|------------|
|         | Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna? | Yes        |
|         |                                | Туре   | New        |
|         |                                | Number of channels supported                 | 5          |
|         |                                | Frequencies of channels supported            | RF channel |
|         |                                | Frequency                                    | N/A        |

# Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 35                |
| 25                |
| 26                |
| 27                |
| 36                |

| Auxiliary<br>Antenna | Other Antenna Cost Not Listed |   |  |
|----------------------|-------------------------------|---|--|
|                      | Name                          | Description   |  |
|                      | American Tower Fees           | American Tower Fees associated with modification of West Orange NJ Aux Facility |  |

| Antenna Section<br>Existing Antenna<br>Description | Question<br>Type of change<br>Antenna Use                        | Response<br>Lease New<br>Primary      |
|--|--|---------------------------------------|
|  | Antenna Use  | Primary                               |
| Description  |  |                                       |
|  | Description of the   | (Main)                                |
|  | Description of Use   | N/A                                   |
|  | Ownership  | Owned                                 |
|  | Owner  | N/A                                   |
|  | Site   | N/A                                   |
|  | Is the existing antenna shared with another station or stations? | No                                    |
|  | Is the existing antenna directional?                             | No                                    |
|  | Is antenna in operating condition?                               | Yes                                   |
|  | Is antenna located on or in close proximity to an antenna farm?  | Yes                                   |
| Existing Antenna                                   | Class  | Full Power                            |
| Manufacturer and Type                              | Mounting   | Top Mount                             |
|  | Antenna position in stack  | Bottom                                |
|  | Polarization   | Horizontal                            |
|  | Туре   | Other                                 |
|  | Number of Stations Supported                                     | N/A                                   |
|  | Number of Panels   | N/A                                   |
|  | Design power capacity in use                                     | N/A                                   |
|  | Lower Limit  | N/A                                   |
|  | Upper Limit  | N/A                                   |
|  | Other Antenna Type   | Composite<br>Antenna -<br>Special ESB |
|  | ERP: (Effective Radiated Power)                                  | 170.0 kW                              |

| Manufacturer |          |
|--------------|----------|
| Model        | ESBTUF80 |
| <br>Year     | 2008     |

| Primary | New Antenna Costs                     |  |                    |
|---------|---------------------------------------|--|--------------------|
| Antenna | Section                               | Question   | Response           |
|         | New Antenna Description               | Use  | Primary<br>(Main)  |
|         |                                       | Description of Use   | N/A                |
|         |                                       | Change Type  | Lease New          |
|         |                                       | Is this a request for upgraded equipment?                            | No                 |
|         |                                       | Ownership  | Leased             |
|         |                                       | Owner  | Durst              |
|         |                                       | Is antenna shared?   | Yes                |
|         |                                       | Is antenna directional?  | No                 |
|         |                                       | Will antenna be located on or in close proximity to an antenna farm? | No                 |
|         | New Antenna<br>Manufacturer and Types | Class  | Full Power         |
|         |                                       | Mounting   | Top Mount          |
|         |                                       | Antenna position in stack  | Middle             |
|         |                                       | Polarization   | Elliptical         |
|         |                                       | Туре   | Broadband<br>Panel |
|         |                                       | Number of Stations Supported   | 4                  |
|         |                                       | Number of Panels/Bays  | 40                 |
|         |                                       | Lower Limit  | 470.00 MHz         |
|         |                                       | Upper Limit  | 599.00 MHz         |
|         |                                       | Design power capacity in use   | 100.0 %            |
|         |                                       | Other Antenna Type   | N/A                |
|         |                                       | ERP: (Effective Radiated Power)                                      | 200.0 kW           |
|         |                                       | Manufacturer   |                    |
|         |                                       | Model  | PEP40              |
|         |                                       |  |                    |

| Year                          | 2017  |
|-------------------------------|---|
| Justification for New Antenna | Use<br>existing<br>OWT<br>Master<br>UHF Panel<br>Antennas<br>PEP40 and<br>PEP96 Main<br>/Alternate<br>Main<br>Antennas.<br>No antenna<br>costs<br>included. |

### Antenna Section Question Response **Combiner for Shared** Do you need a Combiner for a Shared Yes Antenna? Antenna Additional Туре Module Number of channels supported 5 **RF** channel Frequencies of channels supported Frequency N/A Do you need a combiner output splitter No /switcher for dual feed lines? **Elbow Complex** Do you require the separate purchase of No the Elbow Complex? N/A Broadband or Single Channel? Feed Line Size N/A **Side Mount Brackets** Do you require the separate purchase of No side mount brackets for a high power

antenna?

Do you require separate purchase of pattern scatter analysis for a side mount

high or medium power antenna?

No

**Other Antenna Costs** 

**Pattern Scatter Analysis** 

Primary

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
|            | transmission line and antenna?      |     |

# Enter a list of RF channel numbers.

| RF Channel Number |  |
|-------------------|--|
| 25                |  |
| 27                |  |
| 35                |  |
| 36                |  |
| 44                |  |

### Primary Antenna

### Other Antenna Cost Not Listed

| Name                             | Description  |
|----------------------------------|--|
| NBC FOX Combiner and TL Purchase | NBC Fox Combiner and Transmission Line Equipment Sale In Place |
| RFS Retuning of NBC Combiner     | RFS Field Service to retune combiner to CH 25                  |

| Transmissior | n Seffien                             | Question  | Response |
|--------------|---------------------------------------|---|----------|
|              | Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

# Add Transmission Line Transmission Line

| ansmissio                     | on Line<br>Section   | Question                                     | Response                 |
|-------------------------------|--|--|--------------------------|
|                               | Existing Transmission<br>Line Description                      | Type of change                               | Utilize<br>Existing      |
|                               |  | Use  | Auxiliary<br>(Backup)    |
|                               |  | Description of Use                           | West<br>Orange NJ<br>Aux |
|                               |  | Ownership                                    | Leased                   |
|                               |  | Owner  | ATC                      |
|                               |  | Site   | N/A                      |
|                               | Is this transmission currently shared with any other stations? | Yes  |                          |
|                               |  | Is Transmission Line in operating condition? | Yes                      |
|                               | Existing Transmission  | Manufacturer                                 | Dielectric               |
| Line Manufacturer and<br>Type | Line Manufacturer and<br>Type                                  | Туре   | Rigid                    |
|                               | Diameter   | 6 1/8<br>inches                              |                          |
|                               |  | Other Diameter                               | N/A                      |
|                               |  | Segment Length                               | Broadband                |
|                               |  | Other Segment Length                         | N/A                      |
|                               |  | Number of parallel runs                      | 2                        |
|                               | Length   | 400 feet<br>per run                          |                          |

### Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 22206       | WNYW      |
| 73333       | WNJU      |
| 73881       | WPIX      |
| 9610        | WCBS-TV   |

# Auxiliary Other Transmission Line Expenses Not Listed

Transmission not provided.

| Primary     | Existing Transmission Line                |  |                   |
|-------------|---|--|-------------------|
| Transmissio | n Line<br>Section                         | Question   | Response          |
|             | Existing Transmission<br>Line Description | Type of change   | Purchase<br>New   |
|             |   | Use  | Primary<br>(Main) |
|             |   | Description of Use   | N/A               |
|             |   | Ownership  | Owned             |
|             |   | Owner  | N/A               |
|             |   | Site   | N/A               |
|             |   | Is the existing transmission line shared with another station or stations? | No                |
|             |   | Is Transmission Line in operating condition?                               | Yes               |
|             | Existing Transmission                     | Manufacturer   |                   |
|             | Line Manufacturer and<br>Type             | Туре   | Rigid             |
|             |   | Diameter   | 6 1/8<br>inches   |
|             |   | Other Diameter   | N/A               |
|             |   | Segment Length   | 19 1/2<br>inches  |
|             |   | Other Segment Length   | N/A               |
|             |   | Number of parallel runs  | 2                 |
|             | Length                                    | 400 feet<br>per run  |                   |

| Primary     | New Transmission Line          |   |   |  |
|-------------|--------------------------------|---|---|--|
| Transmissio | New Transmission Line<br>Costs | Question                                  | Response  |  |
|             |                                | Use                                       | Primary<br>(Main)   |  |
|             |                                | Description of Use                        | N/A   |  |
|             |                                | Change Type                               | Purchase<br>New   |  |
|             |                                | Is this a request for upgraded equipment? | No  |  |
|             |                                | Туре                                      | Rigid   |  |
|             |                                | Diameter                                  | 7 3/16<br>inches  |  |
|             |                                | Other Diameter                            | N/A   |  |
|             |                                | Segment Length                            | 19 1/2<br>inches  |  |
|             |                                | Other Segment Length                      | N/A   |  |
|             |                                | Number of parallel runs                   | 2   |  |
|             |                                | Length                                    | 300 feet per<br>run   |  |
|             |                                | Justification for New Transmission Line   | Transmission<br>line to<br>interconnect<br>transmitter to<br>combiner |  |

Other Transmission Line Expenses Not Listed Transmission

| Tower                                | Section                                     | Question  | Response |
|--------------------------------------|---|---|----------|
| Equipment<br>And<br>Rigging<br>Costs | Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

| Auxiliary | Add Tower   |   |                          |  |
|-----------|---|---|--------------------------|--|
| Tower     | Section   | Question  | Response                 |  |
|           | Existing Tower<br>Description                             | Type of change  | Modify<br>Existing       |  |
|           |   | Tower Use   | Auxiliary<br>(Backup)    |  |
|           |   | Description of Use                                      | West<br>Orange NJ<br>Aux |  |
|           |   | Ownership   | Leased                   |  |
|           |   | Is this tower consider Complex?                         | No                       |  |
|           |   | Is this tower currently shared with any other stations? | Yes                      |  |
|           |   | One or more FM, AM or TV radio broadcaster(s)           | Yes                      |  |
|           |   | Others Types of Users                                   | Yes                      |  |
|           |   | Is tower documented for structural analysis?            | Unknown                  |  |
|           |   | Is tower compliant with Rev G?                          | Unknown                  |  |
|           | Existing Tower Structure                                  | Do you have a tower registration number?                | Yes                      |  |
|           | Registration  | ASR Number  | 1060205                  |  |
|           | Coordinates (NAD83 (<br>North American Datum of<br>1983)) | Latitude (NAD83)  | 40° 48'<br>07.6" N-      |  |
|           |   | Longitude (NAD83)                                       | 074° 14'<br>45.5" W-     |  |
|           |   | Overall Structure Height                                | 339.89 feet              |  |
|           |   | Support Structure Height                                | 299.87 feet              |  |
|           |   | Ground Elevation Above Mean Sea Level                   | 622.04 feet              |  |

| (AMSL)           |                              |
|------------------|------------------------------|
| Structure Type   | LTOWER -<br>Lattice<br>Tower |
| Tower Owner      | American<br>Tower, LLC       |
| Date Constructed | 01/01/1974                   |

### FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 9610        | WCBS-TV   | DTV     |
| 60555       | WFUT-DT   | DTV     |
| 22206       | WNYW      | DTV     |
| 73881       | WPIX      | DTV     |
| 73333       | WNJU      | DTV     |

### Other Types of Users

Users

Tower

Two Way

# Auxiliary Tower Modification Costs

| Section              | Question   | Response                       |
|----------------------|--|--------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | No study<br>needed             |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | No<br>reinforcements<br>needed |

| Auxiliary | Tower Rigging Costs |  |
|-----------|---------------------|--|
| Tower     | Section             |  |

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

### Other Tower Expenses Not Listed

Auxiliary Tower

| Name                | Description  |
|---------------------|--|
| American Tower Fees | ATC Fees associates with changes required at West Orange NJ Aux Site |

| Primary | Existing Tower  |   |  |  |
|---------|---|---|--|--|
| Tower   | Section   | Question  | Response                               |  |
|         | Existing Tower<br>Description                             | Type of change  | Move<br>Equipment                      |  |
|         |   | Tower Use   | Primary<br>(Main)                      |  |
|         |   | Description of Use                                      | N/A                                    |  |
|         |   | Ownership   | Leased                                 |  |
|         |   | Is this tower consider Complex?                         | Located on<br>Building                 |  |
|         |   | Is this tower currently shared with any other stations? | Yes                                    |  |
|         |   | One or more FM, AM or TV radio broadcaster(s)           | Yes                                    |  |
|         |   | Others Types of Users                                   | Yes                                    |  |
|         |   | Is tower documented for structural analysis?            | Yes                                    |  |
|         |   | Is tower compliant with Rev G?                          | No                                     |  |
|         | Existing Tower Structure<br>Registration                  | Do you have a tower registration number?                | Yes                                    |  |
|         | Registration  | ASR Number  | 1007048                                |  |
|         | Coordinates (NAD83 (<br>North American Datum of<br>1983)) | Latitude (NAD83)  | 40° 44'<br>54.0" N-                    |  |
|         |   | Longitude (NAD83)                                       | 073° 59'<br>09.0" W-                   |  |
|         |   | Overall Structure Height                                | 1453.39 feet                           |  |
|         |   | Support Structure Height                                | 1249.98 feet                           |  |
|         |   | Ground Elevation Above Mean Sea Level<br>(AMSL)         | 50.85 feet                             |  |
|         |   | Structure Type  | B - Building                           |  |
|         |   | Tower Owner   | EMPIRE<br>STATE<br>BUILDING<br>COMPANY |  |
|         |   |   |  |  |

### FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 73333       | WNJU      | DTV     |
| 22206       | WNYW      | DTV     |
| 73881       | WPIX      | DTV     |
| 19615       | WQHT      | FM      |
| 67846       | WFAN-FM   | FM      |
| 1328        | WABC-TV   | DTV     |
| 51249       | WBAI      | FM      |
| 60555       | WFUT-DT   | DTV     |
| 29022       | WXNY-FM   | FM      |
| 9610        | WCBS-TV   | DTV     |
| 25442       | WNEW-FM   | FM      |
| 73355       | WNYC-FM   | FM      |
| 6373        | WWPR-FM   | FM      |
| 23004       | WAXQ      | FM      |
| 63781       | WEPN-FM   | FM      |
| 73356       | WPXN-TV   | DTV     |
| 73887       | WPLJ      | FM      |
| 74215       | WXTV-DT   | DTV     |
| 46978       | WQXR-FM   | FM      |
| 9611        | WCBS-FM   | FM      |
| 18795       | WNET      | DTV     |
| 56571       | WLTW      | FM      |

| 28203 | WBLS | FM  |
|-------|------|-----|
| 59953 | WHTZ | FM  |
| 6595  | WKTU | FM  |
| 47535 | WNBC | DTV |

### Other Types of Users

Users

Multi User Site

# Primary Tower Rigging Costs

### Tower

| Section                         | Question                          | Response               |
|---------------------------------|-----------------------------------|------------------------|
| Tower Rigging Costs             | Complex Tower                     | Located on<br>Building |
| Helicopter Services<br>Required | Are helicopter services required? | No                     |

# Primary Other Tower Expenses Not Listed

**Tower** Information not provided.

| Outside      | Section  | Question   | Response  |
|--------------|--|--|---|
| Professional | Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes   |
|              |  | Number of Hours  | 2500  |
|              |  | Explanation  | Outside<br>project<br>management<br>of OWT and<br>West<br>Orange NJ<br>site projects. |
|              | Outside RF consulting<br>Engineering Services            | Perform engineering study for new channel assignment and antenna development | Yes   |
|              |  | Prepare engineering section of Form FCC<br>Construction Permit Application   | Yes   |
|              |  | For Auxiliary Facility   | Yes   |
|              |  | For Main Facility  | Yes   |
|              |  | Prepare engineering section of Form FCC<br>License to Cover Application      | Yes   |
|              |  | For Auxiliary Facility   | Yes   |
|              |  | For Main Facility  | Yes   |
|              |  | Prepare request for Special Temporary<br>Authority                           | Yes   |
|              |  | Quantity   | 2   |
|              |  | Do you have Distributed Transmission<br>System engineering services?         | N/A   |
|              |  | Critical Facility  | N/A   |
|              |  | Terrain-Shielded Facility  | N/A   |
|              | Attorney and Other<br>Outside Consulting<br>Services     | Prepare and file Form FCC Construction<br>Permit Application                 | Yes   |
|              | Services   | For Auxiliary Facility   | Yes   |
|              |  | For Main Facility  | Yes   |
|              |  | Prepare and file Form FCC License to   | Yes   |

|                                  | Cover Application  |   |
|----------------------------------|--|---|
|                                  | For Auxiliary Facility   | Yes   |
|                                  | For Main Facility  | Yes   |
|                                  | Prepare request for Special Temporary<br>Authority   | Yes   |
|                                  | Quantity   | 2   |
|                                  | NEPA Section 106 environmental review  | No  |
|                                  | Environmental Assessment   | No  |
|                                  | ASR Modification   | No  |
|                                  | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                  | Negotiation of Lease and other Matter for Shared Locations                                 | Yes   |
|                                  | Prepare or Review FCC Form 399 for Reimbursement   | Yes   |
|                                  | Address transition timing and coordination issues w/ other stations and wireless providers | Yes   |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study  | Yes   |
|                                  | RF exposure measurements   | Yes   |
|                                  | Additional Field Engineering Service   | Yes   |
|                                  | Number of Days   | 30  |
|                                  | Justification  | Supervision<br>of project at<br>OWT -<br>Supervise<br>Local 3<br>labor. |

| Outside                          | Other Professional Services Expenses  | Not Listed                            |
|----------------------------------|---------------------------------------|---------------------------------------|
| Professional Services Costs Desc | Description                           |                                       |
|                                  | Prepare and File FCC Progress Reports | Prepare and file FCC Progress Reports |

| Other    | Section                         | Question   | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|          |                                 | Is Remediation needed?   | No       |
|          | Facility Expenses               | Name   | N/A      |
|          |                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|          |                                 | Name   | N/A      |
|          |                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?  | Yes      |
|          | Permit and Filing Costs         | Local Zoning   | No       |
|          |                                 | Non-zoning permits   | Yes      |
|          |                                 | BLM or NFS Coordination  | No       |
|          |                                 | FCC Construction Permit Minor Change   | Yes      |
|          |                                 | FCC License to Cover Application   | Yes      |
|          |                                 | FCC Special Temporary Authority<br>Application   | Yes      |
|          | Other Miscellaneous<br>Expenses | Does this relocation require paying<br>Disposal Costs (for equipment and other<br>waste, net of any salvage value)?        | Yes      |
|          |                                 | Does this relocation require Equipment<br>Delivery or Handling Charges not otherwise<br>included in individual item costs? | Yes      |
|          |                                 | Does this relocation require Equipment Storage?  | Yes      |
|          |                                 | Does this relocation require the<br>Development and Airing of an<br>Announcement regarding an upcoming<br>channel change?  | Yes      |
|          |                                 | Does this relocation require MVPD<br>Notification of a Channel Change?   | Yes      |

### **Other Expenses Not Listed**

| Other    | Other Expenses Not Listed |  |
|----------|---------------------------|--|
| Expenses | Name                      | Description  |
|          | New York Sales Tax        | Estimated New York Sales tax on equipment purchases. |

### Transmitters

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification   | Actual Cost  | Act<br>Jus |
|--|--------------------------------|-------------------|---|--------------|------------|
| Primary<br>Transmitter<br>TBD  | \$1,327,321.10                 | \$1,290,321.10    |   | \$567,014.16 |            |
| Wire<br>Remote<br>Control  | \$3,500.00                     | \$3,500.00        | Wire up remote control to new transmitter.  | N/A          |            |
| Installation<br>Layout<br>Drawings   | \$146,882.00                   | \$146,882.00      | Hanson Engineering<br>Fees - Transmitter<br>Layout and Architectural<br>Fees  | \$50,858.84  |            |
| Remove<br>existing<br>equipment  | \$195,000.00                   | \$195,000.00      | Remove existing<br>equipment from<br>transmitter area at ESB.<br>NYC Labor - Elevator<br>Logistics, Loading Dock,<br>Teamsters, Rigging, ESB<br>Building Logistics. | N/A          |            |
| Other<br>Electrical<br>Service:<br>Main<br>Transmitter<br>Electrical<br>Installation<br>at OWT.<br>Local 3<br>Installation | \$240,339.10                   | \$240,339.10      | OWT Electrical -<br>Installation of new<br>transmitter at OWT.<br>Hatzel Buehler Local 3<br>Electricians.   | \$8,339.10   |            |
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>14.2 - 20 kW  | \$684,000.00                   | \$650,000.00      | Catalog Cost  | \$503,266.22 |            |
| Transformer<br>3 phase<br>/480v - 300<br>KVA   | \$36,800.00                    | \$35,000.00       | OWT Electrical - Local 3  | \$4,550.00   |            |

| 3" Rigid<br>Conduit and<br>Wiring<br>(Cost per<br>foot)  | \$20,800.00    | \$19,600.00  | OWT Electrical - Local 3   | N/A          |
|--|----------------|--------------|--|--------------|
| Auxiliary<br>Transmitter<br>THU9-12<br>EVO 19 kW<br>ATSC / 17.4<br>kW OFDM                               | \$1,222,475.00 | \$892,850.00 |  | \$357,375.00 |
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>14.2 - 20 kW                                  | \$684,000.00   | \$357,375.00 | Replacement transmitter<br>is 19 kW. Exact 10 kW<br>replacement not<br>available from Rohde<br>and Schwarz. 13 kW is<br>closest match. Upgrade<br>cost is the difference<br>between 13 kW and the<br>19 kW. See quotes<br>190515_Aux_Xmt_Quote<br>and Quotation 214984.<br>WWOR(FOX).WOrange.<br>FCC | N/A          |
| UHF - Air<br>Cooled<br>Solid State<br>Transmitter<br>19 kW   | \$357,375.00   | \$357,375.00 | ***System Notice:<br>Estimate adjusted and<br>locked because line has<br>been superseded.<br>***Replacement Aux<br>Transmitter. Catalog<br>price \$555,000   | \$357,375.00 |
| Remote<br>Control<br>Wiring  | \$3,500.00     | \$3,500.00   | Wire Up remote control to new transmitter  | N/A          |
| Remove<br>Existing<br>Equipment  | \$45,000.00    | \$45,000.00  | West Orange NJ Site -<br>NJ Labor to remove<br>existing Aux transmitter.   | N/A          |
| Other<br>Electrical<br>Service:<br>Aux<br>Transmitter<br>Electrical<br>Installation<br>West<br>Orange NJ | \$75,000.00    | \$75,000.00  | West Orange NJ Site -<br>NJ Labor. Electrical<br>Installation of new Aux<br>Transmitter.   | N/A          |

| 3" Rigid<br>Conduit and<br>Wiring<br>(Cost per<br>foot) | \$20,800.00    | \$19,600.00    | Catalog West Orange NJ<br>Site - NJ Labor | N/A            |
|---|----------------|----------------|---|----------------|
| Transformer<br>3 phase<br>/480v - 300<br>KVA            | \$36,800.00    | \$35,000.00    | Catalog                                   | N/A            |
| Sub-total   | \$2,549,796.10 | \$2,183,171.10 | N/A                                       | \$924,389.16   |
| Total for all systems                                   | \$6,314,609.10 | \$4,094,319.10 | N/A                                       | \$1,493,396.92 |

### Components

| File Name                         |  |
|-----------------------------------|--|
| Information not provided.         |  |
|                                   |  |
| Component Description:            | Design of Eng and<br>Const Costs Main<br>Transmitter- srvs<br>through June 9 ,<br>2018 100%<br>complete              |
| Amount:                           | \$10,380.68  |
| Component Description:            | Design of Eng and<br>Const Costs Main<br>Transmitter- srvs<br>through January 27<br>,2018 60.6395%<br>complete       |
| Amount:                           | \$62,947.94  |
| Component Description:<br>Amount: | Design of Eng and<br>Const Costs Main<br>Transmitter- srvs<br>through April 14 ,<br>2018 90% complete<br>\$30,478.16 |
|                                   | Information not provided.   Component Description:   Amount:   Amount:   Component Description:                      |

|  | Component Description:    | New York Port<br>Authority<br>Construction<br>Review Fee |
|--|---------------------------|--|
|  | Amount:                   | \$10,000.00  |
| Remove existing equipment                                | Information not provided. |  |
| Other Electrical Service:<br>Main Transmitter Electrical | Component Description:    | Mechanical Wor   |
| Installation at OWT. Local 3<br>Installation             |                           | Broadcast  |
| Installation   |                           | equipment  |
|  |                           | installation-  |
|  | _                         | WWOR   |
|  | Amount:                   | \$8,339.10   |
|  | Component Description:    | Broadcast  |
|  |                           | equipment  |
|  |                           | installation-  |
|  |                           | WWOR   |
|  | Amount:                   | \$20,250.00  |
|  | Component Description:    | Broadcast  |
|  |                           | equipment  |
|  |                           | installation-  |
|  | Amount:                   | WWOR   |
|  | Amount:                   | \$66,375.00  |
|  | Component Description:    | Broadcast  |
|  |                           | equipment  |
|  |                           | installation-  |
|  | Amount                    | WWOR   |
|  | Amount:                   | \$1,350.00   |
|  | Component Description:    | Broadcast  |
|  |                           | equipment  |
|  |                           | installation-  |
|  |                           | WWOR   |
|  | Amount:                   | \$117,675.00   |

|  | Component Description:<br>Amount: | Broadcast<br>equipment<br>installation-<br>WWOR<br>\$4,950.00                            |
|--|-----------------------------------|--|
| UHF - Liquid Cooled Solid<br>State Transmitter 14.2 - 20<br>kW | Component Description:            | 20% milestone<br>payment (1st pymt<br>253,908.11 2nd<br>pymt 152,344.86)<br>\$101,563.25 |
|  | Component Description:            | 50% deposit for<br>transmitter-<br>Excludes 50% for                                      |
|  | Amount:                           | the transformer<br>\$9,100 charge.<br>reimbursement<br>submitted<br>separately.          |
|  | Component Description:<br>Amount: | \$249,358.11<br>N/A<br>N/A   |
|  | Component Description:<br>Amount: | Transmitter 30%<br>milestone pymt (1st<br>pymt \$253,908.11)<br>\$152,344.86             |
| Transformer 3 phase/480v<br>- 300 KVA                          | Component Description:            | 50% of total cost of transformers-   |
|  | Amount:                           | \$9,100<br>\$4,550.00  |
| 3" Rigid Conduit and Wiring (Cost per foot)                    | Information not provided.         |  |
| UHF - Liquid Cooled Solid<br>State Transmitter 14.2 - 20       | Information not provided.         |  |

| kW   |                           |   |
|--|---------------------------|---|
| UHF - Air Cooled Solid<br>State Transmitter 19 kW                                      | Component Description:    | WWOR Aux<br>Transmitter- 10%  |
|  |                           | upon success of<br>the proof of   |
|  |                           | performance   |
|  | Amount:                   | \$35,737.50   |
|  | Component Description:    | WWOR Aux<br>Transmitter- 10%<br>remainder upon<br>successful<br>completion of the<br>21 day operation |
|  | Amount:                   | testing period<br>\$35,737.50   |
|  | Component Description:    | WWOR Aux<br>Transmitter- 50%<br>downpayment   |
|  | Amount:                   | \$178,687.50  |
|  | Component Description:    | WWOR Aux<br>Transmitter- 30%<br>upon delivery of all  |
|  | Amount:                   | products<br>\$107,212.50  |
| Remote Control Wiring  | Information not provided. |   |
| Remove Existing Equipment  | Information not provided. |   |
| Other Electrical Service:<br>Aux Transmitter Electrical<br>Installation West Orange NJ | Information not provided. |   |
| 3" Rigid Conduit and Wiring<br>(Cost per foot)   | Information not provided. |   |
| Transformer 3 phase/480v<br>- 300 KVA  | Information not provided. |   |

### Antennas

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|  |                                |                   |  |              | )                            |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost  | Actual Cost<br>Justification |
| Primary<br>Antenna<br>PEP40  | \$1,700,280.00                 | \$525,750.00      |  | \$500,000.00 |                              |
| UHF - High<br>Power Top<br>Mount<br>(200-1000<br>kW), Four<br>Station<br>broadband<br>panel<br>antenna,<br>elliptically<br>or<br>circularly<br>polarized | \$1,090,000.00                 | \$0.00            | N/A  | N/A          | N/A                          |
| Sweep test<br>of existing<br>antenna   | \$6,730.00                     | \$6,400.00        | RF Sweep<br>and<br>optimization<br>of antenna/<br>transmission<br>line at OWT.<br>Line from<br>TX to<br>Combiner<br>Input. | N/A          | N/A                          |
| Adding a<br>module to<br>existing<br>combiner<br>(without<br>antenna)  | \$84,200.00                    | \$0.00            | N/A  | N/A          | N/A                          |
| RFS<br>Retuning<br>of NBC<br>Combiner  | \$19,350.00                    | \$19,350.00       | RFS quote<br>to re-tune<br>combiner<br>module to<br>CH 25 for<br>WWOR  | N/A          | N/A                          |

|   |              |              | operation at<br>OWT  |              |     |
|---|--------------|--------------|--|--------------|-----|
| NBC FOX<br>Combiner<br>and TL<br>Purchase   | \$500,000.00 | \$500,000.00 | WWOR<br>purchase of<br>existing<br>WNBC<br>combiner<br>and<br>transmission<br>line in place<br>at OWT. | \$500,000.00 | N/A |
| Auxiliary<br>Antenna<br>TUD-C5SP-<br>10/34U-2-B   | \$299,598.00 | \$209,068.00 |  | \$0.00       |     |
| UHF - High<br>Power Top<br>Mount One<br>Station<br>antenna<br>horizontally<br>polarized   | \$0.00       | \$0.00       | N/A  | N/A          | N/A |
| Sweep test<br>of existing<br>antenna  | \$6,730.00   | \$6,400.00   | Catalog -<br>document<br>existing<br>performance<br>on new<br>channels.<br>Determine<br>optimization   | N/A          | N/A |
| New<br>combiner,<br>cost per<br>channel<br>(without<br>antenna)                           | \$84,200.00  | \$0.00       | Catalog  | N/A          | N/A |
| Combiner<br>output<br>splitting<br>/switching<br>for dual<br>feed lines,<br>if applicable | \$126,000.00 | \$120,000.00 | Catalog  | N/A          | N/A |
| American<br>Tower Fees  | \$82,668.00  | \$82,668.00  | Combiner<br>and  | N/A          | N/A |

|                             |                |                | American<br>Tower Fees<br>associated<br>with Aux<br>Site. West<br>Orange NJ |                |     |
|-----------------------------|----------------|----------------|---|----------------|-----|
| Sub-total                   | \$1,999,878.00 | \$734,818.00   | N/A   | \$500,000.00   | N/A |
| Total for<br>all<br>systems | \$6,314,609.10 | \$4,094,319.10 | N/A   | \$1,493,396.92 | N/A |

# Components

| Actual Information<br>Description  | File Name                         |   |
|--|-----------------------------------|---|
| UHF - High Power Top<br>Mount (200-1000 kW), Four<br>Station broadband panel<br>antenna, elliptically or<br>circularly polarized | Information not provided.         |   |
| Sweep test of existing antenna   | Information not provided.         |   |
| Adding a module to existing combiner (without antenna)   | Information not provided.         |   |
| RFS Retuning of NBC<br>Combiner  | Information not provided.         |   |
| NBC FOX Combiner and TL<br>Purchase  | Component Description:<br>Amount: | Transmission<br>Lines and<br>Combiner Modules<br>\$500,000.00         |
|  | Component Description:<br>Amount: | WNBC<br>Transmission<br>Lines and<br>Combiner Modules<br>\$500,000.00 |
| UHF - High Power Top<br>Mount One Station antenna<br>horizontally polarized  | Information not provided.         |   |

| Sweep test of existing antenna  | Information not provided. |
|---|---------------------------|
| New combiner, cost per channel (without antenna)                              | Information not provided. |
| Combiner output splitting<br>/switching for dual feed<br>lines, if applicable | Information not provided. |
| American Tower Fees   | Information not provided. |

# **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification                                      | Actual Cost    | Actual Cost<br>Justification  |
|--|--------------------------------|-------------------|---|----------------|---|
| Primary<br>Transmission<br>Line                        | \$174,000.00                   | \$103,295.00      |   | \$69,007.76    |   |
| Rigid<br>Transmission<br>Line -<br>copper, 7 3<br>/16" | \$174,000.00                   | \$103,295.00      | Includes<br>costs for<br>vendors<br>Dielectric,<br>RFS and<br>Myat Inc. | \$69,007.76    | Costs of<br>Transmission<br>lines were<br>not captured<br>in the<br>estimated<br>costs. |
| Auxiliary<br>Transmission<br>Line                      | \$0.00                         | \$0.00            |   | \$0.00         |   |
| Sub-total  | \$174,000.00                   | \$103,295.00      | N/A   | \$69,007.76    | N/A   |
| Total for all systems                                  | \$6,314,609.10                 | \$4,094,319.10    | N/A   | \$1,493,396.92 | N/A   |

# Components

| Actual Information<br>Description            | File Name              |   |
|--|------------------------|---|
| Rigid Transmission Line -<br>copper, 7 3/16" | Component Description: | 45% Deposit on<br>quote of 83,880.<br>Quote later<br>revised to<br>65,073.60 so only<br>27,327.60<br>remaining to be<br>paid. |
|  | Amount:                | \$37,746.00   |

| Component Description: | Transmission Line<br>3rd pymt (1st pym<br>37,746 2nd pymt<br>27,327.60) |
|------------------------|---|
| Amount:                | \$630.00  |
| Component Description: | Transmission Line   |
|                        | Charges 2nd   |
|                        | payment (1st  |
|                        | payment 37,746)   |
| Amount:                | \$27,327.60   |
| Component Description: | Transmission Line   |
| - •                    | Switches WWOR   |
| Amount:                | \$31,261.76   |

### **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description<br>Primary<br>Tower B  | Predetermined<br>Cost Estimate<br>\$421,000.00 | Estimated<br>Cost<br>\$0.00 | Estimated<br>Cost<br>Justification   | Actual Cost<br>\$0.00 | Actual Cost<br>Justification |
|--|--|-----------------------------|--|-----------------------|------------------------------|
| Complex<br>Tower<br>(includes,<br>for<br>example,<br>those with<br>candelabras<br>and/or<br>stacked<br>antennas) | \$421,000.00                                   | \$0.00                      | No Rigging<br>Costs  | N/A                   | N/A                          |
| Auxiliary<br>Tower<br>LTOWER   | \$99,200.00                                    | \$15,000.00                 |  | \$0.00                |                              |
| American<br>Tower Fees   | \$15,000.00                                    | \$15,000.00                 | ATC Fees<br>associated<br>with<br>changes at<br>West<br>Orange NJ<br>Aux Site. | N/A                   | N/A                          |
| Short Tower<br>(less than<br>500')   | \$84,200.00                                    | \$0.00                      | N/A  | N/A                   | N/A                          |
| Sub-total  | \$520,200.00                                   | \$15,000.00                 | N/A  | \$0.00                | N/A                          |
| Total for all systems  | \$6,314,609.10                                 | \$4,094,319.10              | N/A  | \$1,493,396.92        | N/A                          |

# Components

Information not provided.

# **Outside Professional Services**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification   | Actual Cost | Actual C<br>Justifica |
|---|--------------------------------|-------------------|---|-------------|-----------------------|
| Outside<br>Professional<br>Services   | \$625,295.00                   | \$613,200.00      |   | \$0.00      |                       |
| Reimbursement<br>Reviews with<br>FCC Contractor   | \$17,500.00                    | \$17,500.00       | Reimbursement<br>Reviews with<br>E&Y and<br>Cavell.                           | N/A         | N/A                   |
| Prepare and<br>File FCC<br>Progress<br>Reports  | \$5,000.00                     | \$5,000.00        | Prepare and<br>file FCC<br>Progress<br>Reports                                | N/A         | N/A                   |
| Additional Field<br>Engineering<br>Service, 30<br>Days                                      | \$54,000.00                    | \$54,000.00       | On Site<br>Engineering<br>Supervision of<br>Local 3<br>installation<br>labor. | N/A         | N/A                   |
| RF Exposure<br>Measurements   | \$21,050.00                    | \$20,000.00       | Catalog   | N/A         | N/A                   |
| Comprehensive<br>coverage<br>verification via<br>field study, if<br>needed                  | \$84,200.00                    | \$80,000.00       | Catalog   | N/A         | N/A                   |
| Attorney Fees -<br>Prepare and<br>File request for<br>Special<br>Temporary<br>Authorization | \$7,360.00                     | \$7,000.00        | Catalog   | N/A         | N/A                   |
| Attorney Fees -<br>Negotiation of<br>lease and other<br>matters for<br>shared locations     | \$4,210.00                     | \$4,000.00        | Negotiate<br>modification of<br>Lease for new<br>channels and<br>equipment    | N/A         | N/A                   |

| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application   | \$2,365.00 | \$2,250.00 | Catalog               | N/A | N/A |
|---|------------|------------|-----------------------|-----|-----|
| Attorney Fees -<br>Aux Antenna,<br>prepare and<br>File Form 2100<br>Construction<br>Permit or<br>License<br>Application                         | \$4,210.00 | \$4,000.00 | N/A                   | N/A | N/A |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application  | \$5,260.00 | \$5,000.00 | Catalog               | N/A | N/A |
| RF Consulting<br>Engineer Fees-<br>Aux Antenna:<br>Prepare<br>engineering<br>section of FCC<br>Form 2100,<br>License to<br>Cover<br>Application | \$1,580.00 | \$3,000.00 | Two Aux<br>Facilities | N/A | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main), License<br>to Cover<br>Application   | \$1,580.00 | \$1,500.00 | Catalog               | N/A | N/A |
| RF Consulting<br>Engineer Fees-<br>Aux Antenna:<br>Prepare<br>engineering<br>section of FCC<br>Form 2100,<br>Construction                       | \$2,105.00 | \$4,000.00 | Two Aux<br>facilities | N/A | N/A |

| Prepare  | \$3,155.00   | \$3,000.00   | Catalog   | N/A    | N |
|--|--------------|--------------|---|--------|---|
| engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application     | ψ0,100.00    | ψ3,000.00    | Catalog   | IWA    |   |
| Project<br>management of<br>the transition   | \$395,000.00 | \$375,000.00 | Project<br>Management of<br>Main and Aux<br>sites. Outside<br>RF Engineering<br>Services to<br>project manage<br>the OWT and<br>West Orange<br>NJ Projects. On-<br>Site<br>supervision of<br>installation and<br>performance<br>measurements. | \$0.00 | N |
| Prepare and or<br>review<br>reimbursement<br>form  | \$2,630.00   | \$2,500.00   | Catalog   | N/A    | N |
| Prepare<br>request for<br>Special<br>Temporary<br>Authorization                                    | \$4,100.00   | \$3,000.00   | Catalog   | N/A    | N |
| Address<br>transition timing<br>and<br>coordination<br>issues w/ other<br>stations and<br>wireless | \$2,630.00   | \$2,500.00   | NYC market<br>Coordination of<br>testing phase<br>and transition<br>phase<br>operations.  | N/A    | N |
| Perform<br>engineering<br>study for new<br>channel<br>assignment and                               | \$7,360.00   | \$19,950.00  | Development of<br>custom<br>antenna<br>configuration<br>for WWOR.   | N/A    | N |

| antenna               |                |                | Interference   |                |     |
|-----------------------|----------------|----------------|----------------|----------------|-----|
| development           |                |                | Analysis       |                |     |
|                       |                |                | regarding move | •              |     |
|                       |                |                | to OWT and     |                |     |
|                       |                |                | Early move to  |                |     |
|                       |                |                | CH 25          |                |     |
| Sub-total             | \$625,295.00   | \$613,200.00   | N/A            | \$0.00         | N/A |
| Total for all systems | \$6,314,609.10 | \$4,094,319.10 | N/A            | \$1,493,396.92 | N/A |

# Components

Information not provided.

# **Other Expenses**

# Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Other<br>Expenses  | \$445,440.00                   | \$444,835.00      |   | \$0.00      |                              |
| New York<br>Sales Tax  | \$266,250.00                   | \$266,250.00      | Estimated<br>New York<br>Sales Tax<br>on<br>equipment.<br>8.875% is<br>rate on<br>~\$3M<br>taxable<br>equipment.                                      | N/A         | N/A                          |
| MVPD<br>Notification of<br>Channel<br>Change                           | \$11,000.00                    | \$11,000.00       | N/A   | N/A         | N/A                          |
| Develop and<br>air<br>announcement<br>of upcoming<br>channel<br>change | \$1,500.00                     | \$1,500.00        | N/A   | N/A         | N/A                          |
| Equipment<br>Storage   | \$19,000.00                    | \$19,000.00       | Off Site<br>Equipment<br>Staging and<br>Storage<br>until<br>needed on<br>site. OWT<br>Equipment<br>Installation<br>equipment<br>staging.<br>Myat Inc. | N/A         | N/A                          |
| DTV Medical<br>Facility<br>Notification                                | \$11,550.00                    | \$11,000.00       | Catalog   | N/A         | N/A                          |

| FCC Filing<br>Fees - Form<br>2100 minor<br>change CP<br>application                     | \$1,110.00  | \$1,070.00  | Catalog  | N/A | N/A |
|---|-------------|-------------|--|-----|-----|
| Non-zoning<br>permits   | \$19,750.00 | \$19,750.00 | Mechanical,<br>electrical,<br>Fire<br>Protection<br>city of New<br>York<br>building<br>/contractor<br>permits.   | N/A | N/A |
| Disposal<br>Costs (for<br>equipment and<br>other waste,<br>net of any<br>salvage value) | \$95,000.00 | \$95,000.00 | Disposal of<br>equipment.<br>NYC Labor,<br>Rigging,<br>Teamsters,<br>Porters.<br>Disposal of<br>ESB<br>Equipment.  | N/A | N/A |
| Equipment<br>Delivery and<br>Handling<br>Charges  | \$19,750.00 | \$19,750.00 | Staging<br>Equipment<br>Deliveries<br>to OWT<br>Loading<br>Dock<br>Teamsters,<br>Elevator<br>Logistics,<br>Rigging.<br>after<br>business<br>hours work.<br>Myat Inc. | N/A | N/A |
| FCC Filing<br>Fees - Form<br>2100 license<br>to cover<br>application                    | \$335.00    | \$325.00    | Catalog  | N/A | N/A |
| FCC Filing<br>Fees - Special  | \$195.00    | \$190.00    | Catalog  | N/A | N/A |

| Temporary<br>Authorization<br>request |                |                |     |                |     |
|---------------------------------------|----------------|----------------|-----|----------------|-----|
| Sub-total                             | \$445,440.00   | \$444,835.00   | N/A | \$0.00         | N/A |
| Total for all systems                 | \$6,314,609.10 | \$4,094,319.10 | N/A | \$1,493,396.92 | N/A |

#### Components

Information not provided.

| Cost<br>Information | Grand Total           |                                |                |                |
|---------------------|-----------------------|--------------------------------|----------------|----------------|
|                     |                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost    |
|                     | Total for all systems | \$6,314,609.10                 | \$4,094,319.10 | \$1,493,396.92 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been<br>submitted no further costs are expected to<br>be incurred. Note this will lock the Form 399<br>from further editing and begin close-out<br>procedures with the Fund Administrator. | No       |

| Certification | Section  | Question  | Response |
|---------------|--|---|----------|
|               | Submission of Estimated<br>Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 912(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE STATEMENTS COULD SUBJECT<br>THIS ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT. |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> </ol>  |          |
|               |  | 2. The above-named<br>entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.  |          |
|               |  | 3. The above-named<br>entity acknowledges<br>the submission of the<br>information herein<br>creates no obligation<br>on the part of the<br>government to pay<br>any amount.   |          |
|               |  | <ul> <li>4. The above-named<br/>entity certifies that<br/>the equipment and<br/>services paid for with<br/>money from the TV<br/>Broadcaster<br/>Relocation Fund are<br/>necessary to change<br/>channels<br/>(broadcasters) or to<br/>continue to carry the</li> </ul>   |          |

signal of a broadcaster that changes channels (MVPD).

- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. I declare, under penalty of perjury, that I am Angelo an authorized representative of the above-Servedio named applicant for the Authorization(s) Vice specified above. Preisdent Controller

| Certification | Section  | Question  | Response |
|---------------|--|---|----------|
|               | Submission of Actual<br>Cost Documentation<br>Statements | <ul> <li>WILLFUL FALSE, FRAUDULENT, OR<br/>FICTITIOUS STATEMENTS ON THIS<br/>FORM ARE PUNISHABLE BY FINE AND<br/>/OR IMPRISIONMENT (U.S. CODE, TITLE<br/>18, SECTION 1001), AND/OR<br/>REVOCATION OF ANY STATION<br/>LICENSE OR CONSTRUCTION PERMIT<br/>(U.S. CODE, TITLE 47, SECTION 312(a)<br/>(1), AND/OR FORFEITURE (U.S. CODE,<br/>TITLE 47, SECTION 503), AND ANY<br/>FALSE AND/OR FRAUDULENT<br/>STATEMENTS COULD SUBJECT THIS<br/>ENTITY TO LIABILITY UNDER THE<br/>FALSE CLAIMS ACT (U.S. CODE, TITLE<br/>31, SECTIONS 3729-3733).</li> <li>1. The Authorized<br/>Person signing<br/>below certifies and<br/>represents that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> <li>2. The above-named<br/>entity certifies that<br/>the statements in this<br/>form and attached<br/>documentation are<br/>true, complete, and<br/>correct.</li> <li>3. The above-named<br/>entity acknowledges<br/>that all certifications<br/>and attached<br/>documentation are<br/>considered material<br/>representations.</li> <li>4. The above-named<br/>entity acknowledges<br/>the submission of the<br/>information herein</li> </ul> |          |

creates no obligation on the part of the government to pay any amount.

- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
- 8. The above-named entity acknowledges that overpayments or payments in error

| 9.              | must be promptly<br>refunded to the<br>Commission.<br>The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,          |   |
|-----------------|---|---|
|                 | rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a prerequisite for<br>obtaining the<br>payments herein<br>requested. |   |
| an aut<br>named | are, under penalty of perjury, that I am<br>thorized representative of the above-<br>d applicant for the Authorization(s)<br>ied above.                   | Angelo<br>Servedio<br>Vice<br>President<br>Controller |

#### Attachments