

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

69328 Service: DTV Call **WLED-TV** Channel: 23 (UHF) Facility Sign:

ID:

File 0000027752

Number:

FRN: 0021895115 Date 06/25

> Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|--------------------------|--------------------|
| NEW HAMPSHIRE PUBLIC BROADCASTING Doing Business As: NEW HAMPSHIRE PUBLIC BROADCASTING | Dawn DeAngelis 268 MAST ROAD DURHAM, NH 03824 United States | +1 (603) 868- 4304 | ddeangelis@nhpbs. org | Not-for- Profit |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|---|----------------------|-------------------------------|
| Ryan C Wilhour ConsultingEngineer Kessler and Gehman Associates, Inc. | 507 NW 60th ST STE D Gainesville, FL 32607 United States | +1 (352) 332-3157 | ryan@kesslerandgehman. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Replace transmitter and antenna using existing transmission line. Acquire interim antenna and line for continued operation during line replacement and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. |

Transmitters

| s | Section | Question | Response |
|---|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Add Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-----------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | Auxiliary |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | NV7250 |
| | Year | 2001 |
| | Туре | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power Capacity | 4 kW |

Auxiliary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Auxiliary (Backup) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | MPTV-PRLX- U3 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 5 kW |
| | Justification for New Transmitter | The manufacturer of the existing transmitter advises that the transmitter cannot be retuned to the assigned channel. See attachment. |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |

| | Size | N/A |
|---|--|-----|
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Transmitter **Other Transmitter Cost Not Listed**

Transmitter Information not provided.

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | AT7105K0 |
| | Year | 2011 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 5 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | MPTV-PRLX- U3 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 5.2 kW |
| | Justification for New Transmitter | The manufacturer of the existing transmitter advises that the transmitter cannot be retuned to the assigned channel. See attachment. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |

| | Size | 3 inches |
|---|--|------------|
| | Length | 100.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| | | |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------------------------|--|
| Standby Exciter and Switch | Standby Exciter with Automatic Change Over Switch |
| Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 108.0 kW |

| Manufacturer | |
|--------------|--------------------------|
| Model | TFU- 28GTH-R O4 DC |
| Year | 2001 |

New Antenna Costs

| Section | Question | Response |
|----------------------------|--|-----------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 77.3 kW |
| | Manufacturer | |
| | Model | ATW20H4- HTO10-23L |

| Year | 2019 |
|-------------------------------|---|
| Justification for New Antenna | The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel. ERP is based on 1% expansion. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 4 1/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|----------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 108.0 kW |
| | Manufacturer | |
| | Model | i230ECW- 16-23/48 |
| | Year | 2019 |

| Justification for New Antenna | An interim |
|-------------------------------|--------------|
| | antenna is |
| | necessary |
| | to keep |
| | station on |
| | the air |
| | during |
| | primary |
| | antenna |
| | replacement |
| | and for the |
| | duration of |
| | the |
| | assigned |
| | phase. |
| | Station will |
| | attempt to |
| | rent if |
| | renting is |
| | available at |
| | time of |
| | acquisition. |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|---------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | S |
| | Feed Line Size | 4 1/16 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission Seffien | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmissio

Existing Transmission Line

| Section Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | ERI |
| Line Manufacturer and Type | Туре | Flexible A |
| | Diameter | 4 inches |
| | Other Diameter | N/A |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 430 feet |

Primary

Other Transmission Line Expenses Not Listed

| Transmission Line | | Description | |
|-------------------|-------------|--|--|
| | Sweep Tests | Sweep tests to demonstrate performance on assigned channel | |

Interim Transmissi

New Transmission Line

| sion <mark>Line</mark> n | Question | Response |
|--------------------------------|-------------------------|---------------------|
| New Transmission Line Costs | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Туре | Rigid |
| | Diameter | 3 1/8 inches |
| | Segment Length | 20' |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 460 feet per run |

Justification for New Transmission Line An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at

time of acquisition.

Other Transmission Line Expenses Not Listed Interim Transmission Line Expenses Not Listed Interim Interior Not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|------------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | Terrain Constrained |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1034698 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 44° 21' 10.9" N- |
| | Longitude (NAD83) | 071° 44' 14.9" W- |
| | Overall Structure Height | 446.84 feet |
| | Support Structure Height | 399.93 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 1988.82 feet |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner | New Hampshire Public Broadcasting |
| Date Constructed | 11/14/2016 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 72212 | WMTK | FM |
| 165997 | WNYN-FM | FM |
| 173546 | WEVQ | FM |

Other Types of Users

| Users |
|----------------|
| WLED microwave |
| WENH microwave |
| WNYN microwave |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|-------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |

| needed |
|--------|
|--------|

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs | Complex Tower | Terrain constrained |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 40 |
| | Explanation | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |

| | Quantity | 1 |
|---------------------------------------|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | Yes |
| | | |

| Number of Days | 6 |
|----------------|---|
| Justification | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

Outside Professional

Other Professional Services Expenses Not Listed

| I Services Costs | Description | | |
|----------------------------|--|--|--|
| Other Legal Services | Legal services not specifically listed under Outside Professional Services | | |
| Other Engineering Services | Engineering services not specifically listed under Outside Professional Services | | |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmitter MPTV-PRLX- U3 | \$507,450.00 | \$456,650.00 | | \$105,888.57 | |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | \$1,338.57 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW | \$273,500.00 | \$226,150.00 | N/A | \$104,550.00 | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| Standby Exciter and Switch | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Additional Interior RF System | \$140,000.00 | \$140,000.00 | N/A | N/A | N/A |
| Auxiliary Transmitter MPTV-PRLX- U3 | \$273,500.00 | \$225,615.00 | | \$214,334.25 | |

| Total for all systems | \$2,387,080.00 | \$2,285,758.74 | N/A | \$472,680.43 | N/A |
|---|----------------|----------------|-----|--------------|-----|
| Sub-total | \$780,950.00 | \$682,265.00 | N/A | \$320,222.82 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW | \$273,500.00 | \$225,615.00 | N/A | \$214,334.25 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|--|
| 3" Rigid Conduit and Wiring (Cost per foot) | Component Description: Amount: | HD 8539 00002 76667 v190624pmv1 \$11.81 |
| | Component Description: | HD 8539 00002 73490 |
| | Amount: | v190624pmv1 \$79.96 |
| | Component Description: | Needham S5070398.002 v190620jgv1 |
| | Amount: | \$126.54 |
| | Component Description: | HD 8539 00002 61636 v190624pmv1 |
| | Amount: | \$28.25 |
| | Component Description: | HD 8539 00002 12647 v190624pmv1 |
| | Amount: | \$92.94 |

Component Description: Needham

S5115697.002 v190620jgv1

Amount: \$72.85

Component Description: HD 8539 00057

06940

v190624pmv1

Amount: \$32.15

Component Description: Amazon 114-

2755163-1500267

v190625pmv1

Amount: \$8.39

Component Description: HD 8539 00056

07692

v190624pmv1

Amount: \$16.29

Component Description: Needham

S5081017.002

v190620jgv1

Amount: \$145.49

Component Description: HD 8539 00002

80040

v190624pmv1

Amount: \$6.23

Component Description: HD 8539 00002

90437

v190624pmv1

Amount: \$23.58

Component Description: Needham

S5117024.002

v190620jgv1

Amount: \$81.36

Component Description: Candia 5

v190625pmv1

Amount: \$34.95

Component Description: Needham

S5116592.002

v190620jgv1

Amount: \$28.30

Component Description: Needham

S5062957.002

v190620jgv1

Amount: \$77.92

Component Description: Needham

S5119902.002

v190620jgv1

Amount: \$91.80

Component Description: HD 3403 00057

27367

v190624pmv1

Amount: \$47.97

Component Description: HD 8539 00002

26316

v190624pmv1

Amount: \$41.68

Component Description: HD 8539 00057

98061

v190624pmv1

Amount: \$51.45

| | Component Description: | HD 8539 00002 67435 |
|--|--------------------------------|---|
| | Amount: | v190624pmv1 \$72.70 |
| | Component Description: | HD 8539 00002 59291 |
| | Amount: | v190624pmv1 \$165.96 |
| UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW | Component Description: | New primary transmitter Comark MPTV-PRLX-U3 |
| | Amount: | Liquid Cooled \$104,550.00 |
| Switchgear - industrial 800 amp | Information not provided. | |
| Transformer 3 phase/480v - 150 KVA | Information not provided. | |
| Standby Exciter and Switch | Information not provided. | |
| Additional Interior RF System | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW | Component Description: Amount: | Comark S10359-2 v190624jgv1 \$101,526.75 |
| | Component Description: | WLED, AUX SYSTEM (transmitter MPTV- |
| | Amount: | (transmitter MPTV- PRLX-) U3 D23 \$112,807.50 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|--|-----------------------------|-------------------|-----------------------|-------------|---------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Interim Antenna i230ECW- 16-23/48 | \$147,810.00 | \$204,321.00 | | \$84,035.50 | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | \$9,570.00 | \$9,100.00 | N/A | N/A | N/A |

| UHF - Lower Power Side Mount, One Station antenna . medium power (50- 200 kW), elliptically or circularly polarized | \$103,100.00 | \$161,821.00 | See uploaded ERI Proposal 20190125- 436 Rev B | \$80,910.50 | N/A |
|---|--------------|--------------|--|-------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$3,125.00 | N/A |
| Primary Antenna ATW20H4- HTO10-23L | \$263,300.00 | \$250,500.00 | | \$28,650.00 | |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | \$9,570.00 | \$9,100.00 | N/A | N/A | N/A |
| UHF - High Power Top Mount (200-1000 | \$247,000.00 | \$235,000.00 | N/A | \$28,650.00 | N/A |
| kW), One station antenna, horizontally polarized | | | | | |
| station antenna, horizontally | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |

| Total for | \$2,387,080.00 | \$2,285,758.74 | N/A | \$472,680.43 | N/A |
|----------------|----------------|----------------|-----|--------------|-----|
| all systems | | | | | |

Components

| Actual Information Description | File Name | |
|--|---------------------------------|---|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. | |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | Information not provided. | |
| UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized | Component Description: Amount: | ERI inv #WLED-500 Interim antenna pmt 1 UL20190425jgv1 \$80,910.50 |
| Sweep test of existing antenna | Component Description: Amount: | ERI inv #WLED-500 Interim antenna sweep pmt 1 UL20190425jgv1 \$3,125.00 |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | Information not provided. | |

| Component Description: | ERI inv #WLED- |
|---------------------------|------------------|
| | 500A Primary Ant |
| | pmt 1 |
| | UL20190425jgv1 |
| Amount: | \$28,650.00 |
| Information not provided. | |
| | Amount: |

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Transmission Line | \$47,840.00 | \$44,372.74 | | \$22,186.37 | |
| Rigid Transmission Line - copper, 3 1/8" | \$47,840.00 | \$44,372.74 | N/A | \$22,186.37 | N/A |
| Primary Transmission Line | \$6,400.00 | \$6,400.00 | | \$0.00 | |
| Sweep Tests | \$6,400.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$54,240.00 | \$50,772.74 | N/A | \$22,186.37 | N/A |
| Total for all systems | \$2,387,080.00 | \$2,285,758.74 | N/A | \$472,680.43 | N/A |

Components

| Actual Information Description | File Name | |
|--|---------------------------------|--|
| Rigid Transmission Line - copper, 3 1/8" | Component Description: Amount: | ERI inv #WLED-500 Interim line pmt 1 UL20190425jgv1 \$22,186.37 |
| Sweep Tests | Information not provided. | |

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Tower GTOWER | Predetermined Cost Estimate \$868,300.00 | Estimated Cost \$825,000.00 | Estimated Cost Justification | Actual Cost \$2,700.00 | Actual Cost Justification |
|--|--|-----------------------------|------------------------------------|---------------------------|------------------------------|
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | \$2,700.00 | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Sub-total | \$868,300.00 | \$825,000.00 | N/A | \$2,700.00 | N/A |
| Total for all systems | \$2,387,080.00 | \$2,285,758.74 | N/A | \$472,680.43 | N/A |

Components

| Actual Information | | |
|--------------------|-----------|--|
| Description | File Name | |

| Major tower reinforcement /modifications | Information not provided. | |
|---|--------------------------------|--|
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Component Description: Amount: | Structural Reanalysis of existing tower \$1,200.00 |
| | Component Description: | Structural Analysis of existing tower |
| | Amount: | \$1,500.00 |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Information not provided. | |

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|----------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$198,930.00 | \$199,900.00 | | \$14,885.74 | |
| Other Engineering Services | \$46,490.00 | \$46,490.00 | N/A | \$2,077.00 | N/A |
| Other Legal Services | \$15,000.00 | \$15,000.00 | N/A | \$720.00 | N/A |
| Additional Field Engineering Service, 6 Days | \$12,000.00 | \$12,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
|--|------------|------------|-----|------------|-----------------------|
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$119.25 | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$2,000.00 | FCC CP application |

| Perform engineering study for new channel assignment and antenna | \$7,360.00 | \$7,000.00 | N/A | \$3,250.00 | FCC RF allocation study for new channel assignment and antenna |
|--|----------------|----------------|--|--------------|--|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | development N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$10,000.00 | The Estimated Cost figure includes preparation and submission of Actual Cost invoices to date as well as an estimate of those anticipated over the remaining Repack. | \$4,654.50 | Prep of original FCC Form 399. The station requested specific help from their attorneys prio to having their engineers prepare the Form 399. |
| Project management of the transition | \$6,320.00 | \$6,160.00 | N/A | \$2,064.99 | Checks for the reimbursement bank account |
| Sub-total | \$198,930.00 | \$199,900.00 | N/A | \$14,885.74 | N/A |
| Total for all systems | \$2,387,080.00 | \$2,285,758.74 | N/A | \$472,680.43 | N/A |

Components

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

| Other Engineering Service | S | |
|---------------------------|-------------------------------|--------------------------------------|
| | Component Description: | Prep and submit |
| | | actual cost invoices |
| | Amount: | \$275.00 |
| | | |
| | Component Description: | Primary Antenna |
| | | Analysis |
| | Amount: | \$1,139.50 |
| | | |
| | Component Description: | Prep, amend and submit actual cost |
| | | invoices |
| | Amount: | \$397.50 |
| | | |
| | Component Description: | Coverage |
| | | comparisons for |
| | | proposed antenna |
| | | selection |
| | Amount: | \$265.00 |
| | Composed Decements | DE calculations for |
| | Component Description: | RF calculations for new equipment |
| | | purchases |
| | Amount: | \$265.00 |
| | | |
| Other Legal Services | | |
| | Component Description: | GSB 712794 |
| | Amazzati | v190613jgv3 |
| | Amount: | \$510.00 |
| | Component Description | GSB 713173 |
| | Component Description: | v190624jgv1 |
| | Amount: | \$210.00 |
| | | · - |
| Additional Field | Information not provided. | |
| Engineering Service, 6 | | |
| Days | | |

| Information not provided. | |
|---------------------------|--|
| Information not provided. | |
| Component Description: | Various Legal services related to Repack for WLED \$119.25 |
| Amount. | ψ113.23 |
| Component Description: | Legal services related to Quarterly report for WLED |
| Amount: | \$30.00 |
| Information not provided. | |
| Information not provided. | |
| | Information not provided. Information not provided. Information not provided. Component Description: Amount: Component Description: |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | FCC Construction Permit application for Main Facility - |
|--|---------------------------|---|
| | Amount: | WLED \$2,000.00 |
| Perform engineering study for new channel | | |
| assignment and antenna development | Component Description: | engineering study for new channel assignment and antenna |
| | Amount: | development \$3,250.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Prepare and or review reimbursement form | Component Description: | Preparation of |
| | Amount: | original Form 399 for reimbursement \$2,500.00 |
| | | |
| | Component Description: | Consultation regarding reimbursable items. |
| | Amount: | \$801.00 |
| | Component Description: | KGA inv #211-73 Actual Cost invoices by RG March 2019 |
| | Amount: | UL20190424jgv1 \$200.00 |
| | Component Description: | KGA 211-75 v190624jgv1 |
| | Amount: | \$1,153.50 |
| Project management of the transition | | |

Component Description: KGA inv #211-70

Form 387 2019 Q1 UL20190424jgv1

\$150.00

Amount: \$15

Component Description: KGA inv #211-34

Actual Cost UL20190228jgv2

Amount: \$300.00

Component Description: Preliminary design

of RF transmission facilities for planning

Amount: \$315.00

Component Description: Prep and submit

Form 387 3Q18

Amount: \$150.00

Component Description: Prepare and submit

Sched 399 actual

charges

Amount: \$375.00

Component Description: KGA inv #211-32

Form 387 2017 Q3 UL20190228jgv2

Amount: \$300.00

Component Description: Proj Mgmt 399

Actual Costs

Invoice uploads for

WLED

Amount: \$300.00

Component Description: KGA inv #211-46

Form 387 2018 Q1 UL20190228jgv2

Amount: \$225.00

Component Description: KGA inv #211-41

Actual Cost

UL20190228jgv2 Amount: \$375.00

Component Description: KGA inv #211-39

Form 387 2017 Q4 UL20190228jgv2

Amount: \$225.00

Component Description: Prepare and submit

Sched 387

Amount: \$225.00

Component Description: KGA inv #211-42

Other Eng Srvcs UL20190228jgv2

Amount: \$315.00

Component Description: Prepare and submit

Sched 387

Amount: \$225.00

Component Description: One half the cost for

checks associated

with the

reimbursement bank account.

Amount: \$24.99

Component Description: Proj Mgmt 3Q2017

report for WLED

Amount: \$300.00

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Other Expenses | \$73,550.00 | \$73,000.00 | | \$0.00 | |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$0.00 | \$0.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$50,000.00 | \$50,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Sub-total | \$73,550.00 | \$73,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,387,080.00 | \$2,285,758.74 | N/A | \$472,680.43 | N/A |

Components

Information not provided.

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$2,387,080.00 | \$2,285,758.74 | \$472,680.43 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

06/25/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

06/25/2019

Attachments