



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **166510** | Service: **DTV** | Call **KPJR-TV** | Channel: **17 (UHF)** |
ID:
File **0000026745**
Number:
FRN: **0004346060** | Date **06/27**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|---|-----------------------------|-----------------------------|--------------------|
| TRINITY CHRISTIAN CENTER OF SANTA ANA, INC. | P. O. BOX C-11949 SANTA ANA, CA 92711 United States | +1 (714) 832- 2950 | cmmay@maylawoffices. com | Not-for- Profit |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|---------|-------|-------|
| The Preparer is same as the reimbursement contact. | | | |

Broadcaster Information and Transition Plan

| Question | Response |
|----------|----------|
|----------|----------|

| | |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | Reduce TPO to 50% and remove 1/2 of the xmitter system. Install new SS xmitter system. Add AUX antenna & line to the tower & feed it with a reduced signal from the current xmitter. Replace mask filter. test |

Transmitters

| Section | Question | Response |
|-------------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | DCX 2 |
| | Year | 2009 |
| | Type | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 50 kW |

**Primary
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|----------------|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | HPTV-PRLX-U18 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 30 kW |
| | Justification for New Transmitter | See attachment |

**Primary
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|---------------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |
| | Description | discionnects, labor |

| | | |
|--|---|-----|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Type | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | | Description |
|---------|--|-----------------|
| install | | xmitter install |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

**Primary
Antenna****Existing Antenna Information**

| Section | Question | Response |
|---|--|--------------------|
| Existing Antenna Description | Type of change | Retune Existing |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Owner | ATC |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | Yes |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Broadband Panel |
| | Number of Stations Supported | 3 |
| | Number of Panels | 14 |
| | Design power capacity in use | 80.0 % |
| | Lower Limit | 470.00 MHz |

| | |
|--|-----------------------|
| Upper Limit | 800.00 MHz |
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 633.0 kW |
| Manufacturer | Dielectric |
| Model | TUD-C5-14 /70H-2-B |
| Year | 2000 |

**Facility ID's and Call Signs of
all stations with whom the
antenna is shared.**

| Facility ID | Call Sign |
|-------------|-----------|
| 68695 | KPXC-TV |
| 38375 | KDEN-TV |

**Primary
Antenna**

Adjustment to Existing Antenna

| Section | Question | Response |
|---------------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

**Primary
Antenna**

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|--|------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Type | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |

Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 17 |
| 18 |

Primary
Antenna

Other Antenna Cost Not Listed
Information not provided.

Interim
Antenna

New Antenna Costs

| Section | Question | Response |
|-----------------------------------|--|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |

| | | |
|--|--|---------------------------------|
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 240.0 kW |
| | Manufacturer | |
| | Model | SWEDM12 |
| | Year | 2017 |
| | Justification for New Antenna | remain on the air until testing |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|---------------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | No |

Interim Antenna

Other Antenna Cost Not Listed

| Name | Description |
|----------|-------------|
| combiner | install |

| Transmission Line | Section | Question | Response |
|-------------------|------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Interim Transmission Line

New Transmission Line

| Section | Question | Response |
|-----------------------------|---|---------------------------------|
| New Transmission Line Costs | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Type | Flexible Air |
| | Diameter | 3 inches |
| | Segment Length | N/A |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 600 feet per run |
| | Justification for New Transmission Line | remain on the air until testing |

Interim Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|--|---|-------------------|
| Existing Tower Description | Type of change | Move Equipment |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1254146 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 40° 05' 59.0" N- |
| | Longitude (NAD83) | 104° 54' 04.0" W- |
| | Overall Structure Height | 1158.78 feet |
| | Support Structure Height | 996.71 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 5089.83 feet |
| | Structure Type | GTOWER - Guyed |

| | | |
|--|------------------|---|
| | | Structure Used for Communication Purposes |
| | Tower Owner | American Towers, LLC |
| | Date Constructed | 07/14/2016 |

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 68695 | KPXC-TV | DTV |
| 38375 | KDEN-TV | DTV |

**Primary
Tower**

Tower Rigging Costs

| Section | Question | Response |
|-------------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional**

| Section | Question | Response |
|---|--|----------------|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 95 |
| | Explanation | American Tower |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |

| | | |
|--------------------------------------|--|-----|
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Other Professional Services Expenses Not Listed
Professional Services Costs If wireless costs provided.

Other Expenses

| Section | Question | Response |
|-------------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | No |
| | Does this relocation require MVPD Notification of a Channel Change? | No |

| | |
|-----------------------|----------------------------------|
| Other Expenses | Other Expenses Not Listed |
| | Information not provided. |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-----------------------|---|---------------------|---------------------------|
| Primary Transmitter HPTV-PRLX-U18 | \$2,490,865.00 | \$1,505,870.25 | | \$575,005.25 | |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$900,000.00 | N/A | N/A | N/A |
| Other Electrical Service: disconnections, labor | <i>\$25,865.00</i> | \$25,865.00 | quoted | \$0.00 | N/A |
| install | <i>\$45,000.00</i> | \$45,000.00 | quoted installation | \$40,000.00 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$535,005.25 | ***System Notice: Estimate adjusted and locked because line has been superseded.*** | \$535,005.25 | N/A |
| Sub-total | \$2,490,865.00 | \$1,505,870.25 | N/A | \$575,005.25 | N/A |
| Total for all systems | \$3,164,855.00 | \$1,883,079.59 | N/A | \$676,984.13 | N/A |

Components

Actual Information

| Description | File Name |
|-------------|-----------|
|-------------|-----------|

| | | |
|--|---|--|
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | Information not provided. | |
| Other Electrical Service: disconnection, labor | Information not provided. | |
| install | Component Description: Amount: | Installation of Hitachi transmitter \$40,000.00 |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | Component Description: Amount: | part of the 35% deposit. \$18,583.25 |
| | Component Description: Amount: | 35% deposit \$269,496.50 |
| | Component Description: Amount: | 30% due after 60 days \$246,925.50 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|------------------------------|--------------------|---------------------------|
| Interim Antenna SWEDM12 | \$224,650.00 | \$112,000.00 | | \$23,745.00 | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$20,000.00 | N/A | \$0.00 | N/A |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized | \$189,500.00 | \$80,000.00 | N/A | \$23,745.00 | N/A |
| combiner | <i>\$12,000.00</i> | \$12,000.00 | American Tower | N/A | N/A |
| Primary Antenna TUD-C5-14 /70H-2-B | \$134,230.00 | \$101,815.34 | | \$56,969.43 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,000.00 | N/A | N/A | N/A |
| UHF - High Power Top Mount Three | <i>\$31,000.00</i> | \$31,000.00 | American Tower | N/A | N/A |

| | | | | | |
|--|----------------|----------------|-----|--------------|-----|
| Station broadband panel antenna elliptically or circularly polarized | | | | | |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$58,815.34 | N/A | \$56,969.43 | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$6,000.00 | N/A | \$0.00 | N/A |
| Sub-total | \$358,880.00 | \$213,815.34 | N/A | \$80,714.43 | N/A |
| Total for all systems | \$3,164,855.00 | \$1,883,079.59 | N/A | \$676,984.13 | N/A |

Components

| Actual Information | |
|--|---|
| Description | File Name |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized | Component Description: deposit Amount: \$23,745.00 |
| combiner | Information not provided. |
| Sweep test of existing antenna | Information not provided. |

| | |
|---|---|
| UHF - High Power Top Mount Three Station broadband panel antenna elliptically or circularly polarized | Information not provided. |
| New combiner, cost per channel (without antenna) | <div> Component Description: combiner </div> <div> Amount: \$56,969.43 </div> |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. |

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|----------------|------------------------------|--------------|---------------------------|
| Interim Transmission Line | \$35,400.00 | \$32,000.00 | | \$13,083.25 | |
| Flexible Air Transmission Line - dielectric, 3" | \$35,400.00 | \$32,000.00 | N/A | \$13,083.25 | N/A |
| Sub-total | \$35,400.00 | \$32,000.00 | N/A | \$13,083.25 | N/A |
| Total for all systems | \$3,164,855.00 | \$1,883,079.59 | N/A | \$676,984.13 | N/A |

Components

| Actual Information | |
|---|---|
| Description | File Name |
| Flexible Air Transmission Line - dielectric, 3" | <div>Component Description:50% deposit on Aux line.</div> <div>Amount:\$13,083.25</div> |

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Tower GTOWER | \$210,500.00 | \$85,000.00 | | \$0.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$85,000.00 | N/A | N/A | N/A |
| Sub-total | \$210,500.00 | \$85,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,164,855.00 | \$1,883,079.59 | N/A | \$676,984.13 | N/A |

Components

Information not provided.

**Cost
Information**

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|--------------------|------------------------------------|-------------------|------------------------------|
| Outside Professional Services | \$56,715.00 | \$40,250.00 | | \$3,050.00 | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | N/A | N/A |

| | | | | | |
|---|------------|------------|-----|------------|-----|
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,750.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$1,300.00 | N/A |
| Prepare and | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

or review
reimbursement
form

| | | | | | |
|--------------------------------------|----------------|----------------|-----|--------------|-----|
| Project management of the transition | \$15,010.00 | \$1,500.00 | N/A | N/A | N/A |
| Sub-total | \$56,715.00 | \$40,250.00 | N/A | \$3,050.00 | N/A |
| Total for all systems | \$3,164,855.00 | \$1,883,079.59 | N/A | \$676,984.13 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | Information not provided. |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Prepare request for Special Temporary Authorization | Information not provided. |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC | Information not provided. |

| | |
|--|--|
| Form 2100, Construction Permit Application | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | <div> Component Description: engineering for FCC CP, 2100 </div> <div> Amount: \$1,750.00 </div> |
| Perform engineering study for new channel assignment and antenna development | <div> Component Description: interference analysis for re-pack </div> <div> Amount: \$650.00 </div> <div> Component Description: Further interference study for re-pack </div> <div> Amount: \$650.00 </div> |
| Prepare and or review reimbursement form | Information not provided. |
| Project management of the transition | Information not provided. |

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|----------------|------------------------------|--------------|---------------------------|
| Other Expenses | \$12,495.00 | \$6,144.00 | | \$5,131.20 | |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| Non-zoning permits | <i>\$750.00</i> | \$750.00 | American Tower | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$5,204.00 | N/A | \$5,131.20 | N/A |
| Sub-total | \$12,495.00 | \$6,144.00 | N/A | \$5,131.20 | N/A |
| Total for all systems | \$3,164,855.00 | \$1,883,079.59 | N/A | \$676,984.13 | N/A |

Components

| Actual Information | |
|---|---|
| Description | File Name |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. |
| Non-zoning permits | Information not provided. |
| DTV Medical Facility Notification | <div>Component Description: DTV medical</div> <div>Amount: \$5,131.20</div> |

| Cost Information | Grand Total | | | |
|---------------------|-----------------------|--------------------------------|----------------|--------------|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$3,164,855.00 | \$1,883,079.59 | \$676,984.13 |

| Reimbursement Status | Question | Response |
|----------------------|--|----------|
| | The facility has ceased operating on its pre-auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|--|----------|
| | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the | |

signal of a
broadcaster that
changes channels
(MVPD).

5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**steve
Hastings**
*Network RF
Manager*

06/27/2019

Attachments