

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 68753 Service: DTV Call KTFN Channel: 20 (UHF)

Sign:

File **0000028321**

Number:

ID:

FRN: **0001529627** Date **08/15**

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|------------------------------|---|----------------------|-------------------------|---------------------------------|
| ENTRAVISION HOLDINGS, LLC | Mark Boelke Suite 6000 West 2425 Olympic Boulevard Santa Monica, CA 90404 United States | +1 (310) 447-3896 | mboelke@entravision.com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-------------------------|---|-------------------|--------------------------|
| Samuel Hariton Widelity | 4031 University Dr Suite 100 Fairfax, VA 22030 United States | +1 (339) 222-8107 | sam.hariton@widelity.com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | The plan is for KTFN to replace the existing Channel 51 system with a new Channel 20 antenna, new 4-1/16" line, and a new transmitter. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Diamond CD |
| | Year | 2003 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 5.41 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-40 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 8.5 kW |
| | Justification for New Transmitter | New transmitter is necessary because the existing transmitter is not capable of being retuned to channel 20 |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | | ' |

| | Size | N/A |
|---|--|---|
| | Length | N/A |
| | Other Electrical Service | Yes |
| | Description | The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KTFN estimated the electrical work cost. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|---------|-------------|
| Ivallic | Description |

| RF Accessories | RF components for the new transmitter |
|----------------|---------------------------------------|
| Mask Filter | Mask filter for the new transmitter |
| Freight | Freight to the transmitter location |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 250.0 kW |

| Manufacturer | |
|--------------|----------------------|
| Model | ATW18H4- HSPA-51S |
| Year | 2003 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |
| | Manufacturer | |

| Model | TFU-22DSC /VP-R BP285 |
|-------------------------------|--|
| Year | 2017 |
| Justification for New Antenna | A new antenna is necessary because the existing antenna cannot be retuned to the new channel and is not capable of broadcasting on channel 20. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|------------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 150.0 kW |
| | Manufacturer | |
| | Model | TFU- 12DSB BP285 |

| Year | 2019 |
|-------------------------------|--|
| Justification for New Antenna | Required to remain on the air during transition. |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Se

Existing Transmission Line

| on Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 4 1/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 312 feet per run |

New Transmission Line

Primary Transmission

| section | Question | Response |
|--------------------------------|---|---|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 230 feet per run |
| | Justification for New Transmission Line | KTFN's previous transmission line is not capable of operating on the new channel, the segment lengths are different. A new transmission line will need to be installed in order to support the new channel. |

Other Transmission Line Expenses Not Listed Primary Other Transmission Transmission Internation not provided.

Interim

New Transmission Line

| Fransmissic | on Line Section | Question | Response |
|--------------------|-----------------------|---|---|
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Flexible Air |
| | | Diameter | 4 inches |
| | | Segment Length | N/A |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 230 feet per run |
| | | Justification for New Transmission Line | To be utilized along with interim antenna to remain on the air during transition. |

Interim Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|------------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | Terrain Constrained |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1202400 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 31° 48' 18.9" N- |
| | Longitude (NAD83) | 106° 29' 00.7" W- |
| | Overall Structure Height | 388.12 feet |
| | Support Structure Height | 340.88 feet |

| Ground Elevation Above Mean Sea Level (AMSL) | 5604.92 feet |
|--|--|
| Structure Type | TOWER - Free Standing or Guyed Structure |
| Tower Owner | Pinnacle Towers LLC |
| Date Constructed | 01/05/2000 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 67760 | KTSM-TV | DTV |
| 49832 | KVIA-TV | DTV |
| 36916 | KTDO | DTV |
| 10202 | KSCE | DTV |

Other Types of Users

| Users |
|-----------------|
| DEA |
| City of El Paso |
| 59114 K26KJ-D |
| NOA |
| |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|---------|----------|----------|
| | | |

| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
|----------------------|--|--|
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs | Complex Tower | Terrain constrained |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 712 |
| | Explanation | KTFN does not have sufficient resource capacity and expertise in house to handle all of the reimbursement filing by the construction deadline for Phase 8 of March 13, 2020. KTFN will hire an outside firm to ensure a timely and well managed transition. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | | |

| | Do you have Distributed Transmission System engineering services? | N/A |
|---------------------------------------|--|-----|
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | Yes |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | | |

| Justification | N/A |
|---------------|-----|
|---------------|-----|

Outside
Professional Services Expenses Not Listed
Professional Services © pstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | Yes |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary | Predetermined Cost Estimate \$584,142.33 | Estimated Cost \$355,991.37 | Estimated Cost Justification | Actual Cost \$355,991.35 | Actual Cost Justification |
|----------------------------|--|-----------------------------------|---|-----------------------------|------------------------------|
| Transmitter ULXTE-40 | φ30 4 , 142.33 | \$333,991.37 | | #333,931.33 | |
| Freight | \$16,403.86 | \$16,403.86 | Please see the attached Gatesair JW30004369- 1 invoice; Justifying Invoice - GatesAir US0324273 | \$16,403.86 | N/A |
| RF Accessories | \$32,963.47 | \$32,963.47 | Please see the attached Gatesair JW30004369- 1 invoice; Justifying Invoice - GatesAir US0324273 | \$32,963.47 | N/A |
| Mask Filter | \$31,732.51 | \$31,732.51 | Please see the attached Gatesair JW30004369- 1 invoice; Justifying Invoice - GatesAir US0324273 | \$31,732.51 | N/A |

| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | \$494,500.00 | \$266,349.04 | Please see the attached Gatesair JW30004369- 1 invoice; Justifying Invoice - GatesAir US0324273 | \$266,349.02 | N/A |
|---|----------------|----------------|---|--------------|-----|
| Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KTFN estimated the electrical work cost. | \$8,542.49 | \$8,542.49 | Please see the attached Gatesair JW30004369- 1 invoice; Justifying Invoice - GatesAir US0324273 | \$8,542.49 | N/A |
| Sub-total | \$584,142.33 | \$355,991.37 | N/A | \$355,991.35 | N/A |
| Total for all systems | \$1,869,046.33 | \$1,552,057.90 | N/A | \$819,467.54 | N/A |

Components

| Actual Information Description | File Name | |
|--------------------------------|------------------------|---------------|
| Freight | | |
| | Component Description: | KTFN-110-New |
| | | 1st Primary |
| | | Transmitter - |
| | | Freight |
| | Amount: | \$16,403.86 |
| | | |

| RF Accessories | | |
|--|------------------------|--------------------|
| | Component Description: | KTFN-110-New |
| | | 1st Primary |
| | | Transmitter - RF |
| | | Accessories |
| | Amount: | \$32,963.47 |
| Лask Filter | | |
| | Component Description: | KTFN-110-New |
| | | 1st Primary |
| | | Transmitter - |
| | | Mask Filter |
| | Amount: | \$31,732.51 |
| JHF - Liquid Cooled Solid | | |
| State Transmitter 8.2 - 13 kW | Component Description: | ULXTE-12 |
| | | Transmitter per |
| | | Quote Q-74081 |
| | Amount: | \$107,928.76 |
| | | , , , , , |
| | Component Description: | 50% Down |
| | | payment for New |
| | | Primary |
| | | Transmitter |
| | Amount: | \$158,420.26 |
| Other Electrical Service: The | | |
| new main transmitter will | Component Description: | KTFN-110- |
| equire reconfiguration of the | | Electrical Service |
| electrical service on site. | | New 1st Primary |
| Based on verbal guidance | | Transmitter |
| rom local electrical | Amount: | \$8,542.49 |
| contractors, KTFN estimated he electrical work cost. | | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Interim Antenna TFU-12DSB BP285 | \$119,280.00 | \$40,371.59 | | \$30,218.56 | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$3,753.03 | Please see attached purchase order | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized | \$89,400.00 | \$30,218.56 | Dielectric Quote #51348JKT | \$30,218.56 | N/A |
| Primary Antenna TFU-22DSC /VP-R BP285 | \$215,678.00 | \$232,223.00 | | \$169,248.00 | |

| UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized | \$185,798.00 | \$185,798.00 | Please see Dielectric quote #513320JKT Rev 5 (uploaded to LMS Attachments Section). Estimated Cost includes estimated shipping and taxes but excludes \$19,050.00 of V-pol component, as shown in quote. | \$169,248.00 | N/A |
|--|----------------|----------------|--|--------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$30,000.00 | Based on quote from Inspection Vendor. | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$16,425.00 | N/A | N/A | N/A |
| Sub-total | \$334,958.00 | \$272,594.59 | N/A | \$199,466.56 | N/A |
| Total for all systems | \$1,869,046.33 | \$1,552,057.90 | N/A | \$819,467.54 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. | |
|--|--------------------------------|---|
| Sweep test of existing antenna | Information not provided. | |
| UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized | Component Description: Amount: | ANTENNA - UHF SIDE MOUNT \$2,821.50 |
| | Component Description: | Other - freight, shipping, and handling |
| | Amount: | \$2,003.56 |
| | Component Description: | ANTENNA - UHF SIDE MOUNT |
| | Amount: | \$12,696.75 |
| | Component Description: | ANTENNA - UHF SIDE MOUNT ONE STATION, HORIZONTALLY POLARIZED TFU- 12DSB BP285 ANTENNA FOR D51." |
| | Amount: | \$12,696.75 |

UHF - High Power, Side Mount, basic slot antenna, UHF - HIGH **Component Description:** 1000 kW input, **POWER SIDE** directional,, elliptically or **MOUNT** circularly polarized Amount: \$15,895.00 **Component Description: ELBOW COMPLEX** KIT, SINGLE **CHANNEL AT** ANTENNA INPUT FOR 6-1/8" 75 OHM Amount: \$1,029.80 **Component Description:** UHF - High power side mount; Other VPOL components; Other elbow complex kit; Rigid transmission line copper; etc. Amount: \$76,161.60 **Component Description: UHF High Power** Side Mount TV Ant TFU-22DSC/VP-R BP285D20 Amount: \$76,161.60 Sweep test of existing Information not provided. antenna Side mount brackets for Information not provided. high power antennas (if not included in antenna base cost)

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined | Estimated | Estimated | | Actual Coot |
|--|----------------|-------------------|---|--------------|------------------------------|
| Description | Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Interim Transmission Line | \$17,020.00 | \$5,149.63 | | \$5,149.63 | |
| Flexible Air Transmission Line - dielectric, 4" | \$17,020.00 | \$5,149.63 | Dielectric quote 51348JKT plus \$341.43 in freight and handling charges. | \$5,149.63 | N/A |
| Primary Transmission Line | \$46,460.00 | \$70,549.81 | | \$51,531.19 | |
| Rigid Transmission Line - copper, 6 1/8" | \$46,460.00 | \$70,549.81 | Dielectric quote 513320JKT Rev 5; Justifying Invoice - KTFN Dielectric 413041 | \$51,531.19 | N/A |
| Sub-total | \$63,480.00 | \$75,699.44 | N/A | \$56,680.82 | N/A |
| Total for all systems | \$1,869,046.33 | \$1,552,057.90 | N/A | \$819,467.54 | N/A |

Components

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

| Flexible Air Transmission | | |
|---------------------------|--------------------------------|------------------------------------|
| Line - dielectric, 4" | Component Description: | KTFN-380-Interim |
| | | Transmission Line |
| | Amount: | \$341.43 |
| | | |
| | Component Description: | KTFN-380-Interim |
| | Amount | Transmission Line |
| | Amount: | \$480.82 |
| | Component Description | KTEN 200 Interim |
| | Component Description: | KTFN-380-Interim Transmission Line |
| | Amount: | \$2,163.69 |
| | | |
| | Component Description: | KTFN-380-Interim |
| | | Transmission Line |
| | Amount: | \$2,163.69 |
| Rigid Transmission Line - | | |
| copper, 6 1/8" | Component Description: | KTFN-310-New |
| | Component 2000 ipiloin | Primary |
| | | Transmission Line |
| | Amount: | \$4,843.79 |
| | | |
| | | |
| | Component Description: | KTFN Primary |
| | | Transmission Line |
| | Component Description: Amount: | • |
| | Amount: | Transmission Line \$23,343.70 |
| | | Transmission Line |

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Tower TOWER | Predetermined Cost Estimate \$605,300.00 | Estimated Cost \$575,000.00 | Estimated Cost Justification | Actual Cost \$131,320.91 | Actual Cost Justification |
|--|--|-----------------------------|------------------------------------|-----------------------------|------------------------------|
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$400,000.00 | N/A | \$112,165.94 | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | \$19,154.97 | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | N/A | N/A |
| Sub-total | \$605,300.00 | \$575,000.00 | N/A | \$131,320.91 | N/A |
| Total for all systems | \$1,869,046.33 | \$1,552,057.90 | N/A | \$819,467.54 | N/A |

Components

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |

| Complex Tower (includes, for example, those with | Component Description: | For Station KTFN, |
|---|---------------------------|----------------------------------|
| candelabras and/or stacked | | 50% upon |
| antennas) | | acceptance. |
| | Amount: | \$85,111.56 |
| | Component Description: | 50% upon |
| | | acceptance. |
| | Amount: | \$27,054.38 |
| Tower mapping for an undocumented/poorly | Component Description: | Tower mapping |
| documented tower and preparation of documentation necessary | | and prep of doc necessary for |
| for tower load study | | tower load study |
| ion tower load diday | Amount: | \$17,015.76 |
| | Component Description: | Broadcast tower |
| | | structural analysis |
| | Amount: | \$2,139.21 |
| Minor tower reinforcement /modifications | Information not provided. | |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$183,776.00 | \$175,987.50 | | \$76,007.90 | |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | \$10,520.00 | \$10,000.00 | N/A | N/A | N/A |
| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$6,000.00 | N/A | N/A | N/A |

| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
|--|--------------|--------------|-----|-------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$500.00 | N/A |
| Project management of the transition | \$112,496.00 | \$106,800.00 | N/A | \$70,632.90 | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$437.50 | N/A |
|--|----------------|----------------|--|--------------|-----|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$4,437.50 | See attached invoices for RF engineering services related to CP application. | \$4,437.50 | N/A |
| Sub-total | \$183,776.00 | \$175,987.50 | N/A | \$76,007.90 | N/A |
| Total for all systems | \$1,869,046.33 | \$1,552,057.90 | N/A | \$819,467.54 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| RF Exposure Measurements | Information not provided. |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| ASR modification (prepare FCC Form 854) | Information not provided. |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | Information not provided. |
| NEPA Section 106 environmental review, if needed | Information not provided. |

| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
|---|---------------------------------|--|
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Component Description: Amount: | License Application Professional Services \$500.00 |
| Project management of the transition | | |
| | Component Description: Amount: | Project management \$1,385.85 |
| | Component Description: Amount: | Project management \$2,351.70 |
| | Component Description: Amount: | Project Management \$3,615.40 |
| | Component Description: Amount: | Project Management \$2,502.00 |
| | Component Description: Amount: | Project Management \$4,618.10 |

Component Description:

Amount:

Project

Management

\$6,972.85

Component Description:

Project

Amount:

Management \$6,591.25

Component Description:

Project

Amount:

Management

\$1,713.80

Component Description:

Project

Amount:

Management

\$2,061.10

Component Description:

Project

Amount:

Management

\$2,429.20

Component Description:

Project

Amount:

Management

\$3,251.60

Component Description:

Project

Amount:

Management \$1,911.75

Component Description:

Project

Amount:

Management

\$3,187.00

Component Description:

Project

Amount:

Management

\$1,945.35

Component Description:

Project Management

Amount:

\$2,331.15

Component Description:

Project

Amount:

Management \$2,267.35

Component Description:

Project

Amount:

management \$778.60

Project

Amount:

management

\$148.20

Component Description:

Component Description:

Project

Amount:

management

\$971.95

Component Description:

Project

Amount:

management

\$1,053.15

Component Description:

Project

Amount:

Management

\$2,226.90

Component Description:

Project

Amount:

management \$1,193.70

Component Description:

Project

Amount:

Management \$1,680.05

Component Description: Project Management \$4,845.65 Amount: **Component Description: Project** Management Amount: \$2,231.30 **Component Description: Project** Management Amount: \$1,398.40 **Component Description: Project** Management \$1,637.85 Amount: **Component Description: Project** Management Amount: \$3,331.70 Information not provided. Prepare and or review reimbursement form Address transition timing Information not provided. and coordination issues w/ other stations and wireless Perform engineering study for new channel assignment **Component Description:** Engineering study and antenna development work for new channel assignment including antenna development \$437.50 Amount:

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application

Component Description: Preparation of the

engineering section of FCC Form 2100

Amount: \$2,562.50

Component Description: CP Mod./DA

Change Profoessinal Services

Amount: \$500.00

Component Description: Preparation of the

engineering section of FCC From 2100

Amount: \$1,125.00

Component Description: Preparation of the

engineering section of FCC Form 2100

Amount: \$250.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|----------------|------------------------------------|-------------|------------------------------|
| Other Expenses | \$97,390.00 | \$96,785.00 | | \$0.00 | |
| MVPD Notification of Channel Change | \$500.00 | \$500.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$26,200.00 | \$26,200.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| BLM or NFS Coordination | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Non-zoning permits | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |
| Local Zoning | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |

| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|--------------|-----|
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| Sub-total | \$97,390.00 | \$96,785.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,869,046.33 | \$1,552,057.90 | N/A | \$819,467.54 | N/A |

Components

Information not provided.

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$1,869,046.33 | \$1,552,057.90 | \$819,467.54 |

| Reimbursem | entestatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | Yes |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Manuel
Cavazos,
III.
EVP Director of
Technology

08/15/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Manuel
Cavazos,
III.
EVP Director of
Technology

08/15/2019

Section Question Response

Submission of Final Allocation or Accounting Information Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The abovenamed entity acknowledges that all certifications and attached documentation are considered material representations.
- 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
- 4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Manuel
Cavazos,
III.
EVP Director of
Engineering

08/15/2019

Attachments