

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: | 12855 | Service: DTV | Call Sign: | WUCF-TV | Channel: 23 (UHF) |
|------------------|----------|--------------------|----------------|---------|-------------------|
| File Number: | 000002 | 7360 | olg.i. | | |
| FRN: 00 ; | 22163661 | Date Submitted: | 08/16 /2019 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-----------------------------|----------------------------|----------------------|
| UNIVERSITY OF CENTRAL FLORIDA Doing Business As: UNIVERSITY OF CENTRAL FLORIDA | Van Nguyen 12201 RESEARCH PARKWAY SUITE 501 ORLANDO, FL 32826 United States | +1 (407) 882- 1046 | VAN. NGUYEN@UCF. EDU | Government Entity |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | |
|------------------------|--|---------|-------|-------|
| Contact Information | Applicant | Address | Phone | Email |
| | The Preparer is same as the reimbursement contact. | | | |

| Broadcaster | Question |
|-------------|----------|
| Information | |
| and | |
| Transition | |
| Plan | |

Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|---|
| Briefly describe transition plan | Replace IOT transmitter with solid state, replace antenna, re-use existing line. Map and analyze tower; design & modify if needed. Flash-cut to new channel upon coordination with other stations in phase 7. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | |
|-------------|-------------------------------------|--|--------------------------|--|
| Transmitter | Section | Question | Response | |
| | Existing Transmitter Description | Type of change | Purchase New | |
| | | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is this transmitter currently shared with another station? | No | |
| | | Is this transmitter currently in operating condition? | Yes | |
| | Existing Transmitter | Manufacturer | | |
| | Manufacturer and Type | Model | Paragon DCXP-2 | |
| | | Year | 2003 | |
| | | Туре | Inductive Output Tube | |
| | | IOT Power Type | Тwo | |
| | | Power Capacity | 50 kW | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | |
|-------------|-----------------------|---|---|--|
| Transmitter | Section | Question | Response | |
| | New Transmitter | Use | Primary (Main) | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Manufacturer | | |
| | | Model | ULXTE-72 | |
| | | Transmitter Type | Solid State | |
| | | Solid State Cooling | Liquid Cooled | |
| | | Solid State Power capacity | 47.2 kW | |
| | | Justification for New Transmitter | The cost of this new transmitter will be less than the cost of retuning the existing transmitter. | |

Primary Other Transmitter Costs

| Transmitter | Section | Question | Response |
|-------------|--------------------|---------------------------------------|------------|
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) | Yes |
| | | Transformer (480V) | Yes |
| | | Power | 150 kVA |
| | | Rigid Conduit and Wiring | Yes |
| | | Size | 3 inches |
| | | Length | 100.0 feet |
| | | | - |

| | Other Electrical Service | No |
|---|--|-----|
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

| Other Transmitter Cost Not Listed | | |
|-----------------------------------|---|--|
| Name | Description | |
| 2nd Exciter | 2nd Exciter with auto switch over to replace existing | |
| Additional Interior RF System | Interior RF system to complete the transmitter installation | |
| | Name 2nd Exciter | |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | |
|---------|---|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | Yes | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | |
| | Existing Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 950.0 kW | |
| | | | - | |

| Manufacturer | |
|--------------|------------------------------|
| Model | TFU- 30DSC-R 3C 152 DC |
| Year | 2003 |

| Primary Antenna | Section | Question | Response |
|--------------------|----------------------------|--|-----------------------|
| | New Antenna Description | Use | Primary (Main |
| | | Description of Use | N/A |
| | | Change Type | Purchase Nev |
| | | Is this a request for upgraded equipment? | No |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Is antenna shared? | No |
| | | Is antenna directional? | Yes |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| | New Antenna | Class | Full Power |
| | Manufacturer and Types | Mounting | Side Mount |
| | | Antenna position in stack | Not in Stack |
| | | Polarization | Elliptical |
| | | Туре | Slotted Coaxial |
| | | Number of Stations Supported | N/A |
| | | Number of Panels/Bays | N/A |
| | | Lower Limit | N/A |
| | | Upper Limit | N/A |
| | | Design power capacity in use | N/A |
| | | Other Antenna Type | N/A |
| | | ERP: (Effective Radiated Power) | 1000.0 kW |
| | | Manufacturer | |
| | | Model | ATW30HS3- ESCX-34H |

| Year | 2019 |
|-------------------------------|---|
| Justification for New Antenna | The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel. |

Other Antenna Costs

Primary Antenna

| Section | Question | Response |
|--------------------------------|---|---------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
| | transmission line and antenna? | |

location inside the existing building

Primary
Antenna Other Antenna Cost Not Listed Name Description Interior Line Sections Interior 6-1/8" line sections to extend the transmission line to the new transmitter

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line Primary Existing Transmission

| ssior | Section | Question | Response |
|-------|--|--|----------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| - | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission Line Manufacturer and Type | Manufacturer | Dielectric |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | Broadband |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1290 feet per run |

Primary Other Transmission Line Expenses Not Listed

| Transmissio | Name | Description |
|-------------|-------------|---|
| | Sweep Tests | Sweep line to insure acceptable with assigned channel |

New Transmission Line

Interim Transmission Line

| ission Line | n | Question | Response |
|-------------|--------------------------------|---|--------------------------------------|
| | New Transmission Line Costs | Use | Interim |
| Costs | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Segment Length | 19 ¾ ' |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 1130 feet per run |
| | | Justification for New Transmission Line | Required for interim operation |

Interim Other Transmission Line Expenses Not Listed

Transmission hometion not provided.

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| Primary | Existing Tower |
|---------|----------------|
| | |

| Primary Tower | Section | Question | Response |
|------------------|---|---|----------------------|
| | Existing Tower Description | Type of change | Modify Existing |
| | | Tower Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Leased |
| | | Is this tower consider Complex? | No |
| | | Is this tower currently shared with any other stations? | Yes |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | | Others Types of Users | Yes |
| | | Is tower documented for structural analysis? | Unknown |
| | | Is tower compliant with Rev G? | Yes |
| | Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | | ASR Number | 1026744 |
| | Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 28° 36' 08.0" N- |
| 1983) | 1983)) | Longitude (NAD83) | 081° 05' 36.0" W- |
| | | Overall Structure Height | 1608.25 feet |
| | | Support Structure Height | 1479.97 feet |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 64.96 feet |
| | | | |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | WPOZ / Charitable Ministry Support Inc |
| Date Constructed | 01/01/1992 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 12857 | WMFE-FM | FM |
| 9876 | WPOZ | FM |

Other Types of Users

Users

Various mwave

Tower Modification Costs Primarv

| - | - | | | | ••• | J |
|---|---|----|---|---|-----|---|
| T | C |)V | V | е | r | |

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

| Primary Tower | Tower Rigging Costs | | | |
|------------------|---------------------------------|-----------------------------------|----------|--|
| | Section | Question | Response | |
| | Tower Rigging Costs | Complex Tower | N/A | |
| | Helicopter Services Required | Are helicopter services required? | No | |

Other Tower Expenses Not Listed

Primary Tower

| Name | Description |
|------------------------|--|
| Preliminary Inspection | Tower / Antenna Preliminary Installation Inspection |

| Outside | Section | Question | Response |
|--------------|--|--|--|
| Professional | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 250 |
| | | Explanation | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 1 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |
| | Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |

| | For Auxiliary Facility | No |
|----------------------------------|--|-----|
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 14 |

| Justification | It will be |
|---------------|----------------|
| | necessary to |
| | survey the |
| | site, plan the |
| | equipment, |
| | develop |
| | specifications |
| | for |
| | purchasing, |
| | and oversee |
| | multiple |
| | vendor RF |
| | projects. |

Other Professional Services Expenses Not Listed Professional Services roostsided.

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | No |
| | | FCC Special Temporary Authority Application | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|--|
| Primary Transmitter ULXTE-72 | \$1,628,117.56 | \$1,455,128.70 | | \$1,347,084.14 | |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$9,983.62 | See attached uploaded Revised Transition Plan November 2018 | \$11,279.56 | Invoice No. JW3004486A (Quote Q- 79081) for \$1,295.94 was a change order due to an additional transmitter part. |
| Additional Interior RF System | \$71,217.56 | \$71,217.56 | See attached uploaded Revised Transition Plan November 2018 | \$71,217.56 | N/A |
| 2nd Exciter | \$14,950.00 | \$14,950.00 | See attached uploaded Revised Transition Plan November 2018 | \$14,950.00 | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$5,000.00 | N/A | N/A | N/A |

| Switchgear - industrial 800 amp | \$38,200.00 | \$37,150.00 | N/A | \$14,500.00 | N/A |
|---|----------------|----------------|--|----------------|-----|
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,316,827.52 | See attached uploaded Revised Transition Plan November 2018 | \$1,235,137.02 | N/A |
| Sub-total | \$1,628,117.56 | \$1,455,128.70 | N/A | \$1,347,084.14 | N/A |
| Total for all systems | \$2,860,112.36 | \$2,364,357.75 | N/A | \$1,634,671.07 | N/A |

| Actual Information Description | File Name | |
|---------------------------------------|-----------------------------------|---|
| Transformer 3 phase/480v - 150 KVA | Component Description: Amount: | Line D on the invoice \$4,991.81 |
| | Component Description: Amount: | ULXTE-72. Change Order Quote Q- 79081 ASSY, 6-1/8 XFMR FLG, 50 to 75. \$1,295.94 |
| | Component Description: Amount: | Line D on invoice \$4,991.81 |

| Additional Interior RF System | Component Description: Amount: | Line C on the invoice \$35,608.78 |
|---|-----------------------------------|---|
| | Component Description: Amount: | Line C on invoice \$35,608.78 |
| 2nd Exciter | | |
| | Component Description: | Line A on the invoice |
| | Amount: | \$7,475.00 |
| | Component Description: Amount: | Line A on invoice \$7,475.00 |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Switchgear - industrial 800 | | |
| amp | Component Description: | Invoicing for Switch |
| | Amount: | Gear and Materials \$14,500.00 |

| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | Component Description: | For Line A (\$584,280.215) plus Line B (\$33,288.295) and minus Line E (\$40,845.250 paid in previous 50% down payment, invoice JW30004486-1). Line E (total \$81,690.50) will be |
|--|------------------------|--|
| | Amount: | invoiced at completion. \$576,723.26 |
| | Component Description: | Lines A, B, and E on invoice |
| | Amount: | \$658,413.76 |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Antenna ATW30HS3- ESCX-34H | Predetermined Cost Estimate \$294,064.80 | Estimated Cost \$275,850.05 | Estimated Cost Justification | Actual Cost \$165,510.04 | Actual Cost Justification |
|--|--|-----------------------------------|--|-----------------------------|------------------------------|
| UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized | \$231,750.00 | \$231,750.00 | See attached uploaded Revised Transition Plan November 2018 | \$139,050.00 | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$6,855.25 | See attached uploaded Revised Transition Plan November 2018 | \$4,113.16 | N/A |
| Interior Line Sections | \$20,134.80 | \$20,134.80 | See attached uploaded Revised Transition Plan November 2018 | \$12,080.88 | N/A |

| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$10,860.00 | See attached uploaded Revised Transition Plan November 2018 | \$6,516.00 | N/A |
|--|----------------|----------------|--|----------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,250.00 | See attached uploaded Revised Transition Plan November 2018 | \$3,750.00 | N/A |
| Sub-total | \$294,064.80 | \$275,850.05 | N/A | \$165,510.04 | N/A |
| Total for all systems | \$2,860,112.36 | \$2,364,357.75 | N/A | \$1,634,671.07 | N/A |

| Actual Information Description | File Name | |
|---|-----------------------------------|--|
| UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized | Component Description: Amount: | ATW30HS3-ESCX- 34H & Mounts; 30% payment 30 days ARO \$69,525.00 |
| | Component Description: Amount: | ATW30HS3-ESCX- 34H & Mounts \$69,525.00 |

| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Component Description: | Transmission Line System;30% payment 30 days |
|---|---------------------------|---|
| | Amount: | ARO \$2,056.58 |
| | Component Description: | Transmission Line System |
| | Amount: | \$2,056.58 |
| Interior Line Sections | | |
| | Component Description: | Transmission Line System;30% payment 30 days ARO |
| | Amount: | \$6,040.44 |
| | Component Description: | Transmission Line System |
| | Amount: | \$6,040.44 |
| Side mount brackets for | | |
| high power antennas (if not included in antenna base cost) | Component Description: | ATW30HS3-ESCX- 34H & Mounts; 30% payment 30 |
| | Amount: | days ARO \$3,258.00 |
| | Component Description: | ATW30HS3-ESCX- |
| | estimpentin booon priorit | 34H & Mounts |
| | Amount: | \$3,258.00 |

| Sweep test of existing | | |
|------------------------|-----------------------------------|----------------------------|
| antenna | Component Description: | System Sweep; |
| | | 30% payment 30 |
| | | days ARO |
| | Amount: | \$1,875.00 |
| | Component Description: Amount: | System Sweep \$1,875.00 |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Interim Transmission Line | \$228,260.00 | \$0.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1/8" | \$228,260.00 | \$0.00 | Not Needed. See attached uploaded Revised Transition Plan November 2018 | N/A | N/A |
| Primary Transmission Line | \$6,400.00 | \$6,400.00 | | \$4,172.00 | |
| Sweep Tests | \$6,400.00 | \$6,400.00 | N/A | \$4,172.00 | N/A |
| Sub-total | \$234,660.00 | \$6,400.00 | N/A | \$4,172.00 | N/A |
| Total for all systems | \$2,860,112.36 | \$2,364,357.75 | N/A | \$1,634,671.07 | N/A |

| Actual Information Description | File Name |
|---|---------------------------|
| Rigid Transmission Line - copper, 6 1/8" | Information not provided. |

| Sweep Tests | | |
|-------------|------------------------|---|
| | Component Description: | Perform system diagnostics for ability to sweep 75 OHM line without tower crew. Set up sample sections and adaptations to determine viability of testing. |
| | Amount: | \$497.00 |
| | | |
| | Component Description: | Provide line |
| | | sweeping and |
| | | diagnostics with |
| | | report on two transmission line |
| | | systems. |
| | Amount: | \$3,675.00 |
| | Amount. | φ0,070.00 |
| | | |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Tower TOWER | \$393,100.00 | \$304,729.00 | | \$100,377.39 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$135,879.00 | See attached uploaded Revised Transition Plan November 2018 | \$81,527.39 | N/A |
| Preliminary Inspection | \$12,000.00 | \$12,000.00 | See attached uploaded Revised Transition Plan November 2018 | \$12,000.00 | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$6,850.00 | See attached uploaded Revised Transition Plan November 2018 | \$6,850.00 | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | N/A | N/A |
| Sub-total | \$393,100.00 | \$304,729.00 | N/A | \$100,377.39 | N/A |
| Total for all systems | \$2,860,112.36 | \$2,364,357.75 | N/A | \$1,634,671.07 | N/A |

| Actual Information Description | File Name | |
|--|---------------------------|--|
| Tall Tower (greater than 500') | Component Description: | Installation of Antenna;30% payment 30 days ARO |
| | Amount: | \$40,763.69 |
| | Component Description: | Installation of Antenna |
| | Amount: | \$40,763.70 |
| Preliminary Inspection | | |
| | Component Description: | Pre-Installation Survey |
| | Amount: | \$6,000.00 |
| | Component Description: | Pre-Installation Survey |
| | Amount: | \$6,000.00 |
| Structural engineering tower load study for well | | |
| documented tower | Component Description: | Structural analysis and report |
| | Amount: | \$6,850.00 |
| Minor tower reinforcement /modifications | Information not provided. | |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co Justificati |
|---|--------------------------------|-------------------|--|-------------|--------------------------|
| Outside Professional Services | \$186,620.00 | \$199,250.00 | | \$17,527.50 | |
| Additional Field Engineering Service, 14 Days | \$28,000.00 | \$28,000.00 | N/A | \$6,062.50 | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$25,000.00 | The station's legal representative recommends \$25,000 to cover this effort. | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$0.00 | N/A |
|---|-------------|-------------|-----|------------|-----|
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$3,000.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$4,500.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$2,500.00 | N/A |
| Project management of the transition | \$39,500.00 | \$37,500.00 | N/A | \$1,465.00 | N/A |

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|----------------|-----|
| Sub-total | \$186,620.00 | \$199,250.00 | N/A | \$17,527.50 | N/A |
| Total for all systems | \$2,860,112.36 | \$2,364,357.75 | N/A | \$1,634,671.07 | N/A |

| Actual Information Description | File Name | |
|---|-----------------------------------|---|
| Additional Field Engineering Service, 14 Days | Component Description: Amount: | Other engineering services in connection the repack of WUCF, including preliminary RF system design \$6,062.50 |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |

| Prepare request for Special Temporary Authorization | Information not provided. | |
|---|-----------------------------------|--|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Prepare engineering section of Form FCC Construction Permit Application for Main Facility \$3,000.00 |
| Perform engineering study for new channel assignment and antenna development | Component Description: | Perform engineering study for new channel assignment and antenna development \$4,500.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Prepare and or review reimbursement form | Component Description: Amount: | Prepare or Review FCC Form 399 for Reimbursement \$2,500.00 |
| Project management of the transition | Component Description: | DTV Repack Services: 2018 Q4 Form 387 Transition Plan Progress Report preparation |

| | Component Description: Amount: | Prepare Schedule 387 Progress Report 4Q2017 during January 1- 10, 2018 for WUCF \$225.00 |
|--|-----------------------------------|---|
| | Component Description: Amount: | Preparation of FCC Schedule 387 Progress Report \$300.00 |
| | Component Description: Amount: | DTV Repack Services: Prep and submit For 387 Transition Plan Progress Report \$150.00 |
| | Component Description: Amount: | DTV Repack Services: Form 387 Transition Plan Progress Report \$150.00 |
| | Component Description: Amount: | Prepare Schedule 387 Progress Report 2018 Q1 during January 1- 10, 2018 \$225.00 |
| | Component Description: Amount: | Review equipment for 399 Amendment \$265.00 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Other Expenses | \$123,550.00 | \$123,000.00 | | \$0.00 | |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Non-zoning permits | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Sub-total | \$123,550.00 | \$123,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,860,112.36 | \$2,364,357.75 | N/A | \$1,634,671.07 | N/A |

Components

Information not provided.

| Cost Information | Grand Total | | | |
|---------------------|-----------------------|--------------------------------|----------------|----------------|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$2,860,112.36 | \$2,364,357.75 | \$1,634,671.07 |

| Reimbursem | enrestanus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| entity c is in ful with all rules, r and go require which c a pre-re obtainin | nts herein | |
|---|---|--|
| an authorized | er penalty of perjury, that I am representative of the above- ant for the Authorization(s) /e. | Van Nguyen Contracts and Grants Accountant I 08/16/2019 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| Certification | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
|--|--|
| 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Van Nguyen Contracts and Grants Accountant I 08/16/2019 |

Attachments

.....