

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility | 25577 | Service: DTV | Call | KESQ-TV | Channel: 28 (UHF) | |
|-----------------|----------|--------------|-------|---------|-------------------|--|
| ID: | | | Sign: | | | |
| File | 00000 | 27107 | | | | |
| Number: | | | | | | |
| FRN: 000 | 01590330 | Date | 08/27 | | | |
| | | Submitted: | /2019 | | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|---|--------------------------|------------------------------|-------------------|
| GULF-CALIFORNIA BROADCAST COMPANY Doing Business As: News- Press & Gazette Company | 825 Edmond St. Saint Joseph, MO 64501 United States | +1 (816) 271- 8505 | tim. hannan@npgco. com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | | | | |
|------------------------|--|---------|-------|-------|--|--|--|
| Contact Information | Applicant | Address | Phone | Email | | | |
| | The Preparer is same as the reimbursement contact. | | | | | | |

| Broadcaster | Question | Response |
|-------------|----------|----------|
| Information | | |
| and | | |
| Transition | | |
| Plan | | |

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
|--|---|
| Briefly describe transition plan | PERFORM STRUCTURAL ON TOWER AND REINFORCE TOWER AS NEEDED TO MEET REV-G. INSTALL TEMPORARY ANTENNA AND CONNECT EXISTING TRANSMITTER. REMOVE TRANSMISSION SYSTEM AND REPLACE WITH NEW ONE. SWEEP AND TEST SYSTEM. REMOVE OLD TRANSMITTER AFTER CUT OVER. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | | |
|-------------|-------------------------------------|--|-------------------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Existing Transmitter Description | Type of change | Purchase New | | | |
| | | Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is this transmitter currently shared with another station? | No | | | |
| | | Is this transmitter currently in operating condition? | Yes | | | |
| | Existing Transmitter | Manufacturer | | | | |
| | Manufacturer and Type | Model | LX2000 | | | |
| | | Year | 2005 | | | |
| | | Туре | Solid State | | | |
| | | Solid State Cooling | Air Cooled | | | |
| | | Solid State Power Capacity | 2 kW | | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | | |
|-------------|-----------------------|---|--|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New Transmitter | Use | Primary (Main) | | | |
| | | Change Type | Purchase New | | | |
| | | Is this a request for upgraded equipment? | Yes | | | |
| | | Manufacturer | | | | |
| | | Model | ULXTE-16 | | | |
| | | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Liquid Cooled | | | |
| | | Solid State Power capacity | 10.8 kW | | | |
| | | Justification for New Transmitter | UBS, WHICH OWNS THE IP FORMERLY HELD BY THE MANUFACTURER (AXCERA, WHICH NO LONGER EXISTS), HAS INDICATED THAT THE EXISTING TRANSMITTER CANNOT PRODUCE THE NECESSARY POWER TO MEET THE NEW LICENSE, AND IT MUST BE REPLACED. | | | |

| Primary | Other Transmitter Costs | | |
|-------------|-------------------------|---------------------------------------|----------|
| Transmitter | Section | Question | Response |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | | Switchgear (industrial 800 amp) | No |
| | | Transformer (480V) | No |

| | Power | N/A |
|---|--|-----|
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Other Transmitter Cost Not Listed

Primary Other Transmitter Co Transmitter Information not provided.

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary Antenna | Existing Antenna Information | | | |
|--------------------|---|--|--------------------|--|
| | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | Yes | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | |
| | Existing Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Top Mount | |
| | | Antenna position in stack | Тор | |
| | | Polarization | Elliptical | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 42.0 kW | |

| Manufacturer | |
|--------------|------------------|
| Model | SFN-2030- D-1 |
| Year | 2005 |

| Primary | New Antenna Costs | | | |
|---------|--|--|-------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna | Use | Primary (Main) | |
| | Description | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | Yes | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna Manufacturer and Types | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Elliptical | |
| | | Туре | Broadband Slot | |
| | | Number of Stations Supported | 4 | |
| | | Number of Panels/Bays | 8 | |
| | | Lower Limit | 470.00 MHz | |
| | | Upper Limit | 700.00 MHz | |
| | | Design power capacity in use | 50.0 % | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 42.0 kW | |
| | | Manufacturer | | |
| | | Model | SBB-E-8C170 | |
| | | Year | 2018 | |
| | - | | | |

| Justification for New Antenna | EXISTING |
|-------------------------------|------------|
| | ANTENNA |
| | TUNED TO |
| | CHANNEL 42 |
| | AND |
| | CANNOT BE |
| | TUNED TO |
| | NEW |
| | FREQUENCY |
| | MUST |
| | REPLACE |
| | WITH NEW |
| | ANTENNA |
| | ON |
| | ASSIGNED |
| | FREQUENCY |

Other Antenna Costs Primary Antenna Section Question Response **Combiner for Shared** Do you need a Combiner for a Shared Yes Antenna Antenna? Туре New Number of channels supported 4 **RF** channel Frequencies of channels supported N/A Frequency Do you need a combiner output splitter No /switcher for dual feed lines? **Elbow Complex** Do you require the separate purchase of No the Elbow Complex? Broadband or Single Channel? N/A Feed Line Size N/A Do you require the separate purchase of **Side Mount Brackets** No side mount brackets for a high power antenna? **Pattern Scatter Analysis** Do you require separate purchase of No pattern scatter analysis for a side mount high or medium power antenna?

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
| | transmission line and antenna? | |

Enter a list of RF channel numbers.

| RF Channel Number | | |
|-------------------|--|--|
| 28 | | |
| 18 | | |
| 20 | | |
| 33 | | |

Primary
AntennaOther Antenna Cost Not ListedInformation not provided.

| Interim | New Antenna Costs | | | |
|---------|--------------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna | Use | Interim | |
| | Description | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | Yes | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna Manufacturer and Type | Class | Class A | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Broadband Panel | |
| | | Number of Stations Supported | 2 | |
| | | Number of Panels/Bays | 8 | |
| | | Lower Limit | 470.00 MHz | |
| | | Upper Limit | 872.00 MHz | |
| | | Design power capacity in use | 50.0 % | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 20.8 kW | |
| | | Manufacturer | | |
| | | Model | 750 10402 | |
| | | Year | 2018 | |
| | | | | |

| Justification for New Antenna | INTERIM |
|-------------------------------|------------|
| | ANTENNA IS |
| | REQUIRED |
| | ТО |
| | FACILITATE |
| | ONGOING |
| | OPERATIONS |
| | AS TOWER |
| | WORK, NEW |
| | FEED LINE |
| | AND NEW |
| | ANTENNA IS |
| | INSTALLED. |

Other Antenna Costs

Interim Antenna

| Section | Question | Response |
|--------------------------------|---|------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Enter a list of RF channel numbers.

RF Channel Number

42

39

InterimOther Antenna Cost Not ListedAntennaInformation not provided.

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

| Primary | Existing Transmission Line | | | |
|-------------|---|--|---------------------|--|
| Transmissio | n Line Section | Question | Response | |
| | Existing Transmission Line Description | Type of change | Purchase New | |
| | | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing transmission line shared with another station or stations? | No | |
| | | Is Transmission Line in operating condition? | Yes | |
| | Existing Transmission | Manufacturer | | |
| | Line Manufacturer and Type | Туре | Rigid | |
| | | Diameter | 3 1/8 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | 19 1/2 inches | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 160 feet per run | |

| Primary | New Transmission Line | | | |
|-------------|--------------------------------|---|--|--|
| Transmissio | n Line | Question | Response | |
| | New Transmission Line Costs | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Туре | Flexible Air | |
| | | Diameter | 3 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | N/A | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 130 feet per run | |
| | | Justification for New Transmission Line | EXISTING RIGID LINE DOES NOT SUPPORT THE NEWLY ASSIGNED FREQUENCY. | |

Other Transmission Line Expenses Not Listed Transmission

| Interim | New Transmission Line | | | |
|-------------|--------------------------------|---|---|--|
| Transmissio | n Line Section | Question | Response | |
| | New Transmission Line Costs | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Туре | Flexible Air | |
| | | Diameter | 1 5/8 inches | |
| | | Segment Length | N/A | |
| | | Other Segment Length | | |
| | | Number of parallel runs | 1 | |
| | | Length | 200 feet per run | |
| | | Justification for New Transmission Line | NEED BACK UP LINE AS EXISTING LINES WILL BE REMOVED AND NEW RIGID LINE WILL BE INSTALLED. INTERIM ANTENNA NEEDS TO OPERATE WHILE NEW ANTENNA SYSTEM IS INSTALLED AND TESTED. | |

Other Transmission Line Expenses Not Listed

Transmission not provided.

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| marv | Existing | Tower |
|------|----------|-------|
|------|----------|-------|

| Primary | Existing Tower | | | |
|---------|---|---|----------------------|--|
| Tower | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Is this tower consider Complex? | No | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | |
| | | Others Types of Users | No | |
| | | Is tower documented for structural analysis? | Unknown | |
| | | Is tower compliant with Rev G? | No | |
| | Existing Tower Structure Registration | Do you have a tower registration number? | Yes | |
| | | ASR Number | 1220472 | |
| | Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 33° 51' 58.1" N- | |
| | | Longitude (NAD83) | 116° 26' 05.0" W- | |
| | | Overall Structure Height | 88.91 feet | |
| | | Support Structure Height | 60.04 feet | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 1555.10 feet | |
| | | | | |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Gulf- California Broadcast Co |
| Date Constructed | 09/23/1968 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 51207 | KDFX-CD | DTV |

Primary Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower Rigging Costs

Tower

Tower

| Section Question | | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary
TowerOther Tower Expenses Not ListedInformation not provided.

| Outside Professional | Section | Question | Response |
|-------------------------|--|--|---|
| | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 595 |
| | | Explanation | Please see attached quote from Widelity. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 1 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |
| | Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare and file Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |

| | For Main Facility | Yes |
|----------------------------------|--|-----|
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

| Outside | Other Professional Services Expenses Not Listed | | |
|--------------|---|--|--|
| Professional | Services Costs | Description | |
| | Additional Repack Legal Services Not Otherwise Specified in Form 399 | Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non-catalog legal fees. | |

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | Yes |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

| Other Expenses | Other Expenses Not Listed | | | |
|-------------------|---------------------------------|----------------|--|--|
| | Name | Description | | |
| | Attorney Fees and Other Matters | Legal Services | | |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Transmitter ULXTE-16 | \$508,900.00 | \$274,398.02 | | \$182,605.46 | |
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | \$494,500.00 | \$251,358.02 | GatesAir invoice US0319019 and Quotes # Q-76811 and Q- 80385; Justifying Quote - KESQ Repack turnkey budgetary proposal Rev. 3 | \$159,565.46 | N/A |
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$23,040.00 | see Justifying Quote - KESQ Repack turnkey budgetary proposal Rev. 3 | \$23,040.00 | N/A |
| Sub-total | \$508,900.00 | \$274,398.02 | N/A | \$182,605.46 | N/A |
| Total for all systems | \$1,256,447.82 | \$923,269.12 | N/A | \$708,993.16 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | Component Description: | Installation of new transmitter and | |
|--|-----------------------------------|--|--|
| | Amount: | proof \$29,860.00 | |
| | Component Description: Amount: | ULXTE-16 Transmitter \$266.36 | |
| | Component Description: Amount: | ULXTE-16 Transmitter \$64,719.55 | |
| | Component Description: Amount: | ULXTE-16 \$64,719.55 | |
| Service entrance 3 phase /800 amp/208 volt | Component Description: Amount: | Electrical system \$16,540.00 | |
| | Component Description: Amount: | Electrical service entrance \$6,500.00 | |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Interim Antenna 750 10402 | \$101,010.00 | \$26,420.28 | | \$6,241.38 | |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$13,628.90 | Please see the Kathrein quote 20180490- 2 and attached narrative for details. | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,550.00 | N/A | \$0.00 | N/A |
| UHF – Broadband Panel, Side Mount Auxiliary /Interim, 21 horizontally polarized | \$0.00 | \$0.00 | PHANTOM ANTENNA | N/A | N/A |
| UHF - Lower Power Side Mount, Class A broadband panel (cost per panel) | \$10,080.00 | \$6,241.38 | Please see the Kathrein quote 20180490- 2 and attached narrative for details. | \$6,241.38 | N/A |
| Primary Antenna SBB-E- 8C170 | \$158,161.72 | \$111,787.98 | | \$110,349.72 | |

| UHF - High Power, Side Mount, basic slot antenna, 8 bay,, 42 kW input, directional,, elliptically or circularly polarized | \$67,231.72 | \$67,231.72 | Per RFS Invoice 16482058. Please see attached quote # 20067492 from RFS and attached narrative for details. | \$67,231.72 | N/A |
|---|-------------|-------------|---|-------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$12,465.00 | Please see quote from RFS antennas 20067492 and Inv 1646795 / QT-EN and attached narrative for details; see Justifying Quote - KESQ Repack turnkey budgetary proposal Rev. 3 | \$12,465.00 | N/A |

| New combiner, cost per channel (without antenna) | \$84,200.00 | \$32,091.26 | Per Estimated Cost Justification KESQ-TV- 210- Primary Antenna- Combiner v0, KESQ 50% portion cost of the combiner. Please see quote from RFS antennas 20067492 and attached narrative for details. | \$30,653.00 | N/A |
|---|----------------|--------------|---|--------------|-----|
| Sub-total | \$259,171.72 | \$138,208.26 | N/A | \$116,591.10 | N/A |
| Total for all systems | \$1,256,447.82 | \$923,269.12 | N/A | \$708,993.16 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| New combiner, cost per channel (without antenna) | Information not provided. |
| Sweep test of existing antenna | Information not provided. |
| UHF – Broadband Panel, Side Mount Auxiliary /Interim, 21 horizontally polarized | Information not provided. |

| UHF - Lower Power Side Mount, Class A broadband panel (cost per panel) | Component Description: | UHF TV Combiner System tuned for Narrowband inputs |
|--|-----------------------------------|---|
| | Amount: | \$6,241.38 |
| UHF - High Power, Side Mount, basic slot antenna, 8 | Component Description: | 3 1/8" 50 ohm |
| bay,, 42 kW input, directional,, elliptically or circularly polarized | | elbow, 90 degree, swivel flanged, |
| circularly polarized | | reinforced inside |
| | | and outside. Includes anchor |
| | | insulator |
| | | connector with |
| | | anti-splitting |
| | | device, "O" ring, hardware. |
| | Amount: | \$612.42 |
| | Component Description: Amount: | ANTENNA \$66,619.30 |
| Sweep test of existing | | |
| antenna | Component Description: | KESQ-TV-210- |
| | | Primary Antenna - |
| | Amount: | Sweep Test \$3,000.00 |
| | Component Description: | KESQ-TV-210- |
| | Component Description. | Primary Antenna - |
| | | Sweep Test |
| | Amount: | \$6,465.00 |
| | Component Description: | Sweep |
| | | transmission line |
| | Amounti | and antenna |
| | Amount: | \$3,000.00 |

| New combiner, cost per channel (without antenna) | Component Description: Amount: | 50% Cost based on input of combiner \$30,653.00 |
|--|-----------------------------------|--|
| | | |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Interim Transmission Line | \$6,600.00 | \$6,200.00 | | \$0.00 | |
| Flexible Air Transmission Line - dielectric, 1 5 /8" | \$6,600.00 | \$6,200.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$7,670.00 | \$5,684.24 | | \$5,684.24 | |
| Flexible Air Transmission Line - dielectric, 3" | \$7,670.00 | \$5,684.24 | Please see quote from RFS antennas 20067492 and Inv 16467915 / 05/08/2018 / QT-EN and attached narrative for details. | \$5,684.24 | N/A |
| Sub-total | \$14,270.00 | \$11,884.24 | N/A | \$5,684.24 | N/A |
| Total for all systems | \$1,256,447.82 | \$923,269.12 | N/A | \$708,993.16 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| Flexible Air Transmission Line - dielectric, 1 5/8" | Information not provided. |

| Flexible Air Transmission Line - dielectric, 3" | | | |
|--|-------------------------------|-------------------|--|
| | Component Description: | KESQ-TV-310- | |
| | | Primary | |
| | | Transmission Line | |
| | | - Flexible, 3" | |
| | Amount: | \$5,684.24 | |
| | | | |
| | | | |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Tower TOWER | \$268,500.00 | \$305,445.00 | | \$287,945.00 | |
| Minor tower reinforcement /modifications | \$158,000.00 | \$198,485.00 | JTD Consulting Invoice 47041S | \$198,485.00 | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$26,960.00 | see Justifying Quote - KESQ Repack turnkey budgetary proposal Rev. 3 | \$26,960.00 | N/A |
| Short Tower (less than 500') | \$84,200.00 | \$80,000.00 | Antenna system installation (short tower) | \$62,500.00 | N/A |
| Sub-total | \$268,500.00 | \$305,445.00 | N/A | \$287,945.00 | N/A |
| Total for all systems | \$1,256,447.82 | \$923,269.12 | N/A | \$708,993.16 | N/A |

Components

| Actual Information | |
|--------------------|------|
| Description | File |

ile Name

| Minor tower reinforcement | | |
|---|------------------------|--|
| /modifications | Component Description: | KESQ-TV-410- Existing Primary Tower - Minor Tower |
| | | Reinforcement |
| | A | /Modifications |
| | Amount: | \$123,485.00 |
| | Component Description: | Minor tower |
| | | reinforcements |
| | Amount: | \$75,000.00 |
| Tower mapping for an | | |
| undocumented/poorly documented tower and | Component Description: | KESQ-TV-410- |
| preparation of | | Existing Primary |
| documentation necessary | | Tower - Tower |
| for tower load study | Amount: | Mapping \$14,460.00 |
| | Amount. | φ14,400.00 |
| | Component Description: | Tower mapping for |
| | | undocumented |
| | | tower |
| | Amount: | \$12,500.00 |
| Short Tower (less than 500') | | |
| | Component Description: | KESQ-TV-410- |
| | | Existing Primary |
| | | Tower - Tower |
| | | Rigging, Short |
| | Amount: | Tower \$22,500.00 |
| | Anount. | φ ∠∠, 300.00 |
| | Component Description: | Antenna system |
| | | installation (short |
| | | tower) |
| | | |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Outside Professional Services | \$152,676.10 | \$149,018.60 | | \$85,906.16 | |
| Additional Repack Legal Services Not Otherwise Specified in Form 399 | \$6,906.10 | \$6,906.10 | Brooks Pierce Invoices | \$6,906.10 | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,500.00 | All costs for RF exposure measurements on shared equipment will be apportioned to KESQ-TV. See cover letter. | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and Flie FCC Form Special Construction\$5,260.00\$5,000.00N/A\$3,666.36N/APrepare request for special Temporary Authorization\$2,050.00\$1,500.00N/AN/AN/APrepare request for special Temporary Construction fFCC Form 2100 (main), License to Cover Application\$1,580.00\$500.00N/AN/AN/APrepare regineering section of FCC Form 2100 (main), Construction\$1,580.00N/AN/AN/APrepare regineering section of FCC Form 2100 (main), Construction\$1,500.00N/A\$1,500.00N/APrepare regineering section of FCC Form 2100 (main), Construction\$1,500.00N/A\$1,500.00N/APrepare engineering section of FCC Form 2100 (main), Construction\$1,500.00N/A\$1,500.00N/APrepare engineering section of FCC Form 2100 (main), Construction\$1,500.00N/A\$1,500.00N/APrepare engineering section of FCC Form 2100 (main), Construction\$1,500.00N/A\$1,500.00N/APrepare engineering section of FCC rom 2100 (main), Construction\$2,937.50N/A\$1,500.00N/APrepare engineering section of FCC rom 2100 (main), Construction\$2,937.50Qu Treil, Lundin & #242314 and and antenna evelopment\$2,630.00\$2,500.00N/A\$500.00N/APrepare engineering section of trei roview constr | | | | | | |
|---|---|-------------|-------------|--|-------------|-----|
| request for Special Temporary AuthorizationN/AN/AN/APrepare engineering section of FCC Form 2100 (main), License to Cover Application\$1,580.00\$500.00N/AN/AN/APrepare engineering section of FCC Form 2100 (main), License to Cover Application\$3,155.00\$1,500.00N/A\$1,500.00N/APrepare engineering section of FCC Form 2100 (main), Construction Permit Application\$1,500.00N/A\$1,500.00N/APerform engineering section of FCC Form 2100 (main), Construction Permit Application\$7,360.00\$2,937.50du Treil, Lundin & Rackley Invoices #242314 and #243032\$2,937.50N/APerform engineering situdy for new channel and antenna development\$94,010.00\$99,675.00Please see attached quote from Widelity.\$70,396.20N/APrepare and of the transition\$2,630.00\$2,500.00N/A\$500.00N/A | - Prepare and File FCC Form 2100 (main), Construction Permit | \$5,260.00 | \$5,000.00 | N/A | \$3,666.36 | N/A |
| engineering section of FCC Form 2100 (main), License to Cover Application\$3,155.00\$1,500.00N/A\$1,500.00N/APrepare engineering section of FCC Form 2100 (main), Construction Permit | request for Special Temporary | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| engineering section of FCC Form 2100 (main), Construction Permit Application\$7,360.00 | engineering section of FCC Form 2100 (main), License to Cover | \$1,580.00 | \$500.00 | N/A | N/A | N/A |
| engineering study for new channel assignment and antenna developmentLundin & Rackley Invoices #242314 and #243032Project management of the transition\$94,010.00 \$99,675.00\$Please see attached quote from Widelity.\$70,396.20 | engineering section of FCC Form 2100 (main), Construction Permit | \$3,155.00 | \$1,500.00 | N/A | \$1,500.00 | N/A |
| management of the transitionattached quote from Widelity.Prepare and or review reimbursement\$2,630.00\$2,500.00N/A\$500.00N/A | engineering study for new channel assignment and antenna | \$7,360.00 | \$2,937.50 | Lundin & Rackley Invoices #242314 and | \$2,937.50 | N/A |
| or review reimbursement | management | \$94,010.00 | \$99,675.00 | attached quote from | \$70,396.20 | N/A |
| | or review reimbursement | \$2,630.00 | \$2,500.00 | N/A | \$500.00 | N/A |

| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,250.00 | N/A | N/A | N/A |
|--|----------------|--------------|-----|--------------|-----|
| Sub-total | \$152,676.10 | \$149,018.60 | N/A | \$85,906.16 | N/A |
| Total for all systems | \$1,256,447.82 | \$923,269.12 | N/A | \$708,993.16 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|--|
| Additional Repack Legal Services Not Otherwise Specified in Form 399 | Component Description: Amount: | Repack legal services \$46.40 |
| | Component Description: | Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees. \$37.12 |
| | Component Description: Amount: | legal services \$442.80 |
| | Component Description: Amount: | Repack legal services \$105.50 |
| | Component Description: Amount: | Repack legal services \$603.20 |

| Component Description: Amount: | Repack Legal Services for KESQ- TV \$603.20 |
|-----------------------------------|--|
| Component Description: Amount: | Repack Legal Services \$27.84 |
| Component Description: Amount: | Repack legal services \$371.20 |
| Component Description: Amount: | Repack legal services \$1,187.20 |
| Component Description: Amount: | Repack Legal Services \$27.84 |
| Component Description: Amount: | Repack Legal Services for KESQ- TV \$1,168.80 |
| Component Description: Amount: | Repack legal services \$244.70 |
| Component Description: Amount: | Repack Legal Services for KESQ- TV \$1,636.70 |

| | Component Description: | Repack Legal Services for KES0 TV |
|---|---------------------------|---|
| | Amount: | \$403.60 |
| RF Exposure Measurements | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Component Description: | KESQ-TV-550- Attorney - Special Temporary |
| | Amount: | Authorization \$136.80 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: | General repack services 2017. Se "Repack Invoices |
| | Amount: | Cover Memo" \$2,291.36 |
| | Component Description: | Repack filing and services 2017 |
| | Amount: | \$1,375.00 |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | Engineering study work for new channel |
|---|------------------------|--|
| | | assignment and |
| | | antenna |
| | | development. |
| | Amount: | \$1,500.00 |
| | | |

| Perform engineering study | | |
|--|------------------------|----------------------------------|
| for new channel assignment and antenna development | Component Description: | Engineering study work for new |
| development | | channel |
| | | assignment and |
| | | antenna |
| | Amount: | development. \$62.50 |
| | Amount. | φ02.50 |
| | Component Description: | Professional |
| | | Services |
| | Amount: | \$1,250.00 |
| | | |
| | Component Description: | "Calculation of |
| | | replication transmitter power |
| | | output requiremen |
| | | based on FCC |
| | | issued replication |
| | | facility effective |
| | A | radiated power." |
| | Amount: | \$250.00 |
| | Component Description: | Engineering study |
| | | work for new |
| | | channel |
| | | assignment an |
| | | antenna |
| | Amount: | development. \$875.00 |
| | | φ070.00 |
| | Component Description: | Professional |
| | | Services |
| | Amount: | \$500.00 |
| Project management of the | | |
| | Component Description: | Project |
| transition | | |
| transition | | Management |

| Component Description: Amount: | Project Management \$4,567.35 |
|-----------------------------------|--|
| Component Description: Amount: | Project Management \$4,386.30 |
| Component Description: Amount: | Project Management \$5,243.05 |
| Component Description: Amount: | Project Management \$3,496.55 |
| Component Description: Amount: | Outside Project Management \$22,500.00 |
| Component Description: Amount: | Project Management \$7,223.65 |
| Component Description: Amount: | Project Management \$4,010.90 |
| Component Description: Amount: | Cost Reconciliation \$5,071.20 |
| Component Description: Amount: | Project Managment \$1,579.80 |

| | Component Description: Amount: | Project Management \$1,037.80 |
|--|-----------------------------------|--|
| | Component Description: Amount: | Project Management \$4,122.75 |
| | Component Description: Amount: | Project Management \$3,038.00 |
| Prepare and or review reimbursement form | Component Description: Amount: | CA Palm Springs- Professional Services \$500.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos Justificatio |
|---|--------------------------------|-------------------|--|-------------|----------------------------|
| Other Expenses | \$52,930.00 | \$44,315.00 | | \$30,124.40 | |
| Attorney Fees and Other Matters | \$2,000.00 | \$2,000.00 | N/A | \$374.40 | N/A |
| MVPD Notification of Channel Change | \$2,500.00 | \$2,500.00 | N/A | \$750.00 | N/A |
| Develop and air announcement of upcoming channel change | \$750.00 | \$750.00 | N/A | N/A | N/A |
| Equipment Storage | \$3,500.00 | \$3,500.00 | N/A | \$2,400.00 | N/A |
| Equipment Delivery and Handling Charges | \$4,800.00 | \$4,800.00 | see Justifying Quote - KESQ Repack turnkey budgetary proposal Rev. 3 | \$4,800.00 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$21,800.00 | \$21,800.00 | per Justifying Quote - KESQ Repack turnkey budgetary proposal Rev. 3 | \$21,800.00 | N/A |

| Local Zoning | \$5,500.00 | \$5,500.00 | COST FOR DRAFTING, SUBMISSION AND FILING FEES FOR NECESSARY BUILDING PERMITS ASSOCIATED WITH TOWER MODIFICATIONS. | N/A | N/A |
|---|----------------|--------------|---|--------------|-----|
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$2,950.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| Sub-total | \$52,930.00 | \$44,315.00 | N/A | \$30,124.40 | N/A |
| Total for all systems | \$1,256,447.82 | \$923,269.12 | N/A | \$708,993.16 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|--|
| Attorney Fees and Other Matters | Component Description: Amount: | legal services \$374.40 |
| MVPD Notification of Channel Change | Component Description: Amount: | Prepare letters to MVPDs. \$750.00 |

| Component Description: | KESQ-TV-610 Equipment |
|---------------------------|---|
| Amount: | Storage \$2,400.00 |
| | |
| Component Description: | KESQ-TV-610 |
| | Equipment |
| | Delivery and |
| | Handling |
| Amount: | \$4,800.00 |
| | |
| Component Description: | KESQ-TV-610 |
| | Disposal Costs |
| Amount: | \$21,800.00 |
| Information not provided. | |
| Information not provided. | |
| | |
| Information not provided. | |
| | |
| Information not provided. | |
| | Amount: Component Description: Amount: Component Description: Amount: Information not provided. Information not provided. Information not provided. |

| Cost Information | Grand Total | | | | |
|---------------------|-----------------------|--------------------------------|----------------|--------------|--|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | |
| | Total for all systems | \$1,256,447.82 | \$923,269.12 | \$708,993.16 | |

| Reimbursem | enrestanus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|--|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | James W. DeChant VP of Technology |
| | 08/27/2019 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. James W. DeChant VP of Technology | | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
|--|--------|--|----------------|
| | an aut | thorized representative of the above- | DeChant |
| | name | d applicant for the Authorization(s) | VP of |

Attachments