

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **65919** Service: **DTS** Call **WHKY-TV** Channel: 14 (UHF) Sign:

ID:

File 0000029026

Number:

FRN: 0001712819 Date 08/22

> Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|----------------------|---------------------------------|
| LONG COMMUNICATIONS, LLC. Doing Business As: LONG COMMUNICATIONS, LLC. | Thomas Long Jr 526 MAIN AVENUE SE HICKORY, NC 28602 United States | +1 (828) 324- 5265 | TLONGJR@WHKY. COM | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|--|-----------------------|----------------------|
| Thomas Edmund Long , Jr . Director of Engineering Long Communications, LLC | WHKY 526 Main Ave SE Hickory, NC 28602 United States | +1 (828) 324- 5265 | tlongjr@whky. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | WHKY-TV is a 2-site DTS system. The DTS1 facility will operate with an interim channel 40 antenna during its transition at it's studio tower. The DTS2 facility operate with the current antenna using a new transmission line during its transition. |

Transmitters

| Sect | ion | Question | Response |
|------|--------------------------|---|----------|
| | smitter Related enses | Do you have transmitter related expenses? | Yes |

Existing Transmitter Information

| Section | Question | Response |
|---|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | 1 |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | Sigma Plus |
| | Year | 2006 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Other |
| | Other IOT Power Type | 4 |
| | Power Capacity | 70 kW |

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | SCx9000 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 70 kW |
| | Justification for New Transmitter | Current transmitter is a Harris IOT running 4 IOT's that can make up to 70 kW DTV. Transmitter can make full power running only 2 of the 4 tubes. Transmitter is set up to run 2 or 4 tubes only. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Switchgear (industrial 800 amp) | Yes |

| | Transformer (480V) | Yes |
|---|--|---|
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 4 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | Yes |
| | Description | Cooling system and control wiring. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 20 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | 10 |

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | 2 |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | NE710 |
| | Year | 1999 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 0.8 kW |

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | TMU9 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 1.2 kW |
| | Justification for New Transmitter | Current 0.8 KW transmitter will not tune from ch 40 to ch 14 |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|-----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 75.0 feet |
| | Other Electrical Service | Yes |

| | Description | Support for cooling system and outside equipment |
|---|--|--|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | 5 |

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Interim Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|--|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | SCx9000 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 15 kW |
| | Justification for New Transmitter | Need transmitter to operate during the transfer time from channel 40 to 14 at the main studio into a current channel 40 antenna that is on the studio tower. See problems with transfer to channel 14. |

Interim Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | Switchgear (industrial 800 amp) | Yes |
| | | |

| Po ^o Rig Siz | wer gid Conduit and Wiring | Yes 300 kVA Yes |
|-------------------------------|--|---|
| Rig | gid Conduit and Wiring | |
| Siz | | Yes |
| | | |
| Ler | e | 4 inches |
| | ngth | 175.0 feet |
| Oth | ner Electrical Service | Yes |
| De | scription | Replacement of the current 208 volt feed to the studio. The 480 feed was removed at the end of analog transmission. We will have to feed the 208 volt feed from the 480 feed. |
| | es the replacement transmitter require AC Service? | Yes |
| Тур | oe . | Cooling Only |
| Siz | е | 20 tons |
| Oth | ner Size | N/A |
| Addition/Modification or add | es the Transmitter Building require an dition, modification, other leashold provement? | No |
| Siz | е | N/A |
| Channel 14 Costs Is a | an RF Consulting Engineer needed? | N/A |
| Is a | a channel 14 Mask Filer needed? | N/A |
| Is a | additional field engineering time needed? | N/A |
| Nu | mber of Days | 30 |

| Inside RF System | Is an additional interior RF system required | Yes |
|------------------|--|-----|
| | to support this interim transmitter? | |

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Interim

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | 2 |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Circular |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 18.0 kW |

| Manufacturer | |
|--------------|---------------------|
| Model | ALP12L4- CSBR-40 |
| Year | 2011 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 10.2 kW |
| | Manufacturer | |
| | | ' |

| Model | ALP16M4- ESBR-14 |
|-------------------------------|--|
| Year | 2019 |
| Justification for New Antenna | Existing antenna will not function on new channel and cannot be retuned. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
| | transmission line and antenna? | |

Other Antenna Cost Not Listed

Information not provided.

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | 1 |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 950.0 kW |

| Manufacturer | |
|--------------|-----------------------|
| Model | ATW25HS3- HSWC-40H |
| Year | 2009 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |
| | Manufacturer | |
| | | 1 |

| Model | ATW19H3- ESCX-14H |
|-------------------------------|--|
| Year | 2019 |
| Justification for New Antenna | Existing antenna will not function on new channel and cannot be retuned. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
| | transmission line and antenna? | |

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|---------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Rent Temporary |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 600.0 kW |
| | Manufacturer | |
| | Model | ATW16H3- HSP5-14 |
| | Year | 2004 |

| Justification for New Antenna | This is the former channel 14 main antenna located at the WHKY-TV studio location that will be employed as an interim antenna for the |
|-------------------------------|---|
| | the transition to channel 14. |
| | |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Existing Transmission Line

| n Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | 1 |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 210 feet per run |

Primary Transmiss

New Transmission Line

| Section | Question | Response |
|-----------------------------|---|---|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 250 feet per run |
| | Justification for New Transmission Line | Length of line for channel 40 was wrong for channel 14 per ERI table. Need 20 foot sections for channel 14. |

Primary
Other Transmission Line Expenses Not Listed
Transmission Line tion not provided.

Primary Transmission Line

Existing Transmission Line

| on Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | 2 |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Waveguide |
| | Diameter | N/A |
| | Other Diameter | N/A |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 750 feet per run |

New Transmission Line

| Pr | imaı | Ή |
|----|------|---|
| | | |

Transmission Line Question Response **New Transmission Line** Use Primary Costs (Main) Description of Use N/A Change Type Purchase New Is this a request for upgraded equipment? No Type Rigid Diameter 6 1/8 inches Other Diameter N/A Segment Length 20 inches Other Segment Length N/A Number of parallel runs 1 800 feet Length per run Justification for New Transmission Line The the frequency cutoff for the existing WR1500 waveguide is channel 18 and the waveguide is not usable at channel 14.

Primary Other Transmission Line Expenses Not Listed

Transmission nio ination not provided.

New Transmission Line

| Interim |
|---------|
| Transmi |

| ission _{Se} į | ne ction | Question | Response |
|------------------------|------------------|---|--|
| | New Transmission | Use | Interim |
| Lir | ne Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Flexible Air |
| | | Diameter | 5 inches |
| | | Segment Length | N/A |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 750 feet per run |
| | | Justification for New Transmission Line | Interim antenna system is necessary to ensure uninterrupted service during transition to Channel 14. Implementation delays are anticipated due to land mobile protection issues. |

Interim

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Interim

New Transmission Line

| Transmission | seimen | Question | Response |
|--------------|-----------------------|--------------------|----------|
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |

| Change Type | Lease New |
|---|--|
| Туре | Rigid |
| Diameter | 7 3/16 inches |
| Segment Length | 20' |
| Other Segment Length | |
| Number of parallel runs | 1 |
| Length | 560 feet per |
| Justification for New Transmission Line | This is the existing transmission line at the WHKY-TV studio that will be utilized for the interim transmitting antenna mounted on the studio tower. |

Interim Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1005065 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 35° 17' 15.0" N- |
| | Longitude (NAD83) | 080° 41' 44.0" W- |
| | Overall Structure Height | 1246.70 fe |
| | Support Structure Height | 1197.49 fee |
| | Ground Elevation Above Mean Sea Level (AMSL) | 715.21 feet |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Central Piedmont Community College |
| Date Constructed | 08/01/1992 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 69436 | WFAE | FM |
| 10645 | WTVI | DTV |
| 53970 | WRFX | FM |

Other Types of Users

| Users | |
|---------------|--|
| ENG Microwave | |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Primary Tower

Existing Tower

| Section | Question | Response |
|--|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | No |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure Registration | Do you have a tower registration number? | No |
| | ASR Number | |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 35° 39' 28.5" N- |
| | Longitude (NAD83) | 081° 24' 23.3" W- |
| | Overall Structure Height | 190.00 feet |
| | Support Structure Height | 190.00 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 1742.00 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |
| | Tower Owner | Long Communications, LLC |
| | Date Constructed | 01/01/2005 |

Other Types of Users

| Users |
|-----------------|
| Duke Energy |
| FM Trans W272DU |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Interim Tower

Tower Construction Costs

| Section | Question | Response |
|---------------------|-----------------------------|--|
| Construct New Tower | Use | Interim |
| | Description of Use | N/A |
| | Height | 487.00 feet |
| | Justification for New Tower | This is the current studio tower. No new tower construction or modifications are expected. |

Interim Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Interim Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 250 |
| | Explanation | Station does not have internal resources to make changes needed for the channel moves at three sites. Will rely on outside services for this project. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | Do you have Distributed Transmission System engineering services? | Yes |
| | Critical Facility | 1 |
| | | |

| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
|--|--|---------------------------------------|
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 60 |
| | Justification | Channel 14 DTS with land mobile |

Outside Professional

Other Professional Services Expenses Not Listed

| I Services Costs | Description |
|---------------------------|---|
| 399 Outside work services | Work on Form 399 for reimbursement expenses |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|------------------------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | Yes |
| | Name | DTS Field measurements |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|--|--|
| Channel 14 Land Mobile Coordination notification letters | Channel 14 land mobile Coordination notification letters |
| DTS1 Ch 14 tempory Filter | Delivery of filter for CH 14 is not going to deliver by Sept 6th of 2019. We are moving a used filter from another station that can be used until arrival of the new filter. |
| DTS2 Ch 14 tempory Filter | Delivery of filter for CH 14 is not going to deliver by Sept 6th of 2019. We are moving a used filter from another station that can be used until arrival of the new filter. |
| File Change to CP to make antennas match CP | File Change to CP to make antennas match CP for DTS1 and DTS2. Patterns did not match original file data as built. |

Cost Information

Transmitters

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Interim Transmitter SCx9000 | \$1,291,435.00 | \$1,231,800.00 | | \$0.00 | |
| UHF inside RF system including switching | \$147,500.00 | \$140,000.00 | N/A | N/A | N/A |
| Additional field engineering time, 10-30 days | \$63,100.00 | \$60,000.00 | N/A | N/A | N/A |
| Channel 14 Mask Filter | \$189,500.00 | \$180,000.00 | N/A | N/A | N/A |
| RF Consulting Engineer | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Other HVAC Service Type: C Size: 20 (Other) | \$55,000.00 | \$55,000.00 | Add additional 20 ton system to building for cooling of solid state transmitter | N/A | N/A |

| Switchgear - industrial 800 amp |
|---|
| |
| Service entrance 3 phase/800 amp/208 volt |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW |
| Transformer 3 phase /480v - 300 KVA |
| 4" Rigid Conduit and Wiring (Cost per foot) |
| Other Electrical Service: Replacement of the current 208 volt feed to the studio. The 480 feed was removed at the end of analog transmission. We will have to feed the 208 volt feed from the 480 feed. |

| Primary Transmitter TMU9 | \$342,260.00 | \$331,175.00 | | \$0.00 | |
|--|----------------|----------------|---|--------|-----|
| UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW | \$1,999,000.00 | \$1,900,000.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | N/A | N/A |
| 4" Rigid Conduit and Wiring (Cost per foot) | \$10,100.00 | \$9,600.00 | N/A | N/A | N/A |
| Other Electrical Service: Cooling system and control wiring. | \$25,000.00 | \$25,000.00 | Provide control and cooling system wiring for new transmitter. | N/A | N/A |
| Other HVAC Service Type: C Size: 20 (Other) | \$55,000.00 | \$55,000.00 | provide 20 ton air conditioning system fro cooling of solid state transmitter | N/A | N/A |
| RF Consulting Engineer | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Channel 14 Mask Filter | \$189,500.00 | \$180,000.00 | N/A | N/A | N/A |
| Additional field engineering time, 10-30 days | \$63,100.00 | \$60,000.00 | N/A | N/A | N/A |

| UHF - Liquid Cooled Solid State Transmitter 1.2 kW | \$105,000.00 | \$105,000.00 | N/A | N/A | N/A |
|--|----------------|----------------|--|--------------|-----|
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$1,950.00 | \$1,875.00 | N/A | N/A | N/A |
| Other Electrical Service: Support for cooling system and outside equipment | \$5,000.00 | \$5,000.00 | Cooling system wiring for control and pumps systems | N/A | N/A |
| RF Consulting Engineer | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Channel 14 Mask Filter | \$189,500.00 | \$180,000.00 | N/A | N/A | N/A |
| Channel 14 Additional field engineering time, 5 days | \$10,000.00 | \$10,000.00 | Provide engineering for channel 14, land mobile problems. | N/A | N/A |
| Sub-total | \$4,055,655.00 | \$3,868,875.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$6,140,482.25 | \$5,752,577.25 | N/A | \$404,374.00 | N/A |

Information not provided.

Cost Information

Antennas

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Interim Antenna ATW16H3- HSP5-14 | \$369,230.00 | \$351,400.00 | | \$0.00 | |
| Interim antenna rental and installation - Cost will depend on antenna size and height and /or complexity of tower. | \$115,500.00 | \$110,000.00 | N/A | N/A | N/A |
| UHF - High Power Top Mount (200- 1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$235,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Primary Antenna ALP16M4- ESBR-14 | \$128,859.25 | \$126,519.25 | | \$66,605.70 | |

| UHF - High Power, Side Mount, basic slot antenna, 10 kW input, directional,, elliptically or circularly polarized | \$81,419.25 | \$81,419.25 | N/A | \$62,285.70 | N/A |
|--|-------------|-------------|-----|-------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | \$4,320.00 | N/A |

| Primary Antenna ATW19H3- ESCX-14H | \$210,408.00 | \$208,068.00 | | \$136,647.00 | |
|--|--------------|--------------|-----|--------------|-----|
| UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized | \$162,968.00 | \$162,968.00 | N/A | \$123,507.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | \$8,820.00 | N/A |

| Pattern | \$5,260.00 | \$5,000.00 | N/A | \$4,320.00 | N/A |
|----------------------|----------------|----------------|-----|--------------|-----|
| scatter analysis for | | | | | |
| side mount | | | | | |
| high/med | | | | | |
| power | | | | | |
| antennas | | | | | |
| (if not | | | | | |
| included in | | | | | |
| antenna | | | | | |
| base cost) | | | | | |
| Sub-total | \$708,497.25 | \$685,987.25 | N/A | \$203,252.70 | N/A |
| Total for | \$6,140,482.25 | \$5,752,577.25 | N/A | \$404,374.00 | N/A |
| all | | | | | |
| systems | | | | | |

| Actual Information Description | File Name |
|---|---------------------------|
| Interim antenna rental and installation - Cost will depend on antenna size and height and/or complexity of tower. | Information not provided. |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | Information not provided. |
| Sweep test of existing antenna | Information not provided. |

| UHF - High Power, Side Mount, basic slot antenna, 10 kW input, directional,, | Component Description: | Antenna DTS2 Third 30 percent |
|--|---------------------------|--|
| elliptically or circularly polarized | Amount: | payment to ERI \$20,761.90 |
| | Component Description: | Antenna DTS2 Second 30 percent payment |
| | Amount: | to ERI \$20,761.90 |
| | Component Description: | Antenna DTS2 first 30 percent |
| | Amount: | payment to ERI \$20,761.90 |
| Sweep test of existing antenna | Information not provided. | |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. | |

| Pattern scatter analysis for side mount high/med power | Component Descriptions | Dottorn Cootto |
|---|---------------------------|-----------------------------------|
| antennas (if not included in antenna base cost) | Component Description: | Pattern Scatter Analysis Third 30 |
| antenna base cost) | | percent payment |
| | | to ERI |
| | Amount: | \$1,440.00 |
| | Component Description: | Pattern Scatter |
| | | Analysis first 30 |
| | | percent payment |
| | | to ERI |
| | Amount: | \$1,440.00 |
| | Component Description: | Pattern Scatter |
| | | Analysis Second |
| | | 30 percent |
| | | payment to ERI |
| | Amount: | \$1,440.00 |
| UHF - High Power, Side | | |
| Mount, basic slot antenna, | Component Description: | Antenna DTS1 |
| 1000 kW input, directional,, elliptically or circularly | | third 30 percent |
| polarized | | payment to ERI |
| olan Eou | Amount: | \$41,169.00 |
| | Component Description: | Antenna DTS2 |
| | | Second 30 |
| | | percent payment |
| | | to ERI |
| | Amount: | \$41,169.00 |
| | Component Description: | Antenna DTS1 |
| | | first 30 percent |
| | | payment to ERI |
| | Amount: | \$41,169.00 |
| Sweep test of existing antenna | Information not provided. | |
| Elbow complex, single channel, at antenna input, | Information not provided. | |

Side mount brackets for high power antennas (if not included in antenna base cost)

Component Description: Side mount

brackets DTS1 2nd 30 percent payment to ERI

Amount: \$2,940.00

Component Description: Side mount

brackets DTS1 3rd 30 percent payment to ERI

Amount: \$2,940.00

Component Description: Side mount

brackets DTS1 1st 30 percent payment to ERI

Amount: \$2,940.00

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)

Component Description: Pattern scatter

analysis 1st 30 percent payment

ERI

Amount: \$1,440.00

Component Description: Pattern scatter

analysis 3rd 30 percent payment

ERI

Amount: \$1,440.00

Component Description: Pattern scatter

analysis 2nd 30 percent payment

ERI

Amount: \$1,440.00

Cost Information

Transmission Line

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos |
|--|--------------------------------|-------------------|--|--------------|------------|
| Interim Transmission Line | \$78,750.00 | \$75,000.00 | | \$14,321.91 | |
| Flexible Air Transmission Line - dielectric, 5" | \$78,750.00 | \$75,000.00 | N/A | \$14,321.91 | N/A |
| Interim Transmission Line | \$162,400.00 | \$0.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 7 3 /16" | \$162,400.00 | \$0.00 | Using Old line on tower that was used for channel 14 analog. | N/A | N/A |
| Primary Transmission Line | \$50,500.00 | \$48,000.00 | | \$39,958.80 | |
| Rigid Transmission Line - copper, 6 1/8" | \$50,500.00 | \$48,000.00 | N/A | \$39,958.80 | N/A |
| Primary Transmission Line | \$161,600.00 | \$161,600.00 | | \$101,071.59 | |
| Rigid Transmission Line - copper, 6 1/8" | \$161,600.00 | \$161,600.00 | N/A | \$101,071.59 | N/A |
| Sub-total | \$453,250.00 | \$284,600.00 | N/A | \$155,352.30 | N/A |
| Total for all systems | \$6,140,482.25 | \$5,752,577.25 | N/A | \$404,374.00 | N/A |

| Actual Information Description | File Name | |
|--|---------------------------------|---|
| Flexible Air Transmission Line - dielectric, 5" | Component Description: Amount: | DTS1 Air Flex Line 1st Payment to ERI \$4,773.97 |
| | Component Description: Amount: | DTS1 Air Flex Line 2nd Payment to ERI \$4,773.97 |
| | Amount. | \$4, 773.97 |
| | Component Description: | DTS1 Air Flex Line 3rd Payment to ERI |
| | Amount: | \$4,773.97 |
| Rigid Transmission Line - copper, 7 3/16" | Information not provided. | |
| Rigid Transmission Line - copper, 6 1/8" | Component Description: | Transmission Line for DTS 1 2nd 30 percent payment |
| | Amount: | ERI \$13,319.60 |
| | Component Description: | Transmission Line for DTS 1 1st 30 percent payment |
| | Amount: | ERI \$13,319.60 |
| | Component Description: | Transmission Line for DTS 1 3rd 30 percent payment ERI |
| | Amount: | \$13,319.60 |

Rigid Transmission Line - copper, 6 1/8"

Component Description: Transmission Line

for DTS 2 1st 30 percent payment

ERI

Amount: \$33,690.53

Component Description: Transmission Line

for DTS 2 2nd 30 percent payment

ERI

Amount: \$33,690.53

Component Description: Transmission Line

for DTS 2 3rd 30 percent payment

ERI

Amount: \$33,690.53

Cost Information

Tower Equipment and Rigging Costs

| | | | Estimated | | |
|--|---------------|--------------|---|-------------|---------------|
| Description | Predetermined | Estimated | Cost | Actual Coat | Actual Cost |
| Description | Cost Estimate | Cost | Justification | Actual Cost | Justification |
| Primary Tower TOWER | \$96,800.00 | \$200,655.00 | | \$0.00 | |
| Short Tower (less than 500') | \$84,200.00 | \$188,655.00 | Per Attached ERI Quote "WHKY Proposal DTS1 Tower Work" | N/A | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | N/A | N/A |
| Primary Tower TOWER | \$381,100.00 | \$362,000.00 | | \$0.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | N/A | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | N/A | N/A |
| Interim Tower | \$84,200.00 | \$0.00 | | \$0.00 | |

| Short Tower (less than 500') | \$84,200.00 | \$0.00 | No new rigging work is expected for existing studio tower and antenna to be used for interim facility. | N/A | N/A |
|------------------------------------|----------------|----------------|--|--------------|-----|
| New tower | \$0.00 | \$0.00 | Existing tower will be employed with no modifications expected to be required. | N/A | N/A |
| Sub-total | \$562,100.00 | \$562,655.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$6,140,482.25 | \$5,752,577.25 | N/A | \$404,374.00 | N/A |

Information not provided.

Cost Information

Outside Professional Services

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|---|-------------|--|
| Outside Professional Services | \$268,790.00 | \$258,875.00 | | \$22,769.00 | |
| 399 Outside work services | \$28,125.00 | \$28,125.00 | Outside Engineering Services not included in original 399. | \$19,269.00 | Outside Engineering Services not included in original 399. |
| Additional Field Engineering Service, 60 Days | \$60,000.00 | \$60,000.00 | Additional field engineering required due to land mobile interference issues and DTS requirements. | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | In order for the DTS system to operate with minimal mutual interference, it is necessary to verify coverage via field study work. | N/A | N/A |

| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
|--|------------|------------|-----|--------|-----|
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$0.00 | N/A |
| DTS Site RF Consulting Engineer - Critical Facility | \$8,420.00 | \$8,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
|---|-------------|-------------|-----|------------|-----|
| Project management of the transition | \$39,500.00 | \$37,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$3,500.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |

| Prepare | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
|-------------------------------|----------------|----------------|---------------------------|--------------|-----|
| engineering | | | | | |
| section of FCC Form 2100 | | | | | |
| (main), License | | | | | |
| to Cover | | | | | |
| Application | | | | | |
| Attorney Fees - | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Prepare and | | | | | |
| File FCC Form 2100 (main), | | | | | |
| License to | | | | | |
| Cover | | | | | |
| Application | | | | | |
| Attorney Fees - | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Aux Antenna, | | | | | |
| prepare and File Form 2100 | | | | | |
| Construction | | | | | |
| Permit or | | | | | |
| License | | | | | |
| Application | | | | | |
| DTS Site RF | \$0.00 | \$0.00 | This a critical | N/A | N/A |
| Consulting | | | non-terrain | | |
| Engineer - Terrain- | | | shielded DTS facility. | | |
| shielded Facility | | | DISTACIILY. | | |
| Sub-total | \$268,790.00 | \$258,875.00 | N/A | \$22,769.00 | N/A |
| Total for all systems | \$6,140,482.25 | \$5,752,577.25 | N/A | \$404,374.00 | N/A |

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |
| | |

399 Outside work services

Component Description: Reimbursement

expenses WHKY. RF Interference DTS-2 analysis for Ch 14 to determine correct mask filter

to avoid

interference to land mobile services in 460-470 MHz band. Additional work.

Amount: \$2,500.00

Component Description: Work on Form 399

for reimbursement expenses. FCC filing issues accepting a DTS

Form.

Amount: \$4,000.00

Component Description: Reimbursement

expenses WHKY.
RF Interference
DTS-2 analysis for
Ch 14 to determine
correct mask filter

to avoid

interference to land mobile services in 460-470 MHz band

Amount: \$5,000.00

Component Description: Attorney Form 399

work, problems with submission because of DTS

Amount: \$988.00

Component Description: Attorney FCC 399

work

Amount: \$156.00

| | Component Description: | Search for alternate UHF channel assignment |
|---|---------------------------------|---|
| | Amount: | \$1,625.00 |
| | Component Description: Amount: | Reimbursement expenses WHKY. RF Interference DTS-1 analysis for Ch 14 to determine correct mask filter to avoid interference to land mobile services in 460-470 MHz band \$5,000.00 |
| Additional Field Engineering Service, 60 Days | Information not provided. | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees - Negotiation of lease and other matters for shared | Information not provided. | |

locations

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Attorney planning, advising, loading minor mod application \$208.00 |
|---|---------------------------------|---|
| | Component Description: Amount: | Schedule 2100 attorney work \$806.00 |
| DTS Site RF Consulting Engineer - Critical Facility | Information not provided. | |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided. | |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided. | |
| Project management of the transition | Information not provided. | |
| Prepare and or review reimbursement form | Information not provided. | |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |

| Perform engineering study for new channel assignment and antenna development | Component Description: | Engineering work for new Channel and Antenna. Prepare Engineering section of FCC Form 2100 |
|--|---------------------------|--|
| | Amount: | \$3,500.00 |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | Information not provided. | |
| DTS Site RF Consulting Engineer - Terrain-shielded Facility | Information not provided. | |

Cost Information

Other Expenses

| | Predetermined | Estimated | Estimated Cost | | Actual Cos |
|--|---------------|-------------|---|-------------|--------------|
| Description | Cost Estimate | Cost | Justification 2 | Actual Cost | Justificatio |
| Other Expenses | \$92,190.00 | \$91,585.00 | | \$23,000.00 | |
| File Change to CP to make antennas match CP | \$4,000.00 | \$4,000.00 | N/A | \$3,500.00 | N/A |
| DTS2 Ch 14 tempory Filter | \$20,000.00 | \$20,000.00 | N/A | \$3,500.00 | N/A |
| DTS1 Ch 14 tempory Filter | \$20,000.00 | \$20,000.00 | N/A | N/A | N/A |
| Channel 14 Land Mobile Coordination notification letters | \$10,000.00 | \$10,000.00 | Need for DTV channel 14 to Land Mobile inference | \$10,000.00 | N/A |
| MVPD Notification of Channel Change | \$2,500.00 | \$2,500.00 | N/A | \$1,250.00 | N/A |
| Equipment Storage | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |

| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
|---|-------------|-------------|--|------------|-----|
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$4,750.00 | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | \$0.00 | N/A |
| Other Distributed Transmission System Expenses Not listed, Name: DTS Field measurements | \$10,000.00 | \$10,000.00 | DTS Field measurements are included as part of comprehensive coverage verification costs. But will be required as part of this project. We will need to develop null points to protect reception of the station. | N/A | N/A |
| Develop and air announcement of upcoming channel | \$2,500.00 | \$2,500.00 | Development and airing of channel change announcements to ensure uninterrupted service to the | N/A | N/A |
| change | | | public. | | |

| Total for all | \$6,140,482.25 | \$5,752,577.25 | N/A | \$404,374.00 | N/A |
|---------------|----------------|----------------|-----|--------------|-----|
| systems | | | | | |

| Actual Information Description | File Name | |
|--|---------------------------------|--|
| File Change to CP to make antennas match CP | Component Description: Amount: | Engineering Part of Application for modification of construction permit to replace models for DTS1 and DTS2 \$3,500.00 |
| DTS2 Ch 14 tempory Filter | Component Description: Amount: | Shipping of DTS 2 filter from Grand Island, NY to Charlotte NC. Full 48 foot trailer. \$3,500.00 |
| DTS1 Ch 14 tempory Filter | Information not provided. | |
| Channel 14 Land Mobile Coordination notification letters | Component Description: Amount: | 2nd have of Land Mobile Study for channel 14 \$5,000.00 |
| | Component Description: | Land Mobile Services WHKY Land Mobile Web Site Development |

| MVPD Notification of Channel Change | Component Description: Amount: | Payment for MVPD Notifications \$1,250.00 |
|---|---------------------------------|--|
| | Amount. | ψ1,230.00 |
| Equipment Storage | Information not provided. | |
| Equipment Delivery and Handling Charges | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |
| DTV Medical Facility Notification | | |
| | Component Description: | DTV Medical Facility Notification billing |
| | Amount: | \$4,750.00 |
| FCC Filing Fees - Form 2100 minor change CP | | |
| application | Component Description: | Filing fee paid to FCC 2100 CP application |
| | Amount: | \$1,070.00 |
| Other Distributed Transmission System Expenses Not listed, Name: DTS Field measurements | Information not provided. | |
| Develop and air announcement of upcoming channel change | Information not provided. | |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$6,140,482.25 | \$5,752,577.25 | \$404,374.00 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Thomas E Long, Jr. Director of Engineering

08/22/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Thomas E Long, Jr. Director of Engineering

08/22/2019

Attachments