

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 54011 Service: DTV Call KLJB Channel: 30 (UHF)

Sign:

File **0000028435**

Number:

ID:

FRN: **0004284899** Date **03/03**

Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
MARSHALL BROADCASTING GROUP, INC., AS DEBTOR-IN- POSSESSION Doing Business As: MARSHALL BROADCASTING GROUP, INC., AS DEBTOR-IN-POSSESSION	8323 SOUTHWEST FREEWAY SUITE 433 HOUSTON, TX 77074 United States	+1 (213) 835- 1500	pluria@mbg. tv	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Greg Best Consulting Engineer Greg Best Consulting Inc.	16100 Outlook Avenue Stilwell, KS 66085 United States	+1 (816) 792- 2913	gbconsulting54@gmail. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Replace transmitter. Install new combiner for new channel and use existing antenna and transmission line. See Transition plan attachment.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Millennium DCX
	Year	2005
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	THU9EVO- 30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	46 kW
	Justification for New Transmitter	The purchase price of a new solid state transmitter is less than a comparable replacement IOT based on a Proposal from Comark for an MSDC IOT. See attached proposal for solid state transmitter.

Primary Transmitter

Other Transmitter Costs

Section Question	Response
------------------	----------

Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Heating and Cooling
	Size	20 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary
Transmitter Information not provided.

Other Transmitter Cost Not Listed

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	American Tower
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Тор
	Polarization	Horizontal
	Туре	Broadband Panel
	Number of Stations Supported	2
	Number of Panels	56
	Design power capacity in use	50.0 %

Lower Limit	470.00 MHz
Upper Limit	605.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	1000.0 kW
Manufacturer	DIELECTRIC
Model	TUF-O4-14 /56H-1-T
Year	2008

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
6885	KWQC-TV

Primary Antenna

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A

Enter a list of RF channel numbers.

RF Channel Number	
23	
30	

Primary Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Existing Transmission Line Transmission Line

Section Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	Dielectric
Line Manufacturer and Type	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1100 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
5468	WQPT-TV

Other Transmission Line Expenses Not Listed

Primary Transmission

on Line	Description	
Sweep Tests	Sweep tests to ensure good performance on the assigned channel	

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

Outside Professional

Sec	ction	Question	Response
Al Services Costs Outside Project Management Services	Do you require outside project management services?	Yes	
		Number of Hours	300
Outside RF consulting Engineering Services	Explanation	Schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. Project management services needed.	
	-	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes

	and the second s
Prepare engineering section of Form FCC License to Cover Application	Yes
For Auxiliary Facility	No
For Main Facility	Yes
Prepare request for Special Temporary Authority	No
Quantity	N/A
Do you have Distributed Transmission System engineering services?	N/A
Critical Facility	N/A
Terrain-Shielded Facility	N/A
Prepare and file Form FCC Construction Permit Application	Yes
For Auxiliary Facility	No
For Main Facility	Yes
Prepare and file Form FCC License to Cover Application	Yes
For Auxiliary Facility	No
For Main Facility	Yes
Prepare request for Special Temporary Authority	No
Quantity	N/A
NEPA Section 106 environmental review	No
Environmental Assessment	No
ASR Modification	No
FAA Consultation (including preparation of FAA Form 7460)	No
Negotiation of Lease and other Matter for Shared Locations	Yes
Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination	Yes

Attorney and Other Outside Consulting

Services

	issues w/ other stations and wireless providers	
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside
Professional Services Expenses Not Listed
Professional Services ©qstsided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description
Sales Tax	Sales and use tax on goods and services
Generator Move	Generator and fuel move to be compliant with lease terms

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9EVO-30	\$1,668,700.00	\$1,591,700.00		\$1,342,575.39	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,400,000.00	N/A	\$1,288,203.39	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
20 Ton system	\$115,500.00	\$115,500.00	N/A	\$54,372.00	N/A
Sub-total	\$1,668,700.00	\$1,591,700.00	N/A	\$1,342,575.39	N/A
Total for all systems	\$2,041,305.00	\$1,979,625.00	N/A	\$1,425,075.87	N/A

Components

	Component Description:	Final invoice for transmitter installation and
	Amount:	test. \$60,265.75
	Component Description:	Final transmitter invoice.
	Amount:	\$892,859.39
	Component Description:	Initial invoice for transmitter installation and test.
	Amount:	\$60,265.75
	Component Description: Amount:	First invoice for xmtr. \$274,812.50
Switchgear - industrial 800 amp	Information not provided.	
Transformer 3 phase/480v - 300 KVA	Information not provided.	
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
20 Ton system		

FINAL INVOICE FOR PROJECT.

First invoice for HVAC work. \$27,186.00

\$27,186.00

Component Description:

Component Description:

Amount:

Amount:

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TUF-O4-14 /56H-1-T	\$90,930.00	\$90,930.00		\$960.23	
New combiner, cost per channel (without antenna)	\$84,200.00	\$84,200.00	N/A	\$960.23	N/A
Sweep test of existing antenna	\$6,730.00	\$6,730.00	N/A	N/A	N/A
Sub-total	\$90,930.00	\$90,930.00	N/A	\$960.23	N/A
Total for all systems	\$2,041,305.00	\$1,979,625.00	N/A	\$1,425,075.87	N/A

Components

Actual Information Description	File Name	
New combiner, cost per channel (without antenna)	Component Description: Amount:	Custom transmission line length piece cut for exact dimension. \$960.23
Sweep test of existing antenna	Information not provided.	

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Sweep Tests	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$6,400.00	\$6,400.00	N/A	\$0.00	N/A
Total for all systems	\$2,041,305.00	\$1,979,625.00	N/A	\$1,425,075.87	N/A

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost

Information Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co
Outside Professional Services	\$76,590.00	\$92,460.00		\$63,489.25	
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,210.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$800.00	N/A
Prepare	\$3,155.00	\$3,000.00	N/A	\$3,000.00	N/A

Sub-total	\$76,590.00	\$92,460.00	N/A	\$63,489.25	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$4,500.00	Due to MBG business structure changes filing for the repack, and coordination with other facilities, KLJB costs were higher.	\$3,656.25	Attorney was providing transition reporting and also required coordination with new project manager /engineer.
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$5,750.00	N/A
Project management of the transition	\$47,400.00	\$55,000.00	Engineering to close out project and review all reimbursable expense required more project management costs.	\$41,120.50	N/A
Prepare and or review reimbursement form	\$2,630.00	\$10,000.00	Internal resources were insufficient so outside resources were used to prepare the 399 forms.	\$9,162.50	N/A
engineering section of FCC Form 2100 (main), Construction Permit Application					

Components

Components		
Actual Information Description	File Name	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Preparation and submittal of license to cover application. \$800.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	See cover letter item 4 - Prepare engineering section of FCC form 2100, Construction Permit Application services provided by consultant Kessler and Gehman Associates. \$3,000.00
Prepare and or review reimbursement form		

Component Description: Identification of 399

items for

reimbursement and reimbursement

rules for processing.

Amount: \$1,137.50

Component Description: Change in licensee

structure required research for new 1876 form and to start new 1876 credentials all over.

Amount: \$4,550.00

Component Description: Preparation of 399

form information.

Amount: \$243.75

Amount:

Amount:

Component Description: Change in licensee

required research for new 1876 identity.

\$731.25

Component Description: See cover letter

item 2 - Prepare and or review reimbursement form services provided by

consultant Kessler and Gehman Associates.

\$2,500.00

Project management of the transition

Component Description: Project

management for structural analysis

and tower modification services 5.26.18 through 6.29.18 and consulting services by Kessler

and Gehman Associates May

2018.

Amount: \$460.00

Component Description: Project

management activities including progress reports.

Amount: \$5,700.00

Component Description: Project

management including scheduling of resources for testing.

\$2,625.00

Component Description: Project

Amount:

management

activities for August.

Amount: \$1,837.50

Component Description: Project

Management and site trip to do station equipment

planning.

Amount: \$7,544.50

Component Description: Project

management and engineering to choose equipment and services, and for site visit for combiner planning.

Amount: \$11,269.50

Component Description: Project

management activities for test and transition reporting.

Amount: \$4,000.00

Component Description: Project

management tasks

including

equipment review and selection.

Amount: \$1,050.00

Component Description: Project

management services provided by consultants Kessler and Gehman Associates. \$550.00

Amount:

Component Description: See cover letter

item 1, 5-8 - project management

services

Amount: \$5,784.00

Component Description: Project

management services for schedule 387 progress report preparation by consultants Kessler and Gehman Associates for

2018 Q2 and 2018

Q4.

Amount: \$300.00

Perform engineering study for new channel assignment and antenna development

Component Description: See cover letter

item 3 - Perform engineering study for new channel assignment and

antenna
development
services provided
by consultant
Kessler and
Gehman
Associates.

Amount: \$5,750.00

Address transition timing and coordination issues w/ other stations and wireless

Component Description: Transition

procedures for

repack.

Amount: \$81.25

Component Description: Address transition

plan issues and planning for reimbursement.

Amount: \$568.75

Component Description: Transition report

and coordination of

transition plan

creation.

Amount: \$243.75

Component Description: New Cores

account and reimbursement

setup.

Amount: \$1,056.25

Component Description: Preparation of

transition report and coordination with other counsel.

Amount: \$406.25

Component Description: Transition plan

coordination.

Amount: \$162.50

Component Description: Transition report

review.

Amount: \$81.25

Component Description: Coordination of

various repack procedures with

client.

Amount: \$1,056.25

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$198,685.00	\$198,135.00		\$18,051.00	
Generator Move	\$10,800.00	\$10,800.00	N/A	\$10,200.00	N/A
Sales Tax	\$119,000.00	\$119,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$3,500.00	\$3,500.00	N/A	\$2,865.00	N/A
Develop and air announcement of upcoming channel change	\$3,500.00	\$3,500.00	N/A	N/A	N/A
Non-zoning permits	\$10,000.00	\$10,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	\$0.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$4,986.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$20,000.00	\$20,000.00	N/A	N/A	N/A
Equipment Delivery and	\$10,000.00	\$10,000.00	N/A	N/A	N/A

Handling Charges					
Equipment Storage	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Sub-total	\$198,685.00	\$198,135.00	N/A	\$18,051.00	N/A
Total for all systems	\$2,041,305.00	\$1,979,625.00	N/A	\$1,425,075.87	N/A

Components

Actual Information Description	File Name	
Generator Move	Component Description: Amount:	Relocation of generator per lease terms. \$10,200.00
Sales Tax	Information not provided.	
MVPD Notification of Channel Change	Component Description: Amount:	Notifications to MVPD operations. \$2,865.00
Develop and air announcement of upcoming channel change	Information not provided.	
Non-zoning permits	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	Notifications provided to Medical facilities. \$4,986.00
Disposal Costs (for equipment and other waste,	Information not provided.	

net of any salvage value)	
Equipment Delivery and Handling Charges	Information not provided.
Equipment Storage	Information not provided.

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,041,305.00	\$1,979,625.00	\$1,425,075.87

Reimbursem	envestiarus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the

signal of a broadcaster that changes channels (MVPD).

- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Pluria Marshall, Jr. PRESIDENT

03/03/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 4. The above-named entity acknowledges the submission of the information herein

- creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
- 8. The above-named entity acknowledges that overpayments or payments in error

must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Pluria Marshall, Jr. PRESIDENT

03/03/2020

Section Question Response

Submission of Final Allocation or Accounting Information Statements WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The abovenamed entity acknowledges that all certifications and attached documentation are considered material representations.
- The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-

named entity, including any discounts, refunds, or rebates.

- 4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Pluria Marshall, Jr. PRESIDENT

03/03/2020

Attachments