

(REFERENCE COPY - Not for submission)

#### FCC Form 399: Reimbursement Request

Facility 61217 Service: DTV Call WNKY Channel: 24 (UHF)

Sign:

File **0000025350** 

Number:

ID:

FRN: **0026650200** Date **09/03** 

Submitted: /2019

## Applicant Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applican Type
MARQUEE BROADCASTING KENTUCKY, INC.	Patricia R Lane 4400 BROOKEVILLE ROAD BROOKEVILLE, MD 20833 United States	+1 (301) 661- 9610	patricia_lane@marqueebroadcasting.com	Corporati

## Reimbursement Contact Name and Information

Contact Application

Applicant	Address	Phone	Email
[Confidential]			

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
Edward J Murlatt  Project Manager  Ed Murlatt & Associates, Inc.	Ed Murlatt 41 Foxpoint West Williamsville, NY 14221 United States	+1 (716) 639- 0860	ed@ema4rf. com

#### Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace transmitter, antenna, feedline, study shows tower cannot be strengthened to comply with Rev G. Tower Must Be Replaced. A minor facility upgrade is planned. Please see Detailed information in "WNKY 190104 Revised Transition Plan", attached

#### **Transmitters**

s	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

#### Primary Transmitter

#### **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter  Manufacturer and Type	Manufacturer	
	Model	HX HU5000AD
	Year	2007
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5 kW

#### Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	Magma
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	10 kW
	Justification for New Transmitter	Existing transmitter is not frequency agile. New transmitter will allow coordination with linked stations during testing phase and ensure the station meets the deadline for converting to its new channel.

#### Primary Transmitter

#### **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Estimated electrical and building modifications required to install new transmitter
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

### Primary Transmitter

**Other Transmitter Cost Not Listed** 

Transmitter Information not provided.

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

#### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	120.0 kW

Manufacturer	
Model	SWMP16PN /16
Year	2009

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	90.0 kW
	Manufacturer	
		1

Model	ATW12H3- ESPX-24H
Year	2019
Justification for New Antenna	Existing antenna will not support operation on the new channel. Please see updated information in "WNKY 190104 Revised Transition Plan", attached.

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### **Other Antenna Cost Not Listed**

Information not provided.

Transmission	Section	Question	Response
Line	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

#### **Existing Transmission Line**

## Primary Transmission<sub>S</sub> Line

n <sub>Section</sub>	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Туре	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	500 feet per run

#### **New Transmission Line**

Primary
Transmission<sub>S</sub>
Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	500 feet per run
	Justification for New Transmission Line	Plan to install new antenna and feedline above existing antenna, which eliminates the need for interim facilities. Please see details "WNKY 190104 Revised Transition Plan", attached.

Primary Other Transmission Line Expenses Not Listed

**Transmission** nformation not provided.

Line

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

#### Primary Tower

#### **Existing Tower**

Existing Tower		_
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1042998
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	37° 02' 05.5" N-
	Longitude (NAD83)	086° 10' 40.9" W-
	Overall Structure Height	501.96 feet
	Support Structure Height	499.99 feet
	Ground Elevation Above Mean Sea Level (AMSL)	836.93 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	MMK License LLC
Date Constructed	10/04/2016

#### **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

#### Primary Tower

#### **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

#### Primary Tower

#### Other Tower Expenses Not Listed

Name	Description
Tower Rigging	Tower rigging for installation of new antenna and feedline

#### **Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Construct New
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower	Do you have a tower registration number?	Yes
Structure Registration	ASR Number	1042998
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	37° 02' 05.5" N-
	Longitude (NAD83)	086° 10' 40.9" W-
	Overall Structure Height	501.96 feet
	Support Structure Height	499.99 feet
	Ground Elevation Above Mean Sea Level (AMSL)	836.93 feet
	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	MMK License
	Date Constructed	10/04/2016

#### **Tower Construction Costs**

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	500.00 feet
	Justification for New Tower	Please see 35469B WNKY-TV Bowling Green- Smiths Grove KY Review Letter 12- 11-18 Sealed, attached, which condemns existing structure. And, please see additional details in WNKY 190104 Revised Transition Plan, also attached.

#### Primary Tower

#### **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

#### Other Tower Expenses Not Listed

Name	Description
Site Prep for New Tower	Costs to move electrical service entry and clear areas for guys and tag path for new tower construction. Please see proposals and cover letter uploaded as "Tower Site Prep for New Tower.pdf" Work is outside the SOW in the ERI proposal.
Collateral Expenses	Cost of new waveguide and antenna mount for STL required to move dish. Please see details in "WNKY 190104 Revised Transition Plan", attached.
Sales tax on Locked Portion	6% Kentucky Sales tax due on portion of tower expenses that are locked.

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	240
	Explanation	Originally estimate of 80 hours was increased to 160 when 399 uploads and maintenance were added. We increased the number of hours again due to the change in tower status to "replace", Details in "WNKY 190104 Revised Transition Plan" attached.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No

RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

#### Outside Professional Services Costs

#### Other Professional Services Expenses Not Listed

Name	Description
Additional Legal Services	Miscellaneous repack related services
Site Survey	Transition assessment
Site prep	Return trip for site prep, etc.
6 Percent KY Sales Tax	Kentucky Sales Tax applicable on services billed after July 1, 2018.

## Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

## Other Expenses

#### Other Expenses Not Listed

Name	Description
Lease Negotiations	Estimate for legal work related to negotiating with tenants on tower
6 Percent KY Sales Tax	Sales tax will be applicable to all expenses in this category.

## **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter Magma	\$792,713.90	\$250,271.58		\$163,925.26	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$84,947.42	Balance that will be due on reimbursable portion of Anywave transmitter plus sales tax due. Please see detailed explanation uploaded as "WNKY 190104 Revised Transition Plan"	N/A	N/A

Other	\$24,713.90	\$24,713.90	In addition to	\$23,315.00	N/A
Electrical			Electrical		
Service:			quote		
Estimated			attached as		
electrical			WNKY		
and building			Transmitter		
modifications			Electrical		
required to			Work, there		
install new			will be 6%		
transmitter			due to the		
			state of		
			Kentucky for		
			sales tax		
			bringing the		
			total to		
			\$24,713.90.		
			Details in		
			"WNKY		
			190104		
			Revised		
			Transition		
			Plan",		
			attached.		

UHF - Liquid	\$273,500.00	\$140,610.26	***System	\$140,610.26	N/A
Cooled Solid			Notice:		
State			Estimate		
Transmitter			adjusted and		
4.9 . 6.5 kW			locked		
			because line		
			has been		
			superseded.		
			***Original		
			transmitter is		
			being 		
			replaced		
			with a lower		
			cost		
			Anywave		
			transmitter.		
			System		
			components		
			and		
			installation		
			materials are		
			obtained from various		
			sources. See		
			explanation		
			uploaded as		
			"WNKY		
			Main		
			Transmitter		
			Updated		
			Quote		
			Explanation.		
			pdf"		
Sub-total	\$792,713.90	\$250,271.58	N/A	\$163,925.26	N/A
Total for all systems	\$1,614,595.77	\$1,242,936.40	N/A	\$695,241.48	N/A

#### Components

Actual Information Description	File Name
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	Information not provided.

Other Electrical Service: Estimated electrical and building modifications required to install new transmitter	Component Description:  Amount:	Invoice against proposal uploaded as WNKY Electrical Work.pdf \$23,315.00
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	Component Description:	Deposit for Main Transmitter Installation Kit
	Amount:	\$2,700.00
	Component Description:	Balance due against quote 180513WNKY for kit of installation
	Amount:	materials. \$1,800.00
	Component Description:	Final Payment for RF System Components
	Amount:	\$17,572.10
	Component Description:	Transmitter installation services as quoted in quote number 180512WNKY.
	Amount:	\$20,000.00
	Component Description:	Deposit for Main Transmitter RF System
	Amount:	\$26,358.16
	Component Description:	Deposit for Main Transmitter.
	Amount:	\$72,180.00

## **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ATW12H3- ESPX-24H	\$132,980.00	\$104,284.92		\$55,099.20	
UHF - Lower Power Side Mount, One Station antenna . medium power (50- 200 kW), elliptically or circularly polarized	\$103,100.00	\$88,460.18	Please see item 005 in "ERI Proposal 20181112-836 Rev C", attached plus 6% KY sales tax. Also, please see "WNKY 190104 Revised Transition Plan", attached.	\$50,071.80	N/A
Sweep test of existing antenna	\$6,730.00	\$6,943.00	Widelity estimate plus 6% Kentucky tax	N/A	N/A

Side	\$23,150.00	\$8,881.74	Please see	\$5,027.40	N/A
mount			item 007 of		
brackets			"ERI		
for high			proposal		
power			20181112-		
antennas			836C",		
(if not			attached		
included in			plus 6%		
antenna			KY sales		
base cost)			tax. Also,		
			please see		
			"WNKY		
			190104		
			Revised		
			Transition		
			Plan", also		
			attached.		
Sub-total	\$132,980.00	\$104,284.92	N/A	\$55,099.20	N/A
Total for	\$1,614,595.77	\$1,242,936.40	N/A	\$695,241.48	N/A
all					
systems					

#### Components

<b>Actual Information</b>	
Description	File Name

**UHF** - Lower Power Side Mount, One Station antenna **Component Description:** This is the 30% . medium power (50-200 payment due 30 kW), elliptically or circularly days ARO. This polarized invoice is split across categories. Please see cover letter for clarification. \$25,035.90 Amount: **Component Description:** Invoice is split across categories. Please see cover letter for detailed information. This is a 30% deposit on the main antenna. **Amount:** \$25,035.90 Sweep test of existing Information not provided. antenna Side mount brackets for high power antennas (if not **Component Description:** This is the 30% included in antenna base payment due 30 cost) days ARO. This invoice is split across categories. Please see cover letter for clarification. Amount: \$2,513.70 **Component Description:** Invoice is split across categories. Please see cover letter for detailed information. This is a 30% deposit on the custom mounts. **Amount:** \$2,513.70

## **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Transmission Line	Predetermined Cost Estimate \$29,500.00	Estimated Cost \$27,632.27	Estimated Cost Justification	Actual Cost \$15,640.90	Actual Cost Justification
Flexible Air Transmission Line - dielectric, 3"	\$29,500.00	\$27,632.27	Please see items 008 through 019 in "ERI Proposal 20181112-836 Rev C", attached plus 6% KY sales tax. Additional details in "WNKY 190104 Revised Transition Plan", also attached.	\$15,640.90	N/A
Sub-total	\$29,500.00	\$27,632.27	N/A	\$15,640.90	N/A
Total for all systems	\$1,614,595.77	\$1,242,936.40	N/A	\$695,241.48	N/A

#### Components

Actual Information		
Description	File Name	

Flexible Air	Transmission
Line - dielec	tric. 3"

Component Description: Invoice is split

across categories. Please see cover letter for detailed information. This is a 30% deposit on the main

transmission line.

**Amount:** \$7,820.45

**Component Description:** This is the 30%

payment due 30 days ARO. This invoice is split across categories. Please see cover

letter for clarification.

**Amount:** \$7,820.45

## **Cost Information**

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$12,600.00	\$22,860.00		\$22,860.00	
Structural engineering tower load study for well documented tower	\$12,600.00	\$22,860.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***See attached quote from ERI.	\$22,860.00	The tower failed initial analysis. Minimal additional work was required to determine reinforcement possibilities. The tower must be replaced, and the 399 budget will be updated when the replacement proposal is received.
Primary Tower GTOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$509,105.35	\$715,446.11		\$381,615.44	

Site Prep	\$39,230.00	\$39,230.00	Please see	N/A	N/A
for New			attached		
Tower			explanation		
			titled		
			"Tower Site		
			Prep for		
			New Tower.		
			PDF" which		
			explains		
			work that		
			outside the		
			SOW in		
			ERI's		
			proposal.		
			Explanation		
			includes a		
			proposal for		
			electrical		
			service		
			mods and a		
			quote for		
			clearing,		
			grading and		
			fence		
			removal.		
Dalaa tay	¢4 274 C0	Φ4 074 CO	C0/ Calaa	NI/A	NI/A
Sales tax	\$1,371.60	\$1,371.60	6% Sales	N/A	N/A
on Locked			tax on		
Portion			Structural		
			studies.		
			Line item		
			was locked		
			when		
			replacement		
			tower was		
			added.		

Collateral Expenses	\$11,412.77	\$11,412.77	Items 020- 029 and001. 068 in "ERI Proposal #20181112- 836 Rev C", attached. Cost of waveguide and pole mount to move STL equipment to new tower (includes tax). Please see additional justification in "WNKY 190104 Revised Transition Plan", attached.	\$6,088.04	N/A
Tall Tower (greater than 500')	\$210,500.00	\$416,840.76	Installation services - Items 003 and 004 of "ERI Proposal 20181112- 836 Rev C", attached. Additional clarification in "WNKY 190104 Revised Transition Plan", also attached.	\$235,947.60	N/A

New tower	\$246,590.98	\$246,590.98	Cost of tower and	\$139,579.80	N/A
			foundations.		
			Items		
			001.001		
			-001.028,		
			001.038-		
			001.062,		
			001.093,		
			001.095,		
			and 002 in		
			"ERI		
			Proposal		
			#20181112-		
			836 Rev C",		
			attached.		
			Please see		
			additional		
			justification		
			in "WNKY		
			190104		
			Revised		
			Transition		
			Plan", also		
			attached		
Sub-total	\$521,705.35	\$738,306.11	N/A	\$404,475.44	N/A
Total for all systems	\$1,614,595.77	\$1,242,936.40	N/A	\$695,241.48	N/A

### Components

<b>Actual Information</b>	
Description	File Name

Structural engineering tower		
load study for well	Component Description:	Tower
documented tower		reinforcement
		analysis that
		indicated early on
		that the tower
		must be replaced.
		Please read the
		cover letter and
		see revised
		transition plan for
		details.
	Amount:	\$400.00
	Component Description:	Final payment for
		tower study.
	Amount:	\$10,930.00
	Component Description:	Additional trip was
		required to check
		for drilling rig
		access to guy
		anchors. See
		proposal number
		20180724-790
		uploaded as
		"ERI2687-05-4-17-
		2018.pdf"
	Amount:	\$600.00
	Component Description:	50% dance it for
	Component Description:	50% deposit for
		tower mapping
		and structural
	Amount	study.
	Amount:	\$10,930.00
Site Prep for New Tower	Information not provided.	
Sales tax on Locked Portion	Information not provided.	

Collateral Expenses		
	Component Description:  Amount:	Invoice is split across categories. Please see cover letter for detailed information. This is a 30% deposit on the collateral expenses related to tower replacement. \$3,044.02
	Component Description:  Amount:	This is the 30% payment due 30 days ARO. This invoice is split across categories. Please see cover letter for clarification. \$3,044.02
Tall Tower (greater than 500')	Component Description:  Amount:	Invoice is split across categories. Please see cover letter for detailed information. This is a 30% deposit on the installation tall tower. \$117,973.80
	Component Description:  Amount:	This is the 30% payment due 30 days ARO. This invoice is split across categories. Please see cover letter for clarification. \$117,973.80

New tower		
	Component Description:	Invoice is split
		across categories.
		Please see cover
		letter for detailed
		information. This is
		a 30% deposit on
		the New Tower.
	Amount:	\$69,789.90
	Component Description:	This is the 30%
	Component Description.	payment due 30
		days ARO. This
		invoice is split
		across categories.
		Please see cover
		letter for
		clarification.
	Amount:	\$69,789.90
	Amount.	ψυσ, ευσ.συ

## **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co
Outside Professional Services	\$89,522.42	\$83,457.42		\$49,987.30	
6 Percent KY Sales Tax	\$3,580.62	\$3,580.62	Estimated sales tax on professional services billed after July 1, 2018. Kentucky changed tax laws on that date to include services and labor.	N/A	N/A
Site Survey	\$2,526.80	\$2,526.80	N/A	\$2,526.80	N/A
Additional Legal Services	\$4,100.00	\$4,100.00	Estimate 10 hours of additional legal services to review forms and associated emails and phone calls.	\$1,949.00	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	Correction of tower ownership and final exact location of new tower.	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$2,376.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,980.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,942.50	N/A
Address transition timing and coordination issues w/ other stations	\$2,630.00	\$0.00	N/A	N/A	N/A

#### Components

Actual Information Description	File Name
6 Percent KY Sales Tax	Information not provided.

	Component Description:	Cover letter explaining site
	Amount:	survey \$2,526.80
Additional Legal Services		
	Component Description:	To correct typo on
	Amount:	Form number. \$287.00
	Component Description:	Repack related
	Amount:	legal fees. \$54.00
	Component Description:	Repack related
	Amount:	legal services. \$432.00
	Component Description:	Repack related
	Amount:	legal fees. \$270.00
	Component Description:	Repack Related
	Amount:	Legal fees. \$756.00
	Component Description:	Review post auction transition status report (form
	Amount:	387) \$150.00
ASR modification (prepare FCC Form 854)	Information not provided.	
NEPA Section 106 environmental review, if needed	Information not provided.	

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Form 2100 legal fees. \$1,944.00
	Component Description: Amount:	Form 2100 legal fees. \$432.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:  Amount:	Final antenna analysis and file CP \$2,980.00
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Work related to new antenna study \$786.25
	Component Description:	Work on antenna and structural compatibility
	Amount	
	Amount:  Component Description:	\$786.25  Review of FCC notification and filing process related to new channel

Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Project management of the transition	Component Description:  Amount:	Project management fees for work in July and August 2019. \$2,550.00
	Component Description: Amount:	Project Management in January 2018. \$225.00
	Component Description:	Project Management Fees for June and July, 2018. NOTE - the invoice is 2 pages long.
	Amount:  Component Description:	\$1,275.00 Project
	Amount:	Management \$975.00
	Component Description:	Project management fees for February-April 2019.
	Amount:  Component Description:	\$975.00  Project
		Management Fees for May 2018.

Amount:

\$1,162.50

Component Description: Project

management fees

incurred in December 2018

**Amount:** \$2,212.50

Component Description: Project

Management fees.

**Amount:** \$675.00

**Component Description:** Project

management fees

for work in January 2019.

**Amount:** \$5,512.50

Component Description: Project

Management fees

for October 2018

**Amount:** \$3,037.50

Component Description: Project

Management fees. Revised per admin

request.

**Amount:** \$750.00

**Component Description:** Project

management fees.
Added detail to
invoice per fund
admin request.

**Amount:** \$2,850.00

**Component Description:** Project

management fees for work in May and June 2019.

**Amount:** \$2,362.50

**Component Description: Project** 

Management Fees

for November 2018

Amount: \$1,462.50

**Component Description: Project** 

Management fees

for work performed in August 2018.

Amount: \$1,200.00

**Component Description: Project** 

management in

September 2018.

Amount: \$1,200.00

Prepare and or review reimbursement form

**Component Description:** Review and revise

> 399 form to correct licensee information, post sale. Attorney fee.

\$492.00 Amount:

**Component Description:** Legal fees. \$216.00 Amount:

**Component Description:** Legal fees. Amount:

\$1,080.00

Site prep		
	Component Description:	Site preparation service to prepare site to receive transmitter and RF System. Walk through with
		electrical contractor. This is the total for this category.
		Changed type from receipt to invoice at
		reviewer's request

\$8,000.00

Amount:

# **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost
Other Expenses	\$48,174.10	\$38,984.10		\$6,113.38	
6 Percent KY Sales Tax	\$2,204.10	\$2,204.10	6 percent Kentucky sales tax is applied to the pre-tax total. Please see additional details in "WNKY 190104 Revised Transition Plan", attached.	N/A	N/A
Lease Negotiations	\$2,000.00	\$2,000.00	Preliminary estimate pending tower inspection. Cost of legal work related to negotiating changes in leases with existing tenants on tower.	N/A	N/A

MVPD Notification of Channel Change	\$1,845.00	\$1,845.00	Station does not have sufficient staff to handle this task in house. Estimate from DTV Notification is uploaded as "EST-001400 DTVNotification Estimate for MVPD Notification. pdf".	\$1,845.00	N/A
Develop and air announcement of upcoming channel change	\$5,000.00	\$5,000.00	Production of announcements	N/A	N/A
Equipment Delivery and Handling Charges	\$15,000.00	\$15,000.00	Estimated delivery and handling costs have increased to cover cost of shipping tower steel, antenna, transmission line, etc.	\$1,658.38	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Local Zoning	<i>\$45.00</i>	\$45.00	Warren County, KY building permit to construct replacement tower.	\$45.00	N/A

Total for all systems	\$1,614,595.77	\$1,242,936.40	N/A	\$695,241.48	N/A
Sub-total	\$48,174.10	\$38,984.10	N/A	\$6,113.38	N/A
			Notification.pdf"		
			Medical Facility		
			estimate for		
			DTVNotification		
Notification			"EST-001399		
Facility Notification			is uploaded as		
DTV Medical	\$11,550.00	\$2,565.00	Estimate from DTVNotification	\$2,565.00	N/A
application					
to cover					
2100 license					
FCC Filing Fees - Form	\$335.00	\$325.00	N/A	N/A	N/A
FOC Filing	Ф225 00	Ф225 00	NI/A	NI/A	NI/A
request					
Authorization					
Temporary					
FCC Filing Fees - Special	\$195.00	\$0.00	N/A	N/A	N/A

### Components

Actual Information Description	File Name	
6 Percent KY Sales Tax	Information not provided.	
Lease Negotiations	Information not provided.	
MVPD Notification of Channel Change	Component Description: Amount:	Fees for MVPD Notification Services \$1,845.00
Develop and air announcement of upcoming channel change	Information not provided.	

Equipment Delivery and		
Handling Charges	Component Description:  Amount:	Forklift & pallet truck required to off-load new transmitter & remove unused equipment to be able to place new transmitter. See cover letter. \$1,658.38
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
Local Zoning		
	Component Description:	Station EIN used in lieu of having Warren County Government EIN. Used Permit number as invoice number.
	Amount:	\$45.00
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application		
2100 license to cover	Component Description:	Fees for Medical Facilities notifications.

### **Cost** Information

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,614,595.77	\$1,242,936.40	\$695,241.48

Reimbursem	eAvestion	Response
Status	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399	No

from further editing and begin close-out procedures with the Fund Administrator.

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. EDWARD
J
MURLATT
Project
Manager

09/03/2019

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. EDWARD
J
MURLATT
Project
Manager

09/03/2019

#### **Attachments**