

(REFERENCE COPY - Not for submission)

## FCC Form 399: Reimbursement Request

Facility 37808 Service: DTV Call WLFG Channel: 14 (UHF)

ID:

Sign:

File **0000028111** 

Number:

FRN: **0002058089** Date **09/19** 

Submitted: /2019

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
Living Faith Ministries, Inc. Doing Business As: Living Faith Ministries, Inc.	P.O. Box 1867 Abingdon, VA 24210 United States	+1 (276) 676-3806	mike@livingfaithtv. com	Corporation

# Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
Timothy Z Sawyer Technical Consultant T Z Sawyer Technical Consultants	2130 Hutchison Grove Court Suite 100 Falls Church, VA 22043 United States	+1 (703) 848- 2130	tzsawyer@tzsawyer. com

#### Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Please see attached exhibit titled "WLFG Exhibit for Modified Transition Plan (August 2018)".

### **Transmitters**

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

## Primary Transmitter

## **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	QXD2
	Year	2001
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60.0 kW

## Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31.7 kW
	Justification for New Transmitter	Existing tx cannot be rechanneled -210 MHz change in frequency. IOT operation not available, manufacturer no longer in business. See attached letter from manufacturer dated January 1, 2017.

## Primary Transmitter

## **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Switchgear (industrial 800 amp)	Yes

	Transformer (480V)	No
	Transformer (46007)	INO
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	200.0 feet
	Other Electrical Service	Yes
	Description	Transmitter disconnect service panel
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

## Primary Transmitter

#### **Other Transmitter Cost Not Listed**

r	Name	Description
	Mask Filter System	See GatesAir Proposal Q-77816
	Transmitter Building Modification	See GatesAir Proposal Q-75623
	RF Components for Install	RF components and installation for main transmitter

Old Transmitter Removal	Remove old transmitter from site
Installation and Proof	See GatesAir Proposal Q-77816
RF Accessories	See GatesAir Proposal Q-77816
RF Consultant	Provide installation support services and review of associated systems during the installation of the primary transmitter
Install Ch 14 filter and Mask	Install Ch 14 filter and transmitter mask filter
Channel 14 Cost Not Listed	Additional Engineering
Electrical	See GatesAir Proposal Q-77816

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	2050-32BT (1.25)
Year	1998

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Primary (Main) N/A Purchase
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	479.0 kW
	Manufacturer	

Model	ATW22H5- HTO12-14H
Year	2018
Justification for New Antenna	EXISTING ANTENNA CAN NOT BE RETUNED - CURRENTLY CH 49 - MOVING TO CH 14, 210 MHZ CHANGE IN FREQ.

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A N/A N/A N/A Yes Single Channel
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	_
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

### **Other Antenna Cost Not Listed**

Information not provided.

#### Interim Antenna

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power Side Mount
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Side Mount  Not in Stack  Horizontal
	Polarization	Horizontal
	Туре	Full Power Side Mount Not in Stack
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	120.0 kW
	Manufacturer	
	Model	AL120-49- PM
	Year	2018

Justification for New Antenna	Interim
	Antenna
	will be
	necessary if
	expense for
	new tower
	is not
	approved in
	time for
	timely
	construction
	of new
	tower by
	Phase 2
	deadline.

#### Interim Antenna

#### **Other Antenna Costs**

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### Interim Antenna

#### **Other Antenna Cost Not Listed**

Name	Description
Transmission Line Connectors	Transmission line interior interconnect segments and RF components (couplers /flanges)

Transmission <sup>Seffien</sup>	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Primary Transmission Line

### **Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	New
	Ownership	Owned
	Owner	N/A
	Site	Owned  N/A  N/A  No  Yes  Rigid  6 1/8
	Is the existing transmission line shared with another station or stations?	
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Rigid
	Diameter	
	Other Diameter	N/A
	Segment Length	
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	250 feet per run

#### **New Transmission Line**

Primary Transmission

seinen	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	250 feet per run
	Justification for New Transmission Line	NEW LINE SEGMENT LENGTH REQUIRED FOR CHANNEL CHANGE FROM CH 49 (OLD 19-3 /4' SEGMENTS) TO CHANNEL 14 (NEW 20' SEGMENTS)

Description

Other Transmission Line Expenses Not Listed

Primary Other Transmission Line

Transmission Line Bridge	Cost estimated; actual length will determine actual cost.
Decommission of Channel 49 Antenna and Transmission Line	Decommission of Channel 49 Antenna and Transmission Line

#### Interim

#### **New Transmission Line**

Transmissio	n Line Section	Question	Response
New Transmission Line	Use	Interim	
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Flexible Air
		Diameter	4 inches
		Segment Length	N/A
	Other Segment Length		
	Number of parallel runs	1	
	Length	150 feet per	
	Justification for New Transmission Line	Transmission line for required interim antenna operation.	

**Other Transmission Line Expenses Not Listed** 

Transmission loine tion not provided.

#### Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

#### Primary Tower

#### **Tower Construction Costs**

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	143.10 feet
	Justification for New Tower	Please see attached exhibit titled "WLFG - Exhibit for New Tower Justification (September 2018)"

#### Primary Tower

## **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

#### Primary Tower

### Other Tower Expenses Not Listed

Name	Description
Soil Conditions	Actual Soil Conditions versus assumed standard soil conditions

Tower Expenses	Cursory Review
Stone and Gravel	Stone and gravel on unimproved driveway for access to tower and transmitter sites during winter weather
RF Engineer Consultant	Proposed tower construction; notification of same
Weather Conditions	Winter weather conditions restricting access and crew working conditions

### Primary Tower

#### **Tower Construction Costs**

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	143.10 feet
	Justification for New Tower	Please see attached exhibit titled "WLFG - Exhibit for New Tower Justification (September 2018)"

## Primary Tower

## **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

## Primary Tower

### Other Tower Expenses Not Listed

Name	Description
Soil Conditions	Actual Soil Conditions versus assumed standard soil conditions
Weather Conditions	Winter weather conditions restricting access and crew working conditions
RF Engineer Consultant	Proposed tower construction; notification of same
Stone and Gravel	Stone and gravel on unimproved driveway for access to tower and transmitter sites during winter weather

Tower Expenses	Cursory Review

### Outside Professional

Section	Question	Response
Services Costs Outside Project  Management Services	Do you require outside project management services?	Yes
	Number of Hours	100
	Explanation	CONSULTING SERVICES DURING TRANSITION STATION DOES NOT HAVE RESOURCES ON STAFF
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

# Professional Services Costs

# Outside Other Professional Services Expenses Not Listed

Services Costs	Description	
Additional Repack Legal Services Not Otherwise Specified in Form 399	Non-catalog legal services such as review of quarterly transition status reports and other miscellaneous non-catalog legal fees.	

Interim Antenna Considerations	Consulting Engineer Interim Antenna Operations Analysis
Insurance Costs	Insurance coverage for repack related equipment installation and transportation

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

# Other Expenses

## Other Expenses Not Listed

Name	Description
Land Mobile Mitigation Expenses Engineering Evaluation	Preliminary Estimate of LM Filters/RF Traps /Mitigation Engineering Evaluation
AC Line Conditioners	Electrical Surge Suppressor - for Solid State Transmitter
Land Mobile Mitigation Group A Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group A Stations
Land Mobile Mitigation Group B Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group B Stations
Land Mobile Mitigation Group C Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group C Stations
Land Mobile Mitigation Group D Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group D Stations
Land Mobile Mitigation Group E Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group E Stations
Land Mobile Mitigation Group F Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group F Stations
Services for land mobile interference identification process	Land Mobile Services
Site Security	Site security service for tower location while construction is underway

# **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Predetermined	Estimated	Estimated Cost		Actual Cost
Primary Transmitter ULXTE-50	\$1,115,836.17	\$1,113,336.17	Justification	\$964,011.20	Justification
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	\$818,624.12	\$818,624.12	N/A	\$818,356.43	N/A
Channel 14 Cost Not Listed	\$9,535.80	\$9,535.80	Additional expenses were incurred as indicated in the attached invoices.	\$9,535.80	Additional expenses were incurred as indicated in the attached invoices.
Electrical	\$9,007.62	\$9,007.62	N/A	\$5,990.06	N/A
Install Ch 14 filter and Mask	\$3,500.00	\$3,500.00	N/A	N/A	N/A
RF Consultant	\$10,000.00	\$10,000.00	N/A	\$2,250.00	N/A
RF Accessories	\$63,987.22	\$63,987.22	N/A	\$42,551.50	N/A
Installation and Proof	\$58,543.75	\$58,543.75	N/A	\$38,931.59	N/A
Old Transmitter Removal	\$4,500.00	\$4,500.00	N/A	N/A	N/A
RF Components for Install	\$6,000.00	\$6,000.00	N/A	N/A	N/A

Transmitter	\$7,866.00	\$7,866.00	N/A	\$7,866.00	N/A
Building Modification					
Mask Filter System	\$71,421.66	\$71,421.66	N/A	\$37,779.82	N/A
Other Electrical Service: Transmitter disconnect service panel	\$3,500.00	\$3,500.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$9,800.00	N/A	\$0.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Channel 14 Additional field engineering time, 2 days	\$750.00	\$750.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***FIELD TUNING OF SPECIAL CHANNEL 14 FILTER AND PROOF 2- ON-SITE DAYS	\$750.00	N/A
Sub-total	\$1,115,836.17	\$1,113,336.17	N/A	\$964,011.20	N/A
Total for all systems	\$2,823,418.12	\$2,833,051.80	N/A	\$2,029,237.69	N/A

Actual Information Description	File Name	
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	Component Description:	New ULXTE-50 Transmitter per Quote Q-77816
	Amount:	\$273,971.40
	Component Description:	New ULXTE-50 Transmitter per Quote Q-77816
	Amount:	\$274,239.08
	Component Description:	New ULXTE-50 Transmitter per Quote Q-77816
	Amount:	\$270,145.95
Channel 14 Cost Not Listed	Component Description:	Additional cost information not listed
	Amount:	\$784.00
	Component Description:	Additional cost information not listed
	Amount:	\$126.00
	Component Description:	Additional cost information not listed
	Amount:	\$4,500.00
	Component Description:	Additional cost information not listed
	Amount:	\$1,127.80

**Component Description:** Additional cost information not listed \$342.10 **Amount: Component Description:** Additional cost information not listed Amount: \$1,379.50 **Component Description:** Additional cost information not listed \$98.00 **Amount: Component Description:** Additional cost information not listed **Amount:** \$969.80 **Component Description:** Additional cost information not listed \$208.60 Amount: **Component Description:** Electrical for ULXTE-50 Transmitter per Quote Q-77816 **Amount:** \$2,972.51 **Component Description:** Electrical for ULXTE-50 Transmitter per Quote Q-77816 Amount: \$3,017.55

Electrical

Install Ch 14 filter and Mask

Information not provided.

RF Consultant		
	Component Description:  Amount:	Repack Channel 14 transmission RF system review; RF power calculations for transmitter sizing. \$2,250.00
RF Accessories		
	Component Description:	RF Accessories for ULXTE-50 Transmitter per Quote Q-77816
	Amount:	\$21,115.78
	Component Description:	RF Accessories for ULXTE-50 Transmitter per
	Amount:	Quote Q-77816 \$21,435.72
Installation and Proof		
	Component Description:	Installation and Proof for ULXTE- 50 Transmitter per
	Amount:	Quote Q-77816 \$19,612.16
	Component Description:	Installation and Proof for ULXTE- 50 Transmitter per
	Amount:	Quote Q-77816 \$19,319.43
Old Transmitter Removal	Information not provided.	
RF Components for Install	Information not provided.	
Transmitter Building Modification	Component Description: Amount:	Site Survey \$7,866.00

Mask Filter System for ULXTE- 50 Transmitter per Quote Q-77816 \$23,569.17  Mask Filter System for ULXTE- 50 Transmitter per Quote Q-77816 (see change order Q-78613) \$14,210.65
System for ULXTE- 50 Transmitter per Quote Q-77816 \$23,569.17  Mask Filter System for ULXTE- 50 Transmitter per Quote Q-77816 (see change order Q-78613)
\$23,569.17  Mask Filter System for ULXTE- 50 Transmitter per Quote Q-77816 (see change order Q-78613)
System for ULXTE- 50 Transmitter per Quote Q-77816 (see change order Q-78613)
\$14,210.65
Engineering
consulting services directly related to repack DTV Channel 14 minimum
transmitter power output requirements, system loss calculations, land
mobile channel filter, and system gains worksheet. \$750.00

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna AL120-49-PM	\$121,130.00	\$116,400.00		\$6,250.00	
Transmission Line Connectors	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,250.00	N/A
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$85,000.00	N/A	N/A	N/A
Primary Antenna ATW22H5- HTO12-14H	\$266,030.00	\$172,158.80		\$154,058.80	
UHF - High Power Top Mount (200- 1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$154,058.80	N/A	\$154,058.80	Additional expenses were incurred as indicated in the attached invoices.

Elbow complex, single channel, at antenna input, per 6 1 /8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$387,160.00	\$288,558.80	N/A	\$160,308.80	N/A
Total for all systems	\$2,823,418.12	\$2,833,051.80	N/A	\$2,029,237.69	N/A

## Components

Actual Information Description	File Name		
Transmission Line Connectors	Information not provided.		
Sweep test of existing antenna	Component Description: Amount:	System Sweep \$6,250.00	
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	Information not provided.		

**UHF** - High Power Top Mount (200-1000 kW), One **Top Mount Component Description:** station antenna, horizontally Antenna (second polarized payment) including Freight Cost Amount: \$69,944.39 **Component Description:** Change Order to Original Proposal \$4,285.66 Amount: **Component Description:** Antenna Installation Weather Day, High Winds and Ice Amount: \$3,900.00 **Component Description:** Antenna Installation Weather Day, Freezing Rain /Snow, Crane on Site Amount: \$9,985.75 **Component Description: ERI Top-Mount** Antenna ATW22H5-HTO12-14H Amount: \$65,943.00 Elbow complex, single Information not provided. channel, at antenna input, per 6 1/8. feedline (if needed) Sweep test of existing Information not provided. antenna

### **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$11,100.00	\$10,500.00		\$0.00	
Flexible Air Transmission Line - dielectric, 4"	\$11,100.00	\$10,500.00	N/A	N/A	N/A
Primary Transmission Line	\$93,272.00	\$94,032.10		\$73,710.81	
Rigid Transmission Line - copper, 6 1/8"	\$50,500.00	\$51,260.10	Additional expenses were incurred as indicated in the attached invoices.	\$51,260.10	Additional expenses were incurred as indicated in the attached invoices.
Transmission Line Bridge	\$25,000.00	\$25,000.00	N/A	\$4,678.71	N/A
Decommission of Channel 49 Antenna and Transmission Line	\$17,772.00	\$17,772.00	N/A	\$17,772.00	N/A
Sub-total	\$104,372.00	\$104,532.10	N/A	\$73,710.81	N/A
Total for all systems	\$2,823,418.12	\$2,833,051.80	N/A	\$2,029,237.69	N/A

### Components

Actual Information		
Description	File Name	

Flexible Air Transmission Line - dielectric, 4"	Information not provided.	
Rigid Transmission Line - copper, 6 1/8"	Component Description:	Transmission Line System (second payment)
	Amount:	\$21,896.30
	Component Description:	Transmission Line System
	Amount:	\$21,896.30
	Component Description:	Transmission Line
	Amount:	Hanger Plates \$2,963.31
	Component Description:	6-1/8" OHM UHG Fine Matcher; invisi-shield assembly leg mount
	Amount:	\$7,467.50
Transmission Line Bridge		
	Component Description:	Freight Cost and Transmission Bridge Assembly
	Amount:	\$4,678.71

Decommission of Channel 49 Antenna and Transmission Line

Component Description: Remove Coax

Lines,

Transmission

Bridge,

Transmission Lines

**Amount:** \$13,172.00

Component Description: Remove heavy

duty back to back steel track for transmission line

support

**Amount:** \$4,600.00

### **Cost Information**

### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower LTOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$673,704.41	\$671,404.41		\$539,004.41	
Tower Expenses	\$11,120.00	\$11,120.00	Additional expenses were incurred as indicated in the attached invoices.	\$11,120.00	Additional expenses were incurred as indicated in the attached invoices.
New tower	\$516,426.81	\$516,426.81	Additional expenses were incurred as indicated in the attached invoices.	\$516,426.81	N/A
Soil Conditions	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Weather Conditions	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Short Tower (less than 500')	\$84,200.00	\$81,900.00	N/A	N/A	N/A
RF Engineer Consultant	\$2,500.00	\$2,500.00	N/A	\$2,000.00	N/A

Stone and Gravel	\$9,457.60	\$9,457.60	N/A	\$9,457.60	Additional expenses were incurred as indicated in the attached invoices.
Sub-total	\$673,704.41	\$671,404.41	N/A	\$539,004.41	N/A
Total for all systems	\$2,823,418.12	\$2,833,051.80	N/A	\$2,029,237.69	N/A

### Components

Actual Information Description	File Name	
Tower Expenses		
	Component Description:	Review materials regarding existing tower; analyze applicable tower study requirement to known tower characteristics; draft analysis for client
	Amount:	\$2,640.00
	Component Description:	Onsite climbing and ground inspections to document current condition
	Amount:	\$8,480.00

New tower		
	Component Description:	Custom Tower and Foundation and
	Amount:	Tower Installation \$256,336.87
	Component Description:	Custom Tower and Foundation and
	Amount:	Tower Installation \$256,336.87
	Component Description:	Freight Charge for New Tower per Proposal
	Amount:	20180619-498 \$3,753.07
Soil Conditions	Information not provided.	
Weather Conditions	Information not provided.	
Short Tower (less than 500')	Information not provided.	
RF Engineer Consultant		
	Component Description: Amount:	RF Engineer Consultant \$2,000.00
Stone and Gravel		
	Component Description:	Stone and Dress Up
	Amount:	\$2,522.00
		Furnish and deliver
	Component Description:	#1 stone and

### **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$164,630.54	\$280,410.32		\$259,621.47	
Project management of the transition	\$15,800.00	\$93,586.38	Additional expenses were incurred as indicated in the attached invoices.	\$93,586.38	Additional expenses were incurred as indicated in the attached invoices.
Insurance Costs	\$15,559.09	\$15,559.09	N/A	\$15,559.09	N/A
Additional Repack Legal Services Not Otherwise Specified in Form 399	\$74,931.45	\$74,931.45	Additional expenses were incurred as indicated in the attached invoices.	\$74,931.45	Additional expenses were incurred as indicated in the attached invoices.
RF Exposure Measurements	\$21,050.00	\$10,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$2,009.00	N/A	\$2,009.00	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$1,838.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$2,541.40	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$3,000.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$55,574.40	Additional expenses were incurred as indicated in the attached invoices.	\$55,574.40	Additional expenses were incurred as indicated in the attached invoices.

engineering study for new channel assignment and antenna development					
Interim Antenna Considerations	\$5,000.00	\$5,000.00	N/A	\$3,581.25	N/A
Sub-total	\$164,630.54	\$280,410.32	N/A	\$259,621.47	N/A
Total for all systems	\$2,823,418.12	\$2,833,051.80	N/A	\$2,029,237.69	N/A

\$7,000.00

N/A

\$7,000.00

N/A

\$7,360.00

#### Components

Perform

Components		
Actual Information Description	File Name	
Project management of the		
transition	Component Description:	Project
		Management of
		Transition
	Amount:	\$337.50
	Component Description:	Project
		Management of
		Transition
	Amount:	\$450.00
	Component Description:	Project
		Management of
		Transition
	Amount:	\$7,848.15
	Component Description:	Project
		Management of
		Transition
	Amount:	\$15,506.76

Component Description: Project

Management of

Transition

**Amount:** \$6,115.70

**Component Description:** Project

Management of

Transition

**Amount:** \$312.50

Component Description: Project

Management of

Transition

**Amount:** \$112.50

Component Description: Project status,

tower analysis,

vendor selection

**Amount:** \$2,025.00

Component Description: Project

Management of

Transition

**Amount:** \$4,495.00

**Component Description:** Project

Management of

Transition

**Amount:** \$8,167.85

**Component Description:** Project

Management of

Transition

**Amount:** \$15,175.25

Component Description: Project

Management of

Transition

**Amount:** \$2,776.75

**Component Description:** Project

Management of

Transition

**Amount:** \$9,135.00

Component Description: Project

Management of

Transition

**Amount:** \$3,926.60

Component Description: Project

Management of

Transition

**Amount:** \$5,883.07

Component Description: Project

Management of

Transition

**Amount:** \$625.00

Component Description: Project

Management of

Transition

**Amount:** \$6,090.00

**Component Description:** Project

Management of

Transition

**Amount:** \$4,603.75

**Insurance Costs Component Description: Excess liability** Insurance coverage for repack related equipment installation and transportation Amount: \$11,045.70 **Component Description:** General liability Insurance coverage for repack related equipment installation and transportation **Amount:** \$4,513.39 Additional Repack Legal Services Not Otherwise **Component Description:** Non-Catalog Legal Specified in Form 399 Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees. Amount: \$518.50 **Component Description:** Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees **Amount:** \$581.00

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$1,106.25

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$343.00

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$5,017.20

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$8,475.30

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$10,769.00

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$114.20

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$5,441.60

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$1,501.90

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees.

**Amount:** \$940.30

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$1,387.40

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$17,123.50

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$5,391.70

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$5,205.30

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$5,128.80

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$1,711.70

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$4,174.80

RF Exposure
Measurements

Information not provided.

Attorney Fees - Prepare and File request for Special Temporary Authorization Information not provided.

of lease and other matters for shared locations	Component Description:  Amount:	Review of Tower Lease; discussions with landlord regarding site lease \$728.00
	Component Description:	Review of Tower Lease; discussions with landlord
	Amount:	regarding site lease \$1,281.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description:	License Application for Repack
77	Amount:	Construction Permit \$1,838.50
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Attorney Fees - Prepare and File FCC Form 2100
	Amount:	CP. \$2,367.80
	Component Description:	Attorney Fees - Prepare and File FCC Form 2100
	Amount:	CP. \$173.60
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

Prepare engineering section of FCC Form 2100 **Component Description:** Prepare (main), Construction Permit engineering section Application of FCC Form 2100 **CP** Application \$3,000.00 Amount: Prepare and or review reimbursement form **Component Description:** Prepare budget for FCC Form 399 including reimbursement for expenses including vendor review and technical justification. \$2,500.00 Amount: **Component Description:** Prepare and or review reimbursement form. Amount: \$2,334.90 **Component Description:** Prepare and or review reimbursement form Amount: \$2,714.60

**Component Description:** Prepare and or

review

reimbursement form

Amount: \$2,437.70

**Component Description:** Prepare and or

review

reimbursement form

\$1,355.30 Amount:

**Component Description:** Prepare and or review reimbursement form Amount: \$3,748.80 **Component Description:** Prepare and or review reimbursement form Amount: \$1,948.90 **Component Description:** Prepare and or review reimbursement form. Amount: \$2,121.40 **Component Description:** Prepare and or review reimbursement form **Amount:** \$354.70 **Component Description:** Prepare and or review reimbursement form. Amount: \$1,133.70 **Component Description:** Prepare and or

review

reimbursement form

**Amount:** \$1,414.60

**Component Description:** Prepare and or

review

reimbursement form

Amount: \$356.00 Component Description: Prepare and or

review

reimbursement form

**Amount:** \$1,907.80

Component Description: Prepare and or

review

reimbursement form

**Amount:** \$6,946.60

Component Description: Prepare and or

review

reimbursement form

**Amount:** \$4,241.20

Component Description: Prepare and or

review

reimbursement form

**Amount:** \$375.00

Component Description: Prepare and or

review

reimbursement form

**Amount:** \$5,121.40

Component Description: Prepare and or

review

reimbursement form

**Amount:** \$14,561.80

Perform engineering study for new channel **Component Description:** assignment and antenna development **Amount:** 

Perform

engineering digital channel study for new channel assignment and

antenna

development for selected channel.

\$7,000.00

Interim Antenna Considerations

**Component Description:** Design parameters

> and antenna mounting elevations optimization of interim antenna

Amount: \$1,631.25

**Component Description:** Interim Antenna

> operation review of possible reduced power operation; considerations with

regards to tower

loading.

Amount: \$1,950.00

## **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos
Other Expenses	\$293,515.00	\$292,910.00		\$32,581.00	
Site Security	\$8,500.00	\$8,500.00	N/A	N/A	N/A
Services for land mobile interference identification process	\$19,971.90	\$19,971.90	Additional expenses were incurred as indicated in the attached invoices.	\$19,971.90	Additional expenses were incurred as indicated in the attached invoices.
Land Mobile Mitigation Group F Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
Land Mobile Mitigation Group E Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
Land Mobile Mitigation Group D Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
Land Mobile Mitigation Group C Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
Land Mobile Mitigation Group B Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A

Land Mobile Mitigation Group A Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
Land Mobile Mitigation Expenses Engineering Evaluation	\$25,000.00	\$25,000.00	Please see attachment.	\$5,662.50	N/A
MVPD Notification of Channel Change	\$1,853.10	\$1,853.10	Additional expenses were incurred as indicated in the attached invoices.	\$1,853.10	Additional expenses were incurred as indicated in the attached invoices.
Develop and air announcement of upcoming channel change	\$2,500.00	\$2,500.00	N/A	\$1,120.00	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$20,000.00	\$20,000.00	N/A	N/A	N/A
Non-zoning permits	\$2,500.00	\$2,500.00	LOCAL ELECTRICAL PERMITS AND DRAWINGS	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,973.50	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
AC Line Conditioners	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Sub-total	\$293,515.00	\$292,910.00	N/A	\$32,581.00	N/A
Total for all systems	\$2,823,418.12	\$2,833,051.80	N/A	\$2,029,237.69	N/A

### Components

Actual Information Description	File Name
Site Security	Information not provided.

Services for land mobile interference identification process

Component Description: Land Mobile

Services

**Amount:** \$3,115.00

Component Description: Land Mobile

Services

**Amount:** \$4,844.00

Component Description: Land Mobile

Services

**Amount:** \$315.00

Component Description: Land Mobile

Services

**Amount:** \$490.00

Component Description: Land Mobile

Website

Implementation

**Amount:** \$4,700.00

Component Description: Land Mobile

Services

**Amount:** \$1,584.00

Component Description: Land Mobile Web

Site Implementation

**Amount:** \$4,700.00

Component Description: Land Mobile

Services

**Amount:** \$223.90

Land Mobile Mitigation
Group F Stations

Information not provided.

Land Mahila Mitigation		
Land Mobile Mitigation Group E Stations	Information not provided.	
Land Mobile Mitigation Group D Stations	Information not provided.	
Land Mobile Mitigation Group C Stations	Information not provided.	
Land Mobile Mitigation Group B Stations	Information not provided.	
Land Mobile Mitigation Group A Stations	Information not provided.	
Land Mobile Mitigation Expenses Engineering Evaluation	Component Description:	Channel 14 Land Mobile adjacent filter protection research.
	Amount:	\$1,050.00
	Component Description:	Land Mobile and Mask Filter design review
	Amount:	\$4,612.50
	Amount:	• , , , , , , , , , , , , , , , , , , ,
MVPD Notification of Channel Change	Component Description:	MVPD Notification
		MVPD Notification
	Component Description:	MVPD Notification of Channel Change \$119.60
	Component Description: Amount:	MVPD Notification of Channel Change \$119.60
	Component Description:  Amount:  Component Description:	MVPD Notification of Channel Change \$119.60  MVPD Notification of Channel Change

Develop and air announcement of upcoming channel change	Component Description:	Develop and air announcement of upcoming channel change
	Amount:	\$343.00
	Component Description:	Develop and air announcement of upcoming channel change
	Amount:	\$777.00
Equipment Delivery and Handling Charges	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
Non-zoning permits	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	

DTV Medical Facility Notification		
Totalloution	Component Description:	Medical Notification
		Mailing
	Amount:	\$2,950.00
	Component Description:	DTV Medical
		Facility Notification
	Amount:	\$342.10
	Component Description:	DTV Medical
		Facility Notification
	Amount:	\$534.00
	Component Description:	DTV Medical
		Facility Notification
	Amount:	\$147.40
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	
AC Line Conditioners	Information not provided.	

# Cost Information

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,823,418.12	\$2,833,051.80	\$2,029,237.69

Reimbursem	entestatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Michael Smith President

09/19/2019

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Michael Smith President

09/19/2019

#### **Attachments**