

(REFERENCE COPY - Not for submission)

## FCC Form 399: Reimbursement Request

Facility 24485 Service: DTV Call KGEB Channel:

ID: Sign:

**12 (High VHF)** File **0000029080** 

Number:

FRN: **0008120529** Date **10/28** 

Submitted: /2019

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
UNIVERSITY BROADCASTING, INC. Doing Business As: KGEB	Bill Lee 7777 SOUTH LEWIS AVENUE TULSA, OK 74171 United States	+1 (918) 488-5300	blee@oru. edu	Corporation

## Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
Joseph C. Chautin III Hardy, Carey, Chautin & Balkin	1080 West Causeway Approach Mandeville, LA 70471 United States	+1 (985) 629- 0777	jchautin@hardycarey. com

Broadcaster Information and Transition Plan Question Response

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Remove old Analog ant., waveguide, TX, strobe light from Analog antenna, replace with new VHF Antenna ,Strobe light, and TX line. Remove old Analog TX, plate supply, BP filter; set new VHF Transmitter,

#### **Transmitters**

S Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

TX Room only shared with KWHB-

Separate UHF-antenna.

## Primary Transmitter

#### **Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter  Manufacturer and Type	Manufacturer	
	Model	NV-7250
	Year	2002
	Туре	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	3.45 kW

## Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	THV9
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	3.9 kW
	Justification for New Transmitter	Cannot retune Rohde & Schwarz UHF Transmitter to VHF. Can't build out on 14 due to Land Mobile issues, so FCC granted CP Mod on Ch. 12 instead. Current Rohde & Schwarz UHF Transmitter is no longer supported.

#### Primary Transmitter

#### **Other Transmitter Costs**

Section Question	Response
------------------	----------

Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmittor Other Transmitter Cost Not Listed

Transmitter Information not provided.

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

#### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	50.0 kW

Manufacturer	
Model	SWEDT160M /49
Year	2002

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	75.0 kW
	Manufacturer	

Model	THV-7A12- R O4
Year	2018
Justification for New Antenna	Can't retune UHF Channel 49 antenna to VHF Channel 12.

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### **Other Antenna Cost Not Listed**

Name	Description
Mounting bracket for top mount antenna	Top Mount antenna needs a bracket to mount the antenna to a 4 foot thick concrete & steel shear wall.

Transmission <sup>Seffien</sup>	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Primary Add Transm Transmission Line

#### **Add Transmission Line**

on Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Flexible Air
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	75 feet per run

#### **New Transmission Line**

Primary
<b>Transmissio</b>

on Line Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	200 feet per run
	Justification for New Transmission Line	Can't use existing line as it will be in use during testing time, as well as not in the location needed to mount the VHF Ch. 12 antenna.

Primary
Other Transmission Line Expenses Not Listed
Transmission Line tion not provided.

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

## Primary Tower

## **Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Located on Building
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1013337
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	36° 02' 35.0" N-
	Longitude (NAD83)	095° 57' 12.0" W-
	Overall Structure Height	699.14 feet
	Support Structure Height	662.07 feet

Ground Elevation Above Mean Sea Level (AMSL)	623.68 feet
Structure Type	BANT - Building with an Antenna
Tower Owner	ORAL ROBERTS UNIVERSITY
Date Constructed	08/01/1995

#### Primary Tower

#### **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

### Primary Tower

## **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Located on Building
Helicopter Services Required	Are helicopter services required?	Yes

## Primary Tower

### Other Tower Expenses Not Listed

Name	Description
Remove Analog 53 antenna	Need to remove Analog 53 Antenna and undocumented mount to make room for Ch. 12 antenna, replace strobe light.

Remove	Ch.	49	Antenna
--------	-----	----	---------

After transition to Ch. 12 need to remove Ch. 49 antenna and transmission line. along with waveguide from Analog antenna being removed to allow new VHF Antenna installation mount new LED Strobe on new VHF 12 antenna

#### Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	643
	Explanation	Planning/ CP Transition Pre- Planning, Planning and Construction, then commissioning after construction. Additionally, KGEB will hire an outside firm to facility to handle reimbursement filing and ensure a timely transition.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A

	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

#### Outside Professional

## Other Professional Services Expenses Not Listed

al Şeryices Costs		Description	
	orney Fees Channel 14 Related penses	Legal fees related to the station dealing with Channel 14 assignment	

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

Other Expenses Not Listed

**Expenses** Information not provided.

# **Cost** Information

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THV9	\$313,250.00	\$257,129.06		\$205,677.06	
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	\$3,659.20	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	Run circuits for THV-9 transmitter, dummy load, etc	\$5,488.80	N/A
High VHF - Liquid Cooled Solid State Transmitter 3.3 . 6.5 kW	\$249,500.00	\$196,529.06	N/A	\$196,529.06	N/A
Sub-total	\$313,250.00	\$257,129.06	N/A	\$205,677.06	N/A
Total for all systems	\$1,803,005.40	\$1,123,451.04	N/A	\$598,858.33	N/A

#### Components

Actual Information Description	File Name	
Transformer 3 phase/480v - 150 KVA	Component Description:	Electrical Work done at CityPlex
	Amount:	Towers \$3,659.20

Switchgear - industrial 800 amp		
amp	Component Description:	KGEB-110-1st
		Primary
		Transmitter - 800
		amp. Switchgear
	Amount:	\$5,488.80
High VHF - Liquid Cooled Solid State Transmitter 3.3.		
6.5 kW	Component Description:	25% down
O.J KVV		payment
		Transmitter THV9
		3
	Amount:	\$49,132.27
	Component Description:	DP 75% net 30
		after invoice
	Amount:	\$147,396.79

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna THV-7A12- R O4	\$431,528.20	\$248,775.28		\$151,082.73	
High-VHF, One station antenna top mount, elliptically or circularly polarized	\$393,500.00	\$211,077.08	DTVPros Quote JEHQ1425 & GTI America, Inc., Invoice # 2408.	\$136,507.73	invoices received
Mounting bracket for top mount antenna	\$31,298.20	\$31,298.20	ANSI Certified mounting bracket for Top Mounted Antenna to Concrete reinforced Shear wall. Current Mount from 1995 does not meet current standards Final Estimate increased due to design change and cost of	\$8,175.00	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
Sub-total	\$431,528.20	\$248,775.28	N/A	\$151,082.73	N/A
Total for all systems	\$1,803,005.40	\$1,123,451.04	N/A	\$598,858.33	N/A

#### Components

Actual Information Description	File Name	
High-VHF, One station antenna top mount, elliptically or circularly polarized	Component Description: Amount:	High VHF \$74,569.35
	Component Description:	High VHF TV ANT THV 7A 12-R VP- 04 H-POL Pricing
	Amount:	\$113,334.53
	Component Description:  Amount:	Fabricate antenna wall mounting bracket pedestals in accordance with Hodge structural engineers drawing 17082. \$23,173.20

Mounting bracket for top		
mount antenna	Component Description:	Planning/
		Construction
	Amount:	\$1,050.00
	Component Description:	Professional
		services
	Amount:	\$1,000.00
	Component Description:	TV Antenna Wall Mounting Bracket
	Amount:	Design \$2,125.00
	Component Description:	TV Antenna Wall MOunting Bracket
	Amount:	Design \$2,125.00
	Component Description:	TV Antenna Wall
	Amount:	Mounting Bracket Design \$2,500.00
	Component Description:	Professional
		services for antenna
	Amount:	\$375.00
Sweep test of existing antenna	Component Description	Primary Antonna
	Component Description:	Primary Antenna- Sweep Test of Existing Antenna
	Amount:	\$6,400.00

# **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$11,800.00	\$22,298.24		\$16,645.70	
Flexible Air Transmission Line - dielectric, 3"	\$11,800.00	\$22,298.24	DTVPros quote JEHQ1425, Invoice 165B which includes overnight shipping. See the Transmission Line justification letter.	\$16,645.70	N/A
Sub-total	\$11,800.00	\$22,298.24	N/A	\$16,645.70	N/A
Total for all systems	\$1,803,005.40	\$1,123,451.04	N/A	\$598,858.33	N/A

#### Components

<b>Actual Information</b>	
Description	File Name

Flexible Air Transmission Line - dielectric, 3"

Component Description: Primary

Transmission Line-

3" Flexible Air

**Amount:** \$12,066.15

**Component Description:** Primary

Transmission
Line- 3" Flexible

Air

**Amount:** \$4,172.01

Component Description: New Primary

Transmission Line

**Amount:** \$4,579.55

# **Cost Information**

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower BANT	\$778,750.00	\$337,460.26		\$128,696.26	
Minor tower reinforcement /modifications	\$158,000.00	\$15,000.00	N/A	\$4,486.00	N/A
Remove Ch. 49 Antenna	\$71,275.00	\$71,275.00	Remove DT-49 antenna after sign off, remove Heliax line and cover Heliax line hole in steel cover, clean up roof top.	N/A	N/A
Remove Analog 53 antenna	\$2,400.00	\$2,400.00	Removal of Analog antenna incorporated in Helicopter lift quote.	N/A	N/A

Sub-total	\$778,750.00	\$337,460.26	N/A	\$128,696.26	N/A
			mount location.		
			line to new antenna		
			transmission		
			of		
			verify path		
			company to		
			installation		
			by antenna		
			shear Wall		
			of roof		
antennas)			Site Survey		
stacked			attachment.		
and/or			for		
candelabras			concrete core drilling		
example, those with			Shear Wall,		
(includes, for			foot thick		
Tower			analysis of 4		
Complex	\$421,000.00	\$122,710.26	X-Ray	\$122,710.26	Z
			antenna.		
			Ch. 12		
			room to new		
			transmitter		
			Heliax from		
			Run 3"		
			TX Heat ex.		
			ex.Lift new		
			strobe , Lift old TX Heat		
			Antenna with new		
			Digital		
			Ch. 12		
			rig new VHF		
			Hang and		
			mount.		
			antenna		
			compliant		
			ANSI		
			new TIAA/		
			Prep wall for		
			53 Analog,		
Helicopter Lift			Antenna Ch.		

Total for all	\$1,803,005.40	\$1,123,451.04	N/A	\$598,858.33	N/A
systems					

#### Components

Actual Information Description	File Name	
Minor tower reinforcement /modifications	Component Description:	Professional Engineering
	Amount:	Services \$1,486.00
	Component Description:  Amount:	Travel and site visit to inspect proposed antenna installation for DTV Repack work, consultation on installation procedures, engineering and cost related to this work. \$3,000.00
Remove Ch. 49 Antenna	Information not provided.	
Remove Analog 53 antenna	Information not provided.	
Tower Helicopter Lift	Component Description: Amount:	Existing Primary Tower - Helicopter Lift \$1,500.00

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)

Component Description: Tower rigging

services - tall tower (greater than 500')

**Amount:** \$36,677.57

Component Description: Tower Rigging

Services

**Amount:** \$86,032.69

# **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
\$238,874.00	\$229,550.00		\$82,483.13	
\$5,000.00	\$5,000.00	Estimated cost	\$3,302.00	N/A
\$2,365.00	\$2,250.00	N/A	N/A	N/A
\$2,630.00	\$2,500.00	N/A	\$574.00	N/A
\$101,594.00	\$99,675.00	Increased per Justifying Quote - KGEB Strategic Support Quote Widelity	\$58,046.70	Final work for project management will be submitted upon completion of Antenna installation.
\$21,050.00	\$10,000.00	N/A	\$1,950.00	N/A
\$84,200.00	\$80,000.00	N/A	\$1,223.43	N/A
	\$238,874.00 \$5,000.00 \$2,365.00 \$2,630.00 \$101,594.00	Cost Estimate       Cost         \$238,874.00       \$229,550.00         \$5,000.00       \$5,000.00         \$2,365.00       \$2,250.00         \$2,630.00       \$2,500.00         \$101,594.00       \$99,675.00         \$21,050.00       \$10,000.00	Predetermined Cost Estimate         Estimated Cost Justification           \$238,874.00         \$229,550.00           \$5,000.00         \$5,000.00         Estimated cost           \$2,365.00         \$2,250.00         N/A           \$101,594.00         \$99,675.00         Increased per Justifying Quote - KGEB Strategic Support Quote Widelity           \$21,050.00         \$10,000.00         N/A	Predetermined Cost Estimate Cost Estimate         Estimated Cost Justification         Actual Cost Actual Cost Actual Cost S82,483.13           \$5,000.00         \$5,000.00         Estimated cost         \$3,302.00 cost           \$2,365.00         \$2,250.00         N/A         N/A           \$101,594.00         \$99,675.00         Increased per Justifying Quote - KGEB Strategic Support Quote Widelity         \$5,000.00         \$1,950.00           \$21,050.00         \$10,000.00         N/A         \$1,950.00

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$16,625.00	Additional studies needed to prove which channels were suitable to construct on due to inability to construct on Ch. 14 due to LM interference with two LM licensees on roof of antenna location.  Ch. 14 should not have been assigned in the first place.	\$16,625.00	Awaiting explanation
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	Needed STA due to inability to construct on UHF 14 due to Land Mobile Interference issues. Needed STA to allow time to prepare CP Major Mod for move to VHF Ch. 12	\$190.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$572.00	N/A
Sub-total	\$238,874.00	\$229,550.00	N/A	\$82,483.13	N/A
Total for all systems	\$1,803,005.40	\$1,123,451.04	N/A	\$598,858.33	N/A

#### Components

Actual Information	
Description	File Name

Attorney Fees Channel 14 Related Expenses	Component Description: Amount:	Channel 14 Related Issues \$650.00
	Component Description:  Amount:	Attorney - Channel 14 Related Expenses \$364.00
	Component Description: Amount:	Channel 14 Related Issues \$1,482.00
	Component Description:	Channel 14 Issues

Amount:	\$650.00	

Component Description:	Channel 14 Issues
Amount:	\$156.00

Attorney Fees -Prepare		
and File FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Legal services \$767.00

Component Description:	Legal services
Amount:	\$1,131.00

Prepare and or review reimbursement form		_
	Component Description:	Prepare and
		Review
		Reimbursement
		Form
	Amount:	\$494.00
	Component Description:	Prepare and
		Review
		Reimbursement
		Form
	Amount:	\$80.00
	7 tillouitti	φου.σσ
Project management of the		
transition	Component Description:	Project
		Management
	Amount:	\$754.00
	Component Description:	Project
		Management
	Amount:	\$2,817.35
	Component Description:	Project
		Management
	Amount:	\$78.00
	Component Description:	Project
		Management
	Amount:	\$2,500.40
		<del></del>
	Component Description:	Project
	Component Description.	Management
	Amount:	\$1,096.25
	Amount.	φ1,030.23
	Component Description:	Project
	Component Description.	Management
	Amount:	\$591.25
	Amount.	ψυσι.Ζυ

**Component Description:** Project

Management

**Amount:** \$1,551.25

**Component Description:** Project

Management

**Amount:** \$3,114.35

Component Description: Project

Management

**Amount:** \$2,671.65

Component Description: Project

Management

**Amount:** \$2,386.30

Component Description: Project

Management

**Amount:** \$286.00

Component Description: Project

Management

**Amount:** \$4,482.80

Component Description: Project

Management

**Amount:** \$6,904.70

Component Description: Project

management

**Amount:** \$3,661.10

Component Description: 399 processing

**Amount:** \$156.00

**Component Description:** Project

Management

\$1,144.00 Amount:

**Component Description:** Project

Management

Amount:

\$744.00

**Component Description:** 

Project Management

Amount:

\$2,178.20

**Component Description:** 

Project

Amount:

Management \$5,012.60

**Component Description:** 

Project

Amount:

Management

\$2,839.25

**Component Description:** 

Project

Amount:

management

\$2,454.70

**Component Description:** 

Project

Amount:

Management

\$3,161.40

**Component Description:** 

Project

Amount:

Management

\$2,558.40

**Component Description:** 

Project

Amount:

Management

\$832.00

Component Description: Planning CP Site

visit - Transition
Preplanning
Revised to show
cost split for travel
expenses between
KGEB & KWHB

**Amount:** \$1,200.00

Component Description: Project

Management

**Amount:** \$2,870.75

RF Exposure Measurements

Component Description: MPE Study Line 2 -

Report is complete

**Amount:** \$1,950.00

Comprehensive coverage verification via field study, if needed

**Component Description:** Cityplex Towers

Antenna Mount Pull

Test

**Amount:** \$1,223.43

Perform engineering study for new channel assignment and antenna development

Component Description: Eng. study work for

new ch14 assign ant development. Conduct a search of the VHF and UHF bands to determine the availability of an alternate channel. Prepare early transition waiver supporting

statement.Prep app

for ch. 12. \$5,500.00

Amount:

Component Description: Engineering study

work for new channel 14 assignment and

antenna development. Conduct a search of the VHF & UHF bands to determine the availability of an

alternate channel.

**Amount:** \$2,625.00

Component Description: Auction Repack

Work: Engineering study work for new

channel 14 assignment and

antenna
development.
Conduct a search
of the VHF and
UHF bands to
determine the
availability of an
alternate channel.

**Amount:** \$2,500.00

Component Description: RF Consulting

Engineering to determine correct mask filter to avoid

interference.

**Amount:** \$5,000.00

Component Description: Study potential for

KGEB to operate on VHF Channel 12

**Amount:** \$1,000.00

Address transition timing and coordination issues w/ other stations and wireless

Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare request for Special Temporary Authorization	Component Description: Amount:	FCC Filing Fee, Special Temporary Authorization (STA) \$190.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Form 2100 - Construction Permit Application \$468.00
	Component Description:  Amount:	Form 2100 - Construction Permit Application \$104.00

## **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$28,803.20	\$28,238.20		\$12,315.20	
MVPD Notification of Channel Change	\$2,723.20	\$2,723.20	postage and certified letters to MVPD for channel change. See attached invoice.	\$2,723.20	N/A
Develop and air announcement of upcoming channel change	\$500.00	\$500.00	Voice over talent fees for MVPD spots	N/A	N/A
Equipment Storage	\$3,000.00	\$3,000.00	N/A	\$2,400.00	N/A
Equipment Delivery and Handling Charges	\$5,000.00	\$5,000.00	Estimate to deliver transmitter, antenna, transmission line, and antenna mount	\$0.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	Disposal of analog I transmitter, bandpass filter, to facilitate installation in transmitter room	\$3,700.00	N/A

Local Zoning	\$500.00	\$500.00	estimated cost for zoning permits	\$0.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	STA # 0000024881 / Document # PGC2960746 - filed due to inability to construct on assigned Channel 14 due to Land Mobile interference issues on tower.	\$0.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,492.00	N/A
Sub-total	\$28,803.20	\$28,238.20	N/A	\$12,315.20	N/A
Total for all	\$1,803,005.40	\$1,123,451.04	N/A	\$598,858.33	N/A

#### Components

Actual Information Description	File Name	
MVPD Notification of Channel Change	Component Description:	MVPD Notification
	Amount:	Services \$2,723.20

Develop and air announcement of upcoming	Component Description:	Bill Lee Public
channel change	Component Description.	Notice - KGEB at
		ORU
	Amount:	\$60.25
Equipment Storage		
	Component Description:	Equipment
		Storage
	Amount:	\$2,400.00
Equipment Delivery and		
Handling Charges	Component Description:	Electrical work to
		remove and
		dispose of (1)
		4KVA dry type
		transformer, (3)
		cabinet units and
		(1) rack
	Amount:	\$3,700.00
Disposal Costs (for		
equipment and other waste,	Component Description:	Electrical work to
net of any salvage value)		remove and
		dispose of (1)
		4KVA dry type
		transformer, (3)
		cabinet units and
		(1) rack mounted
		pump unit.
	Amount:	\$3,700.00
Local Zoning	Information not provided.	
FCC Filing Fees - Special		
Temporary Authorization	Component Description:	FCC Filing Fee,
request	_	Special
		Temporary
		Authorization
		(STA)

FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
DTV Medical Facility Notification	Component Description:	Notification of Medical Facilities - transmitter medical facility notification.
	Amount:	\$3,492.00

## Cost Information

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,803,005.40	\$1,123,451.04	\$598,858.33

Reimbursem	enrestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Laura Bishop Vice President

10/28/2019

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Laura
Bishop
Vice
President

10/28/2019

#### **Attachments**