



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **13206** | Service: **DTV** | Call **WATC-DT** | Channel: **34 (UHF)** |
ID: | Sign:
File **0000025456**
Number:
FRN: **0016652232** | Date **09/17**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Community Television, Inc.	1862 Enterprise Dr. Norcross, GA 30093 United States	+1 (770) 300-9828	scott@watc.tv	Not-for-Profit

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Joseph C. Chautin III <i>Hardy, Carey, Chautin & Balkin, LLP</i>	1080 West Causeway Approach Mandeville, LA 70471 United States	+1 (985) 629-0777	jchautin@hardycarey.com

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Station plans to install new transmitter, filter, transmission line and antenna so that we may continue to serve our community fully during the transition time.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	NV7640
	Year	2005
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	10 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	THU9evo-12
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	19.0 kW
	Justification for New Transmitter	We are in receipt of an "end of life" letter from the manufacturer stating that any problems occurring from this day forward may result in a failure that cannot be corrected. The manufacturer states it is "a high risk."

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filter needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Spinner Load	Spinner 25kW Station Smart Load. Dual 3-50 Input. See attached letter 190313 ltr-load-switch for explanations.
Mask Filter	Dielectric RF System w/Floor Mount frame

Transmitter Install Kit	SJ Ramer R&S installation kit including necessary materials for proper installation not supplied by R&S.
RF Switch gear	2X Dielectric 4 Port switch & accys. See attached letter 190313 ltr-load-switch for explanations.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	330.0 kW

Manufacturer	
Model	SWMP22 /OI-41
Year	2006

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	288.0 kW
	Manufacturer	

Model	TLP 24B W /VP
Year	2018
Justification for New Antenna	Unable to retune old antenna for repack channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	4 1/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Interim Rent	Additional rent costs.
Dehydrator	Dehydrator & accys needed to keep the line dry..

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	4 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	225 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Type	Flexible Air
	Diameter	4 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	225 feet per run
	Justification for New Transmission Line	Old transmission line in use with pre-transition system. Cannot be off air for the time needed to change over to new line and testing.

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Name	Description
Assessories to hang line	Various accessories needed to properly mount transmission line to tower, ice-bridge, & building entrance.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	34° 03' 59.3" N-
	Longitude (NAD83)	084° 27' 16.7" W-
	Overall Structure Height	195.00 feet
	Support Structure Height	195.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1883.00 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	American Tower, Inc.
	Date Constructed	01/01/0070

Other Types of Users

Users

Paging

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Construction Project Management	For Tower Modification reinforcements & facilities

Tower permit Drawing Package	If needed
Antenna - Transmission line installers	Crew to install new transmission line & antenna and remove old line / antenna after repack.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	150
	Explanation	In the unlikely event that our staff engineer is unable to complete the project, we will need to hire someone or for American Tower Project Mgr.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Pre-Transmitter installation site survey	Our building is extremely small and we determined that a preliminary site survey was required for equipment placement.
Transmitter Installation	Transmitter install
Electrial work	Electrical needs for the new transmitter installation.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Disposal Costs	Removal of equipment that would interfere with placement of new repack equipment.
Other Installation Costs	Other transmitter/site installation costs.
Public Hearing	If necessary.
Site Coordination Meeting	Coordination and transition planning with all parties onsite and management of the timelines and schedules occurring during the repack
Sales Tax expense	Transmission Line & Antenna related sales tax.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9evo-12	\$800,172.13	\$521,600.81		\$510,655.39	
RF Switch gear	<i>\$22,522.13</i>	\$22,522.13	On Dielectric quote CLE-097-Rev A thru D, added as separate line item. Current quote CLE-097 rev D. Added Change Order dated 3/7/2019 explained on letter 190313 ltr-load-switch.pdf. Added freight charges for the RF gear on 7/23/19.	\$22,522.13	Freight charges applied to the cost of the RF gear not originally quoted.
Transmitter Install Kit	<i>\$2,700.00</i>	\$2,700.00	SJ Ramer Associates installation kit for R&S transmitters.	\$2,700.00	N/A

Mask Filter	\$48,700.00	\$48,700.00	List price less 25%. Quote attached on CLE-097 Rev-D WATC.	\$43,655.62	N/A
Spinner Load	\$22,000.00	\$22,000.00	Non-radiating load for transmitter set up and maintenance large enough to handle the output of the THU9 transmitter. Updated cost to reflect tax. Updated to reflect change in type.	\$21,365.62	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$406,907.68	Estimated cost of replacement transmitter, less installation.	\$406,907.68	N/A
5 Ton system	\$20,250.00	\$18,771.00	N/A	\$13,504.34	N/A
Sub-total	\$800,172.13	\$521,600.81	N/A	\$510,655.39	N/A
Total for all systems	\$1,724,330.24	\$1,034,173.00	N/A	\$768,060.71	N/A

Components

Actual Information
Description

File Name

RF Switch gear	<div data-bbox="722 174 1380 369"> <p>Component Description: Freight charges for RF system, not included in original quote/PO.</p> <p>Amount: \$3,915.00</p> </div> <div data-bbox="722 474 1358 745"> <p>Component Description: This is 5% of the total for the RF Switch gear on invoice MAN01033, line items 18 - 21.</p> <p>Amount: \$633.45</p> </div> <div data-bbox="722 851 1369 1122"> <p>Component Description: Dielectric RF Switch gear invoice number 18 - 21 and 27 - 32. Change order is included.</p> <p>Amount: \$9,515.48</p> </div> <div data-bbox="722 1227 1364 1500"> <p>Component Description: RF Switch gear part of MAN01073, lines 18-21 & 27-30, with explanation letter.</p> <p>Amount: \$8,458.20</p> </div>
Transmitter Install Kit	<div data-bbox="722 1641 1364 1794"> <p>Component Description: Installation materials kit for R&S Transmitter.</p> <p>Amount: \$2,700.00</p> </div>

Mask Filter	<table> <tr> <td data-bbox="722 174 1029 208">Component Description:</td><td data-bbox="1161 174 1353 241">Mask Filter 45% prior to ship</td></tr> <tr> <td data-bbox="722 257 831 291">Amount:</td><td data-bbox="1161 257 1294 291">\$21,827.81</td></tr> <tr> <td data-bbox="722 398 1029 432">Component Description:</td><td data-bbox="1161 398 1348 544">5% Invoice for Mask Filter, line item 22 on inv. MAN01033.</td></tr> <tr> <td data-bbox="722 560 831 593">Amount:</td><td data-bbox="1161 560 1278 593">\$2,425.31</td></tr> <tr> <td data-bbox="722 701 1029 734">Component Description:</td><td data-bbox="1161 701 1374 925">Mask Filter part of invoice MAN01073, line item 22, for 40% payment 8 weeks prior to ship.</td></tr> <tr> <td data-bbox="722 940 831 974">Amount:</td><td data-bbox="1161 940 1294 974">\$19,402.50</td></tr> </table>	Component Description:	Mask Filter 45% prior to ship	Amount:	\$21,827.81	Component Description:	5% Invoice for Mask Filter, line item 22 on inv. MAN01033.	Amount:	\$2,425.31	Component Description:	Mask Filter part of invoice MAN01073, line item 22, for 40% payment 8 weeks prior to ship.	Amount:	\$19,402.50
Component Description:	Mask Filter 45% prior to ship												
Amount:	\$21,827.81												
Component Description:	5% Invoice for Mask Filter, line item 22 on inv. MAN01033.												
Amount:	\$2,425.31												
Component Description:	Mask Filter part of invoice MAN01073, line item 22, for 40% payment 8 weeks prior to ship.												
Amount:	\$19,402.50												
Spinner Load	<table> <tr> <td data-bbox="722 1102 1029 1135">Component Description:</td><td data-bbox="1161 1102 1353 1258">Dual input kit for Spinner 25kW load, down payment.</td></tr> <tr> <td data-bbox="722 1274 831 1308">Amount:</td><td data-bbox="1161 1274 1278 1308">\$3,645.75</td></tr> <tr> <td data-bbox="722 1415 1029 1449">Component Description:</td><td data-bbox="1161 1415 1358 1639">Final pymt for Spinner Load (\$7,039.06) and for Spinner Load Dual Input Kit (\$3,641.75)</td></tr> <tr> <td data-bbox="722 1655 831 1688">Amount:</td><td data-bbox="1161 1655 1294 1688">\$10,680.81</td></tr> <tr> <td data-bbox="722 1796 1029 1830">Component Description:</td><td data-bbox="1161 1796 1369 1897">50% down payment for Load and tax.</td></tr> <tr> <td data-bbox="722 1912 831 1946">Amount:</td><td data-bbox="1161 1912 1278 1946">\$7,039.06</td></tr> </table>	Component Description:	Dual input kit for Spinner 25kW load, down payment.	Amount:	\$3,645.75	Component Description:	Final pymt for Spinner Load (\$7,039.06) and for Spinner Load Dual Input Kit (\$3,641.75)	Amount:	\$10,680.81	Component Description:	50% down payment for Load and tax.	Amount:	\$7,039.06
Component Description:	Dual input kit for Spinner 25kW load, down payment.												
Amount:	\$3,645.75												
Component Description:	Final pymt for Spinner Load (\$7,039.06) and for Spinner Load Dual Input Kit (\$3,641.75)												
Amount:	\$10,680.81												
Component Description:	50% down payment for Load and tax.												
Amount:	\$7,039.06												

UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	<div> Component Description: 50% down payment for the transmitter, freight and tax. Updated. </div> <div> Amount: \$203,453.84 </div>
	<div> Component Description: Final transmitter payment, due upon receipt. </div> <div> Amount: \$203,453.84 </div>
5 Ton system	<div> Component Description: 50% down payment on AC system. </div> <div> Amount: \$6,750.00 </div>
	<div> Component Description: Final payment of the HVAC package. </div> <div> Amount: \$6,750.00 </div>
	<div> Component Description: Parts needed to modify HVAC system drain for safety. </div> <div> Amount: \$4.34 </div>

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TLP 24B W /VP	\$303,837.00	\$134,992.00		\$53,227.49	
UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$60,000.00	N/A	\$44,866.25	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$9,255.00	Cost provided by the factory.	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$21,900.00	N/A	N/A	N/A

Interim Rent	\$32,000.00	\$32,000.00	170630 American Tower cover letter with price. pdf. Rent for additional tower space required for pre- transition /post transition antenna.	N/A	N/A
Dehydrator	\$5,387.00	\$5,387.00	N/A	\$1,911.24	N/A
Sweep test of existing antenna	\$6,730.00	\$6,450.00	N/A	\$6,450.00	N/A
Sub-total	\$303,837.00	\$134,992.00	N/A	\$53,227.49	N/A
Total for all systems	\$1,724,330.24	\$1,034,173.00	N/A	\$768,060.71	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	<table> <tr> <td data-bbox="715 179 1018 208">Component Description:</td><td data-bbox="1153 179 1374 324">Dielectric inv516008, antenna, less upgrade.</td></tr> <tr> <td data-bbox="715 338 820 367">Amount:</td><td data-bbox="1153 338 1270 367">\$4,227.37</td></tr> <tr> <td data-bbox="715 477 1018 506">Component Description:</td><td data-bbox="1153 477 1358 584">Dielectric inv539035 for antenna shipping.</td></tr> <tr> <td data-bbox="715 598 820 627">Amount:</td><td data-bbox="1153 598 1270 627">\$2,592.50</td></tr> <tr> <td data-bbox="715 736 1018 766">Component Description:</td><td data-bbox="1153 736 1374 963">Invoice MAN01051 is for 45% 8 week prior to ship payment. Includes cover letter, quote, PO, and invoices.</td></tr> <tr> <td data-bbox="715 976 820 1005">Amount:</td><td data-bbox="1153 976 1283 1005">\$16,909.50</td></tr> <tr> <td data-bbox="715 1115 1018 1144">Component Description:</td><td data-bbox="1153 1115 1374 1261">Dielectric antenna, less upgrade. 45% prior to ship invoice MAN01168</td></tr> <tr> <td data-bbox="715 1274 820 1303">Amount:</td><td data-bbox="1153 1274 1283 1303">\$19,023.19</td></tr> <tr> <td data-bbox="715 1413 1018 1442">Component Description:</td><td data-bbox="1153 1413 1374 1715">5% down payment on repack antenna. This updated cover letter and original invoice addresses the earlier problems.</td></tr> <tr> <td data-bbox="715 1729 820 1758">Amount:</td><td data-bbox="1153 1729 1270 1758">\$2,113.69</td></tr> </table>	Component Description:	Dielectric inv516008, antenna, less upgrade.	Amount:	\$4,227.37	Component Description:	Dielectric inv539035 for antenna shipping.	Amount:	\$2,592.50	Component Description:	Invoice MAN01051 is for 45% 8 week prior to ship payment. Includes cover letter, quote, PO, and invoices.	Amount:	\$16,909.50	Component Description:	Dielectric antenna, less upgrade. 45% prior to ship invoice MAN01168	Amount:	\$19,023.19	Component Description:	5% down payment on repack antenna. This updated cover letter and original invoice addresses the earlier problems.	Amount:	\$2,113.69
Component Description:	Dielectric inv516008, antenna, less upgrade.																				
Amount:	\$4,227.37																				
Component Description:	Dielectric inv539035 for antenna shipping.																				
Amount:	\$2,592.50																				
Component Description:	Invoice MAN01051 is for 45% 8 week prior to ship payment. Includes cover letter, quote, PO, and invoices.																				
Amount:	\$16,909.50																				
Component Description:	Dielectric antenna, less upgrade. 45% prior to ship invoice MAN01168																				
Amount:	\$19,023.19																				
Component Description:	5% down payment on repack antenna. This updated cover letter and original invoice addresses the earlier problems.																				
Amount:	\$2,113.69																				
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.																				

Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
Interim Rent	Information not provided.	
Dehydrator	Component Description: Amount:	Dehydrator required for pressurization of repack transmission line. \$1,898.70 Component Description: Small parts needed to plumb dehydrator into system. Amount: \$12.54
Sweep test of existing antenna	Component Description: Amount:	Sweep Test of Transmission Line & Antenna \$6,450.00

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$20,594.11	\$27,318.19		\$23,374.06	
Flexible Air Transmission Line - dielectric, 4"	\$16,650.00	\$23,374.08	CLE 097 RevD WATC. Updated Price estimate from a year ago. / Dielectric accounting department not applying payments to correct accounts and I added freight charges here for the transmission line. / Added Spreadsheet for explanation.	\$23,374.06	Dielectric, LLC changed accounting systems during the process and it appears they applied money to the wrong accounts to make it easy for themselves. Also applied here are freight charges that were not part of the original quote or PO.
Assessories to hang line	\$3,944.11	\$3,944.11	CLE 097 Rev D WATC. Updated quote number.	N/A	N/A
Sub-total	\$20,594.11	\$27,318.19	N/A	\$23,374.06	N/A

Total for all systems	\$1,724,330.24	\$1,034,173.00	N/A	\$768,060.71	N/A
------------------------------	----------------	----------------	-----	--------------	-----

Components

Actual Information		
Description	File Name	
Flexible Air Transmission Line - dielectric, 4"	Component Description:	Dielectric inv521021, transmission line freight charges, not originally in quote.
	Amount:	\$4,657.00
	Component Description:	Transmission line part of MAN01033, line item 1
	Amount:	\$566.41
	Component Description:	Line item 1-16 of invoice MAN01073 for transmission line.
	Amount:	\$4,531.23
	Component Description:	Balance of 4" Coax order from Dielectric. Spreadsheet and supporting documents included.
	Amount:	\$8,521.79
	Component Description:	Dielectric transmission line, invoice numbers 1 - 16.
	Amount:	\$5,097.63

Assessories to hang line	Information not provided.
--------------------------	---------------------------

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$291,337.00	\$142,012.00		\$73,293.00	
Antenna - Transmission line installers	\$26,837.00	\$26,837.00	Quote received from Allstate Tower, Inc. to install line and antenna, then a second trip to remove pre-repack antenna and line.	\$15,918.00	N/A
Construction Project Management	\$5,000.00	\$5,000.00	Project mgr for landlord during modification of tower.	\$5,000.00	N/A
Tower permit Drawing Package	\$4,700.00	\$4,700.00	The generation of a permitting drawing package.	N/A	N/A
Short Tower (less than 500')	\$84,200.00	\$45,000.00	N/A	N/A	N/A

Minor tower reinforcement /modifications	\$158,000.00	\$50,000.00	American Tower costs to modify the tower keep increasing.	\$41,900.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$10,475.00	N/A	\$10,475.00	N/A
Sub-total	\$291,337.00	\$142,012.00	N/A	\$73,293.00	N/A
Total for all systems	\$1,724,330.24	\$1,034,173.00	N/A	\$768,060.71	N/A

Components

Actual Information	
Description	File Name
Antenna - Transmission line installers	<p>Component Description: Independent inspection, troubleshooting and repair of repack antenna system installation.</p> <p>Amount: \$2,500.00</p> <p>Component Description: Allstate Tower install antenna and line. Invoice was filed late because it was in the completed stack instead of to be done stack.</p> <p>Amount: \$13,418.00</p>

Construction Project Management	Component Description: ATC project mgmt fee. Amount: \$5,000.00
Tower permit Drawing Package	Information not provided.
Short Tower (less than 500')	Information not provided.
Minor tower reinforcement /modifications	Component Description: Construction costs per ATC Description sheet. Amount: \$41,900.00
Structural engineering tower load study for well documented tower	Component Description: Structural Analysis of tower Amount: \$10,475.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$227,340.00	\$132,150.00		\$74,475.15	
Project management of the transition	\$23,700.00	\$23,000.00	We have determined that additional assistance will be needed to manage the projects for the transition and have increased the original amount to \$23K.	\$9,033.15	N/A
Electrial work	<i>\$8,500.00</i>	\$8,500.00	The transmitter requires a number of changes to the existing electrical system.	\$6,380.00	N/A

Transmitter Installation	\$50,000.00	\$50,000.00	Transmitter installation costs, updated amount of time due to small building. See 190412 Ramer Revised Quote 1830R.pdf for details. Added \$11K for other unforeseen expenses.	\$45,450.00	N/A
Pre-Transmitter installation site survey	\$8,600.00	\$8,600.00	Our building is extremely small and it was determined that we needed to have CAD drawings made for equipment placement to determine exactly how all of the equipment would fit.	\$8,600.00	N/A
RF Exposure Measurements	\$21,050.00	\$8,300.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$5,000.00	N/A	N/A	N/A

NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	If necessary.	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$2,890.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$6,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$583.00	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$1,539.00	N/A
Sub-total	\$227,340.00	\$132,150.00	N/A	\$74,475.15	N/A
Total for all systems	\$1,724,330.24	\$1,034,173.00	N/A	\$768,060.71	N/A

Components

Actual Information		
Description	File Name	
Project management of the transition	Component Description:	Carlisle invoice for Project Mgmt.
	Amount:	\$960.00
	Component Description:	Project mgmt 5/21 & 5/22/19 logistics.
	Amount:	\$680.00
	Component Description:	Project Mgmt of partial site cleanup.
	Amount:	\$400.00
	Component Description:	Project Planning & site prep.
	Amount:	\$593.15
	Component Description:	Jim Carlisle inv1307 Project Mgmt
	Amount:	\$6,400.00

Electrial work	<p>Component Description: Electrical hookups and site prep for new transmitter.</p> <p>Amount: \$6,380.00</p>
Transmitter Installation	<p>Component Description: On site 3 extra days terminating transmission line and attempting to sweep line. Attached letter explains.</p> <p>Amount: \$6,450.00</p> <p>Component Description: SJ Ramer invoice for transmitter installation.</p> <p>Amount: \$39,000.00</p>
Pre-Transmitter installation site survey	<p>Component Description: Pre-installation site survey to determine if all of the components will fit in the building.</p> <p>Amount: \$8,600.00</p>
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="697 174 1007 208">Component Description:</td><td data-bbox="1141 174 1337 286">HCCB_inv32872 Legal Services, July, 2017</td></tr> <tr> <td data-bbox="697 297 807 331">Amount:</td><td data-bbox="1141 297 1235 331">\$390.00</td></tr> <tr> <td data-bbox="697 439 1007 472">Component Description:</td><td data-bbox="1141 439 1369 551">HCCB Inv 33290 Legal Services, Oct 2017.</td></tr> <tr> <td data-bbox="697 562 807 595">Amount:</td><td data-bbox="1141 562 1235 595">\$624.00</td></tr> <tr> <td data-bbox="697 703 1007 736">Component Description:</td><td data-bbox="1141 703 1337 815">HCCB_inv32422 April,2017 Legal Svcs.</td></tr> <tr> <td data-bbox="697 826 807 860">Amount:</td><td data-bbox="1141 826 1235 860">\$470.00</td></tr> <tr> <td data-bbox="697 967 1007 1001">Component Description:</td><td data-bbox="1141 967 1353 1079">HCCB_Inv32643 Legal Services for May, 2017</td></tr> <tr> <td data-bbox="697 1090 807 1124">Amount:</td><td data-bbox="1141 1090 1235 1124">\$912.00</td></tr> <tr> <td data-bbox="697 1232 1007 1265">Component Description:</td><td data-bbox="1141 1232 1337 1344">HCCB_Inv32743 Legal Services June, 2017</td></tr> <tr> <td data-bbox="697 1355 807 1388">Amount:</td><td data-bbox="1141 1355 1235 1388">\$416.00</td></tr> <tr> <td data-bbox="697 1496 1007 1529">Component Description:</td><td data-bbox="1141 1496 1337 1608">HCCB Inv 33140 Legal Services Sept, 2017</td></tr> <tr> <td data-bbox="697 1619 807 1653">Amount:</td><td data-bbox="1141 1619 1222 1653">\$78.00</td></tr> </table>	Component Description:	HCCB_inv32872 Legal Services, July, 2017	Amount:	\$390.00	Component Description:	HCCB Inv 33290 Legal Services, Oct 2017.	Amount:	\$624.00	Component Description:	HCCB_inv32422 April,2017 Legal Svcs.	Amount:	\$470.00	Component Description:	HCCB_Inv32643 Legal Services for May, 2017	Amount:	\$912.00	Component Description:	HCCB_Inv32743 Legal Services June, 2017	Amount:	\$416.00	Component Description:	HCCB Inv 33140 Legal Services Sept, 2017	Amount:	\$78.00
Component Description:	HCCB_inv32872 Legal Services, July, 2017																								
Amount:	\$390.00																								
Component Description:	HCCB Inv 33290 Legal Services, Oct 2017.																								
Amount:	\$624.00																								
Component Description:	HCCB_inv32422 April,2017 Legal Svcs.																								
Amount:	\$470.00																								
Component Description:	HCCB_Inv32643 Legal Services for May, 2017																								
Amount:	\$912.00																								
Component Description:	HCCB_Inv32743 Legal Services June, 2017																								
Amount:	\$416.00																								
Component Description:	HCCB Inv 33140 Legal Services Sept, 2017																								
Amount:	\$78.00																								
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>																								
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>																								

Perform engineering study for new channel assignment and antenna development	Information not provided.	
Prepare and or review reimbursement form	Component Description: Amount:	HCCB Inv 34010 Legal Services, April, 2018 \$78.00
	Component Description: Amount:	HCCB Inv 33631 Legal Services Jan, 2018. \$130.00
	Component Description: Amount:	HCCB Inv 34283 Legal Services, July, 2018 \$78.00
	Component Description: Amount:	HCCB Inv 34634 Legal Services, Oct, 2018 \$216.00
	Component Description: Amount:	HCCB Inv 34859 Legal Services, Dec, 2018 \$81.00

Address transition timing
and coordination issues w/
other stations and wireless

Component Description:

HCCB Inv 35056
Legal Services,
Jan, 2019

Amount:

\$594.00

Component Description:

HCCB Inv 35171
Legal Services,
Feb, 2019

Amount:

\$945.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$81,050.00	\$76,100.00		\$33,035.62	
Other Installation Costs	<i>\$15,000.00</i>	\$15,000.00	Other installation costs needed to prepare and restore the site for the repack.	\$13,865.93	N/A
Disposal Costs	<i>\$7,500.00</i>	\$7,500.00	Disposal of existing equipment to make room for repack equipment. 4 /25 - Updated amount to more accurately reflect what will be required.	\$7,550.70	We had an enormous amount of retired equipment in our warehouse /studio that had to be moved in order to make room to receive the new transmitter before it can proceed to our very small transmitter building. Took more time than estimated.

Sales Tax expense	\$10,000.00	\$10,000.00	Sales Tax expense, primarily for antenna & transmission line, not included in original quotes.	\$7,988.03	N/A
Site Coordination Meeting	\$2,500.00	\$2,500.00	Coordination and transition planning with all parties onsite and management of the timelines and schedules occurring during the repack.	N/A	N/A
Equipment Delivery and Handling Charges	\$7,500.00	\$7,500.00	N/A	\$3,630.96	N/A
DTV Medical Facility Notification	\$11,550.00	\$6,600.00	N/A	N/A	N/A
Local Zoning	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Equipment Storage	\$750.00	\$750.00	N/A	N/A	N/A

Develop and air announcement of upcoming channel change	\$1,250.00	\$1,250.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$7,500.00	\$7,500.00	If necessary.	N/A	N/A
Public Hearing	\$10,000.00	\$10,000.00	If necessary.	N/A	N/A
Sub-total	\$81,050.00	\$76,100.00	N/A	\$33,035.62	N/A
Total for all systems	\$1,724,330.24	\$1,034,173.00	N/A	\$768,060.71	N/A

Components

Actual Information	
Description	File Name
Other Installation Costs	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Forklift operator for transmitter unloading.</div> <div>\$640.00</div> </div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Monthly forklift rental</div> <div>\$2,398.78</div> </div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Purchase of a steel plate needed for moving equipment.</div> <div>\$69.34</div> </div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Forklift operator for antenna raising.</div> <div>\$597.92</div> </div>

Component Description:	Casual labor assisting installation engineers.
Amount:	\$240.00

Component Description:	Reducer needed due to miscommunication with vendor plus shipping.
Amount:	\$1,308.20

Component Description:	Casual labor moving equipment.
Amount:	\$50.00

Component Description:	Greenville Media ASI Distribution purchase.
Amount:	\$672.75

Component Description:	Remove and replace fence to make room for work containers.
Amount:	\$1,800.00

Component Description:	Credit card reimbursement on inv1649, SWBLLC. Updated. Blame it on the calculator. Thanks for the catch.
Amount:	\$282.42

Component Description:

The "Planned maintenance" on the 3 existing doors is not a repack expense. The repaired door is the one we had to use as all others are blocked.

Amount:

\$1,750.00

Component Description:

Credit Card reimbursement inv1651, SWBLLC

Amount:

\$1,056.52

Component Description:

The "Planned maintenance" on the 3 existing doors is not a repack expense. The repaired door is the one we had to use as all others are blocked.

Amount:

\$1,750.00

Component Description:

Vose Construction for placing transmitter equipment in place.

Amount:

\$4,750.00

Disposal Costs

Component Description:	Site cleanup after installation.
Amount:	\$500.00
Component Description:	Credit card charges, inv1651, SWBLLC
Amount:	\$777.00
Component Description:	Clearing out remaining debris from antenna crew.
Amount:	\$800.00
Component Description:	Clearing transmitter building for new equipment.
Amount:	\$1,700.00
Component Description:	Credit Card charges, inv1649, SWBLLC.
Amount:	\$127.04
Component Description:	This invoice was paid on 8/15/2018. Resubmitted, 9/24 /18. Corrected Inv# on 10/4/18.
Amount:	\$2,606.66
Component Description:	Site prep for repack.
Amount:	\$480.00
Component Description:	Clearing warehouse /studio area to receive and store new transmitter.
Amount:	\$560.00

Sales Tax expense	<table> <tr> <td data-bbox="694 179 997 208">Component Description:</td><td data-bbox="1134 179 1385 327">Sales tax on transmission line interconnect kit on invoice 515020.</td></tr> <tr> <td data-bbox="694 338 799 367">Amount:</td><td data-bbox="1134 338 1230 367">\$541.98</td></tr> <tr> <td data-bbox="694 479 997 508">Component Description:</td><td data-bbox="1134 479 1385 546">Sales tax invoice on Dielectric inv 521021.</td></tr> <tr> <td data-bbox="694 557 799 586">Amount:</td><td data-bbox="1134 557 1230 586">\$514.32</td></tr> <tr> <td data-bbox="694 698 997 728">Component Description:</td><td data-bbox="1134 698 1385 766">Sales tax invoice for invoice 518011.</td></tr> <tr> <td data-bbox="694 777 799 806">Amount:</td><td data-bbox="1134 777 1230 806">\$679.68</td></tr> <tr> <td data-bbox="694 918 997 947">Component Description:</td><td data-bbox="1134 918 1385 985">Sales tax on Dielectric Inv519010.</td></tr> <tr> <td data-bbox="694 996 799 1025">Amount:</td><td data-bbox="1134 996 1214 1025">\$78.49</td></tr> <tr> <td data-bbox="694 1137 997 1167">Component Description:</td><td data-bbox="1134 1137 1385 1285">Dielectric Sales Tax invST516008 for antenna. Less upgrade.</td></tr> <tr> <td data-bbox="694 1296 799 1326">Amount:</td><td data-bbox="1134 1296 1254 1326">\$2,536.43</td></tr> <tr> <td data-bbox="694 1438 997 1467">Component Description:</td><td data-bbox="1134 1438 1385 1505">Sales tax invoice for RF system and CO.</td></tr> <tr> <td data-bbox="694 1516 799 1545">Amount:</td><td data-bbox="1134 1516 1254 1545">\$3,637.13</td></tr> </table>	Component Description:	Sales tax on transmission line interconnect kit on invoice 515020.	Amount:	\$541.98	Component Description:	Sales tax invoice on Dielectric inv 521021.	Amount:	\$514.32	Component Description:	Sales tax invoice for invoice 518011.	Amount:	\$679.68	Component Description:	Sales tax on Dielectric Inv519010.	Amount:	\$78.49	Component Description:	Dielectric Sales Tax invST516008 for antenna. Less upgrade.	Amount:	\$2,536.43	Component Description:	Sales tax invoice for RF system and CO.	Amount:	\$3,637.13
Component Description:	Sales tax on transmission line interconnect kit on invoice 515020.																								
Amount:	\$541.98																								
Component Description:	Sales tax invoice on Dielectric inv 521021.																								
Amount:	\$514.32																								
Component Description:	Sales tax invoice for invoice 518011.																								
Amount:	\$679.68																								
Component Description:	Sales tax on Dielectric Inv519010.																								
Amount:	\$78.49																								
Component Description:	Dielectric Sales Tax invST516008 for antenna. Less upgrade.																								
Amount:	\$2,536.43																								
Component Description:	Sales tax invoice for RF system and CO.																								
Amount:	\$3,637.13																								
Site Coordination Meeting	Information not provided.																								

Equipment Delivery and Handling Charges	<div data-bbox="694 174 1380 414"> <p>Component Description: Received 10' diameter reel of cable and delivered to WATC TV transmitter site.</p> <p>Amount: \$1,200.00</p> </div> <div data-bbox="694 515 1380 1108"> <p>Component Description: 190717 ALS invA2456. Moving crew to place RF system and transmitter physically into the building. Please note that the due date precedes the invoice date on their invoice. I have put the due date on this submission to equal the invoice date.</p> <p>Amount: \$840.00</p> </div> <div data-bbox="694 1209 1380 1332"> <p>Component Description: Credit card charges, inv1651, SWBLLC</p> <p>Amount: \$1,230.00</p> </div> <div data-bbox="694 1433 1380 1556"> <p>Component Description: Credit card charges, inv1649, SWBLLC</p> <p>Amount: \$360.96</p> </div>
DTV Medical Facility Notification	Information not provided.
Local Zoning	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Equipment Storage	Information not provided.

Develop and air announcement of upcoming channel change	Information not provided.
MVPD Notification of Channel Change	Information not provided.
Public Hearing	Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$1,724,330.24	\$1,034,173.00
			\$768,060.71

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Scott Wills <i>Chief Operator, WATC TV</i></p> <p>09/17/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Scott Wills <i>Chief Operator, WATC TV</i></p> <p>09/17/2019</p>

Attachments