

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: File	49439 000002	Service: DTV 7699	Call Sign:	WNEO	Channel: 29 (UHF)
Number:					
FRN: 000)2940336	Date	09/17		
		Submitted:	/2019		

Applicant Name, Type, and Contact Information

Applicant Information

Applicant	Address	Phone	Email	Applicant Type
NORTHEASTERN	Anthony	+1	adennis@westernreservepublicmedia.	Not-for-
EDUCATIONAL	Dennis	(330)	org	Profit
TELEVISION OF	1750	677-		
OHIO, INC.	CAMPUS	4549		
	CENTER			
	DRIVE			
	P.O.			
	BOX			
	5191			
	KENT,			
	OH			
	44240			
	United			
	States			

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer		Preparer Contact Name and Information				
Contact Applicant	Address	s Phone Ema	il			

Robert Gehman	Robert Gehman	+1 (352)	bob@kesslerandgehman
ConsultingEngineer	507 NW 60	332-3157	com
Kessler and Gehman	Street		
Associates, Inc.	Suite D		
	Gainesville, FL		
	32607		
	United States		

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	Retune transmitter, replace antenna and line. Acquire interim transmitter, antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
	OwnershipOwnerSiteIs this transmitter currently shared with another station?Is this transmitter currently in operating condition?	Ownership	Owned		
		Owner	N/A		
		Site	N/A		
			No		
		Yes			
	Existing Transmitter Manufacturer and Type	Manufacturer			
		Model	CTT-U- DCXP-2H		
		Year	2003		
		Туре	Inductive Output Tube		
		IOT Power Type	Two		
		Power Capacity	40 kW		

Existing Transmitter Information

Primary	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New Transmitter	Use	Primary (Main)		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	Yes		
		Manufacturer			
		Model	ULXTE-40		
		Transmitter Type	Solid State		
		Solid State Cooling	Liquid Cooled		
		Solid State Power capacity	25.3 kW		
		Justification for New Transmitter	Existing transmitter is an MSDC		

Primary Other Transmitter Costs

Fransmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	No
		Transformer (480V)	No
		Power	N/A
		Rigid Conduit and Wiring	No
		Size	N/A
		Length	N/A
		Other Electrical Service	No
		Description	N/A
	HVAC Service	Does the replacement transmitter require HVAC Service?	No

	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Other Transmitter Cost Not Listed

Transmitter Information not provided.

Interim	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New Transmitter	Use	Interim		
		Description of Use	N/A		
		Change Type	Purchase		
		Manufacturer			
		Model	TBD		
		Transmitter Type	Solid State		
		Solid State Cooling	Liquid Cooled		
		Solid State Power capacity	31 kW		
		Justification for New Transmitter	To keep the station on the air while re- tuning the MSDC and for the duration of the assigned phase.		

Interim Other Transmitter Costs

Transmitter Section Electrical Service	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	Yes
		Transformer (480V)	Yes
		Power	150 kVA
		Rigid Conduit and Wiring	Yes
		Size	3 inches
		Length	100.0 feet

	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	Yes

Interim Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information			
Antenna	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	No	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna Manufacturer and Type	Class	Full Power	
		Mounting	Top Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	500.0 kW	

Manufacturer	
Model	TFU-42J
Year	2003

Antenna Section New Antenna Description	Section	Question	Response
	New Antenna	Use	Primary (Main
	Description of Use	N/A	
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Ownership	Owned
		Owner	N/A
		Is antenna shared?	No
New Antenna		Is antenna directional?	No
		Will antenna be located on or in close proximity to an antenna farm?	No
		Class	Full Power
	Manufacturer and Types	Mounting	Top Mount
		Antenna position in stack	Not in Stack
		Polarization	Horizontal
		Туре	Slotted Coaxial
		Number of Stations Supported	N/A
		Number of Panels/Bays	N/A
		Lower Limit	N/A
		Upper Limit	N/A
		Design power capacity in use	N/A
		Other Antenna Type	N/A
		ERP: (Effective Radiated Power)	365.0 kW
		Manufacturer	
		Model	TBD
		Year	2018

ustification for New Antenna

Primary Other Antenna Costs

Antenna

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	8 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

PrimaryOther Antenna Cost Not ListedAntennaInformation not provided.

Interim	New Antenna Costs		
Antenna Section New Antenna Description New Antenna Manufacturer and Type	Section	Question	Response
	New Antenna Description	Use	Interim
		Description of Use	N/A
		Change Type	Purchase New
		Ownership	Owned
		Owner	N/A
		Is antenna shared?	No
		Is antenna directional?	No
		Will antenna be located on or in close proximity to an antenna farm?	No
		Class	Full Power
	Manufacturer and Type	Mounting	Side Mount
		Antenna position in stack	Not in Stack
	Polarization	Horizontal	
	Туре	Slotted Coaxial	
		Number of Stations Supported	N/A
		Number of Panels/Bays	N/A
		Lower Limit	N/A
		Upper Limit	N/A
		Design power capacity in use	N/A
		Other Antenna Type	N/A
		ERP: (Effective Radiated Power)	500.0 kW
		Manufacturer	
		Model	ATW29H3- HSO10-29H
		Year	2018

An interim
antenna is
necessary
to keep
station on
the air
during
primary
antenna
replacemer
and for the
duration of
the
assigned
phase.
Station will
attempt to
rent if
renting is
available at
time of
acquisition.

Interim Other Antenna Costs

Antenna

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim	Other Antenna Cost Not Listed		
Antenna	Name	Description	
	Air Dryer	Air Dryer	

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary	Existing Transmission Line				
Transmissio	n Line Section	Question	Response		
	Existing Transmission Line Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is the existing transmission line shared with another station or stations?	Purchase New Primary (Main) N/A Owned N/A N/A N/A No		
		Is Transmission Line in operating condition?	Yes		
	Existing Transmission	Manufacturer			
	Line Manufacturer and Type	Туре	Rigid		
		Diameter	Purchase New Primary (Main) N/A Owned N/A No N/A Ves Rigid Rigid 8 3/16 inches N/A 19 1/2 inches N/A 19 1/2 inches N/A		
		Other Diameter	N/A		
		Segment Length			
		Other Segment Length	N/A Owned N/A N/A No Yes Yes Rigid 8 3/16 inches N/A 19 1/2 inches		
		Number of parallel runs	1		
		Length			

Primary	New Transmission Line		
Transmission	Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Type Rigid Diameter 7 3/16 inches	Rigid
		Diameter	
	Other Diam	Other Diameter	N/A
		Segment Length	19 1/2 inches
		Other Segment Length	N/A
	Nu	Number of parallel runs	1
		Length	920 feet per run
		Justification for New Transmission Line	Station is budgeting for new transmission line in case the sweep of the existing line is found to be unacceptable.

Other Transmission Line Expenses Not Listed Transmission

Interim	New Transmission Line				
Transmissio	Section	Question	Response		
	New Transmission Line Use Costs Description of Use	Use	Interim		
		Description of Use	N/A		
		Change Type	Purchase New		
		Туре	Flexible Air		
		Diameter	5 inches		
		Segment Length	N/A		
		Other Segment Length			
		Number of parallel runs	 N/A Purchase New Flexible Air 5 inches N/A 1 820 feet per run An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. 		
		Length			
		Justification for New Transmission Line	transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned		

Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Existing Tower Primarv

•	•	••				,
Т	C)V	V	е	r	

Section	Question	Response
Existing Tower	Type of change	Modify Existing
Description	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower	Do you have a tower registration number?	Yes
Structure Registration	ASR Number	1021036
Coordinates (NAD83	Latitude (NAD83)	40° 54' 23.2" N-
(North American Datum of 1983))	Longitude (NAD83)	080° 54' 39.3" W-
	Overall Structure Height	766.07 feet
	Support Structure Height	702.42 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1274.92 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

	Tower Owner	NORTHEASTERN EDUCATIONAL TV OF OHIO INC
	Date Constructed	01/15/1990

Tower Modification Costs

Primary Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Tower Rigging Costs Primary Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Other Tower Expenses Not Listed

Primary Tower Information not provided.

Outside	Section	Question	Response
Professional	I Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	195
		Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
	-	For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes

Number of Days	14
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Other Professional Services Expenses Not Listed Professional Services roostsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter TBD	\$1,163,450.00	\$1,105,500.00		\$0.00	
UHF inside RF system including switching	\$147,500.00	\$140,000.00	The UHF inside RF system is included in the online Cost Catalog and was pre-filled as a Predetermined Cost Estimate with a value of \$140,000.	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$900,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Primary Transmitter ULXTE-40	\$947,000.00	\$723,499.17		\$241,166.39	

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$723,499.17	N/A	\$241,166.39	N/A
Sub-total	\$2,110,450.00	\$1,828,999.17	N/A	\$241,166.39	N/A
Total for all systems	\$3,848,748.45	\$3,464,518.63	N/A	\$352,127.42	N/A

Components

Actual Information Description	File Name	
UHF inside RF system including switching	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
Transformer 3 phase/480v - 150 KVA	Information not provided.	
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	Component Description:	Gates JW3004686V.1 Prim TX 1-3rd pmt
	Amount:	1 v190916jgv3 \$241,166.39

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna ATW29H3- HSO10-29H	\$185,318.45	\$174,803.45		\$52,441.03	
Air Dryer	\$4,298.45	\$4,298.45	N/A	\$1,289.53	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$4,800.00	N/A	\$1,440.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$13,575.00	N/A	\$4,072.50	N/A
Sweep test of existing antenna	\$6,730.00	\$6,250.00	N/A	\$1,875.00	N/A

UHF - High Power, Side Mount, basic slot antenna, 500 kW input, horizontally polarized	\$145,880.00	\$145,880.00	N/A	\$43,764.00	N/A
Primary Antenna TBD	\$268,980.00	\$266,611.00		\$0.00	
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$235,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	See quote attached; item 4. to sweep new primary line and antenna.	N/A	N/A
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$25,211.00	See Dielectric quote attached	N/A	N/A
Sub-total	\$454,298.45	\$441,414.45	N/A	\$52,441.03	N/A
Total for all systems	\$3,848,748.45	\$3,464,518.63	N/A	\$352,127.42	N/A

Components

Actual Information Description	File Name	
Air Dryer	Component Description:	ERI WNEO-002
	Amount:	Int line dryer 30 pct pmt 1 v190814jgv1 \$1,289.53
Pattern scatter analysis for		
side mount high/med power antennas (if not included in antenna base cost)	Component Description:	ERI WNEO-002 Int ant patt scatt
	Amount:	30 pct pmt 1 v190814jgv1 \$1,440.00
Side mount brackets for		
high power antennas (if not included in antenna base cost)	Component Description:	ERI WNEO-002 Int ant side mt bkts 30 pct pmt 1
	Amount:	v190814jgv1 \$4,072.50
Sweep test of existing antenna	Component Description:	ERI WNEO-002
	Component Description.	Int ant sweep 30 pct pmt 1
	Amount:	v190814jgv1 \$1,875.00
UHF - High Power, Side Mount, basic slot antenna, 500 kW input, horizontally	Component Description:	ERI WNEO-002 Int ant 30 pct pmt
polarized	Amount:	1 v190814jgv1 \$43,764.00
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	Information not provided.	
Sweep test of existing antenna	Information not provided.	

Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	Information not provided.
--	---------------------------

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$86,100.00	\$50,365.01		\$15,109.50	
Flexible Air Transmission Line - dielectric, 5"	\$86,100.00	\$50,365.01	N/A	\$15,109.50	N/A
Primary Transmission Line	\$266,800.00	\$253,920.00		\$0.00	
Rigid Transmission Line - copper, 7 3 /16"	\$266,800.00	\$253,920.00	N/A	N/A	N/A
Sub-total	\$352,900.00	\$304,285.01	N/A	\$15,109.50	N/A
Total for all systems	\$3,848,748.45	\$3,464,518.63	N/A	\$352,127.42	N/A

Components

Actual Information Description	File Name	
Flexible Air Transmission Line - dielectric, 5"	Component Description: Amount:	ERI WNEO-002 Int line 30 pct pmt 1 v190814jgv1 \$15,109.50
Rigid Transmission Line - copper, 7 3/16"	Information not provided.	

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$657,800.00	\$625,000.00		\$0.00	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Sub-total	\$657,800.00	\$625,000.00	N/A	\$0.00	N/A
Total for all systems	\$3,848,748.45	\$3,464,518.63	N/A	\$352,127.42	N/A

Components

Information not provided.

Outside Professional Services

height increase

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$177,930.00	\$170,000.00		\$14,590.50	
Additional Field Engineering Service, 14 Days	\$28,000.00	\$28,000.00	N/A	\$525.00	Additional Fiek Engineering Service WNE(
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$0.00	Comprehensive coverage verification via field study WNEO. These are measurements to be used as a basis for comparison with the post- transition measurements See the Consulting Engineer's WNEO KGA quote attachec for reference.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,173.50	Attorney section of For FCC Construction Permit Application Main Facility WNEO
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$3,000.00	Engineering section of For FCC Construction Permit Application Main Facility WNEO. See the Consulting Engineer's WNEO KGA quote attache for reference

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$7,000.00	Engineering study for new channel assignment and antenna developmen WNEO
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,892.00	The Consultin Engineer prepared and amended the 399 for a lum sum fixed prior and the Attorney also reviewed and certified the 399. See the Consulting Engineer's WNEO KGA quote attache for reference
Project management of the transition	\$30,810.00	\$29,250.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Sub-total	\$177,930.00	\$170,000.00	N/A	\$14,590.50	N/A
Total for all	\$3,848,748.45	\$3,464,518.63	N/A	\$352,127.42	N/A

Components

Actual Information Description	File Name	
Additional Field Engineering Service, 14 Days	Component Description: Amount:	Additional Field Engineering Service WNEO Site Prep \$300.00
	Component Description: Amount:	WNEO - Additional Field Engineering Service - Budget meeting and RF Inventory \$300.00
	Component Description: Amount:	Credit Memo requested by FCC for WNEO (\$300.00)
	Component Description:	Additional Field Engineering Service WNEO Site Prep \$225.00
Comprehensive coverage verification via field study, if needed	Component Description:	Comprehensive coverage verification via field study WNEO \$31,718.50
	Component Description:	Comprehensive Coverage Verification, Field Strength Measurements WNEO
	Amount:	\$31,718.50

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Attorney section of Form FCC Construction Permi Application Main Facility WNEO
	Amount:	\$106.50
	Component Description:	Attorney section of Form FCC Construction Permi Application Main Facility WNEO
	Amount:	\$134.00
	Component Description:	Attorney section of Form FCC Construction Permi Application Main Facility WNEO
	Amount:	\$933.00
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover	Information not provided.	

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Engineering section of Form FCC Construction Permit Application Main Facility WNEO. See KGA Quote attached. \$3,000.00
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Engineering study for new channel assignment and antenna development WNEO \$7,000.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description:	Prepare or Review FCC Form 399 for Reimbursement WNEO Attorney
	Amount:	Review \$392.00
	Component Description:	Prepare or Review FCC Form 399 for Reimbursement WNEO
	Amount:	\$2,500.00
Project management of the transition	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$95,370.00	\$94,820.00		\$28,820.00	
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Non-zoning permits	\$3,000.00	\$3,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$28,820.00	\$28,820.00	See attached Quote and Invoices by Priest Construction	\$28,820.00	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Equipment Storage	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Sub-total	\$95,370.00	\$94,820.00	N/A	\$28,820.00	N/A
Total for all systems	\$3,848,748.45	\$3,464,518.63	N/A	\$352,127.42	N/A

Components

Actual Information Description	File Name	
DTV Medical Facility Notification	Information not provided.	
Non-zoning permits	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	Priest 000155 v190823jgv1 \$14,410.00
	Component Description: Amount:	Priest 000146 v190508pmv1 \$14,410.00
Equipment Delivery and Handling Charges	Information not provided.	
Equipment Storage	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
MVPD Notification of Channel Change	Information not provided.	

Cost Information	Grand Total					
		Predetermined Cost Estimate	Estimated Cost	Actual Cost		
	Total for all systems	\$3,848,748.45	\$3,464,518.63	\$352,127.42		

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Jeffrey C Gehman Engineering Associate 09/17/2019

Attachments