

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: | 10535 | Service: DCA | Call Sign: | KPSP-CD | Channel: 18 (UHF) |
|-----------------|---------|--------------------|----------------|---------|-------------------|
| File Number: | 000002 | 26847 | olg | | |
| FRN: 000 | 1590330 | Date Submitted: | 10/28 /2019 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|--|-----------------------------|------------------------------|-------------------|
| GULF-CALIFORNIA BROADCAST COMPANY Doing Business As: GULF- CALIFORNIA BROADCAST COMPANY | TIM HANNAN PO Box 64501 ST. JOSEPH, MO 64501 United States | +1 (816) 271- 8405 | TIM. HANNAN@NPGCO. COM | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer Contact Information | Preparer Contact Name and Information | | | | | |
|------------------------------------|--|---------|-------|-------|--|--|
| | Applicant | Address | Phone | Email | | |
| | The Preparer is same as the reimbursement contact. | | | | | |

| Broadcaster Information and Transition Plan | Question | Response | |
|---|--|--|--|
| | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes | |
| | Briefly describe transition plan | The plan is for KPSP-CD is to replace the existing channel 38 system with a new channel 18 transmitter. They will move their tower location to share a broadcast antenna, combiner, transmission line, and tower with KESQ-TV, KDFX-CD, and KCWQ-LD. | |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | | |
|-------------|-------------------------------------|--|-------------------|--|--|--|
| Fransmitter | Section | Question | Response | | | |
| | Existing Transmitter Description | Type of change | Purchase New | | | |
| | | Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is this transmitter currently shared with another station? | No | | | |
| | | Is this transmitter currently in operating condition? | Yes | | | |
| | Existing Transmitter | Manufacturer | | | | |
| | Manufacturer and Type | Model | DT834A | | | |
| | | Year | 2001 | | | |
| | | Туре | Solid State | | | |
| | | Solid State Cooling | Air Cooled | | | |
| | | Solid State Power Capacity | 1 kW | | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | | |
|-------------|-----------------------|---|---|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New | Use | Primary (Main) | | | |
| | Transmitter | Change Type | Purchase New | | | |
| | | Is this a request for upgraded equipment? | No | | | |
| | | Manufacturer | | | | |
| | | Model | UAXTE-4R37 | | | |
| | | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Air Cooled | | | |
| | | Solid State Power capacity | 2.4 kW | | | |
| | | Justification for New Transmitter | SEE ATTACHED "RALEIGH-#349249-v1- KPSP- CD_Form_399_New_Transmitter_Justificati. pdf | | | |

Other Transmitter Costs Primary

| Transmitter | Section | Question | Response |
|-------------|--------------------|--|-----------|
| | Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | | Switchgear (industrial 800 amp) | No |
| | | Transformer (480V) | No |
| | | Power | N/A |
| | | Rigid Conduit and Wiring | Yes |
| | | Size | 2 inches |
| | | Length | 30.0 feet |
| | | Other Electrical Service | No |
| | | Description | N/A |
| - | HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | | | |

| | Туре | N/A |
|---|--|-----|
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Other Transmitter Cost Not Listed

Transmitter Information not provided.

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | | | |
|---------|------------------------------|--|-------------------|--|--|--|
| Antenna | Section | Question | Response | | | |
| | Existing Antenna | Type of change | Lease New | | | |
| | Description | Antenna Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is the existing antenna shared with another station or stations? | No | | | |
| | | Is the existing antenna directional? | Yes | | | |
| | | Is antenna in operating condition? | Yes | | | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | | | |
| | Existing Antenna | Class | Class A | | | |
| | Manufacturer and Type | Mounting | Side Mount | | | |
| | | Antenna position in stack | Not in Stack | | | |
| | | Polarization | Horizontal | | | |
| | | Туре | Other | | | |
| | | Number of Stations Supported | N/A | | | |
| | | Number of Panels | N/A | | | |
| | | Design power capacity in use | N/A | | | |
| | | Lower Limit | N/A | | | |
| | | Upper Limit | N/A | | | |
| | | Other Antenna Type | PARPANEL | | | |
| | | ERP: (Effective Radiated Power) | 9.0 kW | | | |
| | | Manufacturer | | | | |
| | | | | | | |

| Model | 4DR-8S |
|----------|--------|
| Year | 1998 |

| Primary | New Antenna Costs | | | |
|---------|-------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Lease New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Ownership | Leased | |
| | | Owner | KESQ-TV | |
| | | Is antenna shared? | Yes | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna | Class | Full Power | |
| | Manufacturer and Types | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Elliptical | |
| | | Туре | Broadband Panel | |
| | | Number of Stations Supported | 4 | |
| | | Number of Panels/Bays | 8 | |
| | | Lower Limit | 470.00 MHz | |
| | | Upper Limit | 700.00 MHz | |
| | | Design power capacity in use | 5.5 % | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 15.0 kW | |
| | | Manufacturer | | |
| | | Model | SBB-E- 8C170 | |

| Year |
|-------------------------------|
| Justification for New Antenna |

| Primary Antenna | Other Antenna Costs | | | |
|--------------------|--------------------------------|---|------------|--|
| | Section | Question | Response | |
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes | |
| | | Туре | New | |
| | | Number of channels supported | 4 | |
| | | Frequencies of channels supported | RF channel | |
| | | Frequency | N/A | |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | No | |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No | |
| | | Broadband or Single Channel? | N/A | |
| | | Feed Line Size | N/A | |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No | |
| | Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No | |
| | Sweep Test | Do you require the sweep testing of transmission line and antenna? | No | |

Enter a list of RF channel numbers.

| RF Channel Number | | |
|-------------------|--|--|
| 33 | | |
| 18 | | |
| 20 | | |
| 28 | | |

Primary Other Antenna Cost Not Listed

Antenna Information not provided.

| Interim | New Antenna Costs | | |
|---------|---------------------------------|--|--------------------|
| Antenna | Section | Question | Response |
| | New Antenna Description | Use | Interim |
| | | Description of Use | N/A |
| | | Change Type | Lease New |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Is antenna shared? | No |
| | | Is antenna directional? | No |
| | | Will antenna be located on or in close proximity to an antenna farm? | No |
| | New Antenna | Class | Class A |
| | Manufacturer and Type | Mounting | Side Mount |
| | | Antenna position in stack | Not in Stack |
| | | Polarization | Horizontal |
| | | Туре | Broadband Panel |
| | | Number of Stations Supported | 1 |
| | | Number of Panels/Bays | 1 |
| | | Lower Limit | 0.001 MHz |
| | | Upper Limit | 0.001 MHz |
| | | Design power capacity in use | 0.0 % |
| | | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 0.001 kW | |
| | | Manufacturer | |
| | | Model | N/A |
| | | Year | 2018 |
| | | | |

Interim Other Antenna Costs

Antenna

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | No |

Interim Other Antenna Cost Not Listed

Antenna Information not provided.

| Transmission Seffien | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | No |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Add Tower

| Add Tower | | |
|----------------------|--|--|
| Response | | |
| Modify Existing | | |
| Primary (Main) | | |
| N/A | | |
| Leased | | |
| No | | |
| No | | |
| N/A | | |
| N/A | | |
| Unknown | | |
| No | | |
| Yes | | |
| 1220472 | | |
| 33° 51' 58.1" N- | | |
| 116° 26' 05.0" W- | | |
| | | |

| Overall Structure Height | 88.91 feet |
|------------------------------------|--|
| Support Structure Height | 60.04 feet |
| Ground Elevation Above M (AMSL) | lean Sea Level 1555.10 feet |
| Structure Type | TOWER - Free Standing or Guyed Structure |
| Tower Owner | Gulf- California Broadcast Co |
| Date Constructed | 09/23/1968 |

| Primary Tower | Tower Modification Costs | | | |
|------------------|--------------------------|--|--------------------------------|--|
| | Section | Question | Response | |
| | Engineering Study | Please what type of engineering study is required, if any: | No study needed | |
| | Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed | |

Primary

| I ower Rigging Cos | τs |
|--------------------|----|
|--------------------|----|

| | - |
|-------|---|
| | |
| lower | |
| Iower | |

| (| ov | ver | |
|---|----|-----|--|
| | | | |

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Other Tower Expenses Not Listed Primary

Tower Information not provided.

| Primary | Existing Tower | | | | |
|---------|---|---|------------------------------|--|--|
| Tower | Section | Question | Response | | |
| | Existing Tower Description | Type of change | Move Equipment | | |
| | | Tower Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Leased | | |
| | | Is this tower consider Complex? | No | | |
| | | Is this tower currently shared with any other stations? | No | | |
| | | One or more FM, AM or TV radio broadcaster(s) | N/A | | |
| | | Others Types of Users | N/A | | |
| | | Is tower documented for structural analysis? | Yes | | |
| | | Is tower compliant with Rev G? | No | | |
| | Existing Tower Structure Registration | Do you have a tower registration number? | No | | |
| | | ASR Number | | | |
| | Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 33° 51' 01.0" N- | | |
| | | Longitude (NAD83) | 116° 26' 01.0" W- | | |
| | | Overall Structure Height | 117.90 feet | | |
| | | Support Structure Height | 117.90 feet | | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 1536.00 feet | | |
| | | Structure Type | LTOWER - Lattice Tower | | |
| | | Tower Owner | Inside Tower | | |
| | | Date Constructed | 11/01/1979 | | |

| Primary | Tower Rigging Costs | | | | |
|---------|---------------------------------|-----------------------------------|----------|--|--|
| Tower | Section | Question | Response | | |
| | Tower Rigging Costs | Complex Tower | N/A | | |
| | Helicopter Services Required | Are helicopter services required? | No | | |

Other Tower Expenses Not Listed

Primary Tower Information not provided.

| onse |
|-----------------------------|
| |
| |
| e see ned from ity |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |

| | For Auxiliary Facility | No |
|----------------------------------|--|-----|
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Other Professional Services Expenses Not Listed

| Professional Services Costs | Description |
|---------------------------------|---------------------------------------|
| Additional Repack Legal Service | s Not NON-CATALOG LEGAL SERVICES SUCH |
| Otherwise Specified in Form 399 | AS REVIEW OF QUARTERLY |
| | TRANSITION STATUS REPORTS AND |
| | OTHER MISCELLANEOUS NON- |
| | CATALOG LEGAL FEES. |
| | |

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | No |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmitter UAXTE-4R37 | \$141,180.00 | \$93,007.80 | | \$28,463.28 | |
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | \$126,000.00 | \$82,457.80 | N/A | \$28,463.28 | N/A |
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$9,800.00 | N/A | N/A | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$780.00 | \$750.00 | N/A | N/A | N/A |
| Sub-total | \$141,180.00 | \$93,007.80 | N/A | \$28,463.28 | N/A |
| Total for all systems | \$590,726.90 | \$325,687.67 | N/A | \$105,888.19 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|---------------------------------------|
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | Component Description: Amount: | UAXTE-4 Transmitter \$14,231.64 |
| | Component Description: Amount: | UAXTE-4 Transmitter \$14,231.64 |

| Service entrance 3 phase /800 amp/208 volt | Information not provided. |
|--|---------------------------|
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Interim Antenna N/A | \$27,560.00 | \$0.00 | | \$0.00 | |
| UHF – Broadband Panel, Side Mount Auxiliary /Interim, 0 horizontally polarized | \$0.00 | \$0.00 | PHANTOM ANTENNA | N/A | N/A |
| UHF - Lower Power Side Mount, Class A broadband panel (cost per panel) | \$1,260.00 | \$0.00 | INTERIM ANTENNA NO LONGER NEEDED | N/A | N/A |
| UHF - Lower Power Side Mount, Class A One Station antenna basic | \$26,300.00 | \$0.00 | INTERIM ANTENNA NO LONGER NEEDED | N/A | N/A |
| Primary Antenna SBB-E- 8C170 | \$84,200.00 | \$14,396.57 | | \$13,739.00 | |

| UHF - High Power, Side Mount, broadband panel, 8 bay,, 15 kW input, directional,, elliptically or circularly polarized | \$0.00 | \$0.00 | Associated cost recorded under KESQ-TV - KPSP-CD will use this antenna, owned by KESQ-TV, at a cost of \$0. Please see attached narrative for details. | N/A | N/A |
|--|--------------|--------------|---|--------------|-----|
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$14,396.57 | 22.5% of the combiner cost. Please see attached narrative for details. | \$13,739.00 | N/A |
| Sub-total | \$111,760.00 | \$14,396.57 | N/A | \$13,739.00 | N/A |
| Total for all systems | \$590,726.90 | \$325,687.67 | N/A | \$105,888.19 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| UHF – Broadband Panel, Side Mount Auxiliary /Interim, 0 horizontally polarized | Information not provided. |
| UHF - Lower Power Side Mount, Class A broadband panel (cost per panel) | Information not provided. |
| UHF - Lower Power Side Mount, Class A One Station antenna basic | Information not provided. |

| UHF - High Power, Side Mount, broadband panel, 8 bay,, 15 kW input, | Information not provided. | |
|---|---------------------------|--------------|
| directional,, elliptically or circularly polarized | | |
| New combiner, cost per | | |
| channel (without antenna) | Component Description: | 24.31075.110 |
| | | CA8PPXX200E |
| | | /CS8PPXX160E |
| | Amount: | \$13,739.00 |

Cost Transmission Line

Information Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|------------------------------------|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Tower LTOWER | \$84,200.00 | \$81,900.00 | | \$0.00 | |
| Short Tower (less than 500') | \$84,200.00 | \$81,900.00 | N/A | N/A | N/A |
| Primary Tower TOWER | \$84,200.00 | \$0.00 | | \$0.00 | |
| Short Tower (less than 500') | \$84,200.00 | \$0.00 | Cost to be paid by KESQ-TV. Please see attached narrative for details. | N/A | N/A |
| Sub-total | \$168,400.00 | \$81,900.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$590,726.90 | \$325,687.67 | N/A | \$105,888.19 | N/A |

Components

Information not provided.

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined | Fotimated | Estimated Cost | | Actual Cost |
|---|---------------|-------------------|---|-------------|------------------------------|
| Description | Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
| Outside Professional Services | \$150,251.90 | \$126,808.30 | | \$63,685.91 | |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,671.40 | see Estimated Cost Justification KPSP-CD-590- Prepare and_or Review Reimbursement Form v0 | \$2,671.40 | N/A |
| Additional Repack Legal Services Not Otherwise Specified in Form 399 | \$10,211.90 | \$10,211.90 | see Estimated Cost Justification KPSP-CD-550- Attorney - Additional Repack Legal Services v0 | \$10,211.90 | N/A |
| RF Exposure Measurements | \$21,050.00 | \$0.00 | All RF Exposure Measurement costs will be apportioned to sister station KESQ-TV. KPSP-CD will not seek reimbursement for these costs. Please see attached cover letter | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | \$493.80 | N/A |
|---|------------|------------|-----|------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$4,728.66 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$375.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$1,000.00 | N/A | \$1,000.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$2,000.00 | N/A | \$937.50 | N/A |
| Address transition timing and coordination issues w/ other stations | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Project management of the transition | \$94,010.00 | \$99,675.00 | Please see the attached quote from Widelity. | \$43,267.65 | N/A |
|--|--------------|--------------|--|--------------|-----|
| Sub-total | \$150,251.90 | \$126,808.30 | N/A | \$63,685.91 | N/A |
| Total for all systems | \$590,726.90 | \$325,687.67 | N/A | \$105,888.19 | N/A |

Components

| Actual Information Description | File Name | |
|---|-----------------------------------|--|
| Prepare and or review reimbursement form | Component Description: Amount: | KPSP-CD-590- Prepare and/or Review Reimbursement Form \$119.40 |
| | Component Description: Amount: | KPSP-CD-590- Prepare and/or Review Reimbursement Form \$788.80 |
| | Component Description: Amount: | KPSP-CD-590- Prepare and/or Review Reimbursement Form \$204.00 |
| | Component Description: Amount: | KPSP-CD-590- Prepare and/or Review Reimbursement Form- \$595.80 |

| | Component Description: Amount: | Repack Legal Services \$238.80 |
|--|-----------------------------------|---|
| | Component Description: | KPSP-CD-590- Prepare and/or Review Reimbursement Form |
| | Amount: | \$170.40 |
| | Component Description: | Repack Legal Services for KPSP- CD |
| | Amount: | \$264.40 |
| | Component Description: | KPSP-CD-590- Prepare and/or Review Reimbursement Form |
| | Amount: | \$289.80 |
| Additional Repack Legal Services Not Otherwise Specified in Form 399 | Component Description: | Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees. |
| | Amount: | \$649.60 |
| | Component Description: Amount: | Repack Legal Services for KPSP- CD \$535.80 |
| | Component Description: Amount: | Legal Services \$306.00 |

| - ack |
|--|
| |
| |
| egal as erly s ner non- ees. |
| |
| |

| | Component Description: Amount: | Repack Legal Services \$151.90 |
|-----------------------------|--------------------------------------|--|
| | Component Description: Amount: | Repack Legal Services \$324.80 |
| | Component Description: Amount: | Repack Legal Services \$706.10 |
| | Component Description: Amount: | Repack Legal Services for KPSP- CD \$1,053.20 |
| | Component Description: | Telephone Conference with |
| | Amount: | Jim DeChant \$46.40 |
| | Component Description: Amount: | Repack Legal Services \$27.84 |
| | Component Description: | Repack Legal Services for KPSP- CD |
| RF Exposure Measurements | Amount: Information not provided. | \$754.20 |

| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Component Description: | KPSP-CD-550- Attorney - License to Cover Application (Main) |
|---|-----------------------------------|---|
| | Amount: | \$391.80 |
| | Component Description: Amount: | Legal Services \$102.00 |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: | Description: KPSP- CD-550-Attorney - Construction Permit Application (Main) |
| | Amount: | \$51.00 |
| | Component Description: | General Filing and associated costs 2017 see "Repack Invoice Memo" |
| | Amount: | \$2,291.36 |
| | Component Description: Amount: | KPSP Charges related to CP. \$2,386.30 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Component Description: Amount: | KPSP-CD-Eng. \$375.00 |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | Engineering study work for new channel assignment and antenna development. |
| | Amount: | \$1,000.00 |

| Perform engineering study | | |
|--|-----------------------------------|--------------------|
| for new channel | Component Description: | Engineering study |
| assignment and antenna development | | work for new |
| development | | channel |
| | | assignment and |
| | | antenna |
| | | development. |
| | Amount: | \$62.50 |
| | | |
| | Component Description: | "Calculation of |
| | | replication |
| | | transmitter power |
| | | output requiremen |
| | | based on FCC |
| | | issued replication |
| | | facility effective |
| | | radiated power." |
| | Amount: | \$250.00 |
| | Component Description: | Engineering study |
| | component Description. | work for new |
| | | channel |
| | | assignment and |
| | | antenna |
| | | development. |
| | Amount: | \$375.00 |
| | | |
| | Component Description: | Professional |
| | | Services |
| | Amount: | \$250.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Project management of the | | |
| transition | Component Description: | Project |
| | | Management |
| | | |
| | Amount: | \$3,275.40 |
| | Amount: | - |
| | Amount: Component Description: | - |

Component Description: Project Management \$1,037.80 Amount: **Component Description:** Project Management Amount: \$1,250.80 **Component Description:** Project Management Amount: \$3,286.80 **Component Description:** Project Management Amount: \$2,791.35 **Component Description:** Project Management Amount: \$2,173.15 **Component Description:** Project Management Amount: \$2,744.85 **Component Description:** Project Management Amount: \$3,800.30 Project **Component Description:** Management \$3,628.40 Amount: **Component Description:** Project Management Amount: \$2,677.25

| Component Description: Amount: | Outside Project Management \$4,500.00 |
|-----------------------------------|---|
| Component Description: Amount: | Project Management \$1,579.80 |
| Component Description: Amount: | Project Management \$2,603.00 |
| Component Description: Amount: | Project Management \$2,562.55 |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual C Justifica |
|---|--------------------------------|-------------------|--|--------------|-----------------------|
| Other Expenses | \$19,135.00 | \$9,575.00 | | \$0.00 | |
| Develop and air announcement of upcoming channel change | \$750.00 | \$750.00 | PRODUCTION COSTS NECESSARY ADVERTISING ANNOUNCEMENTS | N/A | N/A |
| Equipment Storage | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$1,500.00 | \$1,500.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$2,000.00 | N/A | N/A | N/A |
| Sub-total | \$19,135.00 | \$9,575.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$590,726.90 | \$325,687.67 | N/A | \$105,888.19 | N/A |

Components

Information not provided.

| Cost | Grand Total | | | | |
|-------------|-----------------------|--------------------------------|----------------|--------------|--|
| Information | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | |
| | Total for all systems | \$590,726.90 | \$325,687.67 | \$105,888.19 | |

| Reimbursem | envestialus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|--|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | James W. DeChant VP of Technology 10/28/2019 |

Attachments