

Federal Communications Commission

### (REFERENCE COPY - Not for submission)

### FCC Form 399: Reimbursement Request

| Facility<br>ID:<br>File<br>Number: | 12472<br>00000 | Service: <b>DTV</b><br>24808 | Call<br>Sign:  | WXTX | Channel: <b>24 (UHF)</b> |
|------------------------------------|----------------|------------------------------|----------------|------|--------------------------|
| FRN: <b>00</b> 2                   | 21205661       | Date<br>Submitted:           | 12/02<br>/2019 |      |                          |

#### Applicant Name, Type, and Contact Information

### Applicant Information

| on | Applicant  | Address   | Phone                       | Email                                | Applicant<br>Type               |
|----|--|---|-----------------------------|--------------------------------------|---------------------------------|
|    | WXTX LICENSE<br>SUBSIDIARY, LLC<br>Doing Business As:<br>WXTX LICENSE<br>SUBSIDIARY, LLC | Paul<br>Eriksen<br>2131<br>Ayrsley<br>Town<br>Blvd.<br>Charlotte,<br>NC 28273<br>United<br>States | +1<br>(706)<br>494-<br>5426 | periksen@americanspiritmedia.<br>com | Limited<br>Liability<br>Company |

### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

### Preparer Contact Name and Information

| Contact<br>Information | Applicant   | Address  | Phone                 | Email                                     |
|------------------------|---|--|-----------------------|---|
|                        | <b>Paul Eriksen</b><br>Controller<br>American Spirit<br>Media | Paul Eriksen<br>1909 Wynnton<br>Rd<br>Columbus, GA<br>31906<br>United States | +1 (706) 593-<br>2333 | periksen@americanspirittelevision.<br>com |

| Broadcaster<br>Information<br>and<br>Transition<br>Plan | Question   | Response   |
|---|--|--|
|   | Will the station be sharing equipment with<br>another broadcast television station or<br>stations (e.g., a shared antenna, co-location<br>on a tower, use of the same transmitter<br>room, multiple transmitters feeding a<br>combiner, etc.)? If yes, enter the facility ID's<br>of the other stations and click 'prefill' to<br>download those stations' licensing<br>information. | No   |
|   | Briefly describe transition plan   | Existing side mount antenna and line<br>serves as interim Install new top mount and<br>line New SS TX is less expensive than<br>rental transmitter and re-tuning existing<br>MSDC single tube TX |

| Transmitters S | ection                          | Question                                  | Response |
|----------------|---------------------------------|---|----------|
|                | Fransmitter Related<br>Expenses | Do you have transmitter related expenses? | Yes      |

| Auxiliary   | Add Transmitter Information         |  |                       |  |  |  |
|-------------|-------------------------------------|--|-----------------------|--|--|--|
| Transmitter | Section                             | Question   | Response              |  |  |  |
|             | Existing Transmitter<br>Description | Type of change   | Purchase<br>New       |  |  |  |
|             |                                     | Use  | Auxiliary<br>(Backup) |  |  |  |
|             |                                     | Description of Use   | emergency<br>standby  |  |  |  |
|             |                                     | Ownership  | Owned                 |  |  |  |
|             |                                     | Owner  | N/A                   |  |  |  |
|             |                                     | Site   | N/A                   |  |  |  |
|             |                                     | Is this transmitter currently shared with another station? | No                    |  |  |  |
|             |                                     | Is this transmitter currently in operating condition?      | Yes                   |  |  |  |
|             | Existing Transmitter                | Manufacturer   |                       |  |  |  |
|             | Manufacturer and Type               | Model  | MX-1000               |  |  |  |
|             |                                     | Year   | 2004                  |  |  |  |
|             |                                     | Туре   | Solid State           |  |  |  |
|             |                                     | Solid State Cooling  | Air Cooled            |  |  |  |
|             |                                     | Solid State Power Capacity                                 | 1.2 kW                |  |  |  |

| Auxiliary   | New Transmitter Costs |   |   |  |  |  |
|-------------|-----------------------|---|---|--|--|--|
| Transmitter | Section               | Question                                  | Response  |  |  |  |
|             | New Transmitter       | Use                                       | Auxiliary<br>(Backup)   |  |  |  |
|             |                       | Change Type                               | Purchase<br>New   |  |  |  |
|             |                       | Is this a request for upgraded equipment? | No  |  |  |  |
|             |                       | Manufacturer                              |   |  |  |  |
|             |                       | Model                                     | UAXTE-2   |  |  |  |
|             |                       | Transmitter Type                          | Solid State   |  |  |  |
|             |                       | Solid State Cooling                       | Air Cooled  |  |  |  |
|             |                       | Solid State Power capacity                | 1.2 kW  |  |  |  |
|             |                       | Justification for New Transmitter         | existing<br>transmitter<br>cannot be<br>re-tuned<br>Rationale<br>attached |  |  |  |

### Auxiliary Other Transmitter Costs

| Transmitter | Section            | Question                              | Response |
|-------------|--------------------|---------------------------------------|----------|
|             | Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|             |                    | Switchgear (industrial 800 amp)       | No       |
|             |                    | Transformer (480V)                    | No       |
|             |                    | Power                                 | N/A      |
|             |                    | Rigid Conduit and Wiring              | No       |
|             |                    | Size                                  | N/A      |
|             |                    | Length                                | N/A      |
|             |                    | Other Electrical Service              | No       |
|             |                    | Description                           | N/A      |

| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|---|--|-----|
|   | Туре   | N/A |
|   | Size   | N/A |
|   | Other Size   | N/A |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A |
|   | Is a channel 14 Mask Filer needed?   | N/A |
|   | Is additional field engineering time needed?   | N/A |
|   | Number of Days   | N/A |

# AuxiliaryOther Transmitter Cost Not ListedTransmitterInformation not provided.

| Transmitter | Section                             | Question   | Response                 |
|-------------|-------------------------------------|--|--------------------------|
|             | Existing Transmitter<br>Description | Type of change   | Purchase<br>New          |
|             |                                     | Use  | Primary<br>(Main)        |
|             |                                     | Description of Use   | N/A                      |
|             |                                     | Ownership  | Owned                    |
|             |                                     | Owner  | N/A                      |
|             |                                     | Site   | N/A                      |
|             |                                     | Is this transmitter currently shared with another station? | No                       |
|             |                                     | Is this transmitter currently in operating condition?      | Yes                      |
|             | Existing Transmitter                | Manufacturer   |                          |
|             | Manufacturer and Type               | Model  | Paragon                  |
|             |                                     | Year   | 2009                     |
|             |                                     | Туре   | Inductive<br>Output Tube |
|             |                                     | IOT Power Type   | Single                   |
|             |                                     | Power Capacity   | 25 kW                    |

# Primary Add Transmitter Information

| Primary     | New Transmitter Costs |   |   |  |  |  |
|-------------|-----------------------|---|---|--|--|--|
| Transmitter | Section               | Question                                  | Response  |  |  |  |
|             | New Transmitter       | Use                                       | Primary<br>(Main)   |  |  |  |
|             |                       | Change Type                               | Purchase<br>New   |  |  |  |
|             |                       | Is this a request for upgraded equipment? | No  |  |  |  |
|             |                       | Manufacturer                              |   |  |  |  |
|             |                       | Model                                     | ULXTE-20  |  |  |  |
|             |                       | Transmitter Type                          | Solid State   |  |  |  |
|             |                       | Solid State Cooling                       | Liquid<br>Cooled  |  |  |  |
|             |                       | Solid State Power capacity                | 12.3 kW   |  |  |  |
|             |                       | Justification for New Transmitter         | New<br>transmitter<br>is less<br>expensive<br>than renting<br>a interim<br>transmitter<br>and re-<br>tuning the<br>existing<br>Comark<br>MSDC<br>transmitter.<br>Headroom<br>analysis<br>attached |  |  |  |

# Primary Other Transmitter Costs

| Transmitter | Section            | Question                              | Response |
|-------------|--------------------|---------------------------------------|----------|
|             | Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|             |                    | Switchgear (industrial 800 amp)       | Yes      |
|             |                    | Transformer (480V)                    | Yes      |
|             |                    |                                       |          |

|   | Power  | 300 kVA |
|---|--|---------|
|   | Rigid Conduit and Wiring   | No      |
|   | Size   | N/A     |
|   | Length   | N/A     |
|   | Other Electrical Service   | No      |
|   | Description  | N/A     |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No      |
|   | Туре   | N/A     |
|   | Size   | N/A     |
|   | Other Size   | N/A     |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No      |
|   | Size   | N/A     |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A     |
|   | Is a channel 14 Mask Filer needed?   | N/A     |
|   | Is additional field engineering time needed?   | N/A     |
|   | Number of Days   | N/A     |

### Other Transmitter Cost Not Listed

Primary Other Transmitter Co Transmitter Information not provided.

| Antennas Section |               | Question                              | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela     | ated Expenses | Do you have antenna related expenses? | Yes      |

| Primary | Existing Antenna Inform         | nation   |                            |  |  |  |
|---------|---------------------------------|--|----------------------------|--|--|--|
| Antenna | Section                         | Question   | Response                   |  |  |  |
|         | Existing Antenna<br>Description | Type of change   | Purchase<br>New            |  |  |  |
|         |                                 | Antenna Use  | Primary<br>(Main)          |  |  |  |
|         |                                 | Description of Use   | Purchase<br>New<br>Primary |  |  |  |
|         |                                 | Ownership  | Owned                      |  |  |  |
|         |                                 | Owner  | N/A                        |  |  |  |
|         |                                 | Site   | N/A                        |  |  |  |
|         |                                 | Is the existing antenna shared with another station or stations? | No                         |  |  |  |
|         |                                 | Is the existing antenna directional?                             | Yes                        |  |  |  |
|         |                                 | Is antenna in operating condition?                               | Yes                        |  |  |  |
|         |                                 | Is antenna located on or in close proximity to an antenna farm?  | No                         |  |  |  |
|         | Existing Antenna                | Class  | Full Power                 |  |  |  |
|         | Manufacturer and Type           | Mounting   | Side Mount                 |  |  |  |
|         |                                 | Antenna position in stack  | Not in Stack               |  |  |  |
|         |                                 | Polarization   | Elliptical                 |  |  |  |
|         |                                 | Туре   |                            |  |  |  |
|         |                                 | Number of Stations Supported                                     | N/A                        |  |  |  |
|         |                                 | Number of Panels   | N/A                        |  |  |  |
|         |                                 | Design power capacity in use                                     | N/A                        |  |  |  |
|         |                                 | Lower Limit  | N/A                        |  |  |  |
|         |                                 | Upper Limit  | N/A                        |  |  |  |
|         |                                 | Other Antenna Type   | N/A                        |  |  |  |
|         |                                 | ERP: (Effective Radiated Power)                                  | 499.4 kW                   |  |  |  |

| Manufacturer |                   |
|--------------|-------------------|
| Model        | TFU-24ETT<br>P230 |
| Year         | 2002              |

| Primary | New Antenna Costs       |  |   |  |  |  |
|---------|-------------------------|--|---|--|--|--|
| Antenna | Section                 | Question   | Response  |  |  |  |
|         | New Antenna Description | Use  | Primary<br>(Main)                                       |  |  |  |
|         |                         | Description of Use   | N/A   |  |  |  |
|         |                         | Change Type  | Purchase<br>New   |  |  |  |
|         |                         | Is this a request for upgraded equipment?                            | No  |  |  |  |
|         |                         | Ownership  | Owned   |  |  |  |
|         |                         | Owner  | N/A   |  |  |  |
|         |                         | Is antenna shared?   | No  |  |  |  |
|         |                         | Is antenna directional?  | Yes   |  |  |  |
|         |                         | Will antenna be located on or in close proximity to an antenna farm? | No  |  |  |  |
|         | New Antenna             | Class  | Full Power  |  |  |  |
|         | Manufacturer and Types  | Mounting   | Top Mount   |  |  |  |
|         |                         | Antenna position in stack  | Not in Stack  |  |  |  |
|         |                         | Polarization   | Elliptical  |  |  |  |
|         |                         | Туре   | Slotted<br>Coaxial                                      |  |  |  |
|         |                         | Number of Stations Supported   | NoYesNoFull PowerTop MountNot in StackEllipticalSlotted |  |  |  |
|         |                         | Number of Panels/Bays  | N/A   |  |  |  |
|         |                         | Lower Limit  | N/A   |  |  |  |
|         |                         | Upper Limit  | N/A   |  |  |  |
|         |                         | Design power capacity in use   | N/A   |  |  |  |
|         |                         | Other Antenna Type   | N/A   |  |  |  |
|         |                         | ERP: (Effective Radiated Power)                                      | 183.0 kW  |  |  |  |
|         |                         | Manufacturer   | Coaxial<br>N/A<br>N/A<br>N/A<br>N/A<br>N/A<br>N/A       |  |  |  |
|         |                         |  |   |  |  |  |

| Model                         | TFU-16JTH<br>/VP-R P230  |
|-------------------------------|--|
| Year                          | 2017   |
| Justification for New Antenna | Existing<br>antenna is<br>single<br>channel.<br>Top in lieu<br>of side<br>mount<br>allows side<br>to be used<br>as standby<br>during<br>construction.<br>This is a<br>less<br>expensive<br>option than<br>standby<br>antenna and<br>line rental or<br>purchase.<br>Licensed e-<br>pol. |

#### **Other Antenna Costs** Primarv

| - | • |   |    |   | - | • | , |   |
|---|---|---|----|---|---|---|---|---|
| A | r | 1 | te | e | n | r | 1 | а |

| se |
|----|
|    |
|    |
|    |
|    |
|    |
|    |
|    |
|    |
|    |
|    |

|                          | Feed Line Size  | N/A |
|--------------------------|---|-----|
| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No  |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

### Other Antenna Cost Not Listed

Primary Antenna Information not provided.

| Transmissior | n Seffien                             | Question  | Response |
|--------------|---------------------------------------|---|----------|
|              | Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

| Primary     | Existing Transmission Lin                 | ne   |   |  |  |  |
|-------------|---|--|---|--|--|--|
| Transmissio | n Line<br>Section                         | Question   | Response  |  |  |  |
|             | Existing Transmission<br>Line Description | Type of change   | Purchase<br>New   |  |  |  |
|             |   | Use  | Primary<br>(Main)   |  |  |  |
|             |   | Description of Use   | N/A   |  |  |  |
|             |   | Ownership  | Owned   |  |  |  |
|             |   | Owner  | N/A   |  |  |  |
|             |   | Site   | Purchase<br>New<br>Primary<br>(Main)<br>N/A<br>Owned<br>N/A<br>NO<br>N/A<br>Ves<br>Kigid<br>G 1/8<br>inches<br>N/A<br>19 3/4<br>inches<br>N/A |  |  |  |
|             |   | Is the existing transmission line shared with another station or stations? | No  |  |  |  |
|             |   | Is Transmission Line in operating condition?                               | Yes   |  |  |  |
|             | Existing Transmission                     | Manufacturer   |   |  |  |  |
|             | Line Manufacturer and<br>Type             | Туре   | Rigid   |  |  |  |
|             |   | Diameter   |   |  |  |  |
|             |   | Other Diameter   | N/A   |  |  |  |
|             |   | Segment Length   |   |  |  |  |
|             |   | Other Segment Length   | N/A   |  |  |  |
|             |   | Number of parallel runs  | 1   |  |  |  |
|             |   | Length   | 1095 feet<br>per run  |  |  |  |

| Primary     | New Transmission Line          |   |  |  |
|-------------|--------------------------------|---|--|--|
| Transmissio | on Line                        | Question                                  | Response   |  |
|             | New Transmission Line<br>Costs | Use                                       | Primary<br>(Main)                                |  |
|             |                                | Description of Use                        | N/A  |  |
|             |                                | Change Type                               | Purchase<br>New                                  |  |
|             |                                | Is this a request for upgraded equipment? | No   |  |
|             |                                | Туре                                      | Rigid  |  |
|             |                                | Diameter                                  | 6 1/8<br>inches                                  |  |
|             |                                | Other Diameter                            | N/A  |  |
|             |                                | Segment Length                            | 19 3/4<br>inches                                 |  |
|             |                                | Other Segment Length                      | N/A  |  |
|             |                                | Number of parallel runs                   | 1  |  |
|             |                                | Length                                    | 1095 feet<br>per run                             |  |
|             |                                | Justification for New Transmission Line   | existing line<br>is being<br>used as<br>interim. |  |

Other Transmission Line Expenses Not Listed Transmission

| Tower                                | Section                                     | Question  | Response |
|--------------------------------------|---|---|----------|
| Equipment<br>And<br>Rigging<br>Costs | Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

### **Existing Tower**

| Primary | Existing Tower                    |   |   |  |
|---------|-----------------------------------|---|---|--|
| Tower   | Section                           | Question  | Response  |  |
|         | Existing Tower                    | Type of change  | Modify Existing                                     |  |
|         | Description                       | Tower Use   | Primary (Main)                                      |  |
|         |                                   | Description of Use                                      | N/A   |  |
|         |                                   | Ownership   | Owned   |  |
|         |                                   | Is this tower consider Complex?                         | No  |  |
|         |                                   | Is this tower currently shared with any other stations? | No  |  |
|         |                                   | One or more FM, AM or TV radio<br>broadcaster(s)        | N/A   |  |
|         |                                   | Others Types of Users                                   | N/A   |  |
|         |                                   | Is tower documented for structural analysis?            | Yes   |  |
|         |                                   | Is tower compliant with Rev G?                          | No  |  |
|         | Existing Tower                    | Do you have a tower registration number?                | Yes   |  |
|         | Structure Registration            | ASR Number  | N/A<br>Owned<br>No<br>No<br>N/A<br>N/A<br>Yes<br>No |  |
|         | Coordinates (NAD83 (              | Latitude (NAD83)  | 32° 27' 41.0" N-                                    |  |
|         | North American Datum<br>of 1983)) | Longitude (NAD83)                                       |   |  |
|         |                                   | Overall Structure Height                                | 1141.72 feet  |  |
|         |                                   | Support Structure Height                                | 1099.07 feet  |  |
|         |                                   | Ground Elevation Above Mean Sea Level<br>(AMSL)         | 367.45 feet   |  |
|         |                                   |   |   |  |

| Structure Type   | GTOWER -<br>Guyed<br>Structure Used<br>for<br>Communication<br>Purposes |
|------------------|---|
| Tower Owner      | WXTX License<br>Subsidiary, LLC   |
| Date Constructed | 05/24/1983  |

#### Τον Primary

| Tower |  |
|-------|--|
|       |  |

Tower

| wer Modification Cost | ts |
|-----------------------|----|
|-----------------------|----|

| Section              | Question   | Response                                |
|----------------------|--|---|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed<br>for documented<br>tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor<br>Reinforcements<br>needed       |

#### **Tower Rigging Costs** Primary

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

#### Other Tower Expenses Not Listed Primary

Tower Information not provided.

| Outside      | Section  | Question   | Response  |
|--------------|--|--|---|
| Professional | Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes   |
|              |  | Number of Hours  | 595   |
|              |  | Explanation  | Pattern<br>analysis<br>Antenna<br>Spec<br>Transmitter<br>Spec<br>Building<br>drawings<br>Installation<br>Supervision<br>Accounting<br>Internal<br>Legal |
|              | Outside RF consulting<br>Engineering Services            | Perform engineering study for new channel assignment and antenna development | Yes   |
|              |  | Prepare engineering section of Form FCC<br>Construction Permit Application   | Yes   |
|              |  | For Auxiliary Facility   | No  |
|              |  | For Main Facility  | Yes   |
|              |  | Prepare engineering section of Form FCC<br>License to Cover Application      | Yes   |
|              |  | For Auxiliary Facility   | No  |
|              |  | For Main Facility  | Yes   |
|              |  | Prepare request for Special Temporary<br>Authority                           | No  |
|              |  | Quantity   | N/A   |
|              |  | Do you have Distributed Transmission<br>System engineering services?         | N/A   |
|              |  | Critical Facility  | N/A   |
|              |  | Terrain-Shielded Facility  | N/A   |

| Attorney and Other<br>Outside Consulting | Prepare and file Form FCC Construction<br>Permit Application                               | Yes |
|--|--|-----|
| Services                                 | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes |
|  | Prepare and file Form FCC License to<br>Cover Application                                  | Yes |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes |
|  | Prepare request for Special Temporary<br>Authority   | No  |
|  | Quantity   | N/A |
|  | NEPA Section 106 environmental review  | No  |
|  | Environmental Assessment   | No  |
|  | ASR Modification   | No  |
|  | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|  | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|  | Prepare or Review FCC Form 399 for Reimbursement   | No  |
|  | Address transition timing and coordination issues w/ other stations and wireless providers | No  |
| RF Field Engineering<br>Services         | Comprehensive coverage verification via field study  | Yes |
|  | RF exposure measurements   | No  |
|  | Additional Field Engineering Service   | No  |
|  | Number of Days   | N/A |
|  | Justification  | N/A |

## Outside Other Professional Services Expenses Not Listed

| Professional | Services Costs           | Description    |
|--------------|--------------------------|----------------|
|              | Attorney - Other Matters | Legal Services |

| Other<br>Expenses | Section                         | Question   | Response |
|-------------------|---------------------------------|--|----------|
|                   | AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                   |                                 | Is Remediation needed?   | No       |
|                   | Facility Expenses               | Name   | N/A      |
|                   |                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                   |                                 | Name   | N/A      |
|                   |                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?  | Yes      |
|                   | Permit and Filing Costs         | Local Zoning   | No       |
|                   |                                 | Non-zoning permits   | No       |
|                   |                                 | BLM or NFS Coordination  | No       |
|                   |                                 | FCC Construction Permit Minor Change   | No       |
|                   |                                 | FCC License to Cover Application   | No       |
|                   |                                 | FCC Special Temporary Authority<br>Application   | No       |
|                   | Other Miscellaneous<br>Expenses | Does this relocation require paying<br>Disposal Costs (for equipment and other<br>waste, net of any salvage value)?        | No       |
|                   |                                 | Does this relocation require Equipment<br>Delivery or Handling Charges not otherwise<br>included in individual item costs? | Yes      |
|                   |                                 | Does this relocation require Equipment Storage?  | Yes      |
|                   |                                 | Does this relocation require the<br>Development and Airing of an<br>Announcement regarding an upcoming<br>channel change?  | Yes      |
|                   |                                 | Does this relocation require MVPD<br>Notification of a Channel Change?   | Yes      |

| Other<br>Expenses | Other Expenses Not Listed |  |  |
|-------------------|---------------------------|--|--|
|                   | Name                      | Description                                  |  |
|                   | Security                  | site security while tx line is on the ground |  |

### Transmitters

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|  |                                |                   | Estimated   |                |                              |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Cost<br>Justification   | Actual Cost    | Actual Cost<br>Justification |
| Primary<br>Transmitter<br>ULXTE-20                                     | \$569,500.00                   | \$570,836.09      |   | \$519,826.09   |                              |
| Transformer<br>3 phase<br>/480v - 300<br>KVA                           | \$36,800.00                    | \$35,000.00       | N/A   | \$19,990.00    | N/A                          |
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>8.2 - 13 kW | \$494,500.00                   | \$499,836.09      | see<br>Estimated<br>Cost<br>Justification<br>WXTX-110-<br>1st Primary<br>Transmitter-<br>UHF Liquid<br>Cooled<br>Solid State,<br>8.2-13 kW v0 | \$499,836.09   | N/A                          |
| Switchgear<br>- industrial<br>800 amp                                  | \$38,200.00                    | \$36,000.00       | N/A   | N/A            | N/A                          |
| Auxiliary<br>Transmitter<br>UAXTE-2                                    | \$126,000.00                   | \$59,031.48       |   | \$59,031.48    |                              |
| UHF - Air<br>Cooled<br>Solid State<br>Transmitter<br>1 - 2.5 kW        | \$126,000.00                   | \$59,031.48       | Gates Air<br>quote<br>GA00021685  | \$59,031.48    | N/A                          |
| Sub-total  | \$695,500.00                   | \$629,867.57      | N/A   | \$578,857.57   | N/A                          |
| Total for all systems  | \$1,856,419.50                 | \$1,667,765.01    | N/A   | \$1,188,938.31 | N/A                          |

| Actual Information<br>Description                          | File Name                         |  |
|--|-----------------------------------|--|
| Transformer 3 phase/480v -<br>300 KVA                      | Component Description:<br>Amount: | Tower site install<br>\$3,998.00       |
|  | Component Description:<br>Amount: | Tower site install<br>\$9,995.00       |
|  | Component Description:<br>Amount: | Tower Site Install<br>\$5,997.00       |
| UHF - Liquid Cooled Solid<br>State Transmitter 8.2 - 13 kW | Component Description:<br>Amount: | ULXTE-20<br>\$228,431.31               |
|  | Component Description:<br>Amount: | ULXTE-20<br>\$68,529.39                |
|  | Component Description:<br>Amount: | Primary<br>Transmitter<br>\$157,189.13 |
|  | Component Description:<br>Amount: | ULXTE-20<br>\$45,686.26                |
| Switchgear - industrial 800<br>amp                         | Information not provided.         |  |

| Component Description:<br>Amount: | Move duct in<br>transmitter site<br>\$250.00  |
|-----------------------------------|---|
| Component Description:<br>Amount: | Transmitter<br>\$19,323.38  |
| Component Description:            | UAXTE-2-E per<br>Quote GA-<br>00021685  |
| Amount:                           | \$7,891.62  |
| Component Description:            | UAXTE-2-E per<br>Quote GA-<br>00021685  |
| Amount:                           | \$26,305.40   |
| Component Description:<br>Amount: | UAXTE-2-E<br>\$5,261.08   |
|                                   | Amount:   Component Description:   Amount:   Component Description:   Amount:   Component Description:   Amount:   Component Description: |

### Antennas

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification                                 | Actual Cost    | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary<br>Antenna<br>TFU-16JTH<br>/VP-R P230  | \$296,230.00                   | \$171,834.50      |  | \$161,842.74   |                              |
| UHF -<br>High<br>Power<br>Top<br>Mount<br>(200-1000<br>kW), One<br>station<br>antenna ,<br>elliptically<br>or<br>circularly<br>polarized | \$289,500.00                   | \$165,434.50      | see<br>Justifying<br>Quote<br>WXTX<br>Dielectric<br>quote<br>45183 | \$155,442.74   | N/A                          |
| Sweep<br>test of<br>existing<br>antenna  | \$6,730.00                     | \$6,400.00        | N/A  | \$6,400.00     | N/A                          |
| Sub-total  | \$296,230.00                   | \$171,834.50      | N/A  | \$161,842.74   | N/A                          |
| Total for<br>all<br>systems  | \$1,856,419.50                 | \$1,667,765.01    | N/A  | \$1,188,938.31 | N/A                          |

### Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

| UHF - High Power Top<br>Mount (200-1000 kW), One<br>station antenna , elliptically<br>or circularly polarized | Component Description:            | UHF High Power<br>Top Mount<br>\$73,931.00                  |
|---|-----------------------------------|---|
|   | Component Description:            | WXTX-210-   |
|   | component Description.            | Primary Antenna -<br>UHF High Power<br>Top Mount, E-<br>POL |
|   | Amount:                           | \$3,975.00  |
|   | Component Description:            | Antenna   |
|   | Amount:                           | \$36,596.25   |
|   | Component Description:            | Antenna, mount,<br>transmission line,<br>and other parts    |
|   | Amount:                           | \$40,940.49   |
| Sweep test of existing antenna  |                                   |   |
|   | Component Description:            | OTHER<br>INCLUDES ONE<br>FIELD<br>ENGINEER ON-              |
|   | Amount:                           | SITE<br>\$1,600.00  |
|   | Component Description:            | Sweep Test  |
|   | Amount:                           | \$3,200.00  |
|   | Component Description:<br>Amount: | Sweep Test<br>\$1,600.00                                    |

### **Transmission Line**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                       | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost    | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Transmission<br>Line                   | \$221,190.00                   | \$199,537.80      |                                    | \$193,559.67   |                              |
| Rigid<br>Transmission<br>Line -<br>copper, 6 1/8" | \$221,190.00                   | \$199,537.80      | Quote<br>attached                  | \$193,559.67   | N/A                          |
| Sub-total   | \$221,190.00                   | \$199,537.80      | N/A                                | \$193,559.67   | N/A                          |
| Total for all systems                             | \$1,856,419.50                 | \$1,667,765.01    | N/A                                | \$1,188,938.31 | N/A                          |

### Components

Actual Information Description Fi

File Name

| Rigid Transmission Line -<br>copper, 6 1/8" | Component Description:            | FREIGHT,<br>SHIPPING, AND                      |
|---|-----------------------------------|--|
|   | Amount:                           | HANDLING<br>\$422.30                           |
|   | Component Description:            | T/L 6-75 EIA<br>LENGTH 10' TO<br>15' FIXED FLG |
|   | Amount:                           | \$2,053.58                                     |
|   | Component Description:<br>Amount: | Primary<br>Transmission Line<br>\$47,644.57    |
|   | Component Description:<br>Amount: | Primary<br>Transmission Line<br>\$47,644.55    |
|   | Component Description:            | Fixed-tuned<br>PBR120 for<br>EW127 1127SCM     |
|   | Amount:                           | \$505.54                                       |
|   | Component Description:<br>Amount: | Primary<br>Transmission Line<br>\$95,289.13    |
|   |                                   |  |

### **Tower Equipment and Rigging Costs**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost    | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary<br>Tower<br>GTOWER   | \$381,100.00                   | \$367,230.64      |   | \$187,904.27   |                              |
| Structural<br>engineering<br>tower load<br>study for well<br>documented<br>tower | \$12,600.00                    | \$17,230.64       | FDH<br>Velocitel<br>invoices<br>124512<br>and<br>132388<br>and<br>131722;<br>Integrity<br>Broadcast<br>Services<br>LLC<br>Proposal:<br>Pl2817 | \$12,820.52    | N/A                          |
| Tall Tower<br>(greater than<br>500')   | \$210,500.00                   | \$200,000.00      | N/A   | \$174,765.00   | N/A                          |
| Minor tower<br>reinforcement<br>/modifications                                   | \$158,000.00                   | \$150,000.00      | N/A   | \$318.75       | N/A                          |
| Sub-total  | \$381,100.00                   | \$367,230.64      | N/A   | \$187,904.27   | N/A                          |
| Total for all systems  | \$1,856,419.50                 | \$1,667,765.01    | N/A   | \$1,188,938.31 | N/A                          |

### Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

| load study for well            | Component Description: | Inspection - 20%                  |
|--------------------------------|------------------------|-----------------------------------|
| documented tower               |                        | Deposit WXTX                      |
|                                | Amount:                | \$1,404.52                        |
|                                | Component Description: | Engineering Soil                  |
|                                |                        | Borings                           |
|                                | Amount:                | \$3,208.00                        |
|                                | Component Description: | Engineering -                     |
|                                | Amount:                | structural analysis<br>\$2,500.00 |
|                                | Amount.                | ψ2,000.00                         |
|                                | Component Description: | Engineering                       |
|                                | Amount:                | \$1,000.00                        |
|                                | Component Description: | Engineering                       |
|                                | Amount:                | \$1,000.00                        |
|                                | Component Description: | Engineering -                     |
|                                |                        | structural analysis               |
|                                | Amount:                | to Rev F                          |
|                                | Amount:                | \$2,500.00                        |
|                                | Component Description: | Engineering - soil                |
|                                | Amount:                | borings                           |
|                                | Amount:                | \$3,208.00                        |
| Tall Tower (greater than 500') |                        | Taura Qan ing                     |
|                                | Component Description: | Tower Service -<br>Mobilization   |
|                                | Amount:                | \$55,000.00                       |
|                                |                        |                                   |
|                                | Component Description: | Tower service-                    |
|                                |                        | Completion of<br>WXTX             |
|                                | Amount:                | \$119,765.00                      |

| Minor tower reinforcement<br>/modifications | Component Description:<br>Amount: | Locate specified<br>areas at tower<br>\$318.75 |
|---|-----------------------------------|--|
|   | Component Description:<br>Amount: | Engineering -<br>Material only<br>\$7,307.00   |
|   | Component Description:<br>Amount: | Engineering -<br>Material only<br>\$7,307.00   |

### **Outside Professional Services**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description<br>Outside<br>Professional<br>Services   | Predetermined<br>Cost Estimate<br>\$198,233.18 | Estimated<br>Cost<br>\$243,728.18 | Estimated<br>Cost<br>Justification  | Actual Cost<br>\$51,298.88 | Actual Cost<br>Justification |
|--|--|-----------------------------------|---|----------------------------|------------------------------|
| Project<br>management of<br>the transition   | \$94,010.00                                    | \$144,675.00                      | Widelity<br>quote   | \$48,173.88                | N/A                          |
| Attorney -<br>Other Matters  | \$303.18                                       | \$303.18                          | Please see<br>WXTX<br>Justification<br>Attorney -<br>Other<br>Matters V.1 | \$0.00                     | N/A                          |
| Comprehensive<br>coverage<br>verification via<br>field study, if<br>needed                               | \$84,200.00                                    | \$80,000.00                       | N/A   | \$0.00                     | N/A                          |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application    | \$2,365.00                                     | \$2,250.00                        | N/A   | N/A                        | N/A                          |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application | \$5,260.00                                     | \$5,000.00                        | N/A   | N/A                        | N/A                          |

| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main), License<br>to Cover<br>Application       | \$1,580.00     | \$1,500.00     | N/A | N/A            | N/A |
|---|----------------|----------------|-----|----------------|-----|
| Perform<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development            | \$7,360.00     | \$7,000.00     | N/A | \$1,125.00     | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application | \$3,155.00     | \$3,000.00     | N/A | \$2,000.00     | N/A |
| Sub-total   | \$198,233.18   | \$243,728.18   | N/A | \$51,298.88    | N/A |
| Total for all systems   | \$1,856,419.50 | \$1,667,765.01 | N/A | \$1,188,938.31 | N/A |

### Components

| Actual Information<br>Description    | File Name                         |                                     |
|--------------------------------------|-----------------------------------|-------------------------------------|
| Project management of the transition | Component Description:<br>Amount: | Project<br>Management<br>\$2,897.75 |
|                                      | Component Description:<br>Amount: | Project<br>Management<br>\$2,239.20 |

| Component Description:<br>Amount: | Project<br>Management<br>\$3,499.40 |
|-----------------------------------|-------------------------------------|
| Component Description:<br>Amount: | Project<br>Management<br>\$3,468.70 |
| Component Description:<br>Amount: | Project<br>Management<br>\$269.50   |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,157.55 |
| Component Description:<br>Amount: | Project<br>Management<br>\$59.03    |
| Component Description:<br>Amount: | Project<br>Management<br>\$1,818.40 |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,949.40 |
| Component Description:<br>Amount: | Project<br>Management<br>\$3,519.85 |
| Component Description:<br>Amount: | Project<br>Management<br>\$1,782.20 |

| Component Description:<br>Amount: | Project<br>Management<br>\$2,820.40 |
|-----------------------------------|-------------------------------------|
| Component Description:<br>Amount: | Project<br>Management<br>\$2,734.60 |
| Component Description:<br>Amount: | Project<br>Management<br>\$198.49   |
| Component Description:<br>Amount: | Project<br>Management<br>\$5,014.55 |
| Component Description:<br>Amount: | Project<br>Management<br>\$1,781.95 |
| Component Description:<br>Amount: | Project<br>Management<br>\$4,162.85 |
| Component Description:<br>Amount: | Project<br>Management<br>\$3,004.85 |
| Component Description:<br>Amount: | Project<br>Management<br>\$3,993.70 |

|   | Component Description:    | ASM Attorneys<br>Fee- Draft 10<br>Week Form 387<br>Report for WXT>       |
|---|---------------------------|--|
|   | Amount:                   | \$303.18   |
| Comprehensive coverage<br>verification via field study, if<br>needed                            | Component Description:    | 001 Field Service<br>Tower Foundatio<br>Work                             |
|   | Amount:                   | \$37,029.50  |
| Attorney Fees -Prepare and<br>File FCC Form 2100 (main),<br>License to Cover Application        | Information not provided. |  |
| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction Permit<br>Application | Information not provided. |  |
| Prepare engineering section<br>of FCC Form 2100 (main),<br>License to Cover Application         | Information not provided. |  |
| Perform engineering study<br>for new channel assignment<br>and antenna development              | Component Description:    | Engineering stud<br>work for new<br>channel<br>assignment and<br>antenna |
|   | Amount:                   | development.<br>\$125.00   |
|   | Component Description:    | Engineering stud<br>work for new   |
|   |                           | channel<br>assignment and<br>antenna<br>development.                     |

| Prepare engineering section of FCC Form 2100 (main), | Component Description: | FCC Form 2100      |
|--|------------------------|--------------------|
| Construction Permit                                  | Component Description. | Construction       |
| Application  |                        | Permit Application |
|  | Amount:                | \$2,000.00         |

## **Other Expenses**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost | Actual Co<br>Justificati |
|--|--------------------------------|-------------------|--|-------------|--------------------------|
| Other<br>Expenses  | \$64,166.32                    | \$55,566.32       |  | \$15,475.18 |                          |
| Security   | \$6,000.00                     | \$6,000.00        | to eliminate<br>the risk of<br>copper theft<br>while the<br>transmission<br>line is on the<br>ground                               | N/A         | N/A                      |
| MVPD<br>Notification of<br>Channel<br>Change                           | \$0.00                         | \$0.00            | N/A  | N/A         | N/A                      |
| Develop and<br>air<br>announcement<br>of upcoming<br>channel<br>change | \$2,850.00                     | \$2,850.00        | estimate for on<br>air rescan<br>announcement<br>production<br>Quote attached  | N/A         | N/A                      |
| DTV Medical<br>Facility<br>Notification                                | \$11,550.00                    | \$2,950.00        | Group quote<br>attached  | \$2,950.00  | N/A                      |
| Equipment<br>Delivery and<br>Handling<br>Charges                       | \$13,266.32                    | \$13,266.32       | On site forklift<br>rental estimate<br>Representative<br>quote attached<br>Shipping and<br>handling<br>charges on<br>invoice 42001 | \$12,525.18 | N/A                      |
| Equipment<br>Storage   | \$30,500.00                    | \$30,500.00       | Estimate for<br>Dielectric on<br>site antenna<br>storage<br>Dielectric letter<br>attached  | N/A         | N/A                      |

| Sub-total             | \$64,166.32    | \$55,566.32    | N/A | \$15,475.18    | N/A |
|-----------------------|----------------|----------------|-----|----------------|-----|
| Total for all systems | \$1,856,419.50 | \$1,667,765.01 | N/A | \$1,188,938.31 | N/A |

## Components

| Actual Information<br>Description                             | File Name                         |   |
|---|-----------------------------------|---|
| Security  | Information not provided.         |   |
| MVPD Notification of<br>Channel Change                        | Information not provided.         |   |
| Develop and air<br>announcement of upcoming<br>channel change | Information not provided.         |   |
| DTV Medical Facility<br>Notification                          | Component Description:<br>Amount: | FCC Repack<br>Medical<br>Notification<br>Mailing complete<br>\$2,950.00 |
| Equipment Delivery and<br>Handling Charges                    | Component Description:<br>Amount: | Heavy Duty Tow<br>Charges<br>\$210.00                                   |
|   | Component Description:<br>Amount: | Equipment<br>handling and<br>delivery<br>\$10,296.32                    |
|   | Component Description:<br>Amount: | Light Tower<br>Towable Small<br>\$2,018.86                              |
| Equipment Storage   | Information not provided.         |   |

| Cost<br>Information | Grand Total           |                                |                |                |
|---------------------|-----------------------|--------------------------------|----------------|----------------|
|                     |                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost    |
|                     | Total for all systems | \$1,856,419.50                 | \$1,667,765.01 | \$1,188,938.31 |

| Reimbursem | enrestanus   | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been<br>submitted no further costs are expected to<br>be incurred. Note this will lock the Form 399<br>from further editing and begin close-out<br>procedures with the Fund Administrator. | No       |

| Certification | Section  | Question  | Response |
|---------------|--|---|----------|
|               | Submission of Estimated<br>Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE STATEMENTS COULD SUBJECT<br>THIS ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT. |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> </ol>  |          |
|               |  | 2. The above-named<br>entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.  |          |
|               |  | <b>3.</b> The above-named<br>entity acknowledges<br>the submission of the<br>information herein<br>creates no obligation<br>on the part of the<br>government to pay<br>any amount.  |          |
|               |  |   |          |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a pre-requisite for<br>obtaining the<br>payments herein<br>requested. |   |
|---|---|
| I declare, under penalty of perjury, that I am<br>an authorized representative of the above-<br>named applicant for the Authorization(s)<br>specified above.  | Paul<br>Eriksen<br>Controller<br>12/02/2019 |

\_\_\_\_

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual<br>Cost Documentation<br>Statements | WILLFUL FALSE, FRAUDULENT, OR<br>FICTITIOUS STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISIONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE AND/OR FRAUDULENT<br>STATEMENTS COULD SUBJECT THIS<br>ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT (U.S. CODE, TITLE<br>31, SECTIONS 3729-3733). |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies and<br/>represents that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> </ol>  |          |
|               |  | 2. The above-named<br>entity certifies that<br>the statements in this<br>form and attached<br>documentation are<br>true, complete, and<br>correct.   |          |
|               |  | 3. The above-named<br>entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.   |          |
|               |  |  |          |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8.            | The above-named<br>entity acknowledges<br>that overpayments or<br>payments in error<br>must be promptly<br>refunded to the<br>Commission.   |   |
|---------------|---|---|
| 9.            | The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a prerequisite for<br>obtaining the<br>payments herein<br>requested. |   |
| an au<br>name | are, under penalty of perjury, that I am<br>thorized representative of the above-<br>d applicant for the Authorization(s)<br>ried above.  | Paul<br>Eriksen<br>Controller<br>12/02/2019 |

## Attachments