

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

46979 Service: DTV Channel: 20 (UHF) Facility Call **WLWT** Sign:

File 0000026824

Number:

ID:

FRN: 0001587609 Date 10/24

> Submitted: /2019

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

| Applicant                                  | Address  | Phone                | Email                          | Applicant<br>Type |
|--|--|----------------------|--------------------------------|-------------------|
| Ohio/Oklahoma<br>Hearst Television<br>Inc. | PO Box<br>1800<br>Raleigh,<br>NC 27602<br>United<br>States | +1 (919)<br>839-0300 | shartzell@brookspierce.<br>com | Corporation       |

# Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### **Preparer** Contact Information

#### **Preparer Contact Name and Information**

| Applicant Address Phone Email |
|-------------------------------|
|-------------------------------|

The Preparer is same as the reimbursement contact.

**Broadcaster** Information and **Transition** Plan

Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes                   |
|--|-----------------------|
| Briefly describe transition plan   | see attached document |

# **Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

# **Existing Transmitter Information**

| Section                                    | Question   | Response                 |
|--|--|--------------------------|
| Existing Transmitter Description           | Type of change   | Purchase<br>New          |
|  | Use  | Primary<br>(Main)        |
|  | Description of Use   | N/A                      |
|  | Ownership  | Owned                    |
|  | Owner  | N/A                      |
|  | Site   | N/A                      |
|  | Is this transmitter currently shared with another station? | No                       |
|  | Is this transmitter currently in operating condition?      | Yes                      |
| Existing Transmitter Manufacturer and Type | Manufacturer   |                          |
|  | Model  | Sigma<br>CD3300 P3       |
|  | Year   | 2002                     |
|  | Туре   | Inductive<br>Output Tube |
|  | IOT Power Type   | Two                      |
|  | Power Capacity   | 50 kW                    |

### **New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary<br>(Main)  |
|                 | Change Type                               | Purchase<br>New  |
|                 | Is this a request for upgraded equipment? | Yes  |
|                 | Manufacturer                              |  |
|                 | Model                                     | ULXTE-72   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Liquid<br>Cooled   |
|                 | Solid State Power capacity                | 47.2 kW  |
|                 | Justification for New Transmitter         | Existing IOT transmitter cannot be converted to post-transition channel, see GatesAir EOL and HTV IOT to Solid-State Justification statements. An IOT replacement is more expensive than proposed SS transmitter. See attached Comark IOT Transmitter quote. |

# **Other Transmitter Costs**

| Section   | Question   | Response   |
|---|--|--|
| Electrical Service  | Service Entrance (3 phases 800A 208V)  | No   |
|   | Switchgear (industrial 800 amp)  | No   |
|   | Transformer (480V)   | Yes  |
|   | Power  | 300 kVA  |
|   | Rigid Conduit and Wiring   | No   |
|   | Size   | N/A  |
|   | Length   | N/A  |
|   | Other Electrical Service   | Yes  |
|   | Description  | transmitter installation electrical service. See attached Bertke Electric quote. |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No   |
|   | Туре   | N/A  |
|   | Size   | N/A  |
|   | Other Size   | N/A  |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No   |
|   | Size   | N/A  |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A  |
|   | Is a channel 14 Mask Filer needed?   | N/A  |
|   | Is additional field engineering time needed?   | N/A  |
|   | Number of Days   | N/A  |

#### **Other Transmitter Cost Not Listed**

| Name                                 | Description  |
|--------------------------------------|--|
| Shipping                             | transmitter shipping   |
| Transmitter de-install               | removal of old transmitter   |
| RF System Modifications              | changes to RF system required for installation of repack transmitter |
| Transmitter Room Modification        | remove equipment, walls etc. to make room for new transmitter        |
| Sales Tax                            | transmitter sales tax  |
| Electrical Accessories               | Manufacturer required surge protection                               |
| Transmitter installation incidentals | equipment and supplies needed for transmitter installation           |
| RF Accessories                       | additional RF components required for transmitter operation          |

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

# **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New    |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Description of Use   | N/A                |
|                              | Ownership  | Owned              |
|                              | Owner  | N/A                |
|                              | Site   | N/A                |
|                              | Is the existing antenna shared with another station or stations? | No                 |
|                              | Is the existing antenna directional?                             | No                 |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna             | Class  | Full Power         |
| Manufacturer and Type        | Mounting   | Top Mount          |
|                              | Antenna position in stack  | Bottom             |
|                              | Polarization   | Horizontal         |
|                              | Туре   | Slotted<br>Coaxial |
|                              | Number of Stations Supported                                     | N/A                |
|                              | Number of Panels   | N/A                |
|                              | Design power capacity in use                                     | N/A                |
|                              | Lower Limit  | N/A                |
|                              | Upper Limit  | N/A                |
|                              | Other Antenna Type   | N/A                |
|                              | ERP: (Effective Radiated Power)                                  | 1000.0 kW          |

| Manufacturer |                       |
|--------------|-----------------------|
| Model        | TFU-<br>30GBH-R<br>06 |
| Year         | 2002                  |

### **New Antenna Costs**

| Section                 | Question   | Response           |
|-------------------------|--|--------------------|
| New Antenna Description | Use  | Primary<br>(Main)  |
|                         | Description of Use   | N/A                |
|                         | Change Type  | Purchase<br>New    |
|                         | Is this a request for upgraded equipment?                            | No                 |
|                         | Ownership  | Owned              |
|                         | Owner  | N/A                |
|                         | Is antenna shared?   | No                 |
|                         | Is antenna directional?  | No                 |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No                 |
| New Antenna             | Class  | Full Power         |
| Manufacturer and Types  | Mounting   | Top Mount          |
|                         | Antenna position in stack  | Bottom             |
|                         | Polarization   | Horizontal         |
|                         | Туре   | Slotted<br>Coaxial |
|                         | Number of Stations Supported   | N/A                |
|                         | Number of Panels/Bays  | N/A                |
|                         | Lower Limit  | N/A                |
|                         | Upper Limit  | N/A                |
|                         | Design power capacity in use   | N/A                |
|                         | Other Antenna Type   | N/A                |
|                         | ERP: (Effective Radiated Power)                                      | 722.0 kW           |
|                         | Manufacturer   |                    |
|                         |  |                    |

| Model                         | TFU-<br>26GBH-R<br>06   |
|-------------------------------|---|
| Year                          | 2018  |
| Justification for New Antenna | Current antenna is channel specific and cannot be used on post- transition channel. Antenna must be replaced. |

#### **Other Antenna Costs**

| Section                        | Question  | Response            |
|--------------------------------|---|---------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No                  |
|                                | Туре  |                     |
|                                | Number of channels supported  | N/A                 |
|                                | Frequencies of channels supported   | N/A                 |
|                                | Frequency   | N/A                 |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                 | N/A                 |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?                            | Yes                 |
|                                | Broadband or Single Channel?  | Single<br>Channel   |
|                                | Feed Line Size  | 6 1/8 inches inches |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna? | No                  |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
|--------------------------|---|-----|
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

### **Other Antenna Cost Not Listed**

| Name                | Description                                       |
|---------------------|---|
| Sales Tax           | antenna sales tax                                 |
| Antenna accessories | custom length transmission line & test transition |
| Shipping            | antenna shipping                                  |

#### Interim Antenna

# **New Antenna Costs**

| Section                 | Question   | Response          |
|-------------------------|--|-------------------|
| New Antenna Description | Use  | Interim           |
|                         | Description of Use   | N/A               |
|                         | Change Type  | Purchase<br>New   |
|                         | Ownership  | Owned             |
|                         | Owner  | N/A               |
|                         | Is antenna shared?   | No                |
|                         | Is antenna directional?  | Yes               |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No                |
| New Antenna             | Class  | Full Power        |
| Manufacturer and Type   | Mounting   | Side Mount        |
|                         | Antenna position in stack  | Not in Stack      |
|                         | Polarization   | Horizontal        |
|                         | Туре   | Broadband<br>Slot |
|                         | Number of Stations Supported   | 1                 |
|                         | Number of Panels/Bays  | 16                |
|                         | Lower Limit  | 470.00 MHz        |
|                         | Upper Limit  | 608.00 MHz        |
|                         | Design power capacity in use   | 60.0 %            |
|                         | Other Antenna Type   | N/A               |
|                         | ERP: (Effective Radiated Power)                                      | 500.0 kW          |
|                         | Manufacturer   |                   |
|                         | Model  | TFU-16WB          |
|                         | Year   | 2018              |

| Justification for New Antenna | The           |
|-------------------------------|---------------|
|                               | proposed      |
|                               | interim       |
|                               | antenna is    |
|                               | broadband     |
|                               | and can be    |
|                               | used for      |
|                               | both pre      |
|                               | and post      |
|                               | transition    |
|                               | channels      |
|                               | and is        |
|                               | required to   |
|                               | facilitate a  |
|                               | smooth and    |
|                               | on-time       |
|                               | transition to |
|                               | the           |
|                               | assigned      |
|                               | post-         |
|                               | transition    |
|                               | channel.      |
|                               |               |

### Interim Antenna

#### **Other Antenna Costs**

| Section                  | Question  | Response |
|--------------------------|---|----------|
| Elbow Complex            | Do you require the separate purchase of the Elbow Complex?  | No       |
|                          | Broadband or Single Channel?  | N/A      |
|                          | Feed Line Size  | N/A      |
| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for an antenna?                                 | Yes      |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes      |

### Interim Antenna

### **Other Antenna Cost Not Listed**

| Name      | Description       |
|-----------|-------------------|
| Sales Tax | antenna sales tax |
| Shipping  | antenna shipping  |

| Transmission Seffien                  | Question  | Response |
|---------------------------------------|---|----------|
| Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Transmissio

# **Existing Transmission Line**

| Section Section                                  | Question   | Response            |
|--|--|---------------------|
| Existing Transmission Line Description           | Type of change   | Utilize<br>Existing |
|  | Use  | Primary<br>(Main)   |
|  | Description of Use   | N/A                 |
|  | Ownership  | Owned               |
|  | Owner  | N/A                 |
|  | Site   | N/A                 |
|  | Is the existing transmission line shared with another station or stations? | No                  |
|  | Is Transmission Line in operating condition?                               | Yes                 |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Dielectric          |
|  | Туре   | Rigid               |
|  | Diameter   | 6 1/8 inches        |
|  | Other Diameter   | N/A                 |
|  | Segment Length   | 20 inches           |
|  | Other Segment Length   | N/A                 |
|  | Number of parallel runs  | 1                   |
|  | Length   | 950 feet<br>per run |

# Primary

# Other Transmission Line Expenses Not Listed

| Transmission | Name           | Description   |
|--------------|----------------|---|
|              | Line sweep     | test transmission line for use on post-<br>transition channel               |
|              | Refurbish Line | refurbish 6-1/8" transmission lines to be utilized by new top mount antenna |
|              | Elbows         | replace tuned elbows for new channel  |

#### Interim Transmissio

### **New Transmission Line**

| n Line<br>Section              | Question                                | Response  |
|--------------------------------|---|---|
| New Transmission Line<br>Costs | Use                                     | Interim   |
|                                | Description of Use                      | N/A   |
|                                | Change Type                             | Purchase<br>New   |
|                                | Туре                                    | Rigid   |
|                                | Diameter                                | 6 1/8 inches  |
|                                | Segment Length                          | Broadband   |
|                                | Other Segment Length                    |   |
|                                | Number of parallel runs                 | 1   |
|                                | Length                                  | 600 feet per  |
|                                | Justification for New Transmission Line | new transmission line required to support interim antenna |

# Interim

# Other Transmission Line Expenses Not Listed

| Transmission | Name      | Description                 |
|--------------|-----------|-----------------------------|
|              | Sales Tax | transmission line sales tax |

additional elbows, hangers etc. to complete transmission line run

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

# Primary Tower

# **Existing Tower**

| Section   | Question  | Response               |
|---|---|------------------------|
| Existing Tower Description                                | Type of change  | Modify<br>Existing     |
|   | Tower Use   | Primary<br>(Main)      |
|   | Description of Use                                      | N/A                    |
|   | Ownership   | Owned                  |
|   | Is this tower consider Complex?                         | Terrain<br>Constrained |
|   | Is this tower currently shared with any other stations? | Yes                    |
|   | One or more FM, AM or TV radio broadcaster(s)           | Yes                    |
|   | Others Types of Users                                   | Yes                    |
|   | Is tower documented for structural analysis?            | Yes                    |
|   | Is tower compliant with Rev G?                          | No                     |
| Existing Tower Structure                                  | Do you have a tower registration number?                | Yes                    |
| Registration  | ASR Number  | 1038226                |
| Coordinates (NAD83 (<br>North American Datum of<br>1983)) | Latitude (NAD83)  | 39° 07'<br>27.0" N-    |
|   | Longitude (NAD83)                                       | 084° 31'<br>18.0" W-   |
|   | Overall Structure Height                                | 950.12 feet            |
|   | Support Structure Height                                | 895.99 feet            |

| Ground Elevation Above Mean Sea Level (AMSL) | 837.92 feet                                       |
|--|---|
| Structure Type                               | LTOWER -<br>Lattice<br>Tower                      |
| Tower Owner                                  | Ohio<br>/Oklahoma<br>Hearst<br>Television<br>Inc. |
| Date Constructed                             | 01/01/1997  |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 65666       | WCET      | DTV     |

# Other Types of Users

| Users         |  |
|---------------|--|
| Amateur Radio |  |

#### Primary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response                            |
|----------------------|--|-------------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for documented tower   |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Serious<br>Reinforcements<br>needed |

# Primary Tower

# **Tower Rigging Costs**

| Section                         | Question                          | Response            |
|---------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs             | Complex Tower                     | Terrain constrained |
| Helicopter Services<br>Required | Are helicopter services required? | No                  |

# Primary Tower

# Other Tower Expenses Not Listed

| Name                  | Description   |
|-----------------------|---|
| Power line relocation | relocation of electrical lines to allow crew access       |
| Tower Consulting      | tower consulting and tower project management             |
| Land clearing         | remove trees and brush. Required for tower modifications. |

# Outside Professional

| Section  | Question   | Response |
|--|--|----------|
| Services Costs Outside Project Management Services | Do you require outside project management services?                          | No       |
|  | Number of Hours  | N/A      |
|  | Explanation  | N/A      |
| Outside RF consulting<br>Engineering Services      | Perform engineering study for new channel assignment and antenna development | Yes      |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes      |
|  | For Auxiliary Facility   | No       |
|  | For Main Facility  | Yes      |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes      |
|  | For Auxiliary Facility   | No       |
|  | For Main Facility  | Yes      |
|  | Prepare request for Special Temporary Authority                              | Yes      |
|  | Quantity   | 2        |
|  | Do you have Distributed Transmission System engineering services?            | N/A      |
|  | Critical Facility  | N/A      |
|  | Terrain-Shielded Facility  | N/A      |
| Attorney and Other Outside Consulting              | Prepare and file Form FCC Construction Permit Application                    | Yes      |
| Services   | For Auxiliary Facility   | No       |
|  | For Main Facility  | Yes      |
|  | Prepare and file Form FCC License to Cover Application                       | Yes      |
|  | For Auxiliary Facility   | No       |
|  | For Main Facility  | Yes      |

|                                  | Prepare request for Special Temporary<br>Authority   | Yes |
|----------------------------------|--|-----|
|                                  | Quantity   | 2   |
|                                  | NEPA Section 106 environmental review  | No  |
|                                  | Environmental Assessment   | No  |
|                                  | ASR Modification   | No  |
|                                  | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                  | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|                                  | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                  | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study  | Yes |
|                                  | RF exposure measurements   | Yes |
|                                  | Additional Field Engineering Service   | No  |
|                                  | Number of Days   | N/A |
|                                  | Justification  | N/A |
|                                  |  |     |

## Outside Professional

# Other Professional Services Expenses Not Listed

| I Services Costs                  | Description   |
|-----------------------------------|---|
| Security                          | Security service during tower modifications & antenna installation                  |
| Transmitter Site Survey           | Transmitter planning survey & transmitter building drawings (aka Field Service, TV) |
| Transmitter Site Survey Sales Tax | Transmitter planning survey & transmitter building drawings (aka Field Service, TV) |

| Non-catalog Legal Expenses    | Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues. |
|-------------------------------|---|
| Consulting-Project Management | Project Management and/or Consulting  |

# Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | No       |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | Yes      |
|                                 | FCC License to Cover Application   | Yes      |
|                                 | FCC Special Temporary Authority Application  | Yes      |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes      |

# Other Expenses

# Other Expenses Not Listed

| Name           | Description  |
|----------------|--|
| Contract Labor | labor directly related to the station channel change |

# **Cost Information**

### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                          | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost    | Actual Cost<br>Justification |
|--------------------------------------|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary<br>Transmitter<br>ULXTE-72   | \$1,876,709.95                 | \$1,576,444.76    |  | \$1,543,180.79 |                              |
| RF<br>Accessories                    | \$65,289.39                    | \$65,289.39       | Additional RF components required for transmitter operation and integration into current RF environment. | \$65,289.39    | N/A                          |
| Transmitter installation incidentals | \$7,500.00                     | \$7,500.00        | parts, supplies and equipment needed for transmitter installation  | \$3,253.88     | N/A                          |
| Electrical<br>Accessories            | \$3,884.98                     | \$3,884.98        | Manufacturer required surge protection   | \$3,884.98     | N/A                          |
| Transmitter<br>Room<br>Modification  | \$25,667.24                    | \$25,667.24       | building<br>mods<br>required for<br>new<br>transmitter   | \$25,667.24    | N/A                          |
| RF System<br>Modifications           | \$31,112.93                    | \$31,112.93       | RF system<br>modifications<br>required to<br>allow repack<br>transmitter<br>installation                 | \$31,112.93    | N/A                          |

| Transmitter<br>de-install  | \$25,550.85    | \$25,550.85    | removal of<br>old<br>transmitter to<br>make room<br>for<br>replacement                                  | \$0.00         | N/A |
|--|----------------|----------------|---|----------------|-----|
| Other Electrical Service: transmitter installation electrical service. See attached Bertke Electric quote. | \$99,688.00    | \$99,688.00    | transmitter<br>installation<br>electrical<br>service. See<br>attached<br>Bertke<br>Electrical<br>quote. | \$96,221.00    | N/A |
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>35 - 50 kW                                      | \$1,473,000.00 | \$1,192,667.01 | GatesAir<br>quote<br>sections A, B<br>& E. plus<br>change<br>orders                                     | \$1,192,667.01 | N/A |
| Transformer<br>3 phase<br>/480v - 300<br>KVA   | \$36,800.00    | \$16,867.80    | N/A   | \$16,867.80    | N/A |
| Sales Tax  | \$90,733.45    | \$90,733.45    | estimated<br>transmitter<br>sales tax   | \$90,733.45    | N/A |
| Shipping   | \$17,483.11    | \$17,483.11    | shipping per<br>attached<br>GatesAir<br>invoice   | \$17,483.11    | N/A |
| Sub-total  | \$1,876,709.95 | \$1,576,444.76 | N/A   | \$1,543,180.79 | N/A |
| Total for all systems  | \$4,531,317.54 | \$3,777,715.33 | N/A   | \$3,427,944.17 | N/A |

# Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

|                          | Component Description: | WLWT transmitter  |
|--------------------------|------------------------|-------------------|
|                          | A                      | RF accessories    |
|                          | Amount:                | \$65,289.39       |
| Transmitter installation |                        |                   |
| incidentals              | Component Description: | WLWT transmitter  |
|                          |                        | installation      |
|                          |                        | incidentals 1     |
|                          | Amount:                | \$421.62          |
|                          | Component Description: | WLWT transmitter  |
|                          |                        | installation      |
|                          |                        | incidentals 2     |
|                          | Amount:                | \$2,832.26        |
| Electrical Accessories   |                        |                   |
|                          | Component Description: | WLWT transmitter  |
|                          |                        | electrical        |
|                          |                        | accessories       |
|                          | Amount:                | \$3,884.98        |
| Transmitter Room         |                        |                   |
| Modification             | Component Description: | WLWT AC           |
|                          |                        | equipment removal |
|                          | Amount:                | \$5,940.00        |
|                          | Component Description: | WLWT transmitter  |
|                          |                        | building mods 2   |
|                          | Amount:                | \$1,944.00        |
|                          | Component Description: | WLWT transmitter  |
|                          | Component Description. | building mods 3   |
|                          | Amount:                | \$7,620.11        |
|                          | Component Description: | WLWT transmitter  |
|                          | Component Description. | building mods     |
|                          | Amount:                | \$10,163.13       |
|                          |                        |                   |

| WLWT RF reconfiguration parts shipping 1 \$760.39  WLWT RF reconfiguration parts 1 \$13,044.11  WLWT RF switch cable \$163.10  WLWT waveguide switch bracket shipping \$470.65 |
|--|
| parts shipping 1 \$760.39  WLWT RF reconfiguration parts 1 \$13,044.11  WLWT RF switch cable \$163.10  WLWT waveguide switch bracket shipping                                  |
| \$760.39  WLWT RF reconfiguration parts 1 \$13,044.11  WLWT RF switch cable \$163.10  WLWT waveguide switch bracket shipping   |
| reconfiguration parts 1 \$13,044.11  WLWT RF switch cable \$163.10  WLWT waveguide switch bracket shipping   |
| reconfiguration parts 1 \$13,044.11  WLWT RF switch cable \$163.10  WLWT waveguide switch bracket shipping   |
| parts 1 \$13,044.11  WLWT RF switch cable \$163.10  WLWT waveguide switch bracket shipping   |
| \$13,044.11  WLWT RF switch cable \$163.10  WLWT waveguide switch bracket shipping   |
| WLWT RF switch cable \$163.10  WLWT waveguide switch bracket shipping  |
| cable<br>\$163.10<br>WLWT waveguide<br>switch bracket<br>shipping  |
| \$163.10  WLWT waveguide switch bracket shipping   |
| WLWT waveguide<br>switch bracket<br>shipping   |
| switch bracket shipping  |
| switch bracket shipping  |
|  |
| \$470 65   |
| <b>\$110.00</b>  |
| WLWT waveguide   |
| switch   |
| \$16,674.68  |
|  |
|  |
| WLWT transmitter   |
| electrical<br>installation 2   |
| \$48,110.50  |
| . ,  |
|  |
| WLWT transmitter   |
| WLWT transmitter<br>electrical<br>installation 1   |
|  |

| UHF - Liquid Cooled Solid<br>State Transmitter 35 - 50 | Component Description:          | Transmitter 2nd              |
|--|---------------------------------|------------------------------|
| ΚW   |                                 | deposit                      |
|  | Amount:                         | \$264,187.87                 |
|  |                                 |                              |
|  | Component Description:          | WLWT transmitter             |
|  |                                 | installation                 |
|  | Amount:                         | \$95,565.15                  |
|  | Component Description:          | Transmitter 1st              |
|  |                                 | deposit                      |
|  | Amount:                         | \$138,687.85                 |
|  |                                 |                              |
|  | Component Description:          | WLWT transmitter             |
|  |                                 | delivery payment             |
|  | Amount:                         | \$260,556.40                 |
|  | Component Description:          | WLWT GatesAir                |
|  |                                 | transmitter 1/3              |
|  |                                 | prior to ship                |
|  | Amount:                         | \$433,669.74                 |
| Transformer 3 phase/480v                               |                                 |                              |
| - 300 KVA  | Component Description:          | WLWT transmitter             |
|  |                                 | electrical                   |
|  |                                 | transformers                 |
|  | Amount:                         | \$16,867.80                  |
| Sales Tax  |                                 |                              |
|  | Component Description:          | WLWT transmitter             |
|  |                                 | sales tax 2                  |
|  |                                 |                              |
|  | Amount:                         | \$7,913.37                   |
|  | Amount:                         | \$7,913.37                   |
|  | Amount:  Component Description: | \$7,913.37  WLWT transmitter |
|  |                                 |                              |

| Shipping |                        |                  |
|----------|------------------------|------------------|
|          | Component Description: | WLWT transmitter |
|          |                        | shipping         |
|          | Amount:                | \$17,483.11      |
|          |                        |                  |
|          |                        |                  |

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justification           |
|--|--------------------------------|-------------------|---|--------------|--|
| Interim<br>Antenna<br>TFU-16WB   | \$169,913.60                   | \$150,933.60      |   | \$138,346.60 |  |
| Sales Tax  | \$7,605.00                     | \$7,605.00        | estimated<br>antenna<br>sales tax<br>based on<br>Ohio state<br>and local<br>sales tax<br>rate of 7% | N/A          | N/A                                    |
| UHF - High<br>Power,<br>Side<br>Mount,<br>basic slot<br>antenna,<br>16 bay,,<br>500 kW<br>input,<br>directional,,<br>horizontally<br>polarized | \$125,068.60                   | \$125,068.60      | quote<br>108640<br>SMB 10312<br>CO 6116.60<br>125068.60   | \$123,766.60 | Progress<br>payments -<br>not itemized |
| Side mount<br>brackets<br>for high<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost)                                     | \$23,150.00                    | \$4,500.00        | N/A   | \$4,500.00   | N/A                                    |
| Sweep test of existing antenna   | \$6,730.00                     | \$6,400.00        | N/A   | \$6,400.00   | N/A                                    |

| Shipping   | \$7,360.00   | \$7,360.00   | shipping per<br>attached<br>Dielectric<br>quote                                | \$3,680.00   | N/A |
|--|--------------|--------------|--|--------------|-----|
| Primary<br>Antenna<br>TFU-<br>26GBH-R 06   | \$307,187.00 | \$431,181.00 |  | \$402,885.79 |     |
| Shipping   | \$9,613.00   | \$9,613.00   | shipping per<br>attached<br>Dielectric<br>quote                                | \$9,613.00   | N/A |
| Sales Tax  | \$27,160.00  | \$27,160.00  | estimated antenna sales tax based on Ohio state and local sales tax rate of 7% | N/A          | N/A |
| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 6<br>1/8.<br>feedline (if<br>needed)       | \$12,300.00  | \$10,984.00  | N/A  | \$10,984.00  | N/A |
| UHF - High<br>Power Top<br>Mount (200-<br>1000 kW),<br>One<br>station<br>antenna,<br>horizontally<br>polarized | \$247,000.00 | \$372,640.00 | bottom of<br>antenna<br>stack price<br>per<br>attached<br>Dielectric<br>quote  | \$372,640.00 | N/A |
| Sweep test of existing antenna   | \$6,730.00   | \$6,400.00   | N/A  | \$6,400.00   | N/A |

| Antenna<br>accessories      | \$4,384.00     | \$4,384.00     | RF<br>components<br>need for<br>antenna<br>installation<br>per | \$3,248.79     | N/A |
|-----------------------------|----------------|----------------|--|----------------|-----|
|                             |                |                | attached Dielectric quote                                      |                |     |
| Sub-total                   | \$477,100.60   | \$582,114.60   | N/A  | \$541,232.39   | N/A |
| Total for<br>all<br>systems | \$4,531,317.54 | \$3,777,715.33 | N/A  | \$3,427,944.17 | N/A |

# Components

| Actual Information Description | File Name                 |
|--------------------------------|---------------------------|
| Sales Tax                      | Information not provided. |

UHF - High Power, Side Mount, basic slot antenna, WLWT Dielectric **Component Description:** 16 bay,, 500 kW input, interim antenna directional,, horizontally payment 2 - 45% polarized prior to ship. Supporting documentation included. Amount: \$62,472.87 **Component Description:** WLWT interim antenna payment 3 Amount: \$1,573.33 **Component Description:** Dielectric WLWT Interim Antenna 45% progress payment (10% down and 35% with order equals). Supporting documentation included. Amount: \$59,720.40 Side mount brackets for high power antennas (if not **Component Description:** WLWT side mount included in antenna base bracket redesign cost) Amount: \$4,500.00 Sweep test of existing antenna **Component Description:** WLWT interim antenna sweep Amount: \$6,400.00

| Shipping                   |                               |                   |
|----------------------------|-------------------------------|-------------------|
|                            | <b>Component Description:</b> | WLWT interim      |
|                            |                               | antenna custom TL |
|                            |                               | shipping          |
|                            | Amount:                       | \$820.73          |
|                            | Component Description:        | WLWT interim      |
|                            |                               | antenna shipping  |
|                            |                               | to site           |
|                            | Amount:                       | \$3,680.00        |
| Shipping                   |                               |                   |
|                            | Component Description:        | WLWT main         |
|                            |                               | antenna shipping  |
|                            | Amount:                       | \$9,613.00        |
| Sales Tax                  | Information not provided.     |                   |
| Elbow complex, single      |                               |                   |
| channel, at antenna input, | Component Description:        | WLWT main         |
| per 6 1/8. feedline (if    | 25                            | antenna elbow     |
| needed)                    |                               | complex           |
|                            | Amount:                       | \$10,984.00       |

UHF - High Power Top Mount (200-1000 kW), One WLWT main **Component Description:** station antenna, antenna payment horizontally polarized 45% prior to ship \$181,809.45 Amount: WLWT main **Component Description:** antenna payment 3 rev Amount: \$9,021.10 **Component Description:** Dielectric WLWT Main Antenna and Elbow complex; 9.13.2017; \$181,809.45; progress payments 10% & 35% Amount: \$181,809.45 Sweep test of existing antenna **Component Description:** WLWT main antenna sweep Amount: \$6,400.00 Antenna accessories **Component Description:** WLWT test transition Amount: \$2,420.00 WLWT custom TL **Component Description:** shipping Amount: \$403.39 WLWT custom TL **Component Description:** shipping 2 Amount: \$425.40

# **Cost Information**

#### **Transmission Line**

| Description Interim Transmission Line                           | Predetermined<br>Cost Estimate<br>\$230,663.15 | Estimated<br>Cost<br>\$230,025.81 | Estimated<br>Cost<br>Justification  | Actual Cost<br>\$220,377.81 | Actual Cost<br>Justification |
|---|--|-----------------------------------|---|-----------------------------|------------------------------|
| Additional TL<br>Components                                     | \$81,815.15                                    | \$81,815.15                       | additional<br>transmission<br>line<br>components<br>needed to<br>complete<br>installation                     | \$81,815.15                 | N/A                          |
| Sales Tax   | \$9,648.00                                     | \$9,648.00                        | estimated<br>transmission<br>line sales<br>tax based<br>on Ohio<br>state and<br>local sales<br>tax rate of 75 | \$0.00                      | N/A                          |
| Rigid<br>Transmission<br>Line -<br>copper, 6 1<br>/8" broadband | \$139,200.00                                   | \$138,562.66                      | transmission<br>line price<br>per attached<br>Dielectric<br>quote   | \$138,562.66                | N/A                          |
| Primary<br>Transmission<br>Line                                 | \$103,329.84                                   | \$103,329.84                      |   | \$43,638.52                 |                              |
| Line sweep  | \$2,758.34                                     | \$2,758.34                        | see<br>associated<br>invoice  | \$2,758.34                  | N/A                          |

| Refurbish<br>Line     | \$85,471.50    | \$85,471.50    | Main<br>transmission | \$40,025.00    | N/A |
|-----------------------|----------------|----------------|----------------------|----------------|-----|
| Lino                  |                |                | line                 |                |     |
|                       |                |                | refurbish per        |                |     |
|                       |                |                | TCI-17-              |                |     |
|                       |                |                | 022H -               |                |     |
|                       |                |                | WLWT                 |                |     |
|                       |                |                | Hearst -             |                |     |
|                       |                |                | Cincinnati           |                |     |
|                       |                |                | OH - Mod             |                |     |
|                       |                |                | Maint 1.5.18.        |                |     |
|                       |                |                | pdf - Labor          |                |     |
|                       |                |                | Parts:               |                |     |
|                       |                |                | Dielectric           |                |     |
|                       |                |                | SR 911-              |                |     |
|                       |                |                | 0003                 |                |     |
|                       |                |                | refurb1.pdf          |                |     |
|                       |                |                | Parts:               |                |     |
|                       |                |                | Dielectric           |                |     |
|                       |                |                | SR 911-              |                |     |
|                       |                |                | 0004                 |                |     |
|                       |                |                | refurb2.pdf          |                |     |
| Elbows                | \$15,100.00    | \$15,100.00    | see                  | \$855.18       | N/A |
|                       |                |                | Dielectric           |                |     |
|                       |                |                | invoice              |                |     |
|                       |                |                |                      |                |     |
| Sub-total             | \$333,992.99   | \$333,355.65   | N/A                  | \$264,016.33   | N/A |
| Total for all systems | \$4,531,317.54 | \$3,777,715.33 | N/A                  | \$3,427,944.17 | N/A |

| Actual Information Description | File Name              |  |
|--------------------------------|------------------------|--|
| Additional TL Components       | Component Description  | WI WT additional   |
|                                | Component Description: | WLWT additional interim transmission line parts shipping |
|                                | Amount:                | \$997.85   |
|                                |                        |  |

Component Description: WLWT interim

transmission line

hangers

**Amount:** \$684.60

Component Description: WLWT additional

interim

transmission line parts shipping 2

**Amount:** \$550.75

Component Description: WLWT additional

interim

transmission line

parts 3

**Amount:** \$1,447.50

Component Description: WLWT additional

interim

transmission line

parts 2

**Amount:** \$27,469.50

Component Description: WLWT interim

Amount:

**Component Description:** 

transmission line custom elbows

\$16,030.00

interim

transmission line

WLWT additional

parts

**Amount:** \$34,264.09

Component Description: WLWT additional

interim

transmission line parts shipping 3

**Amount:** \$370.86

| Sales Tax                 | Information not provided.  |                      |
|---------------------------|--|----------------------|
| Rigid Transmission Line - |  |                      |
| copper, 6 1/8" broadband  | Component Description:   | WLWT interim         |
|                           |  | transmission line    |
|                           |  | payment 3            |
|                           | Amount:  | \$13,788.30          |
|                           | Component Description:   | Dielectric WLWT      |
|                           | Component Description.   | Interim              |
|                           |  | Transmission line    |
|                           |  | payments 10%         |
|                           |  | down & 35% with      |
|                           |  | order equals 45%     |
|                           |  | of invoice line item |
|                           |  | 2                    |
|                           | Amount:  | \$62,047.35          |
|                           | Component Description  | WLWT Dielectric      |
|                           | Component Description:   | interim              |
|                           |  | transmission line    |
|                           |  | payment 2 - 45%      |
|                           |  | prior to ship        |
|                           | Amount:  | \$62,047.35          |
|                           | Amount.  | ф02,047.33           |
|                           | Component Description:   | WLWT                 |
|                           |  | transmission line    |
|                           |  | cut pieces shipping  |
|                           | Amount:  | \$679.66             |
| Line sweep                |  |                      |
|                           | Component Description:   | WLWT main            |
|                           | · ·  | transmission line    |
|                           |  | sweep                |
|                           | The state of the s | •                    |

| Refurbish Line |                        |                     |
|----------------|------------------------|---------------------|
|                | Component Description: | WLWT main           |
|                |                        | transmission line   |
|                |                        | refurbish 1         |
|                | Amount:                | \$25,864.00         |
|                | Component Description: | WLWT shipping       |
|                |                        | main transmission   |
|                |                        | line refurb parts 2 |
|                | Amount:                | \$2,095.00          |
|                | Component Description: | WLWT main           |
|                |                        | transmission line   |
|                |                        | refurbish parts     |
|                | Amount:                | \$14,161.00         |
|                | Component Description: | WLWT main           |
|                |                        | transmission line   |
|                |                        | refurb parts 2      |
|                | Amount:                | \$19,582.50         |
| Elbows         |                        |                     |
|                | Component Description: | WLWT main           |
|                |                        | transmission line   |
|                |                        | elbows shipping     |
|                | Amount:                | \$855.18            |

## **Cost Information**

### **Tower Equipment and Rigging Costs**

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary<br>Tower<br>LTOWER  | \$1,505,728.54                 | \$962,913.86      |   | \$962,166.29 |                              |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00                   | \$272,612.00      | N/A   | \$272,612.00 | N/A                          |
| Serious<br>tower<br>reinforcement<br>/modifications                                   | \$1,052,000.00                 | \$660,353.32      | N/A   | \$660,353.32 | -                            |
| Land clearing   | \$11,170.00                    | \$11,170.00       | Clearing<br>trees/brush<br>and moving<br>fences<br>required for<br>tower<br>modifications | \$11,170.00  | N/A                          |
| Tower<br>Consulting   | \$6,500.00                     | \$6,500.00        | tower<br>consulting   | \$5,752.43   | N/A                          |
| Power line relocation   | \$2,458.54                     | \$2,458.54        | see Duke<br>Energy<br>invoice   | \$2,458.54   | N/A                          |
| Structural<br>engineering<br>tower load<br>study for well<br>documented<br>tower      | \$12,600.00                    | \$9,820.00        | Quote TCI-<br>16-104 -<br>WLWT -<br>Cincinnati<br>OH -<br>Analysis.pdf                    | \$9,820.00   | N/A                          |
| Sub-total   | \$1,505,728.54                 | \$962,913.86      | N/A   | \$962,166.29 | N/A                          |

**Total for all** \$4,531,317.54 \$3,777,715.33 N/A \$3,427,944.17 N/A **systems** 

| Components  |                                |   |
|---|--------------------------------|---|
| Actual Information Description  | File Name                      |   |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Component Description:         | WLWT antenna<br>services phase 2<br>mobilization                |
|   | Amount:                        | \$29,644.00   |
|   | Component Description:         | WLWT antenna<br>services phase 2                                |
|   | Amount:                        | completion<br>\$45,069.00                                       |
|   | Component Description:         | WLWT phase 1 antenna services                                   |
|   |                                | completion  |
|   | Amount:                        | \$7,560.00  |
|   | Component Description: Amount: | WLWT antenna<br>services phase 2<br>change order<br>\$43,178.00 |
|   | Component Description:         | WLWT Antenna Services - interim antenna and line                |
|   | Amount:                        | installation 50%<br>down payment.<br>\$42,000.00                |
|   | Component Description:         | WLWT interim<br>antenna 20%<br>progress payment                 |
|   | Amount:                        | \$30,046.00   |
|   |                                |   |

Component Description: WLWT Tower

Repack Antenna Services -main

antenna

installation 50% down payment per

quote

**Amount:** \$75,115.00

Serious tower reinforcement /modifications

Component Description: WLWT tower mod

change order 1 revision 3

**Amount:** \$84,063.32

Component Description: Deposit for tower

modifications per TCI MOU 8-28-17

TCI.PDF

**Amount:** \$44,800.00

Component Description: WLWT tower

mods completion

**Amount:** \$48,766.50

Component Description: WLWT tower

mods 20%

mobilization less non-reimbursable

items

**Amount:** \$125,170.00

**Component Description:** WLWT partial

completion

payment less nonreimbursable items

**Amount:** \$131,428.50

Component Description: WLWT tower

modifications 50% initial payment less MOU deposit

**Amount:** \$226,125.00

| Land clearing         |                               |                      |
|-----------------------|-------------------------------|----------------------|
|                       | Component Description:        | WLWT tree and        |
|                       |                               | brush removal 2      |
|                       | Amount:                       | \$5,000.00           |
|                       | Component Description:        | WLWT fence work      |
|                       | Component Besonption.         | 1                    |
|                       | Amount:                       | \$3,250.00           |
|                       | Component Description:        | WLWT tree and        |
|                       | Component Description.        | brush removal        |
|                       | Amount:                       | \$2,920.00           |
| Fower Consulting      |                               |                      |
|                       | <b>Component Description:</b> | WLWT consultant      |
|                       |                               | for on-site tower    |
|                       |                               | meeting              |
|                       | Amount:                       | \$1,489.43           |
|                       | Component Description:        | WLWT Kube            |
|                       |                               | tower consulting     |
|                       | Amount:                       | \$75.00              |
|                       | Component Description:        | WLWT tower           |
|                       |                               | consulting invoice 2 |
|                       | Amount:                       | \$150.00             |
|                       | Component Description         | WLWT tower           |
|                       | Component Description:        | consulting invoice   |
|                       |                               | 1                    |
|                       | Amount:                       | \$4,038.00           |
| Power line relocation |                               |                      |
|                       | Component Description:        | WLWT power line      |
|                       |                               | relocation           |
|                       | Amount:                       | \$2,458.54           |

Structural engineering tower load study for well documented tower

Component Description: WLWT tower

feasibility

structural analysis

**Amount:** \$9,820.00

## **Cost Information**

#### **Outside Professional Services**

| Description                         | Predetermined Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification  | Actual Cost | Actual C |
|-------------------------------------|-----------------------------|-------------------|--|-------------|----------|
| Outside<br>Professional<br>Services | \$256,709.00                | \$248,559.00      |  | \$57,820.11 |          |
| Transmitter Site Survey Sales Tax   | \$1,442.00                  | \$1,442.00        | ***System Notice: Estimate adjusted and locked because line has been superseded. ***Ohio sales tax for Transmitter Site Survey (aka Field Service, TV) | \$0.00      | N/A      |
| Transmitter<br>Site Survey          | \$22,042.00                 | \$22,042.00       | Transmitter planning survey & transmitter building drawings attached quote does not include \$1,442.00 sales tax added to invoice.                     | \$20,600.00 | N/A      |
| Security                            | \$37,325.00                 | \$37,325.00       | based on<br>attached<br>transmitter<br>security<br>proposal for 90<br>days.  | N/A         | N/A      |
| RF Exposure<br>Measurements         | \$21,050.00                 | \$20,000.00       | N/A  | N/A         | N/A      |

| Comprehensive coverage verification via field study, if needed                             | \$84,200.00 | \$80,000.00 | N/A | N/A        | N/A |
|--|-------------|-------------|-----|------------|-----|
| Attorney Fees - Prepare and File request for Special Temporary Authorization               | \$7,360.00  | \$7,000.00  | N/A | \$1,004.20 | N/A |
| Attorney Fees -<br>Negotiation of<br>lease and other<br>matters for<br>shared<br>locations | \$4,210.00  | \$4,000.00  | N/A | N/A        | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application        | \$2,365.00  | \$2,250.00  | N/A | N/A        | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application     | \$5,260.00  | \$5,000.00  | N/A | \$1,846.53 | N/A |
| Prepare request for Special Temporary Authorization  | \$4,100.00  | \$3,000.00  | N/A | N/A        | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application          | \$1,580.00  | \$1,500.00  | N/A | N/A        | N/A |

| Perform engineering study for new channel assignment and antenna development                       | \$7,360.00  | \$7,000.00  | N/A   | \$2,062.50  | N/A |
|--|-------------|-------------|---|-------------|-----|
| Address<br>transition<br>timing and<br>coordination<br>issues w/ other<br>stations and<br>wireless | \$2,630.00  | \$2,500.00  | N/A   | N/A         | N/A |
| Prepare and or review reimbursement form   | \$2,630.00  | \$2,500.00  | N/A   | \$1,382.46  | N/A |
| Non-catalog<br>Legal Expenses  | \$25,000.00 | \$25,000.00 | Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition- related issues. | \$6,399.42  | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit                           | \$3,155.00  | \$3,000.00  | N/A   | \$2,525.00  | N/A |
| Application  |             |             |   |             |     |
| Consulting- Project Management   | \$25,000.00 | \$25,000.00 | N/A   | \$22,000.00 | N/A |

| Total for all | \$4,531,317.54 | \$3,777,715.33 | N/A | \$3,427,944.17 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems       |                |                |     |                |     |

| Actual Information Description  | File Name                 |   |
|---|---------------------------|---|
| Transmitter Site Survey<br>Sales Tax  | Component Description:    | Ohio sales tax for<br>Transmitter Site<br>Survey (aka Field<br>Service, TV) |
|   | Amount:                   | \$1,442.00  |
| Transmitter Site Survey   | Component Description:    | WLWT Field<br>Service, GatesAir,  |
|   | Amount:                   | 6-30-2017 \$20,600<br>\$20,600.00   |
| Security  | Information not provided. |   |
| RF Exposure<br>Measurements   | Information not provided. |   |
| Comprehensive coverage verification via field study, if needed                              | Information not provided. |   |
| Attorney Fees - Prepare<br>and File request for Special<br>Temporary Authorization          | Component Description:    | WLWT Prepare<br>and File request for<br>Special Temporary<br>Authorization  |
|   | Amount:                   | \$1,004.20  |
| Attorney Fees - Negotiation of lease and other matters for shared locations                 | Information not provided. |   |
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application | Information not provided. |   |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application     | Component Description:    | WLWT Prepare<br>and File FCC Form<br>2100, Construction |
|--|---------------------------|---|
|  | Amount:                   | Permit Application 2<br>\$1,054.53                      |
|  | Component Description:    | WLWT Prepare<br>and File FCC Form<br>2100, Construction |
|  | Amount:                   | Permit Application<br>\$792.00                          |
| Prepare request for Special<br>Temporary Authorization                                     | Information not provided. |   |
| Prepare engineering<br>section of FCC Form 2100<br>(main), License to Cover<br>Application | Information not provided. |   |
| Perform engineering study<br>for new channel<br>assignment and antenna<br>development      | Component Description:    | WLWT RF consulting for interim antenna                  |
|  | Amount:                   | development<br>\$875.00                                 |
|  | Component Description:    | WLWT engineering study for new                          |
|  | Amount:                   | channel assignment<br>\$562.50                          |
|  | Component Description:    | WLWT antenna<br>development                             |
|  | Amount:                   | \$625.00  |
| Address transition timing and coordination issues w/ other stations and wireless           | Information not provided. |   |

| Prepare and or review      |                               |                  |
|----------------------------|-------------------------------|------------------|
| reimbursement form         | <b>Component Description:</b> | WLWT Prepare and |
|                            |                               | /or review       |
|                            |                               | reimbursement    |
|                            |                               | Form 399         |
|                            | Amount:                       | \$1,082.40       |
|                            | Component Description:        | WLWT Prepare and |
|                            |                               | /or review       |
|                            |                               | reimbursement    |
|                            |                               | Form 399 2       |
|                            | Amount:                       | \$300.06         |
| Non-catalog Legal          |                               |                  |
| Expenses                   | Component Description:        | WLWT non-catalog |
|                            |                               | legal 2          |
|                            | Amount:                       | \$3,690.02       |
|                            | Component Description:        | WLWT non-catalog |
|                            | Component Description.        | legal 1          |
|                            | Amount:                       | \$2,709.40       |
| Prepare engineering        |                               |                  |
| section of FCC Form 2100   | Component Description:        | WLWT CP          |
| (main), Construction Permi | t                             | engineering mod  |
| Application                | Amount:                       | \$700.00         |
|                            |                               |                  |
|                            | Component Description:        | WLWT CP          |
|                            |                               | engineering prep |
|                            | Amount:                       | \$1,825.00       |

Consulting-Project Management

Component Description: WLWT Stitt

consulting 1

**Amount:** \$5,000.00

Component Description: WLWT Stitt

consulting 2

**Amount:** \$2,000.00

Component Description: WLWT Stitt

consulting 3

**Amount:** \$3,000.00

Component Description: WLWT Stitt

consulting 4

**Amount:** \$9,000.00

Component Description: WLWT Stitt

consulting 5

**Amount:** \$3,000.00

# **Cost Information**

#### **Other Expenses**

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Other<br>Expenses  | \$81,076.46                    | \$74,327.46       |   | \$59,528.26 |                              |
| Contract Labor   | \$4,209.46                     | \$4,209.46        | accounting labor directly related to the Spectrum Repack project  | \$4,209.46  | N/A                          |
| MVPD<br>Notification of<br>Channel<br>Change                             | \$2,850.00                     | \$2,850.00        | MVPD<br>notification  | \$2,842.40  | N/A                          |
| Develop and air announcement of upcoming channel change                  | \$2,500.00                     | \$2,500.00        | Attorney<br>review to<br>ensure FCC<br>compliance   | N/A         | N/A                          |
| Equipment Delivery and Handling Charges                                  | \$2,500.00                     | \$2,500.00        | Transmitter local delivery  | \$2,495.00  | N/A                          |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$9,740.00                     | \$9,740.00        | Equipment removal to make space for replacement transmitter installation. See Equipment Removal quotes 1 & 2. | N/A         | N/A                          |

| FCC Filing Fees - Form 2100 minor change CP application   | \$1,110.00     | \$1,070.00     | N/A                   | N/A            | N/A |
|---|----------------|----------------|-----------------------|----------------|-----|
| FCC Filing Fees - Form 2100 license to cover application  | \$335.00       | \$325.00       | N/A                   | N/A            | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00       | \$190.00       | N/A                   | N/A            | N/A |
| Equipment<br>Storage                                      | \$46,087.00    | \$46,087.00    | per relevant invoices | \$46,087.00    | N/A |
| DTV Medical<br>Facility<br>Notification                   | \$11,550.00    | \$4,856.00     | quote<br>attached     | \$3,894.40     | N/A |
| Sub-total   | \$81,076.46    | \$74,327.46    | N/A                   | \$59,528.26    | N/A |
| Total for all systems                                     | \$4,531,317.54 | \$3,777,715.33 | N/A                   | \$3,427,944.17 | N/A |

| Actual Information Description      | File Name                      |   |
|-------------------------------------|--------------------------------|---|
| Contract Labor                      | Component Description: Amount: | WLWT<br>accounting labor<br>\$4,209.46  |
| MVPD Notification of Channel Change | Component Description: Amount: | WLWT MVPD<br>notification<br>\$2,842.40 |

| Develop and air announcement of upcoming channel change                  | Information not provided.      |   |
|--|--------------------------------|---|
| Equipment Delivery and Handling Charges                                  | Component Description: Amount: | WLWT local<br>transmitter<br>delivery 1<br>\$2,495.00 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided.      |   |
| FCC Filing Fees - Form 2100 minor change CP application                  | Information not provided.      |   |
| FCC Filing Fees - Form 2100 license to cover application                 | Information not provided.      |   |
| FCC Filing Fees - Special<br>Temporary Authorization<br>request          | Information not provided.      |   |

| Equipment Storage                 |                               |                       |
|-----------------------------------|-------------------------------|-----------------------|
|                                   | Component Description:        | WLWT                  |
|                                   |                               | transmitter           |
|                                   | Amount:                       | storage 2<br>\$400.00 |
|                                   | Allouit.                      | Ψ100.00               |
|                                   | Component Description:        | WLWT interim          |
|                                   |                               | antenna ship to       |
|                                   |                               | storage               |
|                                   | Amount:                       | \$7,360.00            |
|                                   | Component Description:        | WLWT                  |
|                                   |                               | transmitter           |
|                                   |                               | storage 1             |
|                                   | Amount:                       | \$6,077.00            |
|                                   | Component Description:        | WLWT main             |
|                                   |                               | antenna storage       |
|                                   | Amount:                       | \$28,450.00           |
|                                   | Component Description:        | WLWT interim          |
|                                   |                               | antenna storage       |
|                                   | Amount:                       | \$3,400.00            |
|                                   | Component Description:        | WLWT                  |
|                                   |                               | transmitter           |
|                                   |                               | storage 3             |
|                                   | Amount:                       | \$400.00              |
| OTV Medical Facility Notification |                               |                       |
| *OttilGatiOH                      | <b>Component Description:</b> | WLWT medical          |
|                                   |                               | notification          |
|                                   | Amount:                       | \$3,894.40            |

# Cost Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost    |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$4,531,317.54                 | \$3,777,715.33 | \$3,427,944.17 |

| Reimbursem | enrestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | Yes      |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. John Drain Hearst Television SVP Chief Financial Officer

10/24/2019

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Douglas
Durkee
Hearst
Television
Manager of
Spectrum
Repack

10/24/2019

#### **Attachments**