

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility | 73155 | Service: DTV | Call | WKEF | Channel: 34 (UHF) |
|----------------|----------|--------------|-------|------|-------------------|
| ID: | | | Sign: | | |
| File | 000002 | 28799 | | | |
| Number: | | | | | |
| FRN: 00 | 04970844 | Date | 11/21 | | |
| | | Submitted: | /2019 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|----------------------|-----------------------|------------------------|
| WKEF LICENSEE L.P. Doing Business As: WKEF LICENSEE L.P. | Harvey Arnold 10706 Beaver Dam Road Cockeysville, MD 21030 United States | +1 (410) 568-1500 | harnold@sbgtv. com | Limited Partnership |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | | | |
|------------------------|---|---|-----------------------|--------------------------------|--|--|
| Contact Information | Applicant | Address | Phone | Email | | |
| | Paul A. Cicelski , Esq . Lerman Senter PLLC | Paul Cicelski 2001 L Street, NW Suite 400 Washington, DC 20036 United States | +1 (202) 416- 6756 | pcicelski@lermansenter. com | | |

| Broadcaster | Question | Response |
|--|--|----------------|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Νο |
| | Briefly describe transition plan | See Exhibit A. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | | |
|-------------|-------------------------------------|--|--------------------------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Existing Transmitter Description | Type of change | Purchase New | | | |
| | | Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is this transmitter currently shared with another station? | No | | | |
| | | Is this transmitter currently in operating condition? | Yes | | | |
| | Existing Transmitter | Manufacturer | | | | |
| | Manufacturer and Type | Model | QX2 | | | |
| | | Year | 2000 | | | |
| | | Туре | Inductive Output Tube | | | |
| | | IOT Power Type | Two | | | |
| | | Power Capacity | 60 kW | | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | | |
|-------------|-----------------------|---|---|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New Transmitter | Use | Primary (Main) | | | |
| | | Change Type | Purchase New | | | |
| | | Is this a request for upgraded equipment? | Yes | | | |
| | | Manufacturer | | | | |
| | | Model | THU9EVO-48 | | | |
| | | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Liquid Cooled | | | |
| | | Solid State Power capacity | 73.5 kW | | | |
| | | Justification for New Transmitter | Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B. | | | |

| Primary | Other Transmitter Costs | | | | | |
|-------------|-------------------------|---------------------------------------|------------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | | |
| | | Switchgear (industrial 800 amp) | Yes | | | |
| | | Transformer (480V) | Yes | | | |
| | | Power | 300 kVA | | | |
| | | Rigid Conduit and Wiring | Yes | | | |
| | | Size | 2 inches | | | |
| | | Length | 800.0 feet | | | |
| | | Other Electrical Service | No | | | |
| | | | | | | |

| | Description | N/A |
|---|--|-----|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Other Transmitter Cost Not Listed

Primary Other Transmitter Co Transmitter Information not provided.

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | | | |
|---------|---------------------------------|--|--------------------|--|--|--|
| Antenna | Section | Question | Response | | | |
| | Existing Antenna Description | Type of change | Purchase New | | | |
| | | Antenna Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is the existing antenna shared with another station or stations? | No | | | |
| | | Is the existing antenna directional? | Yes | | | |
| | | Is antenna in operating condition? | Yes | | | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | | | |
| | Existing Antenna | Class | Full Power | | | |
| | Manufacturer and Type | Mounting | Top Mount | | | |
| | | Antenna position in stack | Not in Stack | | | |
| | | Polarization | Elliptical | | | |
| | | Туре | Slotted Coaxial | | | |
| | | Number of Stations Supported | N/A | | | |
| | | Number of Panels | N/A | | | |
| | | Design power capacity in use | N/A | | | |
| | | Lower Limit | N/A | | | |
| | | Upper Limit | N/A | | | |
| | | Other Antenna Type | N/A | | | |
| | | ERP: (Effective Radiated Power) | 525.0 kW | | | |

| Manufacturer | |
|--------------|-----------------------------|
| Model | TFU-20GTH /VP-R 6T140 |
| Year | 2015 |

| Primary Antenna | New Antenna Costs | | | |
|--------------------|---------------------------------------|--|--------------------|--|
| | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna Manufacturer and Types | Class | Full Power | |
| | | Mounting | Top Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Elliptical | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 747.0 kW | |
| | | Manufacturer | | |
| | | | 1 | |

| Model | TFU-24GTH /VP-R 6T140 |
|-------------------------------|--|
| Year | 2017 |
| Justification for New Antenna | Current antenna is a single channel antenna that cannot be reused for the new post- auction channel. |

Primary Other Antenna Costs

| Antenna | Section | Question | Response |
|------------------------------------|--------------------------------|---|---------------------------|
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | | Туре | |
| | | Number of channels supported | N/A |
| | | Frequencies of channels supported | N/A |
| Elbow Complex Side Mount Bracke | | Frequency | N/A |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | | Broadband or Single Channel? | Single Channel |
| | | Feed Line Size | 6 1/8 inches inches |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Primary
AntennaOther Antenna Cost Not ListedInformation not provided.

| Interim | New Antenna Costs | | | |
|---------|-------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | Yes | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | |
| | New Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Elliptical | |
| | | Туре | Broadband Panel | |
| | | Number of Stations Supported | 2 | |
| | | Number of Panels/Bays | 16 | |
| | | Lower Limit | 470.00 MHz | |
| | | Upper Limit | 598.00 MHz | |
| | | Design power capacity in use | 100.0 % | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 200.0 kW | |
| | | Manufacturer | | |
| | | Model | TFU-16WB- 1-R | |
| | | Year | 2017 | |

| Justif | cation for New Antenna | Interim antenna to be used to stay on the air for both WRGT and WKEF while the main antenna undergoes construction for the post- auction channel change. |
|--------|------------------------|---|

Interim Antenna Section Question Response **Combiner for Shared** Do you need a Combiner for a Shared Yes Antenna Antenna? Туре New Number of channels supported 2 RF channel Frequencies of channels supported N/A Frequency Do you need a combiner output splitter No /switcher for dual feed lines? **Elbow Complex** Do you require the separate purchase of Yes the Elbow Complex? Broadband or Single Channel? В Feed Line Size 6 1/8 inches Do you require the separate purchase of **Side Mount Brackets** Yes side mount brackets for an antenna? **Pattern Scatter Analysis** Do you require separate purchase of No pattern scatter analysis for a side mount high or medium power antenna?

Other Antenna Costs

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
| | transmission line and antenna? | |

Enter a list of RF channel numbers.

RF Channel Number

36

34

Interim Other Antenna Cost Not Listed

Antenna Information not provided.

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line Primary Existing Transmission

| sior | Section | Question | Response |
|------|---|--|----------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| Line | Existing Transmission | Manufacturer | Dielectric |
| | Line Manufacturer and Type | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1293 feet per run |

Other Transmission Line Expenses Not Listed Transmission

New Transmission Line Interim Transmission Line Question Response **New Transmission Line** Use Interim Costs Description of Use N/A Change Type Purchase New Туре Rigid Diameter 6 1/8 inches Segment Length Broadband Other Segment Length Number of parallel runs 1 650 feet per Length run Justification for New Transmission Line Interim transmission line will feed the interim antenna and will be shared with WRGT.

Other Transmission Line Expenses Not Listed Transmission

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Existing Tower

| Primary Tower | Existing Tower | | | |
|------------------|-----------------------------------|---|----------------------|--|
| | Section | Question | Response | |
| | Existing Tower | Type of change | Modify Existing | |
| | Description | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Leased | |
| | | Is this tower consider Complex? | Candelabra | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | |
| | | Others Types of Users | Yes | |
| | | Is tower documented for structural analysis? | Yes | |
| | | Is tower compliant with Rev G? | No | |
| | Existing Tower | Do you have a tower registration number? | Yes | |
| | Structure Registration | ASR Number | 1222924 | |
| | Coordinates (NAD83 (| Latitude (NAD83) | 39° 43' 28.6" N- | |
| | North American Datum of 1983)) | Longitude (NAD83) | 084° 15' 17.6" W- | |
| | | Overall Structure Height | 1153.86 feet | |
| | | Support Structure Height | 1009.83 feet | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 895.00 feet | |
| | | | | |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|---|
| Tower Owner | American Towers, LLC. |
| Date Constructed | 08/24/2001 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 411 | WRGT-TV | DTV |
| 70138 | WBDT | DTV |
| 65515 | WKCD | FM |

Other Types of Users

Users

On Star

Gates Air LAXAT

Primary Tower Modification Costs

Tower

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for tower with candelabra |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

| Primary Tower | Tower Rigging Costs | | | | |
|------------------|---------------------------------|-----------------------------------|------------|--|--|
| | Section | Question | Response | | |
| | Tower Rigging Costs | Complex Tower | Candelabra | | |
| | Helicopter Services Required | Are helicopter services required? | No | | |

Other Tower Expenses Not Listed

PrimaryOther Tower ExpenseTowerInformation not provided.

| Outside Professional | Section | Question | Response |
|-------------------------|--|--|---|
| | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 470 |
| | | Explanation | Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 2 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |

| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
|--|--|-----|
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | Yes |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

| Outside | Other Professional Services Expenses Not Listed | | |
|--------------|---|-------------|--|
| Professional | Services Costs | Description | |

| Sinclair Internal Costs | Internal Employee Time Costs |
|-------------------------|------------------------------|
|-------------------------|------------------------------|

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | Yes |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Transmitter THU9EVO-48 | \$2,094,800.00 | \$2,019,418.64 | | \$1,343,262.20 | |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$36,000.00 | N/A | \$36,000.00 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW | \$1,999,000.00 | \$1,927,118.64 | See Response to August 11 Inquiry. | \$1,259,279.20 | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | \$31,000.00 | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$20,800.00 | \$20,000.00 | N/A | \$16,983.00 | N/A |
| Sub-total | \$2,094,800.00 | \$2,019,418.64 | N/A | \$1,343,262.20 | N/A |
| Total for all systems | \$4,118,370.16 | \$3,958,663.80 | N/A | \$1,584,335.61 | N/A |

Components

Actual Information Description

File Name

| Transformer 3 phase/480v - 300 KVA | | |
|---------------------------------------|-------------------------------|------------------------------|
| | Component Description: | Transmitter |
| | | related cost. |
| | | #Q19031-Aug |
| | Amount: | \$36,000.00 |
| UHF - Liquid Cooled Solid | | |
| State Transmitter 68.5 - 75 | Component Description: | Transmitter |
| kW | | related cost 75%. |
| | | #9500101971 |
| | Amount: | \$966,423.58 |
| | | T |
| | Component Description: | Transmitter related cost. |
| | | related cost. #9500083814 |
| | Amount: | \$292,855.62 |
| | | Ψ <u></u> 202,000.02 |
| | Component Description: | Transmitter cost, |
| | | 25% down. |
| | | Updated cover |
| | | letter attached. |
| | | #9500083814 |
| | Amount: | \$292,855.62 |
| Switchgear - industrial 800 | | |
| amp | Component Description: | Transmitter |
| | | related cost. |
| | | #Q19031-July |
| | Amount: | \$31,000.00 |
| 2" Rigid Conduit and Wiring | | |
| (Cost per foot) | Component Description: | Transmitter |
| | | related cost. |
| | | #Q19031-sept |
| | Amount: | \$12,999.00 |
| | | - |
| | Component Description: | Transmitter |
| | | related cost. |
| | Amount: | #Q19047 \$3,984,00 |
| | Amount: | \$3,984.00 |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Interim Antenna TFU-16WB- 1-R | \$343,780.00 | \$337,400.00 | | \$92,441.64 | |
| UHF - High Power, Side Mount, broadband panel, 16 bay,, 200 kW input, directional,, elliptically or circularly polarized | \$216,000.00 | \$216,000.00 | This is a Widelity Cost Catalog pre- fill cost, however, it did not pre-fill in this section for this cost. This is the corresponding piece of equipment's cost estimate. | \$87,441.64 | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$13,000.00 | N/A | N/A | N/A |

| New combiner, cost per (without antenna)\$84,200.00\$80,000.00N/AN/AN/AN/ASweep test of existing antenna\$6,730.00\$6,400.00N/A\$5,000.00N/APrimary Antenna TVP-R 61140\$308,530.00\$293,100.00N/A\$3,838.17XUHF - High Power Top Mount (200- 1000 KWN, or circularly polarized\$289,500.00\$275,000.00N/A\$3,838.17N/AUHF - High Power Top Mount (200- t000 KWN, or circularly polarized\$6,730.00\$275,000.00N/A\$3,838.17N/AElbow complex, single channel, at attenna, eledine (if reedline (if reedline (if systems\$6,230.00\$6,400.00N/AN/AN/ATotal for systems\$622,310.00\$630,500.00N/A\$96,279.81N/A | | | | | | |
|--|---|----------------|----------------|-----|----------------|-----|
| of existing antenna\$308,530.00\$293,100.00\$3,838.17Funary Antenna TFU-24GTH\$308,530.00\$293,100.00\$3,838.17VHF - High Power Top Mount (200- 1000 kW), One station antenna, elliptically or circularly polarized\$289,500.00\$275,000.00N/A\$3,838.17N/ASweep test of existing antenna, elliptically or circularly polarized\$6,730.00\$6,400.00N/AN/AN/AN/AElbow complex, single channel, at antenna input, per 6 1/8. reedline (if needed)\$12,300.00\$11,700.00N/AN/AN/ASub-total\$652,310.00\$630,500.00N/A\$96,279.81N/ATotal for all\$4,118,370.16\$3,958,663.80N/A\$1,584,335.61N/A | combiner, cost per channel (without | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Antenna FFU-24GTH /VP-R 6T140S289,500.00S275,000.00N/A\$3,838.17N/APower Top Mount (200- 1000 kW), One station antenna, elliptically or circularlyS289,500.00S275,000.00N/A\$3,838.17N/ASweep test | of existing | \$6,730.00 | \$6,400.00 | N/A | \$5,000.00 | N/A |
| Power Top Mount (200- 1000 kW), One station antenna , elliptically or circularly polarized\$6,730.00\$6,400.00N/AN/AN/ASweep test of existing antenna\$6,730.00\$6,400.00N/AN/AN/AN/AElbow complex, single channel, at antenna input, per 6 1/8. reedine (if needed)\$11,700.00N/AN/AN/AN/ASub-total\$652,310.00\$630,500.00N/A\$96,279.81N/ATotal for all\$4,118,370.16\$3,958,663.80N/A\$1,584,335.61N/A | Antenna TFU-24GTH | \$308,530.00 | \$293,100.00 | | \$3,838.17 | |
| of existing antenna\$12,300.00\$11,700.00N/AN/AN/AElbow complex, single | Power Top Mount (200- 1000 kW), One station antenna , elliptically or circularly | \$289,500.00 | \$275,000.00 | N/A | \$3,838.17 | N/A |
| complex, single channel, at antenna input, per 6 1/8. feedline (if needed)Sub-total\$652,310.00\$630,500.00N/A\$96,279.81N/ASub-total\$652,310.00\$630,500.00N/A\$96,279.81N/ATotal for all\$4,118,370.16\$3,958,663.80N/A\$1,584,335.61N/A | of existing | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Total for \$4,118,370.16 \$3,958,663.80 N/A \$1,584,335.61 N/A all <td>complex, single channel, at antenna input, per 6 1/8. feedline (if</td> <td>\$12,300.00</td> <td>\$11,700.00</td> <td>N/A</td> <td>N/A</td> <td>N/A</td> | complex, single channel, at antenna input, per 6 1/8. feedline (if | \$12,300.00 | \$11,700.00 | N/A | N/A | N/A |
| all | Sub-total | \$652,310.00 | \$630,500.00 | N/A | \$96,279.81 | N/A |
| | all | \$4,118,370.16 | \$3,958,663.80 | N/A | \$1,584,335.61 | N/A |

| Actual Information Description | File Name | |
|---|-----------------------------------|--|
| UHF - High Power, Side Mount, broadband panel, 16 bay,, 200 kW input, directional,, elliptically or | Component Description: | Antenna related cost reduced by |
| circularly polarized | Amount: | 25.40%. #6140 \$87,441.64 |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. | |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. | |
| New combiner, cost per channel (without antenna) | Information not provided. | |
| Sweep test of existing antenna | Component Description: Amount: | Antenna systen checkout. #142 \$5,000.00 |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | Component Description: Amount: | Total invoice amount reduced by 25.40%. #541019 \$3,838.17 |
| Sweep test of existing antenna | Information not provided. | |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. | |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$150,800.00 | \$143,650.00 | | \$91,281.60 | |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$150,800.00 | \$143,650.00 | N/A | \$91,281.60 | N/A |
| Primary Transmission Line | \$0.00 | \$0.00 | | \$0.00 | |
| Sub-total | \$150,800.00 | \$143,650.00 | N/A | \$91,281.60 | N/A |
| Total for all systems | \$4,118,370.16 | \$3,958,663.80 | N/A | \$1,584,335.61 | N/A |

| Actual Information Description | File Name | |
|---|------------------------|---|
| Rigid Transmission Line - copper, 6 1/8" broadband | Component Description: | Transmission line related cost reduced by |
| | Amount: | 25.40%. #614006 \$91,281.60 |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower GTOWER | \$862,000.00 | \$819,000.00 | | \$9,775.00 | |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Structural engineering tower load study for a documented tower with candelabra | \$20,000.00 | \$19,000.00 | N/A | \$9,775.00 | N/A |
| Sub-total | \$862,000.00 | \$819,000.00 | N/A | \$9,775.00 | N/A |
| Total for all systems | \$4,118,370.16 | \$3,958,663.80 | N/A | \$1,584,335.61 | N/A |

| Actual Information Description | File Name |
|--|---------------------------|
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Information not provided. |

| Major tower reinforcement /modifications | Information not provided. | |
|--|-----------------------------------|---|
| Structural engineering tower load study for a documented tower with candelabra | Component Description: Amount: | Tower related cost. #460217577 \$9,775.00 |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$229,764.16 | \$217,964.16 | | \$38,654.90 | |
| Sinclair Internal Costs | \$9,614.16 | \$9,614.16 | N/A | \$9,614.16 | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | \$10,520.00 | \$10,000.00 | N/A | N/A | N/A |

| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$6,000.00 | N/A | N/A | N/A |
|--|------------|------------|-----|----------|--|
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$221.92 | The second item should be removed. |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| Project management of the transition | \$74,260.00 | \$70,500.00 | N/A | \$20,546.03 | N/A |
|---|----------------|----------------|--|----------------|---|
| Prepare and or review reimbursement form | \$2,630.00 | \$2,600.00 | Updated cost of the estimated amount per FCC requirement. | \$2,505.29 | The last item should be removed. |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$3,435.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$2,332.50 | N/A |
| Sub-total | \$229,764.16 | \$217,964.16 | N/A | \$38,654.90 | N/A |
| Total for all systems | \$4,118,370.16 | \$3,958,663.80 | N/A | \$1,584,335.61 | N/A |

| Actual Information Description | File Name | |
|-----------------------------------|-----------|--|
| Sinclair Internal Costs | | |
| | | |

| Component Description: | Portion of general repack matter internal time card attributable to this station - divided by 100. \$66.55 |
|-----------------------------------|--|
| Component Description: | Portion of general repack matter internal time card attributable to this station - divided by 100. \$7.86 |
| Component Description: Amount: | Internal expense - WKEF - 5-2019 \$425.97 |
| Component Description: Amount: | Internal expense - 7-2019-BM \$3,336.76 |
| Component Description: Amount: | Internal expense - 6-2019 BM \$2,650.48 |
| Component Description: Amount: | Internal expense - WKEF WRGT - 5- 2019 \$236.16 |
| Component Description: Amount: | Internal expense - WKEF - 9-2019 \$1,289.74 |

| | Component Description: Amount: | Internal expense WKEF - 9-2019 \$1,600.64 |
|--|-----------------------------------|---|
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | Information not provided. | |
| NEPA Section 106 environmental review, if needed | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$99.92 |
|---|-----------------------------------|--|
| | Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$122.00 |
| | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$99.92 |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Project management of the transition | Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. |
| | Amount: | \$818.59 |

| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1055 \$243.38 |
|-----------------------------------|--|
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1079 \$177.14 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$20.91 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 99 stations. #1086 \$275.35 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. |
| Amount: | \$86.88 |

| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463567 \$566.48 |
|-----------------------------------|--|
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467378 \$576.96 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1090 \$176.70 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467861 \$470.30 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463026 \$801.57 |

| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1099 \$266.93 |
|-----------------------------------|---|
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1123 \$342.14 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1117 \$282.68 |
| Component Description: Amount: | Legal services cost. #472637 \$321.25 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1105 \$216.88 |

| Component Description: | \$207.48 credit to be split across 52 Sinclair stations reimbursed \$269.71 for invoice #1093 (correct reimbursement amount is \$265.72). #CM-7- 29-2019-1093 (\$3.99) |
|-----------------------------------|--|
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1111 \$159.58 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1145 \$369.98 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1143 \$436.90 |

| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1098 \$238.07 |
|-----------------------------------|---|
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1141 \$406.17 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1133 \$307.72 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #471524 \$322.83 |
| Component Description: Amount: | Legal services cost. #470335 \$335.00 |

| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1130 \$281.49 |
|-----------------------------------|---|
| Component Description: Amount: | Legal Service Cost. #474871 \$108.75 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #473506 \$421.40 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1114 \$242.25 |
| Component Description: Amount: | Legal services cost. #473564 \$740.00 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1078 \$215.68 |

| Component Description: Amount: | Legal services cost. #461749 \$264.60 |
|-----------------------------------|--|
| Component Description: Amount: | Legal Service Cost. #465239 \$177.50 |
| Component Description: Amount: | Legal Service Cost. #464753 \$57.90 |
| Component Description: Amount: | Legal services cost. #463630 \$197.90 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$29.98 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321 \$683.07 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$20.65 |

| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1063 \$262.29 |
|-----------------------------------|--|
| Component Description: Amount: | Legal services cost. #460886 \$460.60 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$29.98 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 99 stations. #468718 \$349.51 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$32.35 |
| | |

| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 99 stations. #469573 \$377.14 |
|-----------------------------------|---|
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470923 \$406.65 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #466690 \$446.87 |
| Component Description: Amount: | Legal services cost. #471582 \$163.75 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$91.50 |
| Component Description: Amount: | Legal Service Cost. #466754 \$182.50 |

| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465001 \$596.30 |
|-----------------------------------|--|
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072 \$237.64 |
| Component Description: Amount: | Legal Service Cost. #467950 \$62.50 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. \$30.47 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$716.28 |
| | |

| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058 \$187.24 |
|-----------------------------------|---|
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1093 \$269.71 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1069 \$246.68 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. Previous balance of invoice #453686. \$999.04 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$943.95 |

| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. \$105.97 |
|-----------------------------------|--|
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465173 \$654.26 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. \$185.10 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$43.72 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$836.44 |
| | Amount: Component Description: Amount: Component Description: Amount: Component Description: |

| reimbursement form | Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$869.30 |
|--|-----------------------------------|--|
| | Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 |
| | Amount: | stations. \$152.01 |
| | Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$869.30 |
| | Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$1,311.48 |
| | Component Description: Amount: | Legal services cos \$172.50 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |

| for new channel assignment and antenna development | Component Description: Amount: | Consulting engineering cost \$3,435.00 |
|---|-----------------------------------|--|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Consulting engineering cost \$2,332.50 |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Other Expenses | \$128,696.00 | \$128,131.00 | | \$5,082.10 | |
| MVPD Notification of Channel Change | \$5,000.00 | \$5,000.00 | See Exhibit J. | \$3,275.00 | N/A |
| Develop and air announcement of upcoming channel change | \$28,050.00 | \$28,050.00 | See Response to August 11 Inquiry. | N/A | N/A |
| Equipment Storage | \$15,000.00 | \$15,000.00 | See Exhibit J. | \$1,722.46 | N/A |
| Equipment Delivery and Handling Charges | \$10,000.00 | \$10,000.00 | See Exhibit J. | \$84.64 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$28,566.00 | \$28,566.00 | See Response to August 11 Inquiry. | N/A | N/A |
| Non-zoning permits | \$10,000.00 | \$10,000.00 | See Exhibit J. | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |

| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
|---|----------------|----------------|-------------------|----------------|-----|
| Local Zoning | \$20,000.00 | \$20,000.00 | See Exhibit J. | N/A | N/A |
| Sub-total | \$128,696.00 | \$128,131.00 | N/A | \$5,082.10 | N/A |
| Total for all systems | \$4,118,370.16 | \$3,958,663.80 | N/A | \$1,584,335.61 | N/A |

Components

| Actual Information Description | File Name | |
|---|-----------------------------------|--|
| MVPD Notification of Channel Change | Component Description: Amount: | Medical notification cost. #1301 \$3,275.00 |
| Develop and air announcement of upcoming channel change | Information not provided. | |

| Equipment Storage | | |
|-------------------|-----------------------------------|---|
| | Component Description: | Equipment storage cost. #ST0171B-001 |
| | Amount: | \$1,300.75 |
| | Component Description: | Equipment storage cost. #19061 |
| | Amount: | \$421.71 |
| | Component Description: | Equipment storage cost. #ST0171B-002 |
| | | \$2,087.29 |
| | Component Description: Amount: | Equipment storage cost. #ST0171-007 \$712.25 |
| | Component Description: | Equipment storage cost. #ST0171-006 |
| | Amount: | \$623.50 |
| | Component Description: | Equipment storage cost. #ST0171-005 |
| | Amount: | \$623.50 |
| | Component Description: Amount: | Equipment storage cost. #ST0171 \$623.50 |
| | Amount. | ψ023.30 |

| Equipment Delivery and Handling Charges | Component Description: | Total invoice amount reduced by 25.40%. #542023 |
|--|---------------------------|--|
| | Amount: | \$84.64 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| Non-zoning permits | Information not provided. | |
| DTV Medical Facility Notification | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |
| Local Zoning | Information not provided. | |

| Cost | Grand Total | | | |
|-------------|-----------------------|--------------------------------|----------------|----------------|
| Information | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$4,118,370.16 | \$3,958,663.80 | \$1,584,335.61 |

| Reimbursem | enrestanus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|--|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Lucy Rutishauser CFO 11/21/2019 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
|--|---|--|
| 9. | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | | Lucy Rutishauser CFO 11/21/2019 |

Attachments