

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 34847 Service: DTV Call KING-TV Channel: 25 (UHF)

ID: Sign:

ID: File

0000028077

Number:

FRN: **0001582782** Date **11/25**

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|---------------------------------|--------------------------------------------------------------------------------------------------------|--------------------------|-----------------|-------------------|
| KING BROADCASTING COMPANY | Denise Branson, Sr. Paralegal TEGNA, INC. 8350 Broad Street, Suite 2000 Tysons, VA 22102 United States | +1 (703) 873- 6606 | dbranson@TEGNA. | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-------------------------------------------------------------|------------------------------------------------------------------------------------------|-----------------------|-----------------------|
| Gary Davis Regional Head of Technology and Operations TEGNA | Gary Davis 8350 Broad Street Suite 2000 Tysons, VA 22102 United States | +1 (404) 873- 9199 | gadavis@tegna. com |
| | | | |

Broadcaster Information and Transition Plan

| Question | Response |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | KING will transition to its new facilities with a side mount antenna in the same aperture of the existing antenna. Interim facilities will need to be constructed and this tower will need serious structural reinforcement. |

Transmitters

| s | Section | Question | Response |
|---|------------------------------|-------------------------------------------|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|------------------------------------------------------------|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | CD3200P2 |
| | Year | 1998 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 50 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-40 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 25.3 kW |
| | Justification for New Transmitter | Station has in excess of 10% TPO headroom and is eligible for a 1-Step-Up Allowance. Reimbursable TPO is 17.0 kW based on initial 90-day filing CP. This would require a ULXTE-30. A 1-Step-Up is the ULXTE-40 and is therefore reimbursable. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |

| | Switchgear (industrial 800 amp) | No |
|---------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | Yes |
| | Description | Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Heating and Cooling |
| | Size | 10 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 100.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| | | |

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Primary

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|------------------------------------------------------------------|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 950.0 kW |

| Manufacturer | |
|--------------|-------------------------|
| Model | TFU- 30DSC-R P200 |
| Year | 1998 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|----------------------------------------------------------------------|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 608.0 kW |
| | Manufacturer | |
| | | 1 |

| Model | TFU-26DSC /VP-R P200 |
|-------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Year | 2019 |
| Justification for New Antenna | Licensed side-mount antenna cannot be re-tuned for new post-transition frequency and must be replaced. Station is opting to Upgrade to Elliptical polarization. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|-----------------------------------------------------------------------|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |

| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
|--------------------------|-------------------------------------------------------------------------------------------------------------|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

| Name | Description |
|----------|-------------|
| Shipping | \$6,800 |

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|----------------------------------------------------------------------|----------------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 960.0 kW |
| | Manufacturer | |
| | Model | TUAP4- 8 /20H-1-R SM |

| Year | 2019 |
|-------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Justification for New Antenna | An interim antenna is necessary to keep station on air during primary antenna replacement & for duration of assigned phase. An interim antenna with a custom peanut pattern is required to replicate existing coverage. |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|-------------------------------------------------------------------------------------------------------------|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

| Name | Description |
|----------|-------------|
| Shipping | \$6,800 |

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|-------------------------------------------------|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| n Line Section | Question | Response |
|--------------------------------------------------|----------------------------------------------------------------------------|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Rigid |
| | Diameter | 7 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 590 feet per run |

New Transmission Line

Primary Transmission

| setinen | Question | Response |
|--------------------------------|-------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 3/4 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 590 feet per run |
| | Justification for New Transmission Line | Main 7-3 /16" rigid transmission line has 20 ft sections which are prohibited for post- transition Channel 25. Therefore, station must replace existing 20 ft section line with new 19-3/4 ft section line. |

Primary Transmission Line

Other Transmission Line Expenses Not Listed

| n Laine | Description |
|---------------|----------------------------------------------------------------------------------|
| TX Line Sweep | Sweep required to verify post-transition channel measures well on existing line. |

Interim New Transmission Line

Transmission

| Section | Question | Response |
|-----------------------------|-----------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| New Transmission Line Costs | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Segment Length | Broadband |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 500 feet per run |
| | Justification for New Transmission Line | Interim transmission line is necessary to keep station on air during primary antenna replacement & for duration of assigned phase. 6-1 /8" rigid line is required to provide required power rating for replication ERP. |

Interim

Other Transmission Line Expenses Not Listed

| Transmission | Name | Description |
|--------------|---------------|-----------------------------------------------------------------------------|
| | TX Line Sweep | Sweep required to verify post-transition channel measures well on new line. |
| | Misc Parts | Misc Parts |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---------------------------------------------|-------------------------------------------------------|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|------------------------------------|---------------------------------------------------------|------------------------------------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower | Do you have a tower registration number? | Yes |
| Structure Registration | ASR Number | 1032128 |
| Coordinates (NAD83 | Latitude (NAD83) | 47° 37' 54.0" N- |
| (North American Datum of 1983)) | Longitude (NAD83) | 122° 21' 03.0" W- |
| | Overall Structure Height | 569.87 feet |
| | Support Structure Height | 438.64 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 430.44 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |

| Tower Owner | KING BROADCASTING COMPANY |
|------------------|---------------------------------|
| Date Constructed | 01/01/1953 |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|------------------------------------------------------------|--------------------------------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | Other |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|-------------------------------------|-------------------------------------|
| Geotech Study | Geotech Study |
| Lead-based Paint Management Program | Lead-based Paint Management Program |
| Insurance | Insurance for the tower contractor |

Outside Professional

| Section | Question | Response |
|----------------------------------------------------|------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 750 |
| | Explanation | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available personnel or personnel trained in project management for such complex projects. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |

| | Quantity | 2 |
|---------------------------------------|--------------------------------------------------------------------------------------------|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | | |

| Number of Days | 20 |
|----------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Justification | \$2,500 per site visit including expenses x 20 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in |
| | such services. |

Outside Professional

Other Professional Services Expenses Not Listed

| Services Costs | Description |
|----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Other Legal Services | Other Legal Services related to the DTV Repack |
| Pre filing site review | Osborne engineering conducted a pre-filing analysis to determine if all of the necessary information had been captured. |
| Other Engineering Services | Fewer Proj Mgt "PM" tasks are req'd & Other Engineering Services "OES" are req'd, so the PM total was reduced to 750 hrs (\$112,500.00 at \$150/hr), a new OES comp was created & funded with \$ from PM. See attachment titled "KGA quote to KING for OES.pdf" |

Other Expenses

| Section | Question | Response |
|---------------------------------|----------------------------------------------------------------------------------------------------------------------|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description | |
|----------------|---------------------------|--|
| PR Firm | Public Relations Firm | |
| Internal labor | Local and Corporate labor | |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------------------------------------------------------------------------------------------------------|--------------|-------------|
| Primary Transmitter ULXTE-40 | \$1,062,700.00 | \$1,123,726.48 | | \$944,845.71 | |
| Other Building Addition Size: 100.0 | \$25,000.00 | \$25,000.00 | New pad required for heat exchangers, transformers, pumps, etc. Equipment must also be shielded. | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$1,011,326.48 | The total cost is higher due to the additional of Sales tax | \$944,845.71 | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
| Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | \$25,000.00 | \$25,000.00 | Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | N/A | N/A |

| 10 Ton | \$60,500.00 | \$57,500.00 | Additional | N/A | N/A |
|-----------------------|----------------|----------------|--------------|----------------|-----|
| system | | | HVAC | | |
| | | | required for | | |
| | | | operation of | | |
| | | | new | | |
| | | | transmitter | | |
| | | | while still | | |
| | | | operating | | |
| | | | with main | | |
| | | | transmitter | | |
| | | | during | | |
| | | | testing | | |
| | | | period. | | |
| Sub-total | \$1,062,700.00 | \$1,123,726.48 | N/A | \$944,845.71 | N/A |
| Total for all systems | \$3,669,605.38 | \$4,585,655.10 | N/A | \$3,399,996.03 | N/A |

Components

| Actual Information Description | File Name |
|----------------------------------------|---------------------------|
| Other Building Addition Size: 100.0 | Information not provided. |

| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | Component Description: | Gates inv |
|-----------------------------------------------------------------------|---------------------------|------------------------------------|
| X V V | | #JW30004448-1A |
| | | ULXTE-40 pmt 2 UL20190320jgv1 |
| | Amount: | \$152,387.38 |
| | Component Description: | Gates US0324371 |
| | A | v190829pmv1 |
| | Amount: | \$485,052.23 |
| | Component Description: | Clean Harbors |
| | | 1002884435 |
| | Amount: | v190711jgv1 \$2,631.34 |
| | | |
| | Component Description: | Gates inv |
| | | #JW30004448-1 Transmitter 1 3rd |
| | | dp UL20181211jgv2 |
| | Amount: | \$304,774.76 |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Other Electrical Service: Additional electrical services required for | Information not provided. | |
| transmitter installation, including heat exchangers, | | |
| transformers, cooling pumps, etc. | | |
| | Information not provided. | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|-------------------|--------------------------------------------------------------------------------------|--------------|------------------------------|
| Interim Antenna TUAP4- 8 /20H-1-R SM | \$257,203.00 | \$249,188.00 | | \$232,326.09 | |
| Shipping | \$6,800.00 | \$6,800.00 | N/A | N/A | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$16,425.00 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** | \$16,425.00 | N/A |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$13,000.00 | N/A | \$11,338.09 | N/A |

| UHF - High Power, Side Mount, basic slot antenna, 960 kW input, directional,, horizontally polarized | \$201,563.00 | \$201,563.00 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** | \$201,563.00 | The full cost of the antenna is \$201,563.00 as seen on the Quote in the submitted Invoices MAN00842 and MAN01040. Subsequently add'l invoices pertaining to this component have been received. |
|----------------------------------------------------------------------------------------------------------------------------------------|--------------|--------------|---------------------------------------------------------------------------------------|--------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$3,000.00 | N/A |
| Primary Antenna TFU-26DSC /VP-R P200 | \$240,243.47 | \$237,653.47 | | \$219,849.77 | |
| Shipping | \$6,800.00 | \$6,800.00 | N/A | N/A | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 608 kW input, directional,, elliptically or circularly | \$186,003.47 | \$186,003.47 | See attached Dielectric Quote DMS031-4. Also includes sales tax. | \$185,831.57 | N/A |

| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | \$9,268.20 | N/A |
|--------------------------------------------------------------------------------------------------------------------------------------|----------------|----------------|---------------------------------------------------------------------------------------|----------------|-----|
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$21,750.00 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** | \$21,750.00 | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$3,000.00 | N/A |
| Sub-total | \$497,446.47 | \$486,841.47 | N/A | \$452,175.86 | N/A |
| Total for all systems | \$3,669,605.38 | \$4,585,655.10 | N/A | \$3,399,996.03 | N/A |

Components

| Actual Information Description | File Name |
|--------------------------------|---------------------------|
| Shipping | Information not provided. |

| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
|--------------------------------------------------------------------------------------------------------------------|--------------------------------|--------------------------------------------------------------------|
| Side mount brackets for high power antennas (if not included in antenna base cost) | Component Description: Amount: | Die 472012 v191023pmv3 \$1,642.50 |
| | Component Description: Amount: | Die 485003 v190712pmv1 N/A |
| | Component Description: | Die MAN01040 Aux ant mt brackets 45 pct pmt 2 v190814jgv2 |
| | Amount: | \$7,391.25 |
| | Component Description: | Die inv #MAN00842 Aux ant mt brackets 45 pct pmt 1 UL20190128jgv1 |
| | Amount: | \$7,391.25 |
| | Component Description: | Die MAN01040 v190509jgv1 |
| | Amount: | \$7,391.25 |

Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)

Component Description: Die ST478002

v190723pmv1

Amount: \$1,040.09

Component Description: Die MAN01040 Aux

elbow complex 45

pct pmt 2 v190814jgv2

Amount: \$4,634.10

Component Description: Die MAN01040

v190509jgv1

Amount: \$4,634.10

Component Description: Die 478002

v190723pmv1

Amount: \$1,029.80

Amount:

Component Description: Die inv #MAN00842

Aux elbow complex

45 pct pmt 1 UL20190128jgv1

\$4,634.10

UHF - High Power, Side Mount, basic slot antenna, Die 472012 **Component Description:** 960 kW input, directional,, v191023pmv3 horizontally polarized **Amount:** \$20,156.30 Die MAN01040 **Component Description:** v190509jgv1 Amount: \$90,703.35 **Component Description:** Die inv #MAN00842 Aux ant and line 45 pct pmt 1 UL20190128jgv1 **Amount:** \$90,703.35 **Component Description:** Die 485003 v190712pmv1 Amount: N/A **Component Description:** Die MAN01040 Aux ant 45 pct pmt 2 v190814jgv2 **Amount:** \$90,703.35 Sweep test of existing antenna **Component Description:** H and D 48047 Sweep test auxinterim antenna v191111jgv1 \$3,000.00 Amount:

Information not provided.

Shipping

UHF - High Power, Side Mount, basic slot antenna, 608 kW input, directional,, elliptically or circularly polarized

Component Description: Die inv #MAN00843

Primary antenna

pmt 1

UL20190312jgv1

\$70,270.20

Component Description: Die ST485003

Amount:

v190617jgv1

Amount: \$20,104.66

Component Description: Die ST478001

v190617jgv1

Amount: \$8,023.81

Component Description: Die inv #MAN00843

Primary fixed flange

swivel pmt 1 UL20190312jgv1

Amount: \$773.55

Component Description: Die inv #MAN01065

Primary antenna

pmt 2

UL20190312jgv1

Amount: \$70,270.20

Component Description: Die 485003

v190828pmv2

Amount: \$15,615.60

Component Description: Die inv #MAN01065

Primary fixed flange

swivel pmt 2 UL20190312jgv1

Amount: \$773.55

| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Component Description: Amount: | Die inv #MAN00843 Primary elbow complex pmt 1 UL20190312jgv1 \$4,634.10 |
|--------------------------------------------------------------------------------------------------------|---------------------------------|-------------------------------------------------------------------------------------|
| | Component Description: Amount: | Die inv #MAN01065 Primary elbow complex pmt 2 UL20190312jgv1 \$4,634.10 |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Component Description: | Die inv #MAN01065 Primary side brackets pmt 2 |
| | Amount: | UL20190312jgv1 \$9,787.50 |
| | Component Description: Amount: | Die 485003 v190828pmv2 \$2,175.00 |
| | Component Description: Amount: | Die inv #MAN00843 Primary side brackets pmt 1 UL20190312jgv1 \$9,787.50 |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| Sweep test of existing antenna | Component Description: | H and D 48047 Sweep test main antenna |
| | Amount: | v191111jgv1 \$3,000.00 |



Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-----------------------------------------------------------------|--------------------------------|-------------------|--------------------------------------------------------------------------------------|-------------|------------------------------|
| Interim Transmission Line | \$126,729.00 | \$121,229.00 | | \$83,499.57 | |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$116,000.00 | \$110,500.00 | N/A | \$81,962.57 | N/A |
| Misc Parts | \$10,729.00 | \$10,729.00 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** | \$1,537.00 | N/A |
| TX Line Sweep | \$0.00 | \$0.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$124,940.00 | \$89,843.65 | | \$89,843.65 | |

| Rigid Transmission Line - copper, 6 1/8" | \$119,180.00 | \$84,083.65 | ***System Notice: Estimate adjusted and locked because line has been superseded. ***See attached Dielectric Quote DMS031-4. Estimated total include the Transmission Line & Fixed Flange Swivel line items 5 and 10. | \$84,083.65 | N/A |
|------------------------------------------|----------------|----------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|-----|
| TX Line Sweep | \$5,760.00 | \$5,760.00 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** | \$5,760.00 | N/A |
| Sub-total | \$251,669.00 | \$211,072.65 | N/A | \$173,343.22 | N/A |
| Total for all | \$3,669,605.38 | \$4,585,655.10 | N/A | \$3,399,996.03 | N/A |

Components

| Actual Information Description | File Name | |
|----------------------------------------------------|------------------------|---------------------------|
| Rigid Transmission Line - copper, 6 1/8" broadband | Component Description: | Die 478002 v190723pmv1 |
| | Amount: | \$6,866.86 |

Component Description: Die ST478002

v190723pmv1

Amount: \$6,935.52

Component Description: Die 602004

v191023pmv3

Amount: \$171.85

Die 591040

v191023pmv3

Amount: \$515.55

Component Description:

Component Description: Die MAN01040 Aux

TLSCRs 45 pct pmt 2 v190814jgv2

Amount: \$3,093.30

Component Description: Die MAN01040

v190509jgv1

Amount: \$30,900.87

Component Description: Die MAN01040

v190509jgv1

Amount: \$3,093.30

Component Description: Die inv #MAN00842

Aux TLSCRs 45 pct

pmt 1

UL20190128jgv1

\$3,093.30

Amount:

Component Description: Die MAN01040 Aux

transmission line 45

pct pmt 2

v190814jgv2

Amount: \$30,900.87

| | Component Description: Amount: | Die inv #MAN00842 Aux transmission line 45 pct pmt 1 UL20190128jgv1 \$30,900.87 |
|---------------|---------------------------------|---------------------------------------------------------------------------------------------|
| Misc Parts | | |
| | Component Description: | Die 606051 |
| | | v191023pmv3 |
| | Amount: | \$1,537.00 |
| | Component Description: | Die 594006 |
| | | v191023pmv3 |
| | Amount: | \$9,192.00 |
| TX Line Sweep | Information not provided. | |

Rigid Transmission Line - copper, 6 1/8"

Component Description: Die 478001

v190723pmv1

Amount: \$7,944.37

Component Description: Die inv #MAN00843

Primary fixed flange

swivel pmt 1

UL20190312jgv1

Amount: \$2,319.97

Component Description: Die inv #MAN01065

Primary

transmission line

pmt 2

UL20190312jgv1

Amount: \$35,749.67

Component Description: Die inv #MAN00843

Primary

transmission line

pmt 1

UL20190312jgv1

Amount: \$35,749.67

Component Description: Die inv #MAN01065

Primary fixed flange

swivel pmt 2 UL20190312jgv1

Amount: \$2,319.97

| TX Line Sweep | | |
|---------------|------------------------|-------------------|
| | Component Description: | Die inv #MAN00843 |
| | | Primary sweep pmt |
| | | 1 UL20190312jgv1 |
| | Amount: | \$2,880.00 |
| | Component Description: | Die inv #MAN01065 |
| | Component Description. | Primary sweep pmt |
| | | 2 UL20190312jgv1 |
| | Amount: | \$2,880.00 |

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos Justificatio |
|-------------------------------------|--------------------------------|-------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|----------------------------|
| Primary Tower TOWER | \$1,164,365.71 | \$2,038,475.30 | | \$1,632,855.30 | |
| Lead-based Paint Management Program | \$219,250.77 | \$219,250.77 | See uploaded Ramboll US Corporation invoices and accompanying Scope of Work / Budget Estimate. Also see uploaded TCI invoices 8829 8849 8857 8861 8870 8885 8889 8917 against TCI quote TCI-18- 106C | \$219,250.77 | X |

| Major tower reinforcement /modifications | \$421,000.00 | \$1,317,409.59 | Tower is complicated in metro area & is showing signs of compression. Replacement not an option because of strict local zoning. Cost Estimate is the sum of TCI Qtes TCI-18-206B (\$446,840), TCI-18-228A (\$217,700) & TCI-18-106C (\$612,260) which are attached | \$1,317,409.59 | N/A |
|---------------------------------------------------------------------------------------|--------------|----------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|-----|
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$400,000.00 | N/A | \$19,380.00 | N/A |
| Geotech Study | \$7,620.00 | \$7,620.00 | See attached PDF titled "TCI 8207 v191001jgv1. | \$7,620.00 | N/A |
| | | | pdf" | | |

| Tower mapping for | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
|-----------------------------|----------------|----------------|-----|----------------|-----|
| an | | | | | |
| undocumented | | | | | |
| /poorly | | | | | |
| documented | | | | | |
| tower and | | | | | |
| preparation of | | | | | |
| documentation necessary for | | | | | |
| tower load | | | | | |
| study | | | | | |
| Sub-total | \$1,164,365.71 | \$2,038,475.30 | N/A | \$1,632,855.30 | N/A |
| Total for all systems | \$3,669,605.38 | \$4,585,655.10 | N/A | \$3,399,996.03 | N/A |

Components

| Actual Information Description | File Name | |
|--------------------------------|------------------------|----------------------------|
| Lead-based Paint | | |
| Management Program | Component Description: | Ramboll |
| | | 1690031980 |
| | | v190507jgv1 |
| | Amount: | \$9,492.12 |
| | | |
| | | T01.0070 |
| | Component Description: | TCI 8870 |
| | Amount: | v190919jgv1 \$20,433.88 |
| | Amount | Ψ20, 100.00 |
| | Component Description: | TCI 8861 |
| | | v190919jgv1 |
| | Amount: | \$12,226.55 |
| | | |
| | Component Description: | Ramboll |
| | | 1690035431 |
| | | v190722jgv1 |
| | Amount: | \$672.28 |

Component Description: TCI 8849

v190919jgv1

Amount: \$11,449.73

Component Description: TCI 8885

v191001jgv1

Amount: \$22,899.45

Component Description: Ramboll

Amount:

1690028752 v190607pmv1

\$3,703.14

Component Description: Ramboll

1690034015

v190607pmv1

Amount: \$7,169.74

Component Description: Ramboll

1690029932

v190625jgv1

Amount: \$1,682.75

Component Description: Ramboll

1690042428

v191125jgv2

Amount: \$13,869.65

Component Description: Ramboll

1690040680

v191125jgv2

Amount: \$24,980.94

Component Description: Ramboll

1690037085

v191125jgv2

Amount: \$2,517.77

Component Description: TCI 8829

v190919jgv1 \$29,620.68

Amount: \$29,6

Component Description: TCI 8917

v191104jgv1

Amount: \$1,182.13

Component Description: TCI 8837

v190927pmv1

Amount: \$26,783.58

Component Description: TCI 8857

v190919jgv1

Amount: \$24,554.43

Component Description: TCI 8889

v191008jgv1

Amount: \$6,011.95

Major tower reinforcement /modifications

Component Description: TCI 8651

v190606jgv1

Amount: \$111,710.00

Component Description: TCI inv #8643

Tower maintenance and repairs pmt 1 UL20190306jgv1

Amount: \$108,850.00

Component Description: TCI 8678

v190801jgv1

Amount: \$111,710.00

Component Description: TCI 8801

v190729jgv1

Amount: \$54,425.00

Component Description: TCI 8891

v191008jgv1

Amount: \$54,425.00

Component Description: TCI 8800

v190726jgv1

Amount: \$153,065.00

Component Description: TCI 8890

v191008jgv1

Amount: \$153,065.00

Component Description: TCI 8924

v191029jgv1

Amount: \$29,327.89

Component Description: TCI inv #8589

Foundation

modification 50 pct

pmt 1

UL20190127jgv1

Amount: \$223,420.00

Component Description: TCI inv #8644

Tower mods

UL20190318jgv1

\$306,130.00

Component Description: TCI 8925

Amount:

v191029jgv1

Amount: \$11,281.70

| Complex Tower (includes, for example, those with | Component Description: | TCI 8063 |
|--------------------------------------------------|---------------------------|-----------------------------------------|
| candelabras and/or | Component Description. | v191001jgv1 |
| stacked antennas) | Amount: | \$7,970.00 |
| | | , , , , , , , , , , , , , , , , , , , , |
| | Component Description: | TCI 8104 |
| | | v191001jgv1 |
| | Amount: | \$3,410.00 |
| | Component Description: | TCI 8206 |
| | | v191002jgv1 |
| | Amount: | \$8,000.00 |
| Geotech Study | | |
| | Component Description: | TCI 8207 |
| | | v191001jgv1 |
| | Amount: | \$7,620.00 |
| Insurance | | |
| | Component Description: | TCI inv #8645 |
| | | Insurance |
| | | UL20190318jgv1 |
| | Amount: | \$69,194.94 |
| Tower mapping for an undocumented/poorly | Information not provided. | |
| documented tower and preparation of | | |
| documentation necessary | | |
| for tower load study | | |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos |
|-------------------------------------|--------------------------------|-------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|------------|
| Outside Professional Services | \$389,685.00 | \$422,350.00 | | \$46,356.72 | |
| Other Engineering Services | \$37,500.00 | \$37,500.00 | Fewer Proj Mgt "PM" tasks are req'd & Other Engineering Services "OES" are req'd, so the PM total was reduced to 750 hrs (\$112,500.00 at \$150/hr), a new OES comp was created & funded with \$ from PM. See attachment titled "KGA quote to KING for OES.pdf" | \$24,625.01 | N/A |
| Pre filing site review | \$24,100.00 | \$24,100.00 | N/A | N/A | N/A |
| Other Legal Services | \$10,000.00 | \$10,000.00 | Other Legal Services related to the DTV Repack | \$424.09 | N/A |

| Additional Field Engineering Service, 20 Days | \$50,000.00 | \$50,000.00 | \$2,500 per site visit including expenses x 20 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. | N/A | N/A |
|----------------------------------------------------------------------------------------------------------------------------|-------------|-------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|-----|
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
|----------------------------------------------------------------------------------------------------------------------|------------|------------|-----|-----|-----|
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$2,105.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
|----------------------------------------------------------------------------------------------------|------------|-------------|--------------------------------------------------------------------------------------------------------------------------------------------------|------------|-----|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$10,000.00 | The cost estimate includes the initial 399 amendment, anticipated subsequent 399 amendments, and Actual Cost invoice prep and submission by KGA. | \$2,538.00 | N/A |

| Project | \$118,500.00 | \$150,000.00 | It will be | \$18,769.62 | N/A |
|------------------|----------------|----------------|---------------|----------------|-----|
| management of | | | necessary to | | |
| the transition | | | schedule and | | |
| | | | coordinate | | |
| | | | multiple | | |
| | | | vendors, | | |
| | | | complete | | |
| | | | progress | | |
| | | | reports, and | | |
| | | | update | | |
| | | | Schedule | | |
| | | | 399s. Station | | |
| | | | does not | | |
| | | | have | | |
| | | | available | | |
| | | | personnel or | | |
| | | | personnel | | |
| | | | trained in | | |
| | | | project | | |
| | | | management | | |
| | | | for such | | |
| | | | complex | | |
| | | | projects. | | |
| Attorney Fees - | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Prepare and | | | | | |
| File request for | | | | | |
| Special | | | | | |
| Temporary | | | | | |
| Authorization | | | | | |
| Sub-total | \$389,685.00 | \$422,350.00 | N/A | \$46,356.72 | N/A |
| Total for all | \$3,669,605.38 | \$4,585,655.10 | N/A | \$3,399,996.03 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Other Engineering Services | | |
|----------------------------|---------------------------|----------------------------------------------------|
| | Component Description: | Osborn inv #26012 Prof srvcs 170531 - 170728 |
| | | UL20190220jgv2 |
| | Amount: | \$21,075.01 |
| | Component Description: | Osborn inv #29771 Other Engineering Services |
| | Amount: | UL20181206jgv1 \$3,550.00 |
| Pre filing site review | Information not provided. | |
| Other Legal Services | | |
| | Component Description: | Covington 60801032 v190528jgv2 |
| | Amount: | \$70.43 |
| | Component Description: | Covington 60801029 |
| | Amount: | v190712jgv2 \$144.71 |
| | Component Description: | Covington |
| | | 60801029 v190513pmv1 |
| | Amount: | \$164.44 |
| | Component Description: | Covington 60801029 v190508pmv1 |
| | | |

Component Description: Covington inv

#60796723 Various

Legal

UL20181024jgv1

Amount: \$174.42

Component Description: Covington

60805585

v190513pmv1

Amount: \$34.53

Component Description: Covington

60805585

v190508pmv1

Amount: \$34.53

Component Description: Covington

60801032

v190508pmv1

Amount: \$99.68

Additional Field Informatio
Engineering Service, 20

Days

Information not provided.

RF Exposure Measurements

Information not provided.

Comprehensive coverage verification via field study, if needed

Information not provided.

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase Information not provided.

ASR modification (prepare FCC Form 854)

Information not provided.

| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
|----------------------------------------------------------------------------------------------------------------------|---------------------------|
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | Information not provided. |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Prepare request for Special Temporary Authorization | Information not provided. |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Perform engineering study for new channel assignment and antenna development | Information not provided. |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. |

| Prepare and or review | | |
|--------------------------------------|------------------------|---------------------|
| eimbursement form | Component Description: | Osborn 34583 |
| | | v190730jgv1 |
| | Amount: | \$1,688.00 |
| | | |
| | Component Description: | Osborn 32831 |
| | | v190613pmv1 |
| | Amount: | \$850.00 |
| | Component Description: | Osborn 32970 |
| | | v190617pmv1 |
| | Amount: | \$450.00 |
| Project management of the transition | | |
| ine transition | Component Description: | AFF inv #20181435 |
| | | Consulting Services |
| | | 181101-190131 |
| | | UL20190402jgv1 |
| | Amount: | \$6,000.00 |
| | Component Description: | Inv 29213 KING |
| | | Proj Mgt 180428- |
| | | 180525 |
| | | UL20180702jg v1 |
| | Amount: | \$1,575.00 |
| | Component Description: | Osborn inv #29771 |
| | | Form 387 2018 Q2 |
| | | UL20181206jgv1 |
| | Amount: | \$337.50 |
| | Component Description: | Osborn 32970 |
| | _ | v190617pmv1 |
| | | • |

Component Description: Osborn 32831

v190613pmv1

Amount: \$5,982.12

Component Description: Os

Osborn 33665

v190618pmv1

Amount:

\$75.00

Component Description:

Osborn 34593 v190730jgv1

Amount:

\$1,950.00

Component Description:

Osborn inv #26012

Prof srvcs 170531 - 170728

UL20181107jg v1

Amount: \$21,075.01

Component Description:

Osborn inv #29771

Prof srvcs 180526 -

180629

UL20181206jgv1

\$2,400.00

Attorney Fees - Prepare and File request for Special Temporary

Authorization

Information not provided.

Amount:

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Other | Predetermined Cost Estimate \$303,739.20 | Estimated Cost \$303,189.20 | Estimated Cost Justification | Actual Cost \$150,419.22 | Actual Cost Justification |
|-----------------------------------------|------------------------------------------------|-----------------------------------|---------------------------------------------------------------------------------------------------------------------------|-----------------------------|------------------------------|
| Expenses | | | | | |
| Internal labor | \$23,847.00 | \$23,847.00 | N/A | N/A | N/A |
| PR Firm | \$43,000.00 | \$43,000.00 | See the Quote attached to the uploaded the FEAREY GROUP, INC. invoice 2019-035. | \$31,168.44 | N/A |
| MVPD Notification of Channel Change | \$6,000.00 | \$6,000.00 | Hire services to insure that MVPD's have been notified of upcoming changes and testing windows for new channel operation. | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$3,750.00 | N/A |
| Non-zoning permits | \$25,000.00 | \$25,000.00 | N/A | \$9,601.00 | N/A |

| Local Zoning | \$100,000.00 | \$100,000.00 | Zoning and Construction permits could require extensive reviews and extensively long permitting process. expediter are commonly used and because of the location of the tower we can expect multiple challenges in the permitting process for structural mods. | \$44,322.39 | N/A |
|--------------------------------------------------------------------------|--------------|--------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-----------------------------|
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$48,342.20 | \$48,342.20 | See invoices attached | \$44,397.39 | See invoices attached |
| Equipment Storage | \$15,000.00 | \$15,000.00 | Flatbed storage for 6 months per Dielectric for new antennas and transmission line. | \$13,910.00 | N/A |

| Develop and | \$6,000.00 | \$6,000.00 | Produce | \$3,270.00 | N/A |
|-----------------------|----------------|----------------|---------------|----------------|-----|
| air | | | informational | | |
| announcement | | | spot about | | |
| of upcoming | | | upcoming | | |
| channel | | | changes for | | |
| change | | | consumers. | | |
| Sub-total | \$303,739.20 | \$303,189.20 | N/A | \$150,419.22 | N/A |
| Total for all systems | \$3,669,605.38 | \$4,585,655.10 | N/A | \$3,399,996.03 | N/A |

Components

| Actual Information Description | File Name |
|--------------------------------|---------------------------|
| Internal labor | Information not provided. |

PR Firm

Component Description: US Print 308011

v190927pmv1

Amount: \$894.63

Component Description: Fearey 2019-110

v190726jgv1

Amount: \$5,625.00

Component Description: Fearey 2019-109

v190726jgv1

Amount: \$2,756.25

Component Description: Fearey 2019-258

v190927pmv1

Amount: \$5,043.75

Component Description: Fearey 2019-314

v190919jgv1

Amount: \$2,418.75

Component Description: US Print 307744

v190530pmv1

Amount: \$580.06

Component Description: Fearey 2019-220

v190927pmv1

Amount: \$2,587.50

Component Description: Fearey inv #2019-

035 PR

UL20190402jgv1

\$8,000.00

Component Description: Fearey 2019-171

v190927pmv1

Amount: \$3,262.50

Amount:

| MVPD Notification of Channel Change | Information not provided. | |
|--------------------------------------------------------------------------|-------------------------------|---------------------------------------------------------------------------|
| DTV Medical Facility Notification | Component Description: | RF Notifs 1353 v190925jgv1 |
| | Amount: | \$3,750.00 |
| Non-zoning permits | | |
| | Component Description: | City of Seattle inv #943971 Ant struct alter local permit pmt 1 |
| | Amount: | UL20181029jgv1 \$7,020.00 |
| | Component Description: | City of Seattle inv #1041343 Ant struct alter local permit pmt 2 |
| | Amount: | UL20181029jgv1 \$2,581.00 |
| Local Zoning | | |
| | Component Description: | TCI 8506 |
| | Amount: | v190729jgv1 \$36,212.39 |
| | Component Description: | TCI 8265 |
| | Amount: | v190919jgv1 \$8,110.00 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |

Equipment Delivery and Handling Charges

Component Description: Die 613031

v191023pmv3

Amount: \$869.35

Component Description: Die 607024

v191023pmv3

Amount: \$2,251.06

Component Description: Die 592038

v191023pmv3

Amount: \$3,944.81

Component Description: Nelson 30318402

v191004jgv1

Amount: \$801.00

Component Description: Die 587035

v190911pmv1

Amount: \$15,046.61

Component Description: Sunbelt 91666268-

0001 v191004jgv1

Amount: \$1,921.58

Component Description: Nelson 30318401

v191004jgv1

Amount: \$1,233.00

Component Description: Die 587008

v190911pmv1

Amount: \$18,545.75

Component Description: Die 606051

v191023pmv3

Amount: \$3,729.04

| Equipment Storage | | |
|-------------------------|------------------------|-------------------|
| | Component Description: | Die 587035 |
| | | v190911pmv1 |
| | Amount: | \$6,820.00 |
| | Component Description: | Die 587008 |
| | | v190911pmv1 |
| | Amount: | \$7,090.00 |
| Develop and air | | |
| | Component Description: | 2C Media inv |
| upcoming channel change | | #203806 Creation |
| | | of channel change |
| | | announcement |
| | | UL20181016jgv1 |
| | Amount: | \$3,270.00 |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$3,669,605.38 | \$4,585,655.10 | \$3,399,996.03 |

| Reimbursem | enrestiatus | Response |
|------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

11/25/2019

Attachments