

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Date

Facility 53734 Service: DTV Call WCNY-TV Channel: 20 (UHF)

ID:

Sign:

File **0000028114**

Number:

FRN: **0003409299**

12/12

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-----------------------------|--------------------------------|--------------------|
| PUBLIC BROADCASTING COUNCIL OF CENTRAL NEW YORK Doing Business As: PUBLIC BROADCASTING COUNCIL OF CENTRAL NEW YORK | Mindy Caporin PO BOX 2400 SYRACUSE, NY 13220 United States | +1 (315) 453- 2424 | mindy. caporin@wcny. org | Not-for- Profit |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
|--|---|
| Briefly describe transition plan | WCNY is sharing bottom stack antenna with WSTM on candelabra. The top stack antenna is an unused channel 54. The entire stack will be replaced with a single channel top mount for WCNY. Also replace |

transmitter, which cannot be retuned.

Transmitters Section Question Response Transmitter Related Expenses Do you have transmitter related expenses? Yes

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|--|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | TDU2 6K00LV |
| | Year | 2002 |
| | Туре | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power Capacity | 6 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | THU9evo-5 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 8.2 kW |
| | Justification for New Transmitter | Manufacturer cannot retune existing transmitter |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |

| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
|---|--|-----|
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------------------------|--|
| Standby Exciter and Switch | Standby Exciter with Automatic Change Over Switch |
| Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | Yes |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Bottom |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 97.0 kW |

| Manufacturer | |
|--------------|--------------------------|
| Model | TFU- 26GBH-R 06 DC |
| Year | 2002 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 21252 | WSTM-TV |

Primary Antenna

New Antenna Costs

| Section | Question | Response |
|----------------------------|--|--------------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Тор |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 86.5 kW |
| | Manufacturer | |
| | Model | TFU-28GTH /VP-R O6 DC |

| Year | 2018 |
|-------------------------------|---|
| Justification for New Antenna | Existing slot antenna is dual channel. It will not accommodate the assigned channel 20. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 4 1/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Primary Antenna

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 97.0 kW |
| | Manufacturer | |
| | Model | TBD |
| | Year | 2018 |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|---------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | S |
| | Feed Line Size | 4 1/16 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission Seffien | | Question | Response |
|----------------------|---------------------------|---|----------|
| | ission Line I Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmissio

Existing Transmission Line

| Line section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | Yes |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | Dielectric |
| | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 3/4 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 910 feet per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 21252 | WSTM-TV |

Other Transmission Line Expenses Not Listed

Primary Transmissio

Interim

| on Line | Description |
|---------|--|
| Sweep | Sweep line to confirm acceptable performance on assigned channel |

New Transmission Line

| Section |
|-----------------------|
| New Transmission Line |

| Transmission | n Line Section | Question | Response |
|--------------|-----------------------------|---|--|
| | New Transmission Line Costs | Use | Interim |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 4 1/16 inches |
| | | Segment Length | 19 ½ ' |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 790 feet per run |
| | | Justification for New Transmission Line | To support an interim antenna for the duration of the assigned phase |

Interim

Other Transmission Line Expenses Not Listed

| Transmission | Name | Description |
|--------------|-------|--|
| | Sweep | Sweep line and antenna before applying power |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | Candelabra |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Unknown |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1233154 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 42° 56' 41.8" N- |
| | Longitude (NAD83) | 076° 07' 06.2" W- |
| | Overall Structure Height | 932.08 feet |
| | Support Structure Height | 804.78 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 1416.98 fee |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | WSTQ Licensee, LLC |
| Date Constructed | 09/05/2003 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 21252 | WSTM-TV | DTV |

Other Types of Users

| Users |
|-------------|
| WCNY-FM STL |
| WSTM STL |
| WYYY RPU |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Serious Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|------------|
| Tower Rigging Costs | Complex Tower | Candelabra |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 37 |
| | Explanation | Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 37 hrs (\$5,550 at \$150/hr), & a new OES category has been created & funded with the money removed from PM. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary | Yes |

| | Authority | |
|---------------------------------------|--|-----|
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | | |

| Additional Field Engineering Service | Yes |
|--------------------------------------|---|
| Number of Days | 14 |
| Justification | Station does not have available personnel or personnel trained in planning, purchasing and vendor oversight for complex multiple vendor RF projects |

Outside Professional

Other Professional Services Expenses Not Listed

| I Services Costs | Description | |
|----------------------------|----------------------------|--|
| Other Engineering Services | Other Engineering Services | |
| Other Legal Services | Other Legal Services | |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|---------------------|---------------------|
| Miscellaneous Items | Miscellaneous Items |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmitter THU9evo-5 | \$728,450.00 | \$591,946.76 | | \$367,491.76 | |
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | \$494,500.00 | \$361,446.76 | N/A | \$361,446.76 | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
| Standby Exciter and Switch | \$25,000.00 | \$25,000.00 | N/A | \$0.00 | N/A |
| Additional Interior RF System | \$140,000.00 | \$140,000.00 | N/A | \$6,045.00 | N/A |
| Sub-total | \$728,450.00 | \$591,946.76 | N/A | \$367,491.76 | N/A |
| Total for all systems | \$3,080,347.50 | \$2,815,621.26 | N/A | \$638,802.30 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|--|
| UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW | Component Description: Amount: | R&S 9500097263 TX 25 pct dp v190604jgv1 \$90,361.69 |
| | Component Description: Amount: | R&S 9500103890 v191111jgv1 \$271,085.07 |
| Switchgear - industrial 800 amp | Information not provided. | |
| Transformer 3 phase/480v - 150 KVA | Information not provided. | |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Standby Exciter and Switch | Information not provided. | |
| Additional Interior RF System | Component Description: Amount: | R&S 9500104381 v191113jgv1 \$6,045.00 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|--|-----------------------------|-------------------|-----------------------|-------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Interim Antenna TBD | \$134,110.00 | \$127,500.00 | | \$0.00 | |
| UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized | \$89,400.00 | \$85,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | \$9,570.00 | \$9,100.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |

| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
|--|----------------|----------------|---|--------------|-----|
| Primary Antenna TFU-28GTH /VP-R O6 DC | \$305,800.00 | \$240,233.00 | | \$216,209.70 | |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized | \$289,500.00 | \$223,535.00 | See Dielectric quote 700281CMZ- 2 attached to inv MAN01098 | \$201,181.50 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$5,760.00 | N/A |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | \$9,570.00 | \$10,298.00 | Elbow Complex Kit for 2 Channel, broadband at antenna input for 6 1 /8" | \$9,268.20 | N/A |
| Sub-total | \$439,910.00 | \$367,733.00 | N/A | \$216,209.70 | N/A |
| Total for all systems | \$3,080,347.50 | \$2,815,621.26 | N/A | \$638,802.30 | N/A |

| Actual Information Description | File Name | |
|---|---------------------------|--|
| UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized | Information not provided. | |
| Sweep test of existing antenna | Information not provided. | |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | Information not provided. | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized | Component Description: | Die MAN01153 Antenna 45 pct pmt 2 v190610jgv3 |
| | Amount: | \$100,590.75 |
| | Component Description: | Die MAN01098 Antenna v190610jgv4 |
| | Amount: | \$100,590.75 |
| Sweep test of existing antenna | Component Description: | Die MAN01153 Sweep 45 pct pmt 2 v190610jgv3 |
| | Amount: | \$2,880.00 |

Component Description: Die MAN01098 Sweep v190610jgv4 \$2,880.00 Amount: Elbow complex, single channel, at antenna input, **Component Description:** Die MAN01153 per 4 1/16. feedline (if **Elbow Complex** needed) 45 pct pmt 2 v190610jgv3 \$4,634.10 Amount: **Component Description:** Die MAN01098 Elbow v190610jgv4 Amount: \$4,634.10

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Transmission Line | \$118,580.00 | \$113,050.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 4 1 /16" | \$112,180.00 | \$106,650.00 | N/A | N/A | N/A |
| Sweep | \$6,400.00 | \$6,400.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$6,400.00 | \$6,400.00 | | \$0.00 | |
| Sweep | \$6,400.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$124,980.00 | \$119,450.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,080,347.50 | \$2,815,621.26 | N/A | \$638,802.30 | N/A |

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|---|-------------|------------------------------|
| Primary Tower TOWER | \$1,499,300.00 | \$1,425,000.00 | | \$0.00 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| Serious tower reinforcement /modifications | \$1,052,000.00 | \$1,000,000.00 | Assumes station will be solely responsible for candelabra tower upgrades, | N/A | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$400,000.00 | Bottom Stack antenna on a Candelabra will be replaced using existing transmission line. Interim antenna will be installed with rigid line to achieve licensed | N/A | N/A |

power, and removed at the end of the phase.

| Sub-total | \$1,499,300.00 | \$1,425,000.00 | N/A | \$0.00 | N/A |
|-----------------------|----------------|----------------|-----|--------------|-----|
| Total for all systems | \$3,080,347.50 | \$2,815,621.26 | N/A | \$638,802.30 | N/A |

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Outside Professional Services | \$189,966.00 | \$214,300.00 | | \$33,253.50 | |
| Prepare and or review reimbursement form | \$2,630.00 | \$12,500.00 | The cost estimate includes the initial 399 amendment, anticipated subsequent 399 amendments, and Actual Cost invoice prep and submission by KGA. | \$8,420.00 | N/A |
| Project management of the transition | \$5,846.00 | \$26,550.00 | N/A | \$1,800.00 | N/A |
| Other Legal Services | \$16,000.00 | \$16,000.00 | Other Legal Services related to the station's Repack. | \$15,133.50 | S |
| Other Engineering Services | \$21,000.00 | \$21,000.00 | Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been | \$2,650.00 | N/A |

| | | | reduced to 37 hrs (\$5,550 at \$150/hr), & a new OES category has been created & funded with the money removed from PM. | | |
|--|-------------|-------------|---|--------|-----|
| Additional Field Engineering Service, 14 Days | \$28,000.00 | \$28,000.00 | N/A | \$0.00 | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |

| Construction Permit Application | | | | | |
|--|----------------|----------------|-----|--------------|-----|
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$2,000.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$3,250.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Sub-total | \$189,966.00 | \$214,300.00 | N/A | \$33,253.50 | N/A |
| Total for all systems | \$3,080,347.50 | \$2,815,621.26 | N/A | \$638,802.30 | N/A |

Components

Actual Information

| Description | File Name | |
|--|---------------------------------|--|
| Prepare and or review reimbursement form | Component Description: Amount: | KGA 951-02 Form 399 v190521jgv2 \$2,500.00 |
| | Component Description: Amount: | KGA 951-16 v190810jgv1 \$3,670.00 |
| | Component Description: Amount: | KGA 951-25 v191212jgv1 \$175.00 |
| | Component Description: Amount: | KGA 951-22 v190926jgv1 \$200.00 |
| | Component Description: Amount: | KGA 951-24 v191212jgv1 \$500.00 |
| | Component Description: Amount: | KGA 951-27 v191212jgv1 \$75.00 |
| | Component Description: Amount: | KGA 951-17 v190810jgv1 \$1,300.00 |
| | Component Description: Amount: | Prepare FCC Form 399 for Reimbursement \$2,500.00 |
| Project management of the | | |

Project management of the transition

Component Description: KGA 951-05

v190522pmv1

Amount: \$225.00

Component Description: KGA 951-14

v190810jgv1

Amount: \$300.00

Component Description: KGA 951-26

v191212jgv1

Amount: \$150.00

Component Description: KGA 951-18

v190810jgv1

Amount: \$150.00

Component Description: KGA 951-07

v190522pmv1

Amount: \$150.00

Component Description: Preparation of FCC

Schedule 387

Progress Report

Amount: \$300.00

Component Description: KGA 951-06

v190522pmv1

Amount: \$225.00

Component Description: KGA 951-08

v190522pmv1

Amount: \$150.00

Component Description: KGA 951-04 Form

387 2017 Q3

v190521jgv2

Amount: \$300.00

Component Description: KGA 951-12

v190522pmv1

Amount: \$150.00

Other Legal Services

Component Description: GMP 30844

v190926jgv1

Amount: \$3,992.50

Component Description: GMP 28681

v190810jgv1

Amount: \$50.50

Component Description: GMP 29989

v190810jgv1

Amount: \$35.00

Component Description: GMP 29808

v190810jgv1

Amount: \$252.50

Component Description: GMP 31041

v191212jgv1

Amount: \$1,006.50

Component Description: GMP 30480

v190810jgv1

Amount: \$4,064.00

Component Description: GMP 30655

v190810jgv1

Amount: \$5,157.00

Component Description: GMP 30308

v190810jgv1

Amount: \$373.50

| | Component Description: | GMP 31426 |
|--|---------------------------|-------------------------------|
| | Component Description. | v191212jgv1 |
| | Amount: | \$151.50 |
| | , and and | Ţ TO TIGO |
| | Component Description: | GMP 29310 v190810jgv1 |
| | Amount: | \$50.50 |
| Other Engineering Services | | |
| | Component Description: | KGA 951-13 OES |
| | | v190604jgv2 |
| | Amount: | \$125.00 |
| | Component Description: | KGA 951-20 |
| | | v190926jgv1 |
| | Amount: | \$150.00 |
| | Component Description: | KGA 951-15 |
| | Component Bescription. | v190810jgv1 |
| | Amount: | \$1,250.00 |
| | | . , |
| | Component Description: | KGA 951-19 |
| | | v190926jgv1 |
| | Amount: | \$825.00 |
| | | |
| | Component Description: | KGA 951-09 OES v190604jgv2 |
| | Amount: | \$300.00 |
| Additional Field Engineering Service, 14 Days | Information not provided. | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| | + | |

| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
|---|---------------------------------|---|
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Prepare engineering section of Form FCC Construction Permit \$2,000.00 |
| | Component Description: Amount: | KGA 951-01 CP App v190521jgv2 \$2,000.00 |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Perform engineering study for new channel assignment and antenna development \$3,250.00 |
| | Component Description: Amount: | KGA 951-01 Eng study v190521jgv2 \$3,250.00 |

Address transition timing and coordination issues w/ other stations and wireless

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|--|-------------|------------------------------|
| Other Expenses | \$97,741.50 | \$97,191.50 | | \$21,847.34 | |
| Miscellaneous Items | \$19,191.50 | \$19,191.50 | Items 3-8 on attached Dielectric Quote 700281CMZ- 2 | \$17,272.34 | N/A |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | \$1,585.00 | N/A |
| Develop and air announcement of upcoming channel change | \$0.00 | \$0.00 | N/A | N/A | N/A |
| Equipment Storage | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$2,990.00 | N/A |
| Sub-total | \$97,741.50 | \$97,191.50 | N/A | \$21,847.34 | N/A |

systems

Components

| • | | |
|--------------------------------|------------------------|---|
| Actual Information Description | File Name | |
| Miscellaneous Items | Component Description: | Die MAN01153 Rigid Transmission Line 45 pct pmt 2 v190610jgv3 |
| | Amount: | \$1,827.00 |
| | Component Description: | Die MAN01153 Test Transition 8- 75 45 pct pmt 2 v190610jgv3 |
| | Amount: | \$2,315.25 |
| | Component Description: | Die MAN01153 Reducer 8-75 x 6- 75 45 pct pmt 2 v190610jgv3 |
| | Amount: | \$1,088.10 |
| | Component Description: | Die MAN01153 Rigid Transmission Line 45 pct pmt 2 v190610jgv3 |
| | Amount: | \$1,120.50 |
| | Component Description: | Die MAN01153 Silicone Lubricant 45 pct pmt 2 v190610jgv3 |
| | Amount: | \$17.32 |

Component Description: Die MAN01098

Test Transition 8-75 v190610jgv4

Amount: \$2,315.25

Component Description: Die MAN01098

Rigid Transmission

Line v190610jgv4

Amount: \$1,827.00

Component Description: Die MAN01098

Rigid Transmission

Line v190610jgv4

Amount: \$1,120.50

Component Description: Die MAN01098

Elbow 6-75 ASSY

Digit 9 x 18 v190610jgv4

Amount: \$2,268.00

Component Description: Die MAN01098

Reducer 8-75 x 6-

75 v190610jgv4

Amount: \$1,088.10

Component Description: Die MAN01098

Silicone Lubricant

v190610jgv4

Amount: \$17.32

Component Description: Die MAN01153

Elbow 6-75 ASSY Digit 9 x 18 45 pct pmt 2 v190610jgv3

Amount: \$2,268.00

| | Component Description: Amount: | KGA 951-11 v190522pmv1 \$1,585.00 |
|--|--------------------------------|---|
| Develop and air announcement of upcoming channel change | Information not provided. | |
| Equipment Storage | Information not provided. | |
| Equipment Delivery and Handling Charges | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| DTV Medical Facility Notification | Component Description: Amount: | KGA 951-10 v190522pmv1 \$2,990.00 |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$3,080,347.50 | \$2,815,621.26 | \$638,802.30 |

| Reimbursem | enrestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the

signal of a broadcaster that changes channels (MVPD).

- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

12/12/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 4. The above-named entity acknowledges the submission of the information herein

- creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
- 8. The above-named entity acknowledges that overpayments or payments in error

must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

12/12/2019

Attachments