



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **74070** | Service: **DTV** | Call **WSOC-TV** | Channel: **19 (UHF)** |
ID:
File **0000027842**
Number:
FRN: **0001842491** | Date **12/16**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WSOC TELEVISION, LLC Doing Business As: WSOC TELEVISION, LLC	Director of Engineering /Operations 1901 North Tryon Street CHARLOTTE, NC 28206 United States	+1 (704) 335-4732	ted.hand@coxinc.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Ted Hand <i>Director of Engineering Operations</i> <i>WSOC Television, LLC</i>	Ted Hand 1901 North Tryon Street Charlotte, NC 28206 United States	+1 (704) 335-4732	ted.hand@coxinc.com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		Yes
Briefly describe transition plan		WSOC will install main transmitter first while operating on the auxiliary transmitter /antenna, then install the auxiliary system.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	backup to main
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DHD60P2
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	15 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	19.2 kW
	Justification for New Transmitter	Current transmitter will not tune to channel 19

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	250.0 feet
	Other Electrical Service	Yes

	Description	Wiring for water pumps and mask filter blowers
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Coax Switch	Coaxial switch use to switch from main to aux
Combiner	Use to combine WSOC Aux with WAXN Aux. Shared with WAXN-TV

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	CD3200P2 Sigma
	Year	1999
	Type	Inductive Output Tube
	IOT Power Type	Three
	Power Capacity	55 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	47.2 kW
	Justification for New Transmitter	Current transmitter is tuned for channel 34 and will not tuned to channel 19

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	500 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	250.0 feet
	Other Electrical Service	Yes

	Description	Wiring for water pumps and mask filter blowers
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	15 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	320.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**

Name	Description
Plumbing Supplies	Plumbing supplies for liquid cooled transmitter
RF Hanging Supplies	Equipment to hang new mask filters and wave guide
Distilled Water	Distilled water for cooling system
RF Equipment	RF elbows, hangers, flanges, hardware kits

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	48
	Design power capacity in use	65.0 %
	Lower Limit	470.00 MHz
	Upper Limit	608.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TQP-0412-1
Year	1999

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Elliptical
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	48
	Lower Limit	470.00 MHz
	Upper Limit	608.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	

Model	TFU-31EBT /VP-R
Year	2019
Justification for New Antenna	Current antenna will not tune to channel 19. Current antenna will not support top mounted WAXN's antenna.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Auxiliary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	backup to main
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	585 feet per run

**Facility ID's and Call Signs of
all stations with whom the
transmission line is shared.**

Facility ID	Call Sign
12793	WAXN-TV

Auxiliary **New Transmission Line**
Transmission Line **Section**

Section	Question	Response
New Transmission Line Costs	Use	Auxiliary (Backup)
	Description of Use	backup to main
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	585 feet per run
	Justification for New Transmission Line	current line will not work at new channel 19

Auxiliary **Other Transmission Line Expenses Not Listed**
Transmission Line **Information not provided.**

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1050 feet per run

Primary **New Transmission Line**
Transmission Line **Section**

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1050 feet per run
	Justification for New Transmission Line	Current line is 19 1/2' and will not work for new channel 19

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line **Information not provided.**

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1004745
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	35° 15' 42.0" N-
	Longitude (NAD83)	080° 43' 37.0" W-
	Overall Structure Height	1082.01 feet
	Support Structure Height	970.13 feet
	Ground Elevation Above Mean Sea Level (AMSL)	855.96 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	IWG Towers Assets II, LLC
	Date Constructed	01/31/2000

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
12793	WAXN-TV	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed
Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	25
	Explanation	Project Manager to coordinate crew and materials on site. Design interior RF design
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	No
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	2
	Justification	Combined Auxiliary antenna will have to be field tuned

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Services provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name		Description
County Permits		Building Permits from County
Equipment Rental		Rent of forklift & scissor Lift to move heavy equipment and work above floor level
Foundation Geotech Study		Foundation and soil testing of tower
LBP Work		LBP work and study
Ice Shield		Ice Shield to cover cooling fans

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-72	\$1,726,300.00	\$2,012,700.00		\$1,966,617.72	
RF Equipment	<i>\$55,000.00</i>	\$55,000.00	Transmitter reject loads would not fit within the room and had to moved to another room needing additional transmission lines, elbows, hangers and flanges	\$51,732.75	N/A
Distilled Water	<i>\$1,300.00</i>	\$1,300.00	N/A	\$637.50	N/A
RF Hanging Supplies	<i>\$6,500.00</i>	\$6,500.00	N/A	\$3,139.19	N/A
Plumbing Supplies	<i>\$3,200.00</i>	\$3,200.00	N/A	\$2,803.03	N/A
Other -- Building Addition Size: 320.0	<i>\$20,600.00</i>	\$20,600.00	N/A	\$14,188.11	N/A
15 Ton system	\$55,800.00	\$14,000.00	Cost to move a HVAC unit. Shared cost with WAXN-TV 12793	\$13,288.00	N/A

Other Electrical Service: Wiring for water pumps and mask filter blowers	\$56,000.00	\$56,000.00	Based on actual quote. Changed conduit estimate to \$0. Reduced Transformer from \$41,000 to \$6100. Overall electrical cost are lower than first estimated. Changed from \$51482 to \$55000 due to change in mask filter setup.	\$55,724.00	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,850,000.00	Extra submission in transmitter line account. When removed, this will go down	\$1,819,005.14	The sub total is more than the Estimated Cost because the payment for \$497,967.16 has been requested twice. The last item (#5) needs to be deleted. Thank you Ted H.

Transformer 3 phase /480v - 500 KVA	\$48,400.00	\$6,100.00	Cost lowered by \$41,000. Some added back to Overall electrical cost	\$6,100.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$6,500.00	\$0.00	Cost lowered here but added to overall electrical cost	N/A	N/A
Auxiliary Transmitter ULXTE-30	\$714,500.00	\$656,864.87		\$556,106.76	
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$626,614.87	N/A	\$547,813.63	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$6,500.00	\$6,250.00	N/A	N/A	N/A
Other Electrical Service: Wiring for water pumps and mask filter blowers	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Coax Switch	\$4,700.00	\$4,700.00	N/A	N/A	N/A

Combiner	\$9,300.00	\$9,300.00	This is half the cost. Shared with WAXN-TV. Added cost of freight to ship from Dielectric	\$8,293.13	N/A
Sub-total	\$2,440,800.00	\$2,669,564.87	N/A	\$2,522,724.48	N/A
Total for all systems	\$4,598,370.00	\$4,755,871.40	N/A	\$3,955,147.33	N/A

Components

Actual Information	
Description	File Name
RF Equipment	<p>Component Description: Transmission line, flange adapters, line hangers to move WSOC current Auxiliary Transmitter to make room for new WSOC Main transmitter</p> <p>Amount: \$4,204.87</p> <p>Component Description: WSOC-TV 74070 \$8046.00 parts cost plus \$217.14 freight</p> <p>Amount: \$8,263.14</p> <p>Component Description: Pipe Clamps & strut angles</p> <p>Amount: \$415.70</p>

Component Description:	RF Equipment, Hangers, Elbows, Hardware Kits, Flangeds
Amount:	\$6,769.85

Component Description:	WSOC inside T/L 7 3/16" and hangers
Amount:	\$10,659.84

Component Description:	RF parts for WSOC TV 74070 1098.00 plus 358.17 frieght
Amount:	\$1,456.17

Component Description:	RF parts for WSOC-TV 74070 Parts were \$3492.00 plus \$109.57 for freight
Amount:	\$3,601.57

Component Description:	RF parts for WSOC-TV 74070 6301.80 plus 175.49 for freight
Amount:	\$6,477.29

Component Description:	Freight of RF parts - WSOC (Main)
Amount:	\$1,212.62

Component Description:	WSOC-TV 74070 \$508.50 parts cost plus \$83.08 freight
Amount:	\$591.58

	Component Description:	WSOC 74070 Parts costs 2772.00 plus freight of 91.90
	Amount:	\$2,863.90
	Component Description:	RF Parts for WSOC-TV 74070
	Amount:	\$544.30
	Component Description:	WSOC-TV 74070. \$270.00 parts plus \$18.72 freight
	Amount:	\$288.72
	Component Description:	Elbow & anchor for WSOC Main install
	Amount:	\$2,752.50
	Component Description:	RF sample cables
	Amount:	\$1,630.70
Distilled Water	Component Description:	Distilled Water for cleaning and cooling of transmitter... corrected invoice date
	Amount:	\$637.50
RF Hanging Supplies	Component Description:	Cleaner Degreaser used to clean copper pipes after soldering
	Amount:	\$265.83

Component Description:	1 5/8" pipe clamps for coolant pipes to transmitter
Amount:	\$406.27

Component Description:	see attached letter Grainger 110718. pdf
Amount:	\$1,018.13

Component Description:	Transfer Pump used to fill coolant system of transmitter
Amount:	\$298.81

Component Description:	Copper Elbows Coolant pipes 1 1 /2"
Amount:	\$278.85

Component Description:	Cleaner used to clean copper pipes after soldering
Amount:	\$88.60

Component Description:	Copper Elbows Coolant Pipes 1 1 /2"
Amount:	\$139.43

Component Description:	Unistrut stands, connecting plates
Amount:	\$457.75

Component Description:	Channel washers Unistrut 3/8"
Amount:	\$30.92

	Component Description:	Unistrut Channel Washers 3/8"
	Amount:	\$92.76
	Component Description:	Unistrut Channel Washers 3/8"
	Amount:	\$61.84
Plumbing Supplies	Component Description:	Anchors Concrete, pipe cutter vise
	Amount:	\$647.84
	Component Description:	Struct washer, copper pipe, anchors, pipe cutter
	Amount:	\$601.09
	Component Description:	Plumbing supplies, concrete anchors, threaded rod, unistrut, pipe clamps
	Amount:	\$1,554.10
Other -- Building Addition Size: 320.0	Component Description:	Building Addition Shared cost with WAXN-TV 12793
	Amount:	\$12,367.00
	Component Description:	Metal doors for building addition - WSOC Share
	Amount:	\$1,821.11

15 Ton system	<table><tr><td data-bbox="705 96 1134 542">Component Description:</td><td data-bbox="1134 96 1423 542">Cost to move a HVAC Condenser, includes new concrete pad and ice bridge. ADDED CO PER MSG 1991307</td></tr><tr><td data-bbox="705 542 1134 548">Amount:</td><td data-bbox="1134 542 1423 548">\$13,288.00</td></tr></table>	Component Description:	Cost to move a HVAC Condenser, includes new concrete pad and ice bridge. ADDED CO PER MSG 1991307	Amount:	\$13,288.00
Component Description:	Cost to move a HVAC Condenser, includes new concrete pad and ice bridge. ADDED CO PER MSG 1991307				
Amount:	\$13,288.00				

Other Electrical Service:
Wiring for water pumps and
mask filter blowers

Component Description: Payment for
additional AC
breakers and
unistrut ADDED
QUOTE PER
MSG 1994016
Amount: \$1,752.00

Component Description: Payment for
installing Mask
Filter cooling fans
ADDED QUOTE
PER MSG
1993914
Amount: \$2,490.00

Component Description: Final payment for
WSOC transmitter
electrical work
Amount: \$2,574.10

Component Description: Electrical work
during install of
WSOC-TV
transmitter
Amount: \$30,889.20

Component Description: 35% payment on
PO CPG11681.
Invoice # 13395
Amount: \$18,018.70

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<div> <div>Component Description:</div> <div>Re-submit of invoice & quote. Incorrect amount entered the first time. This is corrected amount.</div> </div> <div> <div>Amount:</div> <div>\$497,967.16</div> </div>
	<div> <div>Component Description:</div> <div>1/3 Down payment due prior to shipment</div> </div> <div> <div>Amount:</div> <div>\$453,899.62</div> </div>
	<div> <div>Component Description:</div> <div>1/3 down payment of WSOC-TV MAIN transmitter</div> </div> <div> <div>Amount:</div> <div>\$497,967.16</div> </div>
	<div> <div>Component Description:</div> <div>Invoice 3 of 3 for WSOC main Transmitter</div> </div> <div> <div>Amount:</div> <div>\$331,959.59</div> </div>
	<div> <div>Component Description:</div> <div>Down Payment for WSOC Main Transmitter</div> </div> <div> <div>Amount:</div> <div>\$497,967.16</div> </div>
	<div> <div>Component Description:</div> <div>WSOC Main Payment</div> </div> <div> <div>Amount:</div> <div>\$37,211.61</div> </div>
Transformer 3 phase/480v - 500 KVA	<div> <div>Component Description:</div> <div>480 VAC to 240 VAC, 300 KVA transformer for WSOC transmitter install</div> </div> <div> <div>Amount:</div> <div>\$6,100.00</div> </div>

2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	<div> <div> Component Description: Amount: </div> <div> WSOC AUX TX 3rd payment \$146,738.97 </div> </div> <div> <div> Component Description: Amount: </div> <div> WSOC AUX TX 2nd payment \$192,203.04 </div> </div> <div> <div> Component Description: Amount: </div> <div> 1/3 down payment of WSOC-TV AUX transmitter minus the estimated freight (1/3 of \$7700, \$2566.67) \$206,304.95 </div> </div> <div> <div> Component Description: Amount: </div> <div> Re-submit with PO & Invoice \$208,871.62 </div> </div>
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Other Electrical Service: Wiring for water pumps and mask filter blowers	Information not provided.
Coax Switch	Information not provided.
Combiner	<div> <div> Component Description: Amount: </div> <div> cost of freight to ship from Dielectric \$995.63 </div> </div> <div> <div> Component Description: Amount: </div> <div> 1/2 of the invoice amount. shared with WAXN 12793 \$7,297.50 </div> </div>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TUP-04-12-1 (S)	\$6,730.00	\$4,185.00		\$4,185.00	
Sweep test of existing antenna	\$6,730.00	\$4,185.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***Dummy enter per Jeff Newman 202-418-2046	\$4,185.00	Actual is lower than estimated
Primary Antenna TFU-31EBT /VP-R	\$435,630.00	\$454,109.53		\$448,763.03	
UHF - High Power Top Mount One Station antenna elliptically or circularly polarized	<i>\$168,000.00</i>	\$168,000.00	N/A	\$167,042.25	N/A
Sweep test of existing antenna	\$6,730.00	\$4,180.00	N/A	\$0.00	N/A

Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$16,000.00	added freight cost	\$15,791.25	Freight cost was added
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$265,929.53	***System Notice: Estimate adjusted and locked because line has been superseded. ***Based on actual quote from Dielectric LLC	\$265,929.53	N/A
Sub-total	\$442,360.00	\$458,294.53	N/A	\$452,948.03	N/A
Total for all systems	\$4,598,370.00	\$4,755,871.40	N/A	\$3,955,147.33	N/A

Components

Actual Information Description	File Name
Sweep test of existing antenna	<p>Component Description: Reimbursement for Engineering Contract work.</p> <p>Amount: \$4,185.00</p>
UHF - High Power Top Mount One Station antenna elliptically or circularly polarized	<p>Component Description: Antenna Cost</p> <p>Amount: \$167,042.25</p>

Sweep test of existing antenna	<div> <div>Component Description:</div> <div>Item #21 Repack sweep Redo requested 5/9/18 per Natasha Lamothe</div> </div> <div> <div>Amount:</div> <div>\$2,880.00</div> </div>
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	<div> <div>Component Description:</div> <div>Elbow Complex Freight</div> </div> <div> <div>Amount:</div> <div>\$3,408.75</div> </div>
	<div> <div>Component Description:</div> <div>Elbow Complex WSOC Main</div> </div> <div> <div>Amount:</div> <div>\$12,382.50</div> </div>
	<div> <div>Component Description:</div> <div>Down payment of elbow complex ADDED QUOTE</div> </div> <div> <div>Amount:</div> <div>\$5,572.13</div> </div>
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	<div> <div>Component Description:</div> <div>Down payment of antenna/TL, elbow complex MSG 2122577</div> </div> <div> <div>Amount:</div> <div>\$265,929.53</div> </div> <div> <div>Component Description:</div> <div>WSOC Main Antenna, TL, EC, Eng (second 45% payment)</div> </div> <div> <div>Amount:</div> <div>\$265,929.53</div> </div>

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$304,500.00	\$200,967.00		\$137,925.49	
Rigid Transmission Line - copper, 7 3/16"	\$304,500.00	\$200,967.00	based on Dielectric Quote 700368CMZ-5 dated 1/24/18	\$137,925.49	N/A
Auxiliary Transmission Line	\$118,170.00	\$112,320.00		\$57,134.39	
Rigid Transmission Line - copper, 6 1/8"	\$118,170.00	\$112,320.00	N/A	\$57,134.39	N/A
Sub-total	\$422,670.00	\$313,287.00	N/A	\$195,059.88	N/A
Total for all systems	\$4,598,370.00	\$4,755,871.40	N/A	\$3,955,147.33	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Rigid Transmission Line -
copper, 7 3/16"

Component Description: TL WSOC Main
Amount: \$3,064.64

Component Description: freight cost for
extra TL
Amount: \$1,109.61

Component Description: Down payment
transmission line
(Item 4) ADDED
QUOTE
Amount: \$84,562.65

Component Description: Item #20 Extra 7-
75 T/L redo
requested 5/9/18
per Natasha
Lamothe ADDED
QUOTE
Amount: \$5,872.50

Component Description: TL WSOC Main
Amount: \$7,597.65

Component Description: TL for WSOC Main
Amount: \$36,262.94

Component Description: Transmission Line
Amount: \$84,526.65

Component Description: extra TL for WSOC
Amount: \$5,364.00

Rigid Transmission Line -
copper, 6 1/8"

Component Description:

Freight for field cut
section of TL 1/2
of invoiced shared
with WAXN 12793

Amount:

\$2,411.89

Component Description:

1/2 of the
outstanding
balance of invoice
shared with WAXN
12793

Amount:

\$22,392.50

Component Description:

WSOC share of
AUX TL

Amount:

\$29,442.50

Component Description:

Field cut TL
sections 1/2 of
invoice shared
with WAXN 12793

Amount:

\$2,887.50

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$381,100.00	\$577,000.00		\$551,661.50	
Tall Tower (greater than 500')	\$210,500.00	\$400,000.00	This is half the cost. The other half is on WAXN-TV's form. Based on actually quotes. Includes Main and Aux work	\$377,050.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$15,000.00	Based on actually quote from Tower Engineering Company, Seattle, WA	\$13,337.50	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$162,000.00	Based on actual invoices	\$161,274.00	Based on actual invoices
Sub-total	\$381,100.00	\$577,000.00	N/A	\$551,661.50	N/A
Total for all systems	\$4,598,370.00	\$4,755,871.40	N/A	\$3,955,147.33	N/A

Components

Actual Information	
Description	File Name

Tall Tower (greater than
500')

Component Description: WSOC Aux 2nd
payment
Amount: \$19,102.20

Component Description: WSOC Main 3rd
payment
Amount: \$125,350.40

Component Description: 30% down
payment on
WSOC Tower
work (Main)
Amount: \$94,012.80

Component Description: WSOC main 2nd
payment
Amount: \$94,012.80

Component Description: 30% down
payment on
WSOC tower work
(Aux)
Amount: \$19,102.20

Component Description: WSOC Aux 3rd
payment
Amount: \$25,469.60

Structural engineering tower load study for well documented tower	Component Description:	Tower Load Study Fee
	Amount:	\$600.00
	Component Description:	Rigging Review & Analysis
	Amount:	\$2,750.00
	Component Description:	Engineer visit from TEC
	Amount:	\$3,550.00
	Component Description:	Climbing & drawings for tower modification
	Amount:	\$6,437.50
Minor tower reinforcement /modifications	Component Description:	Labor for Tower Modifications
	Amount:	\$130,303.00
	Component Description:	Engineering Structural
	Amount:	\$30,971.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$155,365.00	\$163,700.00		\$22,548.10	
Additional Field Engineering Service, 2 Days	<i>\$17,500.00</i>	\$17,500.00	N/A	\$2,880.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	\$3,056.70	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,813.40	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Project management of the transition	\$3,950.00	\$3,750.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$22,200.00	Actual Engineering Cost. See attached.	\$11,798.00	Actual is less than Estimated. This invoice is for work with WSOC and WAXN. Requesting 50% for WSOC

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Sub-total	\$155,365.00	\$163,700.00	N/A	\$22,548.10	N/A
Total for all systems	\$4,598,370.00	\$4,755,871.40	N/A	\$3,955,147.33	N/A

Components

Actual Information	
Description	File Name
Additional Field Engineering Service, 2 Days	Component Description: Field Engineer Travel Expense Amount: \$2,880.00
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Attorney Fees - Aux
Antenna, prepare and File
Form 2100 Construction
Permit or License
Application

Component Description:

Full payment of
invoice for legal
services for
WSOC-TV repack.

Amount:

\$1,336.30

Component Description:

Full payment of
invoice for legal
services for
WSOC-TV repack.

Amount:

\$419.80

Component Description:

Re-submit of
invoice after
removal of non-
reimbursable item.
New amount
requested

Amount:

\$299.20

Component Description:

Full payment of
invoice for legal
services for
WSOC-TV repack.

Amount:

\$1,421.20

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="713 100 1023 481">Component Description:</td><td data-bbox="1027 100 1426 481">Full Payment of invoice for legal services for WSOC-TV repack. #The is a redo, correcting the wrong amount of invoice 5/8/18 #</td></tr> <tr> <td data-bbox="713 488 1023 555">Amount:</td><td data-bbox="1027 488 1426 555">\$2,521.80</td></tr> <tr> <td data-bbox="713 562 1023 779">Component Description:</td><td data-bbox="1027 562 1426 779">Full payment of invoice for legal services for WSOC-TV repack.</td></tr> <tr> <td data-bbox="713 786 1023 853">Amount:</td><td data-bbox="1027 786 1426 853">\$1,933.50</td></tr> <tr> <td data-bbox="713 860 1023 1077">Component Description:</td><td data-bbox="1027 860 1426 1077">Full payment of invoice for legal services for WSOC-TV repack.</td></tr> <tr> <td data-bbox="713 1084 1023 1182">Amount:</td><td data-bbox="1027 1084 1426 1182">\$358.10</td></tr> </table>	Component Description:	Full Payment of invoice for legal services for WSOC-TV repack. #The is a redo, correcting the wrong amount of invoice 5/8/18 #	Amount:	\$2,521.80	Component Description:	Full payment of invoice for legal services for WSOC-TV repack.	Amount:	\$1,933.50	Component Description:	Full payment of invoice for legal services for WSOC-TV repack.	Amount:	\$358.10
Component Description:	Full Payment of invoice for legal services for WSOC-TV repack. #The is a redo, correcting the wrong amount of invoice 5/8/18 #												
Amount:	\$2,521.80												
Component Description:	Full payment of invoice for legal services for WSOC-TV repack.												
Amount:	\$1,933.50												
Component Description:	Full payment of invoice for legal services for WSOC-TV repack.												
Amount:	\$358.10												
<p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application</p>	<p>Information not provided.</p>												
<p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application</p>	<p>Information not provided.</p>												
<p>Project management of the transition</p>	<p>Information not provided.</p>												
<p>Prepare and or review reimbursement form</p>	<p>Information not provided.</p>												

Perform engineering study for new channel assignment and antenna development	<table> <tr> <td data-bbox="702 87 1085 246"> Component Description: </td><td data-bbox="1085 87 1428 246"> Engineering Study for WSOC-TV </td></tr> <tr> <td data-bbox="702 246 1085 313"> Amount: </td><td data-bbox="1085 246 1428 313"> \$1,275.00 </td></tr> <tr> <td data-bbox="702 313 1085 470"> Component Description: </td><td data-bbox="1085 313 1428 470"> Requesting 50% of invoice WSOC </td></tr> <tr> <td data-bbox="702 470 1085 566"> Amount: </td><td data-bbox="1085 470 1428 566"> \$10,523.00 </td></tr> </table>	Component Description:	Engineering Study for WSOC-TV	Amount:	\$1,275.00	Component Description:	Requesting 50% of invoice WSOC	Amount:	\$10,523.00
Component Description:	Engineering Study for WSOC-TV								
Amount:	\$1,275.00								
Component Description:	Requesting 50% of invoice WSOC								
Amount:	\$10,523.00								
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.								

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$238,495.00	\$230,895.00		\$210,205.34	
Ice Shield	<i>\$10,475.00</i>	\$10,475.00	N/A	\$10,475.00	N/A
County Permits	<i>\$4,625.00</i>	\$4,625.00	N/A	\$4,625.00	N/A
MVPD Notification of Channel Change	<i>\$7,500.00</i>	\$7,500.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$1,100.00</i>	\$1,100.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$3,500.00</i>	\$3,500.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$4,000.00	N/A	\$3,275.00	N/A
Equipment Storage	\$8,500.00	\$8,500.00	N/A	\$7,379.22	Based on actually invoices
LBP Work	\$90,000.00	\$90,000.00	N/A	\$88,800.00	N/A
Foundation Geotech Study	\$9,800.00	\$9,800.00	N/A	\$9,790.00	N/A
Equipment Rental	\$90,000.00	\$90,000.00	Based on actual invoices	\$85,861.12	Based on actual invoices
Sub-total	\$238,495.00	\$230,895.00	N/A	\$210,205.34	N/A
Total for all systems	\$4,598,370.00	\$4,755,871.40	N/A	\$3,955,147.33	N/A

Components

Actual Information	
Description	File Name
Ice Shield	<p>Component Description: Ice Shield to cover cooling fans</p> <p>Amount: \$10,475.00</p>
County Permits	<p>Component Description: Permits</p> <p>Amount: \$4,625.00</p>
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.

Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	<div> <div>Component Description:</div> <div>Medical Notification - WSOC # I uploaded correct quote that has same price as invoice #</div> </div> <div> <div>Amount:</div> <div>\$3,275.00</div> </div>
Equipment Storage	<div> <div>Component Description:</div> <div>Mobile Mini Monthly Rental</div> </div> <div> <div>Amount:</div> <div>\$186.15</div> </div> <div> <div>Component Description:</div> <div>Mobile Mini Monthly Rental</div> </div> <div> <div>Amount:</div> <div>\$186.15</div> </div> <div> <div>Component Description:</div> <div>Mobile Mini Monthly Rental</div> </div> <div> <div>Amount:</div> <div>\$186.15</div> </div> <div> <div>Component Description:</div> <div>Mobile Mini Monthly Rental</div> </div> <div> <div>Amount:</div> <div>\$186.15</div> </div> <div> <div>Component Description:</div> <div>Mobile Mini Monthly Rental</div> </div> <div> <div>Amount:</div> <div>\$186.15</div> </div>

Component Description:	Mobile Mini Monthly Rental
Amount:	\$186.15

Component Description:	Mobile Mini Monthly Rental
Amount:	\$186.15

Component Description:	Mobile Mini Monthly Rental
Amount:	\$696.55

Component Description:	Mobile Mini Monthly Rental
Amount:	\$696.55

Component Description:	Mobile Mini Monthly Rental
Amount:	\$186.15

Component Description:	Mobile Mini Monthly Rental
Amount:	\$186.15

Component Description:	Mobile Mini Monthly Rental
Amount:	\$186.15

Component Description:	Mobile Mini Monthly Rental
Amount:	\$696.55

Component Description:	Crane to unload wsoc antenna from truck
Amount:	\$2,359.22

	Component Description: Amount:	Mobile Mini Monthly Rental \$186.15
	Component Description: Amount:	Mobile Mini Monthly Rental \$186.15
	Component Description: Amount:	Mobile Mini Monthly Rental \$696.55
LBP Work	Component Description: Amount:	Industrial Hygenist Support \$6,250.00
	Component Description: Amount:	LBP Consulting Antenna Transmission \$16,400.00
	Component Description: Amount:	Industrial Hygenist Support \$6,250.00
	Component Description: Amount:	LBP Remediation \$50,000.00
	Component Description: Amount:	LBP Consulting \$9,900.00
Foundation Geotech Study	Component Description: Amount:	Foundation and Geotech Study \$9,790.00

Equipment Rental

Component Description:	November 2018 Scissor Lift Rental
Amount:	\$1,059.11
Component Description:	August 2018 Scissor Lift Rental
Amount:	\$1,059.11
Component Description:	Monthly rental payment for forklift used at transmitter site
Amount:	\$3,487.61
Component Description:	Fork Lift for 7/19
Amount:	\$3,487.61
Component Description:	Scissor Lift for 8/19
Amount:	\$1,058.21
Component Description:	Fork Lift for 9/19
Amount:	\$3,487.61
Component Description:	Fork Lift for 11/19
Amount:	\$3,487.61
Component Description:	Scissor Lift for 9/19
Amount:	\$1,058.21
Component Description:	Scissor Lift for 3/19
Amount:	\$1,058.21
Component Description:	Scissor Lift for 5/19
Amount:	\$1,058.21

Component Description:	Scissor Lift for 2/19
Amount:	\$1,058.21

Component Description:	Scissor Lift for 7/19
Amount:	\$1,058.21

Component Description:	Fork Lift for 6/19
Amount:	\$3,487.61

Component Description:	Fork Lift for 5/19
Amount:	\$3,487.61

Component Description:	Scissor Lift for 6/19
Amount:	\$1,058.21

Component Description:	August 2018 Fork Lift Rental
Amount:	\$3,481.73

Component Description:	January 2019 Scissor Lift Rental
Amount:	\$1,059.11

Component Description:	February 2019 Scissor Lift Rental
Amount:	\$1,058.21

Component Description:	July 2018 Scissor Lift Rental
Amount:	\$1,059.11

Component Description:	October 2018 Scissor Lift Rental
Amount:	\$1,059.11

Component Description:	monthly payment for forklift used at transmitter site
Amount:	\$3,487.61

Component Description:	Fork Lift for 10/19
Amount:	\$3,487.61

Component Description:	Scissor Lift for 4/19
Amount:	\$1,058.21

Component Description:	February 2019 Fork Lift Rental
Amount:	\$3,487.61

Component Description:	June 2018 Scissor Lift Rental
Amount:	\$1,359.41

Component Description:	September 2018 Fork Lift Rental
Amount:	\$3,481.73

Component Description:	November 2018 Fork Lift Rental
Amount:	\$3,481.73

Component Description:	Fork Lift for 4/19
Amount:	\$3,487.61

Component Description:	July 2018 Fork Lift Rental
Amount:	\$3,481.73

Component Description:	September 2018 Scissor Lift Rental
Amount:	\$1,059.11

Component Description:	December 2018 Scissor Lift Rental
Amount:	\$1,059.11

Component Description:	Fork Lift for 8/19
Amount:	\$3,487.61

Component Description:	December 2018 Fork Lift Rental
Amount:	\$3,481.73

Component Description:	October 2018 Fork Lift Rental
Amount:	\$3,481.73

Component Description:	January 2019 Fork Lift Rental
Amount:	\$3,481.73

Component Description:	June 2018 rental of Fork Lift
Amount:	\$3,770.02

Component Description:	Scissor Lift for 10 /19
Amount:	\$1,058.21

**Cost
Information****Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,598,370.00	\$4,755,871.40	\$3,955,147.33

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Ted Hand <i>Director of Engineering /Operations</i></p> <p>12/16/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Ted Hand <i>Director of Engineering /Operations</i></p> <p>12/16/2019</p>

Attachments