



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **73336** | Service: **DTV** | Call **WNJX-TV** | Channel: **31 (UHF)**
ID: | Sign:
File **000028563**
Number:
FRN: **0004343323** | Date **02/12**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
TELEVICENTRO OF PUERTO RICO, LLC Doing Business As: TELEVICENTRO OF PUERTO RICO, LLC	JAVIER MAYNULET P.O. BOX 362050 SAN JUAN, PR 00936 Puerto Rico	7877924444	javier. maynulet@wapa- tv.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Sally A. Buckman , Esq . <i>Lerman Senter PLLC</i>	Sally Buckman 2001 L St NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6762	sbuckman@lermansenter. com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	File for construction permit, antenna structure modifications as needed, removal of current antenna stack, installation of new antenna stack, install new or retune transmitter, auxiliary facility construction, file for license.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCX-2
	Year	2003
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	Parallax
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	30 kW
	Justification for New Transmitter	As per manufacturer notification, no support for retuning to a new channel is available for the existing Thales transmitter.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	320.0 feet
	Other Electrical Service	Yes

	Description	Main Breakers, Safety Switches, for transmitters cabinets, Cooling Pumps and heat exchangers..
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
State Services tax	State Service Tax 4%
Taxes	State and local taxes

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	Parallax
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	13 kW
	Justification for New Transmitter	See Attached WNJX Interim Transmitter Justification.

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	200.0 feet
	Other Electrical Service	Yes

	Description	Main Breaker and safety switch for transmitter, cooling Pumps and Heat Exchange, Air Conditioner and UPS.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

Other Transmitter Cost Not Listed

Interim Transmitter

Name	Description
Motorized Switch	Motorized Transfer Switch
Taxes	State and local taxes
State Services tax	State Service Tax 4%
Mask Filter Upgrade	8 Poles Mask Filter Update for Proposed Interim Transmitter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxia
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	400.0 kW
	Manufacturer	

Model	TFU-14 GTH C170 DC
Year	2003

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxia
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	476.0 kW
	Manufacturer	
	Model	TFU-16ETT/VF R 4C170
Year	2017	

Justification for New Antenna	Existing antenna is not tunable from channel 23 to channel 31.
-------------------------------	----------------------------------------------------------------

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter/switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Antenna

Other Antenna Cost Not Listed

Name	Description
Trans Test	Trans Test

Fixed FLG	Fixed FLG
Taxes	State and local taxes
Wedding Cake Mount	Wedding Cake Mount
Feed Components	Feed Components

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxia
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	225.0 kW
	Manufacturer	
	Model	TLP-24M/VP-F (C)
	Year	2018

Justification for New Antenna	In order to remain on the air while tower replacement and antenna stack removal installation is completed
-------------------------------	-----------------------------------------------------------------------------------------------------------

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Name	Description
Taxes	State and local taxes

Transmission Line	Section	Question	Response
		Transmission Line Related Expenses	Do you have transmission line related expenses?

Primary Transmission Line	Existing Transmission Line		
	Section	Question	Response
Existing Transmission Line Description	Type of change		Utilize Existing
	Use		Primary (Main)
	Description of Use		N/A
	Ownership		Owned
	Owner		N/A
	Site		N/A
	Is the existing transmission line shared with another station or stations?		No
	Is Transmission Line in operating condition?		Yes
Existing Transmission Line Manufacturer and Type	Manufacturer		Dielectric
	Type		Rigid
	Diameter		6 1/8 inches
	Other Diameter		N/A
	Segment Length		20 inches
	Other Segment Length		N/A
	Number of parallel runs		0
	Length		500 feet per ru

Primary Transmission Line **Other Transmission Line Expenses Not Listed**
 Information not provided.

**Interim
Transmission
Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	400 feet per ru
	Justification for New Transmission Line	Due to tower and antenna stack replacement. The use of the existing transmission line for interim facilities is not possible.

**Interim
Transmission
Line**

Other Transmission Line Expenses Not Listed

Name	Description
Taxes	State and local taxes

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1237284
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	18° 08' 53.1" N
	Longitude (NAD83)	066° 58' 58.6" W-
	Overall Structure Height	404.85 feet
	Support Structure Height	306.10 feet
	Ground Elevation Above Mean Sea Level (AMSL)	2893.01 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Televiscentro of Puerto Rico, LLC
Date Constructed	03/01/2003

**FM, AM or TV radio
broadcasters. Facility ID's, Call
Signs and Services of other
broadcast stations with whom
the tower is shared**

Facility ID	Call Sign	Service
53863	WIPM-TV	DTV
58342	WJWN-TV	DTV

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcement needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Interim Tower	An existing nearby tower will be used as interim tower while existing tower is modified and existing antenna stack is replaced, rigging cost will be incurred due to interim antenna and transmission line installation on that tower.
Sales tax	Materials @11.5%

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	1000
	Explanation	Due to budget constraints the station does not have the necessary personnel to manage the project.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Other Costs	Costs associated with Modifications and Revisions
Comprehensive Coverage Verification	Field Study Coverage Verification; travel to site

Quarterly Progress Reports.	Quarterly Repack Progress Report Form preparation and filling
Sales Taxes	State taxes for project management, consulting and legal fees @ 4%

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description
------	-------------

Services Taxes	State taxes for project management, consulting and legal fees @ 4%
Station Employees Time	Stations Employees Time Dedicated to Repack Functions
Tower Mapping for Well Documented Tower	Tower Mapping for Well documented tower
Adjacent channel filter	8 pole filter to minimize mutual coupling between adjacent channels
Adjacent channel filter sales tax	Sales tax @ 11.5%

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter Parallax	\$609,721.25	\$617,456.25		\$489,684.23	
Mask Filter Upgrade	<i>\$15,000.00</i>	\$15,000.00	See Attached Hitachi Kokusai Electric Comark LLC Proposal P#2992B-PRLXU8-061917-R4 Item 2.3	N/A	N/A
State Services tax	<i>\$948.00</i>	\$948.00	State Services Tax 4% See Attached Excel worksheet.	N/A	N/A
Taxes	<i>\$33,988.25</i>	\$33,988.25	State and City Sales Tax 11.5%	N/A	N/A
Motorized Switch	<i>\$4,835.00</i>	\$4,835.00	See Attached Hitachi Kokusai Electric Comark LLC Proposal P#2992B-PRLXU8-061917-R4 Item 2.1	N/A	N/A
5 Ton system	\$20,250.00	\$19,250.00	N/A	N/A	N/A

Other Electrical Service: Main Breaker and safety switch for transmitter, cooling Pumps and Heat Exchange, Air Conditioner and UPS.	<i>\$35,000.00</i>	\$35,000.00	Based on manufacturer UPS pricing consultations, previous experience during the analog to digital transition and the amount of high voltage switches, breakers and other materials needed.	\$9,500.98	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$5,000.00	N/A	\$1,920.00	N/A
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$503,435.00	See Attached Hitachi Kokusai Electric Comark LLC Proposal P#2992B-PRLXU8-061917-R4 Items 1 thru 1.17; Cost was greater than originally estimated.	\$478,263.25	N/A
Primary Transmitter Parallax	\$1,145,275.00	\$1,073,090.00		\$870,812.51	
Taxes	<i>\$162,587.00</i>	\$162,587.00	State and City Sales Tax 11.5%	\$55,085.01	N/A
State Services tax	<i>\$368.00</i>	\$368.00	State Services Tax 4%	N/A	N/A

Other Electrical Service: Main Breakers, Safety Switches, for transmitters cabinets, Cooling Pumps and heat exchangers..	\$27,000.00	\$27,000.00	Based on previous experience and the amount of high voltage switches, breakers and other materials needed.	\$14,027.08	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$875,135.00	See Attached Hitachi Comark transmitter quotations	\$799,071.95	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$8,320.00	\$8,000.00	N/A	\$2,628.47	N/A
Sub-total	\$1,754,996.25	\$1,690,546.25	N/A	\$1,360,496.74	N/A
Total for all systems	\$4,247,093.51	\$3,719,445.71	N/A	\$1,836,197.02	N/A

Components

Actual Information	
Description	File Name
Mask Filter Upgrade	Information not provided.
State Services tax	Information not provided.
Taxes	Information not provided.
Motorized Switch	Information not provided.
5 Ton system	Information not provided.

Other Electrical Service:
Main Breaker and safety
switch for transmitter,
cooling Pumps and Heat
Exchange, Air Conditioner
and UPS.

Component Description: Georgia Copper_Inv #
4DE29191SV574023N,
Interim Transmitter, Other
Electrical
Amount: \$250.00

Component Description: WNJX, Electrical Breaker
with Actual shipping and
handling Inv#
88C79474V5081223D
Amount: \$401.35

Component Description: Widespread Electrical
Sales Inv# 60053, for
Cutler hammer.
Amount: \$800.00

Component Description: Universal Eng. Inv.
U181036i for electrical
work on transmitter.
Amount: \$7,732.40

Component Description: Roger Electric Invoice#
0003504368; For Fusible
Element; Invoice Cost
plus Sales Tax
Amount: \$227.68

Component Description: Grainger Invoice
9904207108 for Hammer
Drive Pin Anchor
Amount: \$89.55

2" Rigid Conduit and Wiring (Cost per foot)	<p>Component Description: WNJX Electrical Wiring, EBAY, Inv# 183011543148</p> <p>Amount: \$625.00</p>
	<p>Component Description: WNJX Eaton Cutler Hammer with ACTUAL shipping cost; Inv# 4PF85505KA1336700</p> <p>Amount: \$670.00</p>
	<p>Component Description: WNJX Electric Wiring; Inv# 9SU91768RX242453M</p> <p>Amount: \$625.00</p>
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	<p>Component Description: WNJX Invoice for Hitachi Interim Transmitter; Second 45%</p> <p>Amount: \$226,545.75</p>
	<p>Component Description: Hitachi Invoice for Interim Transmitter; First 50%</p> <p>Amount: \$251,717.50</p>

Taxes	<p>Component Description: Import/Duties Tax PO132262</p> <p>Amount: \$21,242.34</p> <p>Component Description: Import/Duties Tax PO# 132262</p> <p>Amount: \$14,161.33</p> <p>Component Description: Import/Duties Tax PO 132262</p> <p>Amount: \$5,520.00</p> <p>Component Description: Import/Duties Tax PO 132262</p> <p>Amount: \$7,080.67</p> <p>Component Description: Import/Duties Tax PO# 132262</p> <p>Amount: \$7,080.67</p> <p>Component Description: Taxes paid to the PR government on Invoice 11435. Note the initial invoice 11435 is AFTER the tax information.</p> <p>Amount: \$55,085.00</p>
State Services tax	Information not provided.

Other Electrical Service:
Main Breakers, Safety
Switches, for transmitters
cabinets, Cooling Pumps
and heat exchangers..

Component Description: UE invoice U181034i for
transmitter electrical
work. First 50%
Amount: \$11,115.00

Component Description: Roger Electric Invoice
0003542705 for Cable
Amount: \$239.67

Component Description: Roger Electric Invoice #
0003512440; for Twin Kit
Amount: \$1,324.62

Component Description: Electrical Products Inv#
2LM70454MR2356222;
Cutler Hammer for
Primary Transmitter
Amount: \$1,347.79

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<p>Component Description: WNJX_Transportes Rolon_Inv 2019-08, Transmitter, Primary, UHF</p> <p>Amount: \$600.00</p>
	<p>Component Description: Mays Ochoa Inv# 162322; For Deionized Water costs plus taxes.</p> <p>Amount: \$1,036.95</p>
	<p>Component Description: WNJX Comark Site Design, Inv# 11343, PO# 132112.</p> <p>Amount: \$15,300.00</p>
	<p>Component Description: WNJX - Main Comark transmitter costs; Invoice #11435, PO #132262 with cover letter explanation.</p> <p>Amount: \$478,966.50</p>
	<p>Component Description: Comark Invoice S10210, Second 45% payment, Minus Maximization.</p> <p>Amount: \$303,168.50</p>
2" Rigid Conduit and Wiring (Cost per foot)	<p>Component Description: WNJX Electrical Wiring with ACTUAL shipping costs Inv# 32T70663FP7719525</p> <p>Amount: \$2,628.47</p>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TLP-24M/VP-R (C)	\$461,077.68	\$109,694.79		\$65,301.57	
Taxes	<i>\$9,437.68</i>	\$9,437.68	State and City Sales Tax 11.5%	N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,120.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$10,615.00	See Attached Aux Antenna Dielectric proposal 800043CMZ-1, LINE 2, ITEM 11000000077, MOUNTING BRACKETS	\$9,553.50	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	See Attached Aux Antenna Dielectric proposal 800043CMZ-1, LINE 20, ITEM REPACK SWEEP.	\$5,760.00	N/A

UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$51,152.80	See Attached Aux Antenna Dielectric proposal 800043CMZ-1, LINE 1, ITEM 11000000077, UHF ANTENNA SIDE MOUNT.	\$23,018.76	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$26,969.31	***System Notice: Estimate adjusted and locked because line has been superseded. ***See Attached Aux Antenna Dielectric proposal 800043CMZ-1, LINE 1, ITEM 11000000077, UHF ANTENNA SIDE MOUNT.	\$26,969.31	N/A
Primary Antenna TFU-16ETT/VP-R 4C170	\$380,107.13	\$321,568.13		\$210,270.81	
Feed Components	<i>\$17,840.00</i>	\$17,840.00	N/A	\$16,056.00	N/A
Wedding Cake Mount	<i>\$22,144.00</i>	\$22,144.00	N/A	\$19,929.60	N/A
Taxes	<i>\$27,482.13</i>	\$27,482.13	State and City Sales Tax 11.5%	N/A	N/A
Fixed FLG	<i>\$1,842.00</i>	\$1,842.00	N/A	\$1,657.80	N/A

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$221,591.00	See Attached Dielectric quote, WNJX Antenna	\$144,482.40	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	See Attached Main Antenna Dielectric proposal 8/4 /2017, LINE 7, ITEM REPACK SWEEP.	\$5,760.00	N/A
Elbow complex, single channel, at antenna input, per 6 1 /8. feedline (if needed)	\$12,300.00	\$22,000.00	See Attached Aux Antenna Dielectric proposal 8/2 /2017, LINE 4, ITEM 1100000077, ELBOW COMPLEX SINGLE CHANNEL. See Also Hitachi Inv# 12432 for Elbow instillation kit.	\$20,342.91	N/A
Trans Test	\$2,269.00	\$2,269.00	N/A	\$2,042.10	N/A
Sub-total	\$841,184.81	\$431,262.92	N/A	\$275,572.38	N/A
Total for all systems	\$4,247,093.51	\$3,719,445.71	N/A	\$1,836,197.02	N/A

Components

Actual Information	
Description	File Name
Taxes	Information not provided.

<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>
<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<p>Component Description: Dielectric - WNJX Interim antenna custom mount. First 45% payment. Invoice #MAN00292, PO #132185.</p> <p>Amount: \$4,776.75</p> <p>Component Description: WNJX Dielectric Interim Antenna, Inv# MAN00399, PO# 132185</p> <p>Amount: \$4,776.75</p>
<p>Sweep test of existing antenna</p>	<p>Component Description: Dielectric - WNJX Interim antenna sweep. First 45% payment. Invoice #MAN00292, PO #132185.</p> <p>Amount: \$2,880.00</p> <p>Component Description: WNJX Dielectric Interim Antenna, Inv# MAN00399, PO# 132815</p> <p>Amount: \$2,880.00</p>
<p>UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized</p>	<p>Component Description: Dielectric Invoice MAN00399; Second 45%.</p> <p>Amount: \$23,018.76</p>

<p>UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized</p>	<p>Component Description: PLEASE IGNORE AND DELETE. Has been superseded.</p> <p>Amount: \$23,018.76</p> <p>Component Description: Dielectric - WNJX Interim antenna with v-pol (non-upgrade). First 45% payment. Invoice #MAN00292, PO #132185.</p> <p>Amount: \$26,969.31</p>
<p>Feed Components</p>	<p>Component Description: Dielectric Inv# MAN00122; Feed through components</p> <p>Amount: \$8,028.00</p> <p>Component Description: WNJX Dielectric Main Antenna, Inv# MAN00310, PO# 131968</p> <p>Amount: \$8,028.00</p>
<p>Wedding Cake Mount</p>	<p>Component Description: Dielectric Inv# MAN00122; Wedding Cake Mount</p> <p>Amount: \$9,964.80</p> <p>Component Description: WNJX Dielectric Main Antenna, Inv# MAN00310, PO# 131968</p> <p>Amount: \$9,964.80</p>
<p>Taxes</p>	<p>Information not provided.</p>

Fixed FLG	<p>Component Description: WNJX Dielectric Main Antenna, Inv# MAN00310, PO# 131968</p> <p>Amount: \$828.90</p> <p>Component Description: Dielectric Inv# MAN00122; Fixed FLG</p> <p>Amount: \$828.90</p>
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<p>Component Description: WNJX Dielectric Main Antenna, Inv# MAN00310, PO# 131968</p> <p>Amount: \$72,241.20</p> <p>Component Description: Dielectric Inv# MAN00122; High Power Top Mount.</p> <p>Amount: \$72,241.20</p>
Sweep test of existing antenna	<p>Component Description: Dielectric Inv# MAN00122; Sweep Testing</p> <p>Amount: \$2,880.00</p> <p>Component Description: WNJX Dielectric Main Antenna, Inv# MAN00310, PO# 131968</p> <p>Amount: \$2,880.00</p>

<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<p>Component Description: WNJX_Hitachi_Inv# 12432_PO# 132891, Primary Antenna- Elbow complex single channel at antenna input.</p> <p>Amount: \$10,457.31</p>
	<p>Component Description: WNJX Dielectric Main Antenna, Inv# MAN00310, PO# 131968</p> <p>Amount: \$4,942.80</p>
	<p>Component Description: Dielectric Inv# MAN00122; Elbow Complex.</p> <p>Amount: \$4,942.80</p>
<p>Trans Test</p>	<p>Component Description: Dielectric Inv# MAN00122; Trans Test</p> <p>Amount: \$1,021.05</p>
	<p>Component Description: WNJX- Dielectric Main Antenna, Inv# MAN00310, PO# 131968</p> <p>Amount: \$1,021.05</p>

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$25,873.45	\$22,042.54		\$17,792.18	
Flexible Air Transmission Line - dielectric, 3"	\$23,600.00	\$19,769.09	See Attached Aux Antenna Dielectric proposal 800043CMZ-1, LINE 3, ITEMS 4-20, FLEXIBLE TRANSMISSION LINE 3" AIR 400'	\$17,792.18	N/A
Taxes	<i>\$2,273.45</i>	\$2,273.45	State and City Sales Tax 11.5%	N/A	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$25,873.45	\$22,042.54	N/A	\$17,792.18	N/A
Total for all systems	\$4,247,093.51	\$3,719,445.71	N/A	\$1,836,197.02	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

<p>Flexible Air Transmission Line - dielectric, 3"</p>	<p>Component Description: WNJX Dielectric Interim Antenna, Inv# MAN00399, PO# 132185</p> <p>Amount: \$8,896.09</p> <p>Component Description: Dielectric - WNJX Interim transmission line. First 45% payment. Invoice #MAN00292, PO #132185.</p> <p>Amount: \$8,896.09</p>
<p>Taxes</p>	<p>Information not provided.</p>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$942,200.00	\$899,600.00		\$22,372.00	
Interim Tower	<i>\$60,000.00</i>	\$60,000.00	Estimated rigging cost for the interim antenna and transmission line installation based on previous experience at that site and remote location of the site. See attached WNJX Relocation Fund Administrator request for additional information document.	\$13,000.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	\$0.00	N/A
Sales tax	<i>\$27,600.00</i>	\$27,600.00	State and City Sales Tax 11.5%	N/A	N/A

Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$9,372.00	N/A
Sub-total	\$942,200.00	\$899,600.00	N/A	\$22,372.00	N/A
Total for all systems	\$4,247,093.51	\$3,719,445.71	N/A	\$1,836,197.02	N/A

Components

Actual Information Description	File Name
Interim Tower	<p>Component Description: Pegasus Group Inc. Invoice 4025 for Tower Work.</p> <p>Amount: \$13,000.00</p>
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.
Sales tax	Information not provided.
Major tower reinforcement /modifications	Information not provided.

Structural engineering tower
load study for well documented
tower

Component Description:

WNJX tower mapping
associated with
structural study by
engineers with tax.
Invoice #1178, PO
#132289.

Amount:

\$1,872.00

Component Description:

Malouf Engineering
Structural Analysis
Inv#1801059V1

Amount:

\$2,500.00

Component Description:

WNJX Malouf
Engineering, Inv#
1801059V0, PO#
131999

Amount:

\$5,000.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$245,726.00	\$239,486.00		\$67,044.28	
Project management of the transition	\$158,000.00	\$150,000.00	N/A	\$42,468.20	February 2019 LS invoice
Comprehensive Coverage Verification	<i>\$10,500.00</i>	\$10,500.00	N/A	\$8,191.33	N/A
Other Costs	<i>\$1,500.00</i>	\$1,500.00	N/A	\$500.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	\$1,500.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,070.00	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$5,000.00	Actual cost was greater than estimated cost. Instructed to increase estimated costs.	\$3,375.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$4,215.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$6,500.00	Actual Cost is greater than Estimated Cost. Revised estimated cost per instructions.	\$5,412.75	Initial preparation and review of Schedule 399's cost more than the Widelity Report estimate.
Sales Taxes	\$6,086.00	\$6,086.00	State Service Tax 4 percent	N/A	N/A

Quarterly Progress Reports.	<i>\$2,150.00</i>	\$2,150.00	Quarterly repack progress report documents preparation and filling based on previous experience with FCC filings	\$312.00	N/A
Sub-total	\$245,726.00	\$239,486.00	N/A	\$67,044.28	N/A
Total for all systems	\$4,247,093.51	\$3,719,445.71	N/A	\$1,836,197.02	N/A

Components

Actual Information	
Description	File Name
Project management of the transition	Component Description: Luciano Project Management Inv 1150 Amount: \$936.00
	Component Description: WNJX - LS January 2019 Repack, Other Professional, Project Managment Amount: \$7,171.25
	Component Description: Luciano Project Management Inv 1156 Amount: \$39.00
	Component Description: WNJX - LS February 2019 Repack, Other Professional, Project management Amount: \$4,702.50

Component Description:	WNJX - July 2019 Repack, Project Management
Amount:	\$2,703.75
Component Description:	WNJX - August 2019 Repack, Project Management
Amount:	\$2,032.50
Component Description:	WNJX - October 2018 w CL Revised, Project Management
Amount:	\$5,609.60
Component Description:	WNJX - December 2018, Project management
Amount:	\$5,896.25
Component Description:	WNJX_LS_October_2017 (For Sept 2017) Revised Printing Fees, Project Management
Amount:	\$3.60
Component Description:	WNJX Luciano OutServ, Inv# 1170, PO# 132484
Amount:	\$312.00
Component Description:	Luciano Invoice 1162; Station Management
Amount:	\$624.00
Component Description:	LS Invoice # 463392; for project management services related to repack.
Amount:	\$268.00
Component Description:	Luciano Invoice 1152; WNJX station management for repack
Amount:	\$780.00

Component Description: LS Invoice # 462422; for Project management services
Amount: \$1,058.00

Component Description: WNJX Luciano OutServ, Inv# 1152, PO# 132482
Amount: \$780.00

Component Description: WNJX project management services. Invoice #1164, PO #132296.
Amount: \$1,560.00

Component Description: WNJX Luciano OutServ, Inv# 1150, PO# 132483
Amount: \$936.00

Component Description: WNJX Luciano OutServ, Inv# 1174, PO# 132485
Amount: \$312.00

Component Description: WNJX Luciano OutServ, Inv# 1158 PO# 132297; Revised
Amount: \$1,404.00

Component Description: WNJX Luciano OutServ, Inv# 1154, PO# 132480
Amount: \$468.00

Component Description: Luciano Invoice 1176; Project management services
Amount: \$468.00

Component Description: WNJX OutServ, Inv# 1156, PO# 132479
Amount: \$39.00

Component Description: WNJX Luciano OutServ, Inv# 1162, PO# 132481
Amount: \$624.00

Component Description: WNJX - LS March 2019 Repack, Other Professional, Project Management
Amount: \$1,355.00

Component Description: WNJX Luciano OutServ, Inv# 1164, PO# 132296
Amount: \$1,560.00

Component Description: Luciano Invoice 1170; Project Management Services
Amount: \$312.00

Component Description: WNJX project management services. Invoice #1172, PO #132290.
Amount: \$2,184.00

Component Description: Luciano Invoice 1164; Land Survey
Amount: \$1,560.00

Component Description: Luciano Invoice 1154; For station management services
Amount: \$468.00

Component Description: Lucian OutServ, Inv# 1160 PO# 132300; REVISED
Amount: \$1,092.00

Component Description: LS Invoice for project management of the transition
Amount: \$552.75

	<p>Component Description: WNJX Luciano OutServ, Inv# 1176, PO# 132486</p> <p>Amount: \$468.00</p>
	<p>Component Description: Luciano Invoice 1172; Project Management Services</p> <p>Amount: \$2,184.00</p>
	<p>Component Description: Luciano Invoice 1166; For preparing 399</p> <p>Amount: \$1,248.00</p>
	<p>Component Description: WNJX Luciano OutServ Inv# 1172, PO# 132290</p> <p>Amount: \$2,184.00</p>
	<p>Component Description: WNJX Luciano OutServ, Inv# 1166 PO# 132295</p> <p>Amount: \$1,248.00</p>
Comprehensive Coverage Verification	<p>Component Description: WNJX_Peter Eckmann_Inv#1701_PO#132475_ Revised with Revised CL v3, Other Professional, Comprehensive Coverage Verification</p> <p>Amount: \$8,191.33</p>
	<p>Component Description: Peter Eckmann Inv#1701; Network coverage verification</p> <p>Amount: \$10,463.19</p>
Other Costs	<p>Component Description: du Treil Invoice# 241276; For Revision of ERP</p> <p>Amount: \$500.00</p>

RF Exposure Measurements	Information not provided.
ASR modification (prepare FCC Form 854)	<p>Component Description: WNJX ASR modification, consulting engineering service. Invoice # 241819, PO #132199.</p> <p>Amount: \$1,500.00</p>
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p>Component Description: WNJX_LS_October_2017 (For Sept 2017) Revised Filing Fees, 2100 CP fees,</p> <p>Amount: \$1,070.00</p>
Prepare request for Special Temporary Authorization	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.

<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: WNJX Consulting Engineering; du Treil, Inv#241720</p> <p>Amount: \$750.00</p> <p>Component Description: du Treil Invoice# 240854; Note ampersand simple does not work in Vendor Name box.</p> <p>Amount: \$2,625.00</p>
<p>Perform engineering study for new channel assignment and antenna development</p>	<p>Component Description: WNJX consulting engineering, channel studies for main and aux. Invoice #1168, PO #132293.</p> <p>Amount: \$2,340.00</p> <p>Component Description: du Treil Inv# 241151, minus maximization costs. Note ampersand does not work within the vendor name box.</p> <p>Amount: \$1,875.00</p>
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>
<p>Prepare and or review reimbursement form</p>	

Component Description: LS Invoice for Repack Related Work. Inv# 455664
Amount: \$696.25

Component Description: WNJX reimbursement form preparation and review by consulting engineer. Invoice #1158, PO #132297.
Amount: \$1,404.00

Component Description: LS Invoice# 464546 for legal services in preparing reimbursement form.
Amount: \$83.75

Component Description: LS Invoice# 457440; for preparing 399 reimbursement form
Amount: \$1,531.00

Component Description: LS Invoice # 455664; for preparing reimbursement form
Amount: \$696.25

Component Description: LS Invoice # 467118; for preparing 399 reimbursement form
Amount: \$487.00

Component Description: LS Invoice for initial preparation of reimbursement form and CORES.
Amount: \$2,462.25

Component Description: Lerman Senter Invoice for Preparing Invoices for 399.
Amount: \$152.50

	<p>Component Description: WNJX preparation and review of reimbursement form by consulting engineer. Invoice #1160, PO #132300.</p> <p>Amount: \$1,092.00</p> <p>Component Description: WNJX preparation and review of reimbursement form by consulting engineer. Invoice #1166, PO #132295.</p> <p>Amount: \$1,248.00</p>
Sales Taxes	Information not provided.
Quarterly Progress Reports.	<p>Component Description: Luciano Invoice 1174; Quarterly progress reports</p> <p>Amount: \$312.00</p>

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$437,113.00	\$436,508.00		\$92,919.44	
Adjacent channel filter sales tax	<i>\$9,200.00</i>	\$9,200.00	State and City Sales Tax 11.5%	N/A	N/A
Adjacent channel filter	<i>\$80,000.00</i>	\$80,000.00	Estimate based on manufacturer consultations. Final quote will be submitted as soon as received..	N/A	N/A
Tower Mapping for Well Documented Tower	<i>\$2,000.00</i>	\$2,000.00	Initial estimated cost for tower mapping	\$0.00	N/A
Station Employees Time	<i>\$216,963.00</i>	\$216,963.00	Estimated based on internal calculations for station employees repack dedicated times. See attached Exhibit 1.	\$30,540.12	It's greater
Services Taxes	<i>\$2,460.00</i>	\$2,460.00	In State Companies /Individuals Services tax 4%	N/A	N/A

MVPD Notification of Channel Change	<i>\$7,000.00</i>	\$7,000.00	Estimate based on previous experience during the analog to digital transition.	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$20,000.00</i>	\$20,000.00	Estimate based on previous experience during the analog to digital transition.	N/A	N/A
Equipment Storage	<i>\$7,000.00</i>	\$7,000.00	Estimate based on previous experience during the analog to digital transition.	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$60,000.00</i>	\$60,000.00	Estimate based on previous experience during the analog to digital transition, the site remote location and difficult accessibility. See Attached quotations documents and the Request for additional information attached document for explanation	\$58,148.72	Antenna Delivery costs

Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$9,300.00</i>	\$9,300.00	Estimate based on previous experience during the analog to digital transition, the site remote location and difficult accessibility.	\$0.00	N/A
Local Zoning	<i>\$10,000.00</i>	\$10,000.00	Estimated local authority fees based on previous experience during the analog to digital transition for tower work and other permits.	\$250.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,980.60	N/A
Sub-total	\$437,113.00	\$436,508.00	N/A	\$92,919.44	N/A

Total for all systems	\$4,247,093.51	\$3,719,445.71	N/A	\$1,836,197.02	N/A
------------------------------	----------------	----------------	-----	----------------	-----

Components

Actual Information Description	File Name
Adjacent channel filter sales tax	Information not provided.
Adjacent channel filter	Information not provided.
Tower Mapping for Well Documented Tower	<p>Component Description: Luciano invoice 1178; for tower mapping.</p> <p>Amount: \$1,872.00</p>
Station Employees Time	<p>Component Description: WNJX_Alex Internal_IL-02-14-2019-AT-W Other Expenses, Internal Time</p> <p>Amount: \$171.21</p> <p>Component Description: WNJX_Craig Internal_IL-06-28-2017-CF-I Expenses, Internal Time</p> <p>Amount: \$2,739.08</p> <p>Component Description: WNJX_Craig Internal_IL-02-14-2019-CF-I Expenses, Internal Time</p> <p>Amount: \$966.74</p> <p>Component Description: WNJX_Televicentro_IL-06-30-2019-JA-W Expenses, Internal Time</p> <p>Amount: \$238.32</p> <p>Component Description: WNJX_Alex Internal_IL-04-05-2019-AT-W Other Expenses, Internal Time</p> <p>Amount: \$85.61</p>

Component Description: WNJX_Televicentro_IL-10-31-2018-JA-W
Expenses, Internal Time
Amount: \$230.80

Component Description: WNJX_Televicentro_IL-02-28-2019-JA-W
Expenses, Internal Time
Amount: \$230.80

Component Description: WNJX_Televicentro_IL-04-30-2019-JA-W
Expenses, Internal Time
Amount: \$238.32

Component Description: WNJX_Alex Internal_IL-06-28-2017-AT-W
Other Expenses, Internal Time
Amount: \$1,797.71

Component Description: WNJX_Alex Internal_IL-05-11-2018-AT-W
Other Expenses, Internal Time
Amount: \$342.42

Component Description: WNJX_Craig Internal_IL-2-10-2017-CF-W
Expenses, Internal Time
Amount: \$644.49

Component Description: WNJX_Alex Internal_IL-08-29-2017-AT-W
Other Expenses, Internal Time
Amount: \$171.21

Component Description: WNJX Revised Labor hours Repacking -
(Aug 2018), Other Expenses, with Cover I
Amount: \$880.00

Component Description: WNJX_Televicentro_IL-08-31-2019-JA-W
Expenses, Internal Time
Amount: \$238.32

Component Description: WNJX_Craig Internal_IL-08-29-2017-CF-\nExpenses, Internal Time
Amount: \$483.37

Component Description: WNJX_Craig Internal_IL-04-21-2017-CF-\nExpenses, Internal Time
Amount: \$161.12

Component Description: Internal Time sheet for Javier Maynulet. F\nsupporting document. Note that due to for\ntime sheet is split on two pages the "total"\ncolumn and should align with the two rows
Amount: \$370.20

Component Description: Craig_WNJX Jan '19, Other, Employee tin
Amount: \$1,611.23

Component Description: WNJX_Alex Internal_IL-12-17-2018-AT-W\nOther Expenses, Internal Time
Amount: \$428.03

Component Description: WNJX_Craig Internal_IL-07-25-2018-CF-\nExpenses, Internal Time
Amount: \$322.25

Component Description: WNJX_Alex Internal_IL-04-21-2017-AT-W\nOther Expenses, Internal Time
Amount: \$171.21

Component Description: WNJX_Alex Internal_IL-01-10-2018-AT-W\nOther Expenses, Internal Time
Amount: \$256.82

Component Description: WNJX_Alex Internal_IL-02-21-2017-AT-W\nOther Expenses, Internal Time
Amount: \$599.24

Component Description: WNJX_Televicentro_IL-05-31-2019-JA-W
Expenses, Internal Time
Amount: \$238.32

Component Description: WNJX_Alex Internal_IL-07-28-2017-AT-W
Other Expenses, Internal Time
Amount: \$428.03

Component Description: Internal Time sheet for Javier Maynulet. F
with supporting document. Note that due t
the time sheet is split on two pages the "tc
final column and should align with the two
Amount: \$555.30

Component Description: WNJX_Alex Internal_IL-08-09-2018-AT-W
Other Expenses, Internal Time
Amount: \$85.61

Component Description: WNJX_Craig Internal_IL-09-20-2017-CF-\
Expenses, Internal Time
Amount: \$1,288.98

Component Description: WNJX_Alex Internal_IL-11-14-2017-AT-W
Expenses, Internal Time
Amount: \$343.42

Component Description: WNJX_Televicentro_IL-09-30-2019-JA-W
Expenses, Internal Time
Amount: \$238.32

Component Description: Internal Time sheet for Javier Maynulet. F
supporting document. Note that due to for
time sheet is split on two pages the "total"
column and should align with the two rows
Amount: \$555.30

Component Description: Internal Time sheet for Javier Maynulet. F supporting document. Note that due to for time sheet is split on two pages the "total" column and should align with the two rows

Amount: \$370.20

Component Description: WNJX_Craig Internal_IL-07-28-2017-CF-\ Expenses, Internal Time

Amount: \$5,155.92

Component Description: WNJX_Televiscentro_IL-03-31-2019-JA-W Expenses, Internal Time

Amount: \$230.80

Component Description: WNJX_Craig Internal_IL-05-15-2018-CF-\ Expenses, Internal Time

Amount: \$2,416.84

Component Description: WNJX_Alex Internal_IL-05-23-2017-AT-W Expenses, Internal Time

Amount: \$600.99

Component Description: WNJX_Craig Internal_IL-11-14-2017-CF-\

Amount: \$322.25

Component Description: WNJX_Televiscentro_IL-07-31-2019-JA-W Expenses, Internal Time

Amount: \$238.32

Component Description: WNJX_Craig Internal_IL-05-23-2017-CF-\ Expenses, Internal Time

Amount: \$1,611.23

Component Description: WNJX_Televiscentro_IL-01-31-2019-JA-W Expenses, Internal Time

Amount: \$230.80

	<p>Component Description: WNJX_Alex Internal_IL-09-20-2017-AT-W Other Expenses, Internal Time</p> <p>Amount: \$428.03</p> <p>Component Description: WNJX_Televicentro_IL-11-30-2018-JA-W Expenses, Internal Time</p> <p>Amount: \$230.80</p> <p>Component Description: WNJX_Televicentro_IL-09-30-2018-JA-W Expenses, Internal Time</p> <p>Amount: \$230.80</p> <p>Component Description: WNJX_Televicentro_IL-12-31-2018-JA-W Expenses, Internal Time</p> <p>Amount: \$230.80</p> <p>Component Description: Internal Time sheet for Javier Maynulet. F with supporting document. Note that due t the time sheet is split on two pages the "tc final column and should align with the two</p> <p>Amount: \$370.20</p> <p>Component Description: WNJX_Alex Internal_IL-01-18-2019-AT-W Other Expenses, Internal Time</p> <p>Amount: \$599.24</p> <p>Component Description: Craig_WNJX Dec '18, Other, Employee tir</p> <p>Amount: \$161.12</p>
Services Taxes	Information not provided.
MVPD Notification of Channel Change	Information not provided.

Develop and air announcement of upcoming channel change	Information not provided.																																
Equipment Storage	Information not provided.																																
Equipment Delivery and Handling Charges	<table border="0"> <tr> <td data-bbox="560 481 1005 761">Component Description:</td> <td data-bbox="1005 481 1519 761">WNJX_DB_Schenker_Inv#201092064_PC CL, Other Expenses, Shipping and Handli</td> </tr> <tr> <td data-bbox="560 761 1005 817">Amount:</td> <td data-bbox="1005 761 1519 817">\$12,390.00</td> </tr> <tr> <td data-bbox="560 817 1005 1097">Component Description:</td> <td data-bbox="1005 817 1519 1097">WNJX_Grainger_Inv#9846655422_PO#1 CL_REVISED, Other Expenses, Internal 1</td> </tr> <tr> <td data-bbox="560 1097 1005 1153">Amount:</td> <td data-bbox="1005 1097 1519 1153">\$223.72</td> </tr> <tr> <td data-bbox="560 1153 1005 1433">Component Description:</td> <td data-bbox="1005 1153 1519 1433">Trasportes Rolon Inv 2018-32</td> </tr> <tr> <td data-bbox="560 1433 1005 1489">Amount:</td> <td data-bbox="1005 1433 1519 1489">\$6,500.00</td> </tr> <tr> <td data-bbox="560 1489 1005 1769">Component Description:</td> <td data-bbox="1005 1489 1519 1769">Shipping and Disposal Costs. 2019-18</td> </tr> <tr> <td data-bbox="560 1769 1005 1825">Amount:</td> <td data-bbox="1005 1769 1519 1825">\$600.00</td> </tr> <tr> <td data-bbox="560 1825 1005 2105">Component Description:</td> <td data-bbox="1005 1825 1519 2105">Transportes Rolon Inv 2018-07</td> </tr> <tr> <td data-bbox="560 2105 1005 2161">Amount:</td> <td data-bbox="1005 2105 1519 2161">\$2,800.00</td> </tr> <tr> <td data-bbox="560 2161 1005 2240">Component Description:</td> <td data-bbox="1005 2161 1519 2240">WNJX_DB Schenker_Inv # 201104383_P Expenses, Shipping and Handling</td> </tr> <tr> <td data-bbox="560 2441 1005 2240">Amount:</td> <td data-bbox="1005 2441 1519 2240">\$645.00</td> </tr> <tr> <td data-bbox="560 2497 1005 2240">Component Description:</td> <td data-bbox="1005 2497 1519 2240">CLS invoice CLS063309E for shipping</td> </tr> <tr> <td data-bbox="560 2777 1005 2240">Amount:</td> <td data-bbox="1005 2777 1519 2240">\$300.00</td> </tr> <tr> <td data-bbox="560 2833 1005 2240">Component Description:</td> <td data-bbox="1005 2833 1519 2240">Transportes Rolon Invoice 2018-52</td> </tr> <tr> <td data-bbox="560 3113 1005 2240">Amount:</td> <td data-bbox="1005 3113 1519 2240">\$2,225.00</td> </tr> </table>	Component Description:	WNJX_DB_Schenker_Inv#201092064_PC CL, Other Expenses, Shipping and Handli	Amount:	\$12,390.00	Component Description:	WNJX_Grainger_Inv#9846655422_PO#1 CL_REVISED, Other Expenses, Internal 1	Amount:	\$223.72	Component Description:	Trasportes Rolon Inv 2018-32	Amount:	\$6,500.00	Component Description:	Shipping and Disposal Costs. 2019-18	Amount:	\$600.00	Component Description:	Transportes Rolon Inv 2018-07	Amount:	\$2,800.00	Component Description:	WNJX_DB Schenker_Inv # 201104383_P Expenses, Shipping and Handling	Amount:	\$645.00	Component Description:	CLS invoice CLS063309E for shipping	Amount:	\$300.00	Component Description:	Transportes Rolon Invoice 2018-52	Amount:	\$2,225.00
Component Description:	WNJX_DB_Schenker_Inv#201092064_PC CL, Other Expenses, Shipping and Handli																																
Amount:	\$12,390.00																																
Component Description:	WNJX_Grainger_Inv#9846655422_PO#1 CL_REVISED, Other Expenses, Internal 1																																
Amount:	\$223.72																																
Component Description:	Trasportes Rolon Inv 2018-32																																
Amount:	\$6,500.00																																
Component Description:	Shipping and Disposal Costs. 2019-18																																
Amount:	\$600.00																																
Component Description:	Transportes Rolon Inv 2018-07																																
Amount:	\$2,800.00																																
Component Description:	WNJX_DB Schenker_Inv # 201104383_P Expenses, Shipping and Handling																																
Amount:	\$645.00																																
Component Description:	CLS invoice CLS063309E for shipping																																
Amount:	\$300.00																																
Component Description:	Transportes Rolon Invoice 2018-52																																
Amount:	\$2,225.00																																

Component Description:	Transportes Rolon invoice 2018-76
Amount:	\$1,800.00
Component Description:	Transportes Rolon invoice 2018-68
Amount:	\$4,800.00
Component Description:	Transportes Rolon invoice 2018-86
Amount:	\$18,000.00
Component Description:	Transportes Rolon Inv# 2018-40; For deliv
Amount:	\$350.00
Component Description:	Equipment and Delivery; Transportes Rol
Amount:	\$850.00
Component Description:	Transportes Rolon Invoice 2018-54
Amount:	\$1,620.00
Component Description:	Transportes Rolon Invoice 2018-62
Amount:	\$800.00
Component Description:	CCS Invoice CLS063225E for shipping.
Amount:	\$825.00
Component Description:	CLS invoice CLZ060523E for shipping
Amount:	\$120.00
Component Description:	Transportes Rolon Invoice 2018-50
Amount:	\$3,300.00

Disposal Costs (for equipment and other waste, net of any salvage value)	<p>Component Description: WNJX Transportes Rolon Disposal, Inv# 2132218</p> <p>Amount: \$2,800.00</p>
Local Zoning	<p>Component Description: WNJX local zoning permit for construction Receipt #2018004708 - Revised.</p> <p>Amount: \$250.00</p>
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	<p>Component Description: DTV Notification invoice with Quote</p> <p>Amount: \$3,980.60</p> <p>Component Description: WNJX DTVNotification, Inv# 001802, PO#</p> <p>Amount: \$3,980.60</p>

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,247,093.51	\$3,719,445.71	\$1,836,197.02

Reimbursement Status	Question	Response
		The facility has ceased operating on its pre-auction channel.
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification

Section	Question	Response
<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> <ol style="list-style-type: none"><li data-bbox="778 779 1082 1093">1. The Authorized Person signing below certifies that he/she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.<li data-bbox="778 1122 1050 1368">2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.<li data-bbox="778 1397 1082 1666">3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Craig Fischer
Vice President

02/12/2020

Certification

Section	Question	Response
<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p> <ol style="list-style-type: none"><li data-bbox="778 860 1086 1173">1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.<li data-bbox="778 1205 1086 1413">2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.<li data-bbox="778 1444 1086 1682">3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.<li data-bbox="778 1713 1086 1989">4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 5.** The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV /TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
- 6.** The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7.** The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
- 8.** The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Craig Fischer
Vice President

02/12/2020

Attachments