

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 17012 Service: DTV Call WPDE-TV Channel: 27 (UHF)

ID: Sign:

0000028788

Number:

File

FRN: **0022491583** Date **01/28**

Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WPDE LICENSEE, LLC Doing Business As: WPDE LICENSEE, LLC	Harvey Arnold 10706 Beaver Dam Road Cockeysville, MD 21030 United States	+1 (410) 568-1500	harnold@sbgtv. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Paul A. Cicelski , Esq . Lerman Senter PLLC	Paul A. Cicelski, Esq. 2001 L Street NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6756	pcicelski@lermansenter. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	See Exhibit A.

Transmitters

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Auxiliary Transmitter

Add Transmitter Information

Question	Response
Type of change	Retune Existing
Use	Auxiliary (Backup)
Ownership	Owned
Owner	N/A
Is this transmitter currently shared with another station?	No
Is this transmitter currently in operating condition?	Yes
Manufacturer	Rohde & Schwarz
Model	NV7500
Year	2014
Туре	Solid State
	Type of change Use Ownership Owner Is this transmitter currently shared with another station? Is this transmitter currently in operating condition? Manufacturer Model Year

Solid State Cooling	Liquid Cooled
Solid State Power capacity	7 kW

Auxiliary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	7 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	Yes
	Exciter Type	Single frequency agile

Auxiliary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A

	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitte

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Visionary
	Year	2002
	Туре	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	25 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9evo-24
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	37 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**

Transmitter Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	421.0 kW

Manufacturer	
Model	TFU- 30GTH-R 04SP DC
Year	2001

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	543.0 kW
	Manufacturer	

Model	TFU-30GTH /VP-R 04SP
Year	2017
Justification for New Antenna	Current antenna is a single channel antenna that cannot be used for the new post- auction channel.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Broadband Panel
	Number of Stations Supported	2
	Number of Panels/Bays	16
	Lower Limit	470.00 MHz
	Upper Limit	598.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	200.0 kW
	Manufacturer	
	Model	TFU-16WB- 1-R
	Year	2017

Justification for New Antenna	Interim antenna will
	be used to
	stay on the
	air while the
	main
	antenna
	undergoes
	construction
	for the post-
	auction
	channel
	change.

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	В
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
27
26

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission ^{Seffien}	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line

Existing Transmission Line

on Line Settion	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2100 feet per run

Primary N

New Transmission Line

Transmissio	n Line Section	Question	Response
New Transmission Line Costs	New Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	2100 feet per run
	Justification for New Transmission Line	The section sizes are frequency-specific and the current transmission line cannot be used with the post-repack channel.	

Primary
Other Transmission Line Expenses Not Listed
Transmission Line tion not provided.

Interim

New Transmission Line

Transmissio	n Line Section	Question	Response
	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Rigid
		Diameter	4 1/16 inches
		Segment Length	Broadband
		Other Segment Length	
		Number of parallel runs	1
		Length	500 feet per
		Justification for New Transmission Line	Interim transmission line will feed the interim antenna, both of which will be shared with WWMB.

Interim Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1024373
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	34° 22' 03.0" N-
	Longitude (NAD83)	079° 19' 48.0" W-
	Overall Structure Height	1999.98 fee
	Support Structure Height	1921.24 fee
	Ground Elevation Above Mean Sea Level (AMSL)	106.95 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	WPDE Licensee, LLC
Date Constructed	04/07/1981

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
3133	WWMB	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	470
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A

Justification

N/A

Outside Professional

Other Professional Services Expenses Not Listed

I Services Costs	Description	
Sinclair Internal Costs	Internal Employee Time Costs	

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9evo-24	\$1,568,800.00	\$1,525,300.00		\$583,012.50	
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,434,000.00	N/A	\$583,012.50	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	N/A	N/A
Auxiliary Transmitter NV7500	\$132,460.00	\$125,900.00		\$0.00	
Single frequency agile exciter	\$21,050.00	\$20,000.00	N/A	N/A	N/A
7 kW mask filter	\$6,210.00	\$5,900.00	N/A	N/A	N/A
UHF and VHF - minor banding issues	\$105,200.00	\$100,000.00	N/A	N/A	N/A

Sub-total	\$1,701,260.00	\$1,651,200.00	N/A	\$583,012.50	N/A
Total for all systems	\$3,790,532.55	\$5,313,451.55	N/A	\$3,092,789.98	N/A

Components

Actual Information Description	File Name	
Transformer 3 phase/480v - 300 KVA	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	Component Description: Amount:	Transmitter related cost 25%. #9500099375 \$436,085.05
	Component Description: Amount:	25% down payment. #9500083786 \$146,927.45
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Single frequency agile exciter	Information not provided.	
7 kW mask filter	Information not provided.	
UHF and VHF - minor banding issues	Information not provided.	

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-16WB- 1-R	\$282,030.00	\$275,800.00		\$92,216.04	
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,400.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$4,774.40	N/A
UHF - High Power, Side Mount, broadband panel, 16 bay,, 200 kW input, directional,, elliptically or circularly polarized	\$157,000.00	\$157,000.00	This is a Widelity Report Cost Catalog pre- fill cost, however, it did not pre-fill in this section for this cost. This is the corresponding piece of equipment's cost estimate.	\$87,441.64	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Primary Antenna TFU-30GTH /VP-R 04SP	\$308,530.00	\$282,062.00		\$269,254.51	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$4,774.40	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	\$7,682.30	N/A
UHF - High Power Top Mount (200- 1000 kW), One station antenna, elliptically or circularly polarized	\$289,500.00	\$263,962.00	See Response to August 23 Inquiry.	\$256,797.81	The "87,441.64" can be removed.
Sub-total	\$590,560.00	\$557,862.00	N/A	\$361,470.55	N/A
Total for all systems	\$3,790,532.55	\$5,313,451.55	N/A	\$3,092,789.98	N/A

Components

Actual Information		
Description	File Name	

Elbow complex, broadband, at antenna input, per 4 1/16.	Information not provided.	
feedline (if needed) New combiner, cost per	Information not provided.	
channel (without antenna)	·	
Sweep test of existing antenna		
	Component Description:	Total invoice amount reduced
		by 25.40%.
		#597037
	Amount:	\$4,774.40
UHF - High Power, Side		
Mount, broadband panel, 16	Component Description:	Antenna related
bay,, 200 kW input,		cost reduced by
directional,, elliptically or		25.40%. #524013
circularly polarized	Amount:	\$87,441.64
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
Sweep test of existing		
antenna	Component Description:	Total invoice
		amount reduced
		by 25.40%.
		#613057
	Amount:	\$4,774.40
Elbow complex, single		
channel, at antenna input,	Component Description:	Total invoice
per 6 1/8. feedline (if needed)		amount reduced
		by 25.40%.
		#589002
	Amount:	\$7,682.30

UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized

Component Description: Total invoice

amount reduced

by 25.40%. #589016

Amount: \$11,679.37

Component Description: Antenna related

cost reduced by 25.40%. #562028

Amount: \$71,142.29

Component Description: Total invoice

amount reduced

by 25.40%. #524013

Amount: \$87,441.64

Component Description: Antenna related

cost reduced by 25.40%. #477018

Amount: \$173,976.15

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$81,500.00	\$77,500.00		\$55,671.21	
Rigid Transmission Line - copper, 4 1 /16" broadband	\$81,500.00	\$77,500.00	N/A	\$55,671.21	N/A
Primary Transmission Line	\$424,200.00	\$403,200.00		\$205,163.09	
Rigid Transmission Line - copper, 6 1/8"	\$424,200.00	\$403,200.00	N/A	\$205,163.09	N/A
Sub-total	\$505,700.00	\$480,700.00	N/A	\$260,834.30	N/A
Total for all systems	\$3,790,532.55	\$5,313,451.55	N/A	\$3,092,789.98	N/A

Components

Actual Information Description	File Name	
Rigid Transmission Line - copper, 4 1/16" broadband	Component Description:	Total invoice amount reduced by 25.40%.
	Amount:	#574021 \$55,671.21

Rigid Transmission Line - copper, 6 1/8"

Component Description: Total invoice

amount reduced

by 25.40%. #607017

Amount: \$3,555.68

Component Description: Total invoice

amount reduced

by 25.40%. #589002

Amount: \$192,197.28

Component Description: Total invoice

amount reduced

by 25.40%. #612034

Amount: \$1,282.00

Component Description: Total invoice

amount reduced

by 25.40%. #604013

Amount: \$1,373.38

Component Description: Total invoice

amount reduced

by 25.40%. #588012

Amount: \$6,754.75

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$644,100.00	\$2,287,242.00		\$1,847,101.80	
Major tower reinforcement /modifications	\$421,000.00	\$1,992,262.00	See FDH Quote.	\$1,708,144.50	N/A
Tall Tower (greater than 500')	\$210,500.00	\$282,980.00	See FDH quote.	\$131,957.30	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$7,000.00	N/A
Sub-total	\$644,100.00	\$2,287,242.00	N/A	\$1,847,101.80	N/A
Total for all systems	\$3,790,532.55	\$5,313,451.55	N/A	\$3,092,789.98	N/A

Components

Actual Information		
Description	File Name	

Component Description: 30% invoiced upon execution of this proposal. #E- 188489 Amount: \$512,787.30 Component Description: 30% invoiced upon execution of proposal. \$E- 188489 Amount: \$597,678.60 Component Description: 60% upon shipment of steel. #E-191535 Amount: \$1,195,357.20	Major tower reinforcement		
Amount: Component Description: Component Description	/modifications	Component Description:	30% invoiced upon
Amount: \$512,787.30			
Amount: \$512,787.30 Component Description: 30% invoiced upon execution of proposal. \$E-188489 Amount: \$597,678.60 Component Description: 60% upon shipment of steel. #E-191535 Amount: \$1,195,357.20 Tall Tower (greater than 500) Component Description: 30% invoiced upon execution of this proposal. #E-188489 Amount: \$84,891.30 Component Description: Final balance invoiced upon completion. #E-191929 Amount: \$23,533.00 Component Description: 50% invoiced upon order. #E-191925 Amount: \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E-188489			
Component Description: Component Description: Amount: Component Description: Component Description			
execution of proposal. \$E- 188489 Amount: \$597,678.60 Component Description: 60% upon shipment of steel. #E-191535 Amount: \$1,195,357.20 Tall Tower (greater than 500') Component Description: 30% invoiced upon execution of this proposal. #E- 188489 Amount: \$84,891.30 Component Description: Final balance invoiced upon completion. #E- 191929 Amount: \$23,533.00 Component Description: 50% invoiced upon order. #E-191925 Amount: \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E- 188489		Amount:	\$512,787.30
Amount: Component Description: Amount: Component Description: Component De		Component Description:	30% invoiced upon
Amount: Component Description: Amount: Component Description: Component De			execution of
Amount: Component Description: Amount: Component Description: Final balance invoiced upon completion. #E-191929 Amount: Component Description: Som invoiced upon order. #E-191925 Amount: Component Description: 30% invoiced upon execution of proposal. #E-188489			proposal. \$E-
Component Description: Amount: Component Description: Final balance invoiced upon completion. #E-191929 Amount: Solva invoiced upon order. #E-191925 Amount: Component Description: Component Description: Component Description: Component Description: 30% invoiced upon order. #E-191925 Amount: Solva invoiced upon execution of proposal. #E-188489			188489
Amount: Component Description: Final balance invoiced upon completion. #E-191929 Amount: Component Description: Component Description: Component Description: Component Description: Component Description: So% invoiced upon order. #E-191925 Amount: So% invoiced upon execution of proposal. #E-188489		Amount:	\$597,678.60
Amount: Shipment of steel. #E-191535		Component Description:	60% upon
Amount: #E-191535 \$1,195,357.20 Component Description: Component Description: 30% invoiced upon execution of this proposal. #E-188489 Amount: \$84,891.30 Component Description: Final balance invoiced upon completion. #E-191929 Amount: \$23,533.00 Component Description: 50% invoiced upon order. #E-191925 Amount: \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E-188489		, , , , , , , , , , , , , , , , , , ,	
Tall Tower (greater than 500') Component Description: Component Description: Component Description: Component Description: Component Description: Component Description: Final balance invoiced upon completion. #E-191929 Amount: \$23,533.00 Component Description: Component Description: Component Description: Component Description: So% invoiced upon order. #E-191925 Amount: \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E-188489			•
Component Description: Component Description: Component Description: Component Description: Component Description: Component Description: Final balance invoiced upon completion. #E-191929 Amount: Component Description: So% invoiced upon order. #E-191925 Amount: Component Description: So% invoiced upon order. #E-191925 Amount: Component Description: 30% invoiced upon execution of proposal. #E-188489		Amount:	\$1,195,357.20
Component Description: 30% invoiced upon execution of this proposal. #E- 188489 Amount: \$84,891.30 Component Description: Final balance invoiced upon completion. #E- 191929 Amount: \$23,533.00 Component Description: 50% invoiced upon order. #E-191925 Amount: \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E- 188489			
Amount: Component Description: Final balance invoiced upon completion. #E-191929 Amount: \$23,533.00 Component Description: 50% invoiced upon order. #E-191925 Amount: \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E-188489	500')	Component Description:	30% invoiced upon
Amount: Component Description: Final balance invoiced upon completion. #E-191929 Amount: \$23,533.00 Component Description: 50% invoiced upon order. #E-191925 Amount: \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E-188489			execution of this
Amount: Component Description: Final balance invoiced upon completion. #E-191929 Amount: \$23,533.00 Component Description: 50% invoiced upon order. #E-191925 Amount: \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E-188489			proposal. #E-
Component Description: Final balance invoiced upon completion. #E-191929 Amount: \$23,533.00 Component Description: 50% invoiced upon order. #E-191925 Amount: \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E-188489			188489
invoiced upon completion. #E- 191929 Amount: \$23,533.00 Component Description: 50% invoiced upon order. #E-191925 Amount: \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E- 188489		Amount:	\$84,891.30
invoiced upon completion. #E- 191929 Amount: \$23,533.00 Component Description: 50% invoiced upon order. #E-191925 Amount: \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E- 188489		Component Description:	Final balance
Amount: \$23,533.00 Component Description: 50% invoiced upon order. #E-191925 Amount: \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E-188489			invoiced upon
Amount: \$23,533.00 Component Description: 50% invoiced upon order. #E-191925 Amount: \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E-188489			completion. #E-
Component Description: Amount: 50% invoiced upon order. #E-191925 \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E-188489			191929
Amount: \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E-188489		Amount:	\$23,533.00
Amount: \$23,533.00 Component Description: 30% invoiced upon execution of proposal. #E-188489		Component Description:	50% invoiced upon
Component Description: 30% invoiced upon execution of proposal. #E-188489			
execution of proposal. #E- 188489		Amount:	\$23,533.00
execution of proposal. #E- 188489		Component Description:	30% invoiced upon
proposal. #E- 188489		200011011	
188489			
Amount: N/A			
		Amount:	N/A

Structural engineering tower load study for well documented tower

Component Description: Structural

engineering tower

study. #E182377

Amount: \$3,500.00

Component Description: Structural

engineering study

cost. #E186858

Amount: \$3,500.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$220,216.55	\$208,316.55		\$28,617.66	
Sinclair Internal Costs	\$66.55	\$66.55	N/A	\$66.55	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A

NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,882.50	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,485.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A

review "Need reimbursement more information - \$869.30 should be						
management of the transition Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application \$5,000.00 N/A \$221.92 N/A Attorney Fees - Perpare and File FCC Form 2100 (main), License to Cover Application \$2,365.00 \$2,250.00 N/A N/A N/A N/A Attorney Fees - Negotiation of lease and other matters for shared locations \$4,210.00 \$4,000.00 N/A N/A N/A N/A Attorney Fees - Prepare and File request for Special Temporary Authorization \$220,216.55 \$208,316.55 N/A \$28,617.66 N/A Total for all \$3,790,532.55 \$5,313,451.55 N/A \$3,092,789.98 N/A	review reimbursement	\$2,630.00	\$2,500.00	N/A	\$2,447.79	
Prepare and File FCC Form 2100 (main), Construction Permit Application \$2,365.00 \$2,250.00 N/A Total for all \$220,216.55 \$208,316.55 N/A \$3,092,789.98 N/A	management of	\$74,260.00	\$70,500.00	N/A	\$22,513.90	N/A
Prepare and File FCC Form 2100 (main), License to Cover Application Attorney Fees - \$4,210.00 \$4,000.00 N/A N/A N/A N/A Negotiation of lease and other matters for shared locations Attorney Fees - \$7,360.00 \$7,000.00 N/A N/A N/A N/A Prepare and File request for Special Temporary Authorization Sub-total \$220,216.55 \$208,316.55 N/A \$28,617.66 N/A Total for all \$3,790,532.55 \$5,313,451.55 N/A \$3,092,789.98 N/A	Prepare and File FCC Form 2100 (main), Construction Permit	\$5,260.00	\$5,000.00	N/A	\$221.92	N/A
Negotiation of lease and other matters for shared locations Attorney Fees - Prepare and File request for Special Temporary Authorization \$7,360.00 \$7,000.00 \$7,000.00 \$7,000.00 \$7,000.00 \$7,000.00 \$7,000.00 \$7,000.00 \$7,000.00 \$7,000.00 \$7,000.00 \$7,000.00 \$7,000.00 \$7,000.00 \$7,000.00 \$7,000.00 \$7,000.00 \$7,	Prepare and File FCC Form 2100 (main), License to Cover	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Prepare and File request for Special Temporary Authorization Sub-total \$220,216.55 \$208,316.55 N/A \$28,617.66 N/A Total for all \$3,790,532.55 \$5,313,451.55 N/A \$3,092,789.98 N/A	Negotiation of lease and other matters for shared	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Total for all \$3,790,532.55 \$5,313,451.55 N/A \$3,092,789.98 N/A	Prepare and File request for Special Temporary	\$7,360.00	\$7,000.00	N/A	N/A	N/A
	Sub-total	\$220,216.55	\$208,316.55	N/A	\$28,617.66	N/A
		\$3,790,532.55	\$5,313,451.55	N/A	\$3,092,789.98	N/A

Components

Actual Information Description	File Name	
Sinclair Internal Costs	Component Description: Amount:	Portion of general repack matter internal time card attributable to this station - divided by 100. \$66.55
Comprehensive coverage verification via field study, if needed	Information not provided.	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.	
NEPA Section 106 environmental review, if needed	Information not provided.	
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Consulting engineering cost. \$1,882.50

Perform engineering study or new channel assignment and antenna development	Component Description: Amount:	Consulting engineering cost. \$1,485.00
Address transition timing and coordination issues w/other stations and wireless	Information not provided.	

Prepare and or review reimbursement form

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #461289

Amount: \$1,311.48

Component Description: Legal services

cost.

Amount: \$115.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #461759

Amount: \$869.30

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$152.01

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #461759

Amount: \$869.30

Project management of the transition

repack matter invoice attributable to this station divided by 98 stations. #466690

Amount: \$446.87

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #457851

Amount: \$818.59

Component Description: Legal Service Cost.

#467422

Amount: \$120.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1090

Amount: \$176.70

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #463026

Amount: \$801.57

repack matter invoice attributable to this station divided by 98 stations. #1063

Amount: \$262.29

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #457331

Amount: \$836.44

Component Description: Legal Service Cost.

#464685

Amount: \$355.60

Component Description: Legal Service Cost.

#467886

Amount: \$112.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #464321

Amount: \$683.07

Component Description: \$26,919.78 credit

to be split across 93 Sinclair stations

reimbursed

\$999.20 for Invoice 461759 (correct reimbursement amount is

\$709.74). #CM-11-21-2019-461759

Amount: (\$289.46)

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1114

Amount: \$242.25

Component Description: Legal services

cost. #474439

Amount: \$57.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #472583

Amount: \$279.89

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #475283

Amount: \$384.08

repack matter invoice attributable to this station divided by 100 stations. #1111

Amount: \$159.58

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1143

Amount: \$436.90

Component Description: Legal services

cost. #470265

Amount: \$177.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #470923

Amount: \$406.65

Component Description: Legal services

cost. #472619

Amount: \$163.75

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1141

Amount: \$406.17

repack matter invoice attributable to this station divided by 100 stations. #1130

Amount: \$281.49

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1099

Amount: \$266.93

Component Description: Legal services

cost. #474851

Amount: \$172.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1133

Amount: \$307.72

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1117

Amount: \$282.68

Component Description: Legal services

cost. #476407

Amount: \$241.25

Component Description: Legal services

cost. #473923

Amount: \$157.50

Component Description: \$207.48 credit to

be split across 52 Sinclair stations reimbursed

\$269.71 for invoice

1093 (correct reimbursement amount is

\$265.72). #1093

Amount: (\$3.99)

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #476367

Amount: \$364.80

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1098

Amount: \$238.07

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #471524

Amount: \$322.83

repack matter invoice attributable to this station divided by 100 stations. #1156

Amount: \$399.52

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #473885

Amount: \$318.62

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #474405

Amount: \$490.56

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1151

Amount: \$388.07

Component Description: Legal services

cost. #475785

Amount: \$51.25

repack matter invoice attributable to this station divided by 98 stations. #1051

Amount: \$105.97

Component Description: Legal Service Cost.

#465219

Amount: \$177.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #467861

Amount: \$470.30

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$20.65

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$43.72

repack matter invoice attributable to this station divided by 93 stations. #461289

Amount: \$91.50

Component Description: Legal Service Cost.

#457859

Amount: \$318.70

Component Description: Legal services

cost. #471565

Amount: \$215.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #453686

Amount: \$943.95

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1079

Amount: \$177.14

Component Description: Portion of general

repack matter invoice attributable to this station divided by 99 stations. #469573

Amount: \$377.14

repack matter invoice attributable to this station divided by 98 stations. #1055

Amount: \$243.38

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1069

Amount: \$246.68

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #465001

Amount: \$596.30

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #465173

Amount: \$654.26

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. Previous balance of invoice

#1012. \$86.88

Amount: \$86.88

repack matter invoice attributable to this station divided by 99 stations. #468718

Amount: \$349.51

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. Previous balance of invoice

#453686.

Amount: \$999.04

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1072

Amount: \$237.64

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #461759

Amount: \$29.98

Component Description: Legal services

cost, interest accrued excluded.

#461837

Amount: \$276.80

repack matter invoice attributable to this station divided by 100 stations. #1145

Amount: \$369.98

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #453972

Amount: \$716.28

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$32.35

Component Description: Legal Service Cost.

#460956

Amount: \$230.60

Component Description: Legal services

cost. #469619

Amount: \$163.75

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$20.91

repack matter invoice attributable to this station divided by 93 stations. #1010

Amount: \$86.88

Component Description: Legal Service Cost.

#461837

Amount: \$277.86

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #463567

Amount: \$566.48

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #467378

Amount: \$576.96

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1093

Amount: \$269.71

repack matter invoice attributable to this station divided by 98 stations. #1058

Amount: \$187.24

Component Description: Legal Service Cost.

#464343

Amount: \$82.50

Component Description: Portion of general

repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$731.71

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1105

Amount: \$216.88

Component Description: Portion of general

repack matter invoice attributable to this station divided by 99 stations. #1086

Amount: \$275.35

repack matter invoice attributable to this station divided by 100 stations. #1123

Amount: \$342.14

Component Description: Legal services

cost. #473579

Amount: \$51.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1045

Amount: \$185.10

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1078

Amount: \$215.68

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$912.82

repack matter invoice attributable to this station divided by 93

stations.

Amount: \$955.89

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1039

Amount: \$30.47

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #1012

Amount: \$20.64

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #461759

Amount: \$29.98

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$99.92
	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$99.92
	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$122.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Predetermined	Estimated	Estimated Cost		Actual Cost
Description	Cost Estimate	Cost	Justification	Actual Cost	Justification
Other Expenses	\$128,696.00	\$128,131.00		\$11,753.17	
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	\$28,050.00	\$28,050.00	See Response to August 23 Inquiry.	N/A	N/A
Equipment Storage	\$15,000.00	\$15,000.00	See Exhibit J.	N/A	N/A
Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	See Exhibit J.	\$9,153.17	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$28,566.00	\$28,566.00	See Response to August 23 Inquiry.	N/A	N/A
Non-zoning permits	\$10,000.00	\$10,000.00	See Exhibit J.	N/A	N/A
Local Zoning	\$20,000.00	\$20,000.00	See Exhibit J.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,600.00	N/A
Sub-total	\$128,696.00	\$128,131.00	N/A	\$11,753.17	N/A
Total for all systems	\$3,790,532.55	\$5,313,451.55	N/A	\$3,092,789.98	N/A

Components

Actual Information Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.

Handling Charges		
Handling Charges	Component Description:	Total invoice
		amount reduced
		by 25.40%.
	A	#576003
	Amount:	\$2,820.86
	Component Description:	Equipment
		handling cost.
		#1133855-0003
	Amount:	\$2,229.92
	Component Description:	Equipment
		handling cost.
		#1133855-0002
	Amount:	\$2,229.92
	Component Description:	Equipment
		handling cost.
		#1131877-0001
	Amount:	\$605.88
	Component Description:	Equipment
	, and the second	handling cost.
		#1130986-0001
		11 1100000 0001
	Amount:	\$619.52
	Amount: Component Description:	\$619.52
		\$619.52 Total invoice
		\$619.52 Total invoice amount reduced
		\$619.52 Total invoice amount reduced by 25.40%.
equipment and other waste,	Component Description:	\$619.52 Total invoice amount reduced by 25.40%. #613053
Disposal Costs (for equipment and other waste, net of any salvage value) Non-zoning permits	Component Description: Amount:	\$619.52 Total invoice amount reduced by 25.40%. #613053

FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
DTV Medical Facility Notification	Component Description:	Medical notification cost. #1216
	Amount:	\$2,600.00

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,790,532.55	\$5,313,451.55	\$3,092,789.98

Reimbursem	entestatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Lucy Rutishauser CFO

01/28/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

Lucy Rutishauser CFO

01/28/2020

Attachments