

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 77451 Service: DTV Call KPTH Channel: 30 (UHF)

Sign:

File **0000028555**

Number:

ID:

FRN: **0022764187** Date **05/11**

Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
KPTH LICENSEE, LLC Doing Business As: KPTH LICENSEE, LLC	Harvey Arnold 10706 Beaver Dam Road Cockeysville, MD 21030 United States	+1 (410) 568-1500	harnold@sbgtv. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

Preparer Contact Information

Preparer Contact Name and Information

Esq. E Lerman Senter PLLC 2 S V	Paul A. Cicelski, Esq. 2001 L Street, NW Suite 400 Washington, DC 20036 United States	+1 (202) 429- 8970	pcicelski@lermansenter. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	See Exhibit A.

Transmitters

S	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Quantum QDC2 ESC
	Year	2006
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9evo-48
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	73.5 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	Yes

	Description	Electrical Installation
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Other Costs	Other Costs

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Тор
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	ATW25H3- HTP1-49H
Year	2006

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Тор
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	694.0 kW
	Manufacturer	

Model	TFU-20ETT /VP-R P210
Year	2017
Justification for New Antenna	Old antenna is a single channel antenna that cannot be used for the new post- auction channel.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
Side Mount Brackets	Feed Line Size	6 1/8 inches inches
	Do you require the separate purchase of side mount brackets for a high power antenna?	

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Name Description	
Wedding Cake Adapter	Wedding Cake Adapter
Combiner output splitting or switching for dual feed lines	Combiner output splitting/switching for dual feed lines

Interim Antenna

New Antenna Costs

Section	Question	Response
	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Broadband Panel
	Number of Stations Supported	3
	Number of Panels/Bays	24
	Lower Limit	470.00 MHz
	Upper Limit	598.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	300.0 kW
	Manufacturer	
	Model	TFU-24WB- 1-R
	Year	2017

Justification for New Antenna	Interim
	antenna to
	be shared
	by three
	stations to
	stay on the
	air while the
	main
	antenna
	undergoes
	construction
	for the post-
	auction
	channel
	change.

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	В
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
14
30
32

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	ERI
Line Manufacturer and Type	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Other
	Other Segment Length	18.4 feet
	Number of parallel runs	1
	Length	2118 feet per run

Primary

Other Transmission Line Expenses Not Listed

Transmission	n Laine	Description	
	Rigid Transmission Line - copper	Rigid Transmission Line - copper	

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1057963
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 35' 12.0" N-
	Longitude (NAD83)	096° 13' 19.0" W-
	Overall Structure Height	1987.84 fee
	Support Structure Height	1847.09 fee
	Ground Elevation Above Mean Sea Level (AMSL)	1332.99 fee

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Heartland Tower Company, L.L.C.
Date Constructed	02/22/2007

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
66170	KTIV	DTV
39665	KMEG	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for tower with candelabra
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

Primary Tower Other Tower Expenses Not Listed

Information not provided.

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	470
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No

Number of Days

Justification

N/A

N/A

Outside Professional

Other Professional Services Expenses Not Listed

I Services Costs	Description
Sinclair Internal Costs	Internal Employee Time Costs

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description
Equipment Storage	Equipment Storage

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Transmitter THU9evo-48	Predetermined Cost Estimate \$3,691,457.40	Estimated Cost \$2,215,251.26	Estimated Cost Justification	Actual Cost \$1,449,525.17	Actual Cost Justification
Other Costs	\$15,818.88	\$15,818.88	Security services, see attached quote from 1st Class Security.	\$15,818.88	Item "Need more information \$5,084.64" should be removed.
Other Electrical Service: Electrical Installation	\$107,838.52	\$107,838.52	N/A	\$107,838.52	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$51,736.50	See attached Mitchell Electric quote #22658.	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$51,736.50	See attached Mitchell Electric quote #22658.	\$8,330.34	N/A

Liquid Cooled Solid State Transmitter 68.5 - 75 kW UHF - \$1,473,000.00 \$7,120.86 ***System Notice: Cooled Solid State Transmitter 35 - 50 kW Sub-total \$3,691,457.40 \$2,215,251.26 N/A \$1,449,525.17 Total for all \$5,980,583.67 \$4,527,016.28 N/A \$2,688,439.30						
Liquid Notice: Cooled Estimate Solid State Transmitter 35 - 50 kW because line has been superseded. ***See Response to August 11 Inquiry. Sub-total \$3,691,457.40 \$2,215,251.26 N/A \$1,449,525.17	Liquid Cooled Solid State Transmitter	\$1,999,000.00	\$1,946,000.00	N/A	\$1,310,416.57	Two Rohde items "\$44,083.00" and "840,632.75" should be removed. Correct total amount is \$1,310,416.57
Total for all \$5,980,583.67 \$4,527,016.28 N/A \$2,688,439.30	Liquid Cooled Solid State Transmitter	\$1,473,000.00	\$7,120.86	Notice: Estimate adjusted and locked because line has been superseded. ***See Response to August	\$7,120.86	N/A
	Sub-total	\$3,691,457.40	\$2,215,251.26	N/A	\$1,449,525.17	N/A
ayatoma	Total for all systems	\$5,980,583.67	\$4,527,016.28	N/A	\$2,688,439.30	N/A

Components

Actual Information		
Description	File Name	

Other Costs		
	Component Description:	Security services cost related to the
	Amount:	transmitter. #24491 \$2,259.84
	Component Description:	Security services related to the
	Amount:	transmitter. #24710 \$3,954.72
	Component Description:	Security services cost. #24659
	Amount:	\$5,084.64
	Component Description:	Security services attributed to the transmitter. #24610
	Amount:	\$4,519.68
	Component Description:	Security services related to the transmitter. #24659
	Amount:	\$5,084.64
Other Electrical Service: Electrical Installation	Component Description:	Transmitter
	Component Becomplient	installation cost. #002241
	Amount:	\$107,838.52
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Transformer 3 phase/480v -	Information not provided.	

Switchgear - industrial 800		
amp	Component Description:	Transmitter related cost reduced by
	Amount:	20.02%. #230008 \$1,494.02
	Component Description:	Transmitter related cost. #INV-11883
	Amount:	\$4,149.00
	Component Description:	Transmitter switch related cost discounted by
	Amount:	20.02%. #213011 \$2,687.32
UHF - Liquid Cooled Solid State Transmitter 68.5 - 75		
kW	Component Description:	Transmitter related cost. #002153
	Amount:	\$302,552.00
	Component Description:	Transmitter related cost. #INV-11766
	Amount:	\$31,609.00
	Component Description:	Transmitter related
	Amount:	cost. #INV-11730 \$23,109.00
	Component Description:	Transmitter related
	Amount:	cost. #INV-11880 \$14,609.00
	Component Description:	Transmitter related
	Amount:	cost. #002152 \$20,427.00

Component Description: Transmitter related

cost. #INV-11697

Amount: \$34,146.00

Component Description: Transmitter related

cost 75%.

#9500081385

Amount: \$675,305.20

Component Description: Transmitter related

cost 25%.

Amount: \$208,659.37

Component Description: Transmitter cost,

25% down upgrade

excluded.

#9500075318

Amount: \$44,083.00

Component Description: Transmitter cost,

Amount:

75% plus tax. #9500081385

\$840,632.75

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW

Component Description: Roll of dumpster

and disposal cost.

#2103

Amount: \$283.75

Component Description: Transmitter

downpayment. #9500075318

Amount: \$202,908.98

Component Description: Rental cost related

to transmitter. #157358238-003

Amount: \$637.14

Component Description: Roll off dumpster

and disposal cost.

#2193

Amount: \$303.31

Component Description: Disposal costs

associated with the

transmitter. #2748

Amount: \$448.74

Component Description: Transmitter related

cost for rental.

#8543

Amount: \$3,852.00

Component Description: Fork lift rental.

#155690796-001

Amount: \$1,276.51

Component Description: Roll off dumpster

and disposal cost.

#2017

Amount: \$319.41

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification		Actual Cost Justification
Interim Antenna TFU-24WB- 1-R	\$362,780.00	\$360,237.44		\$24,245.94	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$13,000.00	N/A	\$0.00	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$80,000.00	N/A	\$14,008.50	N/A
Sweep test of existing antenna	\$6,730.00	\$10,237.44	Per the request of FCC via RFI	\$10,237.44	N/A

UHF - High Power, Side	\$235,000.00	\$235,000.00	This cost is from the	\$0.00	Second item should
			Widelity		be
Mount, broadband			Report Cost		removed.
panel, 24			Cost Catalog,		
			_		
bay,, 300			however, the cost		
kW input, directional,,			erroneously		
			did not pre-		
elliptically or circularly			fill in the		
polarized			instant		
polarizeu			application		
			section		
			based on		
			the 24-bay,		
			60 kW,		
			directional,		
			elliptically		
			polarized		
			antenna.		
			Shared		
			with KMEG		
			and KTIV.		
Primary	\$630,964.40	\$562,126.81		\$328,415.42	
Antenna TFU-20ETT /VP-R P210					
TFU-20ETT	\$289,500.00	\$208,335.46	N/A	\$208,335.46	Invoice
TFU-20ETT /VP-R P210 UHF - High Power Top	\$289,500.00	\$208,335.46	N/A	\$208,335.46	#295008
TFU-20ETT /VP-R P210 UHF - High Power Top Mount (200-	\$289,500.00	\$208,335.46	N/A	\$208,335.46	#295008 can be
TFU-20ETT /VP-R P210 UHF - High Power Top Mount (200- 1000 kW),	\$289,500.00	\$208,335.46	N/A	\$208,335.46	#295008 can be removed
TFU-20ETT /VP-R P210 UHF - High Power Top Mount (200- 1000 kW), One	\$289,500.00	\$208,335.46	N/A	\$208,335.46	#295008 can be removed from this
TFU-20ETT /VP-R P210 UHF - High Power Top Mount (200- 1000 kW), One station	\$289,500.00	\$208,335.46	N/A	\$208,335.46	#295008 can be removed from this cost
TFU-20ETT /VP-R P210 UHF - High Power Top Mount (200- 1000 kW), One station antenna,	\$289,500.00	\$208,335.46	N/A	\$208,335.46	#295008 can be removed from this cost
TFU-20ETT /VP-R P210 UHF - High Power Top Mount (200- 1000 kW), One station antenna, elliptically	\$289,500.00	\$208,335.46	N/A	\$208,335.46	#295008 can be removed from this cost
TFU-20ETT /VP-R P210 UHF - High Power Top Mount (200- 1000 kW), One station antenna,	\$289,500.00	\$208,335.46	N/A	\$208,335.46	#295008 can be removed from this cost
TFU-20ETT /VP-R P210 UHF - High Power Top Mount (200- 1000 kW), One station antenna, elliptically or circularly polarized					#295008 can be removed from this cost componer
TFU-20ETT /VP-R P210 UHF - High Power Top Mount (200- 1000 kW), One station antenna, elliptically or circularly polarized Combiner	\$289,500.00 \$300,000.00	\$208,335.46	N/A	\$208,335.46 \$120,079.96	#295008 can be removed from this cost
TFU-20ETT /VP-R P210 UHF - High Power Top Mount (200- 1000 kW), One station antenna, elliptically or circularly polarized Combiner output					#295008 can be removed from this cost compone
TFU-20ETT /VP-R P210 UHF - High Power Top Mount (200- 1000 kW), One station antenna, elliptically or circularly polarized Combiner output splitting or					#295008 can be removed from this cost componer
TFU-20ETT /VP-R P210 UHF - High Power Top Mount (200- 1000 kW), One station antenna, elliptically or circularly polarized Combiner output					#295008 can be removed from this cost componer

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$24,956.95	See quote associated with Dielectric invoice #295008.	\$0.00	N/A
Wedding Cake Adapter	\$22,434.40	\$22,434.40	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
Sub-total	\$993,744.40	\$922,364.25	N/A	\$352,661.36	N/A
Total for all systems	\$5,980,583.67	\$4,527,016.28	N/A	\$2,688,439.30	N/A

Components

Actual Information Description	File Name	
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Component Description:	This cost represents the 1/3 allocations to KPTH for its share of the antenna.
	Amount:	\$560.00

New combiner, cost per		
channel (without antenna)	Component Description:	Combiner cost.
		#1128-1
	Amount:	\$2,008.50
	Component Description:	Antenna related
		cost. #QC19-007
	Amount:	\$12,000.00
Sweep test of existing		
antenna	Component Description:	Antenna related
		cost reduced by
		20.02%. #323011
	Amount:	\$5,118.72
	Component Description:	Antenna related
		cost reduced by
		20.02%. #331009
	Amount:	\$5,118.72
	Component Description:	This cost
		represents the 1/3
		allocation to KPTH
		for its share of the
		antenna.
	Amount:	\$758.33
UHF - High Power, Side		
Mount, broadband panel, 24	Component Description:	Total amount
bay,, 300 kW input,		reduced by
directional,, elliptically or		20.02%. #195001
circularly polarized	Amount:	\$148,253.32
	Component Description:	This cost
		represents the 1/3
		allocation to KPTH
		for its share of the
		antenna.
	Amount:	\$57,672.67

Mount (200-1000 kW), One station antenna, elliptically or circularly polarized

Component Description: Antenna related

cost reduced by 20.02%. #274003

Amount: \$16,163.95

Component Description: Antenna related

cost reduced by 20.02%. #295008

Amount: \$52,142.16

Component Description: Antenna related

cost reduced by 20.02%. #345012

Amount: \$2,748.91

Component Description: Antenna related

cost reduced by 20.02%. #318016

Amount: \$3,423.52

Component Description: Resubmitted

under

transmission line.

#317002

Amount: N/A

Component Description: Updated UHF

Antenna related cost. This is the newest version and all other versions should be deleted. #195001

Amount: \$133,856.92

Component Description: Antenna related

cost reduced by 20.02%. #195001

Amount: \$148,253.32

Combiner output splitting or		
switching for dual feed lines	Component Description:	Antenna related
		cost reduced by
		20.02%. #212010
	Amount:	\$117,906.51
	Component Description:	Antenna related
		cost reduced by
		20.02%. #273027
	Amount:	\$2,173.45
Elbow complex, single		
channel, at antenna input,	Component Description:	Total invoice
per 6 1/8. feedline (if		amount reduced
needed)		by 20.02%.
		#295008
	Amount:	\$24,956.95
Wedding Cake Adapter		
	Component Description:	Total invoice
		amount reduced
		by 20.02%.
		#295008
	Amount:	\$22,434.40
Sweep test of existing		
antenna	Component Description:	Antenna related
		cost reduced by
		20.02%. #323011
	Amount:	\$5,118.72

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$66,410.06	\$66,410.06		\$66,410.06	
Rigid Transmission Line - copper	\$66,410.06	\$66,410.06	See attached quote from Dielectric.	\$66,410.06	N/A
Sub-total	\$66,410.06	\$66,410.06	N/A	\$66,410.06	N/A
Total for all systems	\$5,980,583.67	\$4,527,016.28	N/A	\$2,688,439.30	N/A

Components

Actual Information	
Description	File Name

Rigid Transmission Line -	
copper	

Component Description: Total invoice

amount is reduced

by 20.02%. #317002

Amount: \$4,285.72

Component Description: Updated invoice of

transmission line related cost.

#219004

Amount: \$47,664.80

Component Description: Transmission line

related cost reduced by

20.02%. #219004

Amount: \$47,664.80

Component Description: Transmission line

expense reduced

by 20.02%. #269003

Amount: \$14,459.54

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co Justificati
Primary Tower TOWER	\$862,000.00	\$967,931.40		\$727,442.41	
Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$19,000.00	N/A	\$12,000.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$166,511.01	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$548,931.40	See attached quote from Precision Communications.	\$548,931.40	Item "Nee More Informatic - 4th payment PO #976 #7365" should b removed Correct total is \$463,524.
Sub-total	\$862,000.00	\$967,931.40	N/A	\$727,442.41	N/A
Total for all systems	\$5,980,583.67	\$4,527,016.28	N/A	\$2,688,439.30	N/A

Components

Actual Information	
Description	File Name

Structural engineering tower load study for a documented tower with candelabra

Component Description: Engineering tower

analysis.

Amount: \$6,000.00

Component Description: Tower analysis.

Amount: \$6,000.00

Major tower reinforcement /modifications

Component Description: Tower related cost.

#7491

Amount: \$27,820.00

Component Description: Tower related cost.

#157358238-005

Amount: \$640.10

Component Description: Tower related cost.

#7458

Amount: \$38,787.50

Component Description: Tower related cost.

#7384

Amount: N/A

Component Description: Tower related cost.

#7519

Amount: \$34,775.00

Component Description: Tower related cost.

#7566

Amount: \$37,450.00

Component Description: Tower related cost.

#7459

Amount: \$4,568.41

Component Description: Tower related cost.

#7438

Amount: \$16,050.00

Component Description: Tower related cost.

#7439

Amount: \$6,420.00

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)

Component Description:

Tower related cost.

#7417

Amount:

\$15,515.00

Component Description:

Tower related cost updated. #7336

Amount:

\$170,814.80

Component Description:

Tower related cost,

weather days.

Amount:

\$17,120.00

#7365

Component Description:

Complex tower cost. #7384

Amount:

\$85,407.40

Component Description:

Tower related cost updated. #7248

Amount:

\$85,407.40

Component Description:

Tower related cost updated. #7302

Amount:

\$85,407.40

Component Description:

1st payment of PO

Amount:

#9761. #7248 \$85,407.40

Component Description:

This invoice is 1/2

of the

"\$159,645.00" downpayment.

#7248

Amount:

\$85,407.40

Component Description: 2nd payment of PO

#9761. #7302 \$95.407.40

Amount: \$85,407.40

Component Description: 4th payment of PO

#9761. #7365

Amount: \$17,120.00

Component Description: Incremental

payment number 5 for tower related cost. #7382

¢ος 407 40

Amount: \$85,407.40

Component Description: Tower related

expense. #8136

Amount: \$3,852.00

Component Description: 3rd payment of PO

#9761. #7336

Amount: \$170,814.80

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Outside Professional Services	\$228,248.56	\$216,901.06		\$44,852.26	
Project management of the transition	\$74,260.00	\$70,500.00	N/A	\$30,938.58	N/A
Sinclair Internal Costs	\$203.56	\$203.56	N/A	\$171.47	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$3,400.00	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A

NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$221.92	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,947.50	check invoice	\$2,947.50	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,025.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,700.00	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,447.79	N/A
Sub-total	\$228,248.56	\$216,901.06	N/A	\$44,852.26	N/A
Total for all systems	\$5,980,583.67	\$4,527,016.28	N/A	\$2,688,439.30	N/A

Components

Actual Information Description	File Name	
Project management of the transition	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #478288
	Amount:	\$194.86
	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #118
	Amount:	\$468.97
	Component Description:	Legal services cost. #476890
	Amount:	\$102.50

repack matter invoice attributable to this station divided by 93 stations. #1010

Amount: \$86.88

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #472583

Amount: \$279.89

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1123

Amount: \$342.14

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1117

Amount: \$282.68

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. Previous balance of invoice

#453686.

Amount: \$999.04

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$32.35

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1079

Amount: \$177.14

Component Description: Legal services

cost. Interest accrued excluded.

#461802

Amount: \$319.30

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #467861

Amount: \$470.30

Component Description: Legal services

cost. #467389

Amount: \$245.20

Component Description: Legal Service Cost.

#469586

Amount: \$501.25

repack matter invoice attributable to this station divided by 99 stations. #469573

Amount: \$377.14

Component Description: Portion of general

repack matter invoice attributable to this station divided by 99 stations. #1086

Amount: \$275.35

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1161

Amount: \$267.48

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #465001

Amount: \$596.30

Component Description: Legal services

cost. #476374

Amount: \$171.25

repack matter invoice attributable to this station divided by 100 stations. #1133

Amount: \$307.72

Component Description: Legal services

cost. #473892

Amount: \$157.50

Component Description: Legal services

cost. #474818

Amount: \$51.25

Component Description: \$146.80 credit to

be split across 8 Sinclair stations reimbursed

\$341.18 for Invoice 471524 (correct reimbursement amount is

\$322.83). #CM-9-23-2019-471524

Amount: (\$18.35)

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1156

Amount: \$399.52

repack matter invoice attributable to this station divided by 100 stations. #1099

Amount: \$266.93

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1151

Amount: \$388.07

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1145

Amount: \$369.98

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1143

Amount: \$436.90

Component Description: Legal services

cost. #475752

Amount: \$51.25

Component Description: \$207.48 credit to

be split across 52 Sinclair stations reimbursed

\$269.71 for invoice

1093 (correct reimbursement amount is

\$265.72). #1093

Amount: (\$3.99)

Component Description: \$26,919.78 credit

to be split across 93 Sinclair stations

reimbursed

\$999.20 for Invoice 461759 (correct reimbursement amount is

\$709.74). #CM-11-21-2019-461759

Amount: (\$289.46)

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #472173

Amount: \$311.78

Component Description: Legal services

cost. #473547

Amount: \$263.75

Component Description: Legal services

cost. #475291

Amount: \$813.75

repack matter invoice attributable to this station divided by 100 stations. #1141

Amount: \$406.17

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #476367

Amount: \$364.80

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #474405

Amount: \$490.56

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #473885

Amount: \$318.62

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #475283

Amount: \$279.89

repack matter invoice attributable to this station divided by 100 stations. #1130

Amount: \$281.49

Component Description: Legal services

cost. #478294

Amount: \$256.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #470923

Amount: \$406.65

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1167

Amount: \$313.41

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #107

Amount: \$602.28

Component Description: Legal services

cost. #474411

Amount: \$51.25

repack matter invoice attributable to this station divided by 98 stations. #463026

Amount: \$801.57

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #463567

Amount: \$566.48

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #465173

Amount: \$654.26

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #470923

Amount: \$479.53

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1111

Amount: \$159.58

Component Description: Legal Service Cost.

#471532

Amount: \$436.25

Component Description: Legal Service Cost.

#465186

Amount: \$297.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #461759

Amount: \$29.98

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$43.72

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1105

Amount: \$216.88

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1090

Amount: \$176.70

repack matter invoice attributable to this station divided by 98 stations. #1072

Amount: \$237.64

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1133

Amount: \$307.72

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #457331

Amount: \$836.44

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #453972

Amount: \$716.28

Component Description: Legal Service Cost.

#470282

Amount: \$475.00

Component Description: Legal services

cost. #457852

Amount: \$453.30

Component Description: Legal services

cost. #464358

Amount: \$82.30

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #473506

Amount: \$421.40

Component Description: Legal services

cost. #460939

Amount: \$115.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1058

Amount: \$187.24

Component Description: Legal Service Cost.

#472180

Amount: \$965.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1069

Amount: \$246.68

repack matter invoice attributable to this station divided by 98 stations. #1078

Amount: \$215.68

Component Description: Portion of general

repack matter invoice attributable to this station divided by 99 stations. #469573

Amount: \$446.03

Component Description: Legal Service Cost.

#472995

Amount: \$115.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #453686

Amount: \$943.95

Component Description: Legal Service Cost.

#467897

Amount: \$50.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$955.89

repack matter invoice attributable to this station divided by 98 stations. #1045

Amount: \$185.10

Component Description: Legal services

cost. #461802

Amount: \$325.68

Component Description: Portion of general

repack matter invoice attributable to this station divided by 99 stations. #468718

Amount: \$349.51

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #470237

Amount: \$436.37

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1141

Amount: \$406.17

repack matter invoice attributable to this station divided by 98 stations. #466690

Amount: \$446.87

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$912.81

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1063

Amount: \$262.29

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$20.65

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1093

Amount: \$269.71

Component Description: Legal Service Cost.

#470876

Amount: \$241.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1055

Amount: \$243.38

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1051

Amount: \$105.97

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #467378

Amount: \$576.96

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #461289

Amount: \$91.50

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$731.72

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1039

Amount: \$30.47

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1098

Amount: \$238.07

Component Description: Legal services

cost. #463577

Amount: \$185.45

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #457851

Amount: \$818.59

repack matter invoice attributable to this station divided by 98 stations. #464321

Amount: \$683.07

Component Description: Legal Service Cost.

#472591

Amount: \$2,347.15

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1114

Amount: \$242.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. Previous balance of invoice

#1012.

Amount: \$86.88

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$20.91

Component Description: Legal Service Cost.

#466701

Amount: \$57.50

repack matter invoice attributable to this station divided by 100 stations. #1143

Amount: \$436.90

Component Description: Legal services

cost. #464700

Amount: \$297.90

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #470321

Amount: \$198.52

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #471524

Amount: \$341.18

Sinclair Internal Costs

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100

stations.

Amount: \$11.39

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$15.08

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$25.53

Component Description: Portion of general

repack matter internal time card attributable to this station - divided by

100.

Amount: \$66.55

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100

stations.

Amount: \$26.93

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100

stations.

Amount: \$7.86

repack matter invoice attributable to this station divided by 100 stations.

\$8.66 **Amount:**

Component Description: Portion of general

> repack matter invoice attributable to this station divided by 100 stations.

Amount: \$9.47

Comprehensive coverage verification via field study, if needed

Component Description: Coverage related

> cost. #187005 \$3,400.00

Amount:

FAA consultant, including cost of preparing FAA Form

7460 (Notice of Proposed Construction), if needed for height increase

ASR modification (prepare

FCC Form 854)

Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures

NEPA Section 106 environmental review, if needed

over 450 feet

Attorney Fees - Prepare and File request for Special **Temporary Authorization**

Information not provided.

Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$122.00
	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$99.92
Prepare request for Special Temporary Authorization	Information not provided.	
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover	Information not provided.	

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Component Description: Amount:	Outside consulting engineering costs. #878-55-0004 \$2,947.50
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Consulting engineering cost. \$2,025.00
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Consulting engineering cost. \$2,700.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	

Prepare and or review reimbursement form

Component Description: Legal services

cost.

Amount: \$115.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93

stations.

Amount: \$152.01

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98

stations. #461759

Amount: \$869.30

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #461289

Amount: \$1,311.48

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$138,723.25	\$138,158.25		\$47,548.04	
Equipment Delivery and Handling Charges	\$25,027.25	\$25,027.25	See Exhibit J.	\$24,648.44	N/A
Equipment Storage	\$10,000.00	\$10,000.00	N/A	\$299.60	N/A
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	\$28,050.00	\$28,050.00	See Response to August 11 Inquiry.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$28,566.00	\$28,566.00	See Response to August 11 Inquiry.	\$20,000.00	N/A
Non-zoning permits	\$10,000.00	\$10,000.00	See Exhibit J.	N/A	N/A
Local Zoning	\$20,000.00	\$20,000.00	See Exhibit J.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,600.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Sub-total	\$138,723.25	\$138,158.25	N/A	\$47,548.04	N/A
Total for all systems	\$5,980,583.67	\$4,527,016.28	N/A	\$2,688,439.30	N/A

Components

Actual Information	
Description	File Name

Equipment Delivery and Handling Charges

Component Description: Equipment

delivery and handling cost.

#11664

Amount: \$3,852.00

Component Description: Equipment

delivery related

cost. #8849

Amount: \$3,852.00

Component Description: Equipment

delivery and handling cost.

#12093

Amount: \$520.00

Component Description: Equipment

delivery related costs reduced by

20.02%. #320013

Amount: \$4,214.83

Component Description: Equipment

delivery related

costs. #301046

Amount: \$12,209.61

Component Description: Total invoice

amount reduced by 20.02%.

#295008

Amount: \$4,750.81

Equipment Storage		
	Component Description:	Equipment storage cost.
		#170028
	Amount:	\$149.80
	Component Description:	One month of equipment storage. #169333
	Amount:	\$149.80
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Disposal Costs (for equipment and other waste,	Component Description:	Disposal costs.
net of any salvage value)		#QC19-024
	Amount:	\$20,000.00
Non-zoning permits	Information not provided.	
Local Zoning	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
DTV Medical Facility Notification		
Nouncation	Component Description:	Medical notification
	Amount:	mailing. #1044 \$2,600.00
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$5,980,583.67	\$4,527,016.28	\$2,688,439.30

Reimbursem	entestatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Lucy Rutishauser CFO

05/11/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

Lucy Rutishauser CFO

05/11/2020

Attachments