

Federal Communications Commission

# (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

			-		
Facility	39664	Service: DTV	Call	WCSH	Channel: 31 (UHF)
ID:			Sign:		
File	000002	8041			
Number:					
FRN: 003	30521983	Date	01/27		
		Submitted:	/2020		

### Applicant Name, Type, and Contact Information

### Applicant Information

Applicant	Address	Phone	Email	Applicant Type
PACIFIC AND SOUTHERN, LLC	Denise Branson, Sr. Paralegal TEGNA, Inc. 8350 Broad Street, Suite 2000 Tysons, VA 22102 United States	+1 (703) 873-6606	dbranson@TEGNA. com	Limited Liability Company

### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer	Preparer Contact Name and Information					
Contact Information	Applicant	Address	Phone	Email		
	Gary Davis	Gary Davis	+1 (404) 873-	gadavis@tegna.		
	Regional Head of Technology and	8350 Broad	9199	com		
	Operations	Street				
	TEGNA	Suite 2000				
		Tysons, VA				
		22102				
		United States				

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	WCSH will construct it's new assigned facility. this will require a new transmitter, antenna and interim antenna and line during the primary facility construction.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	CDP3200 P2		
		Year	2001		
		Туре	Inductive Output Tube		
		IOT Power Type	Тwo		
		Power Capacity	50 kW		

# **Existing Transmitter Information**

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	Yes			
		Manufacturer				
		Model	ULXTE 72			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	47.2 kW			
		Justification for New Transmitter	Station has in excess of 10% TPO headroom and is eligible for a 1-Step- Up Allowance. Reimbursable TPO is 36.6 kW based on initial 90-day filing CP. This would require a ULXTE-60. A 1-Step-Up is the ULXTE- 72 and is therefore reimbursable.			

Primary	Other Transmitter Costs				
Transmitter	Section	Question	Response		
	Electrical Service	Service Entrance (3 phases 800A 208V)	No		

	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	100.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

# Primary<br/>TransmitterOther Transmitter Cost Not ListedInformation not provided.

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information					
Antenna	Section	Question	Response			
	Existing Antenna Description	Type of change	Purchase New			
		Antenna Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is the existing antenna shared with another station or stations?	No			
		Is the existing antenna directional?	Yes			
		Is antenna in operating condition?	Yes			
		Is antenna located on or in close proximity to an antenna farm?	No			
	Existing Antenna	Class	Full Power			
	Manufacturer and Type	Mounting	Side Mount			
		Antenna position in stack	Not in Stack			
		Polarization	Horizontal			
		Туре	Slotted Coaxial			
		Number of Stations Supported	N/A			
		Number of Panels	N/A			
		Design power capacity in use	N/A			
		Lower Limit	N/A			
		Upper Limit	N/A			
		Other Antenna Type	N/A			
		ERP: (Effective Radiated Power)	1000.0 kW			

Manufacturer	
Model	TFU- 28DSC-R 4C150
Year	2001

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna	Class	Full Power	
	Manufacturer and Types	Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	775.0 kW	
		Manufacturer		
			1	

Model	TFU-26DS0 /VP-R 4C150
Year	2018
Justification for New Antenna	Station's licensed horizontally polarized, side-mount main antenna cannot be re-tuned and must be replaced for new channel assignment

# Primary Other Antenna Costs

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
		Туре	
		Number of channels supported	N/A
Elbow Com		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
		Broadband or Single Channel?	Single Channel
		Feed Line Size	7 3/16 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary	Other Antenna Cost Not Listed	
Antenna	Name	Description
	Shipping	\$6,800

Interim	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase New	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Broadband Slot	
		Number of Stations Supported	1	
		Number of Panels/Bays	24	
		Lower Limit	650.00 MHz	
		Upper Limit	656.00 MHz	
		Design power capacity in use	100.0 %	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	1000.0 kW	
		Manufacturer		
		Model	TFU-24WB- R C160	
		Year	2018	

Justification for New Antenna	An interim
	antenna is
	necessary
	to keep
	station on
	air during
	primary
	antenna
	replaceme
	& for
	duration of
	assigned
	phase. TF
	24WB cos
	is
	equivalent
	to a single
	channel sl
	interim
	antenna. A
	TFU-24WI
	is required
	to replicate
	existing
	coverage.

# Interim Other Antenna Costs

Antenna

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	В
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna	Other Antenna Cost Not Listed	
	Name	Description
	Shipping	\$5,400

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Existing Transmission Line Primary Existing Transmission

smissio	n Line Section	Question	Response
	Existing Transmission Line Description	Type of change	Utilize Existing
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
Existing Transmission Line Manufacturer and Type		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	-	Manufacturer	Dielectric
		Туре	Rigid
		Diameter	7 3/16 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
	Length	1400 feet per run	

# Primary Other Transmission Line Expenses Not Listed

Transmission	n Line	Description
	TX Line Sweep	Sweep required to verify post-transition channel measures well on existing line.

## New Transmission Line

Interim Transmission

Sion Section	Question	Response
New Transmission Line	Use	Interim
Costs	Description of Use	N/A
	Change Type	Purchase New
	Туре	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	1250 feet per run

\_

Justification for New Transmission Line	Interim
	transmissio
	line is
	necessary
	to keep
	station on
	air during
	primary
	antenna
	replaceme
	& for
	duration of
	assigned
	phase. 6-1
	/8" rigid line
	is required
	to provide
	required
	power ratir
	for
	replication
	ERP.

measures well

Interim	Other Transmission Line Expenses Not Listed		
Transmissio	n Line	Description	
	TX Line Sweep	Sweep required to verify new TX line	

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary	Add Tower					
Tower	Section	Question	Response			
	Existing Tower Description	Type of change	Modify Existing			
		Tower Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Is this tower consider Complex?	No			
		Is this tower currently shared with any other stations?	No			
		One or more FM, AM or TV radio broadcaster(s)	N/A			
		Others Types of Users	N/A			
		Is tower documented for structural analysis?	No			
		Is tower compliant with Rev G?	No			
	Existing Tower Structure	Do you have a tower registration number?	Yes			
	Registration	ASR Number	1055705			
	Coordinates (NAD83 ( North American Datum of	Latitude (NAD83)	43° 51' 30.0" N-			
	1983))	Longitude (NAD83)	070° 42' 39.0" W-			
		Overall Structure Height	1304.77 feet			
		Support Structure Height	1304.77 feet			
		Ground Elevation Above Mean Sea Level (AMSL)	1228.33 feet			

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Pacific and Southern, LLC
Date Constructed	01/01/1984

#### То Primarv

-	-	-	-				,
т	С	)	N	/	e	r	

Section	Question	Response	
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower	
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcement needed	

### **Tower Rigging Costs** Primary

Tower	Section	Question	Response
	Tower Rigging Costs	Complex Tower	N/A
	Helicopter Services Required	Are helicopter services required?	No

Other Tower Expenses Not Listed		
Name	Description	
Insurance	Insurance	
	Name	

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	850
		Explanation	Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x850hrs (\$127500), a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement form" has been increased
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	2

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes

Justification	It will be
	necessary to
	survey the
	site, plan the
	equipment,
	develop
	specifications
	for purchasing
	& oversee
	multiple
	vendor RF
	projects.
	Station does
	not have
	available
	personnel or
	personnel
	trained in suc
	services.

# Outside Other Professional Services Expenses Not Listed

# Professional S

l Services Costs	Description
Pre filing site review	outside engineering firm to review all sites
Other Engineering Services	Other Engineering Services related to the DTV Repack
Other Legal Services	Other Legal Services related to the DTV Repack

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	Yes
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

# Other Expenses Not Listed

Other Expenses

Name	Description	
Internal labor	Local and Corporate Labor	
Tele-handler forklift rental	Tele-handler forklift rental	
Insurance	Insurance	

# Transmitters

# Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary	Predetermined Cost Estimate \$1,567,800.00	Estimated Cost \$1,494,500.00	Estimated Cost Justification	Actual Cost \$1,302,509.79	Actual Cost Justification
Transmitter ULXTE 72	\$1,507,000.00	\$1,434, <b>300.00</b>		\$1,302,303. <i>1</i> 3	
Other Building Addition Size: 100.0	\$25,000.00	\$25,000.00	New pad required for heat exchangers, transformers, pumps, etc. Equipment must also be shielded.	\$0.00	N/A
Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc.	\$64,600.00	\$64,600.00	Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. See attached /uploaded PDF file titled "ESM 31737 v1911115jgv1. pdf"	\$43,066.66	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,400,000.00	N/A	\$1,259,443.13	N/A

3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Sub-total	\$1,567,800.00	\$1,494,500.00	N/A	\$1,302,509.79	N/A
Total for all systems	\$3,517,314.50	\$3,410,779.50	N/A	\$2,174,152.38	N/A

# Components

Actual Information Description	File Name	
Other Building Addition Size: 100.0	Information not provided.	
Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc.	Component Description: Amount: Component Description:	ESM 32202 v191212jgv2 \$21,533.33 ESM 32201 v200109pmv1
	Amount:	\$21,533.33
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	Component Description: Amount:	Gates US0331813 v1911125jgv1 \$589,767.57
	Component Description: Amount:	Gates inv #JW30004554-1 Primary Transmitter 50 pct pmt 1 UL20181205jgv1 \$669,675.56
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	

# Antennas

# Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24WB- R C160	\$214,720.00	\$212,280.00		\$142,544.94	
Shipping	\$5,400.00	\$5,400.00	N/A	N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	Per Widelity estimate	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	Per Widelity estimate	N/A	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$13,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Per Dielectric quotes	\$2,500.00	N/A

UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 1000 kW input, directional,, horizontally polarized	\$160,480.00	\$160,480.00	N/A	\$140,044.94	N/A
Primary Antenna TFU-26DSC VP-R 4C150	\$230,442.00	\$228,002.00		\$187,532.10	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	Per Widelity estimate	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	Per Widelity estimate	\$19,575.00	N/A
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$13,200.00	Per Widelity estimate	\$9,268.20	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	per Widelity estimate	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 775 kW input, directional,, elliptically or circularly polarized	\$95,257.55	\$95,257.55	N/A	\$79,344.45	N/A
Shipping	\$6,800.00	\$6,800.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 775 kW input, directional,, horizontally polarized	\$79,344.45	\$79,344.45	***System Notice: Estimate adjusted and locked because line has been superseded. ***Per Widelity estimate.	\$79,344.45	N/A
Sub-total	\$445,162.00	\$440,282.00	N/A	\$330,077.04	N/A
Total for all systems	\$3,517,314.50	\$3,410,779.50	N/A	\$2,174,152.38	N/A

# Components

Actual Information Description	File Name
Shipping	Information not provided.
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.

high power antennas (if not included in antenna base cost)		
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.	
Sweep test of existing antenna	Component Description:	Inv 24619 WCSF Sweep
	Amount:	UL20180629jg v \$2,500.00
UHF - High Power, Side		
Mount, basic slot antenna, 24 bay,, 1000 kW input,	Component Description:	Die MAN01245
directional,, horizontally	Amount:	v190716jgv1
polarized	Amount:	\$67,702.50
	Component Description:	Die MAN01245
		v190716jgv1
	Amount:	\$2,319.97
	Component Description:	Die MAN00851
		v190715jgv1
	Amount:	\$37,612.50
	Component Description:	Die MAN00851
		v190715jgv1
	Amount:	\$1,288.87
	Component Description:	Die MAN00730
	competient boooription	v190715jgv1
	Amount:	\$30,090.00
	Component Description:	Die MAN00730
		v190715jgv1

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description: Amount:	Die MAN01343 v190805pmv1 \$9,787.50
	Component Description: Amount:	Die inv #MAN00849 Brackets pmt 1 UL20190220jgv1 \$9,787.50
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	Component Description: Amount:	Die MAN01343 v190805pmv1 \$4,634.10
	Component Description: Amount:	Die inv #MAN00849 Elbow complex pmt 1 UL20190220jgv1 \$4,634.10
Sweep test of existing antenna	Information not provided.	
UHF - High Power, Side Mount, basic slot antenna, 775 kW input, directional,, elliptically or circularly polarized	Component Description: Amount:	Die MAN01343 v190805pmv1 \$78,570.90
	Component Description: Amount:	Die MAN01343 v190805pmv1 \$773.55
Shipping	Information not provided.	

UHF - High Power, Side Mount, basic slot antenna, 775 kW input, directional,, horizontally polarized	Component Description: Amount:	Die inv #MAN00849 Antenna pmt 1 UL20190220jgv1 \$78,570.90
	Component Description:	Die inv #MAN00849 Fixed flange pmt 1
	Amount:	UL20190220jgv1 \$773.55
		Fixed flange pmt 1 UL20190220jgv1

# **Transmission Line**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$296,400.00	\$282,650.00		\$140,542.20	
TX Line Sweep	\$6,400.00	\$6,400.00	N/A	\$5,760.00	N/A
Rigid Transmission Line - copper, 6 1 /8" broadband	\$290,000.00	\$276,250.00	N/A	\$134,782.20	N/A
Primary Transmission Line	\$8,518.00	\$8,518.00		\$7,666.20	
TX Line Sweep	\$8,518.00	\$8,518.00	N/A	\$7,666.20	N/A
Sub-total	\$304,918.00	\$291,168.00	N/A	\$148,208.40	N/A
Total for all systems	\$3,517,314.50	\$3,410,779.50	N/A	\$2,174,152.38	N/A

### Components

Actual Information	
Description	File Name

TX Line Sweep		
	Component Description:	Die MAN01245
	Amount:	v190716jgv1 \$2,880.00
	Component Description:	Die MAN00851
	Amount:	v190715jgv1
	Amount:	\$1,600.00
	Component Description:	Die MAN00730
	_	v190715jgv1
	Amount:	\$1,280.00
Rigid Transmission Line - copper, 6 1/8" broadband		
copper, o 1/o broadband	Component Description:	Die MAN01245
	Amount:	v190716jgv1 \$67,391.10
	Amount.	φ07,351.10
	Component Description:	Die MAN00851
		v190715jgv1
	Amount:	\$37,439.50
	Component Descriptions	Die MAN00730
	Component Description:	DIE MANUUT 50
		v190715jgv1
	Amount:	

TX Line Sweep		
	Component Description:	Die inv #MAN00849 Trans test pmt 1 UL20190220jgv1
	Amount:	\$953.10
	Component Description:	Die MAN01343 v190805pmv1
	Amount:	\$953.10
	Component Description:	Die MAN01343 v190805pmv1
	Amount:	\$2,880.00
	Component Description:	Die inv #MAN00849 Sweep pmt 1 UL20190220jgv1
	Amount:	\$2,880.00

### **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$669,300.00	\$636,500.00		\$311,897.25	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$7,865.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$294,186.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	Per Widelity estimate	N/A	N/A
Insurance	\$11,500.00	\$11,500.00	See attached /uploaded PDF file titled "Tower Eng 3080 v191126jgv1. pdf"	\$9,846.25	N/A
Sub-total	\$669,300.00	\$636,500.00	N/A	\$311,897.25	N/A
Total for all systems	\$3,517,314.50	\$3,410,779.50	N/A	\$2,174,152.38	N/A

## Components

Actual Information	
Description	File Name

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description: Amount:	TEC Final 3137 v191212jgv1 \$3,750.00
	Component Description: Amount:	WCSH TI inv #0104904-IN Structural Analysis UL20180831jg v2 \$4,115.00
Major tower reinforcement /modifications	Component Description: Amount:	FDH SIN000929 v200127jgv2 \$134,325.50
	Component Description: Amount:	FDH SIN000486 v200127jgv2 \$134,325.50
	Component Description: Amount:	Tower Eng inv #Final 2776 Structural Analysis UL20190402jgv1 \$25,535.00
Tall Tower (greater than 500')	Information not provided.	
Insurance	Component Description: Amount:	Tower Eng 3080 v191126jgv1 \$9,846.25

## **Outside Professional Services**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cc Justificat
Outside Professional Services	\$374,450.00	\$393,250.00		\$63,227.16	
Pre filing site review	\$23,000.00	\$23,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	Per Widelity estimate	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	Per Widelity estimate	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	Per Widelity estimate	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	Per Widelity estimate	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	Per Widelity estimate	N/A	N/ <i>I</i>
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	Per Widelity estimate	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	per Widelity estimate	N/A	N//
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	Per Widelity estimate	N/A	N/J
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	Per Widelity estimate	N/A	N//
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/J

Prepare and or review	\$2,630.00	\$13,750.00	Fewer PM tasks are	\$9,662.50	N/A
reimbursement			needed &		
form			OES & 399		
			work are		
			needed, so the		
			PM total has		
			been reduced		
			to \$150x850hrs		
			(\$127500), a		
			new OES		
			component has been		
			created &		
			funded with		
			part of the \$		
			removed from		
			PM,& "Prepare		
			& or review		
			reimbursement		
			form" has		
			been increased		
Project	\$134,300.00	\$150,000.00	It will be	\$47,943.07	N/A
management of			necessary to		
the transition			schedule and		
the transition			coordinate		
the transition			coordinate multiple		
the transition			coordinate		
the transition			coordinate multiple		
the transition			coordinate multiple vendors,		
the transition			coordinate multiple vendors, complete		
the transition			coordinate multiple vendors, complete progress		
the transition			coordinate multiple vendors, complete progress reports, and		
the transition			coordinate multiple vendors, complete progress reports, and update		
the transition			coordinate multiple vendors, complete progress reports, and update Schedule		
the transition			coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station		
the transition			coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have		
the transition			coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available		
the transition			coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available personnel or		
the transition			coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available personnel or personnel		
the transition			coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available personnel or personnel trained in		
the transition			coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available personnel or personnel trained in project		
the transition			coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available personnel or personnel trained in project management for such		
the transition			coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available personnel or personnel trained in project management		
	\$10,000.00	\$10,000.00	coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available personnel or personnel trained in project management for such complex projects.	\$424.09	N/A
Other Legal	\$10,000.00	\$10,000.00	coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available personnel or personnel trained in project management for such complex	\$424.09	N/A
the transition Other Legal Services	\$10,000.00	\$10,000.00	coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available personnel or personnel trained in project management for such complex projects.	\$424.09	N/A

Other Engineering Services	\$11,250.00	\$11,250.00	Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x850hrs (\$127500), a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement form" has been increased	\$5,197.50	N/A
Additional Field Engineering Service, 20 Days	\$50,000.00	\$50,000.00	\$2,500 per site visit including expenses x 20 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services.	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Sub-total	\$374,450.00	\$393,250.00	N/A	\$63,227.16	N/A
Total for all systems	\$3,517,314.50	\$3,410,779.50	N/A	\$2,174,152.38	N/A

# Components

Actual Information Description	File Name
Pre filing site review	Information not provided.
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description:	Osborn 32965 v190617pmv1
	Amount:	\$550.00
	Component Description:	Osborn 35393 v191219jgv1
	Amount:	\$1,400.00
	Component Description:	Osborn 36184
	Amount:	v191219jgv1 \$400.00
	Component Description:	Osborn 30002 v191219jgv1
	Amount:	\$422.50
	Component Description:	Osborn 31149
	Amount:	v191219jgv1 \$525.00
	Component Description:	Osborn 33848
	Component Description:	Osborn 33848 v191219jgv1 \$405.00

	Component Description: Amount:	Osborn 34578 v190813jgv1 \$995.00
	Component Description: Amount:	Osborn 34998 v191219jgv1 \$605.00
	Component Description: Amount:	Osborn 32198 v191219jgv1 \$525.00
	Component Description: Amount:	Osborn 35807 v191219jgv1 \$635.00
	Component Description: Amount:	Osborn 33663 v190815jgv2 N/A
	Component Description: Amount:	Osborn inv #28991 Amend 399 Form UL20190325jgv1 \$3,200.00
Project management of the transition	Component Description:	Osborn inv #28581 Proj mgt thru
	Amount:	180330 UL20190325jgv1 \$375.00
	Component Description: Amount:	Osborn 32965 v190617pmv1 \$675.00

Component Description: Amount:	Osborn 35393 v191219jgv1 \$2,449.00
Component Description: Amount:	Osborn 32824 v190614pmv1 \$1,575.00
Component Description: Amount:	Osborn 30480 v191219jgv1 \$1,500.00
Component Description: Amount:	Osborn 33663 v190815jgv2 \$1,425.00
Component Description: Amount:	Osborn 31786 v191219jgv1 \$1,350.00
Component Description: Amount:	Osborn 36184 v191219jgv1 \$2,025.00
Component Description: Amount:	Osborn 30002 v191219jgv1 \$1,050.00
Component Description: Amount:	Osborn 31149 v191219jgv1 \$1,425.00
Component Description: Amount:	Osborn 34998 v191219jgv1 \$1,801.00

Component Description: Amount:	Osborn 35807 v191219jgv1 \$2,865.00
Component Description: Amount:	Osborn inv #29834 Proj mgt 180526- 180629 UL20190325jgv1 \$1,800.00
Component Description: Amount:	Osborn 31604 v191219jgv1 \$975.00
Component Description: Amount:	Osborn inv #26020 Prof srvcs 170608 - 170728 UL20181107jg v1 \$19,453.07
Component Description:	Inv 29205 WCSH Proj Mgt 180428- 180525
Amount:	UL20180706jg v1 \$1,425.00
Component Description: Amount:	Osborn 34578 v190813jgv1 \$1,425.00
Component Description: Amount:	Osborn 33848 v191219jgv1 \$1,800.00

Component Description:	Osborn inv #28991 Proj mgt 180331-
	180427
	UL20190325jgv1
Amount:	\$1,275.00
	0 1 00100
Component Description:	Osborn 32198
•	v191219jgv1
Amount:	\$1,275.00

Component Description:	Covington
e singenent Booonprioni	60801032
	v190715jgv2
Amount:	\$70.43
Component Description:	Covington
	60801029
	v190712jgv2
Amount:	\$144.71
Component Description:	Covington
	60801029
	v190513pmv1
Amount:	\$164.44
Component Description:	Covington
	60801032
	v190530jgv2
Amount:	\$70.43
Component Description:	Covington inv
	#60796723 Various
	Legal
	UL20181024jgv1
Amount:	\$174.42
Component Description:	Covington
	60805585
	v190513pmv1
Amount:	\$34.53

Other Engineering Services		
	Component Description:	Osborn inv #2983
		Other Eng Srvcs
		UL20190325jgv1
	Amount:	\$1,087.50
	Component Description:	Osborn 35807
		v191219jgv1
	Amount:	\$4,110.00
Additional Field	Information not provided.	
Engineering Service, 20		
Days		
ASR modification (prepare	Information not provided.	
FCC Form 854)		

## **Other Expenses**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co Justificati
Other Expenses	\$155,684.50	\$155,079.50		\$18,232.74	
Insurance	\$11,500.00	\$11,500.00	Insurance coverage. Please see the attached /uploaded PDF file titled "WCSH - TEC Services Agreement (9- 19-2019 TEC signed).pdf"	N/A	N/A
MVPD Notification of Channel Change	\$6,000.00	\$6,000.00	Execute communication plan to the MVPD's about the up coming changes and testing dates.	N/A	N/A
Develop and air announcement of upcoming channel change	\$6,000.00	\$6,000.00	40 hours at \$150 per hour to shoot, edit, and post spot for audience awareness.	\$3,270.00	N/A
Equipment Storage	\$15,000.00	\$15,000.00	Six months of storage per Dielectric rate card for 2 flatbeds of equipment.	N/A	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	N/A	N/A

Non-zoning permits	\$25,000.00	\$25,000.00	N/A	N/A	N/
Local Zoning	\$900.00	\$900.00	3 cents per hundred for construction permit.	N/A	N
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	\$10,920.24	N
Tele-handler forklift rental	\$4,042.50	\$4,042.50	See attached / uploaded PDF file titled "WD Matthews PS107127 v191219jgv1. pdf"	\$4,042.50	N
Internal labor	\$24,052.00	\$24,052.00	N/A	N/A	N/
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	Per Widelity estimate	N/A	N
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N
Sub-total	\$155,684.50	\$155,079.50	N/A	\$18,232.74	N
Total for all	\$3,517,314.50	\$3,410,779.50	N/A	\$2,174,152.38	N/

### Components

Description	File Name	
Insurance	Information not provided.	
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Component Description: Amount:	2C Media inv #203806 Creation of channel change announcement UL20181016jgv1 \$3,270.00
Equipment Storage	Information not provided.	
Equipment Delivery and Handling Charges	Information not provided.	
Non-zoning permits	Information not provided.	
Local Zoning	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	

Disposal Costs (for		
equipment and other	<b>Component Description:</b>	Pine Tree 235448
waste, net of any salvage value)		v191219pmv1
value)	Amount:	\$145.60
	Component Description:	Pine Tree 239197
		v200122jgv1
	Amount:	\$524.72
	Component Description:	Pine Tree 238766
	·····	v200107pmv1
	Amount:	\$469.12
	Component Description:	Pine Tree 237322
		v191219jgv1
	Amount:	\$140.40
	Component Description:	Pine Tree 232440
		v191219pmv1
	Amount:	\$140.40
	Component Description:	N Pride inv #7910
		Transmitter Demo
		UL20190402jgv1
	Amount:	\$9,500.00
Tele-handler forklift rental		
	Component Description:	WD Matthews
		PS107127 v191219jgv1
	Amount:	\$4,042.50
		. ,
Internal labor	Information not provided.	
DTV Medical Facility Notification	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost         Actual Cost           \$3,410,779,50         \$2,174,152,38	
	Total for all systems	\$3,517,314.50	\$3,410,779.50	\$2,174,152.38

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Jeffrey C Gehman Engineering Associate

### Attachments