

Federal Communications Commission

## (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

| Facility<br>ID:  | <b>7651</b> | Service: DTV       | Call<br>Sign:  | WJFB | Channel: 25 (UHF) |
|------------------|-------------|--------------------|----------------|------|-------------------|
| File<br>Number:  | 000003      | 5590               |                |      |                   |
| FRN: <b>00</b> : | 33178849    | Date<br>Submitted: | 02/07<br>/2020 |      |                   |

#### Applicant Name, Type, and Contact Information

#### Applicant Information

| Applicant   | Address  | Phone                       | Email                           | Applicant<br>Type |
|---|--|-----------------------------|---------------------------------|-------------------|
| HC2<br>STATION<br>GROUP,<br>INC.<br>Doing<br>Business<br>As: HC2<br>STATION<br>GROUP,<br>INC. | 450 PARK<br>AVENUE,<br>30TH<br>FLOOR<br>NEW<br>YORK, NY<br>10022<br>United<br>States | +1<br>(212)<br>339-<br>5165 | RHANSON@HC2BROADCASTING.<br>COM | Corporation       |

#### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

# Preparer Preparer Contact Name and Information

| Contact<br>Information | Applicant  |  | Phone | Email |
|------------------------|--|--|-------|-------|
|                        | The Preparer is same as the reimbursement contact. |  |       |       |

| Broadcaster                              | Question   | Response  |
|--|--|---|
| Information<br>and<br>Transition<br>Plan | Will the station be sharing equipment with<br>another broadcast television station or<br>stations (e.g., a shared antenna, co-location<br>on a tower, use of the same transmitter<br>room, multiple transmitters feeding a<br>combiner, etc.)? If yes, enter the facility ID's<br>of the other stations and click 'prefill' to<br>download those stations' licensing<br>information. | No  |
|  | Briefly describe transition plan   | WJFB will transition from its pre-auction<br>channel 44 to its post-auction channel 25 at<br>its existing transmission location and in<br>accordance with its transition phase 6<br>deadline. |

| Transmitters | Section                         | Question                                  | Response |
|--------------|---------------------------------|---|----------|
|              | Transmitter Related<br>Expenses | Do you have transmitter related expenses? | Yes      |

| Primary     | Existing Transmitter Information              |  |                          |  |  |  |
|-------------|---|--|--------------------------|--|--|--|
| Transmitter | Section                                       | Question   | Response                 |  |  |  |
|             | Existing Transmitter<br>Description           | Type of change   | Purchase<br>New          |  |  |  |
|             |   | Use  | Primary<br>(Main)        |  |  |  |
|             |   | Description of Use   | N/A                      |  |  |  |
|             |   | Ownership  | Owned                    |  |  |  |
|             |   | Owner  | N/A                      |  |  |  |
|             |   | Site   | N/A                      |  |  |  |
|             |   | Is this transmitter currently shared with another station? | No                       |  |  |  |
|             |   | Is this transmitter currently in operating condition?      | Yes                      |  |  |  |
|             | Existing Transmitter<br>Manufacturer and Type | Manufacturer   |                          |  |  |  |
|             |   | Model  | CXE-60                   |  |  |  |
|             |   | Year   | 2003                     |  |  |  |
|             |   | Туре   | Inductive<br>Output Tube |  |  |  |
|             |   | IOT Power Type   | Two                      |  |  |  |
|             |   | Power Capacity   | 60 kW                    |  |  |  |

## **Existing Transmitter Information**

| Primary     | New Transmitter Costs |   |   |  |  |  |
|-------------|-----------------------|---|---|--|--|--|
| Transmitter | Section               | Question                                  | Response  |  |  |  |
|             | New Transmitter       | Use                                       | Primary<br>(Main)   |  |  |  |
|             |                       | Change Type                               | Purchase<br>New   |  |  |  |
|             |                       | Is this a request for upgraded equipment? | Yes   |  |  |  |
|             |                       | Manufacturer                              |   |  |  |  |
|             |                       | Model                                     | THU9evo-40  |  |  |  |
|             |                       | Transmitter Type                          | Solid State   |  |  |  |
|             |                       | Solid State Cooling                       | Liquid<br>Cooled  |  |  |  |
|             |                       | Solid State Power capacity                | 61 kW   |  |  |  |
|             |                       | Justification for New Transmitter         | WJFB's<br>existing<br>txmtr. is not<br>returnable &<br>WJFB has<br>been<br>unable to<br>obtain any<br>quotes for a<br>replacement<br>IOT txmtr.<br>Above txmtr<br>is correctly<br>sized to<br>new<br>antenna<br>TPO (30.3<br>kw) as the<br>next size<br>down (50<br>series) isn't<br>sufficient<br>(29.9kw) to<br>make<br>allocated<br>ERP. |  |  |  |

| Primary     | Other Transmitter Costs   |  |                      |  |  |  |
|-------------|---|--|----------------------|--|--|--|
| Transmitter | Section   | Question   | Response             |  |  |  |
|             | Electrical Service  | Service Entrance (3 phases 800A 208V)  | Yes                  |  |  |  |
|             |   | Switchgear (industrial 800 amp)  | Yes                  |  |  |  |
|             |   | Transformer (480V)   | Yes                  |  |  |  |
|             |   | Power  | 150 kVA              |  |  |  |
|             |   | Rigid Conduit and Wiring   | Yes                  |  |  |  |
|             |   | Size   | 3 inches             |  |  |  |
|             |   | Length   | 40.0 feet            |  |  |  |
|             |   | Other Electrical Service   | No                   |  |  |  |
|             |   | Description  | N/A                  |  |  |  |
|             | HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No                   |  |  |  |
|             |   | Туре   | N/A                  |  |  |  |
|             |   | Size   | N/A                  |  |  |  |
|             |   | Other Size   | N/A                  |  |  |  |
|             | Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes                  |  |  |  |
|             |   | Size   | 440.0<br>square feet |  |  |  |
|             | Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A                  |  |  |  |
|             |   | Is a channel 14 Mask Filer needed?   | N/A                  |  |  |  |
|             |   | Is additional field engineering time needed?   | N/A                  |  |  |  |
|             |   | Number of Days   | N/A                  |  |  |  |

## Other Transmitter Cost Not Listed

Primary Transmitter

Name

Description

| Txmtr deconstruction and disposal | Existing IOT transmitter must be<br>deconstructed and disposed of (no parts<br>are salvageable for future use) |
|-----------------------------------|--|
| Mask Filter                       | Mask Filter  |
| Additional Field Engineering Time | Additional Field Engineering Time  |

| Interim<br>Transmitter | New Transmitter Costs |                                   |  |  |  |
|------------------------|-----------------------|-----------------------------------|--|--|--|
|                        | Section               | Question                          | Response   |  |  |
|                        | New Transmitter       | Use                               | Interim  |  |  |
|                        |                       | Description of Use                | N/A  |  |  |
|                        |                       | Change Type                       | Purchase   |  |  |
|                        |                       | Manufacturer                      |  |  |  |
|                        |                       | Model                             | UAXTE  |  |  |
|                        |                       | Transmitter Type                  | Solid State  |  |  |
|                        |                       | Solid State Cooling               | Air Cooled   |  |  |
|                        |                       | Solid State Power capacity        | 5 kW   |  |  |
|                        |                       | Justification for New Transmitter | WJFB's txmtr.<br>bldg. does not<br>have sufficient<br>space to allow<br>installation of<br>new txmtr.<br>without<br>deconstruction<br>of existing IOT<br>transmitter. As<br>such a smaller<br>interim<br>transmitter<br>must be<br>utilized in<br>order to<br>remain on air<br>during this 2-3<br>wk. period |  |  |

| Interim     | Other Transmitter Costs |                                       |          |  |  |  |
|-------------|-------------------------|---------------------------------------|----------|--|--|--|
| Transmitter | Section                 | Question                              | Response |  |  |  |
|             | Electrical Service      | Service Entrance (3 phases 800A 208V) | No       |  |  |  |
|             |                         | Switchgear (industrial 800 amp)       | No       |  |  |  |
|             |                         | Transformer (480V)                    | No       |  |  |  |

|   | Power  | N/A |
|---|--|-----|
|   | Rigid Conduit and Wiring   | No  |
|   | Size   | N/A |
|   | Length   | N/A |
|   | Other Electrical Service   | No  |
|   | Description  | N/A |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|   | Туре   | N/A |
|   | Size   | N/A |
|   | Other Size   | N/A |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A |
|   | Is a channel 14 Mask Filer needed?   | N/A |
|   | Is additional field engineering time needed?   | N/A |
|   | Number of Days   | N/A |
| Inside RF System  | Is an additional interior RF system required to support this interim transmitter?            | No  |

# Interim Other Transmitter Cost Not Listed

Transmitter Information not provided.

| Antennas Section |               | Question                              | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela     | ated Expenses | Do you have antenna related expenses? | Yes      |

| Primary | Existing Antenna Inform         | nation   |                    |
|---------|---------------------------------|--|--------------------|
| Antenna | Section                         | Question   | Response           |
|         | Existing Antenna<br>Description | Type of change   | Purchase<br>New    |
|         |                                 | Antenna Use  | Primary<br>(Main)  |
|         |                                 | Description of Use   | N/A                |
|         |                                 | Ownership  | Owned              |
|         |                                 | Owner  | N/A                |
|         |                                 | Site   | N/A                |
|         |                                 | Is the existing antenna shared with another station or stations? | No                 |
|         |                                 | Is the existing antenna directional?                             | No                 |
|         |                                 | Is antenna in operating condition?                               | Yes                |
|         |                                 | Is antenna located on or in close proximity to an antenna farm?  | No                 |
|         | Existing Antenna                | Class  | Full Power         |
|         | Manufacturer and Type           | Mounting   | Top Mount          |
|         |                                 | Antenna position in stack  | Not in Stack       |
|         |                                 | Polarization   | Horizontal         |
|         |                                 | Туре   | Slotted<br>Coaxial |
|         |                                 | Number of Stations Supported                                     | N/A                |
|         |                                 | Number of Panels   | N/A                |
|         |                                 | Design power capacity in use                                     | N/A                |
|         |                                 | Lower Limit  | N/A                |
|         |                                 | Upper Limit  | N/A                |
|         |                                 | Other Antenna Type   | N/A                |
|         |                                 | ERP: (Effective Radiated Power)                                  | 1000.0 kW          |

| Manufacturer |                  |
|--------------|------------------|
| Model        | TFU29JTH-<br>R04 |
| Year         | 2003             |

| Primary | New Antenna Costs       |  |                    |
|---------|-------------------------|--|--------------------|
| Antenna | Section                 | Question   | Response           |
|         | New Antenna Description | Use  | Primary<br>(Main)  |
|         |                         | Description of Use   | N/A                |
|         |                         | Change Type  | Purchase<br>New    |
|         |                         | Is this a request for upgraded equipment?                            | Yes                |
|         |                         | Ownership  | Owned              |
|         |                         | Owner  | N/A                |
|         |                         | Is antenna shared?   | No                 |
|         |                         | Is antenna directional?  | No                 |
|         |                         | Will antenna be located on or in close proximity to an antenna farm? | No                 |
|         | New Antenna             | Class  | Full Power         |
|         | Manufacturer and Types  | Mounting   | Top Mount          |
|         |                         | Antenna position in stack  | Not in Stack       |
|         |                         | Polarization   | Elliptical         |
|         |                         | Туре   | Slotted<br>Coaxial |
|         |                         | Number of Stations Supported   | N/A                |
|         |                         | Number of Panels/Bays  | N/A                |
|         |                         | Lower Limit  | N/A                |
|         |                         | Upper Limit  | N/A                |
|         |                         | Design power capacity in use   | N/A                |
|         |                         | Other Antenna Type   | N/A                |
|         |                         | ERP: (Effective Radiated Power)                                      | 51.0 kW            |
|         |                         | Manufacturer   |                    |
|         |                         |  | -                  |

| Model                         | ATW22H3-<br>ETO12-25H  |
|-------------------------------|--|
| Year                          | 2018   |
| Justification for New Antenna | Existing<br>antenna is<br>unable to<br>be utilized<br>for post-<br>auction<br>UHF<br>channel 25<br>operations. |

# Other Antenna Costs

Primary Antenna

| Section                        | Question  | Response |
|--------------------------------|---|----------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  |          |
|                                | Туре  |          |
|                                | Number of channels supported  | N/A      |
|                                | Frequencies of channels supported   | N/A      |
|                                | Frequency   | N/A      |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?   | N/A      |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                | Broadband or Single Channel?  | N/A      |
|                                | Feed Line Size  | N/A      |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                             |          |
| Pattern Scatter Analysis       | Do you require separate purchase of<br>pattern scatter analysis for a side mount<br>high or medium power antenna? | No       |
| Sweep Test                     | Do you require the sweep testing of transmission line and antenna?  | Yes      |

PrimaryOther Antenna Cost Not ListedAntennaInformation not provided.

| Antenna       Section       Question       Responsibility         New Antenna Description       Use       Interim         Description of Use       N/A         Change Type       Purch         Ownership       Owner         Owner       N/A         Is antenna shared?       Yes         Is antenna directional?       No         Will antenna be located on or in close<br>proximity to an antenna farm?       Full P         Manufacturer and Type       Class       Full P         Antenna position in stack       Not in         Polarization       Circuit         Type       Sotte         Number of Stations Supported       No  | ase            |
|--|----------------|
| New Antenna Manufacturer and Type       Class       Full P         New Antenna Manufacturer and Type       Class       Full P         Nounting       Solution       Solution         Type       Solution       Solution         Solution       Solution       Solution | ase            |
| New Antenna       Class       Fuel         Manufacturer and Type       Class       Fuel         Antenna position in stack       Not         Polarization       Sider         Type       South       South  |                |
| New       New         Ownership       Owner         Owner       N/A         Is antenna shared?       Yes         Is antenna directional?       No         Will antenna be located on or in close<br>proximity to an antenna farm?       No         New Antenna<br>Manufacturer and Type       Class       Full P         Mounting       Side N         Antenna position in stack       Not in         Polarization       Circul         Type       Slotte         Coaxi       Slotte         No       Slotte         Namufacturer       Slotte         Outring       Slotte         Not in       Slotte         No       Slotte                          |                |
| OwnerN/AIs antenna shared?YesIs antenna directional?NoWill antenna be located on or in close<br>proximity to an antenna farm?NoNew Antenna<br>Manufacturer and TypeClassFull PMountingSide NAntenna position in stackNot inPolarizationCirculTypeSlotte<br>Coaxi   | d              |
| Is antenna shared?       Yes         Is antenna directional?       No         Will antenna be located on or in close proximity to an antenna farm?       No         New Antenna Manufacturer and Type       Class       Full P         Mounting       Side N         Antenna position in stack       Not in         Polarization       Circul         Type       Slotte  |                |
| Is antenna directional?       No         Will antenna be located on or in close proximity to an antenna farm?       No         New Antenna Manufacturer and Type       Class       Full P         Mounting       Side N         Antenna position in stack       Not in         Polarization       Circul         Type       Slotte   |                |
| Will antenna be located on or in close<br>proximity to an antenna farm?NoNew Antenna<br>Manufacturer and TypeClassFull PMountingSide NAntenna position in stackNot inPolarizationCirculTypeSlotte<br>Coaxi   |                |
| New Antenna       Class       Full P         Manufacturer and Type       Mounting       Side N         Antenna position in stack       Not in         Polarization       Circul         Type       Slotte         Coaxie       Coaxie  |                |
| Manufacturer and Type       Mounting       Side N         Mounting       Antenna position in stack       Not in         Polarization       Circul         Type       Slotte  |                |
| Mounting       Side Mounting         Antenna position in stack       Not in         Polarization       Circul         Type       Slotte         Coaxi       Not in   | ower           |
| Polarization Circul<br>Type Slotte<br>Coaxi  | <i>l</i> lount |
| Type Slotte<br>Coaxi   | Stack          |
| Coaxi  | ar             |
| Number of Stations Supported N/A   |                |
|  |                |
| Number of Panels/Bays N/A  |                |
| Lower Limit N/A  |                |
| Upper Limit N/A  |                |
| Design power capacity in use N/A   |                |
| Other Antenna Type N/A   |                |
| ERP: (Effective Radiated Power) 12.0 k   |                |
| Manufacturer   | W              |
| Model 2 x 75   | W              |
| Year 2017  |                |

| Justification for New Antenna | WJFB txmtr     |
|-------------------------------|----------------|
|                               | building       |
|                               | does not       |
|                               | have           |
|                               | sufficient     |
|                               | space to       |
|                               | allow          |
|                               | installation   |
|                               | of its repack  |
|                               | tx system      |
|                               | and existing   |
|                               | tx and         |
|                               | requires       |
|                               | utilization of |
|                               | a smaller      |
|                               | interim        |
|                               | system in      |
|                               | order to       |
|                               | avoid going    |
|                               | dark during    |
|                               | the 2-3wk      |
|                               | repack txmt    |
|                               | replacemen     |
|                               | period         |

## Interim Other Antenna Costs

| Antenna | Section                        | Question  | Response                        |
|---------|--------------------------------|---|---------------------------------|
|         | Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?                          | Yes                             |
|         |                                | Туре  | New                             |
|         |                                | Number of channels supported  | 3                               |
|         |                                | Frequencies of channels supported                                     | Upper and<br>lower<br>frequency |
|         |                                | Frequency   | 470.0 MHz<br>- 698.0 MHz        |
|         |                                | Do you need a combiner output splitter /switcher for dual feed lines? | No                              |
|         | Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?            | No                              |
|         |                                |   |                                 |

|                          | Broadband or Single Channel?  | N/A |
|--------------------------|---|-----|
|                          | Feed Line Size  | N/A |
| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for an antenna?                                 | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | No  |

# Interim Other Antenna Cost Not Listed

Antenna Information not provided.

| Transmissior | n Seffien                             | Question  | Response |
|--------------|---------------------------------------|---|----------|
|              | Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

| ransmissio | Section                                   | Question   | Response            |
|------------|---|--|---------------------|
|            | Existing Transmission<br>Line Description | Type of change   | Purchase<br>New     |
|            |   | Use  | Primary<br>(Main)   |
|            |   | Description of Use   | N/A                 |
|            |   | Ownership  | Owned               |
|            |   | Owner  | N/A                 |
|            |   | Site   | N/A                 |
|            |   | Is the existing transmission line shared with another station or stations? | No                  |
|            |   | Is Transmission Line in operating condition?                               | Yes                 |
|            | Existing Transmission                     | Manufacturer   |                     |
|            | Line Manufacturer and<br>Type             | Туре   | Rigid               |
|            |   | Diameter   | 6 1/8<br>inches     |
|            |   | Other Diameter   | N/A                 |
|            |   | Segment Length   | 20 inches           |
|            |   | Other Segment Length   | N/A                 |
|            |   | Number of parallel runs  | 1                   |
|            |   | Length   | 310 feet<br>per run |

# Primary Existing Transmission Line

| Primarv     | New Transmission Line          |   |  |  |
|-------------|--------------------------------|---|--|--|
| Transmissio | Section                        | Question                                  | Response   |  |
|             | New Transmission Line<br>Costs | Use                                       | Primary<br>(Main)  |  |
|             |                                | Description of Use                        | N/A  |  |
|             |                                | Change Type                               | Purchase<br>New  |  |
|             |                                | Is this a request for upgraded equipment? | No   |  |
|             |                                | Туре                                      | Rigid  |  |
|             |                                | Diameter                                  | 6 1/8 inches   |  |
|             |                                | Other Diameter                            | N/A  |  |
|             |                                | Segment Length                            | 19 1/2 inches  |  |
|             |                                | Other Segment Length                      | N/A  |  |
|             |                                | Number of parallel runs                   | 1  |  |
|             |                                | Length                                    | 310 feet per<br>run  |  |
|             |                                | Justification for New Transmission Line   | Existing<br>transmission<br>line has been<br>professionally<br>tested (RF<br>swept) and<br>determined<br>to be<br>unusable for<br>post-auction<br>channel 25<br>operations |  |

Primary Other Transmission Line Expenses Not Listed Transmission

| Interim     | New Transmission Line |   |   |  |
|-------------|-----------------------|---|---|--|
| Transmissio | n Line<br>Section     | Question                                | Response  |  |
|             | New Transmission Line | Use                                     | Interim   |  |
|             | Costs                 | Description of Use                      | N/A   |  |
|             |                       | Change Type                             | Purchase<br>New   |  |
|             |                       | Туре                                    | Flexible Air  |  |
|             |                       | Diameter                                | 3 inches  |  |
|             |                       | Segment Length                          | N/A   |  |
|             |                       | Other Segment Length                    |   |  |
|             |                       | Number of parallel runs                 | 1   |  |
|             |                       | Length                                  | 270 feet<br>per run   |  |
|             |                       | Justification for New Transmission Line | Required<br>for<br>installation<br>of interim<br>transmitter<br>/antenna<br>system. |  |

Other Transmission Line Expenses Not Listed Transmission

| Tower                                | Section                                     | Question  | Response |
|--------------------------------------|---|---|----------|
| Equipment<br>And<br>Rigging<br>Costs | Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

## **Existing Tower**

| Primary | Existing Tower   |   |  |  |
|---------|--|---|--|--|
| Tower   | Section  | Question  | Response                                       |  |
|         | Existing Tower   | Type of change  | Move Equipment                                 |  |
|         | Description  | Tower Use   | Primary (Main)                                 |  |
|         |  | Description of Use                                      | N/A  |  |
|         |  | Ownership   | Owned  |  |
|         |  | Is this tower consider Complex?                         | No   |  |
|         |  | Is this tower currently shared with any other stations? | No   |  |
|         |  | One or more FM, AM or TV radio<br>broadcaster(s)        | N/A  |  |
|         |  | Others Types of Users                                   | N/A  |  |
|         |  | Is tower documented for structural analysis?            | Yes  |  |
|         |  | Is tower compliant with Rev G?                          | Yes  |  |
|         | Existing Tower<br>Structure<br>Registration              | Do you have a tower registration number?                | Yes  |  |
|         |  | ASR Number  | 1044881  |  |
|         | Coordinates (NAD83<br>(North American<br>Datum of 1983)) | Latitude (NAD83)  | 36° 09' 13.0" N-                               |  |
|         |  | Longitude (NAD83)                                       | 086° 22' 46.0" W-                              |  |
|         |  | Overall Structure Height                                | 278.87 feet                                    |  |
|         |  | Support Structure Height                                | 275.59 feet                                    |  |
|         |  | Ground Elevation Above Mean Sea Level (AMSL)            | 889.10 feet                                    |  |
|         |  | Structure Type  | TOWER - Free<br>Standing or<br>Guyed Structure |  |

| Tower Owner      | BRYANT<br>BROADCASTING<br>INC |
|------------------|-------------------------------|
| Date Constructed | 01/01/1986                    |

# Tower Rigging Costs Primary Tower

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

# Other Tower Expenses Not Listed Primary Tower

| Name           | Description    |
|----------------|----------------|
| Tower Analysis | Tower Analysis |

| Outside<br>Professional | Section  | Question   | Response   |
|-------------------------|--|--|--|
|                         | Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes  |
|                         |  | Number of Hours  | 40   |
|                         |  | Explanation  | WJFB<br>employs one<br>engineering<br>staff member<br>and,<br>unfortunately,<br>does not<br>have<br>sufficient<br>technical<br>resources to<br>safely and<br>effectively<br>manage a<br>project of this<br>scope<br>without<br>additional<br>outside<br>project<br>management<br>assistance. |
|                         | Outside RF consulting<br>Engineering Services            | Perform engineering study for new channel assignment and antenna development | Yes  |
|                         |  | Prepare engineering section of Form FCC<br>Construction Permit Application   | Yes  |
|                         |  | For Auxiliary Facility   | No   |
|                         |  | For Main Facility  | Yes  |
|                         |  | Prepare engineering section of Form FCC<br>License to Cover Application      | Yes  |
|                         |  | For Auxiliary Facility   | No   |
|                         |  | For Main Facility  | Yes  |
|                         |  | Prepare request for Special Temporary<br>Authority                           | Yes  |
|                         |  | Quantity   | 1  |

|  | Do you have Distributed Transmission<br>System engineering services?                       | N/A |
|--|--|-----|
|  | Critical Facility  | N/A |
|  | Terrain-Shielded Facility  | N/A |
| Attorney and Other<br>Outside Consulting | Prepare and file Form FCC Construction<br>Permit Application                               | Yes |
| Services                                 | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes |
|  | Prepare and file Form FCC License to Cover Application                                     | Yes |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes |
|  | Prepare request for Special Temporary<br>Authority   | Yes |
|  | Quantity   | 1   |
|  | NEPA Section 106 environmental review  | No  |
|  | Environmental Assessment   | No  |
|  | ASR Modification   | Yes |
|  | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|  | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|  | Prepare or Review FCC Form 399 for Reimbursement   | No  |
|  | Address transition timing and coordination issues w/ other stations and wireless providers | No  |
| RF Field Engineering<br>Services         | Comprehensive coverage verification via field study  | Yes |
|  | RF exposure measurements   | No  |
|  | Additional Field Engineering Service   | No  |
|  | Number of Days   | N/A |

| Outside      | Other Professional Services Expenses Not Listed |                              |  |
|--------------|---|------------------------------|--|
| Professional | Services Costs                                  | Description                  |  |
|              | Internal Employee Time Costs                    | Internal Employee Time Costs |  |

## Outcide Other Professional Services Expenses Not Listed

| Other    | Section                         | Question   | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|          |                                 | Is Remediation needed?   | No       |
|          | Facility Expenses               | Name   | N/A      |
|          |                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|          |                                 | Name   | N/A      |
|          |                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?  | Yes      |
|          | Permit and Filing Costs         | Local Zoning   | Yes      |
|          |                                 | Non-zoning permits   | Yes      |
|          |                                 | BLM or NFS Coordination  | No       |
|          |                                 | FCC Construction Permit Minor Change   | No       |
|          |                                 | FCC License to Cover Application   | Yes      |
|          |                                 | FCC Special Temporary Authority<br>Application   | No       |
|          | Other Miscellaneous<br>Expenses | Does this relocation require paying<br>Disposal Costs (for equipment and other<br>waste, net of any salvage value)?        | Yes      |
|          |                                 | Does this relocation require Equipment<br>Delivery or Handling Charges not otherwise<br>included in individual item costs? | Yes      |
|          |                                 | Does this relocation require Equipment Storage?  | Yes      |
|          |                                 | Does this relocation require the<br>Development and Airing of an<br>Announcement regarding an upcoming<br>channel change?  | Yes      |
|          |                                 | Does this relocation require MVPD<br>Notification of a Channel Change?   | Yes      |

# Other Expenses Not Listed

**Expenses** Information not provided.

## Transmitters

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description<br>Interim  | Predetermined<br>Cost Estimate<br>\$236,500.00 | Estimated<br>Cost<br>\$163,752.50 | Estimated<br>Cost<br>Justification        | Actual Cost<br>\$0.00 | Actual Cost<br>Justification |
|---|--|-----------------------------------|---|-----------------------|------------------------------|
| Transmitter<br>UAXTE  |  |                                   |   |                       |                              |
| UHF - Air<br>Cooled Solid<br>State<br>Transmitter 4 -<br>6 kW | \$236,500.00                                   | \$163,752.50                      | N/A                                       | N/A                   | N/A                          |
| Primary<br>Transmitter<br>THU9evo-40                          | \$1,892,930.00                                 | \$1,228,825.00                    |   | \$424,216.50          |                              |
| Additional<br>Field<br>Engineering<br>Time                    | \$2,200.00                                     | \$2,200.00                        | N/A                                       | \$2,200.00            | N/A                          |
| Txmtr<br>deconstruction<br>and disposal                       | \$19,000.00                                    | \$19,000.00                       | See<br>attached<br>quote from<br>Marsand. | \$19,000.00           | N/A                          |
| Other<br>Building<br>Addition Size:<br>440.0                  | \$3,500.00                                     | \$3,500.00                        | N/A                                       | N/A                   | N/A                          |
| 3" Rigid<br>Conduit and<br>Wiring (Cost<br>per foot)          | \$2,080.00                                     | \$1,800.00                        | N/A                                       | N/A                   | N/A                          |
| Transformer 3<br>phase/480v -<br>150 KVA                      | \$25,550.00                                    | \$13,500.00                       | N/A                                       | \$1,152.48            | N/A                          |
| Service<br>entrance 3<br>phase/800<br>amp/208 volt            | \$14,400.00                                    | \$12,600.00                       | N/A                                       | N/A                   | N/A                          |

| UHF - Liquid<br>Cooled Solid<br>State<br>Transmitter 52<br>- 61 kW | \$1,788,000.00 | \$1,145,125.00 | See<br>attached<br>quote from<br>Rohde | \$401,864.02 | Item "Need<br>More<br>Information -<br>Rohde and<br>Schwarz<br>USA -<br>\$286,281.25"<br>needs to be<br>removed. |
|--|----------------|----------------|--|--------------|--|
| Switchgear -<br>industrial 800<br>amp                              | \$38,200.00    | \$31,100.00    | N/A                                    | N/A          | N/A  |
| Mask Filter  | \$0.00         | \$0.00         | N/A                                    | \$0.00       | N/A  |
| Sub-total  | \$2,129,430.00 | \$1,392,577.50 | N/A                                    | \$424,216.50 | N/A  |
| Total for all systems  | \$2,868,731.78 | \$2,026,717.84 | N/A                                    | \$916,837.83 | N/A  |

## Components

| Actual Information<br>Description                    | File Name                         |   |
|--|-----------------------------------|---|
| UHF - Air Cooled Solid<br>State Transmitter 4 - 6 kW | Information not provided.         |   |
| Additional Field<br>Engineering Time                 | Component Description:<br>Amount: | Engineering<br>services. #9<br>\$700.00   |
|  | Component Description:<br>Amount: | Engineering<br>services. #6<br>\$1,500.00 |

| Txmtr deconstruction and disposal             | Component Description:<br>Amount: | Removal and<br>disposal cost. #711 <sup>-</sup><br>\$9,500.00 |
|---|-----------------------------------|---|
|   | Component Description:<br>Amount: | Removal and<br>disposal cost. #7106<br>\$9,500.00             |
| Other Building Addition<br>Size: 440.0        | Information not provided.         |   |
| 3" Rigid Conduit and Wiring (Cost per foot)   | Information not provided.         |   |
| Transformer 3 phase<br>/480v - 150 KVA        | Component Description:<br>Amount: | Transformer related cost. #1233<br>\$1,152.48                 |
| Service entrance 3 phase<br>/800 amp/208 volt | Information not provided.         |   |

| State Transmitter 52 - 61<br>kW    | Component Description:    | Installation cost.          |
|------------------------------------|---------------------------|-----------------------------|
|                                    | Amount:                   | #7111<br>\$56,186.38        |
|                                    |                           | ····                        |
|                                    | Component Description:    | Transmitter cost,           |
|                                    |                           | upgrade excluded.           |
|                                    | Amount:                   | #9500097628<br>\$286,281.25 |
|                                    |                           | ¥200,201.20                 |
|                                    | Component Description:    | Installation cost.          |
|                                    |                           | #7106                       |
|                                    | Amount:                   | \$56,186.39                 |
|                                    | Component Description:    | Transmitter related         |
|                                    |                           | cost. #9500106465           |
|                                    | Amount:                   | \$3,210.00                  |
|                                    | Component Description:    | Transmitter cost,           |
|                                    |                           | upgrade excluded.           |
|                                    | Amount:                   | #9500097628<br>\$286,281.25 |
|                                    | Amount.                   | Ψ200,201.20                 |
| Switchgear - industrial<br>800 amp | Information not provided. |                             |
| Mask Filter                        |                           |                             |
|                                    | Component Description:    | Mask filter related         |
|                                    |                           | cost.                       |
|                                    | Amount:                   | #993330106663210<br>N/A     |
|                                    | Amount.                   |                             |

#### Antennas

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Interim<br>Antenna 2<br>x 750   | \$134,019.32                   | \$37,422.32       |  | \$34,077.82  |                              |
| New<br>combiner,<br>cost per<br>channel<br>(without<br>antenna)   | \$84,200.00                    | \$7,189.00        | Combiner<br>cost plus<br>\$500<br>installation.<br>See<br>attached<br>quote from<br>Kathrein | \$3,844.50   | N/A                          |
| UHF -<br>High<br>Power,<br>Side<br>Mount,<br>basic slot<br>antenna,<br>12 kW<br>input,<br>elliptically<br>or<br>circularly<br>polarized | \$26,669.32                    | \$26,669.32       | See<br>attached<br>quote from<br>Kathrein  | \$26,669.32  | N/A                          |
| Side<br>mount<br>brackets<br>for high<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost)                           | \$23,150.00                    | \$3,564.00        | See<br>attached<br>quote from<br>Kathrein  | \$3,564.00   | N/A                          |
| Primary<br>Antenna<br>ATW22H3-<br>ETO12-25H   | \$296,230.00                   | \$195,847.95      |  | \$149,227.93 |                              |

| UHF -<br>High<br>Power Top<br>Mount<br>(200-1000<br>kW), One<br>station<br>antenna ,<br>elliptically<br>or<br>circularly<br>polarized | \$289,500.00   | \$189,597.95   | See<br>attached<br>quote from<br>ERI | \$145,477.93 | N/A |
|---|----------------|----------------|--------------------------------------|--------------|-----|
| Sweep<br>test of<br>existing<br>antenna   | \$6,730.00     | \$6,250.00     | N/A                                  | \$3,750.00   | N/A |
| Sub-total   | \$430,249.32   | \$233,270.27   | N/A                                  | \$183,305.75 | N/A |
| Total for<br>all<br>systems   | \$2,868,731.78 | \$2,026,717.84 | N/A                                  | \$916,837.83 | N/A |

## Components

| Actual Information<br>Description                   | File Name                         |   |
|---|-----------------------------------|---|
| New combiner, cost per<br>channel (without antenna) | Component Description:<br>Amount: | 1/3 of installation.<br>#1797<br>\$500.00 |
|   | Component Description:            | 1/3 of combiner<br>cost. #PO000551-       |
|   | Amount:                           | INV<br>\$3,344.50                         |

| UHF - High Power, Side<br>Mount, basic slot antenna,<br>12 kW input, elliptically or<br>circularly polarized | Component Description:<br>Amount: | Antenna cost.<br>#PO000551-INV<br>\$13,334.66  |
|--|-----------------------------------|--|
|  | Component Description:            | Antenna cost.<br>#1601                         |
|  | Amount:                           | \$13,334.66                                    |
| Side mount brackets for high<br>power antennas (if not<br>included in antenna base<br>cost)                  | Component Description:            | 1/3 of side mour<br>brackets.<br>#PO000551-INV |
|  | Amount:                           | \$1,782.00                                     |
|  | Component Description:            | Side mount<br>brackets. #1601                  |
|  | Amount:                           | \$1,782.00                                     |

| UHF - High Power Top<br>Mount (200-1000 kW), One<br>station antenna , elliptically | Component Description: | Antenna cost,                    |
|--|------------------------|----------------------------------|
| or circularly polarized  |                        | 30% down.                        |
|  | _                      | #WJFB-300                        |
|  | Amount:                | \$44,768.38                      |
|  | Component Description: | Antenna cost,                    |
|  |                        | 10% balance.                     |
|  |                        | #WJFB-54417                      |
|  | Amount:                | \$14,922.79                      |
|  | Component Description: | Antenna cost, 2nd                |
|  |                        | 30%. #WJFB-                      |
|  |                        | 300A                             |
|  | Amount:                | \$44,768.38                      |
|  | Component Description: | Antenna cost, 3rd<br>30%. #WJFB- |
|  |                        | 300B                             |
|  | Amount:                | \$41,018.38                      |
| Sweep test of existing   |                        |                                  |
| antenna  | Component Description: | Sweep test, 30%                  |
|  | A                      | down. #WJFB-300                  |
|  | Amount:                | \$1,875.00                       |
|  | Component Description: | Sweep test, 2nd                  |
|  |                        | 30%. #WJFB-                      |
|  |                        | 300A                             |
|  | Amount:                | \$1,875.00                       |

# **Transmission Line**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost    | Estimated<br>Cost<br>Justification  | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|----------------------|---|-------------|------------------------------|
| Interim<br>Transmission<br>Line                          | \$15,930.00                    | \$13,029.49          |   | \$0.00      |                              |
| Flexible Air<br>Transmission<br>Line -<br>dielectric, 3" | \$15,930.00                    | \$13,029.49          | N/A   | N/A         | N/A                          |
| Primary<br>Transmission<br>Line                          | \$62,620.00                    | \$92,039 <b>.9</b> 9 |   | \$92,039.99 |                              |
| Rigid<br>Transmission<br>Line -<br>copper, 6 1/8"        | \$62,620.00                    | \$92,039.99          | See<br>attached<br>quote from<br>ERI and<br>Enertech.<br>Due to the A<br>frame<br>construction<br>of the WJFB<br>self<br>supporting<br>tower, this<br>transmission<br>line<br>package<br>requires<br>additional<br>custom<br>fabricated<br>line<br>hangers,<br>line elbows<br>and fine<br>matching<br>tuner<br>section. | \$92,039.99 | N/A                          |
| Sub-total  | \$78,550.00                    | \$105,069.48         | N/A   | \$92,039.99 | N/A                          |

| Total for all | \$2,868,731.78 | \$2,026,717.84 | N/A | \$916,837.83 | N/A |
|---------------|----------------|----------------|-----|--------------|-----|
| systems       |                |                |     |              |     |

| Actual Information<br>Description                  | File Name                         |  |
|--|-----------------------------------|--|
| Flexible Air Transmission<br>Line - dielectric, 3" | Information not provided.         |  |
| Rigid Transmission Line -<br>copper, 6 1/8"        | Component Description:<br>Amount: | TL cost, 30% down.<br>#WJFB-300<br>\$22,446.34           |
|  | Component Description:            | Transmission line<br>cost, 10% balance.<br>#WJFB-54417   |
|  | Amount:                           | \$7,482.11   |
|  | Component Description:            | Transmission line parts. #WJFB-37313                     |
|  | Amount:                           | \$15,282.57  |
|  | Component Description:            | TL cost, 2nd 30%.  |
|  | Amount:                           | #WJFB-300A<br>\$22,446.34                                |
|  | Component Description:            | 3rd 30%<br>transmission line                             |
|  | Amount:                           | cost. #WJFB-300B<br>\$13,646.34                          |
|  | Component Description:            | Transmission line<br>hangers, built skid,<br>labor, etc. |
|  | Amount:                           | #993330106663210<br>\$10,736.29                          |

# **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description<br>Primary<br>Tower<br>TOWER | Predetermined<br>Cost Estimate<br>\$87,200.00 | Estimated<br>Cost<br>\$183,169.86 | Estimated<br>Cost<br>Justification   | Actual Cost<br>\$183,169.86 | Actual Cost<br>Justification |
|--|---|-----------------------------------|--|-----------------------------|------------------------------|
| Short<br>Tower<br>(less than<br>500')    | \$84,200.00                                   | \$180,169.86                      | This<br>quotation<br>includes<br>the<br>additional<br>cost of<br>installation<br>and<br>removal of<br>the interim<br>antenna<br>and tx line<br>system on<br>WJFB's<br>tower. | \$180,169.86                | N/A                          |
| Tower<br>Analysis                        | \$3,000.00                                    | \$3,000.00                        | N/A  | \$3,000.00                  | N/A                          |
| Sub-total                                | \$87,200.00                                   | \$183,169.86                      | N/A  | \$183,169.86                | N/A                          |
| Total for<br>all<br>systems              | \$2,868,731.78                                | \$2,026,717.84                    | N/A  | \$916,837.83                | N/A                          |

| Actual Information |           |  |
|--------------------|-----------|--|
| Description        | File Name |  |

| 500')          | Component Description:            | Tower related cost.                      |
|----------------|-----------------------------------|--|
|                | Amount:                           | #993330106223747<br>\$53,306.41          |
|                | Component Description:            | Tower related cost, 1<br>/3 balance.     |
|                | Amount:                           | #993330106662842<br>\$52,818.48          |
|                | Component Description:            | Tower related cost,<br>2nd 1/3.          |
|                | Amount:                           | #993330106662382<br>\$53,306.41          |
|                | Component Description:            | Ice bridge, 1st 50%.<br>#993330106662383 |
|                | Amount:                           | \$10,369.28                              |
|                | Component Description:            | Ice bridge, 2nd 50%.<br>#993330106662982 |
|                | Amount:                           | \$10,369.28                              |
| Tower Analysis |                                   |  |
|                | Component Description:<br>Amount: | Tower analysis. #194<br>\$3,000.00       |

## **Outside Professional Services**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification      | Actual Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Outside<br>Professional<br>Services   | \$121,167.46                   | \$97,055.73       |   | \$32,105.73 |                              |
| Project<br>management of<br>the transition  | \$6,320.00                     | \$22,808.27       | Per Widelity<br>Strategic<br>Hour Quote | \$22,808.27 | N/A                          |
| Internal<br>Employee Time<br>Costs  | \$987.46                       | \$987.46          | N/A                                     | \$987.46    | N/A                          |
| Comprehensive<br>coverage<br>verification via<br>field study, if<br>needed  | \$84,200.00                    | \$45,000.00       | N/A                                     | N/A         | N/A                          |
| FAA<br>consultant,<br>including cost<br>of preparing<br>FAA Form<br>7460 (Notice of<br>Proposed<br>Construction),<br>if needed for<br>height increase | \$2,105.00                     | \$2,000.00        | N/A                                     | N/A         | N/A                          |
| Attorney Fees -<br>Prepare and<br>File request for<br>Special<br>Temporary<br>Authorization   | \$3,680.00                     | \$3,000.00        | N/A                                     | N/A         | N/A                          |

| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application     | \$2,365.00 | \$2,250.00 | N/A  | N/A        | N/A |
|---|------------|------------|--|------------|-----|
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application  | \$5,260.00 | \$5,000.00 | N/A  | N/A        | N/A |
| Prepare<br>request for<br>Special<br>Temporary<br>Authorization   | \$2,050.00 | \$1,200.00 | N/A  | N/A        | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main), License<br>to Cover<br>Application       | \$1,580.00 | \$1,500.00 | N/A  | N/A        | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application | \$3,155.00 | \$3,000.00 | N/A  | N/A        | N/A |
| Perform<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development            | \$7,360.00 | \$8,310.00 | Updating<br>estimated<br>cost per<br>FCC<br>requirement. | \$8,310.00 | N/A |
| ASR<br>modification<br>(prepare FCC<br>Form 854)  | \$2,105.00 | \$2,000.00 | N/A  | N/A        | N/A |

| Sub-total             | \$121,167.46   | \$97,055.73    | N/A | \$32,105.73  | N/A |
|-----------------------|----------------|----------------|-----|--------------|-----|
| Total for all systems | \$2,868,731.78 | \$2,026,717.84 | N/A | \$916,837.83 | N/A |

| Actual Information<br>Description    | File Name                         |  |
|--------------------------------------|-----------------------------------|--|
| Project management of the transition | Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 23<br>stations. #475011<br>\$1,023.40 |
|                                      | Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 23<br>stations. #1165<br>\$497.50     |
|                                      | Component Description:<br>Amount: | Project<br>Management<br>\$1,320.45  |
|                                      | Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 23<br>stations. #1150<br>\$630.93     |
|                                      | Component Description:<br>Amount: | Project<br>Management<br>\$2,579.10  |

| Component Description:<br>Amount: | Project<br>Management<br>\$1,226.45  |
|-----------------------------------|--|
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 23<br>stations. #1146<br>\$888.15   |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 23<br>stations. #475439<br>\$268.86 |
| Component Description:<br>Amount: | Project<br>Management<br>\$1,280.55  |
| Component Description:<br>Amount: | Legal services<br>cost. #475992<br>\$76.10   |
| Component Description:<br>Amount: | Project<br>Management<br>\$2,858.50  |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 23<br>stations. #1158<br>\$723.06   |

| Component Description:<br>Amount: | Project<br>Management<br>\$1,565.75   |
|-----------------------------------|---|
| Component Description:<br>Amount: | Project<br>Management<br>\$1,206.55   |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 23<br>stations. #475948<br>\$419.80  |
| Component Description:<br>Amount: | Project<br>Management<br>\$40.95  |
| Component Description:<br>Amount: | Legal services<br>cost. #2020-WJFB<br>\$50.00   |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 23<br>stations. #474243<br>\$1,304.02  |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 23<br>stations. #1163<br>\$607.03  |
|                                   | Amount:<br>Component Description:<br>Amount:<br>Component Description:<br>Amount:<br>Component Description:<br>Amount:<br>Component Description:<br>Amount:<br>Component Description: |

|  | Component Description:<br>Amount: | Project<br>Management<br>\$1,120.95               |
|--|-----------------------------------|---|
|  | Component Description:<br>Amount: | Project<br>Management<br>\$1,197.35               |
|  | Component Description:<br>Amount: | Project<br>Management<br>\$1,627.45               |
|  | Component Description:<br>Amount: | Project<br>Management<br>\$1,583.10               |
|  | Component Description:<br>Amount: | Project<br>Management<br>\$1,558.20               |
|  | Component Description:<br>Amount: | Legal services<br>cost. #475054<br>\$339.72       |
| Internal Employee Time<br>Costs  | Component Description:            | WJFB repack trip<br>related expenses.<br>#IL-HC2- |
|  | Amount:                           | 08262019-JA<br>\$987.46                           |
| Comprehensive coverage<br>verification via field study, if<br>needed   | Information not provided.         |   |
| FAA consultant, including<br>cost of preparing FAA Form<br>7460 (Notice of Proposed<br>Construction), if needed for<br>height increase | Information not provided.         |   |

| File request for Special<br>Temporary Authorization   |                           |   |
|---|---------------------------|---|
| Attorney Fees -Prepare and<br>File FCC Form 2100 (main),<br>License to Cover Application        | Information not provided. |   |
| Attorney Fees - Prepare and<br>File FCC Form 2100 (main),<br>Construction Permit<br>Application | Information not provided. |   |
| Prepare request for Special<br>Temporary Authorization  | Information not provided. |   |
| Prepare engineering section<br>of FCC Form 2100 (main),<br>License to Cover Application         | Information not provided. |   |
| Prepare engineering section<br>of FCC Form 2100 (main),<br>Construction Permit<br>Application   | Information not provided. |   |
| Perform engineering study   |                           |   |
| for new channel assignment<br>and antenna development   | Component Description:    | Consulting<br>engineering co<br>#0002-001-000 |
|   | Amount:                   | \$645.00                                      |
|   | Component Description:    | Consulting<br>engineering co<br>#0002-001-000 |
|   | Amount:                   | \$7,665.00                                    |
| ASR modification (prepare<br>FCC Form 854)  | Information not provided. |   |

## **Other Expenses**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Other<br>Expenses   | \$22,135.00                    | \$15,575.00       |                                    | \$2,000.00  |                              |
| MVPD<br>Notification of<br>Channel<br>Change  | \$1,500.00                     | \$1,500.00        | N/A                                | N/A         | N/A                          |
| Develop and<br>air<br>announcement<br>of upcoming<br>channel<br>change                  | \$1,500.00                     | \$1,500.00        | N/A                                | N/A         | N/A                          |
| Equipment<br>Storage  | \$1,000.00                     | \$1,000.00        | N/A                                | N/A         | N/A                          |
| Equipment<br>Delivery and<br>Handling<br>Charges  | \$3,000.00                     | \$3,000.00        | N/A                                | N/A         | N/A                          |
| Disposal<br>Costs (for<br>equipment and<br>other waste,<br>net of any<br>salvage value) | \$2,500.00                     | \$2,500.00        | N/A                                | \$0.00      | N/A                          |
| Non-zoning<br>permits   | \$500.00                       | \$500.00          | N/A                                | N/A         | N/A                          |
| Local Zoning  | \$250.00                       | \$250.00          | N/A                                | N/A         | N/A                          |
| FCC Filing<br>Fees - Form<br>2100 license<br>to cover<br>application                    | \$335.00                       | \$325.00          | N/A                                | N/A         | N/A                          |

| DTV Medical<br>Facility<br>Notification | \$11,550.00    | \$5,000.00     | N/A | \$2,000.00   | N/A |
|---|----------------|----------------|-----|--------------|-----|
| Sub-total                               | \$22,135.00    | \$15,575.00    | N/A | \$2,000.00   | N/A |
| Total for all systems                   | \$2,868,731.78 | \$2,026,717.84 | N/A | \$916,837.83 | N/A |

| Actual Information<br>Description  | File Name                         |   |
|--|-----------------------------------|---|
| MVPD Notification of<br>Channel Change   | Information not provided.         |   |
| Develop and air<br>announcement of upcoming<br>channel change                  | Information not provided.         |   |
| Equipment Storage  | Information not provided.         |   |
| Equipment Delivery and Handling Charges  | Information not provided.         |   |
| Disposal Costs (for<br>equipment and other waste,<br>net of any salvage value) | Information not provided.         |   |
| Non-zoning permits   | Information not provided.         |   |
| Local Zoning   | Information not provided.         |   |
| FCC Filing Fees - Form 2100 license to cover application                       | Information not provided.         |   |
| DTV Medical Facility<br>Notification   | Component Description:<br>Amount: | Medical<br>notification<br>service. #1283<br>\$2,000.00 |

| Cost<br>Information | Grand Total           |                                |                |              |  |
|---------------------|-----------------------|--------------------------------|----------------|--------------|--|
|                     |                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost  |  |
|                     | Total for all systems | \$2,868,731.78                 | \$2,026,717.84 | \$916,837.83 |  |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been<br>submitted no further costs are expected to<br>be incurred. Note this will lock the Form 399<br>from further editing and begin close-out<br>procedures with the Fund Administrator. | No       |

| Certification | Section  | Question  | Response |
|---------------|--|---|----------|
|               | Submission of Estimated<br>Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE STATEMENTS COULD SUBJECT<br>THIS ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT. |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> <li>The above-named</li> </ol>   |          |
|               |  | entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.  |          |
|               |  | 3. The above-named<br>entity acknowledges<br>the submission of the<br>information herein<br>creates no obligation<br>on the part of the<br>government to pay<br>any amount.   |          |
|               |  |   |          |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a pre-requisite for<br>obtaining the<br>payments herein<br>requested. |                                      |
|---|--------------------------------------|
| I declare, under penalty of perjury, that I am<br>an authorized representative of the above-<br>named applicant for the Authorization(s)<br>specified above.  | Henry<br>Turner<br>COO<br>02/07/2020 |

\_\_\_\_

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual<br>Cost Documentation<br>Statements | WILLFUL FALSE, FRAUDULENT, OR<br>FICTITIOUS STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISIONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE AND/OR FRAUDULENT<br>STATEMENTS COULD SUBJECT THIS<br>ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT (U.S. CODE, TITLE<br>31, SECTIONS 3729-3733). |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies and<br/>represents that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> </ol>  |          |
|               |  | 2. The above-named<br>entity certifies that<br>the statements in this<br>form and attached<br>documentation are<br>true, complete, and<br>correct.   |          |
|               |  | 3. The above-named<br>entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.   |          |
|               |  |  |          |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8           | B. The above-named<br>entity acknowledges<br>that overpayments or<br>payments in error<br>must be promptly<br>refunded to the<br>Commission.   |                                      |
|-------------|--|--------------------------------------|
| g           | D. The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a prerequisite for<br>obtaining the<br>payments herein<br>requested. |                                      |
| an a<br>nam | lare, under penalty of perjury, that I am<br>uthorized representative of the above-<br>ed applicant for the Authorization(s)<br>ified above.   | Henry<br>Turner<br>COO<br>02/07/2020 |

# Attachments