

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

70537 Service: **DTV** Facility Call WMEC Channel: 36 (UHF) Sign:

ID:

File 0000027282

Number:

FRN: 0005941323 Date 02/07

> Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
BOARD OF TRUSTEES OF SOUTHERN ILLINOIS UNIVERSITY	Jak Tichenor 1003 COMMUNICATIONS BUILDING MAILCODE 6602 CARBONDALE, IL 62901 United States	+1 (618) 453- 6181	jak. tichenor@wsiu. org	Not-for- Profit

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Gregory Best Consulting Engineer Greg Best Consulting Inc.	16100 Outlook Avenue Stilwell, KS 66085 United States	+1 (816) 792- 2913	gbconsulting54@gmail. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Transition will be a flash cut from current channel to repack channel with expected offair time of up to two days. Ahead of antenna change, licensee will make all necessary transmitter and RF system changes. New transmitter & antenna required.

Transmitters

s	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	DCD20-PL-
	Year	2001
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE- 16R44
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	9.6 kW
	Justification for New Transmitter	Present transmitter TPO of 5kW is insufficient to achieve an ERP of 100kW per the construction permit.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches

	Length	60.0 feet
	Other Electrical Service	Yes
	Description	Circuit breaker installation for new transmitter and new wiring as necessary for transmitter power.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Heating and Cooling
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**

Transmitter Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Prototype single channel panel antenna

ERP: (Effective Radiated Power)	75.0 kW
Manufacturer	
Model	TWSM-24 /SM/CF
Year	1997

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	100.0 kW
	Manufacturer	
		1

Model	ATW25H3- ESO10-36L
Year	2020
Justification for New Antenna	Existing antenna will not function on the new assigned frequency.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	100.0 kW
	Manufacturer	
	Model	ALP8M3- HSBR-36
	Year	2019

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission	n ^s entien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower
Equipment
And
Rigging
Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower	Type of change	Modify Existing
Description	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower	Do you have a tower registration number?	Yes
Structure Registration	ASR Number	1018309
Coordinates (Latitude (NAD83)	40° 23′ 54.0″ N-
NAD83 (North American Datum of 1983))	Longitude (NAD83)	090° 43' 55.0" W-
	Overall Structure Height	499.99 feet
	Support Structure Height	499.99 feet
		'

Ground Elevation Above Mean Sea Level (AMSL)	600.06 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	WEST CENTRAL ILLINOIS EDUCATIONAL COMMUNICATIONS CORPORATION DBA = CONVOCOM
Date Constructed	01/01/1996

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
164225	WGNX	FM

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Interim Antenna	Mobilization and installation/removal of interim antenna until primary antenna is installed.
Phillystran guywires	The proximity of the guy wires to the antenna significantly disturbs the antenna pattern so Phillystran replacement of the top 70 ft of the top set of guy wires can be used to eliminate that issue. It is likely that foundation mats will be required.

Interim Tower

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Interim
	Description of Use	N/A
	Height	500.00 feet
	Justification for New Tower	Additional rigging and mobilization to remove existing antenna and install interim antenna until permanent antenna is delivered. Interim antenna is to be installed on the same tower as the existing channel antenna.

Interim Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Interim Tower

Other Tower Expenses Not Listed

Name	Description

Interim antenna installation	Additional mobilization and services to
	install interim antenna on existing tower.

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	120
	Explanation	Forms review; onsite supervision during transmitter, antenna & tower work; coordination of involved entities in the project.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside
Professional Services Expenses Not Listed
Professional Services © Opstsided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Duo doto unio o d	Fatimeted.	Estimated		Actual Coot
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAXTE- 16R44	\$379,982.25	\$378,022.25		\$154,869.48	
10 Ton system	\$38,900.00	\$37,000.00	N/A	N/A	N/A
Other Electrical Service: Circuit breaker installation for new transmitter and new wiring as necessary for transmitter power.	\$1,600.00	\$1,600.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$1,560.00	\$1,500.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 9.6 kW	\$337,922.25	\$337,922.25	see attachments: WMEC Transmitter Replacement WMEC DASP HPOL Pg4 WMEC TV Repack Ch 36 uaxte- 16 qUOTE	\$154,869.48	N/A

Sub-total	\$379,982.25	\$378,022.25	N/A	\$154,869.48	N/A
Total for all systems	\$1,489,904.25	\$1,335,434.25	N/A	\$183,703.68	N/A

Components

Actual Information Description	File Name	
10 Ton system	Information not provided.	
Other Electrical Service: Circuit breaker installation for new transmitter and new wiring as necessary for transmitter power.	Information not provided.	
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
UHF - Air Cooled Solid State Transmitter 9.6 kW	Component Description: Amount:	UAXTE-16R44 Transmitter per quote Q-83031 (includes remote control, RF system & electrical) \$154,869.48

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna ALP8M3- HSBR-36	\$96,130.00	\$56,730.00		\$0.00	
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$50,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,730.00	N/A	N/A	N/A
Primary Antenna ATW25H3- ESO10-36L	\$138,240.00	\$136,620.00		\$0.00	

UHF - Lower Power Side Mount, One Station antenna medium power (50-200 kW), elliptically or circularly polarized \$6,730.00 \$6,400.00 N/A N/A N/A N/A Side mount brackets for high power antenna base cost) \$23,150.00 \$22,000.00 N/A N/A N/A N/A Pattern scatter analysis for side mount high/med power antenna (if not included in antenna base cost) \$5,260.00 \$5,120.00 N/A N/A N/A N/A Sub-total \$234,370.00 \$193,350.00 N/A \$183,703.68 N/A						
Side mount brackets for high power antennas (if not included in antenna base cost) \$5,260.00 \$5,120.00 N/A N/A N/A N/A Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) \$5,260.00 \$5,120.00 N/A N/A N/A N/A Sub-total \$234,370.00 \$193,350.00 N/A \$0.00 N/A Total for all \$1,489,904.25 \$1,335,434.25 N/A \$183,703.68 N/A	Lower Power Side Mount, One Station antenna . medium power (50- 200 kW), elliptically or circularly	\$103,100.00	\$103,100.00	N/A	N/A	N/A
brackets for high power antennas (if not included in antenna base cost) \$5,260.00 \$5,120.00 N/A Total for all \$1,489,904.25 \$1,335,434.25 N/A \$183,703.68 N/A N/A	of existing	\$6,730.00	\$6,400.00	N/A	N/A	N/A
scatter analysis for side mount high/med power antennas (if not included in antenna base cost) Sub-total \$234,370.00 \$193,350.00 N/A \$0.00 N/A Total for \$1,489,904.25 \$1,335,434.25 N/A \$183,703.68 N/A all	brackets for high power antennas (if not included in antenna	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Total for \$1,489,904.25 \$1,335,434.25 N/A \$183,703.68 N/A all	scatter analysis for side mount high/med power antennas (if not included in antenna	\$5,260.00	\$5,120.00	N/A	N/A	N/A
all	Sub-total	\$234,370.00	\$193,350.00	N/A	\$0.00	N/A
	all	\$1,489,904.25	\$1,335,434.25	N/A	\$183,703.68	N/A

Information not provided.

Cost Transmission Line

Information Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Tower	\$210,502.00	\$200,002.00		\$0.00	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
New tower	\$1.00	\$1.00	N/A	N/A	N/A
Interim antenna installation	\$1.00	\$1.00	N/A	N/A	N/A
Primary Tower TOWER	\$574,800.00	\$462,000.00		\$2,500.00	
Minor tower reinforcement /modifications	\$158,000.00	\$50,000.00	N/A	N/A	N/A

Phillystran guywires	\$200,000.00	\$200,000.00	See quotation	N/A	N/A
yuywii C S			for		
			replacement		
			of portion of		
			top guy		
			wires. Price		
			includes		
			installation.		
			Additional		
			allowance		
			of \$100000		
			included as		
			foundation		
			mats are		
			expected to		
			be needed with the		
			installation		
			to avoid		
			vehicles		
			getting		
			stuck in		
			mud.		
Interim Antenna	\$120,000.00	\$120,000.00	N/A	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$2,500.00	N/A
	Фо. 4. ооо оо	400,000,00		N1/A	
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Sub-total	\$785,302.00	\$662,002.00	N/A	\$2,500.00	N/A
Total for all systems	\$1,489,904.25	\$1,335,434.25	N/A	\$183,703.68	N/A

Components

Actual Information Description	File Name
Tall Tower (greater than 500')	Information not provided.

New tower	Information not provided.	
Interim antenna installation	Information not provided.	
Minor tower reinforcement /modifications	Information not provided.	
Phillystran guywires	Information not provided.	
Interim Antenna	Information not provided.	
Structural engineering tower load study for well documented tower	Component Description: Amount:	Structural analysis of WMEC tower #1018309 for repack work. Invoice paid with credit card. \$2,500.00
	Information not provided.	

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
\$49,670.00	\$63,030.00		\$20,201.20	
\$2,365.00	\$2,800.00	On 8/17 /2017 received email from TV Broadcaster Relocation Fund Administrator requiring explanation for transmitter cost pertaining to power level specified. Additional costs involved reviewing and submitting response and revising	\$2,713.50	On 8/17 /2017 received email from TV Broadcaster Relocation Fund Administrator requiring explanation for transmitter cost pertaining to power level specified. Additional costs involved reviewing and submitting response and revising 399 form.
	\$49,670.00	Cost Estimate Cost \$49,670.00 \$63,030.00	Predetermined Cost Stimated Cost Stimated Cost Estimate Cost Justification \$49,670.00 \$63,030.00 \$2,365.00 \$2,800.00 On 8/17 /2017 received email from TV Broadcaster Relocation Fund Administrator requiring explanation for transmitter cost pertaining to power level specified. Additional costs involved reviewing and submitting response	Predetermined Cost Justification Actual Cost \$49,670.00 \$63,030.00 \$2,800.00 On 8/17 /2017 received email from TV Broadcaster Relocation Fund Administrator requiring explanation for transmitter cost pertaining to power level specified. Additional costs involved reviewing and submitting response and revising

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$20,000.00	Exceeded original budget due to extra hours needed to coordinate transition and construction delays /timeline changes for new licensee.	\$5,795.20	Exceeded original budget due to extra hours needed to coordinate transition and construction delays /timeline changes for new licensee
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,242.50	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,680.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$2,050.00	N/A	N/A	N/A
Project management of the transition	\$18,960.00	\$18,000.00	N/A	\$9,450.00	N/A

Total for all systems	\$1,489,904.25	\$1,335,434.25	N/A	\$183,703.68	N/A
Sub-total	\$49,670.00	\$63,030.00	N/A	\$20,201.20	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Components

Actual Information		
Description	File Name	

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application

Component Description: Legal counsel with

Form 2100, Schedule 399 &

СР

Amount: \$939.00

Component Description: Legal counsel with

Form 2100, Schedule 399 &

CP.

Amount: \$437.00

Component Description: Legal Counsel -

WMEC repack issues 01/2018 Resubmitted

Amount: \$112.00

Component Description: Legal counsel with

Form 2100, Schedule 399 &

CP

Amount: \$1,018.50

Component Description: 3rd Q-2017

Progress report guidance & review.
Consultation regarding repack

issues.

Amount: \$207.00

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application Component Description: Legal Counsel -

WMEC repack issues August 2018 -- Payment due 30 days following invoice

date.

Amount: \$1,010.00

Component Description: Legal Counsel for

repack issues.

Amount: \$151.50

Component Description: Legal Counsel -

WMEC repack issues April 2019

Amount: \$162.00

Component Description: Legal Counsel -

WMEC repack issues February

2019

Amount: \$1,068.00

Component Description: Legal Counsel -

WMEC repack issues December 2018/January 2019 (memo included)

Amount: \$387.70

Component Description: Legal Counsel -

repack issues for October 2018 due

net 30

Amount: \$454.50

Component Description: Legal Counsel -

WMEC repack issues January 2019 (memo included)

Amount: \$513.00

Component Description: Legal Counsel -

Repack issues 12

/2017

Amount: \$50.50

Component Description: Legal Counsel -

WMEC repack issues November /December 2018

Amount: \$437.50

Component Description: Legal Counsel -

WMEC Repack -

April 2018

Amount: \$50.50

Component Description: WMEC Portion of

legal invoice is 50% of total invoice.

Amount: \$101.00

Component Description: Month's fees for

Legal Counsel - repack issues - 01

/2018

Amount: \$112.00

Component Description: PAYMENT DUE

date is 30 days following the mailing date indicated on invoice. LEGAL COUNSEL FOR WMEC Repack Project - June

2018

Amount: \$555.50

Component Description: WMEC portion of

invoice covering Legal issues & planning repack

timeline.

Amount: \$101.00

Component Description: Legal Counsel -

WMEC repack issues March

2019

Amount: \$702.00

Component Description: Legal Counsel

expenses for

September 2018 -due within 30 days

Amount: \$151.50

Prepare engineering section of FCC Form 2100 (main), License to Cover Application Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	WMEC Portion of invoice for planning meeting to discuss assigned
Construction Permit	Component Description:	invoice for planning meeting to discuss
		planning meeting to discuss
, pp. 100.1101		to discuss
		assigned
		-
		frequency for
		repack
	Amount:	\$742.50
	Component Description	WMEC Portion of
	Component Description:	
		invoice for
		preparing
		engineering Main
		2100 Construction
	Amount:	Permit Application
	Amount:	\$1,500.00
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Prepare request for Special Temporary Authorization	Information not provided.	
Project management of the		
transition	Component Description:	WMEC:
	-	Engineering
		Services: 2/2-3/31
		/19. Revision and
		update of 399 form
	Amount:	\$175.00
	Component Description:	WMEC:
		Engineering
		Services: 7/1-8/2
		/19. revise
		transmitter &
		antenna bid specs
	Amount:	\$700.00

Component Description: WMEC:

Engineering

Services: 9/1-9/28 /19. followup on antenna bid

responses \$450.00

Component Description:

Amount:

WMEC:

Engineering

Services: 8/1-8/30

/19. review transmitter bid;

project

management meetings to determine scope of work & identify

resources

Amount: \$1,575.00

Component Description:

WMEC:

Engineering

Services: 6/1-6/30

/19. revise transmitter bid spec; create antenna bid spec; update 399 form

Amount: \$2,625.00

Component Description:

WMEC:

Engineering

Services 10/1-11/1

/19: project management quarterly report; create exhibits for CP mod/upload app data; review /recommend

equipment layout

Amount: \$1,125.00

Component Description: Engineering Services 10/1-11/2 /18: project management review transmitter needs. \$525.00 Amount: **Component Description:** WMEC: Engineering Services: 1/1-2/1 /19, 2018 Q4 Quarterly report. Amount: \$175.00 **Component Description:** WMEC: Engineering Services: 4/1-5/31 /19. Quarterly report; draft transmitter bid spec; Revision & update 399 form Amount: \$1,750.00 **Component Description:** Engineering Services 10/1-11/2 /18: project management review transmitter needs & support costs. Amount: \$350.00 Address transition timing Information not provided. and coordination issues w/ other stations and wireless Prepare and or review Information not provided. reimbursement form Perform engineering study Information not provided. for new channel assignment

and antenna development

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost
Other Expenses	\$40,580.00	\$39,030.00		\$6,133.00	
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$195.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	N/A	\$2,563.00	N/A
Develop and air announcement of upcoming channel change	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$4,000.00	\$4,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$10,000.00	N/A	\$3,570.00	N/A
Equipment Delivery and Handling Charges	\$12,000.00	\$12,000.00	N/A	N/A	N/A

Equipment Storage	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$40,580.00	\$39,030.00	N/A	\$6,133.00	N/A
Total for all systems	\$1,489,904.25	\$1,335,434.25	N/A	\$183,703.68	N/A

Components

Actual Information Description	File Name	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
MVPD Notification of Channel Change	Component Description: Amount:	Notification of Cable & Satellite MVPD Providers of new RF Channel and Transport Stream Parameters (WMEC) \$2,563.00
Develop and air announcement of upcoming channel change	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	

DTV Medical Facility		
Notification	Component Description:	Notification of Medical Facilities - Transmitter Medical Facility Notification (WMEC)
	Amount:	\$3,570.00
Equipment Delivery and Handling Charges	Information not provided.	
Equipment Storage	Information not provided.	

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,489,904.25	\$1,335,434.25	\$183,703.68

Reimbursem	enrestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jak Tichenor Interim Director of Broadcasting

02/07/2020

Attachments