



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **69571** | Service: **DTV** | Call **KZJO** | Channel: **36 (UHF)** |
ID: | Sign:
File **0000028106**
Number:
FRN: **0005795067** | Date **02/26**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
NEXSTAR BROADCASTING, INC.	Elizabeth Ryder 545 E. John Carpenter Freeway Irving, TX 75062 United States	+1 (972) 373-8800	eryder@nexstar. tv	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Bill Vanduyndhoven , Vanduyndhov . Sr Director of Engineering RF Systems Nexstar Broadcasting Inc.	Bill Vanduyndhoven 2211 Rabbit Hill Cir Dacula, GA 30019 United States	+1 (404) 312-8693	bvanduyndhoven@nexstar. tv

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace current top mount antenna and TX line Replace current transmitter Due to anticipated delays the Main antenna may need to be changed post P7. KZJO will need to operate on Interim antenna longer than initially planned.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Elite
	Year	2010
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	9 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-10
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	6.2 kW
	Justification for New Transmitter	Thompson transmitter is not re- tunable or supported.

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A

HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCX-2
	Year	2000
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-120
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	76 kW
	Justification for New Transmitter	The current transmitter is not re-tunable as state by the manufacturer. ULXTE-120 is the required size with or with our E-pole.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches

	Length	200.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**

Name	Description
Water line	Had to move waterline for new transmitters
Electrical work	Install panels, xfmr, power, etc. to xmtrs
HVAC	Fresh air hood for new transmitters

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TFU20-GTH 04
Year	2001

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	

Model	TFU-22JTH /VP-R 04
Year	2019
Justification for New Antenna	Current antenna will not work on assigned channel

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name		Description
Tax		Washington State Taxes
Feed through		Elbow complex to antenna connection 6" line
Bird Cage		Antenna Mounting adapter (wedding cake)
Elbows		Elbow 8-75 EIA DIGIT 12x24

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	602.00 MHz
	Design power capacity in use	25.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	200.0 kW
	Manufacturer	
	Model	TFU-WB16
	Year	2019

	Justification for New Antenna	Interim antenna to stay on the air during transition
--	-------------------------------	--

**Interim
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	737 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	737 feet per run
	Justification for New Transmission Line	Current line is not the correct section length

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	19 ¾ '
	Other Segment Length	
	Number of parallel runs	1
	Length	575 feet per run
	Justification for New Transmission Line	To feed interim antenna

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1226015
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	47° 36' 56.3" N-
	Longitude (NAD83)	122° 18' 30.4" W-
	Overall Structure Height	682.08 feet
	Support Structure Height	569.87 feet

	Ground Elevation Above Mean Sea Level (AMSL)	410.10 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Tribune Broadcasting Seattle, LLC
	Date Constructed	07/10/2001

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	400
	Explanation	Outside management of the project
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A

	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Services provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
-----------------------	---

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-120	\$2,224,535.20	\$2,221,735.20		\$2,111,039.48	
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$5,000.00	N/A	N/A	N/A
Electrical work	<i>\$160,000.00</i>	\$160,000.00	N/A	\$159,809.05	N/A
HVAC	<i>\$14,147.85</i>	\$14,147.85	install fresh air hoods for new transmitters	\$7,541.85	N/A
Water line	<i>\$2,587.35</i>	\$2,587.35	N/A	\$2,587.35	N/A
UHF - Liquid Cooled Solid State Transmitter 76 kW	<i>\$1,990,000.00</i>	\$1,990,000.00	N/A	\$1,921,283.23	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$19,818.00	N/A
Auxiliary Transmitter ULXTE-10	\$273,500.00	\$243,000.00		\$187,224.35	

UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$243,000.00	N/A	\$187,224.35	N/A
Sub-total	\$2,498,035.20	\$2,464,735.20	N/A	\$2,298,263.83	N/A
Total for all systems	\$4,328,029.20	\$4,013,797.20	N/A	\$3,419,782.87	N/A

Components

Actual Information	
Description	File Name
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Electrical work	<div> Component Description: final invoice Amount: \$97,052.05 </div> <div> Component Description: electrical work Amount: \$62,757.00 </div>
HVAC	<div> Component Description: Final billing - fresh air hoods for new KZJO transmitter Amount: \$7,541.85 </div> <div> Component Description: progress billing - fresh air hoods for new KZJO transmitter Amount: \$6,606.00 </div>

Water line	<div> Component Description: Had to move waterline for new KZJO transmitter </div> <div> Amount: \$2,587.35 </div>
UHF - Liquid Cooled Solid State Transmitter 76 kW	<div> Component Description: 4th payment - ULXTE-120 </div> <div> Amount: \$102,184.62 </div> <div> Component Description: deposit for ULXTE-120 </div> <div> Amount: \$571,106.09 </div> <div> Component Description: payment ULXTE-120 </div> <div> Amount: \$676,886.43 </div> <div> Component Description: certification label on primary transmitter ULXTE-120 </div> <div> Amount: \$2,400.00 </div> <div> Component Description: ULXTE-120 2nd payment </div> <div> Amount: \$571,106.09 </div>
Service entrance 3 phase /800 amp/208 volt	Information not provided.
Switchgear - industrial 800 amp	<div> Component Description: 12% completion on electrical work </div> <div> Amount: \$19,818.00 </div>

UHF - Liquid Cooled Solid
State Transmitter 4.9 . 6.5
kW

Component Description: deposit ULXTE-10
Amount: \$53,710.40

Component Description: payment ULXTE-10
Amount: \$34,873.71

Component Description: certification label
on aux transmitter
ULXTE-10
Amount: \$2,600.00

Component Description: ULXTE-10 2nd
payment
Amount: \$53,710.40

Component Description: ULXTE-10
Amount: \$44,929.84

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-WB16	\$233,080.00	\$171,360.00		\$110,692.79	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$12,000.00	N/A	\$6,986.26	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$12,960.00	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$140,000.00	N/A	\$97,306.53	N/A

Primary Antenna TFU-22JTH /VP-R 04	\$370,090.00	\$261,860.00		\$200,527.91	
Elbows	\$12,960.00	\$12,960.00	N/A	\$12,960.00	N/A
Bird Cage	\$20,000.00	\$20,000.00	N/A	\$16,497.00	N/A
Feed through	\$22,000.00	\$22,000.00	N/A	\$18,815.62	N/A
Tax	\$5,000.00	\$5,000.00	N/A	\$2,483.59	N/A
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$13,500.00	N/A	\$12,224.70	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$182,000.00	N/A	\$131,787.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
Sub-total	\$603,170.00	\$433,220.00	N/A	\$311,220.70	N/A
Total for all systems	\$4,328,029.20	\$4,013,797.20	N/A	\$3,419,782.87	N/A

Components

Actual Information
Description

File Name

Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description: Amount:	Mounts - 2nd payment \$3,493.13
	Component Description: Amount:	Mounts - deposit \$3,493.13
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Component Description: Amount:	elbow 8-75 N/A
Sweep test of existing antenna	Component Description: Amount:	Sweep test - deposit \$2,880.00
	Component Description: Amount:	Sweep test - 2nd payment \$2,880.00
	Component Description: Amount:	sweep test \$640.00

UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	Component Description:		TFU-16WB C16 - Deposit
	Amount:		\$45,866.25
	Component Description:		monies applied here because of zero balance invoice.
	Amount:		\$5,574.03
	Component Description:		TFU-16WB C16 - 2nd payment
	Amount:		\$45,866.25
Elbows	Component Description:		Elbows
	Amount:		\$12,960.00
Bird Cage	Component Description:		Birdcage - deposit
	Amount:		\$8,248.50
	Component Description:		BIRDCAGE
	Amount:		\$8,248.50
Feed through	Component Description:		feed through - deposit
	Amount:		\$9,407.81
	Component Description:		FEED THROUGH
	Amount:		\$9,407.81

Tax	Component Description: Washington State Taxes Amount: \$369.68
	Component Description: Washington State Taxes Amount: \$1,370.87
	Component Description: Washington State Taxes Amount: \$180.29
	Component Description: Washington State Taxes Amount: \$465.41
	Component Description: Washington State Taxes Amount: \$467.02
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	Component Description: Elbow complex Amount: \$6,112.35
	Component Description: Elbow complex - deposit Amount: \$6,112.35
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description: TFU-22JTH/VP-R 06 Amount: \$65,893.50
	Component Description: TFU-22JTH/VP-R 06 - Deposit Amount: \$65,893.50

Sweep test of existing antenna	Component Description:	Sweep test - deposit
	Amount:	\$2,880.00
	Component Description:	Sweep test
	Amount:	\$2,880.00

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$116,150.00	\$145,000.00		\$101,271.60	
Rigid Transmission Line - copper, 6 1/8"	\$116,150.00	\$145,000.00	N/A	\$101,271.60	N/A
Primary Transmission Line	\$255,739.00	\$179,000.00		\$178,400.80	
Rigid Transmission Line - copper, 8 3/16"	\$255,739.00	\$179,000.00	N/A	\$178,400.80	N/A
Sub-total	\$371,889.00	\$324,000.00	N/A	\$279,672.40	N/A
Total for all systems	\$4,328,029.20	\$4,013,797.20	N/A	\$3,419,782.87	N/A

Components

Actual Information	
Description	File Name

Rigid Transmission Line -
copper, 6 1/8"

Component Description: TLSCR'S - Deposit
Amount: \$1,657.12

Component Description: transmission line -
deposit
Amount: \$48,978.68

Component Description: Transmission line -
2nd payment
Amount: \$48,978.68

Component Description: TLSCR'S - Deposit
Amount: \$1,657.12

Rigid Transmission Line -
copper, 8 3/16"

Component Description: TLSCR'S - Deposit
Amount: \$3,137.40

Component Description: 4 cut pieces
Amount: \$4,608.00

Component Description: TLSCR 7/75 1 @
15.750 inches
Amount: \$1,785.00

Component Description: 2 cut pieces
Amount: \$4,624.00

Component Description: transmission line
Amount: \$80,554.50

Component Description: transmission line -
deposit
Amount: \$80,554.50

Component Description: TLSCR'S
Amount: \$3,137.40

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$605,300.00	\$548,757.00		\$475,154.65	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,500.00	N/A	\$19,175.50	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$117,257.00	N/A	\$50,370.75	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$406,000.00	N/A	\$405,608.40	N/A
Sub-total	\$605,300.00	\$548,757.00	N/A	\$475,154.65	N/A
Total for all systems	\$4,328,029.20	\$4,013,797.20	N/A	\$3,419,782.87	N/A

Components

Actual Information	
Description	File Name

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

Component Description: Engineering costs
Amount: \$3,375.00

Component Description: Drawings and specs
Amount: \$1,375.00

Component Description: drawings and specs
Amount: \$718.75

Component Description: Engineering costs
Amount: \$2,437.50

Component Description: Engineering costs
Amount: \$6,055.50

Component Description: Engineering costs
Amount: \$1,125.00

Component Description: Engineering costs
Amount: \$1,912.50

Component Description: Engineering costs
Amount: \$352.00

Component Description: drawings and specs
Amount: \$3,406.25

Component Description: Engineering costs
Amount: \$3,168.00

Minor tower reinforcement /modifications	Component Description: Aux Antenna work Amount: \$50,370.75
	Component Description: tower work. Amount: \$66,885.75
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Component Description: rigging costs Amount: \$213,373.80
	Component Description: deposit for rigging costs Amount: \$185,628.60
	Component Description: weather days Amount: \$6,606.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$100,445.00	\$94,500.00		\$10,871.07	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A

Project management of the transition	\$63,200.00	\$60,000.00	N/A	\$10,871.07	N/A
Sub-total	\$100,445.00	\$94,500.00	N/A	\$10,871.07	N/A
Total for all systems	\$4,328,029.20	\$4,013,797.20	N/A	\$3,419,782.87	N/A

Components

Actual Information Description	File Name
RF Exposure Measurements	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Project management of the transition	<div> Component Description: Project Management Amount: \$3,580.54 </div> <div> Component Description: Project Management Amount: \$475.00 </div> <div> Component Description: Project Management Amount: \$95.00 </div>

Component Description:	Project Management
Amount:	\$2,150.53

Component Description:	Project management
Amount:	\$1,250.00

Component Description:	Project Management
Amount:	\$95.00

Component Description:	Project Management
Amount:	\$95.00

Component Description:	Project Management
Amount:	\$380.00

Component Description:	pre and post construction site visits
Amount:	\$2,000.00

Component Description:	pre and post site visits
Amount:	\$750.00

Component Description:	Project management
Amount:	\$1,250.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$149,190.00	\$148,585.00		\$44,600.22	
Equipment Delivery and Handling Charges	<i>\$50,000.00</i>	\$50,000.00	N/A	\$33,832.17	N/A
MVPD Notification of Channel Change	<i>\$11,000.00</i>	\$11,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Equipment Storage	<i>\$25,000.00</i>	\$25,000.00	N/A	\$3,271.50	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	N/A	\$3,746.55	N/A
Non-zoning permits	<i>\$15,000.00</i>	\$15,000.00	N/A	\$0.00	N/A
Local Zoning	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,750.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
Sub-total	\$149,190.00	\$148,585.00	N/A	\$44,600.22	N/A
Total for all systems	\$4,328,029.20	\$4,013,797.20	N/A	\$3,419,782.87	N/A

Components

Actual Information	
Description	File Name
Equipment Delivery and Handling Charges	Component Description: Delivery fees Amount: \$583.50
	Component Description: Delivery fees Amount: \$748.00
	Component Description: Freight charges Amount: \$17,300.00
	Component Description: Delivery fees Amount: \$583.50
	Component Description: equipment rental Amount: \$321.49

Component Description:	equipment rental
Amount:	\$1,019.18

Component Description:	Freight and Shipping
Amount:	\$3,798.32

Component Description:	Freight and Shipping
Amount:	\$2,917.92

Component Description:	Freight and Shipping
Amount:	\$612.93

Component Description:	Delivery fees
Amount:	\$164.00

Component Description:	Delivery fees
Amount:	\$1,255.00

Component Description:	Delivery fees
Amount:	\$658.00

Component Description:	Delivery fees
Amount:	\$583.50

Component Description:	Delivery charges
Amount:	\$2,798.00

Component Description:	delivery charges
Amount:	\$992.00

	Component Description: Delivery fees Amount: \$670.50
	Component Description: Delivery fees Amount: \$167.00
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Storage	Component Description:	Dec. storage fees
	Amount:	\$150.00
	Component Description:	Storage fees
	Amount:	\$164.00
	Component Description:	Storage fees
	Amount:	\$992.00
	Component Description:	Storage fees
	Amount:	\$206.00
	Component Description:	Storage fees
Disposal Costs (for equipment and other waste, net of any salvage value)	Amount:	\$206.00
	Component Description:	Storage fees
	Amount:	\$164.00
	Component Description:	Storage fees
	Amount:	\$721.00
	Component Description:	Storage fees
	Amount:	\$164.00
	Component Description:	storage fees
	Amount:	\$504.50
	Component Description:	disposal of waste
	Amount:	\$1,664.68
	Component Description:	disposal of waste
	Amount:	\$2,081.87

Non-zoning permits	Component Description:		City of Seattle permits
	Amount:		\$603.25
	Component Description:		Permits for City of Seattle and labor for permits.
	Amount:		\$4,351.25
Local Zoning	Information not provided.		
FCC Filing Fees - Special Temporary Authorization request	Information not provided.		
FCC Filing Fees - Form 2100 license to cover application	Information not provided.		
DTV Medical Facility Notification	Component Description:		medical testing
	Amount:		\$3,750.00
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.		

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$4,328,029.20	\$4,013,797.20	\$3,419,782.87

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Teri Ann
Guillory**
*Broadcasting
Operations*

02/26/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Teri Ann Guillory <i>Broadcasting Operations</i></p> <p>02/26/2020</p>

Attachments