

Federal Communications Commission

(REFERENCE	COPY - Not for	submission)
	~ ~ ~ ~	

FCC Form 399: Reimbursement Request

		•		
Facility 7337	Service: DTV	Call	WHAM-TV	Channel:
ID:		Sign:		
9 (High VHF)	File 000	0028833		
Number:				
FRN: 00222444	95 Date	03/23		
	Submitted:	/2020		

Applicant Name, Type, and Contact Information

Applicant Information

Applicant	Address	Phone	Email	Applicant Type
DEERFIELD MEDIA (ROCHESTER) LICENSEE, LLC Doing Business As: DEERFIELD MEDIA (ROCHESTER) LICENSEE, LLC	1735 YORK AVENUE #38A NEW YORK, NY 10128 United States	+1 (212) 534- 1044	scott. flick@pillsburylaw. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Preparer Contact Name and Information

Contact Information	Applicant	Address	Phone	Email
	Paul A. Cicelski , Esq . Lerman Senter PLLC	Paul Cicelski 2001 L Street NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6756	sinclair399s@summitridgegroup. com

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Νο
	Briefly describe transition plan	See Exhibit A.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information			
Transmitter	Section	Question	Response	
	Existing Transmitter Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is this transmitter currently shared with another station?	No	
		Is this transmitter currently in operating condition?	Yes	
	Existing Transmitter	Manufacturer		
	Manufacturer and Type	Model	DTT1M	
		Year	2009	
		Туре	Solid State	
		Solid State Cooling	Air Cooled	
		Solid State Power Capacity	1.61 kW	

Existing Transmitter Information

Primary	New Transmitter Costs			
Transmitter	Section	Question	Response	
	New Transmitter	Use	Primary (Main)	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Manufacturer		
		Model	THV9-6	
		Transmitter Type	Solid State	
		Solid State Cooling	Liquid Cooled	
		Solid State Power capacity	7.7 kW	
		Justification for New Transmitter	The current transmitter cannot be retuned because the manufacturer is no longer in business.	

Primary	Other Transmitter Costs			
Transmitter	Section	Question	Response	
	Electrical Service	Service Entrance (3 phases 800A 208V)	No	
		Switchgear (industrial 800 amp)	No	
	Transformer (480V)	Yes		
		Power	150 kVA	
		Rigid Conduit and Wiring	Yes	
		Size	2 inches	
		Length	800.0 feet	
		Other Electrical Service	No	

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary	Other Transmitter Cost Not Listed		
Transmitter	Name	Description	
	Floor Renovations	Floor Renovations	
	Infrared Camera	Infrared Camera	

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary Antenna	Existing Antenna Information			
	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	No	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	Yes	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Top Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Other	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	Traveling Wave	
		ERP: (Effective Radiated Power)	18.0 kW	

Manufacturer	
Model	TW-12A- 13P
Year	1962

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	No	
		Will antenna be located on or in close proximity to an antenna farm?	Yes	
	New Antenna Manufacturer and Types	Class	Full Power	
		Mounting	Top Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Circular	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	18.0 kW	
		Manufacturer		
			1	

Model	THV-10A9 /VP O4
Year	2017
Justification for New Antenna	Current antenna is a single channel antenna that canno be used for the new post- auction channel.

Primary Other Antenna Costs

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
Elbow Complex Side Mount Bracket		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
		Broadband or Single Channel?	Single Channel
		Feed Line Size	6 1/8 inches inches
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary
AntennaOther Antenna Cost Not ListedInformation not provided.

Interim	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase New	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	Yes	
	New Antenna Manufacturer and Type	Class	Full Power	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Broadband Panel	
		Number of Stations Supported	1	
		Number of Panels/Bays	4	
		Lower Limit	174.00 MHz	
		Upper Limit	210.00 MHz	
		Design power capacity in use	100.0 %	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	15.0 kW	
		Manufacturer		
		Model	TLSV-4	
		Year	2017	

Other Antenna Costs

Interim Antenna

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Other Antenna Cost Not Listed

Antenna Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary	Existing Transmission Line			
Transmissio	n Line Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission	Manufacturer		
	Line Manufacturer and Type	Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	19 3/4 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	400 feet per run	

Primary	New Transmission Line		
Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	19 3/4 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	400 feet per run
		Justification for New Transmission Line	The current transmission line is too old (1962) and fragile to be reused.

Other Transmission Line Expenses Not Listed Transmission

Interim	New Transmission Line		
Transmissio	n Line Section	Question	Response
	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Flexible Air
		Diameter	1 5/8 inches
		Segment Length	N/A
		Other Segment Length	
		Number of parallel runs	1
		Length	350 feet per run
		Justification for New Transmission Line	Interim transmission line will feed the interim antenna.

Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

marv	Existing	Tower
------	----------	-------

Primary	Existing Tower			
Tower	Section	Question	Response	
	Existing Tower Description	Type of change	Modify Existing	
		Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Is this tower consider Complex?	No	
		Is this tower currently shared with any other stations?	No	
		One or more FM, AM or TV radio broadcaster(s)	N/A	
		Others Types of Users	N/A	
		Is tower documented for structural analysis?	Yes	
		Is tower compliant with Rev G?	Unknown	
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes	
		ASR Number	1011757	
	Coordinates (<u>NAD83</u> (North American Datum of 1983))	Latitude (NAD83)	43° 08' 07.0" N-	
		Longitude (NAD83)	077° 35' 02.0" W-	
		Overall Structure Height	357.94 feet	
		Support Structure Height	277.23 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	672.89 feet	

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Deerfield Media (Rochester) Licensee, LLC
Date Constructed	08/01/1962

Primary Tower Modification Costs

Tower

Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Other Tower Expenses Not Listed

Tower Information not provided.

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	470
		Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	2
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside	Other Professional Services Expenses	Not Listed
Professional	Services Costs	Description

Sinclair Internal Costs	Internal Employee Time Costs
-------------------------	------------------------------

Other	Section	Question	Response	
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No	
		Is Remediation needed?	No	
	Facility Expenses	Name	N/A	
		Other Distributed Transmission System Expenses Not listed	N/A	
		Name	N/A	
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes	
	Permit and Filing Costs	Local Zoning	Yes	
		Non-zoning permits	Yes	
		BLM or NFS Coordination	No	
		FCC Construction Permit Minor Change	No	
		NameN/AOther Distributed Transmission System Expenses Not listedN/AOther Distributed Transmission System Expenses Not listedN/ANameN/AIs Notification of a Medical Facility required as a result of DTV broadcasting?YesLocal ZoningYesNon-zoning permitsYesBLM or NFS CoordinationNoFCC Construction Permit Minor ChangeNoFCC License to Cover ApplicationYesFCC Special Temporary Authority 		
			Yes	
	Other Miscellaneous Expenses	Disposal Costs (for equipment and other	Yes	
		Delivery or Handling Charges not otherwise	Yes	
			Yes	
		Development and Airing of an	No N/A	
		Does this relocation require MVPD Notification of a Channel Change?	Yes	

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THV9-6	\$679,849.30	\$585,671.80		\$260,054.93	
High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW	\$331,500.00	\$241,272.50	***System Notice: Estimate adjusted and locked because line has been superseded.	\$25,857.50	The bottom two items can be deleted.
Infrared Camera	\$432.00	\$432.00	N/A	\$432.00	N/A
Floor Renovations	\$21,394.80	\$21,394.80	N/A	\$5,275.80	N/A
High VHF - Liquid Cooled Solid State Transmitter 7.7 kW	\$241,272.50	\$241,272.50	N/A	\$215,415.00	N/A
10 Ton system	\$38,900.00	\$37,000.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	\$2,624.55	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	\$10,450.08	N/A

Sub-total	\$679,849.30	\$585,671.80	N/A	\$260,054.93	N/A
Total for all systems	\$2,156,638.07	\$2,093,557.97	N/A	\$1,243,682.70	N/A

Actual Information	
Description	File Name

High VHF - Air Cooled
Solid State Transmitter 6.5
. 12.5 kW

Component Description: Amount:	Transmitter related cost \$7,500.00
Component Description: Amount:	Transmitter related cost. #INV32143 \$7,250.00
Component Description: Amount:	Transmitter related cost. #9500081442 \$45,751.88
Component Description: Amount:	25% downpayment. #9500081442 \$43,111.40
Component Description: Amount:	Transmitter related cost. #9500081442 \$40,085.62
Component Description: Amount:	75% balance. #9500086300 \$129,334.20
Component Description: Amount:	Transmitter related cost. #9500094571 \$18,357.50
Component Description: Amount:	Transmitter related cost. #9500095694 \$169,663.12
Component Description: Amount:	Transmitter related cost. #9500095694 \$120,256.88

	Component Description: Amount:	Infrared camera cost. #9333153550 \$432.00
Floor Renovations	Component Description: Amount:	Floor renovation cost. #36735 \$5,275.80
	Component Description: Amount:	Transmitter flooring cost. #36951 \$16,119.00
High VHF - Liquid Cooled Solid State Transmitter 7.7 kW	Component Description:	Transmitter installation 75%. #9500103875
	Component Description:	\$55,072.50 Transmitter related cost 25%.
	Amount:	#9500081442 \$40,085.62
	Component Description:	Transmitter related cost 75%. #9500095694
	Amount:	\$120,256.88
10 Ton system	Information not provided.	
Transformer 3 phase/480v - 150 KVA		Transformer
	Component Description:	Transformer related cost. #002203
	Amount:	\$2,624.55

2" Rigid Conduit and Wiring		
(Cost per foot)	Component Description:	Transmitter related
		cost. #11047
	Amount:	\$10,450.08

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TLSV-4	\$97,334.01	\$95,854.01		\$51,725.76	
High VHF - High Power Side Mount Broadband Panel antenna One Station elliptically or circularly polarized	\$67,454.01	\$67,454.01	See Response to August 8 Inquiry.	\$41,959.90	Second item should be removed as we've revised the invoice amount.
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	\$8,234.89	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$1,530.97	Second item should be removed as we've revised the amount and attached cover lette to the first item.
Primary Antenna THV-10A9 /VP O4	\$416,423.10	\$415,493.10		\$284,711.63	
High VHF - High Power Top Mount One Station elliptically or circularly polarized	\$397,393.10	\$397,393.10	See Response to August 8 Inquiry.	\$272,254.93	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$4,774.40	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	\$7,682.30	N/A
Sub-total	\$513,757.11	\$511,347.11	N/A	\$336,437.39	N/A
Total for all systems	\$2,156,638.07	\$2,093,557.97	N/A	\$1,243,682.70	N/A

Actual Information Description	File Name	
High VHF - High Power Side Mount Broadband Panel antennaOne Station elliptically or	Component Description:	Antenna cost reduced by 20.02%. #41005
circularly polarized	Amount:	\$41,959.90
	Component Description:	Antennas - VHF broadband side mount.
	Amount:	\$52,463.00
Side mount brackets for high power antennas (if not	Component Description:	Total invoice
included in antenna base cost)		amount reduced by 25.40%. #525030
	Amount:	\$5,631.55
	Component Description:	Total amount reduced by 20.02%. #55012
	Amount:	\$2,603.34
Sweep test of existing antenna		
antenna	Component Description:	Antenna sweep test field service. #WHAM170911
	Amount:	\$1,530.97
	Component Description:	Antenna sweep test field service WHAM.
	Amount:	\$1,547.30

High VHF - High Power Top Mount One Station elliptically or circularly	Component Description:	Antenna related
polarized		cost reduced by 25.40%. #503023
	Amount:	\$71,617.49
	Allouitt.	<i>Q</i> , 1, 01110
	Component Description:	Antenna High VHF
		top mount cost.
		#433006
	Amount:	\$200,637.44
	Component Description:	Total invoice
		amount is reduced
		by 25.40%.
		#503023
	Amount:	\$71,617.49
Sweep test of existing		
antenna	Component Description:	Total invoice
		amount reduced by
		25.40%. #574049
	Amount:	\$4,774.40
Elbow complex, single		
channel, at antenna input,	Component Description:	Total invoice
per 6 1/8. feedline (if		amount reduced by
needed)		25.40%. #525024
	Amount:	\$7,682.30

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$11,550.00	\$10,850.00		\$9,066.54	
Flexible Air Transmission Line - dielectric, 1 5 /8" Primary	\$11,550.00 \$ 80,800.00	\$10,850.00 \$ 76,800.00	N/A	\$9,066.54 \$ 49,059.64	Second item should be removed as we've revised the amount.
Transmission Line					
Rigid Transmission Line - copper, 6 1/8"	\$80,800.00	\$76,800.00	See Response to August 8 Inquiry.	\$49,059.64	N/A
Sub-total	\$92,350.00	\$87,650.00	N/A	\$58,126.18	N/A
Total for all systems	\$2,156,638.07	\$2,093,557.97	N/A	\$1,243,682.70	N/A

Actual Information	
Description	File Name

Flexible Air Transmission Line - dielectric, 1 5/8"	Component Description: Amount:	Flexible transmission line. \$11,336.01	
	Component Description: Amount:	Transmission line reduced by 20.02%. #41005 \$9,066.54	
Rigid Transmission Line - copper, 6 1/8"		Total invaire	
	Component Description:	Total invoice amount reduced by 25.40%. #530025	
	Amount:	\$49,059.64	

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$517,800.00	\$568,472.40		\$528,032.00	
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$364,809.60	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$6,750.00	N/A
Short Tower (less than 500')	\$84,200.00	\$156,472.40	See FDH quote.	\$156,472.40	N/A
Sub-total	\$517,800.00	\$568,472.40	N/A	\$528,032.00	N/A
Total for all systems	\$2,156,638.07	\$2,093,557.97	N/A	\$1,243,682.70	N/A

Actual Information	
Description	File Name

Major tower reinforcement /modifications	Component Description: Amount:	Tower related cost. #E-188488 \$139,584.60
	Component Description: Amount:	Tower related cost. #SIN000455 \$193,050.00
	Component Description: Amount:	Tower related cost 10%. #SIN001257 \$32,175.00
	Component Description: Amount:	Tower reinforcement cost. #E-188488 \$139,584.60
Structural engineering tower load study for well documented tower	Component Description: Amount:	Structural tower evaluation cost. #E-166095 \$3,375.00
	Component Description: Amount:	Tower related cost. #E-173401 \$3,375.00

Short Tower (less than 500')	Component Description: Amount:	Tower related cost. #E-188488 \$16,800.00
	Component Description: Amount:	Tower related cost. #SIN000455 \$119,719.20
	Component Description: Amount:	Tower related cost 10%. #SIN001257 \$19,953.20
	Component Description: Amount:	Short tower cost. #E-188488 \$16,800.00

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$220,269.01	\$208,369.01		\$36,685.75	
Sinclair Internal Costs	\$119.01	\$119.01	N/A	\$119.01	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A

NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$221.92	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	\$2,636.25	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,447.79	N/A
Project management of the transition	\$74,260.00	\$70,500.00	N/A	\$31,260.78	N/A
Sub-total	\$220,269.01	\$208,369.01	N/A	\$36,685.75	N/A
Total for all systems	\$2,156,638.07	\$2,093,557.97	N/A	\$1,243,682.70	N/A

Components

Sinclair Internal Costs	Actual Information Description	File Name
	Sinclair Internal Costs	

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. \$15.08
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. \$9.47
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. \$7.86
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. \$8.66
Component Description:	Portion of general repack matter internal time card attributable to this station - divided by 100. \$66.55

	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations.
	Amount:	\$11.39
Comprehensive coverage verification via field study, if needed	Information not provided.	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.	
NEPA Section 106 environmental review, if needed	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$122.00
	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$99.92
Prepare request for Special Temporary Authorization	Component Description: Amount:	Outside professional service cost. #324- 06-0019 \$2,636.25
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	

Prepare and or review		
reimbursement form	Component Description:	Portion of general repack matter
		invoice attributable
		to this station -
		divided by 93
		stations.
	Amount:	\$152.01
	Component Description:	Legal services
		cost. #464670
	Amount:	\$115.00
	Component Description:	Portion of general
		repack matter invoice attributable
		to this station - divided by 93
		stations. #461289
	Amount:	\$1,311.48
	Component Description:	Portion of gonoral
	component Description.	Portion of general repack matter invoice attributable
		to this station -
		divided by 98
	Amount:	stations. #461759 \$869.30
Project management of the		
ransition	Component Description:	Portion of general
		repack matter invoice attributable to this station -
		divided by 98 stations. #464321
	Amount:	\$683.07

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1055 \$243.38
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1069 \$246.68
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #466690 \$446.87
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1039 \$30.47
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467378 \$576.96

Component Description: Amount:	Legal Service Cost. #467871 \$57.50
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #453686 \$943.95
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #450412 \$999.04
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #473506 \$421.40
Component Description: Amount:	Legal services cost. #470272 \$292.50
Component Description: Amount:	Legal services cost. #474836 \$160.00

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #473885 \$318.62
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1133 \$307.72
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1111 \$159.58
Component Description:	\$207.48 credit to be split across 52 Sinclair stations reimbursed \$269.71 for invoice #1093 (correct reimbursement amount is \$265.72). #CM-7- 29-2019-1093 (\$3.99)

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470237 \$436.37
Component Description: Amount:	Legal services cost. #473909 \$263.75
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1145 \$369.98
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1105 \$216.88
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1117 \$282.68
Component Description: Amount:	Legal services cost. #472606 \$157.50

Component Description: Amount:	Legal services cost. #472192 \$321.25
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1161 \$267.48
Component Description: Amount:	Legal services cost. #473529 \$260.00
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #474405 \$490.56
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1167 \$313.41
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1141 \$406.17

Component Description: Amount:	Legal services cost. #471550 \$163.75
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1151 \$388.07
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #471524 \$322.83
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1156 \$399.52
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1143
Amount:	\$436.90

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1123 \$342.14
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1130 \$281.49
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1098 \$238.07
Component Description: Amount:	Legal services cost. #476904 \$308.75
Component Description: Amount:	Legal services cost. #466719 \$177.50
Component Description: Amount:	Legal services cost. #475770 \$562.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463026 \$801.57
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #457851 \$818.59
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #1010 \$86.88
Component Description: Amount:	Legal services cost. #472192 \$312.25
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #1086 \$275.35

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465001 \$596.30
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1114 \$242.25
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #1012 \$20.65
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$731.72
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$29.98

Component Description: Amount:	Legal Service Cost. #466719 \$177.50
Component Description: Amount:	Legal services cost. #476392 \$5,215.00
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470923 \$406.65
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #469573 \$377.14
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. \$176.70
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463567 \$566.48

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1051 \$105.97
Component Description: Amount:	Legal services cost. #462988 \$297.50
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #453972 \$716.28
Component Description: Amount:	Legal services cost. #464328 \$62.50
Component Description: Amount:	Legal Service Cost. #469604 \$327.50
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058
Amount:	\$187.24

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #475283 \$384.08
Component Description: Amount:	Legal services cost. #460971 \$172.90
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465001 \$596.30
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1093 \$269.71
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1078 \$215.68
Component Description: Amount:	Legal Service Cost. #469543 \$315.00

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1045 \$185.10
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$107.53
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$91.50
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #476367 \$364.80
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1063 \$262.29

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$20.91
Component Description: Amount:	Legal services cost. #465204 \$240.00
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1099 \$266.93
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1079 \$177.14
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #457331 \$836.44

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467861 \$470.30
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$43.72
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072 \$237.64
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$32.35
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #468718 \$349.51

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #471524 \$341.18
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$1,954.93
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$912.82
Component Description: Amount:	Legal services cost. #457876 \$279.70
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #472583 \$279.89

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465173 \$654.26
Component Description:	Legal Service Cost. #467407
Amount:	\$62.50
Component Description:	Legal services cost. #461796

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$132,612.65	\$132,047.65		\$24,346.45	
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	See Exhibit J.	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,950.00	N/A
Develop and air announcement of upcoming channel change	\$28,050.00	\$28,050.00	See Response to August 8 Inquiry.	N/A	N/A
Equipment Storage	\$15,000.00	\$15,000.00	See Exhibit J.	\$6,784.87	N/A
Equipment Delivery and Handling Charges	\$13,916.65	\$13,916.65	See Exhibit J.	\$13,916.65	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$28,566.00	\$28,566.00	See Response to August 8 Inquiry.	\$694.93	N/A
Non-zoning permits	\$10,000.00	\$10,000.00	See Exhibit J.	N/A	N/A
Local Zoning	\$20,000.00	\$20,000.00	See Exhibit J.	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Sub-total	\$132,612.65	\$132,047.65	N/A	\$24,346.45	N/A
Total for all systems	\$2,156,638.07	\$2,093,557.97	N/A	\$1,243,682.70	N/A

Components

Actual Information Description	File Name	
MVPD Notification of Channel Change	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	Medical notification cost. #1160 \$2,950.00
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Component Description: Amount:	Total invoice amount reduced by 25.40%. #614078 \$6,784.87
Equipment Delivery and Handling Charges		

Component Description: Amount:	Equipment delivery and handling cost. #INV032723 \$1,830.00
Component Description: Amount:	Equipment delivery cost. #359794 \$324.00
Component Description: Amount:	Total invoice amount reduced by 25.40%. #609001 \$1,696.96
Component Description: Amount:	Equipment shipping and handling cost. #371457 \$324.00
Component Description: Amount:	Equipment delivery and handling cost. #10891 \$1,827.90
Component Description: Amount:	Equipment delivery and handling reduced by 25.40%. #665019 \$497.12

	Component Description: Amount:	Equipment delivery and handling reduced by 25.40%. #677008 \$5,262.28
	Component Description:	Equipment delivery and handling reduced by 25.40%.
	Amount:	#677002 \$1,506.39
	Component Description:	Equipment delivery cost. #380999
	Amount:	\$324.00
	Component Description: Amount:	Equipment delivery cost. #373635 \$324.00
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	Disposal cost. #592 \$694.93
Non-zoning permits	Information not provided.	
Local Zoning	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,156,638.07	\$2,093,557.97	\$1,243,682.70

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Stephen Mumblow President of Licensee's Sole Member 03/23/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Stephen Mumblow President of Licensee's Sole Member
	03/23/2020

Attachments