

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Service: DTV Call **WEAU** Channel: 17 (UHF) Facility Sign:

File 0000028728

Number:

ID:

FRN: 0018223693 Date 03/16

> Submitted: /2020

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

| Applicant                        | Address   | Phone                | Email                           | Applicant Type               |
|----------------------------------|---|----------------------|---------------------------------|------------------------------|
| GRAY TELEVISION<br>LICENSEE, LLC | Robert Folliard 4370 Peachtree Road Atlanta, GA 30319 United States | +1 (202)<br>750-1585 | Robert.<br>Folliard@gray.<br>tv | Limited Liability<br>Company |

# Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### **Preparer** Contact Information

#### **Preparer Contact Name and Information**

| Applicant                  | Address   | Phone             | Email                    |
|----------------------------|---|-------------------|--------------------------|
| Samuel Hariton<br>Widelity | Samuel Hariton<br>4031 University Dr<br>Suite 100<br>Fairfax, VA 22030<br>United States | +1 (339) 222-8107 | sam.hariton@widelity.com |

#### Broadcaster Information and Transition Plan

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No   |
| Briefly describe transition plan   | WEAU will be transitioning from channel 38 to 17. The station plans to replace their existing main transmitter, antenna, and transmission line. The station also plans to install interim facilities to continue broadcasting during the transition. |

#### **Transmitters**

| S Section                    | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

# Primary Transmitter

## **Existing Transmitter Information**

| Section                          | Question   | Response                 |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New          |
|                                  | Use  | Primary<br>(Main)        |
|                                  | Description of Use   | N/A                      |
|                                  | Ownership  | Owned                    |
|                                  | Owner  | N/A                      |
|                                  | Site   | N/A                      |
|                                  | Is this transmitter currently shared with another station? | No                       |
|                                  | Is this transmitter currently in operating condition?      | Yes                      |
| Existing Transmitter             | Manufacturer   |                          |
| Manufacturer and Type            | Model  | PRW90D3                  |
|                                  | Year   | 2011                     |
|                                  | Туре   | Inductive<br>Output Tube |
|                                  | IOT Power Type   | Three                    |
|                                  | Power Capacity   | 90 kW                    |

# Primary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary<br>(Main)                                    |
|                 | Change Type                               | Purchase<br>New                                      |
|                 | Is this a request for upgraded equipment? | Yes  |
|                 | Manufacturer                              |  |
|                 | Model                                     | ULXTE-120  |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Liquid<br>Cooled                                     |
|                 | Solid State Power capacity                | 76 kW  |
|                 | Justification for New Transmitter         | Replacing retunable IOT with solid state transmitter |

## Primary Transmitter

#### **Other Transmitter Costs**

| Service Entrance (3 phases 800A 208V)  Switchgear (industrial 800 amp)  Transformer (480V)  Power | No<br>No<br>No<br>N/A |
|---|-----------------------|
| Transformer (480V) Power  | No                    |
| Power   |                       |
|   | N/A                   |
|   |                       |
| Rigid Conduit and Wiring  | No                    |
| Size  | N/A                   |
| Length  | N/A                   |
| Other Electrical Service  | Yes                   |
|   | Length                |

|   | Description  | The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. |
|---|--|---|
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|   | Туре   | N/A   |
|   | Size   | N/A   |
|   | Other Size   | N/A   |
| Transmitter Building<br>Addition/Modification<br>or Leasehold | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
| Improvement   | Size   | N/A   |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A   |
|   | Is a channel 14 Mask Filer needed?   | N/A   |
|   | Is additional field engineering time needed?   | N/A   |
|   | Number of Days   | N/A   |

#### Primary Transmitter

#### **Other Transmitter Cost Not Listed**

| r | Name                       | Description  |
|---|----------------------------|--|
|   | Concrete Cutting Work      | Cutting holes in concrete walls and floors for pipes and electrical. |
|   | Transmitter remote control | New transmitter will not work with existing remote control system.   |

| Pad for Heat Exchangers | Additional Heat Exchanger Concrete Pad |
|-------------------------|--|
|                         | plus Ice shield                        |

#### Interim Transmitter

#### **New Transmitter Costs**

| Section         | Question                          | Response  |
|-----------------|-----------------------------------|---|
| New Transmitter | Use                               | Interim   |
|                 | Description of Use                | N/A   |
|                 | Change Type                       | Purchase  |
|                 | Manufacturer                      |   |
|                 | Model                             | ULXTE-40  |
|                 | Transmitter Type                  | Solid State   |
|                 | Solid State Cooling               | Liquid<br>Cooled  |
|                 | Solid State Power capacity        | 25.3 kW   |
|                 | Justification for New Transmitter | Interim<br>transmitter<br>needed to<br>stay<br>broadcasting<br>during the<br>transition |

#### Interim Transmitter

#### **Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | No       |
|                    | Transformer (480V)                    | No       |
|                    | Power                                 | N/A      |
|                    | Rigid Conduit and Wiring              | No       |
|                    | Size                                  | N/A      |
|                    | Length                                | N/A      |
|                    | Other Electrical Service              | Yes      |

|   | Description  | The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. |
|---|--|---|
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|   | Туре   | N/A   |
|   | Size   | N/A   |
|   | Other Size   | N/A   |
| Transmitter Building Addition/Modification or Leasehold | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
| Improvement   | Size   | N/A   |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A   |
|   | Is a channel 14 Mask Filer needed?   | N/A   |
|   | Is additional field engineering time needed?   | N/A   |
|   | Number of Days   | N/A   |
| Inside RF System  | Is an additional interior RF system required to support this interim transmitter?            | No  |

Interim Transmitter **Other Transmitter Cost Not Listed** 

**Transmitter** Information not provided.

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

#### **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New    |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Description of Use   | N/A                |
|                              | Ownership  | Owned              |
|                              | Owner  | N/A                |
|                              | Site   | N/A                |
|                              | Is the existing antenna shared with another station or stations? | No                 |
|                              | Is the existing antenna directional?                             | No                 |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna             | Class  | Full Power         |
| Manufacturer and Type        | Mounting   | Top Mount          |
|                              | Antenna position in stack  | Not in Stack       |
|                              | Polarization   | Elliptical         |
|                              | Туре   | Slotted<br>Coaxial |
|                              | Number of Stations Supported                                     | N/A                |
|                              | Number of Panels   | N/A                |
|                              | Design power capacity in use                                     | N/A                |
|                              | Lower Limit  | N/A                |
|                              | Upper Limit  | N/A                |
|                              | Other Antenna Type   | N/A                |
|                              | ERP: (Effective Radiated Power)                                  | 1000.0 kW          |

| Manufacturer |                     |
|--------------|---------------------|
| Model        | ATW28H4-<br>ETO-38H |
| Year         | 2011                |

#### **New Antenna Costs**

| Section                 | Question   | Response           |
|-------------------------|--|--------------------|
| New Antenna Description | Use  | Primary<br>(Main)  |
|                         | Description of Use   | N/A                |
|                         | Change Type  | Purchase<br>New    |
|                         | Is this a request for upgraded equipment?                            | No                 |
|                         | Ownership  | Owned              |
|                         | Owner  | N/A                |
|                         | Is antenna shared?   | No                 |
|                         | Is antenna directional?  | No                 |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No                 |
| New Antenna             | Class  | Full Power         |
| Manufacturer and Types  | Mounting   | Top Mount          |
|                         | Antenna position in stack  | Not in Stack       |
|                         | Polarization   | Elliptical         |
|                         | Туре   | Slotted<br>Coaxial |
|                         | Number of Stations Supported   | N/A                |
|                         | Number of Panels/Bays  | N/A                |
|                         | Lower Limit  | N/A                |
|                         | Upper Limit  | N/A                |
|                         | Design power capacity in use   | N/A                |
|                         | Other Antenna Type   | N/A                |
|                         | ERP: (Effective Radiated Power)                                      | 700.0 kW           |
|                         | Manufacturer   |                    |
|                         |  |                    |

| Model                         | TFU-23JTH<br>/VP-R 06  |
|-------------------------------|--|
| Year                          | 2018   |
| Justification for New Antenna | Our existing coaxial antenna is a single channel antenna tuned to channel 38 including Ellipitical polorization and cannot be retuned. |

#### **Other Antenna Costs**

| Section                        | Question  | Response            |
|--------------------------------|---|---------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?                          | No                  |
|                                | Туре  |                     |
|                                | Number of channels supported  | N/A                 |
|                                | Frequencies of channels supported                                     | N/A                 |
|                                | Frequency   | N/A                 |
|                                | Do you need a combiner output splitter /switcher for dual feed lines? | N/A                 |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?            | Yes                 |
|                                | Broadband or Single Channel?  | Single<br>Channel   |
|                                | Feed Line Size  | 6 1/8 inches inches |

| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No  |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

#### **Other Antenna Cost Not Listed**

| Name              | Description   |
|-------------------|---|
| Top Plate Adapter | Adapted for the top of the tower to match the bolt pattern on the antenna |

#### Interim Antenna

#### **New Antenna Costs**

| Section                 | Question   | Response  |
|-------------------------|--|---|
| New Antenna Description | Use  | Interim   |
|                         | Description of Use   | N/A   |
|                         | Change Type  | Purchase<br>New   |
|                         | Ownership  | Owned   |
|                         | Owner  | N/A   |
|                         | Is antenna shared?   | No  |
|                         | Is antenna directional?  | No  |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No  |
| New Antenna             | Class  | Full Power  |
| Manufacturer and Type   | Mounting   | Side Mount  Not in Stack  |
|                         | Antenna position in stack  |   |
|                         | Polarization   | Horizontal  |
|                         | Туре   | Broadband<br>Slot   |
|                         | Number of Stations Supported   | 1   |
|                         | Number of Panels/Bays  | 1   |
|                         | Lower Limit  | 488.00 MHz  |
|                         | Upper Limit  | Broadband<br>Slot<br>1<br>1<br>488.00 MHz<br>494.00 MHz<br>100.0 %<br>N/A |
|                         | Design power capacity in use   | 100.0 %   |
|                         | Other Antenna Type   | N/A   |
|                         | ERP: (Effective Radiated Power)                                      | 230.0 kW  |
|                         | Manufacturer   |   |
|                         | Model  | TFU-WB24-<br>C160H  |
|                         | Year   | 2018  |

| Justification for New Antenna | Interim      |
|-------------------------------|--------------|
|                               | antenna      |
|                               | needed to    |
|                               | continue     |
|                               | broadcasting |
|                               | through the  |
|                               | transition.  |
|                               |              |

#### Interim Antenna

#### **Other Antenna Costs**

| Section                  | Question  | Response |
|--------------------------|---|----------|
| Elbow Complex            | Do you require the separate purchase of the Elbow Complex?  | No       |
|                          | Broadband or Single Channel?  | N/A      |
|                          | Feed Line Size  | N/A      |
| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for an antenna?                                 | Yes      |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes      |

#### Interim Antenna

#### **Other Antenna Cost Not Listed**

Information not provided.

| Transmission Seffien                  | Question  | Response |
|---------------------------------------|---|----------|
| Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Transmission

# **Existing Transmission Line**

| Section                                | Question   | Response             |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change   | Utilize<br>Existing  |
|  | Use  | Primary<br>(Main)    |
|  | Description of Use   | N/A                  |
|  | Ownership  | Owned                |
|  | Owner  | N/A                  |
|  | Site   | N/A                  |
|  | Is the existing transmission line shared with another station or stations? | No                   |
|  | Is Transmission Line in operating condition?                               | Yes                  |
| Existing Transmission                  | Manufacturer   | ERI                  |
| Line Manufacturer and<br>Type          | Туре   | Rigid                |
|  | Diameter   | 8 3/16 inches        |
|  | Other Diameter   | N/A                  |
|  | Segment Length   | 19 1/2 inches        |
|  | Other Segment Length   | N/A                  |
|  | Number of parallel runs  | 1                    |
|  | Length   | 2050 feet<br>per run |

#### **Primary**

#### Other Transmission Line Expenses Not Listed

| Transmission | n Line     | Description                              |
|--------------|------------|--|
|              | Sweep Test | Sweep test of existing transmission line |

#### Interim

#### **New Transmission Line**

| Transmissio | Section                                 | Question   | Response             |
|-------------|---|--|----------------------|
|             | New Transmission Line                   | Use  | Interim              |
|             | Costs                                   | Description of Use   | N/A                  |
|             |   | Change Type  | Purchase<br>New      |
|             |   | Туре   | Flexible Air         |
|             |   | Diameter   | 4 inches             |
|             |   | Segment Length   | N/A                  |
|             |   | Other Segment Length   |                      |
|             |   | Number of parallel runs  | 1                    |
|             |   | Length   | 1680 feet<br>per run |
|             | Justification for New Transmission Line | Interim line needed to continue broadcasting during the transition period. |                      |

Interim

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

#### Primary Tower

# **Existing Tower**

| Section   | Question  | Response             |
|---|---|----------------------|
| Existing Tower Description                      | Type of change  | Modify<br>Existing   |
|   | Tower Use   | Primary<br>(Main)    |
|   | Description of Use                                      | N/A                  |
|   | Ownership   | Owned                |
|   | Is this tower consider Complex?                         | No                   |
|   | Is this tower currently shared with any other stations? | Yes                  |
|   | One or more FM, AM or TV radio broadcaster(s)           | Yes                  |
|   | Others Types of Users                                   | No                   |
|   | Is tower documented for structural analysis?            | Yes                  |
|   | Is tower compliant with Rev G?                          | Yes                  |
| Existing Tower Structure                        | Do you have a tower registration number?                | Yes                  |
| Registration                                    | ASR Number  | 1033664              |
| Coordinates (NAD83 (<br>North American Datum of | Latitude (NAD83)  | 44° 39'<br>50.0" N-  |
| 1983))  | Longitude (NAD83)                                       | 090° 57'<br>41.0" W- |
|   | Overall Structure Height                                | 1997.68 fe           |
|   | Support Structure Height                                | 1895.97 fe           |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 1096.77 fe           |

| Structure Type   | TOWER -<br>Free<br>Standing or<br>Guyed<br>Structure |
|------------------|--|
| Tower Owner      | Gray<br>Television<br>Group, Inc.                    |
| Date Constructed | 03/23/1981   |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 185159      | WWJC      | FM      |
| 9866        | WAXX      | FM      |

#### Primary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response                          |
|----------------------|--|-----------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Major<br>Reinforcements<br>needed |

#### Primary Tower

#### **Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

Primary Tower Other Tower Expenses Not Listed

Information not provided.

#### Outside Professional

| Section  | Question   | Response             |
|--|--|----------------------|
| Services Costs Outside Project Management Services | Do you require outside project management services?                          | Yes                  |
|  | Number of Hours  | 900                  |
|  | Explanation  | Strategic<br>Support |
| Outside RF consulting<br>Engineering Services      | Perform engineering study for new channel assignment and antenna development | Yes                  |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes                  |
|  | For Auxiliary Facility   | No                   |
|  | For Main Facility  | Yes                  |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes                  |
|  | For Auxiliary Facility   | No                   |
|  | For Main Facility  | Yes                  |
|  | Prepare request for Special Temporary Authority                              | Yes                  |
|  | Quantity   | 1                    |
|  | Do you have Distributed Transmission System engineering services?            | N/A                  |
|  | Critical Facility  | N/A                  |
|  | Terrain-Shielded Facility  | N/A                  |
| Attorney and Other Outside Consulting              | Prepare and file Form FCC Construction Permit Application                    | Yes                  |
| Services   | For Auxiliary Facility   | No                   |
|  | For Main Facility  | Yes                  |
|  | Prepare and file Form FCC License to Cover Application                       | Yes                  |
|  | For Auxiliary Facility   | No                   |
|  | For Main Facility  | Yes                  |

|                                  | Prepare request for Special Temporary<br>Authority   | Yes |
|----------------------------------|--|-----|
|                                  | Quantity   | 1   |
|                                  | NEPA Section 106 environmental review  | No  |
|                                  | Environmental Assessment   | No  |
|                                  | ASR Modification   | Yes |
|                                  | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|                                  | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                  | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                  | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study  | No  |
|                                  | RF exposure measurements   | No  |
|                                  | Additional Field Engineering Service   | No  |
|                                  | Number of Days   | N/A |
|                                  | Justification  | N/A |

Outside
Other Professional Services Expenses Not Listed
Professional Services ©qstsided.

# Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | Yes      |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | No       |
|                                 | FCC License to Cover Application   | Yes      |
|                                 | FCC Special Temporary Authority Application  | Yes      |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes      |

# Other Expenses

## Other Expenses Not Listed

| Name     | Description  |
|----------|--|
| Security | Security for site while equipment is being stored. |

# **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated<br>Cost | Estimated Cost Justification  | Actual Cost    | Actual C |
|---|-----------------------------|-------------------|---|----------------|----------|
| Interim<br>Transmitter<br>ULXTE-40  | \$949,000.00                | \$738,978.18      |   | \$511,754.73   |          |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | \$2,000.00                  | \$2,000.00        | N/A   | N/A            | N/A      |
| UHF - Liquid<br>Cooled Solid<br>State<br>Transmitter 21<br>- 31 kW  | \$947,000.00                | \$736,978.18      | Please see<br>the attached<br>Gatesair<br>quote<br>(JW30004530-<br>1) | \$511,754.73   | N/A      |
| Primary<br>Transmitter<br>ULXTE-120   | \$2,408,976.96              | \$2,408,976.96    |   | \$1,380,632.06 |          |

| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | \$135,929.00   | \$135,929.00   | B&B Electric Quote Dated June 21, 2017 tax included; Revised B & B Electric Quote dated March 20, 2019                      | N/A            | N/A |
|---|----------------|----------------|---|----------------|-----|
| UHF - Liquid<br>Cooled Solid<br>State<br>Transmitter 76<br>kW   | \$2,255,657.96 | \$2,255,657.96 | Includes tax and shipping.  | \$1,369,932.06 | N/A |
| Pad for Heat<br>Exchangers  | \$10,700.00    | \$10,700.00    | See attached ERV Smith Services, Inc. quote dated 6 /20/17 for concrete pad work. ERV Smith Services, Inc. invoice 3068346. | \$10,700.00    | N/A |
| Transmitter remote control  | \$6,000.00     | \$6,000.00     | N/A   | N/A            | N/A |
| Concrete<br>Cutting Work  | \$690.00       | \$690.00       | See attached<br>ERV Smith<br>Services, Inc.<br>quote date 6<br>/20/17 for<br>concrete                                       | N/A            | N/A |
|   |                |                | cutting work.   |                |     |

| Total for all | \$4,949,648.96 | \$4,642,665.25 | N/A | \$2,419,312.03 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems       |                |                |     |                |     |

#### Components

| Actual Information Description  | File Name                       |  |
|---|---------------------------------|--|
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | Information not provided.       |  |
| UHF - Liquid Cooled Solid<br>State Transmitter 21 - 31 kW   | Component Description: Amount:  | ULXTE-40<br>Transmitter<br>\$511,754.73  |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | Information not provided.       |  |
| UHF - Liquid Cooled Solid<br>State Transmitter 76 kW  | Component Description: Amount:  | ULXTE-120<br>Transmitter<br>\$1,369,932.06   |
| Pad for Heat Exchangers   | Component Description:  Amount: | Pour Additional<br>Concrete Slab &<br>Fabricate & Install<br>Shield<br>\$10,700.00 |
| Transmitter remote control  | Information not provided.       |  |

Concrete Cutting Work

Information not provided.

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim<br>Antenna<br>TFU-WB24-<br>C160H   | \$219,380.00                   | \$166,752.00      |                                    | \$133,401.60 |                              |
| Side mount<br>brackets<br>for high<br>power<br>antennas<br>(if not<br>included in<br>antenna<br>base cost)   | \$23,150.00                    | \$3,884.00        | N/A                                | \$3,107.20   | N/A                          |
| UHF -<br>Lower<br>Power<br>Side<br>Mount,<br>One<br>station -<br>200-500<br>kW,<br>horizontally<br>polarized | \$189,500.00                   | \$156,468.00      | N/A                                | \$125,174.40 | N/A                          |
| Sweep test of existing antenna   | \$6,730.00                     | \$6,400.00        | N/A                                | \$5,120.00   | N/A                          |
| Primary<br>Antenna<br>TFU-23JTH<br>/VP-R 06  | \$328,082.00                   | \$266,558.97      |                                    | \$172,744.59 |                              |
| Top Plate<br>Adapter   | \$19,552.00                    | \$19,552.00       | N/A                                | \$15,641.60  | N/A                          |

| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 6<br>1/8.<br>feedline (if<br>needed)                          | \$12,300.00    | \$17,760.00    | JEHQ1285-<br>03 | \$14,208.00    | N/A |
|---|----------------|----------------|-----------------|----------------|-----|
| Sweep test<br>of existing<br>antenna  | \$6,730.00     | \$6,400.00     | N/A             | \$5,120.00     | N/A |
| UHF - High<br>Power Top<br>Mount<br>(200-1000<br>kW), One<br>station<br>antenna,<br>elliptically<br>or<br>circularly<br>polarized | \$289,500.00   | \$222,846.97   | N/A             | \$137,774.99   | N/A |
| Sub-total   | \$547,462.00   | \$433,310.97   | N/A             | \$306,146.19   | N/A |
| Total for<br>all<br>systems   | \$4,949,648.96 | \$4,642,665.25 | N/A             | \$2,419,312.03 | N/A |

## Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

Side mount brackets for high power antennas (if not **Component Description:** Side Mount included in antenna base Brackets Interim cost) Antenna \$971.00 Amount: **Component Description:** WEAU Side Mount **Brackets New** Interim Antenna Amount: \$971.00 **Component Description:** Side Mount **Brackets Interim** Antenna Amount: \$1,165.20 **UHF** - Lower Power Side Mount, One station - 200-**Component Description:** UHF -500 kW, horizontally **BROADBAND** polarized SLOT, SIDE **MOUNT AUX** /INTERIM Amount: \$39,117.00

Component Description: UHF - Broadband

slot, side mount aux/interim, Side mount brackets,

etc.

**Amount:** \$39,117.00

Component Description: UHF Broadband

SLOT, SIDE Mount

AUX/Interim

**Amount:** \$46,940.40

| Sweep test of existing |                               |                   |
|------------------------|-------------------------------|-------------------|
| antenna                | <b>Component Description:</b> | WEAU Sweep Test   |
|                        |                               | New Interim       |
|                        |                               | Antenna           |
|                        | Amount:                       | \$1,600.00        |
|                        | Component Description:        | Sweep Test        |
|                        |                               | Interim Antenna   |
|                        | Amount:                       | \$1,920.00        |
|                        | Component Description:        | Sweep Test        |
|                        |                               | Interim Antenna   |
|                        | Amount:                       | \$1,600.00        |
| Top Plate Adapter      |                               |                   |
|                        | Component Description:        | WEAU-210-Top      |
|                        |                               | plate adapter New |
|                        |                               | Primary Antenna   |
|                        | Amount:                       | \$4,888.00        |
|                        | Component Description:        | Top Plate Adapter |
|                        |                               | new primary       |
|                        |                               | antenna           |
|                        | Amount:                       | \$5,865.60        |
|                        | Component Description:        | Top plate adapter |
|                        |                               | new primary       |
|                        |                               | antenna           |
|                        | Amount:                       | \$4,888.00        |

Elbow complex, single channel, at antenna input, **Component Description:** WEAU-210-Elbow per 6 1/8. feedline (if complex New needed) Primary Antenna \$4,440.00 Amount: **Component Description:** Elbow complex new primary antenna Amount: \$4,440.00 **Component Description:** Elbow Complex **New Primary** Antenna Amount: \$5,328.00 Sweep test of existing antenna **Component Description:** WEAU-210-Sweep test New Primary Antenna Amount: \$1,600.00 **Component Description:** Sweep test new primary antenna Amount: \$1,600.00 **Component Description:** Sweep Test Interim Antenna \$1,920.00 Amount:

UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized

Component Description: UHF-HIGH

POWER TOP MOUNT (200-

1000KW)

**Amount:** \$43,054.68

Component Description: UHF-High Power

Top Mount, New Top Plate, Elbow Complex, Field

Engineer

**Amount:** \$43,054.68

Component Description: UHF High Power

Top Mount, etc.

**Amount:** \$51,665.63

# **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost    | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim<br>Transmission<br>Line                          | \$124,320.00                   | \$81,859.14       |                                    | \$53,527.50    |                              |
| Flexible Air<br>Transmission<br>Line -<br>dielectric, 4" | \$124,320.00                   | \$81,859.14       | N/A                                | \$53,527.50    | N/A                          |
| Primary<br>Transmission<br>Line                          | \$6,400.00                     | \$6,400.00        |                                    | \$3,075.00     |                              |
| Sweep Test   | \$6,400.00                     | \$6,400.00        | N/A                                | \$3,075.00     | N/A                          |
| Sub-total  | \$130,720.00                   | \$88,259.14       | N/A                                | \$56,602.50    | N/A                          |
| Total for all systems                                    | \$4,949,648.96                 | \$4,642,665.25    | N/A                                | \$2,419,312.03 | N/A                          |

#### Components

| <b>Actual Information</b> |           |
|---------------------------|-----------|
| Description               | File Name |

| ine - dielectric, 4" | Component Description: | WEAU Interim                  |
|----------------------|------------------------|-------------------------------|
|                      |                        | Transmission Line             |
|                      | Amount:                | \$16,727.35                   |
|                      | Component Description: | Interim                       |
|                      |                        | Transmission Line             |
|                      | Amount:                | \$20,072.80                   |
|                      | Component Description: | Interim                       |
|                      |                        | Transmission Line             |
|                      | Amount:                | \$16,727.35                   |
| Sweep Test           |                        |                               |
|                      | Component Description: | Sweep Test of                 |
|                      |                        | Transmission Line and Antenna |
|                      | Amount:                | \$3,075.00                    |

## **Cost Information**

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Tower TOWER  | Predetermined<br>Cost Estimate<br>\$644,100.00 | Estimated<br>Cost<br>\$722,000.00 | Estimated<br>Cost<br>Justification  | Actual Cost<br>\$85,250.00 | Actual Cost<br>Justification |
|--|--|-----------------------------------|---|----------------------------|------------------------------|
| Tall Tower<br>(greater than<br>500')   | \$210,500.00                                   | \$310,000.00                      | The estimated cost was exceeded for the "Tall Tower (greater than 500')" work. Please look at the invoice labeled as "Q17-06-021c WEAU Eau Claire WI antenna install Rev 1 _ 8-27-2018" | \$77,500.00                | N/A                          |
| Structural<br>engineering<br>tower load<br>study for well<br>documented<br>tower | \$12,600.00                                    | \$12,000.00                       | N/A   | \$7,750.00                 | N/A                          |
| Major tower reinforcement /modifications   | \$421,000.00                                   | \$400,000.00                      | N/A   | N/A                        | N/A                          |
| Sub-total  | \$644,100.00                                   | \$722,000.00                      | N/A   | \$85,250.00                | N/A                          |
| Total for all systems  | \$4,949,648.96                                 | \$4,642,665.25                    | N/A   | \$2,419,312.03             | N/A                          |

### Components

| Actual Information Description                                    | File Name                       |  |
|---|---------------------------------|--|
| Tall Tower (greater than 500')                                    | Component Description:  Amount: | Tower rigging<br>services - Tall<br>Tower (greater<br>500")<br>\$77,500.00   |
| Structural engineering tower load study for well documented tower | Component Description: Amount:  | Perform structural analysis \$6,250.00   |
|   | Component Description:  Amount: | Site specific wind<br>and ice analysis<br>survey performed<br>by International<br>CLimate<br>Evaluations<br>\$1,500.00 |
| Major tower reinforcement /modifications                          | Information not provided.       |  |

### **Cost** Information

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside<br>Professional<br>Services  | \$177,120.00                   | \$167,750.00      |                                    | \$78,926.55 |                              |
| Project<br>management<br>of the transition   | \$142,200.00                   | \$135,000.00      | N/A                                | \$73,955.05 | N/A                          |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00                     | \$2,000.00        | N/A                                | N/A         | N/A                          |
| ASR<br>modification<br>(prepare FCC<br>Form 854)   | \$2,105.00                     | \$2,000.00        | N/A                                | N/A         | N/A                          |
| Attorney Fees - Prepare and File request for Special Temporary Authorization   | \$3,680.00                     | \$3,500.00        | N/A                                | N/A         | N/A                          |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application  | \$2,365.00                     | \$2,250.00        | N/A                                | N/A         | N/A                          |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application             | \$5,260.00 | \$5,000.00 | N/A | \$196.50   | N/A |
|--|------------|------------|-----|------------|-----|
| Perform engineering study for new channel assignment and antenna development                       | \$7,360.00 | \$7,000.00 | N/A | \$3,200.00 | N/A |
| Address<br>transition<br>timing and<br>coordination<br>issues w/<br>other stations<br>and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A        | N/A |
| Prepare and or review reimbursement form   | \$2,630.00 | \$2,500.00 | N/A | N/A        | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application               | \$3,155.00 | \$3,000.00 | N/A | \$1,575.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                  | \$1,580.00 | \$1,500.00 | N/A | N/A        | N/A |

| Prepare request for Special Temporary Authorization | \$2,050.00     | \$1,500.00     | N/A | N/A            | N/A |
|---|----------------|----------------|-----|----------------|-----|
| Sub-total   | \$177,120.00   | \$167,750.00   | N/A | \$78,926.55    | N/A |
| Total for all systems                               | \$4,949,648.96 | \$4,642,665.25 | N/A | \$2,419,312.03 | N/A |

### Components

| Actual Information Description | File Name              |                          |
|--------------------------------|------------------------|--------------------------|
| Description                    | The Name               |                          |
| Project management of the      |                        |                          |
| transition                     | Component Description: | Project                  |
|                                |                        | Management               |
|                                | Amount:                | \$28.20                  |
|                                |                        |                          |
|                                |                        |                          |
|                                | Component Description: | Project                  |
|                                |                        | Management               |
|                                | Amount:                | \$802.25                 |
|                                |                        |                          |
|                                |                        | - W - D - 4 - 1          |
|                                | Component Description: | Transition Related       |
|                                |                        | Project<br>Management    |
|                                |                        | Costs                    |
|                                | Amount:                | \$3,150.00               |
|                                |                        |                          |
|                                |                        |                          |
|                                | Component Description: | Project                  |
|                                |                        | management               |
|                                | Amount:                | \$2,895.65               |
|                                |                        |                          |
|                                |                        |                          |
|                                | Component Description: | Project                  |
|                                | Amount:                | Management<br>\$1,990.95 |
|                                | Amount.                | ψ1,330.33                |
|                                |                        |                          |
|                                |                        |                          |

**Component Description:** 

**Project** Management

Amount:

\$1,798.75

**Component Description:** 

**Project** 

Amount:

Management \$1,821.95

**Component Description:** 

**Project** 

Amount:

Management \$2,362.15

**Component Description:** 

**Project** 

Amount:

Management

\$2,123.35

**Component Description:** 

Project

Amount:

Management \$2,208.25

**Component Description:** 

**Project** 

Amount:

management

\$2,442.65

**Component Description:** 

**Project** 

Amount:

Management \$1,726.65

**Component Description:** 

Project

Amount:

Management \$1,623.10

**Component Description:** 

**Project** 

Amount:

Management \$2,712.45

**Component Description:** 

Amount:

Project

Management

\$2,516.70

**Component Description:** 

Project

Amount:

Management \$1,928.85

**Component Description:** 

Project

Amount:

Management \$3,013.55

**Component Description:** 

**Project** 

Amount:

Management \$1,026.45

**Component Description:** 

Project

Amount:

Management \$1,613.15

**Component Description:** 

Project

Amount:

Management \$2,866.90

**Component Description:** 

Project

Amount:

Management \$2,423.55

**Component Description:** 

**Component Description:** 

Project

Amount:

Management \$1,781.25

Project

Amount:

Management

\$3,093.80

**Component Description:** 

**Project** 

Management \$1,936.65

**Component Description:** 

**Project** 

Amount:

Management \$733.30

**Component Description:** 

**Project** 

Amount:

Amount:

Management \$1,863.20

**Component Description:** 

**Project** 

Amount:

Management \$2,036.05

**Component Description:** 

Project

Amount:

Management \$1,895.60

**Component Description:** 

**Project** 

Amount:

Management \$2,206.90

**Component Description:** 

**Project** 

Amount:

Management \$2,053.25

**Component Description:** 

Project

Amount:

management

\$1,328.55

**Component Description:** 

**Project** 

Amount:

Management

\$2,316.85

**Component Description: Project** Management \$2,681.30 Amount: **Component Description: Project** Management Amount: \$2,920.20 **Component Description: Project** Management **Amount:** \$1,676.50 **Component Description:** Project Management **Amount:** \$2,356.15 FAA consultant, including Information not provided. cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase ASR modification (prepare Information not provided. FCC Form 854) Information not provided. Attorney Fees - Prepare and File request for Special **Temporary Authorization** Attorney Fees -Prepare and Information not provided. File FCC Form 2100 (main), License to Cover Application Attorney Fees - Prepare and File FCC Form 2100 (main), **Component Description:** Complete legal Construction Permit section and file Application initial repack CP application \$196.50 Amount:

| Perform engineering study<br>for new channel assignment<br>and antenna development   | Component Description:    | Consulting<br>Engineer                               |
|--|---------------------------|--|
|  | Amount:                   | \$1,375.00   |
|  | Component Description:    | Perform engineering study for new channel            |
|  | Amount:                   | assignment<br>\$875.00                               |
|  | Component Description:    | Perform engineering study for new channel assignment |
|  | Amount:                   | \$950.00   |
| Address transition timing and coordination issues w/ other stations and wireless     | Information not provided. |  |
| Prepare and or review reimbursement form   | Information not provided. |  |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description:    | Prepare engineering section of FCC                   |
|  | Amount:                   | Form 2100<br>\$1,575.00                              |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application    | Information not provided. |  |
| Prepare request for Special<br>Temporary Authorization                               | Information not provided. |  |

# **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification                          | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Other<br>Expenses  | \$92,270.00                    | \$83,390.00       |   | \$0.00      |                              |
| Security   | \$12,000.00                    | \$12,000.00       | N/A   | N/A         | N/A                          |
| MVPD<br>Notification of<br>Channel<br>Change                             | \$1,200.00                     | \$1,200.00        | N/A   | N/A         | N/A                          |
| DTV Medical<br>Facility<br>Notification                                  | \$11,550.00                    | \$2,685.00        | N/A   | N/A         | N/A                          |
| FCC Filing Fees - Special Temporary Authorization request                | \$195.00                       | \$190.00          | N/A   | N/A         | N/A                          |
| Non-zoning permits   | \$11,000.00                    | \$11,000.00       | N/A   | N/A         | N/A                          |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$18,990.00                    | \$18,990.00       | See<br>attached<br>OK Tower<br>Service<br>estimate<br>#413. | N/A         | N/A                          |
| Equipment Delivery and Handling Charges                                  | \$15,000.00                    | \$15,000.00       | N/A   | N/A         | N/A                          |
| Equipment<br>Storage   | \$12,000.00                    | \$12,000.00       | N/A   | N/A         | N/A                          |

| Develop and            | \$10,000.00    | \$10,000.00     | N/A          | N/A            | N/A          |
|------------------------|----------------|-----------------|--------------|----------------|--------------|
| air                    |                |                 |              |                |              |
| announcement           |                |                 |              |                |              |
| of upcoming channel    |                |                 |              |                |              |
| change                 |                |                 |              |                |              |
|                        | 4005.00        | <b>\$205.00</b> | <b>N</b> 1/A |                | <b>N</b> 1/A |
| FCC Filing Fees - Form | \$335.00       | \$325.00        | N/A          | N/A            | N/A          |
| 2100 license           |                |                 |              |                |              |
| to cover               |                |                 |              |                |              |
| application            |                |                 |              |                |              |
| Sub-total              | \$92,270.00    | \$83,390.00     | N/A          | \$0.00         | N/A          |
| Total for all          | \$4,949,648.96 | \$4,642,665.25  | N/A          | \$2,419,312.03 | N/A          |
| systems                |                |                 |              |                |              |

### Components

Information not provided.

# Cost Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost    |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$4,949,648.96                 | \$4,642,665.25 | \$2,419,312.03 |

| Reimbursem | envestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard , III

Assistant Secretary

03/16/2020

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard , III

Assistant Secretary

03/16/2020

#### **Attachments**